

East Side Coastal Resiliency SANDRESM1 Project Area 1 - In Progress Construction Timeline

Activity Name	Planned Start	Planned Finish	2021		2022				2023				2024				2025				2026				2027		
			3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	
SANDRESM1: Montgomery to East 14th Street																											
Construction																											
South End: Montgomery to Corlears Hook Park (Reaches A-C)																											
Corlears Hook Park Restoration	Q2-2023	Q3-2023																									
Floodwall & Flood Gates Installation: Montgomery to Corlears Hook Bridge	Q3-2022	Q2-2024																									
East River Park Phase 1 (Reaches C-F)																											
Delancey Street Bridge Demolition	COMPLETE	COMPLETE																									
Corlears Hook Bridge Demolition	COMPLETE	COMPLETE																									
Phase 1 Demolition, Removals & Excavation	Q4-2021	Q4-2022																									
Esplanade Soil Stabilization	Q3-2022	Q2-2023																									
Corlears Hook Bridge Construction	Q3-2022	Q2-2023																									
Sewers Installation	Q3-2022	Q3-2023																									
Construction of Riverfront Combi-Wall	Q1-2023	Q3-2023																									
Esplanade Construction	Q2-2023	Q4-2023																									
Installation of Buried Floodwall	Q1-2023	Q4-2023																									
Backfill & Surcharge	Q1-2023	Q4-2023																									
Delancey Street Bridge Construction	Q3-2022	Q2-2024																									
Plantings, Pavings & Furnishings	Q3-2023	Q3-2024																									
East River Park Phase 2 (Reaches F-J)																											
Houston Street Retaining Wall Construction	Q1-2023	Q1-2024																									
Phase 2 Demolition, Removals & Excavation	Q4-2023	Q3-2024																									
Installation of Buried Floodwall	Q4-2024	Q1-2025																									
Esplanade Soil Stabilization	Q1-2024	Q3-2025																									
Sewers Installation	Q2-2024	Q3-2025																									
Construction of Riverfront Combi-Wall	Q1-2025	Q4-2025																									
East 10th Street Bridge Construction	Q2-2025	Q1-2026																									
Backfill & Surcharge	Q3-2025	Q1-2026																									
Esplanade Construction	Q2-2025	Q2-2026																									
Shared Use Path Restoration	Q3-2025	Q2-2026																									
Plantings, Pavings & Furnishings	Q1-2026	Q3-2026																									
North End: FDR to East 14th Street (Reaches J-K)																											
Reach J Independent Floodwall	Q4-2024	Q2-2025																									
Reach K Independent Floodwall	Q1-2025	Q2-2025																									
East 14th Street Gates	Q1-2025	Q3-2025																									
FDR Crossing Gates	Q1-2025	Q4-2025																									

8/18/2022 ALL WORK SUBJECT TO CHANGE

■ Actual Work
■ Remaining Work