



December 30, 2015

Emily Lloyd
Commissioner

Pamela Young, Ph.D.
New York State Department of Health
Bureau of Public Water Supply Protection
Empire State Plaza – Corning Tower 11th Floor
Albany, NY 12237

Paul V. Rush, P.E.
Deputy Commissioner
Bureau of Water Supply
prush@dep.nyc.gov

Phil Sweeney
United States Environmental Protection Agency - Region II
290 Broadway - 24th Floor
New York, NY 10007-1866

465 Columbus Avenue
Valhalla, NY 10595
T: (845) 340-7800
F: (845) 334-7175

Dear Dr. Young and Mr. Sweeney:

With this letter, I am submitting the following deliverables, due December 31, 2015, pursuant to the NYSDOH Revised 2007 Filtration Avoidance Determination (FAD):

<i>Program</i>	<i>Deliverable</i>
<i>Stream Management Program</i>	CWC Local Flood Mitigation Program Funding Evaluation

Section 3.1 – Septic and Sewer Programs

Section 3.1 of the FAD indicates that DEP will work to complete the sewer extension projects in Pine Hill-Shandaken, Showers Road-Hunter, and Margaretville-Middletown by December 31, 2015. The sewer extension project at Showers Road-Hunter is complete and residents have begun connecting to the new system. Construction is well underway for the sewer extension projects in Pine Hill-Shandaken and Margaretville-Middletown. DEP has completed construction for the majority of the sewer line and anticipates that construction will continue as long as the weather allows. Completion of these two sewer extension projects is anticipated in the second half of 2016.

Section 3.3 – Community Wastewater Management Program- Section 3.3 of the FAD indicates that DEP will complete construction for the Lexington and South Kortright projects by December 31, 2015. A variety of complications beyond DEP’s control (e.g., challenges for South Kortright in negotiating wastewater agreements with Hobart) have drawn out the construction schedules.

The Lexington CWMP project serves 66 properties and has a design flow of 25,000 gallons per day (gpd). Construction is complete for 6,238 linear feet of high-density polyethylene small diameter gravity main, 2,423 linear feet of force main, two main pump stations, the Orenco pretreatment system, the

absorption bed dosing pump station, eighteen 190' x 20' absorption beds, and the wastewater treatment facility building. Clean water start-up is scheduled for early 2016. Septic tank installations and lateral connections will be completed as soon as possible thereafter, dependent on weather.

The South Kortright CWMP project serves 48 properties and has a design flow of 20,000 gpd. The South Kortright CWMP project is a conventional sewer collection system with sewage pumped to the Hobart WWTP via the Allen Residential Center pump station. Construction on the South Kortright project commenced in April 2015 and crews have completed the gravity sewer, force main, pump stations, and associated tanks. Clean water start-up is scheduled for the first half of 2016. Lateral connections will be completed as soon as possible thereafter, dependent on weather.


DEP is scheduled to receive the Preliminary Engineer's Reports for CWMP projects in Shandaken and West Conesville by December 31, 2015. Upon receipt, DEP will review the reports and assess possible block grant amounts for each community.

Section 4.9

Section 4.9 of the FAD indicates that DEP will complete construction for the stormwater retrofit projects at Maple Avenue and Drewville Road by December 31, 2015. A variety of complications beyond DEP's control (e.g., numerous municipal requests for re-designs) have led to delays in these projects. DEP continues to design and secure the permits. The Town's requests made it necessary for DEP to amend its contract with its engineering design consultant to secure additional design services. DEP has received the permit for stormwater discharges under the SPDES General Permit and has submitted the Joint Permit Application. DEP anticipates that the projects will be bid together by the end of 2016. DEP anticipates that construction will begin by the end of 2017 and be completed by mid-2019.

As always, if you have any questions about these reports or other aspects of the City's watershed protection efforts, please do not hesitate to contact me.

Sincerely,

A handwritten signature in black ink, appearing to read 'D. S. Warne', with a long horizontal line extending to the right.

David S. Warne
Assistant Commissioner

c: K. Kosinski, DEC