

***NEW YORK CITY DEPARTMENT OF ENVIRONMENTAL PROTECTION
BUREAU OF WATER SUPPLY***

Report on implementation of the Sewer Extension Program, including the adoption and maintenance of sewer use ordinances and the progress in meeting FAD implementation milestones.

July 2012

*Prepared in accordance with Section 3.1 (concerning the **Sewer Extension Program**) of the July 2007 United States Environmental Protection Agency
Filtration Avoidance Determination*

Prepared by: Jim Bogner, Project Manager
Community Planning Unit
Bureau of Water Supply

3.1 Sewer Extension Program

Report on implementation of the Sewer Extension Program, including the adoption and maintenance of sewer use ordinances as well as other progress in meeting FAD implementation milestones.

The following provides a summary of the implementation status of the Sewer Extension Program from January 1, 2012 – June 30, 2012:

Town of Hunter (Tannersville Wastewater Treatment Plant)

Construction of this sewer extension project was completed in December 2006.

Town of Neversink (Grahamsville Wastewater Treatment Plant)

Construction of this sewer extension project was completed in December 2009.

Town of Roxbury (Grand Gorge Wastewater Treatment Plant)

Construction of this sewer extension project was completed in August 2010.

Town of Shandaken (Pine Hill Wastewater Treatment Plant)

During the reporting period the Town of Shandaken adopted a new Sewer Use Law that is required to implement the project. The Town also continued their efforts to secure the remaining lateral easements required in order to connect all eligible residents to the planned new sewer main along NYS Rt. 28.

It is anticipated that during the next reporting period the Town will conclude securing easements. DEP will record the easements with the County.

Town of Hunter (Tannersville Wastewater Treatment Plant)

During the reporting period, Town of Hunter local officials obtained all of the remaining easements DEP requires for the project. The Town recorded the easements with the County.

DEP reviewed and commented on the 90% plans and specifications for the project along Shower's Road. DEP's consulting engineer also prepared the revised 90% plans and specifications for DEP review.

It is anticipated that during the next reporting period DEP will complete its review of the revised 90% plans and specifications.

Village of Margaretville/Town of Middletown (Margaretville Wastewater Treatment Plant)

During the reporting period, DEP undertook the following activities: met with Village and Town local officials on two separate occasions to discuss the status of the project as well as significant issues affecting the project's implementation; completed its review of the revised 30% plans and

specifications; received and commenced its review of the project's 60% plans and specifications, and; completed soil boring's along the planned extension areas to investigate whether there are any areas of hazardous material in the ground where sewer mains are planned. The Town and Village also sent additional letters to residents eligible for connection to the new sewer mains requesting that they sign easements required for DEP to construct laterals on their properties to the planned new sewer mains.

It is anticipated that during the next reporting period the Town and Village will adopt amended Sewer Use Laws pursuant to DEP's recommended revisions; the Town and Village will complete the easement procurement process; and; DEP will complete its review of the 60% plans and specifications and commence review of the project's 90% plans and specifications.