## 2023-2024 Interim Repairs





## Agenda

- Introductions
- BQE 2023-24 Interim Repair Construction Project Overview
- Construction Details & Mitigations
- Traffic Mitigations
- Weekend Closures/Detours
- Discussion/Q&A





## **BQE – Project Area**









## **BQE Project Overview**


- Safety is our number one priority.
- NYC DOT, NYSDOT, and outside engineering partners (C2Smart) are closely tracking the city-owned structure to ensure we stay ahead of potential safety issues.
  - In-Person Inspections by DOT Engineers. Quarterly visual inspections detect any localized cracking, concrete spalling, steel corrosion, and other visible flags
  - Constant Monitoring via Sensors. Sensors and specialized instruments monitor changes in global stiffness, concrete cracking, and vibrations
  - Truck Weight Monitoring. Weigh-In-Motion technology provides real time measurement of truck loads. Automated enforcement starting by 2023
  - Analysis and Modeling: DOT and outside engineering partners (C2Smart) are using data from monitoring to assess structure's current condition and to model its future condition





## **BQE Project Overview**


- Components require near term repair to ensure safety & continued lifespan of the structure
- Key locations for repairs
  - Span 34 (Clark Street)/Clark Street Fan Plant
  - Span 4 (Grace Court)
  - Joralemon Street Garage







## **BQE – Interim Repair Area Context**









#### **Clark Street Fan Plant**

- Structural repair inside the chamber that houses the fan plant – requires MTA coordination
- Work is concurrent with BQE closures














## Queens Bound Interim Repairs at Clark Street



Column & beam repair








## **Joralemon Street Garage**

- Structural repair inside the chamber that houses the garage
- Work can happen without BQE closures
- Crews can access work area via local street
- Work will primarily occur during the day, inside the garage










## **BQE** Repair Objectives



Remove deteriorated concrete and rebar

Legend
Existing Concrete
Existing Rebar

Repair concrete and rebar








## Construction Details: Preliminary Work (Late June/Early July)

#### Work:

- Median between ramps at Columbia St adjusted to allow for traffic changes during 1st weekend shutdown
- This requires demolition of portion of median/curbs with new curb line installation near Columbia St

#### **Traffic management:**

- Up to 10 nights of Staten Island-bound on-ramp closure, restriction of left turns from Atlantic Ave off-ramp to Columbia St
- Up to 10-day closure of 3 crosswalks and the SE sidewalk along Van Voorhees Park (from Congress St to entrance & exit ramps) - signage will be posted to alert sidewalk users
- Exit ramp remains open for Columbia St north-bound traffic
- No change to lane/ramp configurations except during first weekend shutdown







## Construction Details: Preliminary Work (Late June/Early July)

#### Work:

- Median between ramps at Columbia St adjusted to allow for traffic changes during 1st weekend shutdown
- This requires demolition of portion of median/curbs with new curb line installation near Columbia St

#### **Traffic management:**

- Up to 10 nights of Staten Island-bound on-ramp closure, restriction of left turns from Atlantic Ave off-ramp to Columbia St
- Up to 10-day closure of 3 crosswalks and the SE sidewalk along Van Voorhees Park (from Congress St to entrance & exit ramps) - signage will be posted to alert sidewalk users
- Exit ramp remains open for Columbia St north-bound traffic
- No change to lane/ramp configurations except during first weekend shutdown








## **Construction Details: Prep Work (Begins Mid-July)**

- Work on Queens-bound deck of triple cantilever at both locations concurrently
- Includes removing asphalt & concrete, installing plates, and repeating to prep for the weekend closure
- Effects may include:
  - Noise and dust from saw cutting & jackhammering
  - Backup vehicle sounds
  - Additional lights
- All work occurs overnight
  - Weekday: 1:00am-5:00am
  - Weekend: 2:00am-7:00am
- Minimal staging crews pack up at the conclusion of overnight work



In order to manage lane shifts safely during the overnight work, <u>roadway striping will be modified to 3 lanes with</u> <u>only 2 lanes open to traffic.</u>





## **Construction Details: Weekend Closures (Dates TBA)**

- New concrete placed with reinforcing steel bars
- Observable work is primarily limited to pouring concrete
- Major effects will include:
  - Detours in place, effects on local street network
  - 1st Weekend: Full Queens-bound closure (Friday night-Monday morning) with one lane open on Staten Island-bound
  - 2nd & 3rd Weekends: Full QB closure with both lanes open on SIB (Friday night-Monday morning)
- Preparation work will resume after the first closure





## **Construction Mitigation**


- Air quality monitoring during demolition activity
- Noise monitoring for the duration of the project
- Sound blankets
- Wetting methods for jackhammering/power chipping
- Using smaller equipment when possible
- Dedicated liaison to address community concerns








## **Construction Staging**





#### **Preparation Work (Night-Time)**

Remove deteriorated concrete

Add steel plates for support in preparation

No daytime work

Two level highway restricts areas to shift traffic during construction






#### **First Weekend Closure**

Full closure of all Queens-Bound lanes with BQE traffic to exit at Atlantic Ave

One lane open in the Staten Island Bound direction

Closures between Saturday 2AM to Monday 4AM








#### **Second and Third Weekend Closures**

Full closure of all Queens-Bound lanes with remaining BQE traffic to exit at Atlantic Ave

All travel lanes on the Staten Island-Bound direction will be open

Closures between Saturday 2AM to Monday 4AM







## Weekend Closures (3 Total, Dates TBD)

- Weekend 1: Queens-bound and Staten Island-bound closures
  - QB: Full Closure
  - SIB: 1 Lane Open
- Preparation Work Continued
- Weekend 2: Queens-bound closure only
  - QB: Full Closure
  - SIB: No Closure
- Preparation Work Continued
- Weekend 3: Queens-bound closure only
  - QB: Full Closure
  - SIB: No Closure





## **Traffic Mitigations**

- Traffic Enforcement Agents (TEAs) & pedestrian managers at key intersections
- Temporary adjustments to lane configurations
- Turn restrictions at select intersections
- Variable Message Sign (VMS) boards informing travelers of closures & detours; encouraging alternate modes of transit
- Emergency services stationed at Brooklyn Bridge Park
- Prospect Expressway/HOV barrier







## **Construction Duration for Spans 4 & 34**

- Overnight closures during construction
- 3 closure weekends spread out over construction period
- Joralemon Street garage repairs will occur concurrently no BQE closures needed
- More specific schedule will be shared in future as information becomes available
- NYC DOT is working closely with the contractor to identify closure dates that minimize disruption, and condense schedules where feasible







# Weekend 1 Only


**Staten Island-Bound Closures** 




























## All 3 Weekend Closures

**Queens-Bound Closures** 


























## **Questions**

