

# Weekly Construction Bulletin

## Astor Place/Cooper Square Reconstruction Project

## Project #HWMP116

## Manhattan

## Friday, May 13, 2016

The following is an anticipated work schedule for the upcoming week. However, due to weather and unforeseen field conditions, it may become necessary to change some scheduled work locations, operations and dates. Please note, parking may be restricted in work area (s).

Date	Location	Operation	Work Hours
Saturday 05-14-16	Subway Plaza	Tree Planting	8:00AM to 6:00PM (Day Work)
05-16-16 to 05-20-16	Subway Plaza	Grading for sidewalks and tree planters	7:00AM to 6:00PM (Day Work)
05-16-16 to 05-20-16	Village Plaza	Tree planting/Installing planter pipe rails & steel edging	7:00AM to 6:00PM (Day Work)
05-16-16 to 05-20-16	4 <sup>th</sup> Avenue, between E. 8 <sup>th</sup> – E. 9 <sup>th</sup> Streets <b>FULL ROADWAY CLOSURE 24/7</b>	Begin Roadway excavations/Curbs (Elevated Noise Levels) <b>"NO PARKING/NO STANDING" Restrictions in effect 24/7</b>	7:00AM to 5:00PM (Day Work)
05-16-16 to 05-20-16	E. 8 <sup>th</sup> , between 3 <sup>rd</sup> and 4 <sup>th</sup> Avenues (North side)	Roadway Excavations/Curbs (North Side) (Elevated Noise Levels) <b>Expect narrow lanes/slow moving traffic/lane shifts</b>	7:00AM to 5:00PM (Day Work)
05-16-16 to 05-20-16	Cooper Sq. West from E. 6 <sup>th</sup> to Astor Place	Sealing new sidewalks/caulking joints	7:00AM to 6:00PM (Day Work)
05-18-16 to 05-20-16	E. 4 <sup>th</sup> from Lafayette to Bowery (North side)	Mid-block- Begin roadway excavations (Elevated Noise Levels) <b>"NO PARKING/NO STANDING" Restrictions in affected areas 24/7</b>	7:00AM to 6:00PM (Day Work)
05-16-16 to 05-18-16	Third Ave, From E. 4 <sup>th</sup> – E. 8 <sup>th</sup> Street	Removing MPT/Re-opening roadway to Traffic/ Temporary Line Marking of Traffic Lanes and Crosswalks	7:00AM to 6:00PM (Day Work)

### NOTES:

- ❖ All work is weather dependent and subject to change.
- ❖ Certain Pedestrian Crosswalks closed and/or limited sidewalk access. Please observe and follow signs and detours.
- ❖ If an operation was not started, and/or completed in the previous week, it will remain on the schedule until completed.
- ❖ **NO PARKING SIGNS:** Will be distributed/posted 72-hours prior to the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

BILL DE BLASIO,  
MAYOR  
DDC WEBSITE: [WWW.NYC.GOV/DDC](http://WWW.NYC.GOV/DDC)

DR. FENIOSKY PEÑA-MORA,  
COMMISSIONER  
DDC VIDEO: [WWW.NYC.GOV/WEBUILD](http://WWW.NYC.GOV/WEBUILD)

# Weekly Construction Bulletin

FOR FURTHER INFORMATION: Contact Amelia Ramos, the Community Construction Liaison at (646) 918-6658 or [astorplprojectccl@gmail.com](mailto:astorplprojectccl@gmail.com).

We appreciate your cooperation and thank you for your patience while we rebuild NYC's infrastructure.