

Weekly Construction Bulletin

Astor Place/Cooper Square Reconstruction Project

Project #HWMP116

Manhattan

Friday, April 08, 2016

The following is an anticipated work schedule for the upcoming week. However, due to weather and unforeseen field conditions, it may become necessary to change some scheduled work locations, operations and dates. Please note, parking may be restricted in work area (s).

Date	Location	Operation	Work Hours
SATURDAY 04-09-2016	Cooper Sq W, from E. 6 th to Astor Place, and Alamo Plaza area	Caulking joints (Elevated Noise Levels)	8:00AM to 6:00PM (Day Work)
04-11-16 to 04-15-16	Subway Plaza	Installing new granite curbs (Elevated Noise Levels)	7:00AM to 6:00PM (Day Work)
04-11-16 to 04-15-16	Alamo Plaza	Sidewalk installation/powerwashing/sealing sidewalk joints (Elevated Noise Levels)	7:00AM to 6:00PM (Day Work)
04-11-16 to 04-15-16	Village Plaza	Power washing, sealing, Installing planter pipe rails and granite benches (Elevated Noise Levels)	7:00AM to 6:00PM (Day Work)
04-11-16 to 04-15-16	Peter Cooper Park	Installing perimeter fence panels	7:00AM to 6:00PM (Day Work)
04-11-16 to 04-15-16	Cooper Sq. West from E. 6 th to Astor Place	power washing/caulking joints/sealing new sidewalks (Elevated Noise Levels)	7:00AM to 6:00PM (Day Work)
04-11-16 to 04-15-16	Third Ave, From E. 4 th – E. 9 th Streets (Northbound Lanes)	Excavating existing roadway pavement/Installing new roadway (Elevated Noise Levels) Expect narrow lanes/slow moving traffic/lane shifts/detours NORTH & SOUTH BOUND SIDES: "NO PARKING/NO STANDING" Restrictions will be in effect 24/7	7:00AM to 6:00PM (Day Work)
04-11-16 to 04-15-16	Astor Place/Third Avenue	Welsbach Electric installing new foundations, traffic signals and light poles	7:00AM to 6:00PM (Day Work)

NOTES:

- ❖ All work is weather dependent and subject to change.
- ❖ Certain Pedestrian Crosswalks closed and/or limited sidewalk access. Please observe and follow signs and detours.
- ❖ If an operation was not started, and/or completed in the previous week, it will remain on the schedule until completed.
- ❖ **NO PARKING SIGNS:** Will be distributed/posted 72-hours prior to the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact Amelia Ramos, the Community Construction Liaison at (646) 918-6658 or astorplprojectccl@gmail.com.

We appreciate your cooperation and thank you for your patience while we rebuild NYC's infrastructure.

BILL DE BLASIO,
MAYOR
DDC WEBSITE: WWW.NYC.GOV/DDC

DR. FENIOSKY PEÑA-MORA,
COMMISSIONER
DDC VIDEO: WWW.NYC.GOV/WEBUILD