



Lower Manhattan Trunk Water Main Projects Update – January 24, 2014
Project #MED 609(606)/ Bulletin #83

Weekly Look Ahead

Grand Street Trunk Water Main Project: Phase I - Borough of Manhattan

Construction work weekly schedule Saturday, January 25, 2014 to Friday, January 31, 2014

WORK SHIFT IS FROM 7:00AM TO 4:00PM MONDAY TO FRIDAY, EXCEPT WHERE SPECIFIED.

THE PERMITTED WORK HOURS ARE FROM 7:00AM TO 10:00PM MONDAY TO FRIDAY;
8:00AM TO 10:00PM SATURDAY & SUNDAY; 9:00PM TO 5:00AM GRAND ST BETWEEN BOWERY & FORSYTH ST.

Sunday, January 26, 2014
NO WORK

Saturday, January 25, 2014

Operation 1 Location	Installation for 36" Double Butterfly Valve North Side of Grand B/T Broadway & Lafayette St.
Operation 2 Location	Installation for the Access Manhole North Side of Grand B/T Mott & Elizabeth St.
Operation 3 Location	Tape, Jeep & Backfill for the 36" Trunk Water Main North Side of Grand B/T Elizabeth St. & Bowery

Monday, January 27, 2014 to Friday, January 31, 2014

Operation 1 Location	Excavation, Sheeting & Installation for 36" Trunk Water Main North Side of Grand St. B/T Crosby St. & Broadway
Operation 2 Location	Installation for 36" Butterfly Valve Chamber Ease Side of Broadway B/T Grand & Broome St.
Operation 3 Location	Installation & Waterproofing for 36" Double Butterfly Valve & 24" Butterfly Valve Chambers North Side of Grand St. B/T Crosby & Lafayette St.
Operation 4 Location	Installation for 20" Header & Basin with Manhole Connection East Side of Lafayette B/T Grand & Broome St.
Operation 5 Location	Backfill & Temporary Asphalt for the 36" Trunk Water Main North Side of Grand B/T Mott St. & Bowery
Operation 6 Location	Tape, Jeep, Backfill & Temporary Asphalt for the 36" Trunk Water Main North Side of Grand B/T Elizabeth & Bowery St.
Operation 7 Locations	Installation & Waterproofing for 36" Butterfly Valve Chambers (Night Work from 9PM to 5AM) West Side of Bowery B/T Grand & Broome St.; North Side of Grand B/T Bowery & Chrystie St.

Note: Due to unforeseen conditions, inclement weather, or field conditions, it may become necessary to change some scheduled work locations and operations. For further information, please contact Nikita Sin, the Community Construction Liaison at (646) 412-3502 or grandstceel@gmail.com. On weekends or outside of work hours, please call 311 with any issue or concern. For more information, please visit: www.nyc.gov/ddc or www.nyc.gov/webuild.

	Be prepared to give the following information so your call can be directed properly:
	<input type="radio"/> Your Name <input type="radio"/> Borough <input type="radio"/> Project Number <input type="radio"/> Address in Question <input type="radio"/> Return Phone Number