

RECONSTRUCTION NEWSLETTER

OFFICE OF COMMUNITY OUTREACH AND NOTIFICATION

Borough: Manhattan

May / June 2013

RECONSTRUCTION OF TRUNK WATER ON HUDSON STREET

Project ID#: MED596

PROJECT STATUS:

The New York City Department of Design and Construction (NYCDDC) is managing a capital construction project to reconstruct existing water mains and utility infrastructure along Hudson Street and adjacent streets in Tribeca.

COMMUNITY CONSTRUCTION LIAISON

Please contact Ms. Corssen for all project related inquiries/concerns or to be added to the e-mail distribution list at:

Phone: 212.226.1380

Email: HudsonStProjectCCL@gmail.com

459 Washington St, New York NY 10013

WORK COMPLETED: MARCH-APRIL 2013:

N MOORE STREET – The MPT remains in place on N Moore St between Greenwich St and Hudson St. Our contractor continues to maintain this site and construction equipment and materials for the contractor and utilities are stored at this location.

HUDSON STREET- Line striping and alterations to parking regulations, to better serve the needs of the community as well as vehicular safety, were conducted.

HUBERT STREET – Coordination with NYC DEP is underway for the process of chlorinating and testing the installed 36" Trunk Water Main on Hubert St between West St and Hudson St. The majority of this work entails underground activities and would not be visible from the street.



↑ Hubert St Chlorination (in conjunction with NYC DEP)



↑ Hubert St Trunk Water Main Access Hole:
Maintenance Work

WORK SCHEDULED: MAY – JUNE 2013:

HUDSON STREET- Following the completion of the re-engineering currently underway, construction on Hudson St will proceed south with excavation for continued utility relocation and trunk water main installation btwn Franklin St and Worth St. Please note: Start date remains TBD, as meetings continue with the contractor, city, and utility companies. Information will be distributed asap and prior to work commencing or construction zones being erected.

N MOORE STREET – Restoration (cobble stone installation) is scheduled to begin in Summer 2013 on N Moore St between Hudson St and Greenwich St. Additionally trunk water main connection work remains at the N Moore St / Hudson St intersection, as well as some utility work to be completed in the intersection of Hudson St and N Moore St.

