

**801 AMSTERDAM AVENUE**  
**60-DAY COMMUNITY LOOK AHEAD**  
Through November 2008

---

**Site Utilities**

1.	Con-Edison vaults will be installed within the sidewalk locations on West 100 <sup>th</sup> Street & Amsterdam Ave. Duration of this work is about 3 to 4 weeks. Work began September 10, 2008.
2.	Gas service is in the process of being scheduled and is expected to be installed at the end of October

**Logistics**

1.	A small crane (cherry-picker) for the precast contractor will return on October 15, 2008 to complete north wall. This crane will be on site for about two weeks. West wall has been completed.
2.	The superstructure concrete crane was removed from the site on Saturday, September 13, 2008.
3.	DOT has approved the relocation of the sidewalk bridge to outside the building structure along Amsterdam Avenue. 100 <sup>th</sup> st. loading dock has been approved by DOT and is in operation.
4.	The hoist installation was completed on September 10, 2008.

**Structure**

1.	The concrete superstructure is complete. Window wall is currently being installed on floors 6, 7 & 8. Storefront for the 1 <sup>st</sup> & 2 <sup>nd</sup> floors started on September 10, 2008. The building façade is scheduled to be substantially complete by mid November.
----	---

**General**

1.	Gotham Construction will continue to re-secure the site fence along Amsterdam Avenue & West 100 <sup>th</sup> St. as needed. Two (2) security guards are patrolling the sidewalk bridge during the day as required. Security is now provided 24/7.
----	--