



May 14,
2010

Community Board 7 Look Ahead

775 – 795 – 805 Columbus Ave LLC

805 Columbus Avenue

- Continue interior block work.
- Continue interior framing.
- Completion of Interior Elevators.
- Completion of exterior caulking by end of May.
- Removal of exterior hoist cars 3rd week of May.
- Start hoist run precast 2nd week of June.

795 Columbus Avenue

- Continue installation of Mechanicals.
- Completion of exterior windows by 2nd week of June.
- Continue installation of interior elevators.
- Start exterior caulking 2nd week of June.
- Continue interior finishes.
- Start lobby framing 2nd week of May.

775 Columbus Avenue

- Complete remaining precast 3rd week of May.
- Complete exterior caulking by 2nd week of June.
- Complete concrete work @ hoist opening.
- Start main roof pavers 2nd week of June.
- Continue framing in main lobby.