



April 6,  
2009

## Community Board 7 Look Ahead

# 775 – 795 – 805 Columbus Ave LLC

### 805 Columbus Avenue

- Completion of exterior precast panels.
- Start window installation 3rd week of April.
- Continue work on interior elevator cars.
- Working on interior mechanical.
- Continue work on interior masonry work.

### 795 Columbus Avenue

- Foundation contractor demobilizing.
- Installation of Temp Electric.
- Structural steel mobilization to begin 3rd week of April.

### 775 Columbus Avenue

- Set up of Crane for Concrete operation
- Structural concrete to continue.
- Erection of exterior Hoist.
- Interior mechanical trades to begin work.( sub-basement and basement )
- Mobilization of Masonry Contractor

April 6,  
2009

## Community Board 7 Look Ahead

