

**411-421 WEST 35TH STREET
BLOCK 733, LOTS 23, 24, 25, 28 AND 47
MANHATTAN, NEW YORK**

Remedial Action Work Plan

NYC VCP Project Number 14CVCP173M

OER E-Designation Project Number 13EHAN501M

E-Designation E-137

CEQR No. 03DCP031M

Prepared for:

Joy Construction Co.

40 Fulton Street,

New York, NY 10038

Prepared by:

Brinkerhoff Environmental Services, Inc.

1805 Atlantic Avenue

Manasquan, New Jersey 08736

Brinkerhoff Project No. 12BR164

SEPTEMBER 2013

REMEDIAL ACTION WORK PLAN

TABLE OF CONTENTS

Table of Contents.....	ii
Figures	iii
Appendices	iii
List of Acronyms	iv
Certification	vi
Executive Summary.....	1
Community Protection Statement.....	4
Remedial Action Work Plan.....	9
1.0 Site Background.....	9
1.1 Site Location and Current Usage	9
1.2 Proposed Redevelopment Plan	9
1.3 Description of Surrounding Property.....	10
1.4 Remedial Investigation	10
2.0 Remedial Action Objectives	13
3.0 Remedial Alternatives Analysis.....	14
3.1 Threshold Criteria	16
3.2 Balancing Criteria	17
4.0 Remedial Action	23
4.1 Summary of Preferred Remedial Action.....	23
4.2 Soil Cleanup Objectives and Soil/Fill Management.....	25
4.3 Engineering Controls	28
4.4 Institutional Controls	29
4.5 Site Management Plan	30
4.6 Qualitative Human Health Exposure Assessment (QHHEA).....	31
5.0 Remedial Action Management	35
5.1 Project Organization and Oversight.....	35
5.2 Site Security	35
5.3 Work Hours.....	35
5.4 Construction Health and Safety Plan	35
5.5 Community Air Monitoring Plan.....	36

TABLE OF CONTENTS (CONTINUED)

5.6	Agency Approvals	38
5.7	Site Preparation	38
5.8	Traffic Control	42
5.9	Demobilization.....	43
5.10	Reporting and Record Keeping.....	43
5.11	Complaint Management.....	44
5.12	Deviations from the Remedial Action Work Plan	44
5.13	Data Usability Summary Report.....	45
6.0	Remedial Action Report	46
7.0	Schedule.....	48

FIGURES

- Figure 1 - Site Location Map
- Figure 2 - Tax Map
- Figure 3 - Area Land Usage and Adjacent Properties Map
- Figure 4 - Site A - End Point Sample Location Map

APPENDICES

- Appendix I - Architectural Drawings
- Appendix II - Sustainability Statement
- Appendix III - Citizen Participation Plan
- Appendix IV - Soil/Materials Management Plan
- Appendix V - Installation Details and Product Specification Sheets of Vapor Barrier
- Appendix VI - Construction Health and Safety Plan

LIST OF ACRONYMS

Acronym	Definition
AOC	Area of Concern
AWQS	Ambient Water Quality Standards
BOA	Brownfield Opportunity Area
CAMP	Community Air Monitoring Plan
CFR	Code of Federal Regulations
CHASP	Construction Health and Safety Plan
DCR	Declaration of Covenants and Restrictions
DUSR	Data Usability Summary Report
ECs	Engineering Controls
ESA	Environmental Site Assessment
ELAP	Environmental Laboratory Approval Program
HAZWOPER	Hazardous Waste Operations and Emergency Response
ICs	Institutional Controls
mcg/m ³	Micrograms per cubic meter
MTBE	Methyl tertiary-butyl ether
NOC	Notice of Completion
NYC VCP	New York City Voluntary Cleanup Program
NYC DEP	New York City Department of Environmental Protection
NYC DOB	New York City Department of Buildings
NYCRR	New York Codes Rules and Regulations
NYC OER	New York City Office of Environmental Remediation
NYSDEC	New York State Department of Environmental Conservation
NYSDEC DER	New York State Department of Environmental Conservation Division of Environmental Remediation
OSHA	United States Occupational Health and Safety Administration
PAHs	Poly-Aromatic Hydrocarbons
PCBs	Polychlorinated Biphenyls
PCE	Tetrachloroethylene

Acronym	Definition
PE	Professional Engineer
PID	Photoionization Detector
PPE	Personal Protective Equipment
ppm	Parts per million
QA/QC	Quality Assurance/Quality Control
QEP	Qualified Environmental Professional
QHHEA	Qualitative Human Health Exposure Assessment
RAO	Remedial Action Objective
RAR	Remedial Action Report
RAWP	Remedial Action Work Plan or Plan
RCA	Recycled Concrete Aggregate
RI	Remedial Investigation
RIR	Remedial Investigation Report
SCO	Soil Cleanup Objective
SCGs	Standards, Criteria and Guidance Values
SMP	Site Management Plan
SMMP	Soil/Material Management Plan
SPDES	State Pollutant Discharge Elimination System
SVOC	Semi-Volatile Organic Compound
TAL	Target Analyte List
TBA	Tertiary butyl alcohol
TCL	Target Compound List
ug/m ³	Micrograms per Cubic Meter
VOC	Volatile Organic Compound

CERTIFICATION

I, Ira Pierce, am a Professional Engineer licensed in the State of New York. I have primary direct responsibility for implementation of the remedial action for the 411-421 3 West 35th Street, Manhattan, New York Site.

I, Doug Harm am a Qualified Environmental Professional as defined in §43-140. I have primary direct responsibility for implementation of the remedial action for the 411-421 West 35th Street, Manhattan, New York Site.


I certify that this Remedial Action Work Plan (RAWP) has a plan for handling, transport and disposal of soil, fill, fluids and other materials removed from the property in accordance with applicable City, State and Federal laws and regulations. Importation of all soil, fill and other material from off-Site will be in accordance with all applicable City, State and Federal laws and requirements. This RAWP has provisions to control nuisances during the remediation and all invasive work, including dust and odor suppression.

Name

NYS PE License Number

Signature

Date



QEP Name

QEP Signature

Date

EXECUTIVE SUMMARY

Joy Construction Co. has applied to enroll in the New York City Voluntary Cleanup Program (NYC VCP) to investigate and remediate a 22,467-square foot site located at 411-421 West 35th Street in Manhattan, New York. A remedial investigation (RI) was performed to compile and evaluate data and information necessary to develop this Remedial Action Work Plan (RAWP). The remedial action described in this document provides for the protection of public health and the environment consistent with the intended property use, complies with applicable environmental standards, criteria and guidance, and conforms with applicable laws and regulations.

Site Location and Current Usage

The Site is located at 411-421 West 35th Street, Manhattan, New York, and is identified as Block 733, Lots 23, 24, 25, 28, and 47, on the New York City Tax Map. The Site is approximately 22,467 square feet and is bounded by West 36th Street and mixed residential and commercial buildings to the north, West 35th Street and mixed residential and commercial buildings to the south, mixed residential and commercial buildings and a parking lot to the east, and the entrance to the Lincoln Tunnel to the west. Currently, the Site is utilized as a parking lot.

Summary of Proposed Redevelopment Plan

The proposed future use of the Site will consist of a 12-story residential structure with underground parking level, commercial space on the ground floor, and a roof terrace. A 1,478-square foot garden will be developed on the east corner of the ground floor. The building will be 119.5 feet in height and contain 297 residential units. Excavation for the building cellar will be required to 14 feet below grade. The cellar will be used for parking, mechanical rooms, and storage space. The first floor will be used for commercial space and the residential lobby. Floors 2 through 12 will be used for residential space. The building will occupy the entire footprint of the Site with the exception of a small open space area at the corner of Dyer Avenue and West 35th Street. The current zoning designation is R8A, which typically results in high lot coverage 10- to 12-story apartment buildings set on or near the street line. The proposed use is consistent with existing zoning for the property.

Summary of the Remedy

The proposed remedial action achieves protection of public health and the environment for the intended use of the property. The proposed remedial action: achieves all of the remedial action objectives established for the project and addresses applicable standards, criterion, and guidance; is effective in both the short-term and long-term and reduces mobility, toxicity and volume of contaminants; is cost effective and implementable; and, uses standards methods that are well established in the industry.

The proposed remedial action will consist of:

1. Preparation of a Community Protection Statement and performance of all required NYC VCP Citizen Participation activities according to an approved Citizen Participation Plan (provided in Appendix III);
2. Performance of a Community Air Monitoring Program for particulates and volatile organic carbon compounds;
3. Establishment of Track 1 Unrestricted Use Soil Cleanup Objectives (SCOs) across the building footprint and Track 4 Site-specific SCOs across the small landscaped area at the corner of West 35th Street and Dyer Avenue.
4. Site mobilization involving Site security setup, equipment mobilization, utility mark outs and marking & staking excavation areas;
5. Excavation and removal of soil/fill exceeding Unrestricted Use SCOs, including excavation of soil/fill to a depth of approximately 14 feet below grade within the footprint of the building and 2 feet below grade in the landscaped area;
6. Screening of excavated soil/fill during intrusive work for indications of contamination by visual means, odor, and monitoring with a PID. Appropriate segregation of excavated media on-Site;
7. Removal of underground storage tanks (if encountered) and closure of petroleum spills (if evidence of a spill/leak is encountered during Site excavation) in compliance with applicable local, State and Federal laws and regulations;
8. Transportation and off-Site disposal of all soil/fill material at permitted facilities in

accordance with applicable laws and regulations for handling, transport, and disposal, and this plan. Sampling and analysis of excavated media as required by disposal facilities. Appropriate segregation of excavated media on Site;

9. Collection and analysis of end-point samples to determine the performance of the remedy with respect to attainment of SCOs;
10. Import of materials to be used for backfill and cover in compliance with this plan and in accordance with applicable laws and regulations;
11. As part of development, installation of a vapor barrier/waterproofing system below the concrete slab underneath the building, as well as behind foundation walls of the proposed building. The vapor barrier will consist of Raven Industries' VaporBlock 20 Plus, which is a seven layer co-extruded barrier made from polyethylene and EVOH resins;
12. As part of development, construction and maintenance of an engineered composite cover consisting of 6" thick concrete slab across the footprint of the new building;
13. As part of development, construction of a ventilated parking area below grade and consistent with NYC Building's Code;
14. Implementation of storm-water pollution prevention measures in compliance with applicable laws and regulations;
15. Performance of all activities required for the remedial action, including permitting requirements and pretreatment requirements, in compliance with applicable laws and regulations. Since groundwater is at a depth of 15 feet below ground surface, dewatering is not required;
16. Submission of a RAR that describes the remedial activities, certifies that the remedial requirements have been achieved, defines the Site boundaries, lists any changes from this RAWP, and for areas where Track 1 SCO's are not achieved, describes all Engineering and Institutional Controls to be implemented at the Site;
17. If Track 1 Unrestricted Use SCOs are not achieved across the entire Site, submission of an approved SMP in the RAR for long-term management of residual contamination, including plans for maintenance, inspection and certification of ECs and ICs and reporting at a specified frequency; and

18. If Track 1 Unrestricted Use SCOs are not achieved across the entire Site, the property will continue to be registered with an E-Designation at the NYC Buildings Department. Establishment of ECs and ICs in this RAWP and a requirement that management of these controls must be in compliance with an approved SMP. ICs will include prohibition of the following: (1) vegetable gardening and farming; (2) use of groundwater without treatment rendering it safe for the intended use; (3) disturbance of residual contaminated material unless it is conducted in accordance with the SMP; and, (4) higher level of land usage without OER-approval.

COMMUNITY PROTECTION STATEMENT

The Office of Environmental Remediation created the New York City Voluntary Cleanup Program (NYC VCP) to provide governmental oversight for the cleanup of contaminated property in NYC. This Remedial Action Work Plan (“cleanup plan”) describes the findings of prior environmental studies that show the location of contamination at the site and describes the plans to clean up the site to protect public health and the environment.

This cleanup plan provides a very high level of protection for neighboring communities and also includes many other elements that address common community concerns, such as community air monitoring, odor, dust and noise controls, hours of operation, good housekeeping and cleanliness, truck management and routing, and opportunities for community participation. The purpose of this Community Protection Statement is to explain these community protection measures in non-technical language to simplify community review.

Remedial Investigation and Cleanup Plan. Under the NYC VCP, a thorough cleanup study of this property (called a remedial investigation) has been performed to identify past property usage, to sample and test soils, groundwater and soil vapor, and identify contaminant sources present on the property. The cleanup plan has been designed to address all contaminant sources that have been identified during the study of this property.

Identification of Sensitive Land Uses. Prior to selecting a cleanup, the neighborhood was evaluated to identify sensitive land uses nearby, such as schools, day care facilities, hospitals, and residential areas. The cleanup program was then tailored to address the special conditions of this community.

Qualitative Human Health Exposure Assessment. An important part of the cleanup planning for the Site is the performance of a study to find all of the ways that people might come in contact with contaminants at the Site now or in the future. This study is called a Qualitative Human Health Exposure Assessment (QHHEA). A QHHEA was performed for this project. This assessment has considered all known contamination at the Site and evaluated the potential for people to come in contact with this contamination. All identified public exposures will be addressed under this cleanup plan.

Health and Safety Plan. This cleanup plan includes a Construction Health and Safety Plan (CHASP) that is designed to protect community residents and on-Site workers. The elements of this plan are in compliance with safety requirements of the United States Occupational Safety and Health Administration (OSHA). This plan includes many protective elements including those discussed below.

Site Safety Coordinator. This project has a designated Site safety coordinator to implement the Health and Safety Plan. The safety coordinator maintains an emergency contact sheet and protocol for management of emergencies. The Site safety coordinator is Michael Tucker of 507 Construction and can be reached at 347-538-0788.

Worker Training. Workers participating in cleanup of contaminated material on this project are required to be trained in a 40-hour hazardous waste operators training course and to take annual refresher training. This pertains to workers performing specific tasks including removing contaminated material and installing cleanup systems in contaminated areas.

Community Air Monitoring Plan. Community air monitoring will be performed during this cleanup project to ensure that the community is properly protected from contaminants, dust and odors. Air samples will be tested in accordance with a detailed plan called the Community Air Monitoring Plan or CAMP. Results will be regularly reported to the NYC OER. This cleanup plan also has a plan to address any unforeseen problems that might occur during the cleanup (called a 'Contingency Plan').

Odor, Dust and Noise Control. This cleanup plan includes actions for odor and dust control. These actions are designed to prevent off-Site odor and dust nuisances and include steps to be taken if nuisances are detected. Generally, dust is managed by application of physical covers and by water sprays. Odors are controlled by limiting the area of open excavations, physical covers, spray foams, and by a series of other actions (called operational measures). The project is also required to comply with NYC noise control standards. If you observe problems in these areas, please contact Michael Tucker at 347-538-0788 or the NYC OER Project Manager, Hannah Moore, at 212-341-0964.

Quality Assurance. This cleanup plan requires that evidence be provided to illustrate that all cleanup work required under the plan has been completed properly. This evidence will be summarized in the final report, called the Remedial Action Report. This report will be submitted to the NYC OER and will be thoroughly reviewed.

Storm-Water Management. To limit the potential for soil erosion and discharge, this cleanup plan has provisions for storm-water management. The main elements of the storm water management include physical barriers (such as tarp covers and erosion fencing) and a program for frequent inspection.

Hours of Operation. The hours for operation of cleanup will comply with the NYC Department of Buildings (DOB) construction code requirements or according to specific variances issued by that agency. For this cleanup project, the hours of operation are 7:00 AM to 4:00 PM, Monday through Friday.

Signage. While the cleanup is in progress, a placard will be prominently posted at the main entrance of the property with a laminated project Fact Sheet that states that the project is in the NYC VCP and provides project contact names and numbers and locations of where project documents can be viewed.

Complaint Management. The contractor performing this cleanup is required to address all complaints. If you have any complaints, you can call the facility Project Manager Michael Tucker at 347-538-0788, the NYC OER Project Manager Hannah Moore at 212-341-0964, or call 311 and mention that the Site is in the NYC Voluntary Cleanup Program.

Utility Mark-outs. To promote safety during excavation in this cleanup, the contractor is required to first identify all utilities and must perform all excavation and construction work in compliance with NYC DOB regulations.

Soil and Liquid Disposal. All soil and liquid material removed from the Site as part of the cleanup will be transported and disposed of in accordance with all applicable City, State and Federal regulations and required permits will be obtained.

Soil Chemical Testing and Screening. All excavations will be supervised by a trained and properly qualified environmental professional. In addition to extensive sampling and chemical testing of soils on the Site, excavated soil will be screened continuously using hand-held instruments, by sight, and by smell to ensure proper material handling and management and community protection.

Stockpile Management. Soil stockpiles will be kept covered with tarps to prevent dust, odors and erosion. Stockpiles will be frequently inspected. Damaged tarp covers will be promptly replaced. Stockpiles will be protected with silt fences. Hay bales will be used as needed to protect storm water catch basins and other discharge points.

Trucks and Covers. Loaded trucks leaving the Site will be covered in compliance with applicable laws and regulations to prevent dust and odor. Trucks will be properly recorded in logs and records and placarded in compliance with applicable City, State and Federal laws, including those of the New York State Department of Transportation. If loads contain wet material that can leak, truck liners will be used. All transport of materials will be performed by licensed truckers and in compliance with all laws and regulations.

Imported Material. All fill materials proposed to be brought onto the Site will comply with rules outlined in this cleanup plan and will be inspected and approved by a qualified worker located on Site. Waste materials will not be brought onto the Site. Trucks entering the Site with imported clean materials will be covered in compliance with applicable laws and regulations.

Equipment Decontamination. All equipment used for cleanup work will be inspected and washed, if needed, before it leaves the Site. Trucks will be cleaned at a truck inspection station on the property before leaving the Site.

Housekeeping. Locations where trucks enter or leave the Site will be inspected every day and cleaned regularly to ensure that they are free of dirt and other materials from the Site.

Truck Routing. Truck routes have been selected to: (a) limit transport through residential areas and past sensitive nearby properties; (b) maximize use of city-mapped truck routes; (c) limit total distance to major highways; (d) promote safety in entry to highways; (e) promote overall safety in trucking; and, (f) minimize off-Site line-ups (queuing) of trucks entering the

property. Operators of loaded trucks leaving the Site will be instructed not to stop or idle in the local neighborhood.

Final Report. The results of all cleanup work will be fully documented in a final RAR that will be available for review in the public document repositories at Muhlenberg Library located at 209 West 23rd Street, Manhattan, NY 10011.

Long-Term Site Management. To provide long-term protection after the cleanup is complete, the property owner will be required to comply with an ongoing SMP that calls for continued inspection of protective controls, such as Site covers. The SMP is evaluated and approved by the NYC OER. Requirements that the property owner must comply with are defined in the property's deed or established through a city environmental designation. A certification of continued protectiveness of the cleanup will be required from time to time to show that the approved cleanup is still effective.

REMEDIAL ACTION WORK PLAN

1.0 SITE BACKGROUND

Joy Construction Co. has applied to enroll in the New York City Voluntary Cleanup Program (NYC VCP) to investigate and remediate a property located at 411-421 West 35th Street in Manhattan, New York (the “Site”). A Remedial Investigation (RI) was performed to compile and evaluate data and information necessary to develop this Remedial Action Work Plan (RAWP) in a manner that will render the Site protective of public health and the environment consistent with the contemplated end use. This RAWP establishes remedial action objectives, provides a remedial alternatives analysis that includes consideration of a permanent cleanup, and provides a description of the selected remedial action. The remedial action described in this document provides for the protection of public health and the environment, complies with applicable environmental standards, criteria and guidance, and conforms with applicable laws and regulations.

1.1 SITE LOCATION AND CURRENT USAGE

The Site is located at 411-421 West 35th Street, Manhattan, New York, and is identified as Block 733, Lots 23, 24, 25, 28, and 47, on the New York City Tax Map. Refer to Figure 1 - Site Location Map and Figure 2 - Tax Map. The Site is approximately 22,467 square feet and is bounded by West 36th Street and mixed residential and commercial buildings to the north, West 35th Street and mixed residential and commercial buildings to the south, mixed residential and commercial buildings and a parking lot to the east, and the entrance to the Lincoln Tunnel to the west. Currently, the Site is utilized as a parking lot.

1.2 PROPOSED REDEVELOPMENT PLAN

The proposed future use of the Site will consist of a 12-story residential structure with underground parking level, commercial space on the ground floor, and a roof terrace. A 1,478-square foot garden area will be developed on the east corner of the ground floor. The building will be 119.5 feet in height and contain 297 residential units. Excavation for the building cellar

will be required to 14 feet below grade. The cellar will be used for parking, mechanical rooms, and storage space. The first floor will be used for commercial space and the residential lobby. Floors 2 through 12 will be used for residential space. The building will occupy the entire footprint of the Site with the exception of a small open space area at the corner of Dyer Avenue and West 35th Street. Layouts of the proposed site development are presented in Appendix I – Architectural Drawings. The current zoning designation is R8A, which typically results in high lot coverage 10- to 12-story apartment buildings set on or near the street line. The proposed use is consistent with existing zoning for the property.

The remedial action contemplated under this RAWP may be implemented independently of the proposed redevelopment plan.

1.3 DESCRIPTION OF SURROUNDING PROPERTY

Current uses, zonings, and general character of adjoining properties are as follows:

North: Multi-story industrial, commercial, residential buildings, the Lincoln Tunnel Entrance, and mixed residential and commercial buildings are located to the north of the subject property, with zoning designation R8A and C1-7A.

South: Residential buildings with zoning designation R8A, Public Facilities and Institutions with zoning designation C6-4 and R8A, and roadways connecting to the Lincoln Tunnel are located to the south of the subject property.

East: Parking facilities are located to the east of the subject property, with zoning designation C1-7A.

West: Multi-story industrial, commercial, residential buildings are located to the west of the subject property, with zoning designation R8A.

Sensitive environmental receptors within an approximate 500-foot radius of the subject property include the residential buildings and mixed commercial and residential buildings in all directions, a church to the north, and a church and a school to the south of the subject property. Figure 3 shows the surrounding land usage.

1.4 REMEDIAL INVESTIGATION

A remedial investigation was performed and the results are documented in a companion document called “*Remedial Investigation Report, 411-421 West 35th Street*”, dated August 2013 (RIR).

Summary of Past Uses of Site and Areas of Concern (AOCs)

Environmental Project Data Statements Company, Inc. completed a Phase I Environmental Site Assessment (ESA) for the Site in November 2012. According to the report, the subject property was occupied by numerous mixed use buildings (i.e., residential and commercial/retail) from at least the late 1800s to the 1970s and has been used as a parking lot from the 1980s to the present.

The following AOCs were identified during completion of the Phase I ESA.

1. The possible presence of site contamination from past on-site operations.
2. The possible presence of underground petroleum storage tanks.
3. The presence of urban historic fill.

Summary of the Work Performed under the Remedial Investigation

The following work has been performed at the site:

1. Conducted a Site inspection to identify AOCs and physical obstructions (i.e., structures, buildings, etc.);
2. Installed five (5) soil borings across the entire project Site, and collected a total of ten (10) soil samples from the soil borings for chemical analyses to evaluate soil quality;
3. Installed two (2) groundwater monitoring wells and one (1) temporary well point throughout the Site to establish groundwater flow and collected three (3) groundwater samples for chemical analysis to evaluate groundwater quality; and,
4. Installed four (4) soil vapor probes and collected four (4) samples for chemical analysis.

Summary of Environmental Findings

1. Depth to groundwater varies throughout the site. Average depth to groundwater is 15 feet below grade. Geology at the Site consists of urban fill at the surface to an average depth of 10 to 15 feet below grade. Glacial till, consisting of brown fine to coarse sand

with silt and clay mixed with fine gravel, is below the urban fill. This glacial till ranges from a few feet in thickness to over 20 feet thick in some locations. Below the glacial till is highly weathered, moderately hard schist bedrock.

2. Soil/ fill samples collected during the RI showed concentrations of the VOCs 1,2,4-trimethylbenzene (max 8.1 milligram per kilogram [mg/kg]), methylene chloride (max 0.155 mg/kg), and acetone (max 0.404 mg/kg) above Track 1 Unrestricted Use SCOs, but below Track 2 Restricted Residential Use SCOs. Low levels of petroleum-related VOCs were also identified below Track 1 Unrestricted Use SCOs and included, 1,3,5-trimethylbenzene (max 4.1 mg/kg), n-propylbenzene (max 2.36 mg/kg), and naphthalene (max 1.5 mg/kg). The following semi volatile organic compounds (SVOCs) were identified in soil above their Track 2 Restricted Residential Use SCOs: benzo(a)anthracene (maximum of 8.13 mg/kg), benzo(a)pyrene (maximum of 9.36 mg/kg), and benzo(b)fluoranthene (maximum of 7.11 mg/kg), benzo(k)fluoranthene (maximum of 8.89 mg/kg), chrysene (max of 8.78 mg/kg), dibenzo(a,h)anthracene (max of 0.704 mg/kg), and indeno(1,2,3-cd)pyrene (max of 3.69 mg/kg). Six metals were detected above Track 1 Unrestricted Use SCOs, and of these mercury (maximum of 1.85 mg/kg), lead (maximum of 1970 mg/kg), and barium (maximum of 1830 mg/kg) were reported above Track 2 Restricted Residential Use SCOs. Soil samples showed four pesticides at concentrations exceeding Unrestricted Use SCOs, but below Restricted Residential Use SCOs. These pesticides were 4,4'-DDD (max. of 0.009 mg/kg); 4,4'-DDE (at 0.178 mg/kg); and 4,4'-DDT (at 1.45 mg/kg) and dieldrin (at 0.0247 mg/kg), mostly in one shallow soil sample. One PCB (Aroclor 1254) was detected at 0.681 mg/kg which is above its Unrestricted Use SCO, but below its Restricted Residential Use SCO.
3. Groundwater samples showed no VOCs, SVOCs, PCBs or pesticides above the NYSDEC 6 NYCRR Part 703.5 Groundwater Quality Standards (GQS). Trace concentrations of the VOCs 2-butanone (0.54 ppb), acetone (3.69 ppb), chloroform (3.59 ppb) and toluene (3.04 ppb) were detected, but below GQSs. The metals manganese, sodium, selenium, thallium and zinc were detected above GQSs in dissolved samples.

4. Results of soil vapor samples indicated trace concentrations of petroleum related compounds. Benzene, ethylbenzene, xylenes, and toluene were detected at concentrations from 1.0 to 12 ug/m³ in all samples. MTBE was detected at 1.7 ug/m³ in one sample, and methyl ethyl ketone was detected at concentrations ranging from 94 to 240 ug/m³. Chlorinated VOCs were also detected at trace concentrations. TCE was detected at a maximum concentration of 0.32 ug/m³, 1,1,1-TCA was detected at a concentration of 1.2 ug/m³ in one sample, and carbon tetrachloride was detected at a max concentration of 0.50 ug/m³. No PCE was detected in the soil vapor samples. All these concentrations are below their monitoring ranges established by DOH guidance matrix.

For more detailed results, consult the RIR. Based on an evaluation of the data and information from the RIR and this RAWP, disposal of significant amounts of hazardous waste is not suspected at this site.

2.0 REMEDIAL ACTION OBJECTIVES

Based on the results of the Remedial Investigation (RI), the following Remedial Action Objectives (RAOs) have been identified for this Site:

Groundwater

- Prevent direct exposure to contaminated groundwater.

Soil

- Prevent direct contact with contaminated soil.
- Prevent exposure to contaminants volatilizing from contaminated soil.
- Prevent migration of contaminants that would result in groundwater or surface water contamination.

Soil Vapor

- Prevent exposure to contaminants in soil vapor.
- Prevent migration of soil vapor into dwellings and other occupied structures.

3.0 REMEDIAL ALTERNATIVES ANALYSIS

The goal of the remedy selection process is to select a remedy that is protective of human health and the environment, taking into consideration the current, intended and reasonably anticipated future use of the property. The remedy selection process begins by establishing RAOs for media in which chemical constituents were found in exceedance of applicable standards, criteria and guidance values (SCGs). A remedy is then developed based on the following ten criteria:

1. Protection of human health and the environment;
2. Compliance with SCGs;
3. Short-term effectiveness and impacts;
4. Long-term effectiveness and permanence;
5. Reduction of toxicity, mobility, or volume of contaminated material;
6. Implementability;
7. Cost effectiveness;
8. Community Acceptance;
9. Land use; and,
10. Sustainability.

The following is a detailed description of the alternatives analysis and remedy selection to address impacted media at the Site. As required, a minimum of two remedial alternatives (including a Track 1 scenario) are evaluated, as follows:

Alternative 1 involves:

- Establishment of Unrestricted Use (Track 1) Soil Cleanup Objectives (SCOs);
- Removal of all soil/fill exceeding Unrestricted Use SCOs throughout the Site and confirmation that Track 1 Unrestricted Use SCOs have been achieved with post-excavation endpoint sampling. Based on the results of the remedial investigation, it is expected that this alternative would require excavation to a depth of 13 feet across the entire property to remove all historic fill at the Site. If soil/fill containing analytes at

concentrations above Track 1 Unrestricted Use SCOs are still present at the base of the excavation after removal of soil is complete, additional excavation would be performed to ensure complete removal of soil that does not meet Track 1 Unrestricted Use SCOs;

- No engineering or institutional controls are required for a Track 1 cleanup, but a vapor barrier/waterproofing system would be installed beneath the basement foundation and behind foundation sidewalls of the new building as a part of development to prevent any potential future exposures from off-Site soil vapor. A ventilated parking garage would also be constructed as part of development and in compliance with NYC Mechanical Code; and
- Placement of a final cover over the entire Site as part of construction.

Alternative 2 involves:

- Establishment of Track 4 Site-Specific SCOs;
- Removal of all soil/fill exceeding Track 4 Site-Specific SCOs and confirmation that Track 4 has been achieved with post-excavation endpoint sampling. Excavation for development purposes would take place to a depth of approximately 14 feet for the new building. If soil/fill containing pesticides, SVOCs, or metals at concentrations exceeding Track 4 Site-Specific SCOs are still present at the base of the excavation after removal of all soil required for construction is complete, additional excavation would be performed to ensure complete removal of soil that does not meet Track 4 Site-Specific SCOs;
- Placement of a final cover over the entire Site to prevent exposure to remaining soil/fill;
- Placement of a soil vapor barrier/waterproofing system beneath the building slab and along foundation side walls to prevent any potential future exposures from off-Site soil vapor;
- Construction of a ventilated parking garage per NYC Buildings codes;
- Establishment of use restrictions including: prohibitions on the use of groundwater from the Site; prohibitions of sensitive Site uses, such as farming or vegetable gardening, to prevent future exposure pathways; and, prohibition of a higher level of land use without OER approval;
- Establishment of an approved Site Management Plan to ensure long-term management of

these engineering and institutional controls including the performance of periodic inspections and certification that the controls are performing as they were intended; and,

- Continued registration as an E-designated property to memorialize the remedial action and the Engineering and Institutional Controls required by this RAWP.

3.1 THRESHOLD CRITERIA

Protection of Public Health and the Environment

This criterion is an evaluation of the remedy's ability to protect public health and the environment and an assessment of how risks posed through each existing or potential pathway of exposure are eliminated, reduced, or controlled through removal, treatment, and implementation of Engineering Controls (ECs) or Institutional Controls (ICs). Protection of public health and the environment must be achieved for all approved remedial actions.

Alternative 1 would be protective of human health and the environment by removing contaminated soil/fill exceeding Track 1 SCOs and groundwater protection standards, thus eliminating potential for direct contact with contaminated soil/fill once construction is complete and eliminating the risk of contamination leaching into groundwater. Potential future migration of soil vapors from off Site into the new building would be prevented by installation of waterproofing/vapor barrier system as well as by construction of a sub-grade ventilated parking garage in the new building's basement, as required by NYC Building's codes.

Alternative 2 would achieve comparable protections of human health and the environment by excavating the historic fill at the Site and by ensuring that remaining on-Site soil/fill meets Track 4 Site-Specific SCOs by placement of Institutional and Engineering controls, including a composite cover system. The composite cover system would prevent direct contact with any remaining on-Site soil/fill. Implementing institutional controls including a Site Management Plan would ensure that the composite cover system remains intact and protective. Establishment of Track 4 Site-Specific SCOs would minimize the risk of contamination leaching into groundwater. Potential future migration of off-Site soil vapors into the new building would be prevented by installation of a vapor barrier system as well as by construction of a sub-grade ventilated parking garage in accordance with the NYC Mechanical Code.

For both Alternatives, potential exposure to contaminated soils or groundwater during construction would be minimized by implementing a CHASP, an approved SMMP, and a

CAMP. Potential contact with contaminated groundwater would be prevented as its use is prohibited by city laws and regulations.

3.2 BALANCING CRITERIA

Compliance with Standards, Criteria and Guidance (SCG)

This evaluation criterion assesses the ability of the alternatives to achieve applicable standards, criteria and guidance.

Alternative 1 would achieve compliance with the remedial goals, chemical specific SCGs, and RAOs for soil through removal to Track 1 Unrestricted Use SCOs and Groundwater Protection Standards. All soil/fill excavated from the Site would be managed and disposed of in accordance with all applicable regulations. Compliance with SCGs for soil vapor would also be achieved by installing a vapor barrier/waterproofing system below the new building's basement slab and continuing the vapor barrier around foundation walls as well as by construction of a sub-grade ventilated parking garage as part of new construction.

Alternative 2 would achieve compliance with the remedial goals, chemical specific SCGs and RAOs for soil through removal of soil to meet Track 4 Site-Specific SCOs. Compliance with SCGs for soil vapor would also be achieved by installation of a vapor barrier as well as by construction of a sub-grade ventilated parking garage. A Site Management Plan would ensure that these controls remained protective for the long term.

Health and safety measures contained in the CHASP and Community Air Monitoring Plan (CAMP) that comply with the applicable SCGs shall be implemented during Site redevelopment under this RAWP. For both Alternatives, focused attention on means and methods employed during the remedial action would ensure that handling and management of contaminated material would be in compliance with applicable SCGs. These measures will protect on-site workers and the surrounding community from exposure to Site-related contaminants.

Short-Term Effectiveness and Impacts

This evaluation criterion assesses the effects of the alternative during the construction and implementation phase until remedial action objectives are met. Under this criterion, alternatives are evaluated with respect to their effects on public health and the environment during implementation of the remedial action, including protection of the community, environmental impacts, time until remedial response objectives are achieved, and protection of workers during remedial actions.

Both alternatives have similar-short term effectiveness during their respective implementations, as each requires excavation of historic fill material. Both alternatives would result in short-term dust generation impacts associated with excavation, handling, load out of materials, and truck traffic. Short term impacts would likely be higher for Alternative 1 if excavation of greater amounts of historical fill material is encountered below the excavation depth of the proposed building. However, focused attention to means and methods during the remedial action during a Track 1 removal action, including community air monitoring and appropriate truck routing, would minimize or negate the overall impact of these activities and any differences between these alternatives.

An additional short-term adverse impact and risks to the community associated with both remedial alternatives is increased truck traffic. Approximately 750, 25-ton capacity truck trips would be necessary to transport fill and soil excavated during Site development. Truck traffic will be routed on the most direct course using major thoroughfares where possible and flaggers will be used to protect pedestrians at Site entrances and exits

Both alternatives would employ appropriate measures to prevent short term impacts, including a CHASP, a CAMP, and a SMMP, during all on-Site soil disturbance activities and would minimize the release of contaminants into the environment. Both alternatives provide short-term effectiveness in protecting the surrounding community by decreasing the risk of contact with on-Site contaminants. Construction workers operating under appropriate management procedures and a CHASP will be protected from on-Site contaminants; personal protective equipment (PPE) would be worn consistent with the documented risks within the respective work zones.

Long-Term Effectiveness and Permanence

This evaluation criterion addresses the results of a remedial action in terms of its permanence and quantity/nature of waste or residual contamination remaining at the Site after response objectives have been met, such as permanence of the remedial alternative, magnitude of remaining contamination, adequacy of controls including the adequacy and suitability of ECs/ICs that may be used to manage contaminant residuals that remain at the Site, and assessment of containment systems and ICs that are designed to eliminate exposures to contaminants, and long-term reliability of ECs.

Alternative 1 would achieve long-term effectiveness and permanence related to on-Site contamination by permanently removing all impacted soil/fill above Track 1 Unrestricted Use SCOs, and enabling unrestricted usage of the property.

Alternative 2 would provide long-term effectiveness by: removing most on-Site contamination and attaining Track 4 Site-Specific SCOs; establishing Engineering Controls, including a composite cover system across the Site; and, establishing Institutional Controls to ensure long-term management, including use restrictions, a SMP, and continued registration as an E-designated property to memorialize these controls for the long term. The SMP would ensure long-term effectiveness of all ECs and ICs by requiring periodic inspection and certification that these controls and restrictions continue to be in place and are functioning as they were intended, assuring that protections designed into the remedy will provide continued high level of protection in perpetuity.

Both alternatives would result in removal of soil contamination exceeding the SCOs providing a high level, effective and permanent remedy over the long-term with respect to a remedy for contaminated soil, which will eliminate any migration to groundwater. Potential sources of soil vapor and groundwater contamination will also be eliminated as part of the remedy.

Reduction of Toxicity, Mobility, or Volume of Contaminated Material

This evaluation criterion assesses the remedial alternative's use of remedial technologies that

permanently and significantly reduce toxicity, mobility, or volume of contaminants as their principal element. The following is the hierarchy of source removal and control measures that are to be used to remediate a Site, ranked from most preferable to least preferable: removal and/or treatment; containment; elimination of exposure; and, treatment of source at the point of exposure. It is preferred to use treatment or removal to eliminate contaminants at a Site, reduce the total mass of toxic contaminants, cause irreversible reduction in contaminants mobility, or reduce the total volume of contaminated media.

Alternative 1 would permanently eliminate the toxicity, mobility, and volume of contaminants from on-Site soil by removing all soil in excess of unrestricted use SCOs. Removal of soil to the depth of bedrock would occur.

Alternative 2 would remove most of the impacted soil present on the Site and any remaining soil beneath the new building would meet Track 4 - Site-Specific SCOs. Alternative 1 would eliminate a greater total mass of contaminants on Site. Placement of a composite cover system, including the building slab and installation of ventilated parking below grade will lower toxicity by eliminating potential exposures with remaining soil, groundwater, and vapors. Groundwater use restrictions will reduce toxicity by ensuring that there is no use of on-Site groundwater for potable purposes.

Based on the removal of soil to 14 feet below grade for the new building in both scenarios would result in relatively minor differences between these two alternatives.

Implementability

This evaluation criterion addresses the technical and administrative feasibility of implementing an alternative and the availability of various services and materials required during its implementation, including technical feasibility of construction and operation, reliability of the selected technology, ease of undertaking remedial action, monitoring considerations, administrative feasibility (e.g., obtaining permits for remedial activities), and availability of services and materials.

The techniques, materials and equipment to implement Alternatives 1 and 2 are readily available and have been proven effective in remediating the contaminants associated with the Site. They use standard materials and services that are well established technology. The reliability of each remedy is also high. There are no special difficulties associated with any of the activities proposed.

Cost Effectiveness

This evaluation criterion addresses the cost of alternatives, including capital costs (such as construction costs, equipment costs, disposal costs, and engineering expenses) and site management costs (costs incurred after remedial construction is complete) necessary to ensure the continued effectiveness of a remedial action.

Since the new building requires excavation of the majority of the Site to a depth of 14ft, the costs associated with both Alternative 1 and Alternative 2 will likely be the comparable.

Costs associated with Alternative 1 would be higher than Alternative 2 since the landscaped area would require excavation to native material. Additional costs would include installation of additional shoring/underpinning, disposal of additional soil, and import of clean soil for backfill. However, long-term costs for Alternative 2 are likely higher than Alternative 1 based on implementation of a Site Management Plan as part of Alternative 2. In both cases, appropriate public health and environmental protections are achieved.

The remedial plan creates an approach that combines the remedial action with the redevelopment of the Site, including the construction of the building foundation and subgrade structures. The remedial plan is also cost effective in that it will take into consideration the selection of the closest and most appropriate disposal facilities to reduce transportation and disposal costs during the excavation of historic fill and other soils during the redevelopment of the Site.

Community Acceptance

This evaluation criterion addresses community opinion and support for the remedial action.

Observations here will be supplemented by public comment received on the RAWP.

Based on the overall goals of the remedial program, the intended Site use and initial permitting associated with the proposed site development, no adverse community opposition is anticipated for either alternative. This RAWP will be subject to public review under the NYC VCP and will provide the opportunity for detailed public input on the remedial alternatives and the selected remedial action. This public comment will be considered by OER prior to approval of this plan. The Citizen Participation Plan for the project is provided in Attachment. Observations here will be supplemented by public comment received on the RAWP.

Land Use

This evaluation criterion addresses the proposed use of the property. This evaluation has considered reasonably anticipated future uses of the Site and takes into account: current use and historical and/or recent development patterns; applicable zoning laws and maps; NYS Department of State's Brownfield Opportunity Areas (BOA) pursuant to section 970-r of the general municipal law; applicable land use plans; proximity to real property currently used for residential use, and to commercial, industrial, agricultural, and/or recreational areas; environmental justice impacts; Federal or State land use designations; population growth patterns and projections; accessibility to existing infrastructure; proximity of the Site to important cultural resources and natural resources; potential vulnerability of groundwater to contamination that might emanate from the Site; proximity to flood plains, geography and geology; and, current ICs applicable to the Site.

Both alternatives for remedial action at the Site are comparable with respect to the proposed use and to land uses in the vicinity of the Site. Following remediation, the Site will meet either Track 1 Unrestricted Use or Track 4 Site-Specific SCOs, both of which are appropriate for its planned commercial and residential use. The proposed redevelopment of the Site is consistent with the existing zoning designation for the property and is consistent with recent development patterns. The Site is surrounded by commercial and residential properties and both alternatives provide comprehensive protection of public health and the environment for these uses.

Improvements in the current environmental condition of the property achieved by both alternatives are also consistent with the City's goals for cleanup of contaminated land and bringing such properties into productive reuse.

Sustainability of the Remedial Action

This criterion evaluates the overall sustainability of the remedial action alternatives and the degree to which sustainable means are employed to implement the remedial action, including those that take into consideration NYC's sustainability goals defined in *PlaNYC: A Greener, Greater New York*. Sustainability goals may include: maximizing the recycling and reuse of non-virgin materials; reducing the consumption of virgin and non-renewable resources; minimizing energy consumption and greenhouse gas emissions; improving energy efficiency; and, promotion of the use of native vegetation and enhancing biodiversity during landscaping associated with Site development.

The remedial plan would take into consideration the shortest trucking routes during off-site disposal of historic fill and other soils, which would reduce greenhouse gas emissions and conserve energy used to fuel trucks. To the extent practicable, energy efficient building materials, appliances, and equipment will be utilized to complete the development. While Alternative 2 would potentially result in lower energy usage based on reducing the volume of material transported off-Site, both remedial alternatives are comparable with respect to the opportunity to achieve sustainable remedial action. A complete list of green remedial activities considered as part of the NYC VCP is included in the Sustainability Statement, included as Appendix II.

4.0 REMEDIAL ACTION

4.1 SUMMARY OF PREFERRED REMEDIAL ACTION

The preferred remedial action alternative is Alternative 1, the Track 1 alternative, across the building footprint and Alternative 2, the Track 4 Alternative, across the landscaped area. The preferred remedial action alternative achieves protection of public health and the environment for the intended use of the property. The preferred remedial action alternative will achieve all of the remedial action objectives established for the project and addresses applicable SCGs. The preferred remedial action alternative is effective in both the short-term and long-term and reduces mobility, toxicity, and volume of contaminants. The preferred remedial action alternative is cost effective and implementable and uses standards methods that are well established in the industry.

The proposed remedial action will consist of:

1. Preparation of a Community Protection Statement and performance of all required NYC VCP Citizen Participation activities according to an approved Citizen Participation Plan (provided in Appendix III);
2. Performance of a Community Air Monitoring Program for particulates and volatile organic carbon compounds;
3. Establishment of Track 1 Unrestricted Use Soil Cleanup Objectives (SCOs) across the building footprint and Track 4 Site-specific SCOs across the small landscaped area at the corner of West 35th Street and Dyer Avenue;
4. Site mobilization involving Site security setup, equipment mobilization, utility mark outs and marking & staking excavation areas;
5. Excavation and removal of soil/fill exceeding Unrestricted Use SCOs, including excavation of soil/fill to a depth of approximately 14 feet below grade within the footprint of the building and 2 feet below grade in the landscaped area;
6. Screening of excavated soil/fill during intrusive work for indications of contamination by visual means, odor, and monitoring with a PID. Appropriate segregation of excavated

media on-Site;

7. Removal of underground storage tanks (if encountered) and closure of petroleum spills (if evidence of a spill/leak is encountered during Site excavation) in compliance with applicable local, State and Federal laws and regulations;
8. Transportation and off-Site disposal of all soil/fill material at permitted facilities in accordance with applicable laws and regulations for handling, transport, and disposal, and this plan. Sampling and analysis of excavated media as required by disposal facilities. Appropriate segregation of excavated media on Site;
9. Collection and analysis of end-point samples to determine the performance of the remedy with respect to attainment of SCOs;
10. Import of materials to be used for backfill and cover in compliance with this plan and in accordance with applicable laws and regulations;
11. As part of development, installation of a vapor barrier/waterproofing system below the concrete slab underneath the building, as well as behind foundation walls of the proposed building. The vapor barrier will consist of Raven Industries' VaporBlock 20 Plus, which is a seven layer co-extruded barrier made from polyethylene and EVOH resins;
12. As part of development, construction and maintenance of an engineered composite cover consisting of 6" thick concrete slab across the footprint of the new building;
13. As part of development, construction of a ventilated parking area below grade and consistent with NYC Building's Code;
14. Implementation of storm-water pollution prevention measures in compliance with applicable laws and regulations;
15. Performance of all activities required for the remedial action, including permitting requirements and pretreatment requirements, in compliance with applicable laws and regulations. Since groundwater is at a depth of 15 feet below ground surface, dewatering is not anticipated;
16. Submission of a RAR that describes the remedial activities, certifies that the remedial requirements have been achieved, defines the Site boundaries, lists any changes from this RAWP, and for areas where Track 1 SCO's are not achieved, describes all Engineering

and Institutional Controls to be implemented at the Site;

17. If Track 1 Unrestricted Use SCOs are not achieved across the entire Site, submission of an approved SMP in the RAR for long-term management of residual contamination, including plans for maintenance, inspection and certification of ECs and ICs and reporting at a specified frequency; and
18. If Track 1 Unrestricted Use SCOs are not achieved across the entire Site, the property will continue to be registered with an E-Designation at the NYC Buildings Department. Establishment of ECs and ICs in this RAWP and a requirement that management of these controls must be in compliance with an approved SMP. ICs will include prohibition of the following: (1) vegetable gardening and farming; (2) use of groundwater without treatment rendering it safe for the intended use; (3) disturbance of residual contaminated material unless it is conducted in accordance with the SMP; and, (4) higher level of land usage without OER-approval.

4.2 SOIL CLEANUP OBJECTIVES AND SOIL/FILL MANAGEMENT

Track 1 Soil Cleanup Objectives (SCOs) are proposed across the building footprint. Track 1 SCOs are listed in Table 1. Track 4 SCOs are proposed for the landscaped area, and if Track 1 is not achieved, Track 4 SCOs will apply to the entire Site. The following Track 4 Site-Specific SCOs will be used:

<u>Contaminant</u>	<u>Track 4 SCOs</u>
Total SVOCs	250 ppm
Lead	1000 ppm
Mercury	1.8 ppm
Barium	250 ppm

Soil and materials management on Site and off Site, including excavation, handling and disposal, will be conducted in accordance with the SMMP in Appendix IV. Excavation is proposed to be performed site-wide.

If any hot-spot areas are identified during development and remediation at the site, they will be removed to the extent practical. This information will be provided in the RAR.

Estimated Soil/Fill Removal Quantities

The total quantity of soil/fill expected to be excavated and disposed of off Site is about 13,000 cubic yards and will be limited by the presence of bedrock beneath the Site. The projected disposal facility for Site-derived impacted materials is listed below. Disposal locations will be reported promptly to the OER Project Manager prior to the start of the remedial action.

Disposal Facility	Waste Type	Estimated Quantities
Clean Earth of Carteret New Jersey	Contaminated Non-hazardous	13,000 cubic yards

End-Point Sampling

Removal actions under this plan will be performed in conjunction with remedial end-point sampling. Post-excavation confirmation end-point sampling and testing will be performed promptly following materials removal and completed prior to Site development activities. The proposed locations are shown on Figure 4 – End Point Sample Location Map. To evaluate attainment of Track 1 - Unrestricted Use SCOs, samples will be collected and analyzed for SVOCs, TAL Metals, and Pesticides according to analytical methods described below. To assess attainment of Track 4 Site-Specific SCOs, samples will be collected and analyzed for trigger the analytes listed in the Track 4 SCOs table above according to analytical methods described below.

In addition, if hotspots are encountered during the remedial action, hotspot removal actions under this plan will be performed in conjunction with remedial end-point sampling. End-point sampling frequency will consist of the following:

1. For excavations less than 20 feet in total perimeter, at least one bottom sample and one sidewall sample biased in the direction of surface runoff.
2. For excavations 20 to 300 feet in perimeter:
 - For surface removals, one sample from the top of each sidewall for every 30 linear feet of sidewall and one sample from the excavation bottom for every 900 square feet of bottom area.
 - For subsurface removals, one sample from each sidewall for every 30 linear feet of sidewall and one sample from the excavation bottom for every 900 square feet

of bottom area.

3. For sampling of volatile organics, bottom samples would be taken within 24 hours of excavation and would be taken from the zero (0) to six (6)-inch interval at the excavation floor. Samples taken after 24 hours would be taken at six (6) to twelve inches.

4. For contaminated soil removal, post-remediation soil samples for laboratory analysis should be taken immediately after contaminated soil removal. If the excavation is enlarged horizontally, additional soil samples will be taken pursuant to bullets 1 through 3 above.

Hotspot end-point sample locations and depth will be biased towards the areas and depths of highest contamination identified during previous sampling episodes unless field indicators, such as field instrument measurements or visual contamination identified during the remedial action, indicate that other locations and depths may be more heavily contaminated. In all cases, post-remediation samples should be biased toward locations and depths of the highest expected contamination.

New York State Environmental Laboratory Approval Program (ELAP) certified labs will be used for all end-point sample analyses. Labs for end-point sample analyses will be reported in the RAR. The RAR will provide a tabular and map summary of all end-point sample results and will include all data including non-detects and applicable standards and/or guidance values. End-point samples will be analyzed for trigger analytes (those for which SCO exceedance is identified).

Soil analytical methods will include:

- Volatile organic compounds by EPA Method 8260;
- Semi-volatile organic compounds by EPA Method 8270;
- Target Analyte List metals; and
- Pesticides/PCBs by EPA Method 8081/8082.

Quality Assurance/Quality Control (QA/QC)

The fundamental QA objective with respect to accuracy, precision, and sensitivity of analysis

for laboratory analytical data is to achieve the QC acceptance of the analytical protocol. The accuracy, precision and completeness requirements will be addressed by the laboratory for all data generated.

Collected samples will be appropriately packaged, placed in coolers, and shipped via overnight courier or delivered directly to the analytical laboratory by field personnel. Samples will be containerized in appropriate laboratory provided glassware and shipped in plastic coolers. Samples will be preserved through the use of ice or “cold-paks” to maintain a temperature of 4°C.

Dedicated disposable sampling materials will be used for the collection endpoint samples, eliminating the need to prepare field equipment (rinsate) blanks. However, if non-disposable equipment is used, (stainless steel scoop, etc.) field rinsate blanks will be prepared at the rate of one (1) for every eight (8) samples collected. Decontamination of non-dedicated sampling equipment will consist of the following:

- Gently tap or scrape to remove adhered soil
- Rinse with tap water
- Wash withalconox® detergent solution and scrub
- Rinse with tap water
- Rinse with distilled or deionized water

Field blanks will be prepared by pouring distilled or deionized water over decontaminated equipment and collecting the water in laboratory provided containers. Trip blanks will be used whenever samples are transported to the laboratory for analysis of VOCs. Trip blanks will not be used for samples to be analyzed for metals, SVOCs, or pesticides. One blind duplicate sample will be prepared and submitted for analysis every 20 samples.

One duplicate and one matrix spike/matrix spike duplicate will be collected for every 20 samples.

Import and Reuse of Soils

Import of soils onto the property and reuse of soils already on Site are not anticipated. If

necessary, import of soil and/or reuse of soils already on Site will be performed in conformance with the SMMP in Appendix IV.

4.3 ENGINEERING CONTROLS

No Engineering Controls are required to address residual contamination on areas of the Site achieving Track 1 Unrestricted Use SCOs. However, the following elements will be incorporated into the Site-wide development plans: composite cover system, waterproofing/vapor barrier system and sub-grade ventilated parking garage. For areas where Track 1 is not achieved, these three elements will constitute Engineering Controls that will be employed in the remedial action to address residual contamination remaining at the Site.

Composite Cover System

As part of new development, the entire property will be covered by an engineered permanent cover system. This composite cover system will be comprised of

- Four (4) to six (6)-inch concrete building slab with vapor barrier across the building footprint.
- Four (4) to six (6)-inch concrete slab or 2-foot certified clean fill across the landscaped area.

For areas where Track 1 SCOs are not achieved at the Site, the composite cover system will be a permanent engineering control for the Site. The system will be inspected and reported at specified intervals as required by this RAWP and the SMP. A Soil Management Plan (SMMP) will be included in the Site Management Plan (SMP) and will outline the procedures to be followed in the event that the composite cover system and underlying residual soil/fill is disturbed after the remedial action is complete. Maintenance of this composite cover system will be described in the SMP in the RAR.

Vapor Barrier

As part of development, migration of potential soil vapor from offsite in the future will be

achieved with a combination of building slab and vapor barrier. A VaporBlock Plus VBP 20-mil vapor barrier, manufactured by Raven Industries, will be installed beneath the structure's slab and along foundation sidewalls to grade. Installation details (penetrations, joints, etc.) with respect to the proposed building foundation, footings, slab, and sidewalls are provided in Appendix V. Product specification sheets are also included in Appendix V. The project's Professional Engineer licensed by the State of New York will have primary direct responsibility for overseeing the implementation of the vapor barrier. The RAR will include photographs (maximum of two photos per page) of the installation process, Professional Engineer (PE)/Registered Architect certified letter (on company letterhead) from the primary contractor responsible for installation oversight and field inspections, and a copy of the manufacturer's certificate of warranty.

Sub-Grade Ventilated Parking

As part of the new development, a sub-grade ventilation system in the parking cellar will be installed in accordance with the NYC DOB requirements.

4.4 INSTITUTIONAL CONTROLS

For areas where Track 1 SCOs are not achieved, Institutional Controls (IC) will be utilized in this remedial action to manage residual soil/fill and other media and render the Site protective of public health and the environment. The ICs are listed below. Long-term employment of EC/ICs will be implemented under a site-specific SMP that will be included in the RAR.

ICs for this remedial action are:

- The property will continue to be registered with an E-Designation at the NYC Buildings Department. This RAWP includes a description of all ECs and ICs and summarizes the requirements of the SMP which will note that the property owner and property owner's successors and assigns must comply with the approved SMP;
- Submittal of a SMP in the RAR for approval by OER that provides procedures for appropriate maintenance, inspection, and certification of ECs. The SMP will require that the property owner and property owner's successors and assigns will submit to OER

a periodic written statement that certifies that: (1) controls employed at the Site are unchanged from the previous certification or that any changes to the controls were approved by OER; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the SMP. OER retains the right to enter the Site in order to evaluate the continued maintenance of any controls. This certification shall be submitted at a frequency to be determined by OER in the SMP and will comply with RCNY §43-1407(1)(3);

- Vegetable gardens and farming on the Site are prohibited in contact with residual soil materials;
- Use of groundwater underlying the Site is prohibited without treatment rendering it safe for its intended use;
- All future activities on the Site that will disturb residual material must be conducted pursuant to the soil management provisions in an approved SMP; and,
- The Site will be used for mixed commercial and residential use and will not be used for a higher level of use without prior approval by the OER.

4.5 SITE MANAGEMENT PLAN

For areas of the Site where Track 1 Unrestricted Use SCOs are not achieved, site management will be performed. Site Management is the last phase of remediation and begins with the approval of the RAR and issuance of the Notice of Completion (NOC) for the remedial action. The SMP describes appropriate methods and procedures to ensure implementation of all ECs and ICs that are required by this RAWP. The SMP is submitted as part of the RAR but will be written in a manner that allows its use as an independent document. Site Management continues until terminated in writing by the OER. The property owner is responsible to ensure that all Site Management responsibilities defined in this RAWP and the SMP are implemented.

The SMP will provide a detailed description of the procedures required to manage residual soil/fill left in place following completion of the remedial action in accordance with the Brownfield Cleanup Agreement with OER. This includes a plan for: (1) implementation of ECs

and ICs; (2) implementation of monitoring programs; (3) operation and maintenance of ECs; (4) inspection and certification of ECs; and, (5) reporting.

Site management activities, reporting, and EC/IC certification will be scheduled by the OER on a periodic basis to be established in the SMP and will be subject to review and modification by OER. The Site Management Plan will be based on a calendar year and certification reports will be due for submission to the OER by July 31 of the year following the reporting period.

4.6 QUALITATIVE HUMAN HEALTH EXPOSURE ASSESSMENT (QHHEA)

The objective of the qualitative exposure assessment is to identify potential receptors and pathways for human exposure to the contaminants of concern (COC) that are present at, or migrating from, the Site. The identification of exposure pathways describes the route that the COC takes to travel from the source to the receptor. An identified pathway indicates that the potential for exposure exists; it does not imply that exposures actually occur.

Investigations reported in the RIR are sufficient to complete a Qualitative Human Health Exposure Assessment (QHHEA). As part of the VCP process, a QHHEA was performed to determine whether the Site poses an existing or future health hazard to the Site's exposed or potentially exposed population. The sampling data from the RI were evaluated to determine whether there is any health risk by characterizing the exposure setting, identifying exposure pathways, and evaluating contaminant fate and transport. This QHHEA was prepared in accordance with Appendix 3B and Section 3.3 (b) 8 of the NYSDEC Draft DER-10 Technical Guidance for Site Investigation and Remediation.

Known and Potential Sources

Based on the results of the RIR, the contaminants of concern are:

Soil:

- VOCs, including trimethylbenzene (max 8.1 milligram per kilogram [mg/kg]), methylene chloride (max 0.155 mg/kg), xylenes (max 0.182 mg/kg), and acetone (max 0.404 mg/kg) above Track 1 Unrestricted Use SCOs, but below Track 2 Restricted Residential Use SCOs.

- Metals, including barium, mercury, and lead identified above Track 2 Restricted Residential Use SCOs ; and,
- SVOCs, particularly PAHs, were detected exceeding Track 2 Restricted Residential Use SCOs; and
- Pesticides including 4,4'-DDD; 4,4'-DDE; 4,4'-DDT and dieldrin were identified but did not exceed Restricted Residential SCOs.

Groundwater:

- Metals, including manganese, sodium, and selenium, were detected exceeding their respective NYSDEC GQS.

Soil Vapor:

- Chlorinated VOCs were well below NYS DOH monitoring thresholds; and
- Petroleum VOCs detected at low concentrations including benzene, toluene, ethylbenzene, methyl ethyl ketone and xylenes.

Nature, Extent, Fate and Transport of Contaminants

SVOCs and metals are present in the historic fill material throughout the Site. Pesticides were detected in shallow soil samples. SVOC contaminants found in soil were not found in groundwater samples at concentrations above their respective GQS. Dissolved metals including manganese and selenium were detected above GQS. The chlorinated VOCs in soil vapor were not detected or were well below guidance issued by New York State DOH and were not found in any of the on-Site soil or groundwater samples collected.

Receptor Populations

On-Site Receptors

The Site is currently vacant and used as a parking lot. Onsite receptors are limited to trespassers, site representatives and visitors granted access to the property. During redevelopment of the Site, the on-Site potential receptors will include construction workers, site representatives, and visitors. Once the Site is redeveloped, the on-Site potential sensitive receptors will include adult and child building residents, workers and visitors.

Off-Site Receptors

Potential off-Site receptors within a 0.25-mile radius of the Site include adult and child residents, commercial and construction workers, pedestrians, trespassers, and cyclists, based on the following:

1. Commercial Businesses (up to 0.25 mile) – existing and future
2. Residential Buildings (up to 0.25 mile) – existing and future
3. Parks (up to 0.25 mile) –future
4. Pedestrians, Trespassers, Cyclists (up to .25 mile) – existing and future
5. Schools (up to .25 mile) – existing and future
6. Child Health Center (up to 0.25 mile) – existing and future

Potential Points of Exposure

Current Conditions

The Site is currently a paved parking lot with no soil exposed at the land surface. The potential for exposure to surficial historic fill does not exist under current conditions. Groundwater is marginally contaminated but is not exposed at the Site, and because the Site is served by the public water supply and groundwater use for potable supply is prohibited, groundwater is not used at the Site and there is no potential for exposure. There are no structures on Site where soil vapor could accumulate.

Construction/ Remediation Activities

Once redevelopment activities begin, construction workers will come into direct contact with surface and subsurface soils and potentially groundwater, as a result of on-Site construction and excavation activities. On-Site construction workers potentially could ingest, inhale or have dermal contact with any exposed impacted soil, and fill. Similarly, off-Site receptors could be exposed to dust and vapors from on-Site activities. During construction, on-Site and off-Site exposures to contaminated dust from on-Site will be addressed through the Soil/Materials Management Plan, dust controls, and through the implementation of the Community Air-Monitoring Program and a Construction Health and Safety Plan.

Proposed Future Conditions

Under future remediated conditions, all soils will be removed in excess of Track 1 SCOs across the building footprint and in excess of Track 4 SCOs across the landscaped area. The Site will be fully capped, limiting potential direct exposure to soil and groundwater remaining in place, and the ventilated parking garage and a waterproofing/vapor barrier system will prevent any exposure to potential off site soil vapors in the future. The Site is served by a public water supply, and groundwater is not used at the Site for potable supply. There are no plausible off-Site pathways for oral, inhalation, or dermal exposure to contaminants derived from the Site under future conditions.

Potential Routes of Exposure

The five elements of an exposure pathway are: (1) a contaminant source; (2) contaminant release and transport mechanisms; (3) a point of exposure; (4) a route of exposure; and, (5) a receptor population. An exposure pathway is considered complete when all five elements of an exposure pathway are documented. A potential exposure pathway exists when any one or more of the five elements comprising an exposure pathway cannot be documented. An exposure pathway may be eliminated from further evaluation when any one of the five elements comprising an exposure pathway has not existed in the past, does not exist in the present, and will never exist in the future. Three potential primary routes exist by which chemicals can enter the body:

- Ingestion of water, fill, or soil;
- Inhalation of vapors and particulates; and,
- Dermal contact with water, fill, soil, or building materials.

Overall Human Health Exposure Assessment

There is a potential complete exposure pathway that requires mitigation during implementation of the remedy. There is no complete exposure pathway under future conditions after the site is developed. This assessment takes into consideration the reasonably anticipated use of the site, which includes a residential structure, site-wide impervious surface cover cap, and a subsurface vapor barrier system for the building. Potential post-construction use of

groundwater is not considered an option because groundwater in this area of New York City is not used as a potable water source. There are no surface waters in close proximity to the Site that could be impacted or threatened.

During the remedial action, on-Site exposure pathways will be eliminated by preventing access to the Site; through implementation of soil/materials management, stormwater pollution prevention, and dust controls; employment of a community air monitoring plan; and, implementation of a CHASP. After the remedial action is complete, there will be no remaining exposure pathways to on-Site soil/fill, as all soil above Site-Specific SCOs will have been removed, the composite cover system and use restrictions will prevent contact with residual soil or groundwater, and a vapor barrier system will have been installed. Continued protection after the remedial action will be achieved by the implementation of site management including periodic inspection and certification of the performance of remedial controls.

5.0 REMEDIAL ACTION MANAGEMENT

5.1 PROJECT ORGANIZATION AND OVERSIGHT

Principal personnel who will participate in the remedial action include Professional Engineer Ira N. Pierce, PE, and Qualified Environmental Professional (QEP) Doug Harm, Registered Professional Geologist.

5.2 SITE SECURITY

Site access will be controlled by a guarded gated entrance and an entirely fenced property.

5.3 WORK HOURS

The hours for operation of remedial construction will be from 7:00 AM to 4:00 PM. These hours conform to the NYC DOB construction code requirements.

5.4 CONSTRUCTION HEALTH AND SAFETY PLAN

The Site-specific CHASP is provided in Appendix VI. The Site Safety Officer will be

Duane Shinton. Remedial work performed under this RAWP will be in full compliance with applicable health and safety laws and regulations, including Site and OSHA worker safety requirements and Hazardous Waste Operations and Emergency Response (HAZWOPER) requirements. Confined space entry, if any, will comply with OSHA requirements and industry standards and will address potential risks. The parties performing the remedial construction work will ensure that performance of work is in compliance with the CHASP and applicable laws and regulations. The CHASP pertains to remedial and invasive work performed at the Site until the issuance of the NOC.

All field personnel involved in remedial activities will participate in training required under 29 CFR (Code of Federal Regulations) 1910.120, including 40-hour Hazardous Waste Operator training and annual eight (8)-hour refresher training. The Site Safety Officer will be responsible for maintaining workers' training records.

Personnel entering any exclusion zone will be trained in the provisions of the CHASP and will be required to sign a CHASP acknowledgment. Site-specific training will be provided to field personnel. Additional safety training may be added depending upon the tasks performed. Emergency telephone numbers will be posted at the Site location before any remedial work begins. A safety meeting will be conducted before each shift begins. Topics to be discussed include task hazards and protective measures (physical, chemical, environmental), emergency procedures, personal protective equipment (PPE) levels, and other relevant safety topics. Meetings will be documented in a log book or specific form.

An emergency contact sheet with names and phone numbers is included in the CHASP. That document will define the specific project contacts for use in case of emergency.

5.5 COMMUNITY AIR MONITORING PLAN

Real-time air monitoring for VOCs and particulate levels at the work area will be performed. Continuous monitoring will be performed for all ground intrusive activities and during the handling of contaminated or potentially contaminated media. Ground intrusive activities include, but are not limited to, soil/waste excavation and handling, test pit excavation or trenching, and the installation of soil borings or monitoring wells.

Periodic monitoring for VOCs will be performed during nonintrusive activities such as the collection of soil and sediment samples or the collection of groundwater samples from existing monitoring wells. Periodic monitoring during sample collection, for instance, will consist of taking a reading upon arrival at a sample location, monitoring while opening a well cap or overturning soil, monitoring during well baling/purging, and taking a reading prior to leaving a sample location. Depending upon the proximity of potentially exposed individuals, continuous monitoring may be performed during sampling activities. Examples of such situations include groundwater sampling at wells on the curb of a busy urban street in the midst of a public park or adjacent to a school or residence. Exceedances of action levels observed during performance of the CAMP will be reported to the OER Project Manager and included in the Daily Report.

VOC Monitoring, Response Levels, and Actions

The monitoring work will be performed using equipment appropriate to measure the types of contaminants known or suspected to be present. The equipment will be calibrated at least daily.

- If the ambient air concentration of total organic vapors at the downwind perimeter of the work area exceeds five (5) parts per million (ppm) above background for the 15-minute average, work activities will be temporarily halted and monitoring continued. If the total organic vapor level readily decreases (per instantaneous readings) below five (5) ppm over background, work activities will resume with continued monitoring.
- If total organic vapor levels at the downwind perimeter of the work area or exclusion zone persist at levels in excess of five (5) ppm over background, but less than 25 ppm, work activities will be halted, the source of vapors identified, corrective actions taken to abate emissions, and monitoring continued. After these steps, work activities will resume provided that the total organic vapor level 200 feet downwind of the exclusion zone or half the distance to the nearest potential receptor or residential/commercial structure, whichever is less (but in no case less than 20 feet), is below five (5) ppm over background for the 15-minute average.
- If the organic vapor level is above 25 ppm at the perimeter of the work area, activities will be shut down.

All 15-minute readings must be recorded and be available for OER personnel to review. Instantaneous readings, if any, used for decision purposes will also be recorded.

Particulate Monitoring, Response Levels, and Actions

Particulate concentrations will be monitored continuously at the upwind and downwind perimeters of the exclusion zone at temporary particulate monitoring stations. The particulate monitoring will be performed using real-time monitoring equipment capable of measuring particulate matter less than 10 micrometers in size (PM-10) and capable of integrating over a period of 15 minutes (or less) for comparison to the airborne particulate action level. The equipment will be equipped with an audible alarm to indicate exceedance of the action level. In addition, fugitive dust migration should be visually assessed during all work activities.

- If the downwind PM-10 particulate level is 100 micrograms per cubic meter (mcg/m^3) greater than background (upwind perimeter) for the 15-minute period or if airborne dust is observed leaving the work area, then dust suppression techniques will be employed. Work will continue with dust suppression techniques provided that downwind PM-10 particulate levels do not exceed $150 \text{ mcg}/\text{m}^3$ above the upwind level and provided that no visible dust is migrating from the work area.
- If, after implementation of dust suppression techniques, downwind PM-10 particulate levels are greater than $150 \text{ mcg}/\text{m}^3$ above the upwind level, work will be stopped and a reevaluation of activities initiated. Work will resume provided that dust suppression measures and other controls are successful in reducing the downwind PM-10 particulate concentration to within $150 \text{ mcg}/\text{m}^3$ of the upwind level and in preventing visible dust migration.

All readings will be recorded and be available for OER personnel to review.

5.6 AGENCY APPROVALS

All permits or government approvals required for remediation and construction have been or will be obtained prior to the commencement of remediation and construction. Acceptance of this RAWP by the OER does not constitute satisfaction of these requirements and will not be a substitute for any required permit.

5.7 SITE PREPARATION

Preconstruction Meeting

The OER will be invited to attend the preconstruction meeting at the Site with all parties involved in the remedial process prior to the start of remedial construction activities.

Mobilization

Mobilization will be conducted as necessary for each phase of work at the Site. Mobilization includes field personnel orientation, equipment mobilization (including securing all sampling equipment needed for the field investigation), marking/staking sampling locations, and utility markouts. Each field team member will attend an orientation meeting to become familiar with the general operation of the Site, health and safety requirements, and field procedures.

Utility Marker Layouts, Easement Layouts

The presence of utilities and easements on the Site will be fully investigated prior to the performance of invasive work such as excavation or drilling under this plan by using, at a minimum, the One-Call System (811). Underground utilities may pose an electrocution, explosion, or other hazard during excavation or drilling activities. All invasive activities will be performed in compliance with applicable laws and regulations to assure safety. Utility companies and other responsible authorities will be contacted to locate and mark the locations, and a copy of the Markout Ticket will be retained by the Contractor prior to the start of drilling, excavation, or other invasive subsurface operations. Overhead utilities may also be present within the anticipated work zones. Electrical hazards associated with drilling in the vicinity of overhead utilities will be prevented by maintaining a safe distance between overhead power lines and drill rig masts.

Proper safety and protective measures pertaining to utilities and easements and compliance with all laws and regulations will be employed during invasive and other work contemplated under this RAWP. The integrity and safety of on-Site and off-Site structures will be maintained during all invasive excavation or other remedial activities performed under the RAWP.

Equipment and Material Staging

Equipment and materials will be stored and staged in a manner that complies with applicable laws and regulations. The location of proposed equipment and material staging areas, truck inspection station, stockpile areas, and other pertinent remedial management features will be in the center of the property, with access from West 35th Street.

Stabilized Construction Entrance

Steps will be taken to ensure that trucks departing the Site will not track soil, fill, or debris off Site. Such actions may include use of cleaned asphalt or concrete roads or use of stone or other aggregate-based egress paths between the truck inspection station and the property exit. Measures will be taken to ensure that adjacent roadways will be kept clean of project-related soils, fill, and debris.

Truck Inspection Station

An outbound-truck inspection station will be set up close to the Site exit. Before exiting the Site, trucks will be required to stop at the truck inspection station and will be examined for evidence of contaminated soil on the undercarriage, body, and wheels. Soil and debris will be removed. Brooms, shovels and potable water will be utilized for the removal of soil from vehicles and equipment, as necessary.

Extreme Storm Preparedness and Response Contingency Plan

Damage from flooding or storm surge can include dislocation of soil and stockpiled materials, dislocation of site structures and construction materials and equipment, and dislocation of support of excavation structures. Damage from wind during an extreme storm event can create unsafe or unstable structures, damage safety structures, and cause downed power lines creating dangerous site conditions and loss of power. In the event of emergency conditions caused by an extreme storm event, the enrollee will undertake the following steps for site preparedness prior to the event and response after the event.

Storm Preparedness

Preparations in advance of an extreme storm event will include the following: containerized hazardous materials and fuels will be removed from the property; loose materials will be secured to prevent dislocation and blowing by wind or water; heavy equipment such as excavators and generators will be removed from holes, trenches and depressions on the property to high ground or removed from the property; an inventory of the property with photographs will be performed to establish conditions for the site and equipment prior to the event; stockpile covers for soil and fill will be secured by adding weights such as sandbags for added security, and worn or ripped stockpile covers will be replaced with competent covers; stockpiled hazardous wastes will be removed from the property; stormwater management systems will be inspected and fortified, including, as necessary, cleaning and repositioning silt fences and hay bales, cleaning storm sewer filters and traps, and securing and protecting pumps and hosing.

Storm Response

At the conclusion of an extreme storm event, as soon as it is safe to access the property, a complete inspection of the property will be performed. A site inspection report will be submitted to OER at the completion of site inspection and after the site security is assessed. Site conditions will be compared to the inventory of site conditions and material performed prior to the storm event and significant differences will be noted. Damage from storm conditions that result in acute public safety threats, such as downed power lines or imminent collapse of buildings, structures or equipment, will be reported to public safety authorities via appropriate means such as calling 911. Petroleum spills will be reported to the NYSDEC within 2 hours of identification and consistent with State regulations. Emergency and spill conditions will also be reported to the OER. Public safety structures, such as construction security fences, will be repaired promptly to eliminate public safety threats. Debris will be collected and removed. Dewatering will be performed in compliance with existing laws and regulations and consistent with emergency notifications, if any, from proper authorities. Eroded areas of soil including unsafe slopes will be stabilized and fortified. Dislocated materials will be collected and appropriately managed. Support of excavation structure will be inspected and fortified as necessary. Impacted stockpiles will be contained, and damaged stockpile covers will be replaced. Storm-water control systems

and structures will be inspected and maintained as necessary. If soil or fill materials are discharged off Site to adjacent properties, property owners and the OER will be notified and a corrective measure plan designed to remove and clean dislocated material will be submitted to the OER and implemented following approval by the OER and granting of site access by the property owner. Impacted off-site areas may require characterization based on site conditions, at the discretion of the OER. If on-site petroleum spills are identified, a qualified environmental professional will determine the nature and extent of the spill and report to the NYSDEC's spill hotline at DEC 800-457-7362. If the source of the spill is ongoing and can be identified, it should be stopped if this can be done safely. Potential hazards will be addressed immediately, consistent with guidance issued by the NYSDEC.

Storm Response Reporting

A site inspection report will be submitted to the OER at the completion of site inspection. An inspection report established by the OER is available on the OER's website (www.nyc.gov/oer) and will be used for this purpose. Site conditions will be compared to the inventory of site conditions and material performed prior to the storm event and significant differences will be noted. The site inspection report will be sent to the OER Project Manager and will include the site name, address, tax block and lot, site primary and alternate contact name, and phone number. Damage and soil release assessment will include: whether the project had stockpiles; whether stockpiles were damaged; photographs of damage and notice of plan for repair; report of whether soil from the site was dislocated and whether any of the soil left the site; estimates of the volume of soil that left the site, nature of impact, and photographs; description of erosion damage; description of equipment damage; description of damage to the remedial program or the construction program, such as damage to the support of excavation; presence of on-Site or off-Site exposure pathways caused by the storm; presence of petroleum or other spills and status of spill reporting to the NYSDEC; description of corrective actions; and, schedule for corrective actions. This report should be completed and submitted to the OER Project Manager with photographs within 24 hours of the time of safe entry to the property after the storm event.

5.8 TRAFFIC CONTROL

Drivers of trucks leaving the Site with soil/fill will be instructed to proceed without stopping in the vicinity of the Site to prevent neighborhood impacts. The planned route on local roads for trucks leaving the Site is to head west on West 35th Street, turn right onto 10th Avenue, turn left onto W 41th Street, and merge onto the Lincoln Tunnel and travel to I-95 to the New Jersey Turnpike.

5.9 DEMOBILIZATION

Demobilization will include:

- As necessary, restoration of temporary access areas and areas that may have been disturbed to accommodate support areas (e.g., staging areas, decontamination areas, storage areas, temporary water management areas, and access area);
- Removal of sediment from erosion control measures and truck wash and disposal of materials in accordance with applicable laws and regulations;
- Equipment decontamination; and,
- General refuse disposal.

Equipment will be decontaminated and demobilized at the completion of all field activities. Investigation equipment and large equipment (e.g., soil excavators) will be washed at the truck inspection station as necessary. In addition, all investigation and remediation derived waste will be appropriately disposed.

5.10 REPORTING AND RECORD KEEPING

Daily Reports

Daily reports providing a general summary of activities for each day of *active remedial work* will be emailed to the OER Project Manager by the end of the following day. Those reports will include:

- Project number and statement of the activities and an update of progress made and locations of work performed;

- Quantities of material imported and exported from the Site;
- Status of on-Site soil/fill stockpiles;
- A summary of all citizen complaints, with relevant details (basis of complaint, actions taken, etc.);
- A summary of CAMP excursions, if any; and,
- Photograph of notable Site conditions and activities.

A daily report template will be provided by the OER. The frequency of the reporting period may be revised in consultation with the OER Project Manager based on planned project tasks. Daily email reports are not intended to be the primary mode of communication for notification to the OER of emergencies (accidents, spills), requests for changes to the RAWP, or other sensitive or time-critical information. However, such information will be included in the daily reports. Emergency conditions and changes to the RAWP will be communicated directly to the OER Project Manager by personal communication. Daily reports will be included as an Appendix in the RAR.

Record Keeping and Photo-Documentation

Job-Site record keeping for all remedial work will be performed. These records will be maintained on Site during the project and will be available for inspection by OER staff. Representative photographs will be taken of the Site prior to any remedial activities and during major remedial activities to illustrate remedial program elements and contaminant source areas. Photographs will be submitted at the completion of the project in the RAR in digital format (i.e., jpeg files).

5.11 COMPLAINT MANAGEMENT

All complaints from citizens will be promptly reported to the OER. Complaints will be addressed and outcomes will also be reported to the OER in daily reports. Notices to the OER will include the nature of the complaint, the party providing the complaint, and the actions taken to resolve any problems.

5.12 DEVIATIONS FROM THE REMEDIAL ACTION WORK PLAN

All changes to the RAWP will be reported to the OER Project Manager and will be documented in daily reports and reported in the RAR. The process to be followed if there are any deviations from the RAWP will include a request for approval for the change from the OER, noting the following:

- Reasons for deviating from the approved RAWP;
- Effect of the deviations on overall remedy; and,
- Determination that the remedial action with the deviation(s) is protective of public health and the environment.

6.0 REMEDIAL ACTION REPORT

A Remedial Action Report (RAR) will be submitted to the OER following implementation of the remedial action defined in this RAWP. The RAR will document that the remedial work required under this RAWP has been completed and has been performed in compliance with this plan. The RAR will include:

- Information required by this RAWP;
- As-built drawings for all constructed remedial elements, required certifications, manifests, and other written and photographic documentation of remedial work performed under this remedy;
- Site Management Plan (if Track 1 is not achieved);
- Description of any changes in the remedial action from the elements provided in this RAWP and associated design documents;
- Tabular summary of all end-point sampling results and all material characterization results, QA/QC results for end-point sampling, and other sampling and chemical analysis performed as part of the remedial action;
- Account of the source area locations and characteristics of all contaminated material removed from the Site including a map showing source areas;

- Account of the disposal destination of all contaminated material removed from the Site. Documentation associated with disposal of all material will include transportation and disposal records, and letters approving receipt of the material.
- Account of the origin and required chemical quality testing for material imported onto the Site.
- Continue registration of the property with an E-Designation at the NYC Department of Buildings.
- Reports and supporting material will be submitted in digital form.

Remedial Action Report Certification

The following certification will appear in front of the Executive Summary of the Remedial Action Report. The certification will include the following statements:

I, Ira Pierce, am currently a professional engineer licensed by the State of New York. I had primary direct responsibility for implementation of the remedial program for the 411-421 West 35th Street, Manhattan, New York Site.

I, Doug Harm, am a Qualified Environmental Professional. I had primary direct responsibility for implementation remedial program for the 411-421 West 35th Street, Manhattan, New York Site.

I certify that the OER-approved Remedial Action Work Plan dated _____ and in any Stipulations were implemented and that all requirements in those documents have been substantively complied with. I certify that contaminated soil, fill, liquids or other material from the property were taken to facilities licensed to accept this material in full compliance with applicable laws and regulations.

7.0 SCHEDULE

The table below presents a schedule for the proposed remedial action and reporting. If the schedule for remediation and development activities changes, it will be updated and submitted to the OER. Currently, a six-month remediation period is anticipated.

Schedule Milestone	Weeks from Remedial Action Start	Duration (weeks)
OER Approval of RAWP	0	-
Fact Sheet 2 announcing start of remedy	0	-
Mobilization	1	1
Remedial Excavation	2	15
Demobilization	16	1
Submit Remedial Action Report	29	10

APPENDIX I

ARCHITECTURAL DRAWINGS

APPENDIX II

SUSTAINABILITY STATEMENT

This Sustainability Statement documents sustainable activities and green remediation efforts planned under this remedial action.

Reuse of Clean, Recyclable Materials. Reuse of clean, locally-derived recyclable materials reduces consumption of non-renewable virgin resources and can provide energy savings and greenhouse gas reduction.

An estimate of the quantity (in tons) of clean, non-virgin materials (reported by type of material) reused under this plan will be quantified and reported in the RAR.

Reduce Consumption of Virgin and Non-Renewable Resources. Reduced consumption of virgin and non-renewable resources lowers the overall environmental impact of the project on the region by conserving these resources.

An estimate of the quantity (in tons) of virgin and non-renewable resources, the use of which will be avoided under this plan, will be quantified and reported in the RAR.

Reduced Energy Consumption and Promotion of Greater Energy Efficiency. Reduced energy consumption lowers greenhouse gas emissions, improves local air quality, lessens in-city power generation requirements, can lower traffic congestion, and provides substantial cost savings.

Best efforts will be made to quantify energy efficiencies achieved during the remediation and will be reported in the Remedial Action Report (RAR). Where energy savings cannot be easily quantified, a gross indicator of the amount of energy saved or the means by which energy savings was achieved will be reported.

Conversion to Clean Fuels. Use of clean fuel improves NYC's air quality by reducing harmful emissions.

An estimate of the volume of clean fuels used during remedial activities will be quantified and reported in the RAR.

Recontamination Control. Recontamination after cleanup and redevelopment is completed undermines the value of work performed, may result in a property that is less protective of public health or the environment, and may necessitate additional cleanup work later or impede future redevelopment. Recontamination can arise from future releases that occur within the property or by influx of contamination from off-Site.

Under future conditions, building recontamination from potential off-Site sources will be prevented through the use of a vapor barrier below the buildings slabs and the construction of sub-grade depressurization systems. Current regulations will be met for storage and handling of any materials on Site that may present a potential recontamination threat. If a Track 1 remedy cannot be achieved, long term Site management will include periodic Site inspection that will identify and correct any new issues of environmental concern.

An estimate of the area of the Site that utilizes recontamination controls under this plan will be reported in the RAR in square feet.

Linkage with Green Building. Green buildings provide a multitude of benefits to the city across a broad range of areas, such as reduction of energy consumption, conservation of resources, and reduction in toxic materials use.

The number of Green Buildings that are associated with this brownfield redevelopment property will be reported in the RAR. The total square footage of green building space created as a function of this brownfield redevelopment will be quantified for residential, commercial and industrial/manufacturing uses.

Paperless Voluntary Cleanup Program. Joy Construction Co. is participating in OER's Paperless Voluntary Cleanup Program. Under this program, submission of electronic documents will replace submission of hard copies for the review of project documents, communications and milestone reports.

Low-Energy Project Management Program. Joy Construction Co. is participating in OER's low-energy project management program. Under this program, whenever possible, meetings are held using remote communication technologies, such as videoconferencing and teleconferencing to reduce energy consumption and traffic congestion associated with personal

transportation.

Trees and Plantings. Trees and other plantings provide habitat and add to NYC's environmental quality in a wide variety of ways. Native plant species and native habitat provide optimal support to local fauna, promote local biodiversity, and require less maintenance.

An estimate of the number of trees planted or preserved will be reported in the RAR.

APPENDIX III

CITIZEN PARTICIPATION PLAN

The NYC Office of Environmental Remediation and Joy Construction Co. have established this Citizen Participation Plan because the opportunity for citizen participation is an important component of the NYC Voluntary Cleanup Program. This Citizen Participation Plan describes how information about the project will be disseminated to the Community during the remedial process. As part of its obligations under the NYC VCP, Joy Construction Co. will maintain a repository for project documents and provide public notice at specified times throughout the remedial program. This Plan also takes into account potential environmental justice concerns in the community that surrounds the project Site. Under this Citizen Participation Plan, project documents and work plans are made available to the public in a timely manner. Public comment on work plans is strongly encouraged during public comment periods. Work plans are not approved by the NYC Office of Environmental Remediation (OER) until public comment periods have expired and all comments are formally reviewed. An explanation of cleanup plans in the form of a public meeting or informational session is available upon request to OER's Project Manager assigned to this Site, Hanna Moore, who can be contacted about these issues or any others questions, comments or concerns that arise during the remedial process at (212) 341-0964.

Project Contact List. OER has established a Site Contact List for this project to provide public notices in the form of fact sheets to interested members of the Community. Communications will include updates on important information relating to the progress of the cleanup program at the Site as well as to request public comments on the cleanup plan. The Project Contact List includes owners and occupants of adjacent buildings and homes, principal administrators of nearby schools, hospitals and day care centers, the public water supplier that serves the area, established document repositories, the representative Community Board, City Council members, other elected representatives and any local Brownfield Opportunity Area (BOA) grantee organizations. Any member of the public or organization will be added to the Site Contact List on request. A copy of the Site Contact List is maintained by OER's Project

Manager. If you would like to be added to the Project Contact List, contact NYC OER at (212) 788-8841 or by email at brownfields@cityhall.nyc.gov.

Repositories. A document repository is maintained in the nearest public library that maintains evening and weekend hours. This document repository is intended to house, for community review, all principal documents generated during the cleanup program including Remedial Investigation plans and reports, Remedial Action work plans and reports, and all public notices and fact sheets produced during the lifetime of the remedial project. Joy Construction Co. will inspect the repositories to ensure that they are fully populated with project information. The repository for this project is:

Muhlenberg Library

209 West 23rd Street

(212) 924-1585

11:00 am – 6:00 pm, Monday - Saturday

Digital Documentation. NYC OER strongly encourages the use of digital documents in repositories as a means of minimizing paper use while also increasing convenience in access and ease of use.

Public Notice and Public Comment. Public notice to all members of the Project Contact List is required at three major steps during the performance of the cleanup program (listed below) and at other points that may be required by OER. Notices will include Fact Sheets with descriptive project summaries, updates on recent and upcoming project activities, repository information, and important phone and email contact information. All notices will be prepared by Joy Construction Co., reviewed and approved by OER prior to distribution, and mailed by Joy Construction Co. Public comment is solicited in public notices for all work plans developed under the NYC Voluntary Cleanup Program. Final review of all work plans by OER will consider all public comments. Approval will not be granted until the public comment period has been completed.

Citizen Participation Milestones. Public notice and public comment activities occur at several steps during a typical NYC VCP project. These steps include:

- **Public Notice of the availability of the Remedial Investigation Report and Remedial Action Work Plan and a 30-day public comment period on the Remedial Action Work Plan.**

Public notice in the form of a Fact Sheet is sent to all parties listed on the Site Contact List announcing the availability of the Remedial Investigation Report and Remedial Action Work Plan and the initiation of a 30-day public comment period on the Remedial Action Work Plan. The Fact Sheet summarizes the findings of the RIR and provides details of the RAWP. The public comment period will be extended an additional 15 days upon public request. A public meeting or informational session will be conducted by OER upon request.

- **Public Notice announcing the approval of the RAWP and the start of remediation**

Public notice in the form of a Fact Sheet is sent to all parties listed on the Site Contact List announcing the approval of the RAWP and the start of remediation.

- **Public Notice announcing the completion of remediation, designation of Institutional and Engineering Controls and issuance of the Notice of Completion**

Public notice in the form of a Fact Sheet is sent to all parties listed on the Site Contact List announcing the completion of remediation, providing a list of all Institutional and Engineering Controls implemented for to the Site and announcing the issuance of the Notice of Completion.

APPENDIX IV

SOIL/MATERIALS MANAGEMENT PLAN

1.1 SOIL SCREENING METHODS

Visual, olfactory and PID soil screening and assessment will be performed under the supervision of a Qualified Environmental Professional and will be reported in the RAR. Soil screening will be performed during invasive work performed during the remedy and development phases prior to issuance of the Notice of Completion.

1.2 STOCKPILE METHODS

Excavated soil from suspected areas of contamination (e.g., hot spots, USTs, drains, etc.) will be stockpiled separately and will be segregated from clean soil and construction materials. Stockpiles will be used only when necessary and will be removed as soon as practicable. While stockpiles are in place, they will be inspected daily, and before and after every storm event. Results of inspections will be recorded in a logbook and maintained at the Site and available for inspection by OER. Excavated soils will be stockpiled on, at minimum, double layers of 8-mil minimum sheeting, will be kept covered at all times with appropriately anchored plastic tarps, and will be routinely inspected. Broken or ripped tarps will be promptly replaced.

All stockpile activities will be compliant with applicable laws and regulations. Soil stockpile areas will be appropriately graded to control run-off in accordance with applicable laws and regulations. Stockpiles of excavated soils and other materials shall be located at least of 50 feet from the property boundaries, where possible. Hay bales or equivalent will surround soil stockpiles except for areas where access by equipment is required. Silt fencing and hay bales will be used as needed near catch basins, surface waters and other discharge points.

1.3 CHARACTERIZATION OF EXCAVATED MATERIALS

Soil/fill or other excavated media that is transported off-Site for disposal will be sampled in a manner required by the receiving facility, and in compliance with applicable laws and

regulations. Soils proposed for reuse on-Site will be managed as defined in this plan.

1.4 MATERIALS EXCAVATION, LOAD-OUT AND DEPARTURE

The PE/QEP overseeing the remedial action will:

- Oversee remedial work and the excavation and load-out of excavated material;
- Ensure that there is a party responsible for the safe execution of invasive and other work performed under this work plan;
- Ensure that Site development activities and development-related grading cuts will not interfere with, or otherwise impair or compromise the remedial activities proposed in this RAWP;
- Ensure that the presence of utilities and easements on the Site has been investigated and that any identified risks from work proposed under this plan are properly addressed by appropriate parties;
- Ensure that all loaded outbound trucks are inspected and cleaned if necessary before leaving the Site;
- Ensure that all egress points for truck and equipment transport from the Site will be kept clean of Site-derived materials during Site remediation.

Locations where vehicles exit the Site shall be inspected daily for evidence of soil tracking off premises. Cleaning of the adjacent streets will be performed as needed to maintain a clean condition with respect to Site-derived materials.

Open and uncontrolled mechanical processing of historical fill and contaminated soil on-Site will not be performed without prior OER approval.

1.5 OFF-SITE MATERIALS TRANSPORT

Loaded vehicles leaving the Site will comply with all applicable materials transportation requirements (including appropriate covering, manifests, and placards) in accordance with

applicable laws and regulations, including use of licensed haulers in accordance with 6 NYCRR Part 364. If loads contain wet material capable of causing leakage from trucks, truck liners will be used. Queuing of trucks will be performed on Site when possible in order to minimize off Site disturbance. Off-Site queuing will be minimized.

Outbound truck transport routes are in the Section 5.8 of the RAWP. This routing takes into account the following factors: (a) limiting transport through residential areas and past sensitive sites; (b) use of mapped truck routes; (c) minimizing off-Site queuing of trucks entering the facility; (d) limiting total distance to major highways; (e) promoting safety in access to highways; and, (f) overall safety in transport. To the extent possible, all trucks loaded with Site materials will travel from the Site using these truck routes. Trucks will not stop or idle in the neighborhood after leaving the project Site.

1.6 MATERIALS DISPOSAL OFF SITE

The following documentation will be established and reported by the PE/QEP for each disposal destination used in this project to document that the disposal of regulated material exported from the Site conforms with applicable laws and regulations: (1) a letter from the PE/QEP or Enrollee to each disposal facility describing the material to be disposed and requesting written acceptance of the material. This letter will state that material to be disposed is regulated material generated at an environmental remediation Site in New York under a governmental remediation program. The letter will provide the project identity and the name and phone number of the PE/QEP or Enrollee. The letter will include as an attachment a summary of all chemical data for the material being transported; and, (2) a letter from each disposal facility stating it is in receipt of the correspondence (1, above) and is approved to accept the material. These documents will be included in the RAR.

The Remedial Action Report will include an itemized account of the destination of all material removed from the Site during this remedial action. Documentation associated with disposal of all material will include records and approvals for receipt of the material. This information will be presented in the RAR.

All impacted soil/fill or other waste excavated and removed from the Site will be managed as regulated material and will be disposed in accordance with applicable laws and regulations. Historic fill and contaminated soils taken off-Site will be handled as solid waste and will not be disposed at a Part 360-16 Registration Facility (also known as a Soil Recycling Facility).

Waste characterization will be performed for off-Site disposal in a manner required by the receiving facility and in conformance with its applicable permits. Waste characterization sampling and analytical methods, sampling frequency, analytical results and QA/QC will be reported in the RAR. A manifest system for off-Site transportation of exported materials will be employed. Manifest information will be reported in the RAR. Hazardous wastes derived from on-Site will be stored, transported, and disposed of in compliance with applicable laws and regulations.

1.7 MATERIALS REUSE ON SITE

Soil and fill that is derived from the property that meets the soil cleanup objectives established in this plan may be reused on Site. The soil cleanup objectives for on Site reuse are listed in the RAWP. “Reuse on Site” means material that is excavated during the remedy or development, does not leave the property, and is relocated within the same property and on comparable soil/fill material, and addressed pursuant to Engineering Controls. The PE/QEP will ensure that reused materials are segregated from other materials to be exported from the Site.

Organic matter (wood, roots, stumps, etc.) or other waste derived from clearing and grubbing of the Site will not be buried on Site. Soil or fill excavated from the site for grading or other purposes will not be reused within a cover soil layer or within landscaping berms.

1.8 DEMARCATION

After completion of hotspot removal and any other invasive remedial activities, and prior to backfilling, the top of the residual soil/fill will be defined by one of three methods: (1) placement of a demarcation layer. The demarcation layer will consist of geosynthetic fencing or equivalent material to be placed on the surface of residual soil/fill to provide an observable reference layer. A description or map of the approximate depth of the demarcation layer will be provided in the

SMP; or (2) a land survey of the top elevation of residual soil/fill before the placement of cover soils, pavement and associated sub-soils, or other materials or structures or, (3) all materials beneath the approved cover will be considered impacted and subject to site management after the remedy is complete. Demarcation may be established by one or any combination of these three methods. As appropriate, a map showing the method of demarcation for the Site and all associated documentation will be presented in the RAR.

This demarcation will constitute the top of the site management horizon. Materials within this horizon require adherence to special conditions during future invasive activities as defined in the Site Management Plan.

1.9 IMPORT OF BACKFILL SOIL FROM OFF-SITE SOURCES

This Section presents the requirements for imported fill materials to be used below the cover layer and within the clean soil cover layer. All imported soils will meet OER-approved backfill and cover soil quality objectives for this Site. All imported soil for use as clean soil cover will be uncontaminated, clean soil that meets the lesser of the NYSDEC 6 NYCRR Part 375-6.8(a) Restricted Residential Use SCOs and the NYSDEC 6 NYCRR Part 375-6.8 groundwater protection SCOs.

A process will be established to evaluate sources of backfill and cover soil to be imported to the Site, and will include an examination of source location, current and historical use(s), and any applicable documentation. Material from industrial sites, spill sites, environmental remediation sites or other potentially contaminated sites will not be imported to the Site.

The following potential sources may be used pending attainment of backfill and cover soil quality objectives:

- Clean soil from construction projects at non-industrial sites in compliance with applicable laws and regulations;
- Clean soil from roadway or other transportation-related projects in compliance with applicable laws and regulations;

- Clean recycled concrete aggregate (RCA) from facilities permitted or registered by the regulations of NYSDEC.

All materials received for import to the Site will be approved by a PE/QEP and will be in compliance with provisions in this RAWP. The RAR will report the source of the fill, evidence that an inspection was performed on the source, chemical sampling results, frequency of testing, and a Site map indicating the locations where backfill or soil cover was placed.

Source Screening and Testing

Inspection of imported fill material will include visual, olfactory and PID screening for evidence of contamination. Materials imported to the Site will be subject to inspection, as follows:

- Trucks with imported fill material will be in compliance with applicable laws and regulations and will enter the Site at designated locations;
- The PE/QEP is responsible to ensure that every truck load of imported material is inspected for evidence of contamination; and
- Fill material will be free of solid waste including pavement materials, debris, stumps, roots, and other organic matter, as well as ashes, oil, perishables or foreign matter.

Composite samples of imported material will be taken at a minimum frequency of one sample for every 500 cubic yards of material. Once it is determined that the fill material meets imported backfill or cover soil chemical requirements and is non-hazardous, and lacks petroleum contamination, the material will be loaded onto trucks for delivery to the Site.

Recycled concrete aggregate (RCA) will be imported from facilities permitted or registered by NYSDEC. Facilities will be identified in the RAR. A PE/QEP is responsible to ensure that the facility is compliant with 6NYCRR Part 360 registration and permitting requirements for the period of acquisition of RCA. RCA imported from compliant facilities will not require additional testing, unless required by NYSDEC under its terms for operation of the facility. RCA imported to the Site must be derived from recognizable and uncontaminated concrete. RCA

material is not acceptable for, and will not be used as cover material.

The imported uncontaminated, clean soil cover will be from an approved source/facility and will be evaluated by the PE to ensure:

1. That the material is properly maintained at the source and will not be comingled with any other material prior to importing and grading the clean soil material at the Site;
2. That the material does not include any solid waste, including construction and demolition material, as it's prohibited;
3. That screening for evidence of contamination by visual, olfactory and PID soil screening practices prior to testing at the source as well as upon importing to the Site for grading is completed; and
4. That a maximum five-part composite sample will be collected from the segregated stockpile at the source at a minimum frequency of one sample per 250 cubic yards and analyzed for the following 6 NYCRR Part 375 parameters:
 - VOCs by EPA Method 8260C (rev. 2006)
 - SVOCs by EPA Method 8270D (rev. 2007)
 - Pesticides by EPA Method 8081B (rev. 2000)
 - PCBs by EPA Method 8082A (rev. 2000)
 - TAL Metals by EPA Method 6010C (rev. 2007)

Upon receipt of the segregated stockpile analytical results collected at the source, a Clean Soil Sampling Report will be submitted to OER for review/approval prior to importing. The report will include the following:

1. Summary of number of samples collected and analyzed, tabulated data and comparison to the selected Site Use SCOs;
2. Analytical data sheets and chain of custody documentation;
3. Summary of the quantity;
4. Photographs from the segregated stockpile at the source with sample point locations identified;
5. An affidavit from the source/facility on company letterhead stating that the segregated stockpile has been properly maintained at the source and complies with the requirements listed above; and

6. A copy of source/facility NYSDEC permit;

A highly visible demarcation barrier (i.e. orange geo-synthetic material or equivalent) will be installed beneath the clean soil/fill surface cover. Upon importing and grading the OER approved clean soil cover on top of a highly visible demarcation barrier, the following documentation will be presented in the RAR:

1. Confirmation of OER approved clean soil cover material imported and graded at the site on top of highly visible demarcation barrier;
2. Site plan depicting all areas where the OER approved clean soil cover has been placed; and
3. Photographs documenting the importing and grading of the OER approved clean soil cover across the site with the underlying highly visible demarcation barrier (i.e. orange geo-synthetic material or equivalent).

1.10 FLUIDS MANAGEMENT

All liquids to be removed from the Site, including dewatering fluids, will be handled, transported and disposed in accordance with applicable laws and regulations. Liquids discharged into the New York City sewer system will receive prior approval by New York City Department of Environmental Protection (NYC DEP). The NYC DEP regulates discharges to the New York City sewers under Title 15, Rules of the City of New York Chapter 19. Discharge to the New York City sewer system will require an authorization and sampling data demonstrating that the groundwater meets the City's discharge criteria. The dewatering fluid will be pretreated as necessary to meet the NYC DEP discharge criteria. If discharge to the City sewer system is not appropriate, the dewatering fluids will be managed by transportation and disposal at an off-Site treatment facility.

Discharge of water generated during remedial construction to surface waters (i.e. a stream or river) is prohibited without a SPDES permit issued by New York State Department of Environmental Conservation.

1.11 STORM-WATER POLLUTION PREVENTION

Applicable laws and regulations pertaining to storm-water pollution prevention will be addressed during the remedial program. Erosion and sediment control measures identified in this RAWP (silt fences and barriers, and hay bale checks) will be installed around the entire perimeter of the remedial construction area and inspected once a week and after every storm event to ensure that they are operating appropriately. Discharge locations will be inspected to determine whether erosion control measures are effective in preventing significant impacts to receptors. Results of inspections will be recorded in a logbook and maintained at the Site and available for inspection by OER. All necessary repairs shall be made immediately. Accumulated sediments will be removed as required to keep the barrier and hay bale check functional. Undercutting or erosion of the silt fence toe anchor will be repaired immediately with appropriate backfill materials. Manufacturer's recommendations will be followed for replacing silt fencing damaged due to weathering.

1.12 CONTINGENCY PLAN

This contingency plan is developed for the remedial construction to address the discovery of unknown structures or contaminated media during excavation. Identification of unknown contamination source areas during invasive Site work will be promptly communicated to OER's Project Manager. Petroleum spills will be reported to the NYSDEC Spill Hotline. These findings will be included in the daily report. If previously unidentified contaminant sources are found during on-Site remedial excavation or development-related excavation, sampling will be performed on contaminated source material and surrounding soils and reported to OER. Chemical analytical testing will be performed for TAL metals, TCL volatiles and semi-volatiles, TCL pesticides and PCBs, as appropriate.

1.13 ODOR, DUST AND NUISANCE CONTROL

Odor Control

All necessary means will be employed to prevent on- and off-Site odor nuisances. At a

minimum, procedures will include: (a) limiting the area of open excavations; (b) shrouding open excavations with tarps and other covers; and (c) use of foams to cover exposed odorous soils. If odors develop and cannot otherwise be controlled, additional means to eliminate odor nuisances will include: (d) direct load-out of soils to trucks for off-Site disposal; and (e) use of chemical odorants in spray or misting systems.

This odor control plan is capable of controlling emissions of nuisance odors. If nuisance odors are identified, work will be halted and the source of odors will be identified and corrected. Work will not resume until all nuisance odors have been abated. OER will be notified of all odor complaint events. Implementation of all odor controls, including halt of work, will be the responsibility of the PE/QEP's certifying the Remedial Action Report.

Dust Control

Dust management during invasive on-Site work will include, at a minimum:

- Use of a dedicated water spray methodology for roads, excavation areas and stockpiles.
- Use of properly anchored tarps to cover stockpiles.
- Exercise extra care during dry and high-wind periods.
- Use of gravel or recycled concrete aggregate on egress and other roadways to provide a clean and dust-free road surface.

This dust control plan is capable of controlling emissions of dust. If nuisance dust emissions are identified, work will be halted and the source of dusts will be identified and corrected. Work will not resume until all nuisance dust emissions have been abated. OER will be notified of all dust complaint events. Implementation of all dust controls, including halt of work, will be the responsibility of the PE/QEP's responsible for certifying the Remedial Action Report.

Other Nuisances

Noise control will be exercised during the remedial program. All remedial work will conform, at a minimum, to NYC noise control standards.

Rodent control will be provided, during Site clearing and grubbing, and during the remedial program, as necessary, to prevent nuisances.

APPENDIX V

INSTALLATION DETAILS AND PRODUCT SPECIFICATION SHEETS OF VAPOR BARRIER

APPENDIX VI

CONSTRUCTION HEALTH AND SAFETY PLAN