

WEEKLY CONSTRUCTION BULLETIN

(9/22/25 – 9/27/25)

Brooklyn Facility Project PROJECT#: BBJ-KFAC BOROUGH: BROOKLYN DATE ISSUED: (9/19/25)

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates

DATE(S)	WORK HOURS	LOCATION	OPERATION
9/22/25 – 9/27/25	M – F / 7:00 am – 12:00 am Sat / 9:00 am – 5:00 pm	(275 Atlantic Avenue)	Core construction (Noise / Rebar formwork of core structure, followed by concrete pours / All work will take place inside the perimeter fencing)
9/22/25 – 9/27/25	M – F / 7:00 am – 12:00 am Sat / 9:00 am – 5:00 pm	(275 Atlantic Avenue)	Steel construction (Noise / Delivery, placement, and installation of steel beams and steel plating around building cores / Materials will be delivered by truck and placed inside the site by tower crane. / Installation of steel by use of bolting, welding, and hammering / Flaggers will direct deliveries into the site.)
9/22/25 – 9/27/25	M – F / 7:00 am – 12:00 am Sat / 9:00 am – 5:00 pm	(275 Atlantic Avenue)	Slab construction (Noise / Concrete delivery and pour for building slabs / All work will take place inside the perimeter fencing)
9/22/25 – 9/27/25	M – F / 7:00 am – 12:00 am Sat / 9:00 am – 5:00 pm	(275 Atlantic Avenue)	Smith St. hoist installation (Noise / Hoist installation at the southeast corner of the site to transport workers and materials / Hoists will be installed inside the perimeter fence)
9/22/25 – 9/27/25	M – F / 7:00 am – 12:00 am Sat / 9:00 am – 5:00 pm	(275 Atlantic Avenue)	Spray-on fireproofing (Noise / Spray-coating structural steel with fireproof material / Work area will be tarped during this activity / All work will take place inside the perimeter fencing)
9/22/25 – 9/26/25	M – F / 10:00 am – 12:00 pm	(275 Atlantic Avenue)	Debris removal (Temporary traffic restriction / Removal of construction debris via Atlantic Avenue / Work area will be created by traffic cones and debris will be removed and relocated by mini forklift / Sidewalk will remain open, and flaggers will direct pedestrians as necessary)

(NO PARKING SIGNS: WILL BE DISTRIBUTED/POSTED 72 HOURS PRIOR TO THE TEMPORARY ELIMINATION OF STREET PARKING. PLEASE OBSERVE POSTED PARKING REGULATIONS IN CONSTRUCTION AREAS.)

For further information: Contact **Lucien Allen**, the **Community Construction Liaison** at (917) 270 - 2370 or BrooklynCCL@bbjnyc.com

Eric Adams
Mayor

Eduardo N. del Valle, AIA, LEED-AP, DBIA
Acting Commissioner

www.nyc.gov/ddc

