

# WEEKLY CONSTRUCTION BULLETIN

(2/24/25 – 2/28/25)

**Brooklyn Facility Project PROJECT#: BBJ-KFAC BOROUGH: BROOKLYN DATE ISSUED: (2/21/25)**

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates.

DATE(S)	WORK HOURS	LOCATION	OPERATION
2/24/25 – 2/28/25	M-F / 7:00 am – 12:00 am	(275 Atlantic Avenue)	<b>Foundation construction</b> (Noise / Vibrations / Excavating soil and installation of structural, electrical, and mechanical components for the crane and pouring concrete for building foundations / Work will take place inside the perimeter fencing)  <b>Note: West Core concrete pour on Tuesday, 2/25/25, will start at 9:00 am and will continue for approximately 16 hours with an additional approximate 3 hours for site clean-up and restoration.</b>
2/24/25 – 2/25/25	M-F / 7:00 am – 12:00 am	(275 Atlantic Avenue)	<b>Site dewatering</b> (Noise / Site pumps removing underground water from construction site / Pumps will run 24/7)
2/24/25 – 2/28/25	M-F / 7:00 am – 12:00 am	(275 Atlantic Avenue)	<b>Pile drilling (Boerum Pl.)</b> (Noise / Vibrations / Drilling within site for foundation and crane structural support piles / Minimal dust expected with mitigation practices to be employed)
2/24/25 – 2/28/25	M-F / 7:00 am – 12:00 am	(275 Atlantic Avenue)	<b>Debris and waste trucking</b> (Noise / Removal of concrete, soil, and buried building remnants from the excavated site / Flaggers will direct pedestrian and vehicular traffic as necessary)

**NO PARKING SIGNS:** WILL BE DISTRIBUTED/POSTED 72 HOURS PRIOR TO THE TEMPORARY ELIMINATION OF STREET PARKING. PLEASE OBSERVE POSTED PARKING REGULATIONS IN CONSTRUCTION AREAS.

**For further information:** Contact **Lucien Allen**, the **Community Construction Liaison** at (917) 270 - 2370 or [BrooklynCCL@bbjnyc.com](mailto:BrooklynCCL@bbjnyc.com)

Eric Adams,  
Mayor

Thomas Foley, P.E.  
Commissioner

Pedestrian Walkway

NYPD Booth

DOC Booth

Future Tower  
Crane 1 Site

Site Fence

Pile Drilling  
for Tower  
Crane 2

Foundation  
Construction

(East Core)

(West Core)

MTA Vent  
Shoring

Legend

- Lighting fixtures  
in fixed position
- Movable lighting  
fixtures (*position  
tentative as work  
progresses*)

