

WEEKLY CONSTRUCTION BULLETIN

(3/10/25 – 3/15/25)

Brooklyn Facility Project PROJECT#: BBJ-KFAC BOROUGH: BROOKLYN DATE ISSUED: (3/7/25)

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates.

| DATE(S) | WORK HOURS | LOCATION | OPERATION |
|----------------------|---|-----------------------|---|
| 3/10/25 – 3/15/25 | M-F / 7:00 am – 12:00 am Sat / 9:00 am – 5:00 pm | (275 Atlantic Avenue) | Foundation construction (Noise / Vibrations / Excavating soil and installation of structural, electrical, and mechanical components for the crane and pouring concrete for building foundations / Work will take place inside the perimeter fencing) Note: West Core concrete pour on Thursday, 3/13/25, will start at 9:00 am and will continue for approximately 16 hours with an additional approximate 4 hours for site clean-up and restoration. |
| 3/10/25 – 3/15/25 | M-F / 8:00 pm – 5:00 am Sat / 9:00 am – 5:00 pm | (275 Atlantic Avenue) | Atlantic Ave. utility tie-ins (Noise / Vibrations / Saw-cutting the roadway and excavate road materials to expose existing utility connections and install new utility tie-ins / Flaggers will direct pedestrian and vehicular traffic as necessary) |
| 3/10/25 – 3/15/25 | M-F / 7:00 am – 12:00 am Sat / 9:00 am – 5:00 pm | (275 Atlantic Avenue) | Debris and waste trucking (Noise / Removal of concrete, soil, and buried building remnants from the excavated site / Flaggers will direct pedestrian and vehicular traffic as necessary) |

NO PARKING SIGNS: WILL BE DISTRIBUTED/POSTED 72 HOURS PRIOR TO THE TEMPORARY ELIMINATION OF STREET PARKING. PLEASE OBSERVE POSTED PARKING REGULATIONS IN CONSTRUCTION AREAS.

For further information: Contact **Lucien Allen**, the **Community Construction Liaison** at (917) 270 - 2370 or BrooklynCCL@bbjnyc.com

Eric Adams,
Mayor

Thomas Foley, P.E.
Commissioner

Pedestrian Walkway

NYPD Booth

DOC Booth

Future Tower
Crane 1 Site

Site Fence

Future
Tower
Crane 2 Site

Foundation
Construction

(West Core)

(East Core)

Atlantic Ave Tie-In Work

Legend

- Lighting fixtures in fixed position
- Movable lighting fixtures (position tentative as work progresses)