

WEEKLY CONSTRUCTION BULLETIN

(6/16/25 – 6/21/25)

Brooklyn Facility Project PROJECT#: BBJ-KFAC BOROUGH: BROOKLYN DATE ISSUED: (6/13/25)

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates

DATE(S)	WORK HOURS	LOCATION	OPERATION
6/16/25 – 6/21/25	M – F / 7:00 am – 12:00 am Sat / 9:00 am – 5:00 pm	(275 Atlantic Avenue)	Foundation construction (Noise / Vibrations / Backfill site floor and pouring concrete for building foundation, slab-on-grade, and concrete core / Work will take place inside the perimeter fencing)
6/16/25 – 6/21/25	M – F / 7:00 am – 12:00 am Sat / 9:00 am – 5:00 pm	(275 Atlantic Avenue)	Steel Construction (Noise / Delivery, placement, and installation of steel around building cores. / Materials will be delivered by truck and placed inside the site by tower crane. / Installation of steel by use of bolting, welding, and hammering. / Flaggers will direct deliveries into the site)
6/16/25 – 6/21/25	M – F / 10:00 am – 6:00 pm Sat / 9:00 am – 5:00 pm	(275 Atlantic Avenue)	Atlantic Ave. utility tie-ins (Noise / Vibrations / Saw-cutting the roadway and jackhammering to excavate road materials to expose existing utility connections and install new utility tie-ins / Flaggers will direct pedestrian traffic as necessary)

(NO PARKING SIGNS: WILL BE DISTRIBUTED/POSTED 72 HOURS PRIOR TO THE TEMPORARY ELIMINATION OF STREET PARKING. PLEASE OBSERVE POSTED PARKING REGULATIONS IN CONSTRUCTION AREAS.)

For further information: Contact **Lucien Allen**, the **Community Construction Liaison** at (917) 270 - 2370 or BrooklynCCL@bbjnyc.com

Eric Adams,
Mayor

Thomas Foley, P.E.
Commissioner

