

WEEKLY CONSTRUCTION BULLETIN

(7/14/25 – 7/19/25)

Brooklyn Facility Project PROJECT#: BBJ-KFAC BOROUGH: BROOKLYN DATE ISSUED: (7/11/25)

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates

DATE(S)	WORK HOURS	LOCATION	OPERATION
7/14/25 – 7/19/25	M – F / 7:00 am – 12:00 am Sat / 9:00 am – 5:00 pm	(275 Atlantic Avenue)	Core construction (Noise / Rebar formwork of core structure followed by concrete pours. / All work will take place inside the perimeter fence.)
7/14/25 – 7/19/25	M – F / 7:00 am – 12:00 am Sat / 9:00 am – 5:00 pm	(275 Atlantic Avenue)	Steel construction (Noise / Delivery, placement, and installation of steel around building cores. / Materials will be delivered by truck and placed inside the site by tower crane. / Installation of steel by use of bolting, welding, and hammering. / Flaggers will direct deliveries into the site.)
7/14/25 – 7/19/25	M – F / 7:00 am – 12:00 am Sat / 9:00 am – 5:00 pm	(275 Atlantic Avenue)	Smith St. hoist foundation construction (Noise / Soil preparation, jackhammering, excavation, rebar installation and concrete placement for hoist foundation. / All work will take place inside the perimeter fence.)
Start date TBD	M – F / 7:00 am – 12:00 am Sat / 9:00 am – 5:00 pm	(275 Atlantic Avenue)	Smith St. shed installation (Noise / Shed installation for MTA emergency evacuation purposes. / Shed will start inside the perimeter fence and extend over the corner of Smith St./ Updated advisory will be distributed once start date is confirmed.)

For further information: Contact **Lucien Allen**, the **Community Construction Liaison** at (917) 270 - 2370 or BrooklynCCL@bbjnyc.com