

# WEEKLY CONSTRUCTION BULLETIN

(12/01/25 – 12/06/25)

**Brooklyn Facility Project PROJECT#: BBJ-KFAC BOROUGH: BROOKLYN DATE ISSUED: (11/26/25)**

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates

| DATE(S)                | WORK HOURS                                            | LOCATION                    | OPERATION                                                                                                                                                                                                                                                                                                                             |
|------------------------|-------------------------------------------------------|-----------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 12/01/25 -<br>12/06/25 | M – F / 7:00 am – 12:00 am<br>Sat / 9:00 am – 5:00 pm | (275<br>Atlantic<br>Avenue) | <b>Core construction</b><br>(Noise / Rebar formwork of core structure, followed by concrete pours / All work will take place inside the perimeter fencing)                                                                                                                                                                            |
| 12/01/25 -<br>12/06/25 | M – F / 7:00 am – 12:00 am<br>Sat / 9:00 am – 5:00 pm | (275<br>Atlantic<br>Avenue) | <b>Steel construction</b><br>(Noise / Delivery, placement, and installation of steel beams and steel plating around building cores / Installation of steel by use of bolting, welding, and hammering / Materials will be delivered by truck and placed inside the site by tower crane/ Flaggers will direct deliveries into the site) |
| 12/01/25 -<br>12/06/25 | M – F / 7:00 am – 12:00 am<br>Sat / 9:00 am – 5:00 pm | (275<br>Atlantic<br>Avenue) | <b>Slab construction</b><br>(Noise / Concrete delivery and pour for building slabs / All work will take place inside the perimeter fencing)                                                                                                                                                                                           |
| 12/01/25 -<br>12/06/25 | M – F / 7:00 am – 12:00 am<br>Sat / 9:00 am – 5:00 pm | (275<br>Atlantic<br>Avenue) | <b>Spray-on fireproofing</b><br>(Noise / Spray-coating structural steel with fireproof material / Work area will be tarped during this activity / All work will take place inside the perimeter fencing)                                                                                                                              |
| 12/01/25 -<br>12/06/25 | M – F / 7:00 am – 12:00 am<br>Sat / 9:00 am – 5:00 pm | (275<br>Atlantic<br>Avenue) | <b>Masonry installation</b><br>(Noise / Installation of concrete masonry unit (block) walls with rebar and grout for reinforcement / All work will take place inside the perimeter fencing)                                                                                                                                           |

*(continue to next page)*

# WEEKLY CONSTRUCTION BULLETIN

|                        |                                                       |                             |                                                                                                                                                                                                                                                                                                                                |
|------------------------|-------------------------------------------------------|-----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 12/01/25 –<br>12/06/25 | M – F / 7:00 am – 12:00 am<br>Sat / 9:00 am – 5:00 pm | (275<br>Atlantic<br>Avenue) | <b>Mechanical fit-out</b><br>(Noise / Installation of building mechanical, electrical, and plumbing systems / All work will take place inside the perimeter fencing)                                                                                                                                                           |
| 12/01/25 –<br>12/05/25 | M – F / 10:00 am – 12:00 pm                           | (275<br>Atlantic<br>Avenue) | <b>Debris removal</b><br>(Temporary traffic restrictions / Removal of construction debris via Atlantic Avenue / During the scheduled time, temporary work area will be marked by traffic cones, and debris will be removed by a small forklift / Sidewalk will remain open, and flaggers will direct pedestrians as necessary) |
| 12/01/25 –<br>12/05/25 | M – F / 10:00 am – 12:00 pm                           | (275<br>Atlantic<br>Avenue) | <b>Support of excavation removal</b><br>(Temporary traffic restrictions / Removal of excavation supports via Atlantic Avenue / A flatbed truck will temporarily idle on Atlantic Avenue during the scheduled time / Sidewalk will remain open, and flaggers will direct pedestrians as necessary)                              |

(NO PARKING SIGNS: WILL BE DISTRIBUTED/POSTED 72 HOURS PRIOR TO THE TEMPORARY ELIMINATION OF STREET PARKING. PLEASE OBSERVE POSTED PARKING REGULATIONS IN CONSTRUCTION AREAS.)

For further information: Contact **Oscar Jonas** at (516) 846 - 9314 or [BrooklynCCL@bbjnyc.com](mailto:BrooklynCCL@bbjnyc.com)