

WEEKLY CONSTRUCTION BULLETIN

3/2/26 - 3/7/26

NYC BOROUGH-BASED JAIL PROGRAM

PROJECT #: BBJ-BK-FAC

BOROUGH: BROOKLYN

DATE ISSUED: 2/27/26

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations and dates.

DATE	WORK HOURS	LOCATION	OPERATION
3/2/26 - 3/7/26	M-F 7:00 am – 12:00 am Sat 9:00 am – 5:00 pm	275 Atlantic Avenue	Core construction (Noise / Rebar formwork of core structure, followed by concrete pours / All work will take place inside the perimeter fencing)
3/2/26 - 3/7/26	M-F 7:00 am – 12:00 am Sat 9:00 am – 5:00 pm	275 Atlantic Avenue	Steel construction (Noise / Delivery, placement, and installation of steel beams and steel plating around building cores / Installation of steel by use of bolting, welding, and hammering / Materials will be delivered by truck and placed inside the site by tower crane / Flaggers will direct deliveries into the site)
3/2/26 - 3/7/26	M-F 7:00 am – 12:00 am Sat 9:00 am – 5:00 pm	275 Atlantic Avenue	Slab construction (Noise / Concrete delivery and pour for building slabs / All work will take place inside the perimeter fencing)
3/2/26 - 3/7/26	M-F 7:00 am – 12:00 am Sat 9:00 am – 5:00 pm	275 Atlantic Avenue	Spray-on fireproofing (Noise / Spray-coating structural steel with fireproof material / Work area will be tarped during this activity / All work will take place inside the perimeter fencing)
3/2/26 - 3/7/26	M-F 7:00 am – 12:00 am Sat 9:00 am – 5:00 pm	275 Atlantic Avenue	Masonry installation (Noise / Installation of concrete masonry unit (block) walls with rebar and grout for reinforcement / All work will take place inside the perimeter fencing)

(continue to next page)

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, a prior 24-hour notification will be distributed / posted to any / all affected locations(s).

NO PARKING SIGNS: Will be distributed / posted 72 hours prior to the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact Oscar Jonas, the Community Construction Liaison at (516) 846-9314 or BrooklynCCL@bbjnyc.com

WEEKLY CONSTRUCTION BULLETIN

3/2/26 - 3/7/26

NYC BOROUGH-BASED JAIL PROGRAM

PROJECT #: BBJ-BK-FAC

BOROUGH: BROOKLYN

DATE ISSUED: 2/27/26

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations and dates.

DATE	WORK HOURS	LOCATION	OPERATION
3/2/26 - 3/7/26	M-F 7:00 am – 12:00 am Sat 9:00 am – 5:00 pm	275 Atlantic Avenue	Mechanical fit-out (Noise / Installation of building mechanical, electrical, and plumbing systems / All work will take place inside the perimeter fencing)
3/2/26 - 3/6/26	M-F 3:00 pm – 12:00 am	275 Atlantic Avenue	Delivery and installation of modular cell units (Noise / Delivery, placement, and installation of cell units / All work will take place inside the perimeter fencing / Materials will be delivered by truck and placed inside the site by tower crane / Flaggers will direct deliveries into the site)
3/2/26 - 3/7/26	M-F 7:00 am – 12:00 am Sat 9:00 am – 5:00 pm	275 Atlantic Avenue	Delivery and installation of glass curtain wall (Noise / Delivery, placement, and installation of prefabricated glass segments / All work will take place inside the perimeter fencing / Materials will be delivered by truck and placed inside the site by crane / Flaggers will direct deliveries into the site)

(page 2 of 2)

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, a prior 24-hour notification will be distributed / posted to any / all affected locations(s).

NO PARKING SIGNS: Will be distributed / posted 72 hours prior to the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: [Contact Oscar Jonas, the Community Construction Liaison at \(516\) 846-9314 or BrooklynCCL@bbjnyc.com](#)