



Monthly Accident Details: January 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/2/2019	Bronx	4215	PARK AVENUE	0	1	A DOB inspector reported that a worker in the cellar fell approximately five feet from a ladder. The worker was sent to a hospital. An ECB Violation was issued for the improper use of a ladder.	ECB Violation	35367408M	010319CE06WG01			Other Construction Related Incidents	NOT ON FILE	JOY CONSTRUCTION CORP
1/2/2019	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that an electrician was preparing to pull wires through a pipe when he stepped backwards on the same floor and lost his balance. The electrician cut his left hand while trying to reach for something to grab to prevent himself from falling. The worker went to an urgent care center on his own to receive treatment.	No Dispatch			NEW BUILDING	420654508	Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	CNY CONSTRUCTION LLC
1/3/2019	Brooklyn	1797	BROADWAY	0	1	A DOB inspector reported that a worker was guiding piles into place when a pile shifted and the worker injured his right leg. The worker was in stable condition and was taken to an area hospital. The extent and severity of the worker's injuries were not known as of the time of inspection. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	35374959Y	010318CNEGS01	NB	32156883	Excavation/Soil Work	1797 REALTY ASSOCIATES	W Developers Corp
1/3/2019	Brooklyn	778	DRIGGS AVENUE	0	3	A DOB inspector reported that there were three workers on a sidewalk shed that were attempting to lift up a suspended scaffold platform. While the workers were lifting the suspended scaffold platform above the sidewalk shed parapet wall, the parapet wall gave way, and all three workers fell down onto the sidewalk. One of the workers suffered a twisted ankle, and one of the workers suffered a twisted finger. There was no information available regarding the injuries suffered by the third worker. All three injured workers were taken to a hospital by an ambulance. Two ECB Violations were issued: one violation for a failure to safeguard persons and property, and a one violation for the sidewalk shed not being built according to code specifications. A partial Stop Work Order (PSWO) and two DOB Violations were also issued.	ECB Violation	35354419P 35354420M	010319CE01CV01,02	ALT-3	321674675	Material Fall	OKUNIEWSKI MARIAN	ART-B CONSTRUCTION
1/3/2019	Brooklyn	982	WILLOUGHBY AVENUE	0	1	The Construction Superintendent reported that a worker was using a piggy-back to deliver material onto the street when the piggy-back overturned and the worker suffered injuries to his arm and legs. The worker was found conscious and an ambulance was called to transport the worker to a hospital.	No Dispatch			NB	321183937	Other Construction Related Incidents	982 WILLOUGHBY AVENUE LLC	BROOKLYN
1/3/2019	Manhattan	110	CHARLTON STREET	0	1	A DOB inspector reported that a worker was guiding a concrete pump hose during a concrete pouring operation when concrete splashed into his eye. The worker was sent to a hospital. An ECB Violation was issued for a failure to maintain safe operations. A partial Stop Work Order (PSWO) was issued for concrete pouring operations. A DOB Violation was also issued.	ECB Violation	35376880K	010319CE02MH03			Other Construction Related Incidents	STRATEGIC GREENWICH EQUITY, LL	PLAZA CONSTRUCTION LLC
1/3/2019	Manhattan	500	WEST 33 STREET	0	1	The Site Safety Manager reported that a worker was standing on an "A"-Frame ladder when he fell off of the ladder. The worker was okay, but was taken to a hospital by an ambulance. This incident occurred as the result of a worker's error.	No Dispatch			NB	121186251	Worker Fall	NOT ON FILE	TISHMAN CONSTRUCTION
1/3/2019	Manhattan	601	WASHINGTON STREET	0	1	The Site Safety Manager reported that there was an unenclosed ladder inside of the building that was knocked over by a gust of wind. The ladder hit a worker. The worker was okay, but was taken to a hospital by an ambulance.	No Dispatch			NB	122931845	Other Construction Related Incidents	HADSW LLC	TITANIUM CONSTRUCTION SER

1/3/2019	Manhattan	615	10 AVENUE	0	1 A DOB inspector reported that during a stripping operation for the underside of the fifth floor, shoring was removed from an opening, and a piece of plywood was placed over the opening. A worker performing housekeeping work on the sixth floor stepped on the piece of plywood, slipped, and fell to the fifth floor. The worker was found conscious and did not suffer any broken bones. The worker was transported to a hospital for further evaluation. The plywood was not secured, and a Controlled Access Zone (CAZ) was not maintained during the stripping operation. A pre-shift safety meeting did not take place before the stripping operation began. Two ECB Violations were issued: one violation for the failure to institute safety measures, and one violation for the failure to conduct a pre-shift safety meeting. A partial Stop Work Order (PSWO) was issued on stripping operations. Two DOB Violations were also issued. A Means and Methods for safe operations to prevent a similar incident from occurring going forward must be provided.	ECB Violation	35376875X/79N	010319CE04MH01/02	NB	121190889	Worker Fell	HUDSON 888 OWNER LLC	LEEDING BUILDERS GROUP LL
1/4/2019	Manhattan	58	WEST 39 STREET	0	1 A DOB inspector reported that debris fell into a worker's eye while the worker was cleaning threaded rods. An ambulance took the worker to a hospital for a check up. Three ECB Violations were issued: one violation for the failure to conduct a pre-shift safety meeting, one violation for the obstruction of the sidewalk, and one violation for the performance of work that was not conforming to the approved plan. Three DOB Violations were also issued.	ECB Violation	35376926R / 27Z / 28K	010419CE05JK01/02/03			Other Construction Related Incidents	H HOTEL LLC	CROSSCITY CONSTRUCTION CO
1/4/2019	Brooklyn	4813	9 AVENUE	0	1 The Construction Superintendent reported that an electrical worker tripped, fell, and hurt his fingers. The worker went to a City M.D. by himself.	No Dispatch			NB	320592970	Worker Fell	MAIMONIDES MEDICAL CENTER	AMERICON CONSTRUCTION INC
1/7/2019	Manhattan	211	EAST 70 STREET	0	1 A DOB inspector reported that there were mast climbers being used at all four exposures of a thirty-four story existing building in order to perform facade repair work. At the roof level, a worker lost control of a cordless drill and the drill fell onto a deck, ricocheted off of the deck, and then struck another worker in the leg. The injured worker was sent to a hospital by ambulance. Three ECB Violations were issued: one violation for a failure to safeguard persons and property affected by construction operations, as there was no Controlled Access Zone (CAZ) on the deck while the overhead operation was in progress, there was no safety orientation held before the start of the task, and there were no safeguards for falling in place, a second violation for the absence of a guardrail along the inner edge of the deck, and a third violation for the performance of work that was not conforming to the approved Site Safety Plan (SSP), as a large quantity of construction material was being stored on the deck. A partial Stop Work Order (PSWO) was issued for all work on the elevated platform and mast climber. The General Contractor is to provide a Means and Methods with a worker's orientation for the safe operation of the job.	ECB Violation	35377002L, 35377003M & 35377004P		ALTERATION	122993485	Material Fell	211 EAST 70TH STREET,L.P.	E & A RESTORATION INC
1/7/2019	Manhattan	22	NORTH LOOP ROAD	0	1 The Site Safety Manager reported that a worker was stripping formwork on the third floor when he cut his finger by a nail while trying to hold the nail. The worker walked to an urgent care center on his own to receive treatment and will return to work.	No Dispatch			NEW BUILDING	121203697	Other Construction Related Incidents	NOT ON FILE	HUNTER ROBERTS CONST. GRP
1/8/2019	Manhattan	15	EAST 30 STREET	0	1 The Site Safety Manager reported that there were two workers that were picking up a pipe that was ten feet long and six inches in diameter when one of the workers felt a pop in his back. This worker was experiencing pain and went to an off-site clinic.	No Dispatch					Other Construction Related Incidents	MADISON 30 31 OWNER LLC	MADISON 30 31 OWNER LLC
1/8/2019	Queens	147-40	ARCHER AVENUE	0	1 The Site Safety Manager reported that a worker cut his hand while using a drill to install metal studs. The worker went to a walk-in clinic.	No Dispatch			nb	420654508	Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	crn construction

1/9/2019	Brooklyn	244	HOWARD AVENUE	0	1 A DOB inspector reported that a worker was injured during a partial collapse of the roof and third and fourth floor joist. The worker was transported to a hospital with non-life threatening injuries. The collapse appeared to be the result of the overloading of the floor joist with debris and the presence of structural cold-formed steel that was not conforming to the approved plans. A DOB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was also issued. As of January 10, 2019, the Construction Safety Enforcement Unit is awaiting clearance to issue ECB Violations in response to this incident. Vacate orders were issued for exposure four of the adjacent building (242 Howard Avenue) due to the presence of obstructed egress. Contractors were in the process of restoring egress as of the time of inspection. Vacate orders were also issued to the rear yards of 69 and 71 MacDougal Street, as they are in the collapse zone. The collapse zone at exposure one was maintained. Half of the street will remain closed overnight and will be monitored by the New York City Police Department. The owner is to obtain a professional engineer in order to oversee all emergency stabilization work.	DOB Violation		010919CE0305BG	ALTERATION-1	321646918	Material Fell	244 HOWARD AVE LLC	Y&Z DEVELOPERS INC
1/9/2019	Manhattan	1	WALL STREET	0	1 The Site Safety Manager reported that a worker was pulling out a mini dumpster when he turned, fell, and hit his big right toe. The worker went to a clinic. An ambulance was not called. This incident occurred as the result of a worker's error.	No Dispatch				Other Construction Related Incidents	NOT ON FILE		
1/9/2019	Manhattan	22	NORTH LOOP ROAD	0	1 The Site Safety Manager reported that a worker was performing grinding work when a particle fell behind his eye gear and went into his eye. The worker was taken to a clinic to have his eye flushed out. An ambulance was not called.	No Dispatch				Other Construction Related Incidents	NOT ON FILE		
1/9/2019	Manhattan	550	WEST 34 STREET	0	1 The Site Safety Manager reported that an electrical worker was shocked while working on the fifth floor ceiling. The worker was found conscious and was taken to a hospital by ambulance. A DOB inspector responded to the incident and reported that the incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary			N/A	Other Construction Related Incidents	ONE HUDSON YARDS OWNER LLC		
1/10/2019	Brooklyn	11	HOYT STREET	0	1 A DOB inspector reported that a panel of a fence was blown off from an anchor point by the wind. The panel of fence then struck a pedestrian on her leg. A medic examined the pedestrian and sent her to a clinic to receive treatment. Three ECB Violations were issued: one violation for a failure to safeguard persons and property affected by the construction operation, because the fence was not secured and was blown off by the wind, injuring a pedestrian, one violation for not being in possession of a design drawing for the fence that was approved by a Professional Engineer (PE), and one violation for the performance of work that was contrary to the approved Site Safety Plan, as the site logistics were not as per the Site Safety Plan. The General Contractor is to obtain an amended Site Safety Plan and provide a means and methods for the safe operation of the job.	ECB Violation	35351511Y, 12X AND 13H		ALTERATION -1	321197058	Scaffold/Shed/Fence/Shoring/Installation	11 HOYT PROPERTY OWNER, L.P.	TRITON CONSTRUCTION CO.,
1/10/2019	Bronx	600	BERGEN AVENUE	0	1 The Site Safety Manager reported that a worker pulled his back while lifting a piece of steel. The worker called EMS.	No Dispatch			NEW BUILDING	220151868-01-NB	Worker Fell	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP
1/11/2019	Manhattan	639	WEST 59 STREET	0	1 The Site Safety Manager reported that a worker slipped on ice at the roof level. An ambulance was called to take the worker to a hospital. A DOB inspector responded to the incident and issued an ECB Violation for a failure to maintain work at the roof area. A DOB Violation was also issued.	ECB Violation	35376811R	011119CE07DH01	NB	123308562	Worker Fell	RCB4 NOMINEE LLC	Tishman Construction corp.

1/14/2019	Manhattan	627	GREENWICH STREET	0	1 A DOB inspector reported that an elevator company was working on a device at the twelfth floor. The shaftway did not have any screen protection, allowing the mechanic to move between the shaftway, and the mechanic got his harness caught on the metal angle that was between the elevator that he was working on and an elevator that was right next to it, which was functioning. The mechanic suffered minor bruises to his leg and an ambulance was called. Two ECB Violations were issued: one violation was issued to cease the use of Elevator Device IP49925 at the site due to the presence of a broken limit cam, and one violation was issued for a failure to safeguard.	ECB Violation	3826733H, 38267331Y				Worker Fell	627 GREENWICH OWNER LLC	
1/15/2019	Brooklyn	281	CUMBERLAND STREET	0	1 The Construction Superintendent reported that a worker was installing railing around the shaft of the stairs in the backyard that lead down to the basement when the worker fell nine feet into the shaft. The worker suffered a possibly broken leg and was taken to a hospital by ambulance. The worker was found to have not been tied off. A DOB inspector responded to the incident and issued three ECB Violations: one violation for the failure to institute safety measures, as a worker fell during the installation of railings, one violation for the possession of an expired General Contractor license by the General Contractor, and a third violation for the possession of expired worker's comp insurance. A full Stop Work Order (FSWO) and three DOB Violations were also issued.	ECB Violation	35377042X,43H,44J	011519CE02BG08,09,10	ALT 1	321195103	Worker Fell	SWEENEY, WILLIAM J IV	SMOOTH RENOVATIONS INC
1/15/2019	Manhattan	50	WEST 69 STREET	0	2 A DOB inspector reported that two workers were struck in the eyes by debris during the excavation phase of a bed-rock breaking operation. Both workers left the site to seek medical attention. An ECB Violation was issued for a failure to maintain safe operations at the site. A partial Stop Work Order (PSWO) was issued for bed-rock breaking operations. A DOB Violation was also issued.	ECB Violation	35378899K	011619CE07MH04			Other Construction Related Incidents	ERZULI, LLC	NORDIC CUSTOM BUILDERS IN
1/17/2019	Brooklyn	340	EVERGREEN AVENUE	0	1 The Site Safety Manager reported that a worker cut his finger while throwing a piece of metal into a dumpster. The worker was treated on site and was then taken to a doctor to receive additional treatment.	No Dispatch			NB - NEW BUILDING	321181993-	Other Construction Related Incidents	BUSHWICK REALTY HOLDINGS LLC	Y.N.H. CONSTRUCTION INC
1/18/2019	Brooklyn	3491	FORT HAMILTON PARKWAY	0	1 A DOB inspector reported that a worker cut his leg with a power saw. An ambulance was called. Two ECB Violations were issued: one violation for the use of a power saw that was contrary to the manufacturer's specifications, and one violation for the failure to provide a pre-shift safety meeting. A full Stop Work Order (FSWO) and two DOB Violations were also issued.	ECB Violation	35377064R 35377065Z	011819CE12JK01 / JK02			Other Construction Related Incidents	SNL ORIX FORT HAMILTON, LLC	SNL CONSTRUCTION LLC
1/18/2019	Manhattan	139	EAST 56 STREET	0	1 The Site Safety Manager reported that a worker accidentally hit himself in the lips while swinging a hammer. The worker's foreman took him to a hospital for further observation.	No Dispatch			NB	123028810	Other Construction Related Incidents	139 EAST 56TH STREET LANDLORD	HUNTER ROBERTS CONSTRUCTION GROUP
1/22/2019	Bronx	810	RIVER AVENUE	0	1 The Site Safety Manager reported that a worker was working on duct work when he fell approximately five feet from a ladder. The worker claimed to have suffered injuries to his neck and back and was taken to a hospital to be further examined. A DOB inspector responded to the incident and visited the site and reported that there were no hazardous conditions observed. No enforcement action was deemed necessary, as it was determined that the injury occurred as the result of a worker's error.	No Action Necessary					Worker Fell	NOT ON FILE	M. MELNICK & COMPANY INC
1/22/2019	Manhattan	277	PARK AVENUE	0	1 The Site Safety Manager reported that a laborer cut his finger while disposing of material into a mini-container. The laborer walked to a MedRite to be further evaluated.	No Dispatch			ALT 2 FAÇADE	123164075	Other Construction Related Incidents	277 PARK AVEENUE,LLC	CAULDWELL WINGATE CO LLC
1/25/2019	Manhattan	730	5 AVENUE	0	1 A DOB inspector reported that an electrician suffered a laceration to this index finger while using a band saw. The worker was taken to a nearby hospital. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued to stop all use of cutting tools. A Means and Methods for the safe operation of the job must be provided.	ECB Violation	35382611N		Alteration	122751771	Mechanical Construction Equipment	NOT ON FILE	Structure Tone

1/25/2019	Manhattan	560	WEST 33 STREET	0	1 The Site Safety Manager reported that a worker slipped and fell approximately two feet off of a ladder. The worker complained about back pain. An ambulance was called, and the worker was taken to Mount Sinai hospital for observation. The worker was released with medication.	No Dispatch			NB	121192618	Worker Fell	NOT ON FILE	TISHMAN CONSTRUCTION CORP	
1/25/2019	Manhattan	233	WEST 125 STREET	0	1 A DOB inspector reported that a worker was carrying a steel spreader beam when his foot got caught between rebar, which caused the worker to drop the steel spreader beam on his left foot. The worker left the site to seek medical attention. An ECB Violation was issued for a failure to maintain safe operations at the site. A partial Stop Work Order (PSWO) was issued for all concrete operations. A DOB Violation was also issued.	ECB Violation	35382662N	012519CE10MO01			Other Construction Related Incidents	HARLEM URBAN DVLPMNTCP	FLINTLOCK CONSTR SERV LLC	
1/28/2019	Brooklyn	85	JAY STREET	0	1 A DOB inspector reported that a worker was bending rebar on a machine when he got his right arm pinched between a rebar and a column. The worker suffered minor injuries and was taken to a nearby hospital. The worker had recently taken part in a pre-shift safety meeting that was related to pinch points. The worker did not follow protocol. It was determined that this incident occurred as the result of a worker's error and no enforcement action was deemed necessary.	No Action Necessary			NB	321188415	Other Construction Related Incidents	85 JAY STREET BROOKLYN, LLC	New line structures	
1/28/2019	Manhattan	122	EAST 23 STREET	0	1 The Site Safety Manager reported that a worker hurt his nose while working on a sprinkler. A co-worker took the injured worker to a hospital.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	CM and Associates	
1/28/2019	Manhattan	532	WEST 20 STREET	0	1 The Site Safety Manager reported that a worker was walking on the site when he sprained his ankle. The worker left the site on his own to seek medical attention. This incident occurred on January, 28, 2019, but was not reported until January 29, 2019.	No Dispatch					Other Construction Related Incidents	DDG 532 WEST 20TH STREET LLC	DDG DEVELOPMENT LLC	
1/29/2019	Bronx	600	EAST 156 STREET	0	1 The Site Safety Manager reported that a worker slipped while coming off of an "A"-Frame ladder. The worker complained that he was experiencing foot pain and was taken to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	600 EAST 156TH STREET HOUSING		
1/29/2019	Manhattan	1	WALL STREET	0	1 A DOB inspector reported that there were two workers transporting twenty-five sheets of metal with an "A"-Frame cart when the load of sheets fell off of the cart and hit one of the workers in the leg. The struck worker received cuts and bruises on his leg and went to a hospital to be further evaluated. The incident was caused by the overloading or misuse of equipment. An ECB Violation was issued for a failure to take adequate safety measures in handling materials. A partial Stop Work Order (PSWO) was issued on all material handling. The contractors at the site are to provide a Means and Methods for safe material handling.	ECB Violation	35382797k		alteration	121190086	Other Construction Related Incidents	NOT ON FILE	JT Magen	
1/30/2019	Manhattan	708	Broadway	0	1 A DOB inspector reported that an operation was taking place to fill hollow metal columns in a building with cement in order to support heavy duty mechanical equipment that will be installed on the roof. While the first column was being filled, a pre-drilled plug became dislodged, and concrete was spilled onto the floor of the gym, onto a free standing weight machine, and onto a patron. The patron/pedestrian was directed to go to a local hospital for precautionary measures. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) and a DOB Violation were also issued.	ECB Violation	35374766H	013019CERJM01	ALTERATION TYPE 2	140598725-01-EW-OT	Material Fell		NEW YORK UNIVERSITY	SKYLINE RESTORATION INC
1/31/2019	Manhattan	767	5 AVENUE	0	1 A DOB inspector reported that a worker was installing a light fixture when he cut his right wrist on a piece of metal. The worker was taken to a hospital, where he received seven stitches and was then released. The inspector determined that the incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary			alteration	123660430	Other Construction Related Incidents	767 FIFTH PARTNERS LLC	Turner construction	