



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/2/2019	Bronx	4215	PARK AVENUE	0	1	A DOB inspector reported that a worker in the cellar fell approximately five feet from a ladder. The worker was sent to a hospital. An ECB Violation was issued for the improper use of a ladder.	ECB Violation	35367408M	010319CE06WG01			Other Construction Related Incidents	NOT ON FILE	JOY CONSTRUCTION CORP
1/2/2019	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that an electrician was preparing to pull wires through a pipe when he stepped backwards on the same floor and lost his balance. The electrician cut his left hand while trying to reach for something to grab to prevent himself from falling. The worker went to an urgent care center on his own to receive treatment.	No Dispatch			NEW BUILDING	420654508	Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	CNY CONSTRUCTION LLC
1/3/2019	Brooklyn	1797	BROADWAY	0	1	A DOB inspector reported that a worker was guiding piles into place when a pile shifted and the worker suffered an injury to his right leg. The worker was in stable condition and was taken to an area hospital. The extent and severity of the worker's injuries were not known as of the time of inspection. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	35374959Y	010318CNEGS01	NB	32156883	Excavation/Soil Work	1797 REALTY ASSOCIATES	W Developers Corp
1/3/2019	Brooklyn	778	DRIGGS AVENUE	0	3	A DOB inspector reported that there were three workers on a sidewalk shed that were attempting to lift up a suspended scaffold platform. While the workers were lifting the suspended scaffold platform above the sidewalk shed parapet wall, the parapet wall gave way, and all three workers fell down onto the sidewalk. One of the workers suffered a twisted ankle, and one of the workers suffered a twisted finger. There was no information available regarding the injuries suffered by the third worker. All three injured workers were taken to a hospital by an ambulance. Two ECB Violations were issued: one violation for a failure to safeguard persons and property, and one violation for the sidewalk shed not being built according to code specifications. A partial Stop Work Order (PSWO) and two DOB Violations were also issued.	ECB Violation	35354419P 35354420M	010319CE01CV01.02	ALT-3	321674675	Material Fell	OKUNIEWSKI MARIAN	ART-B CONSTRUCTION
1/3/2019	Brooklyn	982	WILLOUGHBY AVENUE	0	1	The Construction Superintendent reported that a worker was using a piggy-back to deliver material onto the street when the piggy-back overturned and the worker suffered injuries to his arm and legs. The worker was found conscious and an ambulance was called to transport the worker to a hospital.	No Dispatch			NB	321183937	Other Construction Related Incidents	982 WILLOUGHBY AVENUE LLC	BROOKLYN
1/3/2019	Manhattan	110	CHARLTON STREET	0	1	A DOB inspector reported that a worker was guiding a concrete pump hose during a concrete pouring operation when concrete splashed into his eye. The worker was sent to a hospital. An ECB Violation was issued for a failure to maintain safe operations. A partial Stop Work Order (PSWO) was issued for concrete pouring operations. A DOB Violation was also issued.	ECB Violation	35376880K	010319CE02MH03			Other Construction Related Incidents	STRATEGIC GREENWICH EQUITY, LL	PLAZA CONSTRUCTION LLC
1/3/2019	Manhattan	500	WEST 33 STREET	0	1	The Site Safety Manager reported that a worker was standing on an "A"-Frame ladder when he fell off of the ladder. The worker was not seriously injured but was taken to a hospital by an ambulance. This incident occurred as the result of a worker's error.	No Dispatch			NB	121186251	Worker Fell	NOT ON FILE	TISHMAN CONSTRUCTION
1/3/2019	Manhattan	601	WASHINGTON STREET	0	1	The Site Safety Manager reported that there was an unenclosed ladder inside of the building that was knocked over by a gust of wind. The ladder hit a worker. The worker was not seriously injured but was taken to a hospital by an ambulance.	No Dispatch			NB	122931845	Other Construction Related Incidents	HADSW LLC	TITANIUM CONSTRUCTION SER

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/3/2019	Manhattan	615	10 AVENUE	0	1	A DOB inspector reported that during a stripping operation for the underside of the fifth floor, shoring was removed from an opening, and a piece of plywood was placed over the opening. A worker performing housekeeping work on the sixth floor stepped on the piece of plywood, slipped, and fell to the fifth floor. The worker was found conscious and did not suffer any broken bones. The worker was transported to a hospital for further evaluation. The plywood was not secured, and a Controlled Access Zone (CAZ) was not maintained during the stripping operation. A pre-shift safety meeting did not take place before the stripping operation began. Two ECB Violations were issued: one violation for the failure to institute safety measures, and one violation for the failure to conduct a pre-shift safety meeting. A partial Stop Work Order (PSWO) was issued on stripping operations. Two DOB Violations were also issued. A Means and Methods for safe operations to prevent a similar incident from occurring going forward must be provided.	ECB Violation	35376875X/79N	010319CE04MH01/02	NB	121190889	Worker Fell	HUDSON 888 OWNER LLC	LEEDING BUILDERS GROUP LL
1/4/2019	Manhattan	58	WEST 39 STREET	0	1	A DOB inspector reported that debris fell into a worker's eye while the worker was cleaning threaded rods. An ambulance took the worker to a hospital for a check up. Three ECB Violations were issued: one violation for the failure to conduct a pre-shift safety meeting, one violation for the obstruction of the sidewalk, and one violation for the performance of work that was not conforming to the approved plan. Three DOB Violations were also issued.	ECB Violation	35376926R / 27Z / 28K	010419CE05JK01/02/03			Other Construction Related Incidents	H HOTEL LLC	CROSSCITY CONSTRUCTION CO
1/4/2019	Brooklyn	4813	9 AVENUE	0	1	The Construction Superintendent reported that an electrical worker tripped, fell, and hurt his fingers. The worker went to a City M.D. by himself.	No Dispatch			NB	320592970	Worker Fell	MAIMONIDES MEDICAL CENTER	AMERICON CONSTRUCTION INC
1/7/2019	Manhattan	211	EAST 70 STREET	0	1	A DOB inspector reported that there were mast climbers being used at all four exposures of a thirty-four story existing building in order to perform façade repair work. At the roof level, a worker lost control of a cordless drill and the drill fell onto a deck, ricocheted off of the deck, and then struck another worker in the leg. The injured worker was sent to a hospital by ambulance. Three ECB Violations were issued: one violation for a failure to safeguard persons and property affected by construction operations, as there was no Controlled Access Zone (CAZ) on the deck while the overhead operation was in progress, there was no safety orientation held before the start of the task, and there were no safeguards for falling in place, a second violation for the absence of a guardrail along the inner edge of the deck, and a third violation for the performance of work that was not conforming to the approved Site Safety Plan (SSP), as a large quantity of construction material was being stored on the deck. A partial Stop Work Order (PSWO) was issued for all work on the elevated platform and mast climber. The General Contractor is to provide a Means and Methods with a worker's orientation for the safe operation of the job.	ECB Violation	35377002L, 35377003M & 35377004P		ALTERATION	122993485	Material Fell	211 EAST 70TH STREETL.P.	E & A RESTORATION INC
1/7/2019	Manhattan	22	NORTH LOOP ROAD	0	1	The Site Safety Manager reported that a worker was stripping formwork on the third floor when he cut his finger with a nail while trying to hold the nail. The worker walked to an urgent care center on his own to receive treatment and will return to work.	No Dispatch			NEW BUILDING	121203697	Other Construction Related Incidents	NOT ON FILE	HUNTER ROBERTS CONST. GRP
1/8/2019	Manhattan	15	EAST 30 STREET	0	1	The Site Safety Manager reported that there were two workers picking up a pipe that was ten feet long and six inches in diameter when one of the workers felt a pop in his back. This worker was experiencing pain and went to an off-site clinic.	No Dispatch					Other Construction Related Incidents	MADISON 30 31 OWNER LLC	MADISON 30 31 OWNER LLC
1/8/2019	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker cut his hand while using a drill to install metal studs. The worker went to a walk-in clinic.	No Dispatch			nb	420654508	Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	ony construction



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/9/2019	Brooklyn	244	HOWARD AVENUE	0	1	A DOB inspector reported that a worker was injured during a partial collapse of the roof and third and fourth floor joist. The worker was transported to a hospital with non-life threatening injuries. The collapse appeared to be the result of the overloading of the floor joist with debris and the presence of structural cold-formed steel that was not conforming to the approved plans. A DOB Violation was issued for failure to safeguard. A full Stop Work Order (FSWO) was also issued. As of January 10, 2019, the Construction Safety Enforcement Unit is awaiting clearance to issue ECB Violations in response to this incident. Vacate orders were issued for exposure four of the adjacent building (242 Howard Avenue) due to the presence of obstructed egress. Contractors were in the process of restoring egress as of the time of inspection. Vacate orders were also issued to the rear yards of 69 and 71 MacDougal Street, as they are in the collapse zone. The collapse zone at exposure one was maintained. Half of the street will remain closed overnight and will be monitored by the New York City Police Department. The owner is to obtain a professional engineer in order to oversee all emergency stabilization work.	DOB Violation		010919CE03058G	ALTERATION-1	321646918	Material Fell	244 HOWARD AVE LLC	Y&Z DEVELOPERS INC
1/9/2019	Manhattan	1	WALL STREET	0	1	The Site Safety Manager reported that a worker was pulling out a mini dumpster when he turned, fell, and hit his big right toe. The worker went to a clinic. An ambulance was not called. This incident occurred as the result of a worker's error.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
1/9/2019	Manhattan	22	NORTH LOOP ROAD	0	1	The Site Safety Manager reported that a worker was performing grinding work when a particle fell behind his eye gear and went into his eye. The worker was taken to a clinic to have his eye flushed out. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
1/9/2019	Manhattan	550	WEST 34 STREET	0	1	The Site Safety Manager reported that an electrical worker was shocked while working on the fifth floor ceiling. The worker was found conscious and was taken to a hospital by ambulance. A DOB inspector responded to the incident and reported that the incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary			N/A	N/A	Other Construction Related Incidents	ONE HUDSON YARDS OWNER LLC	
1/10/2019	Brooklyn	11	HOYT STREET	0	1	A DOB inspector reported that a panel of a fence was blown off from an anchor point by the wind. The panel of fence then struck a pedestrian on her leg. A medic examined the pedestrian and sent her to a clinic to receive treatment. Three ECB Violations were issued: one violation for a failure to safeguard persons and property affected by the construction operation, because the fence was not secured and was blown off by the wind, injuring a pedestrian, one violation for not being in possession of a design drawing for the fence that was approved by a Professional Engineer (PE), and one violation for the performance of work that was contrary to the approved Site Safety Plan, as the site logistics were not as per the Site Safety Plan. The General Contractor is to obtain an amended Site Safety Plan and provide a means and methods for the safe operation of the job.	ECB Violation	35351511Y, 12X AND 13H		ALTERATION - 1	321197058	Scaffold/Shed/Fence/Shoring/Installation	11 HOYT PROPERTY OWNER, L.P.	TRITON CONSTRUCTION CO.,
1/10/2019	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Manager reported that a worker pulled his back while lifting a piece of steel. The worker called EMS.	No Dispatch			NEW BUILDING	220151868-01-NB	Worker Fell	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP
1/11/2019	Manhattan	639	WEST 59 STREET	0	1	The Site Safety Manager reported that a worker slipped on ice at the roof level. An ambulance was called to take the worker to a hospital. A DOB inspector responded to the incident and issued an ECB Violation for a failure to maintain work at the roof area. A DOB Violation was also issued.	ECB Violation	35376811R	011119CE07DH01	NB	123308562	Worker Fell	RCB4 NOMINEE LLC	Tishman Construction corp.

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/14/2019	Manhattan	627	GREENWICH STREET	0	1	A DOB inspector reported that an elevator company was working on a device at the twelfth floor. The shaftway did not have any screen protection, allowing the mechanic to move between the shaftway. The mechanic got his harness caught on the metal angle that was between the elevator that he was working on and an elevator that was right next to it, which was functioning. The mechanic suffered minor bruises to his leg and an ambulance was called. Two ECB Violations were issued: one violation was issued to cease the use of Elevator Device 1P49825 at the site due to the presence of a broken limit cam, and one violation was issued for a failure to safeguard.	ECB Violation	3826733H, 38267331Y				Worker Fall	627 GREENWICH OWNER LLC	
1/15/2019	Brooklyn	281	CUMBERLAND STREET	0	1	The Construction Superintendent reported that a worker was installing railing around the shaft of the stairs in the backyard that lead down to the basement when the worker fell nine feet into the shaft. The worker suffered a possible broken leg and was taken to a hospital by ambulance. The worker was found to have not been tied off. A DOB inspector responded to the incident and issued three ECB Violations: one violation for the failure to institute safety measures, as a worker fell during the installation of railings, one violation for the possession of an expired General Contractor license by the General Contractor, and a third violation for the possession of expired worker's comp insurance. A full Stop Work Order (FSWO) and three DOB Violations were also issued.	ECB Violation	35377042X, 43H, 44J	011519CE02BG08, 09, 10	ALT 1	321195103	Worker Fall	SWEENEY, WILLIAM J IV	SMOOTH RENOVATIONS INC
1/15/2019	Manhattan	50	WEST 69 STREET	0	2	A DOB inspector reported that two workers were struck in the eyes by debris during the excavation phase of a bed-rock breaking operation. Both workers left the site to seek medical attention. An ECB Violation was issued for a failure to maintain safe operations at the site. A partial Stop Work Order (PSWO) was issued for bed-rock breaking operations. A DOB Violation was also issued.	ECB Violation	35376899K	011519CE07MH04			Other Construction Related Incidents	ERZULI, LLC	NORDIC CUSTOM BUILDERS IN
1/17/2019	Brooklyn	340	EVERGREEN AVENUE	0	1	The Site Safety Manager reported that a worker cut his finger while throwing a piece of metal into a dumpster. The worker was treated on site and was then taken to a doctor to receive additional treatment.	No Dispatch			NB - NEW BUILDING	321181993-	Other Construction Related Incidents	BUSHWICK REALTY HOLDINGS LLC	Y.N.H. CONSTRUCTION INC
1/18/2019	Brooklyn	3491	FORT HAMILTON PARKWAY	0	1	A DOB inspector reported that a worker cut his leg with a power saw. An ambulance was called. Two ECB Violations were issued: one violation for the use of a power saw that was contrary to the manufacturer's specifications, and one violation for the failure to provide a pre-shift safety meeting. A full Stop Work Order (FSWO) and two DOB Violations were also issued.	ECB Violation	35377064R 35377065Z	011519CE12JK01 / JK02			Other Construction Related Incidents	SNL ORIX FORT HAMILTON, LLC	SNL CONSTRUCTION LLC
1/18/2019	Manhattan	139	EAST 56 STREET	0	1	The Site Safety Manager reported that a worker accidentally hit himself in the lips while swinging a hammer. The worker's foreman took him to a hospital for further observation.	No Dispatch			NB	123028810	Other Construction Related Incidents	139 EAST 56TH STREET LANDLORD	HUNTER ROBERTS CONSTRUCTION GROUP
1/22/2019	Bronx	810	RIVER AVENUE	0	1	The Site Safety Manager reported that a worker was working on duct work when he fell approximately five feet from a ladder. The worker claimed to have suffered injuries to his neck and back and was taken to a hospital to be further examined. A DOB inspector responded to the incident and reported that there were no hazardous conditions observed. No enforcement action was deemed necessary, as it was determined that the injury occurred as the result of a worker's error.	No Action Necessary					Worker Fall	NOT ON FILE	M. MELNICK & COMPANY INC
1/22/2019	Manhattan	277	PARK AVENUE	0	1	The Site Safety Manager reported that a laborer cut his finger while disposing of material into a mini-container. The laborer walked to a MedRite to be further evaluated.	No Dispatch			ALT 2 FAÇADE	123164075	Other Construction Related Incidents	277 PARK AVENUE, LLC	CAULDWELL WINGATE CO LLC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/25/2019	Manhattan	730	5 AVENUE	0	1	A DOB inspector reported that an electrician suffered a laceration to this index finger while using a band saw. The worker was taken to a nearby hospital. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued to stop all use of cutting tools. A Means and Methods for the safe operation of the job must be provided.	ECB Violation	35382611N		Alteration	122751771	Mechanical Construction Equipment	NOT ON FILE	Structure Tone
1/25/2019	Manhattan	560	WEST 33 STREET	0	1	The Site Safety Manager reported that a worker slipped and fell approximately two feet off of a ladder. The worker complained about back pain. An ambulance was called, and the worker was taken to Mount Sinai hospital for observation. The worker was released with medication.	No Dispatch			NB	121192618	Worker Fell	NOT ON FILE	TISHMAN CONSTRUCTION CORP
1/25/2019	Manhattan	233	WEST 125 STREET	0	1	A DOB inspector reported that a worker was carrying a steel spreader beam when his foot got caught between rebar, which caused the worker to drop the steel spreader beam on his left foot. The worker left the site to seek medical attention. An ECB Violation was issued for a failure to maintain safe operations at the site. A partial Stop Work Order (PSWO) was issued for all concrete operations. A DOB Violation was also issued.	ECB Violation	35382662N	012519CE10MO01			Other Construction Related Incidents	HARLEM URBAN DVLPMNTCP	FLINTLOCK CONSTR SERV LLC
1/28/2019	Brooklyn	85	JAY STREET	0	1	A DOB inspector reported that a worker was bending rebar on a machine when he got his right arm pinched between a rebar and a column. The worker suffered minor injuries and was taken to a nearby hospital. The worker had recently took part in a pre-shift safety meeting that was related to pinch points. The worker did not follow protocol. It was determined that this incident occurred as the result of a worker's error and no enforcement action was deemed necessary.	No Action Necessary			NB	321188415	Other Construction Related Incidents	85 JAY STREET BROOKLYN, LLC	New line structures
1/28/2019	Manhattan	122	EAST 23 STREET	0	1	The Site Safety Manager reported that a worker hurt his nose while working on a sprinkler. A co-worker took the injured worker to a hospital.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	CM and Associates
1/28/2019	Manhattan	532	WEST 20 STREET	0	1	The Site Safety Manager reported that a worker was walking on the site when he sprained his ankle. The worker left the site on his own to seek medical attention. This incident occurred on January, 28, 2019, but was not reported until January 29, 2019.	No Dispatch					Other Construction Related Incidents	DDG 532 WEST 20TH STREET LLC	DDG DEVELOPMENT LLC
1/29/2019	Bronx	600	EAST 156 STREET	0	1	The Site Safety Manager reported that a worker slipped while coming off of an "A"-Frame ladder. The worker complained that he was experiencing foot pain and was taken to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	600 EAST 156TH STREET HOUSING	
1/29/2019	Manhattan	1	WALL STREET	0	1	A DOB inspector reported that there were two workers that were transporting twenty-five sheets of metal with an "A"-Frame cart when the load of sheets fell off of the cart and hit one of the workers in the leg. The struck worker received cuts and bruises on his leg and went to a hospital to be further evaluated. The incident was caused by the overloading or misuse of equipment. An ECB Violation was issued for a failure to take adequate safety measures in handling materials. A partial Stop Work Order (PSWO) was issued on all material handling. The contractors at the site are to provide a Means and Methods for safe material handling.	ECB Violation	35382797k		alteration	121190086	Other Construction Related Incidents	NOT ON FILE	JT Magen
1/30/2019	Manhattan	708	Broadway	0	1	A DOB inspector reported that an operation was taking place to fill hollow metal columns in a building with cement in order to support heavy duty mechanical equipment that will be installed on the roof. While the first column was being filled, a pre-drilled plug had become dislodged, and concrete was spilled onto the floor of the gym, onto a free standing weight machine, and onto a patron. The patron/pedestrian was directed to go to a local hospital for precautionary purposes. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) and a DOB Violation were also issued.	ECB Violation	35374766H	013019CERJM01	ALTERATION TYPE 2	140598725-01-EW-OT	Material Fell	NEW YORK UNIVERSITY	SKYLINE RESTORATION INC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/31/2019	Manhattan	767	5 AVENUE	0	1	A DOB inspector reported that a worker was installing a light fixture when he cut his right wrist on a piece of metal. The worker was taken to a hospital, where he received seven stitches and was then released. The inspector determined that the incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary			alteration	123660430	Other Construction Related Incidents	767 FIFTH PARTNERS LLC	Turner construction
2/1/2019	Manhattan	450	WEST 126 STREET	0	1	A DOB inspector reported that a worker was walking on a set of rebar when he lost his balance, slipped, and sprained his wrist. The worker left the site on his own in order to seek medical attention. The worker slipped on his own. This incident occurred as the result of a worker's error. No enforcement action was deemed necessary. ECB Violations were issued for infractions that were not related to the incident.	No Action Necessary					Other Construction Related Incidents	TSTY OWNER LLC	LEAND LEASE (US) CONSTRUCTION
2/1/2019	Manhattan	118	WEST 139 STREET	0	2	A DOB inspector reported that there were two workers performing interior work inside of apartment 5W. While a window frame was being removed, a 4' X 8' section of the ceiling collapsed and struck the two workers on their heads and shoulders. Both workers were transported to Harlem Hospital to receive treatment for their injuries. The New York City Fire Department gained access to the apartment and removed the remaining section of the ceiling of the affected area. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued for all work in apartment 5W. A DOB Violation was also issued.	ECB Violation	35355797H	0201CERDY01			Material Fell	MPLP 6 HOUSING DEVELOPMENT FUN	
2/1/2019	Manhattan	108	CHAMBERS STREET	0	1	The Site Safety Manager reported that a carpenter cut his wrist on a metal stud while pressing on foam insulation. The worker was treated by the on-site medic and then went to a City M.D. to receive stitches.	No Dispatch			ALT-1	121193519	Other Construction Related Incidents	108 CHAMBERS STREET OWNER LLC	ROSS & ASSOCIATES
2/4/2019	Brooklyn	2650	OCEAN PARKWAY	0	1	A DOB inspector reported that a worker was electrocuted. The worker was taken to Coney Island Hospital. Two ECB Violations were issued: one violation for there being no application on file for temporary wiring in the meter room on the first floor, and one violation for the absence of a panel cover from the side of a meter bank at the first floor. Two DOB Violations were also issued.	ECB Violation	35359220K & 35359221M	020519EE313FM1 & 020519EE313FM2			Other Construction Related Incidents	NOT ON FILE	
2/4/2019	Manhattan	545	WEST 30 STREET	0	1	The Site Safety Manager reported that a worker accidentally cut his hand on a hand-held grinder. The grinder was equipped with a safeguard. The worker's injury was not serious and he left the site on his own to have the cut cleaned up.	No Dispatch			ALTERATION TYPE 1	121192397-01-AL	Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM	SCIAME CONSTRUCTION LLC
2/5/2019	Brooklyn	422	FULTON STREET	0	1	A DOB inspector reported that during the installation of reinforcement for a penthouse slab, a worker stepped on a piece of flat-out wire mesh chair, and the tip of the wire mesh penetrated the worker's boot and cut his foot. The worker took himself to a nearby urgent care center and was treated with a tetanus shot to prevent an infection. The worker was released from the urgent care center and went home. Two ECB Violations were issued: one violation for a failure to safeguard, as the contractor failed to install concrete chairs as per the specifications found in the manual, and one violation for the performance of work that did not conform to the approved Site Safety Plan, as there was a hoist above the tenth floor, which was not on the Site Safety Plan. A partial Stop Work Order (PSWO) to stop all work on the tenth floor and above. Two DOB Violations were also issued.	ECB Violation	35382738K 35382739M	02051CE302JT01	alt 1	320908899	Other Construction Related Incidents	NOT ON FILE	Transparent Construction

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/5/2019	Manhattan	30	EAST 29 STREET	0	10	The New York City Fire Department requested that an inspection please be performed, as there were workers that had been overcome by carbon monoxide. A DOB inspector responded to the incident and visited the site and reported that there were workers at grade that were shoring formwork for cellar one. The formwork had been completed and approximately fifty percent of the top steel was completed, with a pour scheduled for the next day on the north half of the floor, and another pour scheduled in two days for the remainder. The only opening was the elevator shaft. There were two gas generators at grade under the formwork that emitted carbon monoxide fumes. The sub-cellar was not adequately ventilated, which caused ten workers to be overtaken by the fumes. Nine of the workers were taken to a hospital, while the tenth worker received treatment at the site. Out of the nine hospitalized workers, six of the workers were taken for observation, while two of the other workers went to Cornell Hospital and the ninth and final worker went to Jacobi Hospital. The workers that went to Cornell Hospital and Jacobi Hospital are in hyperbaric chambers. All of the workers are in stable condition. Three ECB Violations were issued: one violation to the General Contractor for a failure to safeguard, one violation to the Site Safety Manager for the failure to perform his duties, and one violation to the Fire Safety Manager for the failure to perform his duties. A full Stop Work Order (FSWO) and three DOB Violations were also issued. The contractor has been directed to only make the site safe. Holes were created in the formwork to ventilate the space.	ECB Violation	35375725X, 26H, 27J	020519CERFC01, 02, 03	General Contractor	121204552-01-NB	Other Construction Related Incidents	RG-29TH STREET OWNER I LLC	GERALD BIANCO
2/5/2019	Queens	69-01	34 AVENUE	0	1	A DOB inspector reported that a lull was delivering an eighty pound cement bag to the fourth floor when the bag fell from the lull and struck a worker that was on a scaffold at the second floor level. The worker went to a hospital. An ECB Violation was issued for a failure to maintain safety operations at the job site. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	35376626P	020519CE03MS01			Other Construction Related Incidents	THE NEW YORK CITY SCHOOL CONST	TURNER CONSTRUCTION COMPANY
2/7/2019	Manhattan	11	WEST 53 STREET	0	1	A DOB inspector reported that there were contractors that were installing exterior windows at the site. One of the workers was attached to a life-line on the exterior leading edge when he hyperextended his elbow while setting a window. The worker was taken to a nearby hospital and was released from the hospital with a minor injury. There were no design drawings found for the life-line that was in place, and the life-line was found to not be an effective fall arrest system. An ECB Violation was issued for the failure to provide design drawings. A partial Stop Work Order (PSWO) was issued on all exterior window installations. The contractors are to design a safe design drawing and a Means and Methods for window installation.	ECB Violation	35377189k		alteration	121190193	Other Construction Related Incidents	THE MUSEUM OF MODERN ART	turner construction



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
2/7/2019	Manhattan	125	GREENWICH STREET	0	1	A DOB inspector reported that a worker was standing on a ladder and stripping formwork when the formwork fell on the ladder and knocked the worker off of the ladder. The worker fell approximately nine feet. The worker was taken to a hospital by ambulance in a conscious state. Five ECB Violations were issued: one violation to the General Contractor for the failure to maintain safety measures during a stripping operation, as there was no work platform present, one violation to the General Contractor for the failure to provide a site-specific safety orientation for the workers, one violation to the Concrete Subcontractor for the failure to perform a pre-task safety meeting before a stripping operation, one violation to the General Contractor for the failure to perform a hydrostatic test for the standpipe above the fifty-eighth floor, and one violation to the General Contractor for the use of suspended scaffolding that was not in accordance with the approved plan. Two partial Stop Work Orders (PSWO) were issued: one to stop all forming and stripping operations, and one to stop all work above the sixty-seventh floor. The General Contractor is to provide a Means and Methods for the safe operation of the job, along with a safety orientation for the workers, in order to comply with the issued violations.	ECB Violation	35377279Y, 35377280L, 35377281N, 35377282P AND 35377283R			NEW BUILDING	121183799	Worker Fell	VS 125 LLC	PLAZA CONSTRUCTION LLC
2/11/2019	Queens	35-27	30 AVENUE	0	1	A DOB inspector reported that a worker was pulling wire through a conduit when the worker leaned on a pipe clamp, which caused the conduit to give way and hit the worker in the head. The worker was taken to a hospital by an ambulance in order to receive stitches. The inspector determined that the incident was caused by a worker's error, and that no enforcement action was necessary.	No Action Necessary			ALT-1	420652751	Other Construction Related Incidents	30TH AVE REALTY PARTNERS LLC	WHITE CONSTRUCTION & RENO.	
2/11/2019	Brooklyn	555	4 AVENUE	0	1	The Site Safety Coordinator reported that a worker slipped on the fourth floor due to the presence of ice. The worker refused medical attention and went to a hospital on his own. A DOB inspector responded to the incident and reported that the incident was caused by a worker's error, as the worker slipped. The Site Safety Coordinator stated that there was no evidence of the worker falling. No enforcement action was necessary.	No Action Necessary			NB	321238264	Other Construction Related Incidents	PARTNERS VII/541-555 FOURTH OW	DYNATEC CONTRACTING	
2/12/2019	Manhattan	76	11 AVENUE	0	1	The Site Safety Manager reported that a worker fell four feet from a baker scaffold and hurt his shoulder. An ambulance was called. A DOB inspector responded to the incident and reported that the scaffold did not have outriggers in place and that the wind blew the scaffold over. The inspector also reported that the worker fell because his lanyard came loose. An ECB Violation was issued for a failure to institute safety measures. A full Stop Work Order (FSWO) was issued on all baker scaffold and perimeter work. A DOB Violation was also issued. The General Contractor is to provide a Means and Methods and Design Drawings for the anchor point and to prevent future injuries from occurring.	ECB Violation	35377206N	021219CE04SK01	NB	121190308	Worker Fell	76 ELEVENTH AVENUE PROPERTY OW	OMNIBUILD CONSTRUCTION INC	
2/13/2019	Manhattan	40	EAST END AVENUE	0	1	The Site Safety Manager reported that a worker was walking in the basement when he lost his balance, tripped, and hurt his knee. The worker was not carrying anything at the time that he was walking. An ambulance was called.	No Dispatch			NB	121190120	Worker Fell	40 EAST END AVE. ASSOCIATES LL	BRAVO BUILDERS LLC	
2/13/2019	Manhattan	550	WEST 34 STREET	0	1	A DOB inspector reported that a worker was working on a ladder when he became startled by an electrical arc and a crackling noise, which caused him to fall off of the ladder. The worker was taken to a hospital. The inspector determined that no enforcement action was necessary.	No Action Necessary					Worker Fell	ONE HUDSON YARDS OWNER LLC		



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/13/2019	Staten Island	55 B	RICHMOND TERRACE	0	1	The Site Safety Manager reported that a worker was walking in the basement when he lost his balance, tripped, and hurt his knee. The worker was not carrying anything at the time that he was walking. An ambulance was called.	No Dispatch					Other Construction Related Incidents	ST. GEORGE OUTLET DEV LLC	EMPIRE OUTLET BUILDERS
2/14/2019	Manhattan	100	FRANKLIN STREET	0	1	A DOB inspector reported that a worker was using a grinder to grind brick on an exterior wall when the grinder kicked back and cut the worker's left arm. The worker was transported to New York Downton Hospital by an ambulance to receive stitches. The worker was in possession of a proper ten hour OSHA card and a scaffold training card. However, the worker did not sign the safety training log. An Aggravated Level 2 ECB Violation was issued for the failure to provide evidence of workers attending a construction and safety course.	ECB Violation	35377251M		NB	121185993	Other Construction Related Incidents	DDG 100 FRANKLIN LLC	DDG DEVELOPMENT LLC
2/14/2019	Manhattan	125	GREENWICH STREET	0	1	A DOB inspector reported that a worker was spreading rock salt on a stair in a building where both stairways had ice present at many places between the sixty-third and seventy-fourth floors. The worker slipped on ice and fell on his back. The on-site medic checked out the worker and then sent the worker to a hospital to receive treatment for a back injury. The worker was taken to a hospital by an ambulance. The stairs had wooden hand rails with hardened cement and tripping hazards present at several places. Two ECB Violations were issued: one violation for a failure to maintain safety measures, as there was ice on the floor that was not removed, and one ECB Violation for a failure to maintain adequate housekeeping. A partial Stop Work Order (PSWO) was issued on all work between the sixty-third and seventy-fourth floors. The General Contractor is to provide a Means and Methods for the safe operation of the job	ECB Violation	35296571R, 35296572Z		NEW BUILDING	121183799	Worker Fell	VS 125 LLC	PLAZA CONSTRUCTION LLC
2/14/2019	Manhattan	250	SOUTH STREET	0	1	A DOB inspector reported that a pedestrian woman was struck in the face by lumber that was being loaded onto a truck. The woman was examined by the on-site medic. An ambulance was not called. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order was issued for all loading and unloading of materials and debris. A DOB Violation was also issued.	ECB Violation	35377331M	021419CE03JK03			Other Construction Related Incidents	NAME NOT ON FILE	LENLEASE(US)CONSTRUCTION
2/14/2019	Manhattan	500	WEST 33 STREET	0	1	A DOB inspector reported that a worker was installing sheetrock inside of the elevator shaft of the J1 and J2 elevator banks on the forty-fifth floor when a piece of metal stud that was stored near the shaft fell from above and hit the worker on his hard hat. The worker suffered a laceration to his nose and was taken to a hospital by an ambulance to receive treatment. The inspector found that metal studs and debris were also stored near the edge of the shaft. Two ECB Violations were issued: one violation for a failure to maintain safety measures during a construction operation, as a worker was injured by material that fell from above, and one violation for a failure to institute adequate housekeeping. A partial Stop Work Order (PSWO) was issued to stop all work inside of the J1 and J2 elevator banks on all floors. The General Contractor is to provide a Means and Methods for the safe operations of the job.	ECB Violation	35382748Y, 35382749X				Material Fell	NAME NOT ON FILE	



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/14/2019	Manhattan	501	west 18 street	0	1	The Site Safety Manager reported that a worker on the fourth floor of the west building was hit by a piece of plywood while other workers were bringing stripping forms up to the next floor. The worker was seen by the on-site medic and was then taken to Bellevue Hospital by an ambulance. The worker had already returned to work as of the time of inspection. OSHA Cards, a Tool Box Talk, a Site Safety Plan, a daily safety talk, and Site Safety Manager logs were all provided. It was determined that this incident occurred as the result of a worker's error, and that no enforcement action was deemed necessary.	No Action Necessary			NEW BUILDING	121191147	Material Fell		RELATED CONSTRUCTION LLC
2/15/2019	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that a worker was pushing a mini container. The mini container was tipping, and the worker injured his shoulder while trying to hold the mini container. The injured worker went to a clinic.	No Dispatch			INTERIOR FITOUT	140716839	Other Construction Related Incidents	SMITELL SPONSOR LLC	JT MAGEN & COMPANY INC
2/15/2019	Manhattan	145	WEST 47 STREET	0	1	The Site Safety Manager reported that a worker came to work with a previous foot injury that was not reported. The worker injured the same foot while climbing up a ladder. The worker was limping. The worker's supervisor took him to a doctor.	No Dispatch			NEW BUILDING	121187802	Other Construction Related Incidents	CLARITY 47 LLC	TB USA, L.L.C
2/15/2019	Brooklyn	10	NEVINS STREET	0	1	The Site Safety Manager reported that a worker was pushing a mini container and hurt her shoulder while trying to prevent the mini container from tipping over. A co-worker walked the injured worker to a clinic for a check up.	No Dispatch			NEW BUILDING	320915579	Other Construction Related Incidents	NEVINS STREET OWNER LLC	DANYA CEBUS CONSTRUCTION
2/16/2019	Bronx	556	BERGEN AVENUE	0	1	A DOB inspector reported that during the installation of pre-cast sections on the third floor, an iron worker was hit in the shoulder and then lost his balance and fell. The worker was wearing his Personal Fall Protection (PPF) equipment, which prevented the worker from hitting the ground. However, the fall protection equipment left the worker suspended and bouncing from side to side, and the worker hit a steel column. The worker was taken by an ambulance to Lincoln Hospital to receive treatment. The worker did not suffer any broken bones. An ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35377451R		NB	220151859	Worker Fell	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONSTR.&DEV.CORP
2/16/2019	Manhattan	151	EAST 86 STREET	0	1	A DOB inspector reported that a worker was installing a building storefront at the second floor level when he fell approximately fifteen feet from a sidewalk shed. The worker was tied off using his harness, and there were concrete-embedded anchors present to serve as fall protection. The worker fell between the store front and the construction fence, but did not hit the ground, as he was suspended by his Personal Fall Protection (PPF) equipment. The worker was conscious and was taken to a hospital by ambulance. The status of his injuries is not known. An ECB Violation was issued for the failure to provide a pre-shift safety meeting. A partial Stop Work Order (PSWO) was issued on all store front installations.	ECB Violation	35377336I		NB	122668648	Worker Fell	NAME NOT ON FILE	Gibane residential
2/18/2019	Brooklyn	474	FULTON STREET	0	1	A DOB inspector reported that a section of sidewalk fence had fallen and struck a pedestrian sidewalk hot dog vendor. The injured pedestrian was taken to a hospital with unknown injuries. Permits had been issued at the site for interior and exterior work, but no work was being done on the date of the incident. The New York City Fire Department removed the remaining sections of the sidewalk fence and stacked the plywood sections against the building. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued for all exterior work. A DOB Violation was also issued.	ECB Violation	35375422Z	021819CNEDG01	ALTERATION TYPE 2	321724960-01-EW-OT	Material Fell	NAME NOT ON FILE	TOM RECTENWALD CONSTRUCTI
2/18/2019	Manhattan	233	WEST 125 STREET	0	1	The Site Safety Manager reported that a worker was handing up material when the material fell back and hit the worker on his head. The worker was wearing a hard hat. The worker was transported to a hospital by ambulance.	No Dispatch			NEW BUILDING	121187447-01-NB	Worker Fell	HARLEM URBAN DVLPMNTCP	FLINTLOCK CONSTR SERV LLC

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/19/2019	Bronx	1560	BOONE AVENUE	0	1	A DOB inspector reported that a worker was on a baker scaffold that did not have the wheels locked. The worker was performing taping work when the baker scaffold started to roll and the worker fell approximately four feet. The worker was found conscious and was taken to a hospital by an ambulance with unknown injuries. The scaffolding was removed from the location before the inspector arrived. Two ECB Violations were issued: one violation for the failure to maintain safety measures, as the baker scaffolding that was being used did not conform to the manufacturer's specification, which resulted in an injury to a worker, and one violation for the tampering with the evidence of an incident, as the baker scaffold involved in the accident was removed before the DOB inspector arrived at the site. A partial Stop Work Order (PSWO) was issued to stop the use of baker scaffolding.	ECB Violation	35377653K, 35377654M		NEW BUILDING	220152876	Worker Fell	SAMARITAN-COMPASS III & IV HOU	MONADNOCK CONSTRUCTION IN
2/19/2019	Manhattan	505	WEST 43 STREET	0	1	A DOB inspector reported that a worker was carrying a bucket of liquid waterproofing material while walking down the stairs from the fourth floor to the third floor when she either lost her balance, or missed a step, and fell to the floor. The worker did not appear to have any visible injuries, but was taken to a hospital. The stair was dry, there was no ice or water present, and there were no tripping hazards present. No enforcement action was deemed necessary.	No Action Necessary			NEW BUILDING	121187456	Worker Fell	1818 NADLAN LLC	NEW LINE STRUCTURES & DEV
2/19/2019	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker came to work with lower back pain that was not job-related, but did not report the back pain and continued to work. At lunch time, the worker felt severe pain in his back. A co-worker called the ailing worker's son to take him home, and the ailing worker's son called an ambulance.	No Dispatch			NEW BUILDING	420654508	Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	CNY CONSTRUCTION LLC
2/21/2019	Manhattan	305	WEST 48 STREET	0	1	A DOB inspector reported that there were workers that were stripping formwork inside of the stair shaft. One of the workers was passing materials to another worker. The recipient worker was receiving a piece of wood when he lost control of the piece of wood, causing it to fall and hit a worker below on the head. The injured worker was experiencing headaches and was taken to a hospital. Two ECB Violations were issued: one violation for the failure to safeguard persons and property, as a worker was injured during a stripping operation due to unsafe material handling, and one violation for the absence of a design drawing for a makeshift work platform that was erected inside of the stair shaft. A partial Stop Work Order (PSWO) was issued on all stripping operations and the use of a makeshift work platform. The General Contractor is to provide a Means and Methods, along with a safety orientation for workers, for the safe operation of the job.	ECB Violation	35377455Y, 35377456X		NEW BUILDING	121203786	Material Fell	BRIGHT MGMT CP	JOY CONSTRUCTION
2/21/2019	Brooklyn	123	LINDEN BOULEVARD	0	1	A DOB inspector reported that there were workers that were working on support of excavation inside of a trench. The workers were dropping materials inside of the trench when a piece of wood hit a worker on his foot. The struck worker was taken to a hospital by ambulance. Two ECB Violations were issued: one violation for the failure to safeguard persons and property, as a worker was injured due to unsafe material handling and one violation for the presence of inadequate housekeeping, as ice and snow was not removed from the job area. A partial Stop Work Order (PSWO) was issued on all work inside of the trench and vaults. The General Contractor is to provide a Means and Methods for the safe operation of the job.	ECB Violation	35377476N		NEW BUILDING	321208603	Other Construction Related Incidents	NEW YORK CONGREGATIONAL CENTER	BUSHBURG BUILDERS LLC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/22/2019	Manhattan	545	WEST 30 STREET	0	1	A DOB inspector reported that a worker was installing electrical conduits and straps when he knocked over a cordless drill that he was using, causing the drill to hit another worker that was below him in the head. The struck worker was at the bottom of a ladder that was approximately fifteen feet and was not wearing Personal Protection Equipment (P.P.E.) when he was struck. The struck worker sustained an approximate one and a half inch cut to his head. The worker was found conscious and was treated by the medic personnel at the site before he was sent to Mount Sinai Hospital for additional treatment. An ECB Violation was issued for a failure to provide safety measures. A partial Stop Work Order (PSWO) was issued on conduit installations on the second floor.	ECB Violation	3537700Y		NB	121184208	Worker Fell	15 HUDSON YARDS CONDOMINIUM	Hudson Yards Construction
2/25/2019	Manhattan	1250	BROADWAY	0	2	A DOB inspector reported that a two-by-four hit and shattered one window on the twenty-first floor, and two windows on the twentieth floor, before landing on the thirteenth floor set back, where two workers were working. The two workers were struck and sustained wrist and shoulder injuries. It was not clear if the workers were struck by the falling two-by-four or by the glass from the shattered windows. Both injured workers were sent to a hospital for a check up. It could not be determined where the two-by-four fell from. A DOB Violation was issued to the building for the building being in a non-code compliant manner.	No Action Necessary			ALTERATION	123674737	Material Fell	1250 BROADWAY ASSOCIATES LLC	CAVAN BUILDERS CORP
2/25/2019	Manhattan	47	WEST 86 STREET	0	1	A DOB inspector reported that a section of parapet wall on the right side of the building was taken down by the wind. The Construction Superintendent at the site, as well as the New York City Police Department, reported that a pedestrian that was walking by suffered a few scratches. However, the object that caused the scratches to the pedestrian could not be verified. An ambulance was not called, and the pedestrian left the site on his own. Two ECB Violations were issued: one violation for a failure to safeguard, as the parapet wall was not adequately braced or secured in place, and one violation for a failure to maintain, as there were uncapped protruding bolts present.	ECB Violation	35353576Y 35353575M				Scaffold/Shed/Fence/Shoring/Installation	47 WEST 86TH STREET C	Vlad RESTORATIONS
2/26/2019	Manhattan	545	WEST 30 STREET	0	1	A DOB inspector reported that a worker was working on the sixth floor, near the escalator on the south side corridor, when he tripped on a piece of plywood that was being used to cover the finished floor. The plywood was not leveled, which created a tripping hazard. The worker's knee was hit. The on-site medic treated the injured worker and sent the worker to urgent care. A similar floor cover was also being used on the second and fourth floors in addition to the sixth floor. The injured worker did not go through the site-specific safety orientation that was provided by the Site Safety Manager. Two ECB Violations were issued: one violation for a failure to maintain safety measures, as the worker was injured on a tripping hazard, and one violation for a failure to provide a site-specific safety orientation to the worker on the site. The General Contractor is to provide a Means and Methods for the safe operation of the site.	ECB Violation	35377460Z, 35377461K		ALTERATION-1	121192397	Worker Fell	15 HUDSON YARDS CONDOMINIUM	SCIAME CONSTRUCTION LLC
2/27/2019	Brooklyn	535	4 AVENUE	0	1	A DOB inspector reported that a worker was removing windows from a delivery truck that was parked on the job site when one of the windows fell on his feet. The worker suffered an injury to his ankle and was taken to Methodist Hospital by an ambulance. An ECB Violation was issued for a failure to safeguard all persons and property. A partial Stop Work Order (PSWO) was issued on all material handling and delivering. The General Contractor is to provide a Means and Methods.	ECB Violation	35376771L		NB	320626612	Other Construction Related Incidents	XYZ PROPERTIES INC	DYNATEC CONTRACTING INC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/28/2019	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that a worker was pulling an "A"-Frame that had sheetrock on it out of an out-of-service elevator when the "A"-Frame tipped over and pinned the worker to a wall. The worker went to a hospital on his own for a checkup.	No Dispatch			ALT-2	140716839	Other Construction Related Incidents	SMITTELL SPONSOR LLC	JT MAGEN & CO.
2/28/2019	Manhattan	22	EAST 38 STREET	0	1	A DOB inspector reported that at an existing nineteen story alteration building, a worker was torching a boiler shell to cut it when he fell. The worker was taken to a clinic. The incident occurred on February 28, 2019, but was reported on the following day, March 1, 2019. Three ECB Violations were issued: one violation for a failure to maintain safe operations, one violation for the injured worker not attending the pre-shift safety meeting, as the worker's signature was not on the meeting signing sheet, and one violation for the failure by the Site Safety Manager to notify the Department Of Buildings of the incident in a timely manner. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	36363747Z/48K/49M		Alt-1	123432605	Worker Fall	JOLLY HOTELS U.S.A., INC.	Newgrange Construction CO
2/28/2019	Manhattan	250	SOUTH STREET	0	1	A DOB inspector reported that a pipe fitter/sprinkler worker was climbing a six foot ladder when he hit his head on a door metal frame and suffered a neck injury. The worker had his hard hat on. The worker visited the on-site medic. The medic reported that the injured worker did not have any bruises or apparent injuries, but that the worker stated that he was not feeling well, that his neck was injured, and that he had an existing neck injury. An ambulance was called to take the injured worker to a local hospital. The Site Safety Manager's daily log book was up to date. The area where the incident occurred had been cleaned. It was determined that this incident occurred as the result of a worker's error, and that no enforcement action was deemed necessary.	No Action Necessary			NB	121185528	Other Construction Related Incidents	NAME NOT ON FILE	
2/28/2019	Manhattan	542	WEST 22 STREET	0	1	A DOB inspector reported that a worker was using an "A"-Frame cart to move material when the worker slipped on ice and hurt his right knee. The injured worker suffered minor injuries and was taken to a hospital by ambulance. Ice was observed at exposure four of the fifth floor. An ECB Violation was issued for a failure to maintain housekeeping. A partial Stop Work Order (PSWO) was issued to stop all work within ten feet of exposure four on the fifth floor, which is where there was ice present. The contractors are to remove all ice.	ECB Violation	35377465H		nb	122547583	Worker Fall	HELZEN ASSOCIATES ,	Westerman Construction
3/1/2019	Manhattan	646	11 AVENUE	0	1	A DOB inspector reported that there were workers preparing to start a drilling operation and they were checking and testing the machine as part of preparation. A worker accidentally opened the valve of a water hose by mistake, and the water hose exploded, hitting him in the stomach and throwing him to the wall. The worker was conscious and was taken to Bellevue Hospital for treatment. The worker was reported to have treatment and doing fine. An ECB Violation was issued for a failure to maintain safety measures, as the worker was injured due to the explosion of a water hose. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35377503J		NEW BUILDING	121204302	Mechanical Construction Equipment	646 11TH OWNER LLC	CM AND ASSOCIATES CONSTRU

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/1/2019	Manhattan	590	EAST 83 STREET	0	1	A DOB inspector reported that electrical work was being performed from a man lift that was at the twenty four foot high ceiling level when a tectum panel/ceiling tile fell and injured a worker. The worker was hit on his hard hat and bit his tongue. The worker was taken to a hospital for medical attention. An ECB Violation was issued for the failure to maintain safety measures, as there were inadequate safety measures in place while work was being performed on a man lift. A partial Stop Work Order (PSWO) was issued to stop all overhead operations. A DOB Violation was also issued. A Means and Methods to prevent a similar incident from occurring in the future must be provided.	ECB Violation	35353580R	030119CE08CV01	NB	121190987	Other Construction Related Incidents	THE BREARLEY SCHOOL	E.W HOWELL LLC
3/1/2019	Manhattan	545	WEST	0	1	The Site Safety Manager reported that a laborer was installing winches in the mechanical room when he misstepped and bended his knee. The worker was treated by the on-site medics and was sent to a hospital for observation. A DOB inspector responded to the incident and reported that this incident occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents		
3/2/2019	Queens	22-18	JACKSON AVENUE	0	1	A DOB inspector reported that during a delivery operation, a forklift pushed approximately three to four pieces of sheetrock that fell and struck a worker on his waist. An ambulance was called. The worker's condition was not known as of the time of inspection. An ECB Violation was issued for the failure to maintain safety operations at the site. A partial Stop Work Order (PSWO) was issued for all delivery operations. A DOB Violation was also issued. Additional violations unrelated to the incident were also issued.	ECB Violation	35377481H	030219CE02MS03			Other Construction Related Incidents	22-12 JACKSON OWNER LLC	BRIT REALTY LLC
3/4/2019	Manhattan	22	NORTH LOOP ROAD	0	1	The Site Safety Manager reported that there were workers using a hammer to perform column form work when a worker was accidentally hit in the elbow by the hammer. The injured worker went to a hospital on his own. An ambulance was not called.	No Dispatch			NB	121203697	Other Construction Related Incidents	NAME NOT ON FILE	HUNTER ROBERTS CONST
3/5/2019	Bronx	785	COURTLANDT AVENUE	0	1	The Site Safety Manager reported that a worker was moving a plank from a sidewalk shed when it slipped from his hands and landed on his foot. An ambulance was called.	No Dispatch			alt-2	240225788	Other Construction Related Incidents	NYC HOUSING AUTHORITY	neelam Construction Corp
3/5/2019	Manhattan	215-225	west 28 st	0	1	The Site Safety Manager reported that a worker twisted his back while lifting a piece of plywood. The worker was taken to an area hospital by ambulance for observation.	No Dispatch			nb	121185813	Other Construction Related Incidents		HAP Construction LLC
3/5/2019	Manhattan	36	WEST 66 STREET	0	1	The Site Safety Manager reported that a worker tripped and cut his lip. The worker went to a City M.D. An ambulance was not called.	No Dispatch			nb	121190200	Other Construction Related Incidents	WEST 66TH SPONSOR LLC	Lendlease
3/5/2019	Manhattan	68	SPRING STREET	0	1	A DOB inspector reported that a worker stepped on a nail and sustained a puncture wound on his foot. The worker elected to go to a local hospital. No hazardous conditions were found, and all safety measures were in effect. No enforcement action was deemed necessary.	No Action Necessary					Other Construction Related Incidents	68-70 SPRING PARTNERS LLC	
3/6/2019	Queens	Mar-50	ST NICHOLAS AVENUE	0	1	The Site Safety Manager reported that a worker was carrying a length of curved rebar when the rebar hit the worker in the back. The worker went to a local urgent care center for treatment. This incident occurred at 2:00 PM, but was not reported until later in the day at 5:30 PM	No Dispatch			A2 - ALTERATION TYPE 2	421066633	Other Construction Related Incidents	RIDGEWOOD TOWER LLC	AB CAPSTONE BUILDERS CORP
3/7/2019	Manhattan	2306	3 AVENUE	0	1	The Site Safety Manager reported that a worker in the machine room was using equipment when he was shocked by an extension cord. The worker went to a hospital by ambulance for evaluation. A DOB inspector responded to the incident and reported that there were no unsafe electrical conditions observed. No enforcement action was deemed necessary.	No Action Necessary			NB	121190326	Other Construction Related Incidents	SALVATION ARMY	MEGA CONTRACTING GP LLC

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/8/2019	Manhattan	461	WEST 34 STREET	0	1	The Site Safety Manager reported that a worker tripped over the black hose of a fire extinguisher and twisted his ankle. The worker went to a medical center across the street for treatment. An ambulance was not called.	No Dispatch			nb	121237009	Other Construction Related Incidents	34-10 DEVELOPMENT, LLC	Atria Builders LLC
3/11/2019	Manhattan	86	DELANCEY STREET	0	1	A DOB inspector reported that a section of construction jersey barrier with the fence fell on the street and hit a pedestrian pizza delivery man. The incident occurred because a gust of wind pushed and knocked the construction jersey barrier onto the street. The injured pedestrian was wearing a helmet, but the construction equipment struck him in his lower legs. An ambulance was called, and the injured pedestrian was transported to a hospital. Two ECB Violations were issued: one violation for a failure to safeguard the public and property, and one violation for the failure to maintain a jersey barrier in a code compliant manner, as the jersey barrier sections were not filled with water. A partial Stop Work Order (PSWO) and a DOB Violation were also issued.	ECB Violation	35411900j -35411901i	031119ce103cs01	NB	122141351	Material Fell	ORDELA LLC	Town house Builders Inc
3/11/2019	Queens	29-23	QUEENS PLAZA NORTH	0	1	A DOB inspector reported that a worker was using a ladder to climb out of an approximately twelve foot deep hole when the worker slipped and fell off of the ladder. The worker suffered a hip injury and was taken to an area hospital by an ambulance for observation. Two ECB Violations were issued: one violation for a failure to institute safety measures at the construction site, and one violation for the absence of shoring in the excavated hole. A full Stop Work Order (FSWO) and a DOB Violation were also issued. A Means and Methods, a Tool Box Talk, and shoring for the pit must be provided.	ECB Violation	35363845M,35363846Y		nb	421490069	Worker Fell	QPP LLC	Hunter Roberts
3/12/2019	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Manager reported that a worker was climbing off of a scaffold when his pinky finger was pinched in a scaffold cross brace. The finger was swelling, and the worker went to a local clinic to receive treatment.	No Dispatch					Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP
3/13/2019	Manhattan	301	PARK AVENUE	0	1	The Site Safety Manager reported that a worker was exiting a doorway when he hit his head and suffered a minor abrasion. The worker walked to a hospital and received stitches for a minor cut. An ambulance was not called.	No Dispatch			Alt 1	121191245	Other Construction Related Incidents	NAME NOT ON FILE	Tishman Construction Corp
3/14/2019	Manhattan	15	EAST 30 STREET	0	1	The Site Safety Manager reported that a plumber was cutting a pipe when he received a cut on his thumb. The worker walked to a City M.D. on his own to receive treatment.	No Dispatch			New Building	122128679	Other Construction Related Incidents	MADISON 30 31 OWNER LLC	Madison 3031 Owner LLC
3/14/2019	Manhattan	22	NORTH LOOP ROAD	0	1	The Site Safety Manager reported that an electrician tripped and fell on the nineteenth floor deck and cut his chin on rebar. The electrician walked himself to an urgent care center on his own. An ambulance was not called.	No Dispatch			New Building	121203697	Other Construction Related Incidents	NAME NOT ON FILE	HUNTER ROBERTS CONST. GRP
3/14/2019	Queens	23-15	44 DRIVE	0	1	The Site Safety Manager reported that an electrician was using a knife to strip insulation from wires when he knee was cut by the knife. The electrician went to urgent care for treatment.	No Dispatch			NEW BUILDING	420655954	Other Construction Related Incidents	BGY CITYVIEW LLC	NEW LINE STRUCTURES & DEV
3/15/2019	Manhattan	200	AMSTERDAM AVENUE	0	1	The Site Safety Manager reported that a worker was laying rebar for a forming deck when the worker slipped while walking on rebar. The worker fell and hurt his wrist. The worker went to an urgent care center on his own.	No Dispatch			NB	122887224	Worker Fell	AMSTERDAM AVENUE REDEVELOPMENT	PAVARINI MCGOVERN LLC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/16/2019	Manhattan	545	WEST 30 STREET	0	1	The Site Safety Manager reported that a rubber air conditioning shim fell approximately one hundred feet from the above work area, bounced off of a boom lift, and then struck a worker on both of his knees. The worker reportedly went to a local urgent care center. A DOB inspector responded to the incident and reported that there were no rubber air conditioning shims located at the job, and that there was fine mesh debris netting present throughout the above work area. No unsafe conditions were found at the site. No one at the job witnessed the item fall, and no evidence of the reported incident was found. No enforcement action was necessary, as it was determined that the incident occurred as the result of a worker's error.	No Action Necessary			GENERAL CONTRACTOR	GC 613954	Material Fell	15 HUDSON YARDS CONDOMINIUM	HUDSON YARDS CONSTRUCTION
3/18/2019	Brooklyn	24	BRIDGE PARK DRIVE	0	1	A DOB inspector reported that there were carpenters installing a door at the site. The door that was to be installed was leaning against a wall prior to the installation. While a taper/shop steward of the painting contractor at the site was walking by, the door fell on him and struck him on his lower leg and ankle. The struck worker did not have a visible injury, but complained about pain and was transported to a hospital by an ambulance. An ECB Violation was issued for a failure to maintain safety measures, as the worker was injured due to the improper storage of elements during the installation.	ECB Violation			NEW BUILDING	321189003	Material Fell	NYC DSBS	SUFFOLK CONSTRUCTION COMP
3/18/2019	Brooklyn	11	HOYT STREET	0	1	The Site Safety Manager reported that a plumber was installing sprinkler pipes when he felt dizzy while coming down from a ladder and accidentally hit his head by a battery operated screw gun. An ambulance was called, and the worker walked to the ambulance and was then taken to a hospital.	No Dispatch			ALTERATIO -1	321197059	Other Construction Related Incidents	11 HOYT PROPERTY OWNER, L.P.	TRITON CONSTRUCTION CO.,
3/19/2019	Brooklyn	135	EMERSON PLACE	0	1	The Site Safety Manager reported that skid debris that was in a garbage truck snapped and a piece of the skid debris flew out of the truck and hit a worker in the neck, knocking him out. This happened when the crush gate came down on the skid. The worker was dazed and confused. An ambulance was called to the site. A DOB inspector responded to the incident and reported that the garbage truck involved in the incident was not on site, and that there was no evidence of the piece of skid debris at the site. Two ECB Violations were issued: one violation for the failure to institute safe operations, and one violation for the tampering with the evidence of the incident. A partial Stop Work Order (PSWO) for all garbage removal, as well as two DOB Violations, were also issued.	ECB Violation	35363980P 35363979H	031919CE02IH03,02	NB	321183367	Other Construction Related Incidents	PRATT INSTITUTE	TISHMAN CONSTRUCTION CORP.
3/19/2019	Manhattan	36	WEST 66 STREET	0	1	The Site Safety Manager reported that a worker fell on his hand and suffered a cut to his palm. The worker went to a City M.D. for observation.	No Dispatch			NB	121190200	Other Construction Related Incidents	THIRTY SIX WEST THIRTY SIX ASS	Lendlease us Construction



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/19/2019	Manhattan	49	CHAMBERS STREET	0	1	A DOB inspector reported that there were workers moving heavy packages on a dolly. As the workers were turning the dolly towards the parking lot at the Chambers Street gate, the workers lost control of the dolly, and all of the packages fell. The packages struck a pedestrian on his elbow and on his feet. The inspector reported that construction activity had been observed on the first through fifth floors and that the floors above the fifth floor were occupied. However, it was observed that the Tenant Protection Plan was not adequate, or was not being maintained, as workers and tenants were getting mixed up at the site because the workers were using the Chambers Street entrance, which was for tenant use only. Four ECB Violations were issued: one violation for the presence of an inadequate tenant protection plan, one violation for the presence of inadequate safety measures, as workers were not using a fall protection system, one violation for the failure to adequately contain or control the dust near the public walkway of the sidewalk, and one violation to the Site Safety Manager for the failure to notify the department of an incident involving an injury to a pedestrian, as it was the injured pedestrian himself that reported the incident. Two partial Stop Work Orders (PSWO) and four DOB Violations were also issued.	ECB Violation	35403928L, 35403929N, 35403932Y, 35403933Y	032019CE01BG01/02/03/04	ALTERATION-1	121186821	Material Fell	A	NY DEVELOPERS & MANAGEM
3/19/2019	Queens	36-02	34 AVENUE	0	1	A DOB inspector reported that a worker lost his left thumb while using a masonry wetsaw machine to cut concrete bricks. The worker was taken to a hospital, where his condition is not known as of this time. The Construction Superintendent at the site stated that the worker had started working on Thursday, March 14, 2019 and that the worker was in possession of an OSHA card, but the Construction Superintendent also stated that he did not know if the worker was trained to operate masonry wetsaw equipment. Two ECB Violations were issued: one violation for a failure to provide hands-on equipment training, and one violation for a failure to safeguard. A partial Stop Work Order (PSWO) for all masonry cutting operations and a DOB Violation were also issued.	ECB Violation	35403805L-35403806N	031919CE01RV01	NB	421368166	Worker Fell	ASTORIA ON STAGE, LLC	URBAN ATELIER GROUP LLC
3/20/2019	Bronx	3500	PARK AVENUE	0	1	A DOB inspector reported that a worker was using a pump to pour cement grout into a concrete masonry unit wall when the hose got blocked, which caused pressure to build up inside of the hose. The pressure inside of the hose was suddenly released, and the hose knocked the worker down, hit him in the head, and caused him to fall down approximately two feet from one scaffolding deck to the next level. The worker was taken to a hospital by an ambulance, where he was reported to have been responding to treatment and in be okay condition. The pump was removed from the scene before the inspector arrived at the site. Five ECB Violations were issued: one violation for a failure to safeguard persons and property, as a worker was injured due to defective equipment, equipment that caused the incident, one violation for the tampering with the evidence of the incident, as the concrete pump involved in the incident was removed from the site before inspection, one violation for the presence of sidewalk shed posts on a roadway that were not adequately protected against the accidental impact from moving vehicles, one violation for the absence of a periodic inspection log for the sidewalk shed, and one violation for poor housekeeping. A full Stop Work Order (FSWO) was also issued. A Means and Methods must be provided for the safe operation of the job.	ECB Violation	35403850K, 51M, 52Y, 53X AND 54H.		NEW BUILDING	220152910	Mechanical Construction Equipment	3500 PARK APTS. HOUSING DEVELO	MEGA CONTRACTING GP LLC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/20/2019	Queens	27-49	JACKSON AVENUE	0	1	The Site Safety Manager reported that a worker sustained a foot injury while walking on the construction site. The worker was transported by a co-worker to a local clinic to receive treatment. This incident took place at 12:30 PM, but was not reported until after 4:30 PM, when the site was already closed for the day.	No Dispatch			NB - NEW BUILDING	421324310-01-NB	Other Construction Related Incidents	27-51 JACKSON AVE LLC	DHC CONTRACTING INC
3/21/2019	Brooklyn	76	SCHERMERHORN STREET	0	1	The Site Safety Manager reported that a worker sustained a cut on his foot from a circular saw. The worker was transported to a local hospital to receive treatment. This incident occurred at 3:30 PM, but was not reported until 4:30, after the site was closed.	No Dispatch			NB - NEW BUILDING	321188086-01-NB	Other Construction Related Incidents		NOBLE CONSTRUCTION GR LLC
3/22/2019	Queens	103-16	CORONA AVENUE	0	1	A DOB inspector reported that a pedestrian woman was bending over to pick up an item when she was struck in the face by siding that blew over and fell from the site. The pedestrian suffered a laceration to her forehead and was taken to a hospital. The Construction Superintendent for the site responded to the incident and went to the site. A walkthrough of the site with the Construction Superintendent gave the indication that the siding that fell came from the roof, and that the siding fell because of materials and debris was not secured or discarded. Four ECB Violations were issued: one violation for a failure to safeguard, one violation for the failure to notify the Department of Buildings of the incident in a timely manner, one violation for the failure of the Construction Superintendent to properly discharge responsibilities, and one violation for the absence of safety logs at the site. A full Stop Work Order (FSWO) and four DOB Violations were also issued.	ECB Violation	35376053R, 35376054Z, 35376055K, 35376056M	032219CERSM01/SM02/SM03/SM04	NB - NEW BUILDING	420994357-01-NB	Other Construction Related Incidents	DANIELLA R. LLC	OCTAVIO RAPOSO
3/23/2019	Manhattan	545	WEST 30 STREET	0	1	A DOB inspector reported that on the first floor of the community room, a worker was using a bucket to place concrete when he suffered a minor cut to his right hand. The worker went to a local urgent care center. No enforcement action was deemed necessary, as it was determined that this incident occurred as the result of a worker's error.	No Action Necessary			NB - NEW BUILDING	121184208-01-NB	Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM	HUDSON YARDS CONSTRUCTION
3/26/2019	Manhattan	154	WEST 93 STREET	0	1	The Site Safety Manager reported that a worker twisted his ankle on the street while stepping on a pallet to receive material. The worker was taken to an area hospital.	No Dispatch					Other Construction Related Incidents	DEPARTMENT OF EDUCATION	
3/26/2019	Bronx	700	MORRIS AVENUE	0	1	The Construction Foreman stated that during the cleaning of a dumpster, the door of the dumpster hit a worker's left leg. The struck worker called for an ambulance, and the ambulance took the worker to a hospital. A DOB inspector responded to the incident and attempted to visit the site, but the site was closed, and the inspector could not conduct an inspection. The inspector will conduct a follow up inspection on March 27, 2019.	No Access			EW -OW	220639487	Other Construction Related Incidents	NYC HOUSING AUTHORITY	NEELAM CONSTRUCTION CORP
3/27/2019	Manhattan	130	WILLIAM STREET	0	1	A DOB inspector reported that a worker was installing rebars at the fifty-sixth floor for a forming deck. The worker placed a piece of plywood on the working bench that was approximately 10' X 20' in order to remove rebar to continue the operation. The plywood was not adequately secured, and when the worker stepped on the plywood, the worker fell three feet onto a working deck. The worker was experiencing back pain and was taken to Bellevue Hospital. All workers' OSHA cards were presented and reviewed, as well as a site safety log. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued for the fifty-sixth floor working deck. A DOB Violation was also issued.	ECB Violation	36376070Z	032719CERSM03	NB - NEW BUILDING	121192903-01-NB	Worker Fell	130 WILLIAM STREET ASSOCIATES	GILBANE RESIDENTIAL CONST

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/27/2019	Manhattan	1558	3 AVENUE	0	2	A DOB inspector reported that there were two workers that were taking a large window out of a crate in order to prepare for an installation when both workers lost control of the window, which caused the window to fall on them. One of the workers twisted his ankle while attempting to get out of the way of the window, and the second worker complained of neck and shoulder pain from getting out of the way of the falling window. Both workers were taken to a hospital as a precaution. An ECB Violation was issued for a failure to institute safety measures for window operations. A partial Stop Work Order (PSWO) on window prep and installation for the entire site was also issued. A Means and Methods for the uncrating and installation of windows must be provided.	ECB Violation	35403718N		NB	121186518	Material Fell	180 EAST 88TH STREET REALTY LL	DDG development LLC
3/27/2019	Manhattan	77	CHARLTON STREET	0	1	A DOB inspector reported that there were workers lowering plywood when a piece of plywood slipped out of one of the worker's hands. Another worker saw this happen, and when he went to catch the falling plywood, the plywood landed on his foot. The plywood caused some bleeding, and the struck worker's contractor drove him to a hospital. An ECB Violation was issued for a failure to institute safety measures. A full Stop Work Order (FSWO) was also issued. A Means and Measures for the safe handling of construction materials must be provided.	ECB Violation	35403719P		NB	121187731	Material Fell	TOLL NY II L.P.	TOLL GC LLC
3/27/2019	Queens	97-12	65 ROAD	0	1	A DOB inspector reported that there were workers that were moving a construction fence out into the sidewalk, with no pedestrian protection in place, when a pedestrian slipped off of the sidewalk. The pedestrian refused medical attention and left the scene of the incident. Four ECB Violations were issued: one violation for a failure to safeguard persons and property, one violation for the failure to comply with a Site Safety Plan, one violation for the failure to comply with Department Of Transportation (DOT) regulations, and one violation for the performance of work without a DOT permit to close the sidewalk. A partial Stop Work Order (PSWO) was issued for the installation of new fences. A Means and Methods to safeguard the public during a sidewalk operation must be provided.	ECB Violation	35148153R,54Z,55K,56M.		NEW BUILDING	421644420	Other Construction Related Incidents	RB REALTY CAPITAL LLC	FALCON PACIFIC BUILDERS I
3/28/2019	Manhattan	280	BROADWAY	0	1	A DOB inspector reported that a worker missed a step and twisted his knee. An ambulance was called. No enforcement action was taken, as it was determined that this injury occurred as the result of a worker's error.	No Action Necessary			ALTERATION-2	122644763	Other Construction Related Incidents	DCAS	LO SARDO GENERAL CONTRACT
3/29/2019	Manhattan	1227	BROADWAY	0	1	A DOB inspector reported that there were three to four workers that were attempting to pick up a window. While the window was being lifted, the window slipped out of one of the worker's hands and sliced through the glove that he was wearing, cutting through the skin of the top of the palm side of his right middle finger. The injured worker walked to a City M.D. There were no signs of blood found at the incident site. An ECB Violation was issued for the failure to institute safety equipment measures. A partial Stop Work Order (PSWO) was issued on all window operations at the site. A DOB Violation was also issued. The Means and Methods for the safe installation of curtain wall, and the installation and moving of windows, throughout the job site must be modified so that the incident does not reoccur.	ECB Violation	35403721Y	032919CE05SK01	NB	121191986	Material Fell	YJL BROADWAY HOTEL LLC	FLINTLOCK CONSTR SERV LLC

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
4/1/2019	Bronx	3	VYSE AVENUE	0	1	A DOB inspector reported that a worker was dismantling 2" X 4" wooden frames that were being used for window protection when he tripped, fell, and hurt his knee. An ambulance was called. A DOB inspector responded to the incident and reported that the housekeeping of the work area was not adequately maintained, as there was a tripping hazard present. Construction material and debris created the hazardous conditions. The site featured supported scaffolding, but the netting on the scaffolding was not secured, as it was flying in the air. A design drawing for the ramp leading to the loading dock was not available, and the ramp was missing a guardrail and a toe board. An ECB Violation was issued for inadequate housekeeping. Additional ECB Violations and two partial Stop Work Orders (PSWO) were also issued for infractions that were not related to the incident.	ECB Violation				NEW BUILDING	220152581	Other Construction Related Incidents	VIA VYSE PARTNERSHIP HOUSING D	HLS BUILDERS CORP
4/1/2019	Queens	22-44	JACKSON AVENUE	0	1	A DOB inspector reported that there was a worker that had stacked counter tops in an unsafe manner, which caused one of the counter tops to fall on the worker's leg. An ambulance was called. An ECB Violation was issued for a failure to institute and maintain safety measures. A partial Stop Work Order (PSWO) was issued on all material deliveries and handling. A DOB Violation was also issued. The General Contractor is to provide a Means and Methods for the safe handling of all materials.	ECB Violation	35418147K	040119CE01RV01	NB	420651912	Material Fell	G & M REALTY, L.P.	LRC CONSTRUCTION LLC	
4/1/2019	Queens	52-41	CENTER BOULEVARD	0	2	A DOB inspector reported that during the drilling of caissons, there was a compressor hose running between two workers. During the operation, the hose blew, which caused one of the workers to fall to the ground and caused a second worker to fall approximately twenty feet into an excavation. One of the workers was taken to a hospital, where he received X-rays, and the second worker remained on the site. A hazardous condition was created because the high pressure hose was running through other workers, as opposed to through an isolated area. The job also featured other unsafe conditions. Five ECB Violations were issued: one Aggravated Level 2 violation to the Concrete Subcontractor for the failure to institute safety measures, as a worker was injured during a drilling operation, one violation to the Concrete Subcontractor for the failure to provide the manufacturer's specification for the equipment that was in use, one Aggravated Level 2 violation to the General Contractor for the failure to institute safety measures, as a worker was injured during a drilling operation, one violation to the General Contractor for the use of an inadequate Site Safety Plan, and one violation to the General Contractor for the performance of work without a permit. A full Stop Work Order (FSWO) was also issued. The General Contractor is to obtain an updated Site Safety Plan and a temporary equipment permit and is to provide a Means and Methods for the safe operation of the job.	ECB Violation	35403942H, 43J, 44L, 45N AND 46P		NEW BUILDING	420663703	Mechanical Construction Equipment	52-41 CENTER LLC	52-41 CENTER GC LLC	
4/4/2019	Manhattan	550	WEST 34 STREET	0	1	The Site Safety Manager reported that a worker got his hand caught between scaffolding and a building, and suffered lacerations to his pinky and ring fingers. The worker was treated by the on-site medic, and was then sent to a nearby medical facility. A DOB inspector responded to the incident and determined that the incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary					Other Construction Related Incidents	ONE HUDSON YARDS OWNER LLC		

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/5/2019	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that an HVAC installer was installing duct work on the fifth floor when he came into contact with a 277-volt temporary lighting system. Arcing occurred, and the arcing burned the worker's clothing. The worker went to a hospital for observation. A DOB inspector responded to the incident and issued two ECB Violations: one violation for the presence of unapproved unsafe wiring, as the arcing was caused by the presence of wiring that was defective due to a damaged or burned installation, and one violation for a failure to provide a cover or faceplate, as covers were not installed on the splice boxes. Two DOB Violations were also issued.	ECB Violation	35359309R & 35359310Y	040519EE105RH1& 040519EE105RH2			Other Construction Related Incidents	SMITELL SPONSOR LLC	
4/5/2019	Queens	148-10	ARCHER AVENUE	0	1	A DOB inspector reported that a worker was working on the ninth floor deck when he tried to plug in an extension cord that had been exposed to water because of rain. The worker received an electrical shock. An ambulance was called and the worker was taken to Jamaica Avenue Hospital. The Site Safety Manager was not notified of the incident until 4:45 PM, because the worker that suffered the shock was told by his foreman to relax in the shanty. It was not until the ambulance arrived that the Site Safety Manager was made aware of the incident. No enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents	BRP JAMSTA TWO TC OWNER LLC	
4/6/2019	Manhattan	111	VARICK STREET	0	1	A DOB inspector reported that a worker was unloading rebar at the sixteenth floor deck when he tripped, fell, and dislocated his elbow. The load was not attached to a crane. An ECB Violation was issued for unsafe material handling. A partial Stop Work Order (PSWO) and a DOB Violation were also issued.	ECB Violation	35412141M	040619CE02FB10			Other Construction Related Incidents	111 VARICK ARLINGTON OWNER LLC	CM AND ASSOCIATES CONSTRUCTION
4/8/2019	Bronx	2195	MORRIS AVENUE	0	1	The Site Safety Manager reported that a worker was working in the basement when he stepped on a 2" X 4" and a nail went through his boot. The worker took himself to a hospital. A DOB inspector responded to the incident and reported that the area has piles of construction material and debris present, which created a hazardous condition. A panel of the fence in the backyard was also missing, which made the site accessible from the adjacent property. Two ECB Violations were issued: one violation for the failure to maintain adequate housekeeping, and one violation for the absence of a panel of fence from the site. A partial Stop Work Order (PSWO) was issued on all work except for the repairing of the fence, the maintaining of housekeeping, and the installation of protection for the adjoining property and hoist. The General Contractor must ensure all safety measures before the Stop Work Order is lifted.	ECB Violation	35403873N, 74P		NEW BUILDING	220546648	Other Construction Related Incidents	GRAND APTS HOUSING DEVELOPMENT	M. MELNICK & COMPANY INC
4/8/2019	Manhattan	1802	2 AVENUE	0	1	A DOB inspector reported that a truck driver was removing a spool of electrical wire from his truck when he lost control of the spool and hit himself in the forehead. The truck driver suffered a minor cut and went to a hospital. No enforcement action was necessary, as it was determined that the incident occurred as the result of a worker's error.	No Action Necessary			NB	121191361	Other Construction Related Incidents	OHI ASSET NY 2ND AVENUE, LLC	T.G NICKEL



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
4/8/2019	Manhattan	287	BROADWAY	0	1	The Site Safety Manager reported that a worker was performing exterior painting when he fell approximately seven feet from a scaffold, falling from the sixth floor to the fifth floor. The worker suffered possible broken ribs and was taken to a hospital by an ambulance. A DOB inspector responded to the incident and issued eight total ECB Violations: one violation for the absence of a sign-off inspection for scaffolding, one violation for the absence of a daily inspection of scaffolding, one violation for the absence of an inspection log for the sidewalk shed, one violation for the absence of a four hour user certification for the worker on the scaffold that suffered the injury, one violation for the failure to maintain safety measures, as there was no guard rail present near the wall openings on the scaffolding, one violation for the presence of an inadequate Construction Superintendent log, one violation to the General Contractor for the failure to notify the Department Of Buildings about the incident, and one violation to the Construction Superintendent for the failure to notify the Department Of Buildings about the incident. A partial Stop Work Order (PSWO) was issued on all work on supported scaffolding. The General Contractor is to provide a Means and Methods for the safe operation of the job.	ECB Violation	35403964Z, 65K, 66M, 67Y, 68X, 69H, 70P & 71R.			ALTERATION-1	121187624	Worker Fell	NEW 379 BRIDGE, LLC	M&R CONSTRUCTION GROUP IN
4/8/2019	Manhattan	311	EAST 50 STREET	1	0	A DOB inspector reported that there were two workers that were lowering a suspended scaffold platform in order to take their lunch break. The workers were between the sixth and seventh floor level when a piece of coping stone that was under one of the C-Hooks fell onto one of the workers. The struck worker was rescued by the New York City Fire Department through a window and was transported to a local hospital. The struck worker passed away due to his injuries. The second worker was taken to the hospital for observation, and later returned to the site. Both of the workers were in possession of both sixteen-hour training cards and a Certificate Of Fitness to be on the suspended scaffold. The rigger came to the site and was working on lowering the suspended scaffold platform to the sidewalk shed, and was working on securing a lintel where the two workers were working prior to the incident. A DOB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was also issued.	DOB Violation		040819CE0601MH	ALTERATION TYPE 2 - FACADE	123362217	Material Fell	GREAT BAY BLDG CO.	Vlad Restoration LTD	
4/8/2019	Manhattan	815	AMSTERDAM AVENUE	0	1	The Site Safety Manager reported that a worker tripped on the roof and fell, and that the worker injured his palm on a steel structure while trying to find his balance. A co-worker took the injured worker to a hospital for a checkup. A DOB inspector responded to the incident and issued five ECB Violations: one violation for the failure to institute and maintain adequate safety measures, one violation for the improper storage of materials, one violation for the presence of an inadequate guardrail system, one violation for the absence of guardrails and toe boards from the scaffold, and one violation for the presence of a scaffold platform that was not planked and tied down. Two partial Stop Work Orders (PSWO) were issued: one to stop all work on the roof within ten feet of the open edges, and one to stop all work on the scaffold at exposure one. Five DOB Violations were also issued.	ECB Violation	35403909X, 10N, 11P, 12R, 13Z	040819CE07CV01, 02, 03, 04, 05	NB	123305878	Worker Fell	NAME NOT ON FILE	MJM ASSOCIATES CONSTR. LLC	
4/9/2019	Queens	22-18	JACKSON AVENUE	0	1	A DOB inspector reported that a worker tripped on a hoist ramp and hurt his knee. An ambulance was called. As of the time of inspection, the ramp was in place, and there were no tripping hazards present. No enforcement action was deemed necessary.	No Action Necessary			NB	420655838	Worker Fell	22-12 JACKSON OWNER LLC	BRITT REALTY LLC	

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/9/2019	Manhattan	441	9 AVENUE	0	1	The Site Safety Manager reported that a worker was walking by a baker scaffold when he was hit in the head by a piece of railing that had fallen off. The worker was wearing his hard hat. The worker walked to a City M.D. An ambulance was not called. A DOB inspector responded to the incident and reported that there was no evidence found of the worker being hit by a piece of railing, and that the scaffold was in a Controlled Access Zone (CAZ) area. The injured worker had already left the site as of the time of inspection. No enforcement action was necessary.	No Action Necessary			AALT-1	120996351	Other Construction Related Incidents	CBP 441 NINTH AVENUE OWNER, LL	PAVARINI MCGOVERN
4/9/2019	Brooklyn	525	ST MARKS AVENUE	0	1	The New York City Fire Department requested that an inspection please be performed because a worker was injured by falling debris. A DOB inspector responded to the incident and reported that the injury to the worker was minor, and that an ambulance was called and the worker was taken to Kings County Hospital. Two ECB Violations were issued: one violation for the failure by the permit holder at the site to provide inspection access to the ongoing construction, and one violation to the Construction Superintendent for the failure to perform their duties as per code. A full Stop Work Order (FSWO) and two DOB Violations were also issued.	ECB Violation	35407661J, 35407662L	040919CNEGS01/GS01	DM - FULL DEMOLITION	321633639-01-DM	Other Construction Related Incidents	525 SMA OWNER, LLC	XOLLE DEMO LLC
4/10/2019	Brooklyn	1	PIERREPONT STREET	1	0	A DOB inspector reported that there were two workers at a thirteen-story building that were performing brick replacement work underneath the water tank when one of the workers fell from the roof to the grade level. The fallen worker succumbed to his injuries. The fallen worker was not using any fall protection system. There was no permit for the brick replacement work, and there were no guard rails or fall protection systems present. A site safety orientation for working on the penthouse roof was not provided. A DOB Violation was issued to the owner of the building. A full Stop Work Order (FSWO) was also issued.	DOB Violation		041019CE0201BG	NA	NA	Worker Fell	ONE PIERREPONT STREET CORP	NA
4/11/2019	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Coordinator reported that a worker scraped his shin while performing work on the fifth floor. The injured worker was taken to a medical center by the site's foreman.	No Dispatch			NB - NEW BUILDING	220151868-01-NB	Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP
4/11/2019	Manhattan	110	CHARLTON STREET	0	1	A DOB inspector reported that there were workers attempting to unload material out of a hoist car. The hoist operator moved out of the way so that the workers could unload the hoist materials. One of the workers leaned a stanchion against railing, and used an "A"-Frame cart to hold the stanchion in place. However, someone bumped the "A"-Frame cart, and the stanchion fell onto the hoist operator's foot. The hoist operator suffered a slight bruise to his foot, and a co-worker drove him to MD Care. The injured hoist operator was in possession of both a 30-hour OSHA training card and a site safety orientation certificate for April 11, 2019 (the day that the incident occurred). It was determined that the incident occurred as the result of a worker's error, and that no enforcement action was necessary.	No Action Necessary			NB	121191263	Material Fell	STRATEGIC GREENWICH EQUITY, LL	PLAZA CONSTRUCTION LLC
4/12/2019	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that an electrician jammed his fingers while performing drilling. The worker left the site and went to receive emergency care. An ambulance was not called. The incident occurred on the previous day (April 11, 2019), but the Site Safety Manager was not made aware of the incident until the electrician's foreman reported the incident to the Site Safety Manager at 11:00 AM on April 12, 2019.	No Dispatch			NB	121328205	Other Construction Related Incidents	SMITELL SPONSOR LLC	LEND LEASE

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/12/2019	Manhattan	441	WEST 37 STREET	0	1	The Site Safety Manager reported that there were workers that were unloading materials and equipment from a flatbed truck when a piece of 2" X 4" came loose and hit a pedestrian that was in the street. An ambulance was called, and the pedestrian was taken to a hospital for a checkup. A DOB inspector responded to the incident and reported that the site logistics were not in conformance with the Site Safety Plan, and that the sidewalk had been closed inside of the jobsite, which caused the pedestrian to have to walk through the storage area on the street, which caused the incident. Six ECB Violations were issued: one violation for the failure to safeguard persons and property, due to the injury to a pedestrian, one violation for the on-site logistics being contrary to the Site Safety Plan, one violation for the presence of underpinning work that was not following the sequence of the approved plan, one violation for the presence of a ramp that was leading to excavation that was missing a guardrail, one violation for the absence of a valid Department Of Transportation permit to close the sidewalk, and one violation for the presence of an inadequate sign for closing the sidewalk to pedestrians. A full Stop Work Order (FSWO) was also issued. The General Contractor is to obtain an amended Site Safety Plan and provide Means and Methods for the safe operation of the job.	ECB Violation	35404010M, 11Y, 12X, 12H, 14J & 15L		NEW BUILDING	122865319	Other Construction Related Incidents	WEST 37TH ST LLC	HAPPY LIVING DEVELOPMENT
4/13/2019	Manhattan	570	BROOME STREET		1	A DOB inspector reported that that while the 7.5 ton counterweight of a crane was being loaded with Liebherr manufactured endless slings, the load was snagged by the rigging gear after it had landed, which caused the counterweight to be pulled up out of its resting position. The counterweight fell approximately fifteen feet, crushing one worker and striking another worker. The worker that was crushed did not survive the event. The counterweight also damaged the carrier. The load was in the eyesight view of the crane operator. No radio communication was being used as of the time of the incident. An assembly meeting was held prior to the assembly of the crane. The crane is going to be dismantled, and the site will be cleared by a forklift. Two DOB Violations, a Cease Use Order (CUO), and a partial Stop Work Order (PSWO) were issued. ECB Violations are pending issuance as of April 17, 2019.	DOB Violation	Pending	SWO041319ML02 CUO041319ML01.	CN	223/19	Mechanical Construction Equipment	SOHO BROOME CONDOS LLC	United Crane and rigging



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
4/15/2019	Brooklyn	1443	LINCOLN PLACE	0	1	The Construction Superintendent reported that a worker was unloading delivered materials on the second floor when he tripped and fell through a hole in the floor, falling to the first floor. The worker was taken to a hospital by an ambulance. A DOB inspector responded to the incident and visited the site and reported that the worker was conscious when he was removed from the site, but that he was complaining of pain in his arm. The injured worker was wearing fall protection equipment, but, according to the Construction Superintendent, the equipment was not hooked on as of the time of the incident. The inspector also reported that the second floor was not floored, as there were joists that were not fully connected, which created the opening that the worker fell through. An ECB Violation was issued for a failure to safeguard, as there was inadequate fall protection present at the site. A full Stop Work Order (FSWO) was also issued. The Construction Superintendent is to provide a Means and Methods, as well as an adequate form of fall protection, in order to prevent future incidents. The only type of work that will be allowed at the site is housekeeping and safety measure implications. No new work is to be performed, and no new deliveries are to be made, until the Stop Work Order is rescinded.	ECB Violation	35412147N			ALTERATION TYPE 1	321148931	Worker Fell	LINCOLN ESTATE HOLDINGS LLC	ALL STARR 1 LLC
4/15/2019	Manhattan	112	EAST 11 STREET	0	1	A DOB inspector reported that a worker hurt himself while moving a heater in the basement. The worker felt pain in his arm and chest. An ambulance was called. The worker eventually returned to work. An ECB Violation was issued for a failure to institute safety measures. The contractor is removing the heater and Con-Edison is working with an electrician to resolve any problems.	ECB Violation	35403836Y		ALT-	123405154	Other Construction Related Incidents	CASTLE PARK HDFC	LEEDING BUILDERS GROUP	
4/16/2019	Manhattan	553	WEST 30 STREET	0	1	The Site Safety Manager reported that a carpenter entered stair B when he stepped on a screw. The screw went through the worker's shoe and the worker fell down the stairs and hurt his neck. An ambulance was called, and the worker was taken to Bellevue Hospital. A DOB inspector responded to the incident and reported that there were no witnesses to the incident, and that the injured worker called an ambulance on his own. The inspector also reported that there were no housekeeping issues present at the site, and that there were handrails in place. No enforcement action was necessary. It was determined that this incident occurred as the result of a worker error.	No Action Necessary			NB	121184208	Worker Fell		HUDSON YARDS CONSTRUCTION	
4/16/2019	Brooklyn	50	BRIGHTON 1 ROAD	0	1	A competent person at the site reported that a worker was injured while erecting a sidewalk shed. The injured worker was taken to an area hospital. This incident took place at 5:00 PM on Monday, April 15, 2019, but was not reported until 5:00 PM on Tuesday, April 16, 2019.	No Dispatch			Sidewalk Shed	B00075266-11-SH	Worker Fell	40-50 BRIGHTON FIRSTROAD APTS	CB EXPEDITING	
4/16/2019	Bronx	600	BERGEN AVENUE	0	1	A DOB inspector reported that a Bobcat was on a roadway, transporting materials from one end of the site to another, when the Bobcat struck a vehicle that had a passenger in it. The pedestrian passenger complained about dizziness and was transported to a hospital. The pedestrian was released from the hospital. Certified flaggers were in place at the site as of the time of the incident. An ECB Violation was issued for a failure to institute safety measures. A partial Stop Work Order (PSWO) was issued to stop all use of a Bobcat. A DOB Violation was also issued. A Means and Methods to prevent a similar incident from occurring must be provided.	ECB Violation	35403877K	041619CE01WZ03	NB	220151868	Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONSTRUCTION & DEV CORP	
4/17/2019	Manhattan	1271	6 AVENUE	0	1	The Site Safety Manager reported that an electrician tripped on a conduit during lunch and pulled his hamstring. An ambulance was called.	No Dispatch			ALT-1	123401835	Worker Fell	ROCKEFELLER CTR NORTH INC	JRM CONSTRUCTION MGMT LLC	



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/17/2019	Queens	Mar-50	ST NICHOLAS AVENUE	0	1	The Site Safety Manager reported that a worker pinched his fingers during lagging operations. The worker went to an emergency room with a co-worker. An ambulance was not called.	No Dispatch			ALT-2	421066633	Other Construction Related Incidents	RIDGEWOOD TOWER LLC	AB CAPSTONE BUILDERS CORP
4/18/2019	Manhattan	73	VARICK STREET	0	1	A DOB inspector reported that there was a worker that was working off of a six foot high mobile baker scaffold to tape sheetrock. The worker was propelling both himself and the scaffold along a wall when he fell from the scaffold. The New York City Fire Department responded to the incident, placed a neck brace on the injured worker, and transported the worker to a hospital. There were no guardrails on the baker scaffold, and the baker scaffold's wheels were not locked. An ECB Violation was issued for the failure to maintain safety equipment measures. A partial Stop Work Order (PSWO) was issued on all scaffold use on the fifth floor.	ECB Violation	35418214L		ALTERATION TYPE 2 - MOD/GC	123158000	Worker Fell	REMAINDERMAN 1 HUDSON SQUARE L	REIDY CONTRACTING GROUP
4/18/2019	Queens	35-27	30 AVENUE	0	1	A DOB inspector reported that a pedestrian was hit with a piece of concrete during the installation of a sidewalk. The pedestrian was taken to a local hospital, and was reported to be in stable condition. This incident took place on April 17, 2019, but was not reported until April 18, 2019. Two ECB Violations were issued for a failure to notify the Department Of Buildings of the incident: one violation that was issued to the General Contractor, and one violation that was issued to the Site Safety Manager. Two DOB Violations were also issued.	ECB Violation	35403736K 35403745Z	041819CE01KS01,02	ALT	420652751	Other Construction Related Incidents	30TH AVE REALTY PARTNERS LLC	WHITE CONTR & RENOVATION
4/23/2019	Bronx	600	BERGEN AVENUE	0	1	A DOB inspector reported that a worker was removing plywood from a fourth floor ceiling when he was hit by a small piece of plywood. The worker went to an urgent care center. An ambulance was not called. An ECB Violation was issued for a failure to maintain safety measures during formwork stripping operations.	ECB Violation	35403889H	042319CE01WZ03	NB	220151868	Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST
4/23/2019	Manhattan	200	EAST 21 STREET	0	1	The Site Safety Manager reported that a worker was cleaning up broken glass when he mishandled some of the glass and cut his wrist. An ambulance was called.	No Dispatch			NB	121190479	Other Construction Related Incidents	LONGER HILLS II LLC	BRAVO BUILDERS LLC
4/23/2019	Manhattan	441	9 AVENUE	0	1	The Site Safety Manager reported that there were four 4 X 8 pieces of sheetrock that were on an "A"-Frame. The "A"-Frame tipped over, and the sheetrock hit a worker on their shin. The struck worker went to an emergency room with a co-worker. An ambulance was not called.	No Dispatch			ALT	120996351	Other Construction Related Incidents	CBP 441 NINTH AVENUE OWNER, LL	PAVARINI McGOVERN
4/24/2019	Manhattan	424	5 AVENUE	0	1	The Construction Superintendent reported that a worker was pushing a mini buggy when he hurt his back. The injured worker was sent to a hospital for a checkup.	No Dispatch			ALTERATION	123665499	Other Construction Related Incidents	424 FIFTH AVENUE LLC	TECTONIC BUILDERS INC
4/24/2019	Manhattan	30	EAST 31 STREET	0	1	A DOB inspector reported that there were iron workers that were hoisting a steel tube in place when one of the workers got his finger caught between the steel tube and a steel post, which caused a cut to the worker's right middle finger. The worker was taken to a hospital by an ambulance. All permits at the site were in order, and the log books at the site were up to date. The injured worker was in possession of valid thirty-hour OSHA and scaffold user cards. Three ECB Violations were issued: one violation for the failure to institute or maintain safety measures, one violation for the failure to safeguard persons and property, due to the presence of inadequate vertical netting, and one violation for the presence of pedestrian protection that did not meet code specifications. A partial Stop Work Order (PSWO) was issued for work from the roof level to the thirty-third floor and ten feet away from the perimeter at vertical netting locations. A Means and Methods for the safe installation of steel tubing at the roof must be provided. The vertical netting from the roof down to the thirty-third floor must be repaired. The Yodock barriers must be maintained as per code.	ECB Violation	35418216, 35418217R, 35418218Z		NB	121192681	Other Construction Related Incidents	31ST STREET ZEF LLC	E&T SKYLINE CONSTRUCTION



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/24/2019	Manhattan	200	PARK AVENUE	0	1	A DOB inspector reported that there two construction workers were surveying for potential future work in the concealed ceiling of an adjacent commercial space in the same building when the workers leaned on part of a Concrete Masonry Unit (CMU) block wall. A brick that was on top of the wall fell into an adjacent service passageway and struck a restaurant employee (a pedestrian). The restaurant employee suffered a laceration to the head and was taken to a local hospital by an ambulance. The injured restaurant employee/pedestrian was not within the job site when the incident occurred. The incident occurred outside of the scope of the filed contract, since it took place approximately 150 feet away from in-progress work. Two ECB Violations were issued: one Aggravated Level 2 violation for the failure to immediately notify the Department Of Buildings of the incident, and one violation for a failure to safeguard. A DOB Violation was also issued.	ECB Violation	35375223X, 35407676M	042419CNEK01, 042519CERDL01	ALTERATION TYPE 2	123406901-01-EW-OT	Material Fell	200 PARK, L.P.	CLUNE CONSTRUCTION CO LP
4/24/2019	Brooklyn	800	FLATBUSH AVENUE	0	1	The Site Safety Manager reported that a worker hurt her leg. The injured worker went to a clinic on her own. The leg was found to be fine, and the worker returned to work.	No Dispatch			NEW BUILDING	321188567-01-NB	Worker Fell	CATON FLATS HOUSING DEVELOPMEN	LETTIRE CONSTRUCTION CORP
4/24/2019	Brooklyn	535	4 AVENUE	0	1	A DOB inspector reported that the Construction Superintendent was walking down a wooden stair on the first floor when he stepped on a piece of pipe. The pipe rolled, and the Construction Superintendent fell approximately two feet. A co-worker took him to the hospital to get a checkup. The job had a housekeeping problem, there was debris, tools, and materials stored in the walkway and hallway, which reduced egress and created a hazardous condition. Two ECB Violations were issued: one violation for the failure to maintain adequate housekeeping, and one violation for the absence of a design drawing for the wooden stair. A partial Stop Work Order (PSWO) was issued for all work on the fourth through seventh floors. The General Contractor must maintain housekeeping before the partial Stop Work Order will be rescinded.	ECB Violation	35421161Y, 62X		NEW BUILDING	320626612	Worker Fell	XYZ PROPERTIES INC	DYNATEC CONTRACTING INC
4/24/2019	Brooklyn	1630	EAST 102 STREET	0	1	A DOB inspector reported that a worker was bringing in components of a material hoist when he strained his back while trying to lift the equipment. The worker went to a hospital to get a checkup, and then came back to work. The worker's foreman then sent the worker home. Facade and roof repair work was in progress under a valid permit. All design drawings and permits were in place. No enforcement action was necessary.	No Action Necessary			FAÇADE REPAIR	321748785	Other Construction Related Incidents	NYC HOUSING AUTHORITY	ZORIA HOUSING, LLC
4/24/2019	Bronx	556	BERGEN AVENUE	0	1	A DOB inspector reported that an installation of precast concrete planks was in progress when a worker bumped into a loose shoring jack that was supporting the steel lintel over the door. The shoring jack fell and hit the worker's neck. The worker was transported to a hospital. The Site Safety Manager stated that there was a Controlled Access Zone (CAZ) on the floor, but that the injured worker did not follow the instructions. Four ECB Violations were issued: one Aggravated Level 2 ECB Violation to the General Contractor for a failure to safeguard persons and property, one violation to the Concrete Subcontractor for a failure to safeguard, one violation to the Scaffolding Contractor for a failure to safeguard, and one violation for the failure of the injured worker to attend the pre-rest meeting for that day. A full Stop Work Order (FSWO) was issued. Four DOB Violations were also issued.	ECB Violation	35403890P, 35403891R, 35403892Z, 35403893K	042419CE01WZ01/02/03/04	NEW BUILDING	220151859	Material Fell	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP
4/25/2019	Queens	Mar-50	ST NICHOLAS AVENUE	0	1	The Site Safety Manager reported that a worker stepped on a nail while performing a property survey. The worker went to an urgent care center.	No Dispatch			alt	421066633	Other Construction Related Incidents	RIDGEWOOD TOWER LLC	AB Capstone Builders Corp
4/26/2019	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that a worker misstepped, slipped off of an "A"-Frame ladder, and hurt his knee. The worker was seen by the on-site medic, and was then transported to a hospital by an ambulance.	No Dispatch			NB	121328205	Worker Fell	SMITTELL SPONSOR LLC	LENDELEASE US CONSTR.

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/26/2019	Queens	28-07	JACKSON AVENUE	0	1	A DOB inspector reported that a worker was attempting to climb a baker scaffold when he fell six feet. The worker was found conscious. An ambulance was called. The General Contractor and the Subcontractor provided a thirty-hour OSHA card and a New York City ID card for the worker, but did not provide a four hour supported scaffold user certificate. Two ECB Violations were issued: one violation for the failure to provide a scaffold training certification, and one violation for the failure to adequately restrain the scaffold from tipping, as per code. A partial Stop Work Order (PSWO) was issued for all use of a baker scaffold. A valid supported scaffold user certification and a toolbox talk for the use and installation of a baker scaffold must be provided.	ECB Violation	35418430X,35418431H		NB	420656873	Worker Fell	LIC SITE B-1 OWNER, L.L.C.	NEW LINE STRUCTURES & DEV
4/29/2019	Brooklyn	868	PARK AVENUE	0	1	A DOB inspector reported that a worker was struck in the shoulder by a falling beam during the installation of a sidewalk shed. The worker was found conscious, but was experiencing pain and was taken to a hospital. According to a New York City Housing Authority architect, an emergency sidewalk shed was being erected due to the presence of an unsafe facade. However, a Cycle 7 report was filed on August 9, 2013, and a Cycle 8 report has not yet been filed. Four ECB Violations were issued: one violation for the failure to safeguard persons and property, as a worker was injured, one violation for the tampering with the evidence of an incident, as the beam that had fallen was removed, one violation for the erecting of a sidewalk shed without a permit, and one violation for the failure to file a Cycle 8 facade report. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35403922K, 23M, 24Y & 35424900M				Scaffold/Shed/Fence/Shoring/Installation	NYC HOUSING AUTHORITY	ROMA SCAFFOLDING
4/30/2019	Queens	101-51	107 STREET	0	1	A DOB inspector reported that a brick siding was in the process of being removed when a section of brick that was approximately 4' X 5' became dislodged and fell onto a driveway at the Exposure 2 ground level. A construction worker suffered a minor injury and was transported to an area hospital. Two Aggravated Level 2 ECB Violations were issued: one violation for a failure to safeguard, and one violation for the presence of inadequate housekeeping, as there was a large accumulation of construction debris that created a health and fire hazard and obstructed egress to the job site. A full Stop Work Order (FSWO) was issued. Two DOB Violations were also issued.	ECB Violation	35407100J & 01L	043019CEREP01 & 02	ALTERATION TYPE 2	421620366-01-EW-OT	Material Fell	WAZIM S BACCHUS	ZIM CONSTRUCTION INC
5/1/2019	Brooklyn	130	HUMBOLDT STREET	0	1	A worker tripped and fell backwards while working on a roof. The injured worker was transported by ambulance to an area hospital.	No Dispatch			ALTERATION TYPE 2	340641531-01-EW-OT	Worker Fell	NYC HOUSING AUTHORITY	PRO-METAL CONSTRUCTION INC
5/1/2019	Brooklyn	346	43 STREET	0	2	A DOB inspector reported that two workers were performing masonry work on a supported scaffold at the fourth floor level. The scaffolding was not erected properly, the scaffold was missing a base plate and a mud slide. The pole of the scaffolding broke through a floor deck that was constructed of structural panel board, which caused the scaffolding to collapse towards the wall. Both of the workers lost their balance and fell. One of the workers fell approximately thirty feet to the grade, and the second worker fell inward to the floor. Both workers suffered non-life threatening injuries and were taken to a hospital by the New York City Fire Department (FDNY). An ECB Violation was issued for the failure to provide adequate safety measures during a masonry operation. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	35424933Z	050119CE07BG09	NEW BUILDING	321185427	Worker Fell	MCKECHNIE, JOSEPH R JR	REDLINE CONSTRUCTION & MA
5/1/2019	Manhattan	200	AMSTERDAM AVENUE	0	1	A DOB inspector reported that a carpenter was walking down the stairs from the third floor to the second floor when he slipped and fell approximately six to seven steps. The worker was experiencing pain in his neck, right knee, and hip. An ambulance was called. The stairs were found to be free of any slipping or tripping hazards. No material or debris was stored on the stairs, and the hand rails were in place and were adequately illuminated. It was determined that this incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary			NEW BUILDING	122887224	Worker Fell	AMSTERDAM AVENUE REDEVELOPMENT	PAVARINI MCGOVERN LLC
5/1/2019	Queens	68-04	TIDES ROAD	0	1	The Site Safety Manager reported that a worker was using a pipe to bend rebar back into position when the rebar broke and the pipe that the worker was using hit the worker in the ear. An ambulance was called.	No Dispatch			NB	421305661	Other Construction Related Incidents	NAME NOT ON FILE	ROCKAWAY BEACH BLVD CON. C.



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/2/2019	Manhattan	9	ORCHARD STREET	0	1	A DOB inspector reported that an elevator cart was being built on the second floor when an elevator worker cut his hand on an elevator panel that was being installed. The worker went to a local hospital, where he was treated and then released. The Site Safety Manager at the site stated that the worker had work gloves at the start of the operation. No unsafe conditions were observed in the work area. No enforcement action was necessary.	No Action Necessary			ALTERATION TYPE 1	121326010-01-AL	Other Construction Related Incidents	NINE ORCHARD PARTNERS, LLC	DNP BUILDERS LLC
5/4/2019	Brooklyn	2619	OCEAN PARKWAY	0	1	A DOB inspector reported that a rebar at the ground level that was inadequately secured came loose and struck a worker in the face. An ambulance was called, and the worker was transported to a hospital. The worker received treatment and then returned to work at the site. Three ECB Violations were issued: one violation for the failure to maintain safety at the site, one violation for the absence of a concrete safety log book at the site, and one violation for the absence of a designated Concrete Safety Manager at the site. A partial Stop Work Order (PSWO) was issued for all concrete operations.	ECB Violation	35424859J / 60R / 61Z	050419CE13DM02 / DM03 / DM04	NB / EARTH WORK / FOUNDATION	320911171	Other Construction Related Incidents	HEALTH AND HOSPITALS CORP	TURNER CONSTRUCTION COMPANY
5/6/2019	Brooklyn	1270	NEW YORK AVENUE	0	1	A DOB inspector reported that a backhoe vehicle was being operated by an unauthorized driver inside of the fence area. The backhoe struck a fence, and a 4' X 8' section of the fence fell onto a female pedestrian. The injured pedestrian was transported to a local hospital. The collapsed plywood was restored. The Site Superintendent was present at the site as of the time of the inspection, but did not notify the Department Of Buildings of the incident (the incident was reported by the New York City Fire Department). Four ECB Violations were issued: one violation for a failure to safeguard, one violation to the General Contractor for the failure to possess or maintain a required daily log, one violation for the property owner for the failure to possess or maintain a required daily log, and one violation for failure to notify the Department Of Buildings of an incident that featured a fatality. A full Stop Work Order (FSWO) was issued.	ECB Violation	039002647N, 48p, 49r, 50y		NEW BUILDING	321751902-01-NB	Mechanical Construction Equipment	1270 NY AVE. LLC	DEVELOPING NY STATE LLC
5/6/2019	Brooklyn	85	JAY STREET	0	1	The Site Safety Manager reported that a worker was sitting on a gang box during a coffee break when he pulled a wire that was coming out from below the gang box and suffered a cut to his hand. The on-site medic wrapped the worker's hand and sent the injured worker to a hospital for treatment.	No Dispatch			NEW BUILDING	321188415	Other Construction Related Incidents	85 JAY STREET BROOKLYN, LLC	NEW LINE STRUCTURES & DEV
5/6/2019	Manhattan	375	PEARL STREET	0	1	The site superintendent reported that a worker was loading pieces of glass into a dumpster when one of the pieces of glass was dropped and cut the worker's leg. The worker was transported to a local hospital by an ambulance to receive treatment.	No Dispatch			ALTERATION	123560976	Other Construction Related Incidents	NAME NOT ON FILE	TURNER CONSTRUCTION COMPA
5/6/2019	Queens	147-40	ARCHER AVENUE	0	1	A DOB inspector reported that a worker was using a handheld grinder to grind a concrete surface on the roof when the grinder slipped out of the worker's hands and fell on her right knee. The worker suffered an injury to her right knee and was sent to an urgent care center. An ambulance was not called. Four ECB Violations were issued: one violation for the failure to conduct a pre-shift safety meeting prior to the commencement of the operation, one violation for the failure to provide a site-specific safety orientation to the worker that was injured, as the worker does not speak English, one violation for the failure to provide proof of the worker's experience with using a grinder, and one violation for the failure to provide an inspection record for the safety strap and the improper installation of a safety strap around a sharp-edged metal without a softener. The General Contractor is to provide a Means and Methods for the safe operation of the job, including a site-specific safety orientation for all workers, as well as Tool Box Talks.	ECB Violation	35418400P, 01R, 02Z AND 03K		NEW PERMIT	420654508	Mechanical Construction Equipment	HP JAMSTA HOUSING DEV. FUND CO	CNY CONSTRUCTION LLC

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/7/2019	Brooklyn	575	4 AVENUE	0	1	A DOB inspector reported that there were workers that were using a pallet jack and an "A"-Frame to move large granite tiles when the workers lost balance and a tile hit a worker in the knee. The tiles were not secured properly. The struck worker went to a hospital on his own. Two ECB Violations were issued: one violation for the failure to maintain safety measures, as a worker was injured during a large-size granite tile moving operation, and one violation for the failure to conduct a pre-shift meeting before the commencement of the operation. A partial Stop Work Order (PSWO) was issued on all material handling. The General Contractor is to provide a Means and Methods, along with a material handling plan and a worker's safety orientation, for the safe operation of the job.	ECB Violation	354249907P, 35424908R		NEW BUILDING	321042331	Material Fell	575 4TH AVENUE, LLC	TITAN REALTY & CONSTRUCTION
5/8/2019	Manhattan	608	WEST 40 STREET	0	1	A DOB inspector reported that a rigger was working inside of a thirty-yard container and was unloading a debris bag from inside of a smaller box when his leg got caught in a pinch point. The rigger suffered a severe injury and required medical attention. The rigger had positioned himself poorly within the pinch point. A sixteen-hour certification was provided for the injured rigger, but the injured rigger did not attend a pre-shift tower crane meeting. Three ECB Violations were issued: one violation to the General Contractor for the presence of inadequate safety measures, as a crane was operated in an unsafe manner, one violation to the user for the presence of inadequate safety measures, as a crane was operated in an unsafe manner, and one violation for the performance of work that did not conform with approved construction documents. A partial Stop Work Order (PSWO) and a DOB Violation were also issued.	DOB Violation	35360898M 35360899Y 35361000L	SWO050819ML01	CN	691/18	Mechanical Construction Equipment	NEW YORK CONVENTION CENTER DEV	Rodgers and Son
5/8/2019	Manhattan	39	WEST 23 STREET	0	1	The Site Safety Manager reported that a worker was stripping plywood when the plywood hit his hand. The worker's hand was bleeding so the worker went to an urgent care center. An ambulance was not called.	No Dispatch			NB	121190424	Other Construction Related Incidents		PIZZAROTTI LLC
5/8/2019	Manhattan	161	EAST 28 STREET	0	1	The Site Safety Manager reported that a worker was removing a support jack for concrete when he got his right index finger caught in the bottom lip of the jack support. An ambulance was called.	No Dispatch				123381312	Other Construction Related Incidents	157-161 EAST 28TH STREET LLC	FORKOSH CONSTRUCTION CO
5/8/2019	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Manager reported that a worker was grinding a piece of metal when his hand moved and his thumb was cut. The worker walked over to an emergency room. An ambulance was not called.	No Dispatch			NB	220151868	Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST.
5/8/2019	Bronx	1870	SCHIEFFELIN AVENUE	0	1	The Safety Director reported that a worker injured his back when he bent down to pick up a box of tiles. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NYC HOUSING AUTHORIT	
5/10/2019	Brooklyn	123	LINDEN BOULEVARD	0	1	The Site Safety Manager reported that a worker fell from a ladder on the first floor. The worker was found conscious, and an ambulance was called to take the worker to a hospital. A DOB inspector responded to the incident and visited the site and issued two ECB Violations: one violation for a failure to safeguard, and one violation for the failure to provide a pre-shift safety meeting. The General Contractor is to provide a Means and Methods, a Tool Box Talk, and a pre-shift safety meeting.	ECB Violation	35425002P,003R	051019CE17MA01,02	NB	321228603	Other Construction Related Incidents	NEW YORK CONGREGATIONAL CENTER	BUSHBURG BUILDERS

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/10/2019	Brooklyn	19	RICHARDSON STREET	0	1	A DOB inspector reported that a worker was preparing to commence masonry work around a stair shaft when he removed the guard rails from the edges of the shaft. The worker fell nine feet through the shaft to the cellar floor and suffered a critical injury. The worker was transported to Bellevue Hospital. There were no safety measures in place consisting of a Controlled Access Zone (CAZ) and effective fall protection for performing a leading edge operation, and the worker was not using a safety harness or an anchor point. Six ECB Violations were issued: one Aggravated Level 2 ECB Violation for a failure to safeguard persons and property, as there were no safety measures in place for a leading edge operation, one violation for the performance of work that did not conform to the construction document, one violation for the failure to maintain egress that was free of obstructions, one violation for the presence of a job site fence that was swinging outward, one violation for the presence of a broken sidewalk in front of the site that was full of tripping hazards, and one violation to the General Contractor for the failure to notify the Department Of Buildings of an accident that involved an injury to a worker. A full Stop Work Order (FSWO) was also issued. The General Contractor is to provide a Means and Methods with a worker's orientation for the safe operation of the job site. Additional safety measures may be required upon review before the full Stop Work Order will be rescinded.	ECB Violation	35425050J, 51L, 52N, 53P, 54R AND 55Z		new building	321628663	Worker Fell	19 RICHARDSON STREET LLC	AVO CONSTRUCTION LLC
5/11/2019	Manhattan	1568 AIR	BROADWAY	0	1	The Site Safety Manager reported that a worker was moving containers when his finger got pinched between two containers. An ambulance transported the worker to a hospital.	No Dispatch			A1 - ALTERATION TYPE 1	121191236-01-AL	Other Construction Related Incidents	TIMES SQUARE HOTEL SUB, LLC	PAVARINI MCGOVERN LLC
5/13/2019	Brooklyn	10	NEVINS STREET	0	1	A DOB inspector reported that a worker was using a grinder with a 4 and 1/2 inch cut-off wheel to cut metal studs in place when the wheel of the grinder shattered and hit the worker above his upper lip. The worker suffered a laceration and was taken to a hospital, where he was reported to be okay. Six thirty-hour OSHA cards were provided. An ECB Violation was issued for the failure to safeguard all persons and property. A partial Stop Work Order (PSWO) was issued on metal framing operations and grinding operations on the nineteenth floor. A DOB Violation was also issued. A Means and Methods for safe steel stud installations and grinder operations must be provided.	ECB Violation	35418559R	051319CE02SK01	NB	320915578	Other Construction Related Incidents	NEVINS STREET OWNER LLC	DANYA CEBUS CONSTRUCTION
5/13/2019	Manhattan	365	COLUMBUS AVENUE	0	1	The Site Safety Manager reported that a worker was draining hydraulic fluid from a line when he was splashed in the eye by the fluid. The worker flushed out his eye, and then went to see an eye doctor. An ambulance was not called.	No Dispatch			ALT	121188482	Other Construction Related Incidents	CULTURAL AFFAIRS	BREEZE NATIONAL INC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/14/2019	Brooklyn	626	5 AVENUE	0	1	A DOB inspector reported that a worker slid down an open elevator hatch door on the third floor and fell approximately forty feet into a pit. The worker suffered fractured ribs and a broken tailbone and was taken to Methodist Hospital, where he was reported to be in stable condition. Fourteen total ECB Violations were issued: one violation to the General Contractor for a failure to notify the Department Of Buildings of an incident involving a worker injury, one violation to the Construction Superintendent for a failure to notify DOB of an incident involving a worker injury, one violation to the Construction Superintendent for the failure to perform his duties as per code, one violation for the presence of a supported pipe scaffold platform that was not secured and tied down, one violation for the presence of debris and material on the supported pipe scaffold while it was not in use, one violation for the absence of vertical netting at the perimeter of the building, one violation for the failure to institute and maintain safety equipment measures and temporary construction, one violation for the presence of temporary construction equipment on site with an expired permit, one violation for a failure to safeguard the public and property, one violation for the absence of barriers at the storage area and work zone at exposure 2, one violation for the failure to promptly notify DOB of an incident involving damage to an adjoining property, one violation for the failure to extend the adjacent property chimney at exposure four, one violation for the failure to provide a loads-imposed letter for the supported pipe scaffolding on the sidewalk shed, one violation for the failure to perform an installation inspection on the supported pipe scaffolding, and one violation for the failure to provide an installation inspection for the sidewalk shed. Thirteen DOB Violations were also issued.	ECB Violation	35422725P, 26R, 27Z, 28K, 29M, 30J, 31L, 32N, 33P, 34R, 35Z, 36K37M, 38Y	See Complaint for Violation Numbers	ALTERATION-1	321174279	Worker Fell	435 7TH AVE APTS LLC	ATLAS DEVELOPERS LLC
5/15/2019	Manhattan	300	WEST 122 STREET	0	1	The Site Safety Manager reported that a worker was lifting rebar when he hit himself in the chin. The worker went with his supervisor to an urgent care center. An ambulance was not called.	No Dispatch			NB	120562284	Other Construction Related Incidents	BESPOKE HARLEM WEST LLC	HAPPY LIVING DEVELOPMENT
5/16/2019	Manhattan	500	WEST 33 STREET	0	1	A DOB inspector reported that five workers were engaged in an operation to install a granite countertop. Four of the workers were lifting up the countertop, and the fifth worker was pulling out an "A"-Frame cart, when the worker pulling out the "A"-Frame cart stepped backwards and tripped and the "A"-Frame fell onto his left leg. The worker suffered scratches and bruises and was taken to Mount Sinai Hospital. An ECB Violation was issued for a failure to maintain safety measures. A partial Stop Work Order (PSWO) was issued on all material handling. The General Contractor is to provide a Means and Methods, along with a worker orientation for the safe operation of the job.	ECB Violation	35425077J		ALTERATION-2	123334178	Material Fell	NAME NOT ON FILE	STRUCTURE TONE, LLC
5/16/2019	Manhattan	15	EAST 30 STREET	0	1	A DOB inspector reported that a worker was using a cart to move his equipment when he accidentally slammed his left middle finger between the cart and a wall. The worker went to a local City M.D. to receive treatment. There were no slipping or tripping hazards present at the site, and there were no other hazardous conditions observed. This incident was considered to have occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary			NEW BUILDING	122128679	Other Construction Related Incidents	MADISON 30 31 OWNER LLC	MADISON 30 31 OWNER LLC
5/16/2019	Manhattan	130	EAST 82 STREET	0	1	A DOB inspector reported that there was a worker working underneath a sidewalk shed when he was struck by a 4 X 8 piece of plywood that fell from a gap between the sidewalk shed and the building during a facade operation underway. The worker suffered an injury to his left arm and was transported to a hospital. Two ECB Violations were issued: one violation for the failure to institute and maintain safe operations, and one violation for the presence of a sidewalk shed that was not sealed. A partial Stop Work Order (PSWO) was issued for the use of suspended scaffolds and sidewalk shed deck until all of the gaps are sealed.	ECB Violation	35425065M, 35425066Y		NB	121328027	Material Fell	134 EAST 82 LLC	MC GOWAN BUILDERS INC
5/16/2019	Brooklyn	378	FLUSHING AVENUE	0	1	A DOB inspector reported that a worker fell from a job site ladder. The worker suffered minor injuries and was taken to an area hospital. An ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	35407452N	051619CNEEC02	ALTERATION TYPE 2	322023243-01-EW-OT	Worker Fell	LOTUS RESIDENCES LLC	RIVERSIDE DEVELOPERS USA



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/17/2019	Manhattan	809	BROADWAY	0	1	A DOB inspector reported that a worker was walking up the stairs of a supported scaffold while carrying an extension cord in his hand when the end of the extension cord got caught on the handrail, which caused the worker's foot to slip between the first and second step and caused the worker to fall against the guardrail. The worker did not appear to have any visible injuries, but complained of pain. The worker was taken to Lenox Hill Hospital. The facade work that was being performed on exposure three was completed, and the scaffold was in the process of being removed when the incident occurred. Design drawings for the scaffold, a ten hour OSHA card, and a log book and daily log for the scaffold were provided. An ECB Violation was issued for the failure to institute or maintain safety equipment measures or temporary construction. A partial Stop Work Order (PSWO) for the use and dismantling of a scaffold was also issued. A Means and Measures for the safe use and dismantling of a support scaffold must be provided.	ECB Violation	34418568Z		ALTERATION TYPE 1	121236983	Worker Fell	NAME NOT ON FILE	FOUNDATIONS INTERIOR DESI
5/17/2019	Queens	21-18	44 DRIVE	0	1	A DOB inspector reported that a worker was digging soil in order to allow for foundation waterproofing when he fell approximately four feet into a ditch. The worker hurt his ankle and was taken to Bellevue Hospital by an ambulance. Three ECB Violations were issued: one violation for a failure to safeguard, one violation for the failure to notify the Department Of Buildings of an incident that resulted in an injury to a construction worker, and one violation for the failure to provide a sidewalk shed or pedestrian protection. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35422804N,35422805P,35422806R		NB	402579759	Worker Fell	21-12 LLC	HARLEY CONSTRUCTION MANAG
5/18/2019	Manhattan	335	MADISON AVENUE	1	0	A DOB inspector reported that a worker was cleaning debris on the scaffolding deck at the fifth floor level when the worker fell from the fifth floor to the second floor. An ambulance took the injured worker to a hospital, where he was pronounced dead. The worker was not using a safety harness, and the scaffolding deck was missing two pieces of planks and did not have any guardrails present. A DOB Violation and a full Stop Work Order (FSWO) was issued. The General Contractor is to provide a Means and Methods for safe operations.	DOB Violation		051819CE0501MH	ALTERATION -1	121188204	Worker Fell		SCIAME CONSTRUCTION LLC
5/20/2019	Bronx	383	EAST 143 STREET	0	1	A DOB inspector reported that there was a suspended scaffold present at the second floor level. The power line of the scaffold was tied to the scaffold's railing. A worker used a ladder to gain access to the scaffold and released the scaffold from its hook in order to begin to lower it. However, the scaffold's power line had not been untied before the scaffold was lowered, which caused the railing to pop up and hit the worker in the face. The injured worker was taken to Lincoln Hospital, where he received stitches. Two ECB Violations were issued: one violation for a failure to maintain safety measures, and one violation for the failure to conduct a pre-shift safety meeting. A partial Stop Work Order (PSWO) was issued for all use of suspended scaffolding. The General Contractor is to provide a Means and Methods for safe operations, along with a worker's orientation.	ECB Violation	35418420M, 21Y		ALTERATION-2/ FAÇADE REPAIR	240252383	Scaffold/Shed/Fence/Shoring/Installation	NYC HOUSING AUTHORITY	VIKRANT CONTRACTING & BUI
5/20/2019	Manhattan	12	EAST 48 STREET	0	1	The Site Safety Manager reported that an electrician was working on an electrical panel when he was zapped and received exit wounds on his wrist. The worker was conscious. An ambulance was called. A DOB inspector responded to the incident and reported that the entire building used temporary wiring that was not 7/6 and not properly supported. It appears that the incident was caused by a worker error. Two ECB Violations were issued: one violations for the performance of electrical work without a permit, and one violation for the use of unapproved, unsafe, or unsuitable electrical equipment or wiring. Two DOB Violations were also issued.	ECB Violation	35359899X & 35359900Y	52019EE105RID01 & 52019EE105RID02			Other Construction Related Incidents	1248 ASSOCIATES LLC	
5/21/2019	Brooklyn	516	SCHROEDERS AVENUE	0	1	The Site Safety Coordinator reported that a machine worker was cleaning glass when his finger got caught between glass and a machine. The worker left the site to see a medic.	No Dispatch			NEW BUILDING	321188905-01-NB	Other Construction Related Incidents	NEHEMAH SPRING CREEK IV MIXED	MONADNOCK CONSTRUCTION IN

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/21/2019	Manhattan	11	WEST 116 STREET	0	1	A DOB inspector reported that a worker was removing existing beams from the cellar level when the worker got his finger pinched between a scaffold frame and a door jam. The worker was taken to Mount Sinai Hospital. The worker was in possession of an OSHA 30 card and a four hour supported scaffold user card. The incident took place on May 20, 2019, but a notification of the incident was not received until May 22, 2019. Two ECB Violations were issued; one to the General Contractor, and one to the Construction Superintendent, for the failure to immediately notify the Department Of Buildings of an accident at a construction or demolition site.	ECB Violation	35425082Y, 83X		DEMOLITION	123037659	Other Construction Related Incidents	WEST 116 ACQUISITION LLC	VANQUISH GROUP INC
5/21/2019	Manhattan	292	5 AVENUE	0	1	A DOB Inspector reported that there was work being performed on a sidewalk shed prior to running a new service, so a temporary walkway was made in the street with barriers and a chain-link fence, as permitted by the Department Of Transportation (DOT). A pedestrian was walking in the temporary walkway when the fence moved and hit the pedestrian's shoulder. The pedestrian complained that their shoulder was injured and called an ambulance. The Site Safety Manager did not see any bruises or signs of injury. No hazardous conditions were observed at the site. A scaffold and netting were in place at the front of the building. The fence was removed from barriers. A flag man was in place. No enforcement action was taken.	Referred to another Unit/City Agency			NEW BUILDING	121184789-01-NB	Scaffold/Shed/Fence/Shoring/Installation	WDSA 5TH AVENUE LLC	PACIFIC RIM
5/22/2019	Manhattan	500	WEST 33 STREET	0	1	A DOB inspector reported that a worker was working on a 277-volt system when he touched a live current and suffered a shock. An ambulance was called and the worker was taken to a hospital. The worker failed to de-energize the system before he began his work. No enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents	NAME NOT ON FILE	
5/22/2019	Manhattan	500	WEST 33 STREET	0	1	The Site Safety Manager reported that a worker was on a ladder and measuring a piece of stone infill under a canopy when the ladder tipped over and fell. The New York City Fire Department (FDNY) called an ambulance. The worker was transported to a hospital, treated for a fractured leg, and then released from a hospital. This incident took place on May 22, 2019, but was not reported to the Site Safety Manager until May 24, 2019. A DOB Inspector responded to the incident, but the job site was closed. A follow up inspection was performed on Tuesday, May 28, 2019, and an ECB Violation was issued for the failure to notify the Department Of Buildings of the incident.	ECB Violation	35422717P	052819CE04JT01	NEW BUILDING	121186251	Worker Fall	NAME NOT ON FILE	TISHMAN CONSTRUCTION CORP
5/23/2019	Brooklyn	37	6 AVENUE	0	1	A DOB inspector reported that there were workers that setting up a rig and adding a section to an auger. One of the workers was cleaning and greasing the bit when the parts moved, and the worker got the fingertips of his middle and pointer fingers cut off and also suffered an injury to a third finger. The worker was taken to a hospital, where he was reported to be in stable condition. An ECB Violation was issued for unsafe equipment use. A partial Stop Work Order (PSWO) was issued to stop all drilling operations. The General Contractor is to provide a Means and Methods and a worker's orientation for the safe operation of the job.	ECB Violation	35422809M		FOUNDATION	320909433	Mechanical Construction Equipment	EMPIRE STATE DEVELOPMENT	TISHMAN CONSTRUCTION CORP
5/24/2019	Manhattan	214	WEST 72 STREET	0	1	A DOB inspector reported that at the site, there was a chain link fence present on plastic barriers on the street that were being used for the storage area. The barriers were not continuous. A bus stopped, and a passenger/pedestrian stepped off of the bus. Wind knocked down a section of the fence, and a section of the fence hit the pedestrian. The pedestrian suffered an injury and was taken to Mount Sinai Hospital, where the pedestrian was reported to be under treatment and in fine condition. Two ECB Violations were issued: one violation for a failure to safeguard persons and property, as a pedestrian was injured by a fallen section of fence, and one violation for the presence of site logistics that were not as per the approved Site Safety Plan. A partial Stop Work Order (PSWO) was issued to stop all activity on the storage area, including all shipping and deliveries. The General Contractor at the site is to provide a Means and Methods for safe operation, as well as an updated Site Safety Plan.	ECB Violation	35437150P, 51R		NEW BUILDING	121204516	Scaffold/Shed/Fence/Shoring/Installation	AVENTIS-72ND, LLC	CM AND ASSOCIATES CONSTRU
5/24/2019	Brooklyn	76	SCHERMERHORN STREET	0	1	The Site Safety Coordinator reported that an electrician was using a grinder to cut a pipe when he suffered a cut to his middle finger. The injured electrician took an Uber to a clinic.	No Dispatch			NEW BUILDING	321188086	Other Construction Related Incidents	70 SCHERMERHORN OWNER LLC	NOBLE CONSTRUCTION GR LLC

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/24/2019	Brooklyn	211	HOYT STREET	0	1	A DOB inspector reported that a flag person was walking in front of a forklift with a telescopic boom when the flag person tripped. The forklift operator had the glare of the sun in his eyes, and the forklift accidentally ran over the fallen flag person's leg. The flag person was taken to a hospital, where he was reported to have suffered a broken femur and internal injuries. The flag person underwent emergency surgery. The General Contractor at the site provided a Flagger Training Course, as well as a 30-Hour OSHA Card for the injured worker. The forklift operator provided a V11 Rough Terrain Operator training certification and a 30-Hour OSHA Card. Two ECB Violations were issued: one violation for the failure to provide adequate barriers for the work zone, and a second violation for the failure to provide safety measures for a forklift operation. A partial Stop Work Order (PSWO) was issued on all exterior work and the use of a forklift at the location until adequate safety measures for operations going forward are provided.	ECB Violation	35437101Z, 02K		ALTERATION-2	321304539	Mechanical Construction Equipment	NYC HOUSING AUTHORITY	ADAM'S EUROPEAN CONTRACTING
5/28/2019	Manhattan	10	VANDERBILT AVENUE	0	1	The Site Safety Manager reported that a carpenter was cutting a wooden stud with a circular saw when the saw bounced and the worker received a cut on his hand. The worker was treated by the on-site medic. The on-site medic sent the worker to a hospital to get stitches.	No Dispatch			NEW BUILDING	121189828	Other Construction Related Incidents	ONE VANDERBILT OWNER LLC	TISHMAN CONSTRUCTION CORP
5/29/2019	Queens	21-30	44 DRIVE	0	1	A DOB inspector reported that there were workers that were attempting to lower styrofoam from the second floor terrace to the first floor through the opening of a skylight. The skylight was temporarily covered by a tarp that was being held in place by paving blocks. While the tarp from the skylight was being removed, a paving block fell through the skylight to the floor below, bounced off of the floor, and hit the foot of a worker that was standing on the lower floor. The struck worker suffered a leg injury and was sent to a hospital for treatment. Three ECB Violations were issued: one violation for a failure to safeguard persons and property affected by construction operations, as a worker was injured due to unsafe activity, one violation for the improper storage of materials on a setback without securing the materials from wind, and a third violation for the absence of a design drawing for the temporary skylight cover. A partial Stop Work Order (PSWO) was issued for all work on the second floor terrace and skylight. The General Contractor must comply with the Stop Work Order and provide a Means and Methods, as well as a worker's orientation, for the safe operation of the job.	ECB Violation	35418590P, 91R AND 92Z		ALTERATION-1	421231893	Material Fell	44TH DRIVE OWNER LLC	CM AND ASSOCIATES CONSTRU
5/30/2019	Brooklyn	1122	MANHATTAN AVENUE	0	1	The Construction Superintendent reported that a worker was carrying buckets while attempting to walk off of the job site at the end of the day when he slipped and fell three steps. The worker went to a hospital, where he was reported to have suffered a broken leg. No unsafe conditions observed as of the time of inspection. No enforcement action was necessary.	No Action Necessary			ALTERATION TYPE 1	320882354-01-AL	Worker Fell	1122 MANHATTAN AVENUE LLC	YELLOW HAT CONSTRUCTION
5/30/2019	Manhattan	40	10 AVENUE	0	1	A DOB inspector reported that an electrician was working in the switch gear room when he brushed up against a service bus and was shocked. Another worker knocked him off of the connection. The shocked electrician was taken to a hospital. It was determined that this incident occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents	40-56 TENTH OWNER LLC	
5/30/2019	Manhattan	646	11 AVENUE	0	1	The Site Safety Manager reported that a worker was going down a stair tower when he slipped, fell approximately two steps, and hurt his lower back. The worker complained about pain. A co-worker took the injured worker to a hospital. This incident occurred as the result of a worker error.	No Dispatch					Other Construction Related Incidents	646 11TH OWNER LLC	
5/30/2019	Queens	23-15	44 DRIVE	0	1	The Site Safety Manager reported that a worker slipped off of a ladder and fell five feet to the ground. The worker went to a hospital as a precaution.	No Dispatch			NEW BUILDING	420655954-01-NB	Worker Fell	BGY CITYVIEW LLC	NEW LINE STRUCTURES & DEV



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/31/2019	Bronx	2568	PARK AVENUE	0	1	A DOB inspector reported that a scaffolding erector was modifying scaffolding on the tenth floor level when he dropped a drill to the lower level. A carpenter that was performing facade work on the lower level that was not associated with the scaffolding operation was struck on his head and shoulder by the drill. The Site Safety Manager took the injured carpenter to a hospital for observation. Five ECB Violations were issued: one violation for the failure to provide safety measures for a scaffolding operation, one violation for the failure to maintain a three inch gap between the building and the scaffolding, one violation for the failure to provide a guardrail system, one violation for the presence of inadequate planking on the scaffolding, and one violation for the absence of pins on the scaffolding. A partial Stop Work Order (PSWO) was issued for all scaffolding operations on the exterior of the building.	ECB Violation	35437164 X / 65 H / 66 J / 67 L @ 68 M	5	NEW BUILDING	220152484	Other Construction Related Incidents	2568 PARK BRONX LLC	THE SWEET CONSTRUCTION GR
5/31/2019	Brooklyn	11	BAY 20 STREET	0	1	A DOB inspector reported that a worker was working in an elevator shaft removing formwork when he fell sixteen feet into the elevator pit. The worker suffered a broken leg and was transported to a hospital in stable condition. There was no fall protection or safety measures in place. Seven ECB Violations were issued: one violation for the failure to institute safety measures for operations, one violation for the failure to provide pre-shift safety measures for operation, one violation for the failure to provide a guardrail system for a ramp, one violation for the failure to maintain fence, as required, one violation for the failure to maintain weatherproofing for the adjacent property, one violation for the failure to maintain a sanitary facility, as required, and one violation for the failure of the Construction Superintendent to perform their duties. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35418472Y/73X/74H/35437125N/ 26P/27R @ 28Z	7	NEW BUILDING	321192339	Worker Fell	BAY 20TH LLC	RICHMOND CONSTRUCTION INC
5/31/2019	Brooklyn	658	DRIGGS AVENUE	0	1	A DOB inspector reported that a worker was receiving a rebar delivery on the second floor level when the worker slipped, fell, and injured himself on rebar that was protruding from the second floor. The worker was taken to a hospital in stable condition. Five ECB Violations were issued: one violation for the failure to provide and maintain sidewalk shed as required, one violation for the presence of site conditions that do not conform to approved construction documents, one violation for the failure to provide safety measures for rebar delivery, one violation for the failure to notify the Department Of Buildings prior to the commencement of earthwork, and one violation for the failure of the Construction Superintendent to perform their duties as per code. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35437179Z, 80X, 81H, 82J & 83L		NEW BUILDING	321193766	Worker Fell	RS JZ DRIGGS, LLC	FOREMOST CONTRACTING & BU
5/31/2019	Brooklyn	800	FLATBUSH AVENUE	0	1	The Site Safety Manager reported that a worker was using a hammer to loosen a drill bit when he accidentally hit his left hand. The worker went to urgent care and then returned to work.	No Dispatch			NEW BUILDING	321188567	Other Construction Related Incidents	CATON FLATS HOUSING DEVELOPMEN	LETTIRE CONSTRUCTION CORP
6/3/2019	Brooklyn	1043	HALSEY STREET	0	1	A DOB inspector reported that a worker was working on a guard rail system that was around a stairwell opening when he fell through the stairwell opening from the second story floor level to the first story concrete slab. The worker was taken to a hospital by an ambulance in a conscious and responsive state. The workers at the site were in possession of ten-hour OSHA cards. Five ECB Violations were issued: one violation for the failure to maintain safety measures, one violation for the failure to notify the Department Of Buildings of the accident, one violation for the failure to provide task-specific orientation or training, one violation for the failure to have the Construction Superintendent or a Competent Person on the site, and one violation for the failure to provide a log book for construction operations. A full Stop Work Order (FSWO) and five DOB Violations were also issued.	ECB Violation	35422822R, 35422823Z, 35422824K, 35436850L, 35436851N	060319CE04CV01/02/03/04, 060319CE04CV05	NB	320912811	Worker Fell	CGPD HALSEY LLC	FIVE HORSEMEN LLC
6/3/2019	Brooklyn	369	PARK AVENUE	0	1	A DOB inspector reported that a worker was using an eight foot tall "A"-Frame ladder and was about four feet high when he lost his balance, fell, and suffered an injury to his right leg. The worker was taken to a hospital. Two ECB Violations were issued: one violation for a failure to safeguard, and one violation for the failure to maintain or provide a Site Safety Plan. A full Stop Work Order (FSWO) and two DOB Violations were also issued. The General Contractor is to provide a Means and Methods for safe operations moving forward, as well as a Site Safety Plan.	ECB Violation	35436753J, 754L	060319ce02j02.03	ALT	321405957	Worker Fell	369 PARK AVENUE LLC	GUB MAINTENANCE INC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/3/2019	Manhattan	10	VANDERBILT AVENUE	0	1	A DOB inspector reported that a worker was stripping formwork on the fifty-fifth floor when a piece of formwork hit the ground, bounced, and struck the worker's foot. The worker was checked on site, and then requested an ambulance. An ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was also issued.	ECB Violation	039003690N		NEW BUILDING	121189828-01-NB	Worker Fell	ONE VANDERBILT OWNER LLC	TISHMAN CONSTRUCTION CORP
6/3/2019	Manhattan	29	11 AVENUE	0	1	A DOB inspector reported that a worker was pushing a mini-container of debris up a ramp when the mini-container started to tip. The worker tried to prevent the mini-container from falling and suffered a cut to his arm. The worker went to a hospital by ambulance, where he received twenty stitches. This incident occurred on June 3, 2019, but was not reported by the Construction Superintendent until June 4, 2019. An ECB Violation was issued for a failure to notify the Department Of Buildings of the incident. A DOB Violation was also issued.	ECB Violation	35437112Y	060419CE04SK01	ALT-1	121235350	Other Construction Related Incidents	NYS PARKS & RECREATION	HUNTER ROBERTS CONST. CORP
6/4/2019	Brooklyn	181	18 STREET	0	1	The Site Safety Manager reported that there were two workers carrying a 4 X 8 pipe when one of the workers slipped and hurt his shoulder. The injured worker went to see the on-site medic and then went on his own to an urgent care center that was near the job site.	No Dispatch			NB	321195229	Other Construction Related Incidents	SOUTH SLOPE BLISS, LLC	DANYA CEBUS CONSTRUCTION
6/4/2019	Manhattan	1271	6 AVENUE	0	1	A DOB inspector reported that a worker was taking measurements to install the design ceiling on the fifth floor when he fell off of the fourth rung of a six foot tall ladder and was impaled in his side by a snip that was in his tool belt. The worker was taken to Cornell Hospital, where he underwent immediate surgery. There were no unsafe conditions observed at the site as of the time of inspection. No enforcement action was necessary.	No Action Necessary			ALTERATION TYPE 1	123401835-01-AL	Worker Fell	ROCKEFELLER CTR NORTH INC	JRM CONSTRUCTION MGMT LLC
6/4/2019	Manhattan	140	WEST 28 STREET	0	1	A DOB inspector reported that a worker was walking with stilts and was lifting a few metal studs when he lost his balance and fell to the floor. The worker complained about pain on his knee and requested medical attention. The worker was taken to a hospital. No enforcement action was necessary.	No Action Necessary			NEW BUILDING	121190950-01-NB	Worker Fell	140 WEST 28 OWNER LLC	OMNIBUILD CONSTRUCTION INC
6/4/2019	Manhattan	1619	BROADWAY	0	1	A DOB inspector reported that there were sign hangers using a man lift to install a new sign on a façade when debris fell through a small gap in the sidewalk shed's parapet and struck a child in the head. The child suffered a small cut, but no stitches were required. The sign hanger left the man lift and the site. The sign company crew eventually returned to the site and removed the man lift from the sidewalk shed deck. Two ECB Violations were issued: one Aggravated Level 2 ECB Violation for a failure to safeguard, and one violation for the presence of pedestrian protection that did not meet code requirements. A partial Stop Work Order (PSWO) was also issued on all sign hanging operations. All gaps in the sidewalk shed must be closed. A Means and Methods for safe operations moving forward must be provided.	ECB Violation	35437113X, 35437115J	060419CE07SK02/03	SIGN	122482884	Material Fell	1619 BROADWAY REALTY LLC	NORTH SHORE NEON SIGN CO
6/5/2019	Bronx	1560	BOONE AVENUE	0	1	The Site Safety Manager reported that a worker injured his finger while installing shoe moldings. The worker walked to an urgent care center. An ambulance was not called.	No Dispatch			NEW BUILDING	220152876	Other Construction Related Incidents	SAMARITAN-COMPASS III & IV HOU	MONADNOCK CONSTRUCTION IN
6/6/2019	Manhattan	207	WEST 40 STREET	0	1	A DOB inspector reported that during a concrete cleaning operation at the grade level, concrete residue became dislodged and spilled onto the opposite side of the street, hitting and injuring a pedestrian. The pedestrian went to a local urgent care center, where she was diagnosed with a concussion. Seven ECB Violations were issued: one violation to the main General Contractor at the site for a failure to safeguard the public, one violation to the Concrete General Contractor at the site for a failure to safeguard the public, one violation for the tampering and cleaning up of the area of an accident, one violation for the performance of work that does not conform to the approved design drawing, one violation for the failure to provide window protection, one violation to the permit holder for the failure to notify the Department Of Buildings of an incident, and one violation to the Concrete Safety Manager for the failure to notify the Department Of Buildings of an incident. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35437251Y, 35437252X, 35437253H, 35437254J, 35437255L, 35437256N, 35437257P	060719CE05MH01/02/03/04, 060719CE05/06/07	NB	121192949	Mechanical Construction Equipment	560 SEVENTH AVENUE OWNER PRIMA	FLINTLOCK CONSTR SERV LLC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/6/2019	Manhattan	611	WEST 56 STREET	0	1	A DOB inspector reported that a concrete truck driver was washing out the truck when he tripped and scraped his left ear on the stair tower of the truck. Paramedics were called, and the truck driver was taken to a local hospital. All permits at the site were valid, and no violating conditions were found. It was determined that this incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary	N/A	N/A	NB	121190585	Worker Fell	611 W 56TH STREET PROPERTY LLC	FOUNDATIONS GROUP I, INC
6/6/2019	Queens	163-03	89 AVENUE	0	1	A DOB inspector reported that a worker fell approximately ten feet off a ladder and suffered a broken arm. The injured worker was taken to Jamaica Hospital. Two ECB Violations were issued: One violation for a failure to notify the Department Of Buildings of an incident, and one violation for the absence of protection for life lines and suspended ropes. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35437277M, 35437278y		ALT-2 FAÇADE	421952514	Worker Fell	LINCOLN COURT APTS INC	SAHARA CONTRACTIN CORP
6/8/2019	Queens	23-15	44 DRIVE	0	1	A DOB inspector reported that a worker cut his finger while using a skill saw. The worker went to seek medical attention in order to be further examined. The material that the worker was using the tool on was not secured as per the manufacturer's specifications. Two ECB Violations were issued: one violation for the failure to institute or maintain safety at the site, and one violation for the tampering with the site of the incident. A partial Stop Work Order (PSWO) and two DOB Violations were issued.	ECB Violation	35422602P / 35422603R	060819CE02LR03 / LR04			Other Construction Related Incidents	BGY CITYVIEW LLC	NEW LINE STRUCTURES & DEV
6/10/2019	Manhattan	424	5 AVENUE	0	1	The Site Safety Manager reported that a worker was pushing a mini-debris cart when he cut his finger on material. The worker went to an urgent care center. An ambulance was not called.	No Dispatch			ALT	122847376	Other Construction Related Incidents	424 FIFTH AVENUE LLC	4 star contracting
6/10/2019	Manhattan	139	EAST 56 STREET	0	1	The Site Safety Manager reported that iron workers were rolling tube steel for a curtain wall installation when one of the workers got his finger pinched and lost a finger nail. The worker was taken to a hospital by an ambulance.	No Dispatch			NB	123028810	Other Construction Related Incidents	139 EAST 56TH STREET LANDLORD	HUNTER ROBERTS CONST.
6/11/2019	Bronx	246	ECHO PLACE	0	2	A DOB inspector reported that workers were lifting cement boards on the seventh floor "C"-Joists from the boom truck. There was no floor deck present on the seventh floor, and the "C"-Joists were not secured or braced. The "C"-Joists rolled over, became twisted, and fell to the sixth floor. Two workers suffered injuries and were taken to a hospital by an ambulance. One worker received four stitches to his head, and the other worker suffered a back injury. The sixth floor framing that was below the collapse suffered local damage. The areas that were below the collapse on the fifth and sixth floors were netted off to prevent access. Five ECB Violations were issued: one violation for the failure to safeguard persons and property, one violation for the failure to conduct a pre-shift safety meeting, one violation for the performance of unsafe construction activity, as material was loaded onto unfinished and unbraced floor framing, one violation for the presence of supported scaffolding that was not fully planked, and one violation for the presence of poor housekeeping. A full Stop Work Order (FSWO) and five DOB Violations were also issued. The General Contractor is to provide a Professional Engineer's report on the structural stability of the building for cleanup and restoration of the collapsed area. As per the Professional Engineer's recommendation, loads from the seventh floor will be taken down using mechanical equipment in order to prevent further collapse and to secure worker safety. The work to take down the loads from the seventh floor will be performed in the presence of the Professional Engineer.	ECB Violation	35404029M, 30J, 31L, 32N & 33P		NEW BUILDING	220620610	Material Fell	246 ECHO DEVELOPMENT LLC	SKF GENERAL CONTRACTORS,
6/11/2019	Brooklyn	85	JAY STREET	0	1	The Site Safety Manager reported that two workers were putting up decking when one of the workers accidentally hit the hand of the other worker while hammering. The on-site medic evaluated the injured worker's hand, and the worker then went to a clinic.	No Dispatch			NEW BUILDING	321188415-01-NB	Other Construction Related Incidents	85 JAY STREET BROOKLYN, LLC	NEW LINE STRUCTURES & DEV



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/11/2019	Manhattan	10	VANDERBILT AVENUE	0	1	A DOB inspector reported that an elevator installer had used a dolly to move elevator rails to the thirtieth floor elevator shaft. The elevator installer was stacking out the rails by himself when he lost his balance and got his fingers crushed between a rail and a concrete floor slab. An ambulance was called. Two ECB Violations were issued: one violation was issued for the failure to maintain safety measures, due to improper material handling, and one violation for the unlawful performance of the Site Safety Manager's responsibilities, as the Site Safety Manager's license had expired. A partial Stop Work Order (PSWO) was issued on all elevator installation work. The General Contractor at the site is to provide a Means and Methods for safe material handling, as well as a worker orientation.	ECB Violation	35436601K, 02M		NEW BUILDING	121189828	Other Construction Related Incidents	ONE VANDERBILT OWNER LLC	TISHMAN CONSTRUCTION CORP
6/11/2019	Manhattan	42	WEST 39 STREET	0	1	A DOB inspector reported that a coping stone fell from the eighteenth floor, bounced off of a seventeenth floor setback, and then landed onto the street. The coping stone exploded into smaller pieces upon contact with the ground. A female pedestrian was impacted by the debris. She did not suffer any lacerations, but was taken to a hospital for observation. A second pedestrian, a male companion of the female, was not injured, but went to a hospital to be evaluated. A suspended scaffold platform that was hanging from the "C"-hook was lowered to the fifteenth floor setback and was secured. The rigging equipment at the eighteenth floor setback was removed. Six ECB Violations were issued: one Aggravated Level 2 violation for a failure to safeguard persons and property, one violation for the failure to report the incident, one violation for the use of suspended scaffold wire rope that was not vertical, one violation for the failure to perform a safe and proper inspection of a suspended scaffold, one violation for the failure to comply with the manufacturer's specifications for standoff brackets, and one violation for the failure to provide protection from sharp edges for lifelines and cables. A partial Stop Work Order (PSWO) was issued for the use of suspended scaffolding. Six DOB Violations were also issued.	ECB Violation	35437355Z, 35437356K, 35437357M, 35437358Y, 35437359X, 35437360N	061119CE05SK01/02/03/04 061119CE05SK05/06	FAÇADE	123393265	Material Fell	45-52 WEST 39 STREET .	Cercone Extr. Rest. Corp
6/12/2019	Manhattan	140	WEST 24 STREET	0	1	The Site Safety Manager reported that a worker was pulling in horizontal nets for jumping when he hurt his back. An ambulance was called.	No Dispatch			NB	121204106	Other Construction Related Incidents	NY 24TH STREET VI LLC	omnibuild constr.
6/12/2019	Manhattan	53	WEST 53 STREET	0	1	The Site Safety Manager reported that an iron worker was using a magnetic drill when his glove got caught in the drill and the tip of his thumb was cut. An ambulance was called.	No Dispatch			NB	121327224	Other Construction Related Incidents	THE MUSEUM OF MODERN ART	lend lease us constr.
6/12/2019	Manhattan	531	6 AVENUE	0	1	The Site Safety Manager reported that a worker was putting an oxygen tank into a cage when he dropped the bottom edge on his toe. The worker went to urgent care on his own. An ambulance was not called.	No Dispatch			FO	123174803	Other Construction Related Incidents	531-539 SIXTH AVENUE LLC	new line structures
6/13/2019	Brooklyn	260	KNICKERBOCKER AVENUE	0	1	A DOB inspector reported that a worker was installing vertical safety netting near the stair shaft on the first floor when he fell into the basement and landed on gravel. The worker was found conscious and was taken to Elmhurst Hospital by ambulance. Three ECB Violations were issued: one violation for the failure to maintain safety measures, as there was no fall protection in place during a leading edge operation, one violation for the failure to maintain a pre-shift safety orientation, and one violation for the failure to perform a hydrostatic test on a standpipe. A full Stop Work Order (FSWO) was also issued. The General Contractor is to provide a Means and Methods with a worker orientation for the safe operation of the job.	ECB Violation	35436862Z, 63K, 64M, 65Y		ALTERATION-1	320595799	Worker Fell	CENTRAL BAPTIST CHURCH	WMCM LLC
6/13/2019	Manhattan	207	WEST 40 STREET	0	1	The Site Safety Manager reported that a pedestrian tripped and fell on a Con Edison plate that was underneath a sidewalk shed. An ambulance was called. A DOB inspector responded and reported that metal plates were in place over the Con Edison Vault on the sidewalk in front of the job site, and that the edge of the plate was not marked with high visibility paint, nor was it sloped to reduce a tripping hazard. An ECB Violation was issued for the failure to maintain that the areas used by the public were free from a slipping or tripping hazard.	ECB Violation	35437390H		NEW BUILDING	121192949	Other Construction Related Incidents	560 SEVENTH AVENUE OWNER PRIMA	FLINTLOCK CONSTR SERV LLC
6/13/2019	Manhattan	441	9 AVENUE	0	1	The Site Safety Manager reported that a worker was fixing a fan on the roof when he slipped and hurt his arm and ear. The worker went to a City MD on his own. An ambulance was not called.	No Dispatch			alt-1	120996351	Other Construction Related Incidents	CBP 441 NINTH AVENUE OWNER, LL	Pavarini Mgovern

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/14/2019	Queens	161-11	132 AVENUE	0	1	A DOB inspector reported that a mason worker was using a power jack to move a mini-container when he got his finger caught between the power jack and the mini-container. EMS was called, and the worker was transported to a hospital. The worker did not suffer a life-threatening injury. The worker did not have a pre-shift safety meeting for the day, and his last safety orientation was on April 15, 2019. Three ECB Violations were issued: one violation for the failure to have a pre-shift safety meeting on the day of the incident, one violation for the absence of guardrails on the roof, which left the workers without fall protection, and one violation for the presence of a supported scaffold that does not meet the building code, as the scaffold was missing guard rails and had piles of brick stored at different levels. A partial Stop Work Order (PSWO) was issued for the use of supported scaffolds and work on the roof.	ECB Violation	35437337P, 35437338R, 35437339Z		NB	420663776	Mechanical Construction Equipment	NORTHEASTERN CONF. HOUSE ANNEX	MEGA CONTRACTING GP LLC
6/14/2019	Brooklyn	911	ERSKINE STREET	0	1	A DOB inspector reported that a worker was dismantling scaffolding from a building and was using a rope and pulley to lower the scaffolding elements when the rope got stuck. When the worker tried to release the rope, the pulley came loose, fell, and hit the worker on his hard hat, causing a cut to his head and shoulder. The worker was taken to a hospital by an FDNY ambulance in a conscious state. The worker was expected to receive stitches and be released from the hospital later on during the day. Four ECB Violations were issued: one violation for the failure to institute safety measures, one violation for the presence of inadequate logs, one violation for the failure to have a competent person on the site, as per code, and one violation for the failure of the Construction Superintendent to perform their duties. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35437408N, 35437409P, 35437410M, 35437411Y		SCAFFOLD	B00042553-11-SF	Material Fell		DONNREILL, LLC
6/18/2019	Brooklyn	85	JAY STREET	0	1	A DOB inspector reported that a worker was standing on a frame of formwork while performing a stripping operation on formwork that was on the wall in the second basement when he slipped. When the worker tried to prevent his fall, he grabbed a temporary electric line and was shocked. The worker was able to walk from the place where the incident took place to the on-site medic's office. The medic checked out the worker, said that he was fine, and then sent him to the hospital for further evaluation. The worker's safety harness was not tied off to a safe anchor point. Four ECB Violations were issued: one violation for the failure to maintain safety measures, as there was no adequate fall protection present for the worker that was working on the frame of formwork, one violation for the presence of inadequate housekeeping, as there was approximately two feet of water on the floor at the work area, one violation for the presence of a power outlet that was without a cover and electrical cables that were running in water, which created a hazardous condition, and one violation for the presence of unapproved and unsafe wiring, as ground-fault-circuit interrupter protection for the temporary wiring was not installed and the temporary wiring on the floor was not protected from physical damage. One DOB Violation was also issued. A partial Stop Work Order (PSWO) was issued for all stripping operations. The General Contractor is to provide a Means and Methods, including a worker's orientation, for the safe operation of the job.	ECB Violation	35437377J, 35437378L, 35437379N, 35423755K	61919EE302RH1			Mechanical Construction Equipment	85 JAY STREET BROOKLYN, LLC	
6/18/2019	Manhattan	12	EAST 48 STREET	0	1	A DOB inspector reported that a worker at the cellar level was in the process of moving ducts that were stored over a sump pit when the worker stepped on a plank. The plank was not secured, and the worker stepping on the unsecured plank caused the plank to shift, which then caused the worker to fall over into the stored plank. The worker suffered a cut to his forearm and was taken to a local hospital for treatment. An ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was issued because of the presence of inadequate protection at the pump room.	ECB Violation	35432694K		NEW BUILDING	121190816-01-NB	Worker Fell	1248 ASSOCIATES LLC	ANTHONY T. RINALDI LLC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/18/2019	Manhattan	1227	BROADWAY	0	1	A DOB inspector reported that there were workers using a portable concrete mixer to perform a concrete operation on the sixth floor. The mixer was unattended when laborers attempted to move the mixer to another location. When the laborers attempted to move the mixer, a switch was touched, which rotated the mixer and caused a cut to the finger of one of the laborers that was assisting with the moving of the mixer. The laborer that had been cut was taken to a nearby urgent care center, where he received five stitches for his finger. The struck laborer took the rest of the day off. Two ECB Violations were issued: one violation for the failure to maintain and institute safety equipment measures and temporary construction equipment, and one violation for the failure to provide a competent person and a periodic inspection record for equipment. A partial Stop Work Order (PSWO) was issued on all on site equipment usage. Two DOB Violations were also issued. The General Contractor is to provide an adequate inspection record on all equipment and site-specific training/orientation for equipment usage and operations with equipment going forward.	ECB Violation	35436609P/10M	061819CE05DM01 / 02	NEW BUILDING	121191986	Other Construction Related Incidents	YJL BROADWAY HOTEL LLC	FLINTLOCK CONSTR SERV LLC
6/19/2019	Bronx	3120	PARK AVENUE	0	1	A DOB inspector reported that a worker was unloading metal angles from a flatbed truck when his left hand was pinned between the metal angles. The worker was taken to a hospital by a co-worker and received three stitches on his wrist before being released. Five ECB Violations were issued: one violation for the failure to maintain safety measures, as a worker was injured during material handling, one violation for the failure to provide adequate fall protection, as a worker was on the leading edge with no fall protection in place, one violation for the unsafe storage of materials near the sidewalk, one violation for the presence of inadequate pedestrian protection at the storage area near the public walkway, and one violation for the absence of a barricade, warning sign, or light around the material stored on the street to protect vehicular traffic. A partial Stop Work Order (PSWO) was issued to stop all leading edge work and material handling, including deliveries. The General Contractor is to comply with all violations and provide a Means and Methods for the safe operation of the job.	ECB Violation	35404038Y, 39X, 40N, 41P & 42R		NEW BUILDING	220601999	Other Construction Related Incidents	HP PARK AND ELTON APARTMENTS H	D.P. GROUP GENERAL CONTRA
6/19/2019	Bronx	600	BERGEN AVENUE	0	1	A DOB inspector reported that there were workers relocating scaffolding platform planks when a plank slipped out of a worker's hand, fell to the next level, and hit another worker. The injured worker was okay, but was taken to an urgent care center for a checkup because he was complaining about pain. The scaffolding was found to have more planked levels than allowed by the approved plan, and also contained hazardous housekeeping issues. Three ECB Violations were issued: one violation for the failure to maintain safety measures, as a worker was injured during a scaffolding modification, one violation for the failure to maintain scaffolding as per code, and one violation for the failure to maintain adequate housekeeping. A full Stop Work Order (FSWO) was also issued. The General Contractor is to provide a Means and Methods for the safe operation of the job before the Stop Work Order will be lifted.	ECB Violation	35436768M, 69Y & 70L		NEW BUILDING	220151868	Scaffold/Shed/Fence/Shoring/Installation	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP
6/19/2019	Brooklyn	3030	SURF AVENUE	0	1	A DOB inspector reported that a female pedestrian was walking her dog when she slipped and fell on a temporary ramp that was outside of the building. An ambulance was called to the site. This incident occurred on Wednesday, June 19, 2019, but was not reported until Thursday, June 20, 2019. Two ECB Violations were issued: one violation for the failure to notify the Department Of Buildings of an incident that featured an injury or fatality in a timely manner, and one violation for the failure to institute safety measures or temporary construction, as there were no handrails present. A partial Stop Work Order (PSWO) was issued at exposure one.	ECB Violation	35421294H, 35421295J	062019CE13EC01, 062019CE13EC02	ALTERATION-2	321457892	Other Construction Related Incidents	NYC HOUSING AUTHORITY	ADAM'S EUROPEAN CONTRACTI

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/20/2019	Brooklyn	7	BOERUM PLACE	0	1	A DOB inspector reported that a worker was working on the ground level when he got his right middle finger pinched when another worker was passing down rebar. The injured worker was taken to the Brooklyn Hospital Center. The workers at the site were in possession of current OSHA cards, and a pre-shift safety meeting was conducted. Two ECB Violations were issued: one violation for a failure to safeguard, and one violation for the failure to provide formwork design drawing for the foundation. A partial Stop Work Order (PSWO) was issued on middle area 1B to stop rebar and concrete work. Two DOB Violations were also issued.	ECB Violation	35436772P, 35436773R	062019CE02JT01, 062019CE02JT02	NEW BUILDING - FOUNDATION/EARTHWORK	320912394	Excavation/Soil Work	ONE BOERUM DEVELOPMENT PARTNER	LEEDING BUILDERS GROUP LL
6/20/2019	Manhattan	53	WEST 53 STREET	0	1	The Site Safety Manager reported that a worker was dismantling a hoist platform and was stacking beams when a beam rolled over and the worker suffered a cut to his leg. The on-site medic checked the worker and sent the worker to a clinic to receive treatment. The worker was expected to return to work.	No Dispatch			NEW BUILDING	121327224	Other Construction Related Incidents	THE MUSEUM OF MODERN ART	LENLEASE(US)CONSTRUCTION
6/20/2019	Queens	28-07	JACKSON AVENUE	0	1	A DOB inspector reported that a worker fell off of an "A"-Frame ladder while working on HVAC ducts. The worker claimed to be suffering from back pain and was taken to Elmhurst Hospital. An ECB Violation was issued for the failure to institute and maintain safe operations. A DOB Violation was also issued. A partial Stop Work Order (PSWO) was issued on the use of an "A"-Frame ladder. A Means and Methods must be provided.	ECB Violation	35437240Z	062019CE02MH01	NB	420656873	Worker Fell	LIC SITE B-1 OWNER, L.L.C.	NEW LINE STRUCTURES & DEV
6/20/2019	Queens	40-31	82 STREET	0	1	A DOB inspector reported that a worker slipped off of the modular stairs at the site and fell approximately six feet. The worker slipped because of rain. The injured worker called 911 and was taken to a hospital by an ambulance. Two ECB Violations were issued: one violation for the failure to conduct a pre-shift safety meeting, and one violation for the failure to conduct a safety coordination meeting. A partial Stop Work Order (PSWO) was issued for structural work. Two DOB Violations were also issued.	ECB Violation	35425036N, 35425037P	062019CE04MA03, 062019CE04MA04	NB	421485805	Worker Fell	AA 304 GC TIC LLC	RYDER CONSTRUCTION INC
6/21/2019	Brooklyn	25	NAVY STREET	0	1	A DOB inspector reported that two workers that were receiving electrical supplies, a pipe and a kindorf, at the grade level. One of the workers abruptly released the pipe, which caused the other worker to lose control and injure himself. The injured worker suffered a cut and was taken to a hospital by a foreman, where he received stitches and was allowed to go home after treatment. Two ECB Violations were issued: one violation for the tampering with an area where an incident occurred, and one violation for the failure to maintain safety measures for operation. A partial Stop Work Order (PSWO) for all deliveries to the site and two DOB Violations were also issued. A Means and Methods for safe operation moving forward must be provided.	ECB Violation	35437477R/78Z	062119CE02DG01,02	NEW BUILDING	321183633	Other Construction Related Incidents	NYC DSBS	ZDG, LLC
6/21/2019	Manhattan	407	LENOX AVENUE	0	1	A DOB inspector reported that a worker was working on a supported pipe scaffold to perform masonry work on the third floor level when a wooden scaffolding plank broke and the worker fell three feet and six inches. The worker landed on his right wrist and injured himself. The injured worker was taken to a hospital by a foreman, where he received treatment and was then released. Four ECB Violations were issued: one violation for a failure to institute and maintain safety measures, one violation for the absence of a user certificate for scaffolding use, one violation for the absence of a sidewalk shed where required, and one violation for the absence of a design drawing for overhead protection. A full Stop Work Order (FSWO) and four DOB Violations were also issued.	ECB Violation	35404045M 35404046Y 35404047X 35404049J	062119CE10WZ01/02/03/04	NEW BUILDING	121187660	Worker Fell	407 LENOX HOUSING DEVELOPMENT	D.P. GROUP GENERAL CONTRA
6/22/2019	Queens	28-07	JACKSON AVENUE	0	1	A DOB inspector reported that a worker was putting on stilts in order to perform spackle work when he slipped, lost balance, and cut his arm on duct work. The worker was taken to a hospital by an ambulance. There were no tripping or slipping hazards observed at the site. It was determined that this incident occurred as the result of a worker's error, and no enforcement action was taken.	No Action Necessary					Other Construction Related Incidents	LIC SITE B-1 OWNER, L.L.C.	NEW LINE STRUCTURES & DEVELOPMENT

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/22/2019	Queens	24-16	QUEENS PLAZA SOUTH	0	1	A DOB inspector reported that during a delivery at the ground level, an "A"-Frame that was loaded with sheetrock tipped and injured a worker's foot. The worker was taken to a hospital by an ambulance. An ECB Violation was issued for a failure to maintain safety at the site. A partial Stop Work Order (PSWO) was issued for all deliveries at the site. Two additional ECB Violations were issued for infractions that were not related to the incident. A DOB Violation was also issued.	ECB Violation	35422989Z	062219CE02JK05	AFTER HOURS VARIANCE	421214901	Other Construction Related Incidents	NAME NOT ON FILE	ROSS & ASSOCIATES LLC
6/22/2019	Manhattan	880	ST NICHOLAS AVENUE	1	0	A DOB inspector reported that a worker removed his harness and came down from a pipe scaffold before he returned to the scaffold to pick up a meal of his. The worker stumbled and fell from the second level onto the sidewalk (approximately 12-14 feet). The worker succumbed to his injuries from the fall. The pipe scaffold erected at the site was approximately fifty feet in height. There were no permits for the erection for the scaffold, and there were no Design Drawings for the scaffold present on the site. An Aggravated Level 2 ECB Violation was issued for the performance of work without a permit. A DOB Violation and a full Stop Work Order (FSWO) were also issued.	ECB Violation	35373813L	062219CNEMR003			Worker Fell	880 ST NICHOLAS, LLC	
6/22/2019	Brooklyn	3514	SURF AVENUE	0	1	A DOB inspector reported that a worker was using an "A"-Frame dolly to move decking material when he fell from a makeshift ramp and got pinned between the "A"-Frame dolly and the building. The worker was taken to a hospital by an ambulance. Two ECB Violations were issued: one violation for the failure to institute safety and for unsafe material handling, and one violation for the absence of a design drawing for the makeshift ramp. A partial Stop Work Order (PSWO) and two DOB Violations were also issued.	ECB Violation	35439600M / 35439601Y	062219CE13NG06 / NG07			Other Construction Related Incidents	RED APPLE SURF REALTY III LLC	HUDSON MERIDIAN
6/24/2019	Bronx	1216	BURKE AVENUE	0	1	A DOB Inspector reported that a worker was standing on top of the dumpster at the grade level and was pulling the rope line of a bucket that was full of debris from a hoist when he lost his balance and fell on the ground level. The worker suffered injuries to his wrist and knee and was taken to a hospital by an ambulance. The General Contractor at the site possessed a permit for 1210 Burke Avenue, but did not possess a permit for 1216 Burke Avenue, which is where the incident took place. An ECB Violation was issued for a failure to provide safety measures, as a worker was injured due to improper action. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	35425038R	062419CE11MA01	NO PERMIT	NA	Worker Fell	NYC HOUSING AUTHORITY	ROMA SCAFFOLDING INC
6/25/2019	Bronx	556	BERGEN AVENUE	0	1	The Site Safety Manager reported that a plumber was unloading materials when he slipped and cut his finger on material while attempting to brace his fall. The worker went to an urgent care center. An ambulance was not needed.	No Dispatch			NB	220151859	Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV. CORP.
6/25/2019	Manhattan	51	WHITE STREET	0	1	The Site Safety Superintendent reported that a worker that had his shoelaces untied was on a ten foot tall ladder installing insulation on a wall when the worker tripped on a ladder and fell about five feet. The worker complained of pain in his back and was taken to a hospital.	No Dispatch			ALTERATION TYPE 1	122913062-01-AL	Worker Fell	51 WHITE STREET LLC	AVF DEVELOPMENT CORP
6/26/2019	Brooklyn	651	EAST 108 STREET	0	1	A safety person reported that a worker was receiving a bucket of cement from another worker on a scissors lift when he got his back twisted. The worker was experiencing pain and went to a hospital for a checkup.	No Dispatch			ALTERATION	340136356	Other Construction Related Incidents	NYC HOUSING AUTHORITY	APS CONTRACTORS INC
6/26/2019	Queens	21-22	45 ROAD	0	1	A DOB inspector reported that while a supported scaffold was being dismantled at exposure four, a plank was being passed down when the plank hit a worker on the head. The worker was wearing a hard hat and did not suffer a laceration. An ambulance was called, and the struck worker walked to the ambulance and was transported to a local hospital for observation. All workers at the site were in possession of 10-hour OSHA cards and 32-hour Supported Scaffold Training cards. An ECB Violation was issued for a failure to safeguard persons and property involved in construction activity. A partial Stop Work Order (PSWO) was issued on all supported scaffolds until a Means and Methods to prevent future incidents is provided.	ECB Violation	35437322M		NB	421393548	Scaffold/Shed/Fence/Shoring/Installation	SALM PROPERTIES LLC	1 OAK CONTRACTING LLC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/27/2019	Manhattan	28	HUBERT STREET	0	1	A DOB inspector reported that a worker was inspecting mock-ups of mortar samples at the building façade, and when he stepped up onto the scaffold frame rung to get a photo, he slipped off of the scaffold frame and fell approximately two feet into the sidewalk shed deck. The worker suffered a broken wrist and a concussion. The New York City Fire Department rescued him from the sidewalk shed and the worker was taken to a local hospital. The proper paperwork was present at the site, and the worker was in possession of proper training cards. It was determined that this incident occurred as the result of a worker error. An ECB Violation was issued for the failure to notify the Department Of Buildings of the incident.	ECB Violation	35347526Y		ALTERATION TYPE 2 - FACADE	123662349	Worker Fall	28 HUBERT ST CORP	BULADO GENERAL CONTRACTOR
6/27/2019	Queens	14-55	31 AVENUE	0	1	A DOB inspector reported that a worker was using an "A"-Frame ladder to remove the bands from material carton that windows were packed in. When the worker cut the bands, the windows fell out of the carton and knocked the worker off of the "A"-Frame ladder. The worker hurt his arm and an ambulance was called. An ECB Violation was issued for a failure to institute safe operations during material delivery. A partial Stop Work Order (PSWO) was issued on all material deliveries. A DOB Violation was also issued. A Means and Methods for safe material delivery operations must be provided.	ECB Violation	35440151Y	062719ce01mh01	NB	420967421	Other Construction Related Incidents	CENTENNIAL ASTORIA LLC	MILESTONE CONSTRUCTION
6/28/2019	Bronx	1531	UNIVERSITY AVENUE	0	1	A Contractor Project Manager on a NYCHA (New York City Housing Authority) building reported that a worker slipped down from a ladder. The worker sustained injuries and was taken to a hospital. The Contractor Project Manager notified the NYCHA Project Manager of the incident.	No Dispatch					Worker Fall	NYC HOUSING AUTHORITY	
6/28/2019	Manhattan	509	WEST 34 STREET	0	1	The Site Safety Manager reported that a worker was walking on a third floor Q-Deck when he tripped and twisted his knee. An ambulance was called.	No Dispatch			NB	122885422	Worker Fall	509 W 34, L.L.C.	TRNER CONSTRUCTION
6/30/2019	Brooklyn	243	4 AVENUE	0	3	A DOB inspector reported that at a twelve story masonry New Building job site, pipe scaffolding at the roof bulkhead level that was approximately 60 lineal feet and 3 sections high partially collapsed into the courtyard of a one story commercial premise that was located at 249 4th Avenue. The scaffolding partially collapsed because there were no tie backs in place. Three pedestrians suffered injuries. One female suffered a serious head injury, and two males suffered minor injuries. All three injured pedestrians were transported to Methodist Hospital. The scaffolding company was on the scene and was making repairs to make safe a section of scaffolding that was hanging over the exposure four wall. Four ECB Violations were issued: one violation for a failure to safeguard the public and property, one violation for the absence of an elevator in readiness, one Aggravated Level 2 violation for the presence of pipe scaffolding that did not meet the posted code requirements, and one Aggravated Level 2 ECB Violation for the absence of logs and record keeping. A full Stop Work Order (FSWO) and a full Vacate Order were issued. Four DOB Violations were also issued. A DOB Violation was issued at 249 4th Avenue for the presence of structure that was rendered non-compliant, due to a scaffold striking the roof and falling to grade.	ECB Violation	35432734X 35432737L 35432736J 35432738N	06302019CERJM02, M03, M04, M05	NEW BUILDING	320909228-01-NB	Scaffold/Shed/Fence/Shoring/Installation	243 DEVELOPMENT LLC	WERIZE INC
7/1/2019	Queens	17-11	FRANCIS LEWIS BOULEVARD	0	1	A DOB inspector reported that a worker was trying to fix something on an excavator when the excavator's gas tank exploded. The worker suffered a minor injury to his face. The worker was taken to a hospital and will have a full recovery from his injuries. The General Contractor had already left the site before the inspector visited the site. Five ECB Violations were issued: one violation to the General Contractor for the failure to notify the Department Of Buildings of the incident, one violation to the General Contractor for the failure to post a "No Smoking" sign at the demolition site, one violation to the General Contractor for the tampering with the evidence of the incident, one violation to the General Contractor for the failure to provide fire extinguishers, and one violation to the Construction Superintendent for the failure to notify the Department Of Buildings of the incident. The General Contractor is to provide a Means and Methods and is to remove the defective equipment from the site, in addition to complying with all of the issued violations.	ECB Violation	35437517M, 18Y, 19X, 20N, 21P		DEMOLITION	421680121	Other Construction Related Incidents	17-11 FRANCIS LEWIS REALTY LLC	EXCAVATION CONSULTANTS OF



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/2/2019	Manhattan	1776	BROADWAY	0	0	1 The Site Safety Manager reported that a worker was moving a debris box when he cut his forearm on material from the box. The worker went to a doctor on his own. An ambulance was not called. The worker returned to work.	No Dispatch					Other Construction Related Incidents	ILLERTISSEN HOLDINGCORP	
7/2/2019	Manhattan	1790	BROADWAY	0	0	1 The Site Safety Manager reported that a worker injured his leg while transferring sheetrock. The worker went to a doctor on his own. An ambulance was not called.	No Dispatch			ALT-1	122672704	Other Construction Related Incidents	1790 BROADWAY ASSOC. LLC	VEMA GROUP
7/2/2019	Manhattan	410	EAST 105 STREET	0	0	1 A contractor on a NYCHA (New York City Housing Authority) building reported that a worker was splitting a cable when he cut off the tip of his finger. The worker was taken to a hospital and was released.	No Dispatch					Worker Fell	NYC HOUSING AUTHORITY	
7/2/2019	Manhattan	455	5 AVENUE	0	0	1 The Site Safety Manager reported that a worker was using an "A"-Frame to move steel angles when he lost his balance and a steel angle fell on his leg. The worker suffered a cut to his left leg and went to an urgent care center. A DOB inspector responded and reported that an OSHA Card, a Toolbox Talk, and Weekly Safety Meeting were provided, and that no unsafe conditions were found. It was determined that this incident occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary			ALTERATION-1	123313725	Other Construction Related Incidents	NEW YORK PUBLIC LIBRARY	TISHMAN CONSTRUCTION CORP
7/2/2019	Manhattan	461	WEST 126 STREET	0	0	1 A DOB inspector reported that a worker was on an extension ladder that was four feet high when the ladder was kicked out from under him and the worker fell. The worker suffered a cut to his right hand and hurt his shoulder. An ambulance was called.	No Dispatch			alt-1	121629023	Other Construction Related Incidents	HARLEM GREEN LLC	mikot construction inc
7/3/2019	Bronx	140	WEST 174 STREET	0	0	1 The Site Safety Manager reported that a worker was cutting floor paper near an elevator when he cut his hand with a razor blade. The worker went to an urgent care center with a co-worker. An ambulance was not called.	No Dispatch			alt-3	240207735	Other Construction Related Incidents		zoria housing llc
7/3/2019	Manhattan	147	EAST 86 STREET	0	0	1 The Site Safety Manager reported that a worker was using a razor blade to clean off his trowel when he cut his leg. The worker went to an urgent care center on his own. An ambulance was not called.	No Dispatch			NB	122668648	Other Construction Related Incidents	NAME NOT ON FILE	GILBANE RESIDENTIAL CONST.
7/3/2019	Manhattan	1790	BROADWAY	0	0	1 The Site Safety Manager reported that a worker was pushing an "A"-Frame that had sheetrock on it when it tipped and hurt the worker's leg. The worker was fine, but an ambulance was called as a precaution.	No Dispatch			alt-1	122672704	Other Construction Related Incidents	1790 BROADWAY ASSOC. LLC	vema group ;;c
7/3/2019	Manhattan	441	9 AVENUE	0	0	1 The Site Safety Manager reported that a worker was coming off of an "A"-Frame ladder when he hit an air conditioner and suffered a cut to his forearm. The worker went to an urgent care center on his own. An ambulance was not called.	No Dispatch			ALT-1	120996351	Other Construction Related Incidents	CBP 441 NINTH AVENUE OWNER, LL	pavarini mcgovern
7/3/2019	Manhattan	641	LEXINGTON AVENUE	0	0	1 The Construction Superintendent reported that a worker put an "A"-Frame ladder in an elevator with his material for painting when the ladder fell forward and hit him in the shoulder. The worker is fine, but an ambulance was called, and the worker was transported to a hospital by the ambulance.	No Dispatch					Other Construction Related Incidents	FIRST LEXINGTON CORPORATION	
7/5/2019	Brooklyn	6500	16 AVENUE	0	0	1 A DOB inspector reported that at the roof level, there were workers on two approximately 600-pound scrapper machines that were in an approximately 10' X 10' area. One worker was riding on one of the machines, and another worker was pushing another one of the machines, when approximately 8" of reinforced concrete slab collapsed through into an empty classroom below. One worker suffered an injury and was brought to a hospital in a conscious state. Two Aggravated Level 2 ECB Violations were issued: one violation for a failure to safeguard, and one violation for the performance of work that did not conform to plans. A full Stop Work Order (FSWO) and two DOB Violations were also issued.	ECB Violation	039005078X & 039005079H	070519CERDE01, 070519CERDE02	ALTERATION TYPE 2	302582685-01-EW-OT	Material Fell	DEPARTMENT OF EDUCATION	CIVIL CONTRACTING CORP
7/8/2019	Manhattan	15	EAST 30 STREET	0	0	1 A DOB inspector reported that workers were unloading plumbing pipes from a truck. When the band on a pallet of pipes was cut, the pipes rolled over and fell on the ankle of one of the workers. The injured worker went to an urgent care center. Two ECB Violations were issued: one violation to the General Contractor for no pre-shift worker orientation before the commencement of a hazardous operation, and one violation to the plumbing company for no pre-shift worker orientation before the commencement of a hazardous operation. A partial Stop Work Order (PSWO) was also issued. The General Contractor is to provide a Means and Methods with a worker orientation for the safe operation of the job.	ECB Violation	35440208X, 09H		NEW BUILDING.	122128679	Other Construction Related Incidents	MADISON 30 31 OWNER LLC	MADISON 30 31 OWNER LLC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/10/2019	Queens	147-40	ARCHER AVENUE	0	0	1 A DOB inspector reported that a ladder fell onto a worker's leg. The worker went to a City M.D. The ladder that fell was stored in an unsafe condition on a column. An ECB Violation was issued for unsafe material storage on the second floor. A partial Stop Work Order (PSWO) was issued on the second floor.	ECB Violation	35437563N		NB	420654508	Material Fell	HP JAMSTA HOUSING DEV. FUND CO	CNY CONSTRUCTION LLC
7/11/2019	Brooklyn	52	GARFIELD PLACE	0	0	1 A DOB inspector reported that there were workers demolishing the stoop in front of a building when the lintel over the front door came loose, fell, and hit a worker in the shoulder. An ambulance took the worker to a hospital. The worker did not suffer any cuts or broken bones. Four ECB Violations were issued: one violation for the failure to safeguard persons and property, as a worker was injured by a structurally dislodged element, one violation for the failure to provide a sidewalk shed, one violation for the failure to provide overhead protection for the adjacent property in exposures 2 and 4, and one violation for the absence of a Department Of Transportation (DOT) permit for the storage of a dumpster in the roadway. A full Stop Work Order (FSWO) was also issued. The General Contractor is to provide a Professional Engineer's report on the structural integrity of the building, as well as a Means and Methods for the safe operation of the job.	ECB Violation	35439908Z, 09K, 10H, 11J		ALT-1	321791744	Material Fell	52 GARFIELD NY LLC	IFATHOM CONSTRUCTION CORP
7/11/2019	Manhattan	215	NAGLE AVENUE	0	0	1 A DOB inspector reported that a worker was replacing the rotten planks of a sidewalk shed deck when he stepped on corrugated thin metal. The corrugated thin metal gave way, and the worker fell approximately ten feet through an opening. The worker complained of pain on his shoulders. The New York City Fire Department (FDNY) responded, and an ambulance transported the worker to a local hospital. The worker was conscious. Three ECB Violations were issued: one violation for the presence of a sidewalk shed with an expired permit, one violation for the presence of a sidewalk shed that does not meet code specifications, as the sidewalk shed was missing parapets and was not sealed at open areas, and one violation for a failure to safeguard. A partial Stop Work Order (PSWO) was also issued, and will be in effect, until a Means and Methods for the repair of the sidewalk shed is provided and the permit for the sidewalk shed is renewed.	ECB Violation	35440407Z, 35440408K, 35440409M		ALT-3 EQ SHED	140332058	Worker Fell	NYC HOUSING AUTHORITY	ROMA SCAFFOLDING INC
7/11/2019	Manhattan	532	WEST 20 STREET	0	0	1 A DOB inspector reported that a worker was cutting a column's rebar in order to start a Concrete Masonry Unit (CMU) wall when he got his hand pinched between the column and a rebar cutter. The worker suffered a minor injury and went to an urgent care center by himself. The workers at the site were in possession of OSHA cards, and there was a pre-task safety meeting. It was determined that this incident occurred as the result of a worker error. No enforcement action was necessary in response to the incident. Two ECB Violations, a partial Stop Work Order (PSWO), and two DOB Violations were issued for issues that were not related to the incident.	No Action Necessary			NB	121190601	Other Construction Related Incidents	DDG 532 WEST 20TH STREET LLC	DDG DEVELOPMENT LLC
7/12/2019	Bronx	2568	PARK AVENUE	0	0	1 A DOB inspector reported that a laborer on the ninth floor was shoveling garbage into a container when his wrist was cut by a steel stud that was sticking out of the dumpster. The worker was taken to a hospital, where he received one stitch before leaving for home. All permits at the site were valid. An ECB Violation was issued for unsafe material handling.	ECB Violation	35437447X		NB	220152484	Other Construction Related Incidents	2568 PARK BRONX LLC	THE SWEET CONSTRUCTION GR
7/12/2019	Manhattan	1790	BROADWAY	0	0	1 A DOB inspector reported that an electrician was on a ladder installing an electrical fixture on the ceiling when another fixture came loose, fell approximately one foot, and hit the electrician, causing a cut to the electrician's chin. The electrician was in stable condition and was taken to a hospital by a co-worker for observation. It was determined that this incident occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary			ALT-2	123333320	Other Construction Related Incidents	1790 BROADWAY ASSOC. LLC	JT Magen Co. Inc.



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/12/2019	Manhattan	424	5 AVENUE	0	1	A DOB inspector reported that there were workers removing walls and suffix on the seventh floor stairway in order to locate asbestos on the walls when the suffix collapsed and hit a worker on the head. The worker was wearing a hard hat. The worker was taken to Bellevue Hospital in stable and alert condition, and was speaking. There was no site specific orientation for the operation, and there was no asbestos assessment report provided in the construction documents for the location in the stairway. An ECB Violation was issued for a failure to institute safety measures. A full Stop Work Order (FSWO) and a DOB Violation were also issued. The full Stop Work Order will be in place until adequate safety measures are provided for the abatement and demolition operation.	ECB Violation	35440455N	071219cc05sk01	ALT-2	140827078	Material Fell	424 FIFTH AVENUE LLC	Archtone Builders
7/12/2019	Manhattan	442	WEST 33 STREET	0	1	A DOB inspector reported that a worker was driving a scissor lift down a ramp when the scissor lift tipped over and the worker fell out of it. The worker had a hip operation performed on him in the past, and complained of pain in his right leg. The New York City Fire Department (FDNY) responded and the worker was transported to a hospital. Three ECB Violations were issued: one violation for a failure to safeguard, one violation for the absence of design drawings for the ramp, and one violation for the failure to provide a scaffold training certificate. A partial Stop Work Order (PSWO) was issued for the use of scissor lifts and the use of a ramp. A Means and Methods and design drawings for the ramp must be provided.	ECB Violation	• 35437571N • 35437572P • 35437573R		ALTERATION TYPE 2 - GEN. CONSTR	122450533	Worker Fell		TISHMAN CONSTRUCTION CORP
7/13/2019	Brooklyn	300	CADMAN PLAZA WEST	0	1	A DOB inspector reported that a worker on the second floor was on a baker scaffold performing painting work. The worker tried to move the baker scaffold while he was on it, and the scaffold tipped over. The worker fell off of the scaffold, and the worker's head hit the concrete floor. The worker was conscious and alert and was transported to Methodist Hospital by an ambulance. There was no After Hour Variance to allow work to take place after hours under the permitted job application for the site. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	039005475J		ALTERATION TYPE 2	321939925-01-EW-MH	Worker Fell	FOREST CITY PIERREPONT ASSSOC	R.P.BRENNAN GENERAL.CONTR
7/16/2019	Manhattan	1568 A	BROADWAY	0	1	A DOB inspector reported that there was timber material being delivered on the ninth floor. Five workers were placing the timber material onto an "A"-Frame. The timber material slipped out of the five workers' hands and landed on the "A"-Frame improperly, which caused the "A"-Frame to tip over and hit one of the workers in the head. The injured worker was wearing a hard hat. The injured worker was taken to a hospital, where he received treatment and was then sent home. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) for all timber operations and a DOB Violation were also issued. A Means and Methods for the operation must be provided.	ECB Violation	35407503Y	07162019CERSM03	ALTERATION TYPE 1	121191236-01-AL	Worker Fell	TIMES SQUARE HOTEL SUB, LLC	PAVARINI MCGOVERN LLC
7/17/2019	Queens	138-24	233 STREET	0	1	A DOB inspector reported that at a two story detached home, a worker was performing roof and sheathing replacement work and was rolling sheathing on the roof edge when he slipped and fell from the second floor. The worker sustained a severe head injury and was taken to Jamaica Hospital, where he underwent surgery. The worker was not tied off and did not have a harness. Five of the six workers that had remained on site did have safety harnesses in place. However, there was no evidence of hard hats. No permits were issued for sheathing replacement. An office manager from the contracting company visited the site in order to supervise the other workers at the site in the securing of the site from weather, as the forecast had called for heavy rains. After the site was secured, two DOB Violations were issued for a failure to safeguard persons and property: one violation was issued to the contractor, and the second violation was issued to the building owner. A full Stop Work Order (FSWO) was also issued.	DOB Violation		071719CER01JG/071719CER02JG			Worker Fell	ALLEYNE, OSBORNE	
7/17/2019	Manhattan	249	EAST 50 STREET	0	1	A DOB inspector reported that a worker was stripping plywood from the ceiling when a piece of plywood hit him in the back. The worker walked on his own to an urgent care center across the street. The plywood was being held up by jacks. It was determined that this incident occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary			NB	121191129	Material Fell	50 TUN TRUST	PRO-H DEVELOPMENT INC

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/17/2019	Manhattan	1912	1 AVENUE	0	1	A DOB inspector reported that a worker tripped over some masonite and injured his leg. The worker was taken to a hospital for observation.	No Dispatch					Other Construction Related Incidents	HEALTH AND HOSPITALS CORPORATI	Procidia Construction Corp
7/17/2019	Manhattan	1776	BROADWAY	0	1	A DOB inspector reported that a sprinkler worker was cutting a pipe on the first floor when he cut his finger with a battery band saw. An ambulance was dispatched and the worker was transported to Mount Sinai Hospital, where he received a few stitches in his finger. The Site Safety Manager had failed to provide an OSHA card for the injured worker as of the time of inspection. However, he provided a union work authorization letter with thirty hours of completed OSHA training, as well as a worker orientation letter from the General Contractor. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard the public and property. A partial Stop Work Order (PSWO) was issued on all sprinkler work.	ECB Violation		039005796K	A2 - ALTERATION TYPE 2	140717669-01-EW-SP	Other Construction Related Incidents	ILLERTISSEN HOLDINGCORP	RAEL AUTOMATIC SPR.CO INC
7/17/2019	Manhattan	15	EAST 30 STREET	0	1	A DOB inspector reported that during a delivery operation, a worker was using an "A"-Frame to move sheetrock when the "A"-Frame, with the sheetrock on it, tilted and collapsed onto the worker. The worker suffered a possible broken leg. An ambulance was called, and the worker was taken to a hospital in stable condition. An ECB Violation was issued failure to institute and maintain safety measures. A partial Stop Work Order (PSWO) was issued for all material handling. A DOB Violation was also issued. The General Contractor was also issued a recommendation to provide adequate safety measures with a comprehensive detail of trades on site, with a focus on material handling procedures and safety protocol for workers and personnel on the site.	ECB Violation	35440431Z	071719CE05MH02	NEW BUILDING	122128679	Other Construction Related Incidents	MADISON 30 31 OWNER LLC	MADISON 30 31 OWNER LLC
7/17/2019	Brooklyn	350	CLARKSON AVENUE	0	1	A DOB inspector reported that there were workers using a Bobcat to load debris into a dumpster. One of the workers was in the process of placing debris into the bucket of the Bobcat when the Bobcat's operator pushed the wrong button, which caused the bucket to go downward onto the worker's right feet as opposed to lifting the bucket upwards. The injured worker was taken to a hospital by an ambulance. The worker was reported to be in fine condition. The operator of the Bobcat did not have the certification or training to operate the machine. An ECB Violation was issued for a failure to maintain safe operations. A partial Stop Work Order (PSWO) was issued for all material handling, including receiving, deliveries, and onsite equipment use. The General Contractor is to provide a Means and Methods for safe operation of the job.	ECB Violation	35436778X		NEW BUILDING	320908764	Mechanical Construction Equipment	SANDY 350 LLC	MCALPINE CONTRACTING CO
7/17/2019	Brooklyn	157	WILSON STREET	0	1	A DOB inspector reported that an excavator had just completed drilling a soil test pit with an auger when the arm of the excavator struck a worker. The worker was taken to Methodist Hospital Trauma Center by an ambulance, where he was reported to be in stable condition. The work that was being performed was being performed at the front on the sidewalk in a fenced off area that was closed to the public. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued for all excavation operations. A DOB Violation was also issued.	ECB Violation	35432756R	071719CERFC01	Alteration Type 3-SOE	302585067	Excavation/Soil Work	DEPARTMENT OF EDUCATION	Armstrong Roofing Corporation
7/18/2019	Brooklyn	29	WALTON STREET	0	1	A DOB inspector reported that a carpenter was working on the fifth floor to install framing for the walls and was trying to adjust the laser for measuring his height when he lost his balance. The carpenter grabbed a metal stud to prevent his fall and suffered a cut to his hand. The carpenter was taken to a hospital to get stitches. There is no record of a pre-shift safety meeting site or-specific safety orientation for any worker for the entire job. An ECB Violation was issued for the absence of a site-specific safety orientation. A full Stop Work Order (FSWO) was also issued. The General Contractor is to provide a Means and Methods for the safe operation of the job, as well as proof of a safety orientation for all workers.	ECB Violation	35436783K		ALT-1	321585129	Worker Fell	LEE REALTY LLC	YEDID BUILDERS INC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/18/2019	Manhattan	219	HUDSON STREET	0	1	A DOB inspector reported that a worker used a piggyback forklift to pick up two bundles of rebar. The piggyback tipped forward from the excessive weight, and the rebar fell approximately four feet onto the sidewalk. When the rear of the forklift dropped back to the ground, the worker/forklift driver's head jerked forward and struck the carriage assembly of the piggyback. The worker suffered a scratch to his forehead that produced a very small amount of blood. An ambulance was called, and the worker was taken to New York Presbyterian Hospital. It was determined that this incident occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary			NB	121187884	Other Construction Related Incidents	HUDSON CANAL LLC	Express Builders JB Inc.
7/19/2019	Manhattan	200	AMSTERDAM AVENUE	0	1	A DOB inspector reported that a carpenter was working on metal studs when he cut his forearm. The worker went to an emergency room on his own. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	AMSTERDAM AVENUE REDEVELOPMENT	
7/20/2019	Manhattan	1166	6 AVENUE	0	1	A DOB inspector reported that a worker was installing bolts through the deck to tie back a hoist. The worker grabbed a five foot ladder from the freight elevator and climbed and stood on the top step of the ladder. The worker was reaching into the ceiling when he fell from the ladder and landed on his tailbone. The worker was sore, but he left the site under his own power and visited a City M.D. The worker did not follow safe practices and did not use the ladder that was provided by Safe-way, which has a built-in platform to stand on that allows for safe work. It was determined that this incident occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary			A3 - ALTERATION TYPE 3	140805458	Worker Fell	NAME NOT ON FILE	SAFWAY ATLANTIC, LLC
7/22/2019	Manhattan	351	WEST 38 STREET	0	1	A DOB inspector reported that a worker was installing angles around the windows on the fourth floor when he cut his elbow by the edge of an angle. A foreman took the worker to Mount Sinai Hospital by a taxi, where the worker received treatment and then returned to work. There is a record of the worker receiving a site-specific safety orientation, and a pre-shift meeting was held before the start of the operation. The worker was also in possession of necessary OSHA certification. It was determined that this incident occurred as the result of a worker's error, and that no enforcement action was necessary.	No Action Necessary			NEW BUILDING	121289435	Other Construction Related Incidents	QUADRUM 38 LLC	LEEDING BUILDERS GROUP LL
7/22/2019	Brooklyn	98	FRONT STREET	0	1	The Site Safety Manager reported that a worker was tightening a pipe when he turned wrong and injured his shoulder. The worker was taken to an urgent care center for evaluation.	No Dispatch			NEW BUILDING	321191839-01-NB	Worker Fell	80 ADAMS PROPERTY OWNER, LLC	TRITON CONSTRUCTION CO.,
7/23/2019	Bronx	1932	BRYANT AVENUE	0	1	A DOB inspector reported that a worker dropped a masonry block on his leg after cutting the block on a wet saw. The worker's gloves were wet, which caused him to drop the block. The worker was taken to an urgent care center. The worker returned to work on the following day and was performing light duties. It was determined that this incident occurred as a result of a worker's error. No enforcement action was necessary.	No Action Necessary			NEW BUILDING	220152750	Other Construction Related Incidents	BOSTON BRYANT HOUSING DEVELOPE	MONADNOCK CONSTRUCTION IN
7/23/2019	Manhattan	222	WEST 23 STREET	0	1	The Site Safety Coordinator reported that a worker slipped into a trench that was approximately eighteen inches deep and suffered a twisted ankle. The worker that fell was taken to an urgent care center for observation. An ambulance was not called. A DOB inspector responded and reported that the worker was injured because unsecured plywood was covering the plumbing trenches. The injured worker returned to the site with bruising on his leg. The worker was walking with the aid of a cane, and was instructed to not work for three days. Two ECB Violations were issued: one violation for a failure to institute safety measures in the cellar area, and one violation for the failure to provide a site orientation for the worker involved in the incident. A partial Stop Work Order (PSWO) for all cellar work and two DOB Violations were also issued. A Means and Methods for future operations and safety measures for work in the cellar must be provided. All site safety logs at the time of reinspection must also be provided.	ECB Violation	35440558X/59H	072319CE04DG03/04			Worker Fell	CHELSEA HOTEL OWNER LLC	vema group llc
7/23/2019	Manhattan	887	LEXINGTON AVE	0	1	The Site Safety Manager reported that a worker was using a grinder on a Concrete Masonry Unit (CMU) block when the grinder kicked back and cut the worker's forearm. The worker was taken to a hospital by an ambulance in order to receive stitches for his forearm.	No Dispatch			NB	302141778	Other Construction Related Incidents	1262 BROADWAY EQUITIES LLC	THE SLCE GROUP



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/24/2019	Manhattan	388	PEARL STREET	0	1	The Site Safety Manager reported that a worker was using a grinder on a door frame when the grinder kicked back and cut the worker's arm. An ambulance was called to take the worker to hospital to get stitches.	No Dispatch			ALT-2	140683721	Other Construction Related Incidents	NYC CITY HSG AUTHORITY	NEELAM CONSTR. CORP
7/25/2019	Manhattan	22	NORTH LOOP ROAD	0	1	A DOB inspector reported that a worker was using an "A"-Frame to move sheetrock when the "A"-Frame tipped over and the sheetrock fell on the worker's foot. The worker suffered an injury to his ankle and was taken to a hospital by an ambulance. An ECB Violation was issued for the unsafe handling of materials. A partial Stop Work Order (PSWO) was issued for all material handling, including material deliveries. The General Contractor is to provide a Means and Methods for the safe operation of the job.	ECB Violation	35438607K		NEW BUILDING	121203697	Material Fell	NAME NOT ON FILE	HUNTER ROBERTS CONST. GRP
7/26/2019	Manhattan	442	WEST 33 STREET	0	1	The Site Safety Manager reported that a worker injured his finger while unloading pipes from a truck. The worker was seen by the on-site medic and was then taken to a hospital by a co-worker for observation. An ambulance was not called.	No Dispatch			nb	121187713	Other Construction Related Incidents	BROOKFIELD PROPERTIES W 33RD C	Pavarini Mcgovern LLC
7/26/2019	Manhattan	424	5 AVENUE	0	1	A DOB inspector reported that a laborer was moving materials stored in the basement when she hit her shoulder against a pipe that was part of the overhead protection. The worker suffered minor injuries and was taken to a local City M.D. The Site Safety Manager provided OSHA training cords and a safety meeting attendance record for the laborer. It was determined that this incident occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary			ALTERATION TYPE 2 - GEN. CONSTR	140827078	Other Construction Related Incidents	424 FIFTH AVENUE LLC	ARCHSTONE BUILDERS LLC
7/26/2019	Manhattan	40	TRINITY PLACE	0	1	A DOB inspector reported that workers on the seventh floor were attempting to move crated curtain wall panels with an electrical forklift, and were passing between doorway openings, when the forklift got stuck on plywood. The plywood broke due to the weight of the forklift, and the crated curtain wall panels tilted and pinned a worker between the curtain wall panels and the exterior wall a short time. The worker was in stable condition, but suffered bruises and was in a lot of pain. The worker was taken to a hospital. The plywood that the forklift got caught on was plywood that was being used as hole covers on the floor. An attempt was made to remove the plywood when the forklift tilted. Two ECB Violations were issued, one to the General Contractor, and one to the Sub-Contractor, for the presence of inadequate safety measures. There was no orientation for the operation. A partial Stop Work Order (PSWO) was issued for all material and equipment handling on site. Two DOB Violations were also issued.	ECB Violation	35440560P/61R	072619CE01DG01/02	NB	121191021	Other Construction Related Incidents	TPHGREENWICH OWNER LLC	GILBANE RESIDENTAL CONST
7/26/2019	Manhattan	251	WEST 117 STREET	0	1	The Site Safety Manager reported that a worker was walking behind a plumber that was carrying a copper pipe when the plumber stopped and the worker walked into the pipe, which caused cut below the worker's eye. The worker was taken to an urgent care center to get medical attention. An ambulance was not called.	No Dispatch			nb	121204053	Other Construction Related Incidents	117TH STREET EQUITIES LLC	Artimus Construction inc
7/26/2019	Brooklyn	11	HOYT STREET	0	1	A DOB inspector reported that a worker on the forty-seventh floor partially fell through a covered 5" X 10" opening in the floor. The worker suffered injuries to his right leg and left knee cap. The worker was transported to NYU Langhorne Methodist Hospital. An Aggravated Level 2 ECB Violation was issued for a failure to institute the posted adequate safety measures. A partial Stop Work Order (PSWO) was issued for all work on the forty-seventh floor. A DOB Violation was also issued.	ECB Violation	35407912P		ALTERATION TYPE 1	321197058-01-AL	Worker Fell	11 HOYT PROPERTY OWNER, L.P.	TRITON CONSTRUCTION CO.,
7/27/2019	Brooklyn	554	COZINE AVENUE	0	1	A DOB inspector reported that there were two forklift machines being used to set a steel beam in place at the floor level. The beam shifted slightly during placement, causing a worker that was in a manlift that was attempting to make the connection to slip. The beam then fell from the forklift and struck a worker on the ground level, causing a laceration the worker's right leg. The worker was taken to a hospital by an ambulance in a conscious state. Five ECB Violations were issued: one violation for a failure to safeguard, one violation for the use of the forklift contrary to the manufacturer's specifications, one violation for the absence of a Construction Superintendent or competent person at the site, one violation for the presence of an inadequate log book, and one violation for the absence of a pre-shift safety meeting. A full Stop Work Order (FSWO) and five DOB Violations were also issued.	ECB Violation	35439964N / 65P / 66R / 67Z / 69M	072719CE05FC06 /07 /08 /09 /10	NB	321383267	Other Construction Related Incidents	BROOKLYN LOGISTICS CENTER LLC	MARCH ASSOC. CONSTRU. IN



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/27/2019	Queens	27-47	NORTHERN BLVD	0	1	A DOB inspector reported that a pedestrian woman was walking in the pedestrian walkway, past the job site, when she slipped on a sheet of plywood that was covering an opening. The plywood was wet and slippery due to water that was running from a hose in the storage area in the roadway that was not turned off. The woman was taken to a hospital by an ambulance. An ECB Violation was issued for a failure to safeguard the public. A DOB Violation was also issued.	ECB Violation	35439940Y	072719CE01JK02	NB	421513749	Other Construction Related Incidents	NAME NOT ON FILE	HUNTER ROBERTS
7/29/2019	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Manager reported that a worker cut his arm while carrying a piece of sheet metal. The worker went with a co-worker in a cab to go to a nearby hospital.	No Dispatch			NEW BUILDING	220151868-01-NB	Worker Fell	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP
7/29/2019	Brooklyn	422	FULTON STREET	0	1	The Site Safety Manager reported that a worker was lifting duct work when he felt a pop in his right shoulder. The worker was experiencing pain. The on-site medic sent the worker to a City M.D. for a checkup.	No Dispatch			ALTERATION - 1	320908899	Other Construction Related Incidents	NAME NOT ON FILE	TRANSPARENT CONSTRUCTION
7/29/2019	Manhattan	16	WEST 39 STREET	0	1	A DOB inspector reported that an electrical worker was coming down from the second floor to the first floor when he missed the top step and began to fall. The worker tried to grab a handrail in order to break his fall, but missed and instead grabbed a metal stud on a bracing connection. The worker suffered a cut to his wrist and was taken to an area hospital by paramedics. The Site Safety Manager at the site was able to provide a copy of a thirty-hour OSHA training card and a safety orientation meeting record for the injured worker. No enforcement action was necessary.	No Action Necessary			NB	121190317	Worker Fell	GENERAL PUBLIC	OMNIBUILD CONSTRUCTION IN
7/29/2019	Manhattan	720	LENOX AVENUE	0	1	The Site Safety Manager reported that a worker hit his finger with a hammer while nailing a 2 X 6. The worker was taken to a nearby urgent care center.	No Dispatch			ALTERATION TYPE 2	123495958-01-EW-OT	Worker Fell	ESPLANADE GARDENS INC.	AM&G WATERPROOFING LLC
7/30/2019	Bronx	53	W FORDHAM ROAD	0	1	A DOB inspector reported that a worker was installing sheetrock on a ceiling when a drain pipe fell from the ceiling/roof and struck the worker in the shoulder and head. The worker was taken to New York Presbyterian Hospital by a foreman. Two ECB Violations were issued: one violation for a failure to maintain safety, and one violation for a failure to maintain adequate housekeeping. A full Stop Work Order (FSWO) was issued.	ECB Violation	35440578N, 35440579P		Alt 2	240240832	Material Fell		FOREVIEW CONTRACTING INC
7/30/2019	Queens	42-20	27 STREET	0	1	A DOB inspector reported that during a curtain wall operation, hydraulic fluid leaked out of manlift that was being used. The fluid spilled out onto the street and the sidewalk adjacent to the operation. A pedestrian slipped on the fluid and fell. The pedestrian did not suffer an injury. An ambulance was called, but the pedestrian refused medical attention. Two ECB Violations were issued: one violation for a failure to safeguard public and property, and one violation for a failure to institute and maintain safety measures. A partial Stop Work Order (PSWO) and two DOB Violations were also issued.	ECB Violation	35438609Y/35438610L	073019CE02MH01/02	NEW BUILDING	421079013	Mechanical Construction Equipment	CRESCENT & 27 LLC	GALAXY DEVELOPERS LLC
7/30/2019	Queens	68-04	TIDES ROAD	1	0	A DOB inspector reported that a 3,100 pound pre-fabricated panel that was suspended by a crane on the fourth floor was forcibly moved into position by riggers. This caused the suspended panel to make contact with an existing panel that was temporarily fastened to the floor. This caused the temporarily fastened panel to fall onto a worker. The worker was taken to a hospital, where he was pronounced dead. The deceased worker was giving signals at the time of the incident. However, the worker did not possess certifications for rigging or signaling, and there was no rigging plan present. A DOB Violation was issued for a failure to safeguard people and property. A full Stop Work Order (FSWO) was also issued.	DOB Violation		073019CE1403DG, CONTROL # 316177	CN	1248/18	Material Fell	BENJAMIN BEECHWOOD TIDES LLC	Extreme Construction Inc
7/31/2019	Manhattan	641	LEXINGTON AVENUE	0	1	A DOB inspector reported that a worker was walking down a hallway when he stepped on a small piece of hardened concrete. The worker did not fall, but suffered a twisted ankle. The worker received first aid, but was asked if he wanted to go to a hospital and said yes. The worker was taken to Lennox Hill Hospital, where a soft cast was put on his leg. The worker returned to the site, gave a statement, and then went home to rest. The worker's knee was sore and inflamed. An OSHA 30 hour training card was provided, the daily log book was up to date, and Tool Box Talks, safety orientation program logs, and a daily training log was provided. No unsafe conditions were observed at the site. It was determined that this incident occurred as the result of a worker's error, and that no enforcement action was necessary.	No Action Necessary			ALT 2	123665827	Other Construction Related Incidents	FIRST LEXINGTON CORPORATION	HUNTER ROBERTS

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/31/2019	Manhattan	362	WEST 125 STREET	0	0	1 A DOB inspector reported that a hose clogged during a concrete pumping operation. Someone opened the hose clamp, and a worker was splashed in the face and had his glasses knocked off. The Concrete Safety Manager took the worker to receive treatment. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued for all concrete operations.	ECB Violation	35432807H		NEW BUILDING	123035624-01-NB	Other Construction Related Incidents	CVRE 125TH STREET, LLC	NOBLE CONSTRUCTION GR LLC
7/31/2019	Manhattan	338	WEST 39 STREET	0	0	1 A DOB inspector reported that a worker was using mini contains to remove debris from the job site when he fell and twisted his ankle. An ambulance was called. The area where the worker fell was adequately maintained, and there were no unsafe conditions observed. There was no enforcement action taken in response to this incident. However, an ECB Violation was issued for a failure to maintain pedestrian visibility on the undersize of the sidewalk shed. A partial Stop Work Order (PSWO) and a DOB Violation were also issued.	ECB Violation	35438613R	073119CE04MH01	NEW BUILDING	121189659	Other Construction Related Incidents	338 WEST 39TH STREET LLC	BARONE MANAGEMENT LLC
7/31/2019	Manhattan	305	WEST 48 STREET	0	0	1 The Site Safety Manager reported that a worker hurt his hand while unloading a pallet from the truck. The worker did not suffer a cut, and there was no blood from the hand injury. The worker was driven to Mount Sinai Hospital West to receive treatment. An ambulance was not called.	No Dispatch			NB	121203786	Other Construction Related Incidents	BRIGHT MGMT CP	JOY CONSTRUCTION CORP
8/1/2019	Manhattan	75	KENMARE STREET	0	0	1 The Construction Superintendent reported that a worker was handling a bucket of mortar when some mortar got in the worker's eye. The worker was treated at the site with eye wash and was then taken to a City M.D. for observation. An ambulance was not called.	No Dispatch			ALT	122548984	Other Construction Related Incidents	KENMARE AND MULBERRY ASSOCIATE	Anthony T Rinaldi LLC
8/3/2019	Manhattan	424	5 AVENUE	0	0	2 The Site Safety Coordinator reported that two workers were pushing a mini dumpster on the fourth floor when the mini dumpster tipped over. The two workers sustained injuries and were taken to Bellevue Hospital for evaluation.	No Dispatch					Other Construction Related Incidents	424 FIFTH AVENUE LLC	
8/3/2019	Manhattan	545	WEST 30 STREET	0	0	1 A DOB inspector reported that an electrician was setting electrical cables for a movable shed at the roof level and was unwrapping a roll of cable with a utility knife when he slipped and cut his left arm. The electrician was taken to a hospital by EMS in a conscious state. The injured worker returned to the site while the inspector was present. No unsafe conditions were observed at the location of the incident. No enforcement action was necessary. It was determined that this incident occurred as the result of a worker's error.	No Action Necessary			NEW BUILDING	121184208-01-NB	Other Construction Related Incidents	NAME NOT ON FILE	hudson yards construction
8/4/2019	Manhattan	50	WEST 34 STREET	0	0	1 A DOB inspector reported that a job in which part of the job is a greenhouse, there was an area on the twenty-seventh floor that was framed with metal tubing and featured some sections that had glass. This area was covered with a tarp, and a section of the tarp was being held down by a metal beam section of the greenhouse. The wind blew the tarp up and over the parapet walls and blew the metal section off of the roof and into the street. When the metal section fell, a piece of the connector broke off and struck a pedestrian. The pedestrian suffered minor injuries and was taken to an area hospital by EMS. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard all persons and property affected by construction operations. A partial Stop Work Order (PSWO) was issued for all work on the twenty-fifth floor. A DOB Violation was also issued.	ECB Violation	35432622L		ALTERATION TYPE 2	123354841-01-EW-OT	Material Fell	HERALD TOWERS	PRATT CONSTRUCTION & REST
8/5/2019	Bronx	1250	EAST 229 STREET	0	0	1 The Construction Superintendent reported that a worker was using a grinder to cut rebar when the grinder kicked back, causing a minor laceration to the worker's leg. The worker was taken to a hospital by an ambulance, where he received stitches and was then released.	No Dispatch			NEW BUILDING	210178065	Other Construction Related Incidents	NYC ACS	GILBANE BUILDING COMPANY



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/5/2019	Brooklyn	11	HOYT STREET	0	1	A DOB inspector reported that a boom lift was performing a window operation when a hoist came down and came into contact with the boom lift. This contact caused a worker to be thrown out of the boom lift. The worker was hanging by his harness and was retrieved by the hoist. The worker suffered a broken wrist and a broken shoulder, and was transported to a hospital and in stable condition. The boom lift was being used by unqualified personnel, and the hoist was being operated by personnel that was not certified to use the hoist to retrieve material from the upper floors. No safety measures were instituted as of the time of inspection, and there was inadequate information between trades, which resulted in an injury to a worker. Four ECB Violations were issued: one violation for the failure to provide valid certification to operate a boom lift, one violation for the failure to provide valid certification to operate a hoist, one violation for the failure to institute safety measures, and one violation to the Site Safety Manager for the failure to monitor operations and personnel on site for safety compliance in conjunction with the manufacturer's specifications, the personnel hoist operation, and the pre-shift safety meeting. A partial Stop Work Order (PSWO) was issued for all on site equipment use, all use of a hoist, and for all work above seventy-five feet. Four DOB Violations were also issued. A safety protocol will be requested from the General Contractor, with proper certification and training for the operation going forward.	ECB Violation	35439025P, 35439026R, 35439027Z, 35439028K	080519CE02KG01/02/03/04	ALTERATION 1	321197058	Mechanical Construction Equipment	11 HOYT PROPERTY OWNER, L.P.	TRITON CONSTRUCTION CO
8/5/2019	Brooklyn	475	KENT AVENUE	0	1	A DOB inspector reported that a worker was removing plywood from an old and boarded up dumbwaiter on the seventh floor. When the worker removed the plywood, he fell through a hole from the seventh floor to the sixth floor and suffered a possible broken rib. The worker was found stable and coherent and was transported to a hospital by an ambulance. An ECB Violation was issued for a failure to safeguard the public and property. A partial Stop Work Order (PSWO) was issued for all work around dumbwaiters. A DOB Violation was also issued. A Means and Methods for safe operations for the removing of plywood from boarded up dumbwaiters going forward must be provided.	ECB Violation	35438930K	080519CE01PK01	ALT-1	321186587	Worker Fell	475 KENT OWNER LLC	EMPIRE ECS LLC
8/5/2019	Manhattan	315	EAST 46 STREET	0	1	A DOB inspector reported that a compressor at the site became inoperative and that a new one was being delivered. Workers were attaching the broken compressor to a van so that it could be towed away when one of the worker's hand got cut. The worker that suffered a cut received first aid at the site and was then taken to a hospital for treatment. No hazardous conditions were observed. It was determined that this incident occurred as the result of a worker's error. No enforcement action was taken.	No Action Necessary			NEW BUILDING	122481741	Other Construction Related Incidents	GOVERNMENT OF THE UNITED ARAB	PLAZA CONSTRUCTION LLC
8/5/2019	Manhattan	590	EAST 83 STREET	0	1	A DOB inspector reported that a worker was removing a plywood fence at exposure two in order to access glass window panes that he wanted to replace when a co-worker let a piece of the fence fall and hit him in the back of the head. The injured worker was wearing a hard hat, but complained of a headache. 911 was called, and the worker was taken to a hospital. The inspector was informed that the worker was okay. Both the injured worker and the co-worker that let the piece of fence fall did not wait for the proper personnel to remove the fence, and started to remove the fence themselves, when the incident occurred. An ECB Violation was issued for a failure to institute safety equipment measures or a temporary restriction remedy. A DOB Violation was also issued. Additional training and supervision must be provided.	ECB Violation	35438705Y	080519CE08SK02	NB	121190987	Other Construction Related Incidents	THE BREARLEY SCHOOL	E.W HOWELL CO. LLC
8/6/2019	Brooklyn	645	GATES AVENUE	0	1	The Site Safety Manager reported that a worker got his finger cut while user a rebar machine. The worker went to a hospital with co-workers. An ambulance was not called.	No Dispatch			NB	321195586	Other Construction Related Incidents	437 THROOP LLC	STATESIDE CONSTRUCTION

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/6/2019	Manhattan	150	EAST 78 STREET	0	1	A DOB inspector reported that a worker was operating an excavator to lift a steel beam when the steel beam got caught up on a bucket and snapped into the windshield of the excavator. The worker operating the excavator was struck by broken glass and suffered bruises to his face. The worker was sent to a local hospital. Three ECB Violations were issued: one violation for the failure to institute and maintain safety measures, one violation for the absence of guardrails, and one violation for the use of an excavator without certification. A partial Stop Work Order (PSWO) and three DOB Violations were also issued. The General Contractor at the site will provide a Means and Methods with training and safety measures for the use of an excavator.	ECB Violation	35439029M,30J,31L	080619CE08KG01,02,03	NB	121204151	Mechanical Construction Equipment	150 E 78TH STREET PROPERTY OWN	GILBANE RESIDENTIAL CONST.
8/8/2019	Manhattan	270	PARK AVENUE	0	1	A DOB inspector reported that during the installation of a supported scaffold, a worker that was passing up material lost his balance, slipped, and fell. The worker caught himself on a scaffold frame and lifted himself up, and then other workers helped him back inside. The worker was wearing a harness and a safety belt that featured a retractable lanyard that was not engaged. The worker suffered an injury to his side and was taken to a Redi-Med by the Site Safety Manager. An ambulance was not called. The installation of the supported scaffold was as per the approved plans. No enforcement action was necessary, as it was determined that this incident occurred as the result of a worker's error.	No Action Necessary			ALT	123415964	Worker Fell	MANUFACTURES HANOVER TRUST COM	northstar contracting
8/8/2019	Brooklyn	575	4 AVENUE	0	1	The Site Safety Coordinator reported that a worker was moving flooring materials when he complained about pain in the left side of his rib cage. The worker was taken to a hospital by a co-worker.	No Dispatch			NB	321042331	Other Construction Related Incidents	575 4TH AVENUE, LLC	TITAN REALTY
8/8/2019	Brooklyn	499	EVERGREEN AVENUE	0	1	The Construction Superintendent reported that a worker was uploading concrete blocks when he got his finger pinched between two blocks. The worker was taken to medical care.	No Dispatch			NEW BUILDING	320911055-01-NB	Worker Fell	503 EVERGREEN AVENUE LLC	BROOKLYN B COMPANY GROUP
8/9/2019	Brooklyn	85	JAY STREET	0	1	A DOB inspector reported that a worker was installing rebar on the deck and was not paying attention when he stood up at the same time that his co-workers were passing and carrying rebar. The worker was hit on his hard hat by rebar as he stood up. The injured worker walked up to an ambulance and was taken to a hospital as a precaution. The injured worker was in possession of the necessary safety certification and has received a site-specific safety orientation. There were no other hazardous conditions observed. It was determined that this incident occurred as the result of a worker's error. No enforcement action was taken.	No Action Necessary			NEW BUILDING	321188415	Other Construction Related Incidents	85 JAY STREET BROOKLYN, LLC	NEW LINE STRUCTURES & DEV
8/10/2019	Brooklyn	3514	SURF AVENUE	0	1	A DOB inspector reported that a worker was performing debris removal work when he fell approximately ten feet through an unprotected hole that had an opening that was 3' X 3' wide. The worker suffered injuries to his legs and was taken to a hospital by an ambulance in a conscious state. The hole that the worker fell through was not protected as per code. Four ECB Violations were issued: one violation for a failure to safeguard, one violation for no pre-shift safety meeting, one violation for no tool box talk meeting, and one violation for a failure to maintain adequate housekeeping. A full Stop Work Order (FSWO) and four DOB Violations were also issued.	ECB Violation	35445127R / 35445128Z / 35445129K / 3544530H	081019CE13LJ03 / LJ04 / LJ05 / LJ06	NEW BUILDING - VARIANCE	321189842	Worker Fell	RED APPLE SURF REALTY III LLC	HUDSON MERIDIAN CONSTRUCTION
8/10/2019	Manhattan	521	WEST 57 STREET	0	1	A DOB inspector reported that there were four workers installing a 4' X 8' glass panel along an interior partition on the ninth floor when the glass slipped, broke, and cut one of the workers' right hand. The worker left the site on his own and went to a hospital, where he received stitches. An ECB Violation was issued for a failure to maintain safety operations due to the unsafe handling of materials. A partial Stop Work Order (PSWO) was issued for glass installation work. A DOB Violation was also issued. A Means and Methods for safe glass installation must be provided.	ECB Violation	35444427Y	081019CE04JK03	ALTERATION TYPE 2	123029748	Other Construction Related Incidents	NAME NOT ON FILE	SUFFOLK CONSTRUCTION COMP
8/12/2019	Manhattan	315	EAST 46 STREET	0	1	The Site Safety Manager reported that a worker was disconnecting a cable when the worker hit their hand on a metal stud and suffered a cut to their right middle finger. The worker walked to a City M.D.	No Dispatch			NB - NEW BUILDING	122481741	Other Construction Related Incidents	GOVERNMENT OF THE UNITED ARAB	PLAZA CONSTRUCTION LLC
8/12/2019	Manhattan	455	5 AVENUE	0	1	The Site Safety Coordinator reported that a worker was on a staircase when he missed a step and rolled down the stairs. The worker sustained cuts and bruises and complained of back pain. The worker was taken to a hospital by a co-worker for observation. An ambulance was not called.	No Dispatch			ALT-1	123313725	Other Construction Related Incidents	NEW YORK PUBLIC LIBRARY	TISHMAN CONSTRUCTIONS CORP

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/12/2019	Manhattan	550	WASHINGTON STREET	0	2	A DOB inspector reported that a delivery operation was underway to deliver a 30 cubic yard dumpster to the site. Three of the lanes on the north-bound side of the West Side Highway were closed off. A vehicle that was heading north on the highway attempted to avoid stopping by going into the fourth lane, which was unattended. The vehicle hit a motorbike and injured two pedestrians. One of the pedestrians suffered minor bruises, and the second pedestrian suffered a shoulder injury. The pedestrian that suffered a shoulder injury was taken to a hospital in stable condition by an ambulance. There was no flag person, no barriers, and no stop paddles in place in the fourth lane to control and contain the operation. There were inadequate to no safety measures provided for the delivery operation on the west side of the job location, into the street and into oncoming traffic. There was no fence provided at the north side of the operation, which created an unsafe and hazardous accessibility condition. Two ECB Violations were issued: one violation for the failure to provide safety measures for traffic control, and one violation for the failure to enclose the site as required. A full Stop Work Order (FSWO) and two DOB Violations were also issued.	ECB Violation	35438711K/35438712M	081219CE02SK01 / 02	ALTERATION	123414778	Other Construction Related Incidents	NAME NOT ON FILE	Turner Construction Company
8/13/2019	Bronx	1535	UNDERCLIFF AVENUE	0	2	A DOB inspector reported that the plumbing and bathtub in the apartment # 111 bathroom was being replaced when the floor partially collapsed and two workers fell fifteen feet through the floor into the basement. Both workers were transported to an area hospital. The building has an active plumbing permit to only replace the washing and drying machines in an existing laundry room. Three Aggravated Level 2 ECB Violations were issued: one violation for a failure to safeguard all persons and property, one violation for the performance of work without a permit, as the active permit was for the replacement of the washing and drying machines, and one violation for a failure to maintain the building in a code-compliant manner. A full Stop Work Order (FSWO), a partial Vacate Order, and three DOB Violations were also issued.	ECB Violation	35407110N, 35407111P, 35407112R	081319CEREPO1/EP02/EP03			Worker Fell	CM 1535 UNDERCLIFF LLC	
8/13/2019	Brooklyn	138	WILLOUGHBY STREET	0	1	A DOB inspector reported that a worker was standing on a baker scaffold while a co-worker was moving the scaffold to a different location on a wooden platform. The scaffold collapsed into the pool area. When the scaffold collapsed, the worker jumped off of the scaffold and held onto the framing work from the ceiling before falling into the pool area. The worker was found conscious, but suffered cuts and bruises. The worker was sent to Methodist Hospital. The worker on the scaffold had received OSHA training, but did not receive four-hour user training. Three ECB Violations were issued: one violation for a failure to safeguard all persons and property affected by the construction operation, one violation for riding on a manually propelled free standing scaffold while it was being moved, and one violation for the failure to produce a scaffold training certificate card. A partial Stop Work Order (PSWO) was issued for the use of supported baker scaffolds. Three DOB Violations were also issued. Training and safety measures must be provided.	ECB Violation	35439038Y, 35439036K, 35439037M		NB	321197085	Worker Fell	NYC HPD	LENLEASE(US)CONSTRUCTION
8/14/2019	Manhattan	100	EAST END AVENUE	0	1	The Site Safety Manager reported that a worker got his fingernail caught while moving a dolly. The worker went to an urgent care center.	No Dispatch			ALT	122211052	Other Construction Related Incidents	THE CHAPIN SCHOOL LTD	JRM CONSTRUCTION MAGT

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
8/15/2019	Manhattan	1558	3 AVENUE	0	1	A DOB inspector reported that there were workers using the fire stairs of the adjacent property to gain access into the construction site. The drop ladder of the fire escape was lowered on top of the metal garbage bin of the adjacent building. An employee from a maintenance company was attempting to remove garbage from the garbage bin, and, because the drop ladder had been lowered on top of the bin, the ladder was preventing the lid from staying open. The maintenance worker leaned into the bin, and the steel lid fell onto the maintenance worker's head. The maintenance worker did not suffer a laceration and was not bleeding, but suffered a bump on the top of his head and felt dizzy. The maintenance worker was taken to a hospital. Two ECB Violations were issued: one violation for the failure to maintain safety measures, as the adjacent property's fire escape was being both used and obstructed, and one violation for the performance of work that was contrary to the Site Safety Plan, as the use of the fire escape to gain access into the site was not in conformance with the approved plan. A partial Stop Work Order (PSWO) was issued on the use of the fire escape and for activity around the area of the drop-down ladder. The General Contractor is to provide a Means and Methods for the safe operation of the job, and is to maintain that the fire escape is free from obstructions.	ECB Violation	35446601j; 35446602i			NEW BUILDING	121186518	Other Construction Related Incidents	145 EAST 16TH STREET	DDG DEVELOPMENT LLC
8/15/2019	Manhattan	641	LEXINGTON AVENUE	0	1	The Site Safety Manager reported that a worker was hooking up a data wire to a desk unit when he was shocked by the live wire. The worker went with a co-worker to a medical facility that was near the job site.	No Dispatch					Other Construction Related Incidents	FIRST LEXINGTON CORPORATION		
8/16/2019	Brooklyn	2057	LINDEN BOULEVARD	0	1	A DOB inspector reported that there were workers lining up steel beams that were going to be erected by a crane. When one of the beams was lifted by the crane's choker, control of the beam was lost, and the flange/gusset plate of the beam struck a worker's foot. The struck worker suffered injuries to his right leg and was taken to Good Samaritan Hospital in a conscious state. The beam was rigged improperly by the injured worker. The crane operator was not aware of the presence of the flange/gusset plate, and the presence of the flange/gusset plate was not communicated to him during the operation. The riggers at the site's sixteen-hour minimum cards could not be verified on site. The lift director that was listed on the permits was not the same lift director disclosed on site. An ECB Violation was issued for a failure to safeguard, as there were no safety measures provided for steel erections. A partial Stop Work Order (PSWO) was issued for all steel erections. A DOB Violation was also issued. The General Contractor is to provide a Means and Methods for the safe operation of the job.	ECB Violation	35439770P	081619CE05DM01	ALTERATION	302582382	Material Fell	DEPARTMENT OF EDUCATION	TURNER CONSTRUCTION COMPANY	
8/16/2019	Manhattan	106	WEST 56 STREET	0	1	The Site Safety Manager reported that a worker was using a hammer to hit concrete when a piece of concrete hit him on the arm. The worker suffered a small injury to his arm. An ambulance was called, and the ambulance took the worker to a hospital.	No Dispatch			NB	123057538	Other Construction Related Incidents	106 WEST 56TH STREET PROPERTY	anthony t. rinaldi llc	
8/19/2019	Manhattan	270	PARK AVENUE	0	1	The Site Safety Manager reported that a worker was using an "A"-Frame ladder when he slipped about four feet while coming down from the ladder. The worker stopped his fall by holding the ladder. The worker suffered an injury to his heel and complained about pain. The worker was taken to a hospital for a checkup.	No Dispatch			DEMOLITION	123656640	Worker Fell	MANUFACTURES HANOVER TRUST COM	NORTHSTAR CONTRACTING GRO	
8/19/2019	Brooklyn	9	DEKALB AVENUE	0	1	The Site Safety Manager reported that a worker was changing off a wrench device on a drill rig when a plate was caught on a cable and hit the worker above his eye. The worker suffered a small laceration and went to a hospital with a co-worker. An ambulance was not called.	No Dispatch			FO-EA	320914338	Other Construction Related Incidents	9 DEKALB FEE OWNER LLC	JDS CONSTRUCTION GROUP	



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/19/2019	Brooklyn	502	WILSON AVENUE	0	1	A DOB inspector reported that while another DOB inspector was in the process of conducting an inspection, the handrail on a flight of stairs broke, causing him to fall approximately six feet from the stairs to the cellar. The inspector that fell was conscious and speaking and was taken to Woodhull Hospital. There was no Construction Superintendent or Competent Person present at the site. There were four to five workers at the site, and none of the workers spoke or understood English. There was no design drawing for the stairs, and there had been no inspection of the site structural works done by a special inspector. Fourteen total ECB Violations were issued: one violation to the General Contractor for the failure to notify the Department Of Buildings of the incident, one violation to the Construction Superintendent for the failure to notify the Department Of Buildings of the incident, one violation for the failure to provide design drawings for the makeshift stairs going from the first floor to the cellar, one violation for the failure to provide design drawings for a work platform in the second level elevator shaft, one violation for the failure to provide and maintain handrails at the stairs going from the first floor to the cellar, one violation for the failure to provide adequate guardrails at the elevator shaft, as the top rail was thirty-four inches, one violation for the failure to provide special inspector reports for the C-Joists that were installed up to the second level, one violation for the failure to provide a Department Of Transportation (DOT) permit for the storage of Concrete Masonry Unit (CMU) block outside of the site, one violation for the presence on the site of a worker that did not possess a valid OSHA card, one violation for the presence on the site of a second worker that did not possess a valid OSHA card, one violation for the presence of a scaffold at exposure three that was not erected properly, as the scaffold was not fully planked and the planks were not tied down, one violation for the failure of the Construction Superintendent to perform their duties, and one violation for the absence of a competent	ECB Violation	35445155Y, 35445156X, 35445157H, 35445158J, 35445159L, 35445160Z, 35445161K, 35445162M, 35445163Y	081919CE04DG03/04/05/06/07/08/09/10/11	NB	321188040	Worker Fell	502 WILSON VILLA LLC	BIG DREAM DEVELOPERS LLC
8/20/2019	Brooklyn	117	NEWTON STREET	0	1	A DOB inspector reported that a worker tripped over protection for floor penetration, fell, and injured his back. The worker was found conscious and alert, and did not suffer any visible cuts. The worker was taken to an area hospital by a New York City Fire Department (FDNY) ambulance for observation. An ECB Violation was issued for a failure to institute safety measures at the construction site, as the floor protection was inadequate, which led to the incident. A DOB Violation was also issued.	ECB Violation	35438772Y	082019CE01IH02	NB	320909772	Worker Fell	NEW 470 LLC	470 manhattan con lic
8/20/2019	Manhattan	1465	PARK AVENUE	0	1	A DOB inspector reported that a roofer was performing work on a setback when he used an unstable makeshift platform to attempt to enter the building from the setback. The roofer lost his balance, fell forward onto a metal stud, and suffered a cut to his right hand. The roofer was taken to a hospital in stable condition, where he received five stitches and then returned to the site. The roofer was required to leap approximately thirty inches from the setback to the windowsill in order to access the makeshift platform. Two ECB Violations were issued: one violation for the failure to maintain safety measures and egress as required, and one violation for the failure to maintain supported pipe scaffolding as per code. A partial Stop Work Order (PSWO) was issued for all work on setbacks, as there were multiple setback locations in the building at various levels and exposures with the same condition for egress and ingress. Two DOB Violations were also issued. A second partial Stop Work Order (PSWO) was issued in response to other hazardous conditions that were found at the site that were unrelated to the incident. The General Contractor is to provide and maintain adequate means of egress and ingress along the procedure plan for all setback operations going forward.	ECB Violation	35438921 Z / 35438922 K	082019CE11MH01 / 02	NEW BUILDING	121191432	Other Construction Related Incidents	LEX GARDENS II TP4 HOUSING DEV	CONGRESS BUILDERS LLC

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/20/2019	Manhattan	161	MAIDEN LANE	0	0	1 A DOB inspector reported that during a wire cutting operation for a fire pump on the fiftieth floor level, an electrician placed a wire on his leg for support while attempting to cut an electrical wire with a knife. The knife went through the wire and cut the electrician on his leg. The electrician was in stable condition and was taken to a hospital by a co-worker by a taxi. The fire pump that the electrician was working on was isolated to one location. The wiring was performed inaccurately, and the electrician was attempting to remedy the wrong wiring, but the tool and technique that was being used by the electrician was inappropriate for the operation. It was determined that this incident occurred as the result of a worker's error, and no enforcement action was taken.	No Action Necessary			NEW BUILDING	JACOB MERMELSTEIN	Other Construction Related Incidents	NAME NOT ON FILE	RAY BUILDERS INC
8/20/2019	Manhattan	34	HUDSON BOULEVARD EAST	0	0	1 A DOB inspector reported that a worker was injured while stripping formwork at the cellar level. The worker was taken to an area hospital, where he was treated and released. The worker was given approval to return to work on the following day. Two ECB Violations were issued: one Aggravated Level 2 ECB Violation for a failure to safeguard, and one violation for a failure to immediately notify the Department Of Buildings of the incident. A partial Stop Work Order (PSWO) was issued for all stripping operations. Two DOB Violations were also issued.	ECB Violation	35432815H & 35432814X		NEW BUILDING	122885422-01-NB	Worker Fell	509 W 34, L.L.C.	TURNER CONSTRUCTION COMP
8/20/2019	Manhattan	501	EAST 79 STREET	0	0	1 The Site Safety Manager reported that a worker was cutting a brick when a chip from the brick hit another worker in the face. The struck worker went to a clinic.	No Dispatch			ALTERATION TYPE 2	123129373-01-EW-OT	Other Construction Related Incidents	YORK TOWERS INC	YATES REST GROUP LTD
8/21/2019	Brooklyn	10	NEVINS STREET	0	0	1 The Site Safety Manager reported that a worker was painting and taping sheetrock on stilts when he lost his balance and fell. The worker hurt his arm and was taken to a hospital by an ambulance.	No Dispatch			NB	320915578	Other Construction Related Incidents	NEVINS STREET OWNER LLC	DANYA CEBUS CONSTR.
8/21/2019	Queens	22-44	JACKSON AVENUE	0	0	1 A DOB inspector reported that a laborer was performing a clean-up operation and was in the process of using a lift jack to move a pallet of windows when the windows slipped and pinned the worker's foot. The worker was found conscious and alert and was taken to Elmhurst Hospital. It was determined that this incident occurred as a result of a worker's error. No enforcement action was taken.	No Action Necessary			NEW BUILDING	420651912-01-NB	Worker Fell	G & M REALTY, L.P.	G & M REALTY LP
8/22/2019	Brooklyn	266	KENT AVENUE	0	0	1 A DOB inspector reported that at a new building under construction and topped off at forty-three stories, the wind blew approximately 30 feet of parapet and 20 feet of decking off of the sidewalk shed at the corner of Kent Avenue and Grand Street. The parapet and decking struck a pedestrian on the wrist. The pedestrian refused medical attention. An Aggravated Level 2 ECB Violation was issued for a failure to protect the public and property. A partial Stop Work Order (PSWO) was issued for exterior work.	ECB Violation	36407918X		NEW BUILDING	320916407-01-NB	Scaffold/Shed/Fence/Shoring/Installation	260 KENT LLC	260 KENT CONSTRUCTION LLC
8/22/2019	Manhattan	509	WEST 34 STREET	0	0	1 A DOB inspector reported that a worker was receiving a delivery of rebar that was approximately thirty feet in length at grade level exposure three. The rebar was being pulled through an opening in a guardrail system where there was temporary electrical cord running on the midrail. The rebar cut the electrical cord due to the constant friction of movement that was encountered with both objects, and the rebar came into contact with live electricity wire, which caused the worker to get shocked. The worker was taken to a hospital, where he was reported to be in stable condition. Four ECB Violations were issued: one violation to the General Contractor for a failure to institute safety measures, one violation to the Concrete Sub-Contractor for a failure to institute safety measures, one violation for the presence of poor housekeeping, and one violation for the presence of inadequate egress. A partial Stop Work Order (PSWO) was issued on all concrete operations. Four DOB Violations were also issued. Both the General Contractor and the Concrete Sub-Contractor must provide detailed safety measures for the concrete operation going forward in relation to rebar handling, the delivery of formwork, and stripping operations.	ECB Violation	35445301 N / 02 P / 03 R / 04 Z	082219CE04MS04/05/06/07	NEW BUILDING	122885422	Other Construction Related Incidents	509 W 34, L.L.C.	TURNER CONSTRUCTION COMPANY
8/22/2019	Manhattan	620	MADISON AVENUE	0	0	1 The Site Safety Manager reported that a worker was working on ductwork when he accidentally hit his wrist. The worker was taken to Columbia Presbyterian Hospital, where he received ten stitches before going home.	No Dispatch			ALTERATION TYPE 2	123656793-01-EW-OT	Other Construction Related Incidents	767 FIFTH PARTNERS LLC	MICHILLI INC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/22/2019	Manhattan	9	ORCHARD STREET	0	1	A DOB inspector reported that a worker had stepped on a wooden stair to come out of the mechanical room when the nails gave way and the steps failed, causing the worker to fall. The wooden stair had been set up to provide access between the mechanical room and the twelfth floor. The wooden stair had deteriorated over time. The worker that fell suffered bruises and was sent to emergency care to receive a checkup. An ECB Violation was issued for a failure to maintain temporary equipment.	ECB Violation	35439048H		ALTERATION-1	121326010	Worker Fell	NINE ORCHARD PARTNERS, LLC	DNP BUILDERS LLC
8/23/2019	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that a worker was using a saw on wood when the saw kicked back and pulled up the worker's nail. The worker went to a City M.D. on his own. An ambulance was not called.	No Dispatch			NB	121328205	Other Construction Related Incidents	BROADWAY 57TH/58TH RETAIL INVE	LEND LEASE US CONST.
8/24/2019	Manhattan	240	SOUTH STREET	0	1	The Site Safety Manager reported that a worker was injured while taking in a delivery. The injured worker was transported to a hospital by EMS.	No Dispatch			NEW BUILDING	121185528-01-NB	Worker Fell	NAME NOT ON FILE	LENDLEASE(US)CONSTRUCTION
8/26/2019	Bronx	1201	SPOFFORD AVENUE	0	1	The Site Safety Manager reported that a worker accidentally hit his finger with a hammer. The worker went to an urgent care center on his own.	No Dispatch			NB	210178500	Other Construction Related Incidents	NYC ACS	BROADWAY BUILDERS LLC
8/26/2019	Bronx	2065	RYER AVENUE	0	1	A DOB inspector reported that there were workers installing formwork on the foundation and using a ladder to gain access to the formwork. A worker was coming down from the formwork when he fell approximately six feet. The worker suffered a right arm injury and was bleeding. The worker was taken to a hospital, where he was reported to have suffered a broken right wrist. When the inspector initially responded to the incident on the date that the incident occurred, the Site Safety Manager, General Contractor, and general super had left the job site, and only an office manager was present at the job site. The office manager could not provide any construction documentation. On this date, an ECB Violation was issued for the tampering with the evidence of an incident, and a full Stop Work Order (FSWO) was also issued. The inspector performed a follow-up inspection on the following day, and four additional ECB Violations were issued during the follow-up inspection: one violation for the presence of uncapped rebar around a working area, one violation for the failure to institute safety measures, one violation for the performance of unsafe construction practices, as a ladder was being used instead of a work platform, and one violation to the Site Safety Manager for the failure to perform their responsibilities, as the Site Safety Manager left the site before the Department Of Buildings responded to the incident. The full Stop Work Order that was issued on the previous day was partially rescinded and changed to a partial Stop Work Order (PSWO) to stop concrete operations. The General Contractor is to provide a Means and Methods for the safe operation of the job, including a worker orientation and additional safety measures.	ECB Violation	35438876Z, 77K, 78M, 79Y, 80L		NEW BUILDING	220617205	Worker Fell	RYER AVE HOLDINGS, LLC	UA BUILDERS CORP
8/26/2019	Bronx	250	COSTER STREET	0	1	The Site Safety Manager reported that a worker got his finger caught between two cooling panels during an installation. The worker was taken to a hospital by an ambulance.	No Dispatch			ALT-1	220604255	Other Construction Related Incidents	ALPINE ESD, LLC	GOLDEN TOUCH CONST.
8/26/2019	Manhattan	206	WEST 95 STREET	0	1	A DOB inspector reported that workers were performing stucco work on a mast climber at the second floor level at the same time that there were electricians installing electrical equipment on the roof. A 2" X 4" metal coupling slipped out the hand of one of the electricians, fell, and hit the arm of one of the workers that was on the mast climber. The injured worker suffered a possible broken arm and was taken to a hospital. The mast climber was missing overhead protection. There was no coordination between the multiple trades that were working on the same vertical alignment, which indicates the absence of adequate safety measures. Four ECB Violations were issued: one violation for the failure to maintain safety measures, one violation for the unsafe storage of materials at the edge of the building, one violation for the absence of overhead protection on the mast climber, and one violation for the presence of a working deck on the outrigger platform that was not fully planked. A partial Stop Work Order (PSWO) was issued for all exterior work, including work on the roof and set back within ten feet of the leading edge and the operation of the mast climber. The General Contractor is to provide an incident report with a Means and Methods for the safe operation of the job.	ECB Violation	35446636J, 37L, 38N & 39P.		NEW BUILDING	122484524	Material Fell	212 WEST 95 OWNER LLC	TRANSPARENT CONSTRUCTION



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/27/2019	Bronx	94	EAST 208 STREET		1	5 A DOB inspector reported that at a four story new building, Concrete Masonry Unit blocks that were delivered to the site the previous week were found present on the third floor deck. The third floor deck was under a framing stage, and was not shored and braced against rotation or lateral movement. The load on the deck initiated a collapse, and the front half of the third floor deck fell onto the second floor. This collapse caused the death of one worker and injuries to five other workers. The five injured workers were taken to a hospital and received treatment. The construction fence at the site will be extended on the curb line to create a safety/collapse zone, and barricades will be placed in order to create a walkway that will be safe for pedestrians. Necessary signage will be posted for pedestrians to use the walkway. A DOB Violation was issued for the failure to safeguard persons and property affected by the construction operation. A full Stop Work Order (FSWO) was also issued. Additional violations will be issued after the completion of inspection and necessary research. A DOB Violation was also issued to the adjacent property on exposure four for the installation of Overhead Protection for the passageway in proximity of the collapse zone.	DOB Violation		082719CE0701RV	NEW BUILDING	210178458	Material Fell	94 E 208 STREET PARTNERS LLC	PIONEER GENERAL CONSTRUCT
8/27/2019	Manhattan	13	LAIGHT STREET		0	1 The Site Safety Manager reported that a worker was unloading framing from a truck when a piece fell and hit the worker's upper leg. The worker was taken to a hospital by an ambulance.	No Dispatch			ALT-1	123683530	Other Construction Related Incidents	REPORTS WORKER UNLOADING FRAMIN	PAVARINI MC GOVERN
8/27/2019	Manhattan	217	WEST 57 STREET		0	1 The Site Safety Manager reported that a worker was walking down a lift when his right arm brushed up along a duct strap. The worker suffered a cut to his arm and went to Mount Sinai Hospital with a co-worker. An ambulance was not required.	No Dispatch			NB	121328205	Other Construction Related Incidents	BROADWAY 57TH/58TH RETAIL INVE	LEND LEASE US CONSTR.
8/29/2019	Bronx	3466	WEBSTER AVENUE		0	1 A DOB inspector reported that a carpenter was using an electric circular saw to cut a piece of plywood on the roof when the saw kicked back and the carpenter's left index finger got cut off. The carpenter was taken to a hospital by ambulance. The carpenter was cutting the plywood on a table that was set up improperly. Seven ECB Violations were issued: one violation for a failure to maintain safety measures, one violation for the absence of many rebar caps, one violation for the absence of a design drawing for a temporary work platform, one violation for the absence of a guardrail, one violation for the absence of a handrail on the stairs, one violation for the presence of a worker at the site that did not receive a site-specific safety orientation, and one violation for the presence of poor housekeeping. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35438885K, 86M, 87Y, 88X, 89H, 90P & 91R		NEW BUILDING	220551793	Other Construction Related Incidents	3466 WEBSTER LLC	TRIBOROUGH CONSTRUCTION S
8/29/2019	Brooklyn	4813	9 AVENUE		0	1 A DOB inspector reported that a brick layer was adjusting the working deck for the scaffolding on the seventh floor while another worker that was part of a window-installation operation entered the area below the masonry work that was at the sixth floor. A piece of debris fell from the brick layer's platform and struck the window installation worker. The window installation worker suffered bruises on his arm and went to an urgent care center. The injured worker then returned to the site. An ECB Violation was issued for a failure to maintain safety measures, as there was no Controlled Access Zone (CAZ) at the site, and there was no coordination between the trades while they were working on the same vertical lines. A partial Stop Work Order (PSWO) was issued on all exterior work and all work on scaffolding. The General Contractor is to provide a Means and Methods for the safe operation of the job, along with a worker orientation and additional safety measures.	ECB Violation	35445248N		NEW BUILDING	320592970	Material Fell	MAIMONIDES MEDICAL CENTER	AMERICON CONSTRUCTION INC
8/29/2019	Manhattan	202	BROOME STREET		0	1 A DOB inspector reported that an electrician was leaning forward while installing PVC pipes in an electrical box on the sixth floor. When the electrician tried to stand up, he suffered a cramped back muscle and could not stand up. The electrician was taken to a hospital by an ambulance. It was determined that this incident occurred as the result of a worker's error. No enforcement action related to the incident was deemed necessary. However, four ECB Violations were issued for hazardous conditions that were unrelated to the incident.	No Action Necessary			NEW BUILDING	121203937	Other Construction Related Incidents	SITE 3 DSA OWNER LLC	TRITON CONSTRUCTION CO.,



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/29/2019	Queens	34-49	107 STREET		1	0 A DOB inspector reported that a worker was offloading steel members for the erection of a sidewalk shed at exposure one in the roadway when a junior beam for the sidewalk shed that was 4" X 6" X 6' came loose and hit the worker on his head. An ambulance was called, and the worker was taken to a nearby hospital by an ambulance in bleeding and stable condition. The worker succumbed to his injuries. A DOB Violation was issued for a failure to safeguard all persons and properties. A full Stop Work Order (FSWO) was also issued. There were many hazardous conditions present at the job. These conditions will be addressed by issuing the appropriate ECB Violations pending investigation.	DOB Violation		082919CE0301MA	NEW BUILDING	420605660	Material Fell		PAUL J. SCARIANO INC
8/31/2019	Manhattan	200	PARK AVENUE		0	1 A DOB inspector reported that a worker from a sub-contractor at the site was at a level that was approximately eight feet in height and was removing beams for overhead protection in the lobby area. One of the beams had already been dismantled by the worker's foreman. The worker was not aware of the loose member and stepped onto it. The worker lost his balance, fell onto the escalator, and then rolled to the floor. The worker suffered injuries to his right arm, left leg, and back, and was transported to a hospital by an ambulance in stable condition. Seven total ECB Violations were issued, including five total violations to the General Contractor and two violations to the sub-contractor. The five violations issued to the General Contractor include: one violation for the absence of safety measures for an elevated operation during dismantling, one violation for the absence of an approved design drawing for the platform, one violation for the failure to provide a notification, one violation for the performance of work that was contrary to the variance permit, and one violation for the absence of an Occupant Protection Plan. The two violations issued to the sub-contractor include one violation to the sub-contractor for the absence of safety measures for an elevated operation during dismantling and one violation for the performance of after-hours work without an after-hours variance permit. A full Stop Work Order (FSWO) and seven DOB Violations were also issued.	ECB Violation	35445259 Z / 60 X / 61 H / 62 J / 63 L / 64 N / 65 P	083119CE05MH01/02/03/04/05/06/07	ALTERATION 2	123872238	Worker Fell	200 PARK, L.P.	CLUNE CONSTRUCTION CO LP
8/31/2019	Manhattan	304	MULBERRY STREET		0	1 A DOB inspector reported that a worker was using a circular saw to rip shims of wood when his finger was cut from the finger tip to the first knuckle. The worker was transported to a hospital by an ambulance. The worker did not use a straight edge or another type of precaution to prevent the blade from jumping, which was contrary to the manufacturer's specifications. A safety orientation involving circular saws was conducted on August 14, 2019, but not all of the employees at the site were present. The Site Safety Manager was unable to produce a tangible sign-in sheet with the signatures of the attendees. The safety orientation that was held was missing information involving manufacturer's specifications, such as the securing of material while cutting. Two ECB Violations were issued: one violation for the use of a circular saw contrary to the manufacturer's specifications, and one violation for the failure to provide a tangible attendance log for the safety orientation, as well as for the failure to provide required information during the safety orientation. A partial Stop Work Order (PSWO) was issued to stop the use of hand held power saws. Two DOB Violations were also issued.	ECB Violation	35449337N, 38P	083119CE02FB04, 083119CE02FB05	NEW BUILDING	121190040	Mechanical Construction Equipment	304 MULBERRY STREET OPERATING	FOUNDATIONS GROUP I, INC
9/3/2019	Manhattan	217	WEST 57 STREET		0	1 The Site Safety Manager reported that a worker tripped during a stripping operation on the ninety-seventh floor. The worker complained of back pain and wanted an ambulance to take him to a hospital. An ambulance was called.	No Dispatch			NB	121328205	Worker Fell	BROADWAY 57TH/58TH RETAIL INVE	LENLELEASE CONSTRN



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/3/2019	Staten Island	93	MILL ROAD	0	1	A DOB inspector reported that a worker was using an electric machine to cut thread on pipes when he tried to measure the depth of the threads by placing his finger on a pipe, while the pipe was spinning on the machine. The worker's right index finger got caught in the machine and he was cut. The worker was taken to a hospital to get stitches. The worker was not experienced and had not received any training to operate the machine. Three ECB Violations were issued: one violation for the failure by the employer to provide training to the worker for the use of the machine, one violation for the absence of a site-specific safety orientation for the worker, and one violation for the absence of the manufacturer's specifications for the machine that was being used. A partial Stop Work Order (PSWO) was issued for all equipment use. The General Contractor is to provide training for all workers using equipment, evidence of a site-specific safety orientation to all workers, and a Means and Methods for the safe operation of the job.	ECB Violation	35446695Z, 96L AND 97N		NEW BUILDING	520305937	Mechanical Construction Equipment	KING KULLEN GROCERY CO INC	HUDSON MERIDIAN CONSTRUCT
9/4/2019	Brooklyn	1620	FULTON STREET	0	1	A DOB inspector reported that an engineer was on site at an eleven story block and plank new building. The engineer attempted to use a ladder to go from the third floor level to the second floor level when he fell and injured himself. The engineer was taken to a hospital in stable condition by an ambulance. At the hospital, the engineer was reported to have suffered bruises, a bump, and a cut to the head that might require stitches. The ladder used and means of egress were not available on site to the inspector, and there was no second means of egress provided. The ladder used for egress was not secure, and rebar that was present at the location impaired access to the ladder, which created an unsafe and hazardous working condition. Ten total ECB Violations were issued: one violation for the absence of approved Site Safety Plans, one violation for the use of a crane at the site for an operation that was not on the approved Site Safety Plan, one violation for the absence of fall protection or guardrails for perimeter access or operations, one violation for the presence of inadequate and/or no means of egress or ingress to access the working deck, one violation for the failure to conduct a pre-shift safety meeting for the operation, one violation for the presence of a sidewalk shed that did not conform to plans, as there was no anchorage to the sidewalk provided, one violation for the failure to provide a site-specific orientation to the engineer for the relevant tasks and activities that were being performed at the site, one violation for the tampering with equipment that was related to the incident, as the ladder involved in the incident was unavailable and the location was not contained, one violation for the failure to institute and maintain safety measures, and one violation to the Site Safety Manager for allowing work to continue without an approved site Safety Plan at the site. A full Stop Work Order (FSWO) and ten DOB Violations were also issued.	ECB Violation	35446730X / 31H / 32 J / 33 L / 34 N / 35 P / 36 R / 37 Z / 38 K / 39 M	090419CE03MS12/13/14/15/16/17/18/19/20/21	NEW BUILDING	321191214	Worker Fell	FAC FULTON STREET HOUSING DEVE	FULTON STREET BUILDERS L
9/4/2019	Manhattan	340	EAST 34 STREET	0	1	A DOB inspector reported that while a boom truck was lifting a load of materials onto the sidewalk shed, the boom hit a tree, causing a small tree branch to break off of the tree and fall. The tree branch struck a pedestrian. The pedestrian refused medical attention and left the scene. A review of the Site Safety Plan and the plan of the sidewalk shed revealed that the storage of materials on top of the sidewalk shed was not allowed. Two ECB Violations were issued: one violation for a failure to maintain safety measures, as pedestrian safety was affected by the lifting of materials over the sidewalk shed, and one violation for the storage of materials on top of the sidewalk shed that was not allowed by design. A partial Stop Work Order (PSWO) was issued for all exterior work, including deliveries. The General Contractor is to provide a Means and Methods with additional safety measures and an amended Sidewalk Shed Plan.	ECB Violation	35446932Y, 33X		FAÇADE REPAIR	123311683	Material Fell	340 EAST 34 II L.L.C.	WESTERN WATERPROOFING COM
9/5/2019	Brooklyn	1	CLINTON STREET	0	1	The Site Safety Manager reported that a worker was cleaning debris and loading a dumpster when he scraped his cheek on a metal stud. The worker went to a City M.D. An ambulance was not called.	No Dispatch			NB	321197478	Other Construction Related Incidents	CADMAN ASSOCIATES LLC	CONSIGLE & ASSOC.
9/5/2019	Brooklyn	196	WILLOUGHBY STREET	0	1	The Site Safety Manager reported that a worker's left finger was cut while removing dirt with a shovel. The worker went to a City M.D. An ambulance was not called.	No Dispatch			FO	320910323	Other Construction Related Incidents	RXR 196 WILLOUGHBY OWNER LLC	HUNTER ROBERTS



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/5/2019	Brooklyn	405	DUMONT AVENUE	0	1	The Site Safety Manager reported that a worker cut his leg on a piece of tie wire. The worker was transported to a hospital by an ambulance.	No Dispatch			NEW BUILDING	321186729-01-NB	Worker Fell	NYCHA	MEGA CONTRACTING GP LLC
9/6/2019	Brooklyn	554	4 AVENUE	0	1	A DOB inspector reported that there were workers that installing metal flushing on the roof of an eleven story new building when a piece of metal flushing that was approximately two feet long came loose and fell. The piece of metal flushing flew about fifteen feet outside of the sidewalk shed and hit a pedestrian in the arm. The pedestrian left the scene with another pedestrian and did not ask for medical attention. An ECB Violation was issued for a failure to safeguard persons and property affected by construction operations. A partial Stop Work Order (PSWO) was issued to stop all exterior work, including work on the roof and setbacks. The General Contractor is to provide an incident report with a Means and Methods for the prevention of a similar incident.	ECB Violation	35449270H		NEW BUILDING	320622224	Material Fell	4 AVE BU LLC	ABM CONSTRUCTION 1 INC
9/6/2019	Manhattan	388	GREENWICH STREET	0	1	The Site Safety Manager reported that a plumber was in a bathroom on the tenth floor when he tripped on his own extension cord. The plumber hurt his shoulder. The plumber went to see the on-site medic, and was then taken to a hospital by an ambulance.	No Dispatch			alt-1	122612084	Other Construction Related Incidents	CITIGROUP TECHNOLOGY, INC.	TISHMAN CONSTR.
9/9/2019	Brooklyn	1654	BUSHWICK AVENUE	0	2	A DOB inspector reported that there were workers that were using a boom truck to unload truck that was carrying steel. When an attempt was made to separate a huge bundle of steel into two smaller and more manageable sections, the bundle became loose and flipped over, causing injuries to two workers, one of which fell off of the truck. One of the workers refused medical attention, while the worker that fell off of the truck suffered bruises and minor injuries and was taken to Brookdale Hospital in stable condition. Seven ECB Violations were issued: one violation for the presence of inadequate safety measures for a steel unloading operation, one violation for the absence of guardrail systems at the edge of excavation, one violation for the absence of approved support of excavation (SOE) drawings to reflect the condition, one violation for the presence of inadequate means of egress, one violation for the tampering with evidence, as the operation was completed and the boom truck was removed, one violation to the General Contractor to notify the Department Of Buildings of the incident, and one violation to the Construction Superintendent for the failure to notify the Department Of Buildings of the incident. A full Stop Work Order (FSWO) and seven DOB Violations were also issued. The General Contractor has been requested to provide safety measures for operations going forward and, and has also been requested to comply with rules regarding safety compliance.	ECB Violation	35446742N / 43P / 44R / 45Z / 46K / 47M / 48Y	090919CE05MS02/03/04/05/06/07/08	NEW BUILDING	321191063	Worker Fell	CS BUSHWICK LLC	THE J CONSTRUCTION CO LLC
9/9/2019	Manhattan	415	10 AVENUE	0	1	A DOB inspector reported that a worker was on the sixth floor installing dowels in order to pour concrete on stairs while there was a formwork stripping operation underway on the seventh floor. A DOKA C-Clamp fell from the seventh floor and hit the worker on the sixth floor in the back. The worker did not suffer a laceration or any bleeding, but began to seize. The worker was taken to a hospital in conscious and stable condition. The worker was eventually released from the hospital after receiving treatment. Three ECB Violations were issued: one violation to the General Contractor for a failure to institute safety measures, as a Controlled Access Zone (CAZ) was not maintained for working in the same area on two different levels, there was no pre-task meeting before a hazardous operation, and there was no formwork removal schedule, one violation to the General Contractor for the failure to provide a site-specific safety orientation for the worker suffered an injury before the worker was engaged at the site, and one violation to the Concrete Sub-Contractor for a failure to maintain safety measures. A partial Stop Work Order (PSWO) was issued. The General Contractor is to provide a Means and Methods with additional safety measures and a worker orientation.	ECB Violation	35446851M, 52Y AND 53X		NEW BUILDING	121191414	Material Fell		HUDSON YARDS CONST II LLC
9/9/2019	Manhattan	531	6 AVENUE	0	1	The Site Safety Manager reported that a worker was unloading rebar when he was hit on the ankle by a piece of rebar. The worker went to a City M.D.	No Dispatch			NB	123174803	Other Construction Related Incidents	531-539 SIXTH AVENUE LLC	NEW LINE STRUCTURES



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/10/2019	Manhattan	388	GREENWICH STREET	0	1	A DOB inspector reported that during a delivery operation, a carpenter got caught in-between sheetrock and the wall of the loading dock opening when the delivery truck driver moved the sheetrock forward instead of lowering it down. The carpenter was taken to a hospital by an ambulance, where he received an x-ray and a scan. The delivery truck driver that was involved with the incident remained on site until another driver was sent to the site to finish the delivery operation. An ECB Violation was issued for a failure to maintain safety measures. A partial Stop Work Order (PSWO) was issued for all deliveries. A DOB Violation was also issued. A Means and Methods for safe deliveries, as well as certification for forklift drivers, must be provided.	ECB Violation	35446758H	091019CE01MS07	ALT	123517391	Other Construction Related Incidents	CITIGROUP TECHNOLOGY, INC.	TURNER CONSTRUCTION
9/10/2019	Brooklyn	535	4 AVENUE	0	1	The Site Safety Manager reported that a worker cut his arm while carrying 2 X 4 studs on his shoulder. The worker went to a City M.D. on his own.	No Dispatch			NB	320626612	Other Construction Related Incidents	XYZ PROPERTIES INC	DYNATEC CONTRACTING
9/11/2019	Manhattan	11	WEST 118 STREET	0	1	The Site Safety Manager reported that a worker was going up stairs when he tripped and hurt his knee. An ambulance was called to take the worker to a hospital. This incident occurred as the result of a worker's error.	No Dispatch			NB	121187982	Other Construction Related Incidents	VICTORY PLAZA HOUSING DEVELOPM	FIFTH AVE BUILDERS
9/11/2019	Manhattan	1230	MADISON AVENUE	0	1	The Site Safety Manager reported that a worker hurt his finger while moving rocks. The worker was taken to a City M.D. by a taxi.	No Dispatch			FO	123470902	Other Construction Related Incidents	KHEDOURI K EZAIR CORP	CM ASSOCIATES CONTR.
9/11/2019	Manhattan	152	EAST 87 STREET	0	1	The Site Safety Manager reported that two workers were hanging a door frame when the top part of the door frame came loose and hit one of the workers in the head. The injured worker did not have his hard hat on, and suffered a minor cut to the head. An ambulance was called. A DOB inspector responded to the incident and reported that there were safety talks and tool box talks for that day recorded by the Site Safety Manager, and that the worker was not watching what he was doing when the incident occurred. It was determined that this incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary			alt-1	121844601	Other Construction Related Incidents	ALLAN GARAGE,	noble construction gr llc
9/11/2019	Queens	68-64	YELLOWSTONE BOULEVARD	0	1	A DOB inspector reported that a worker on the roof was working on a scaffold to perform parapet work when the worker fell in between the scaffold and the façade and landed on the lawn area. The worker's right leg and both hands were broken. The worker was taken to the emergency room, but was not in critical condition. The scaffold and sidewalk shed permits were valid with the design drawings at the site. There were no life lines present at the site. Workers were sent to the site by the General Contractor to remove debris from the scaffold and roof and to secure the roof area. Safety measures will be provided to these workers. Seven ECB Violations were issued: one violation for the failure to safeguard all persons and property, one violation for the failure to notify the Department Of Buildings of the incident, one violation for the failure to provide guardrails, one violation for the failure to provide housekeeping, one violation for the failure to provide responsibility for safety, one violation for a failure to provide adequate dislodgement, and one violation for the failure to adequately secure materials. A full Stop Work Order (FSWO) and seven DOB Violations were also issued.	ECB Violation	35445192N,93P,94R,95Z,96K,97M,98Y	091119CE06MA02,03,04,05,06,07,08	ALT-2	42192160	Worker Fell	ANDREW JACKSON REALTY CO, L P	YELLOWSTONE CONSTRUCTION
9/12/2019	Manhattan	39	WEST 23 STREET	0	1	A DOB inspector reported that a worker was assisting with loading reshores onto a flatbed tractor trailer when a reshore that was resting on the edge of the trailer slipped down and hit the worker, causing a scratch to the worker's back. The worker called an ambulance and was taken to Bellevue Hospital for further evaluation. There was no enforcement action taken.	No Action Necessary			NB	121190424	Other Construction Related Incidents	39 WEST 23RD STREET, LLC	PIZZAROTTI LLC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/12/2019	Queens	159-21	71 AVENUE	0	1	A DOB inspector reported that a worker was trying to relocate a C-Hook for a suspended scaffold when a block of wood that was on top of a parapet wall fell approximately thirty five feet and struck the worker's shoulder. The block of wood was comprised of two pieces: one piece that was 1 and 1/2", and a second piece that was 10" X 10". The worker was suffering from shoulder pain and was transported to a hospital in a conscious state. The struck worker suffered some bruises, but did not suffer any broken bones. The struck worker returned to the site after leaving the hospital. Two ECB Violations were issued: one violation for the failure to safeguard all persons and property, and one violation for the presence of improper standoff bracket design, as there were missing calculations. A partial Stop Work Order (PSWO) was issued for the use of suspended	ECB Violation	35447000Z, 35445549R		ALT-2	421658110	Material Fell	ELECTCHESTER 1 HOUS C	Related Services LLC
9/13/2019	Bronx	707	CONCOURSE VILLAGE WEST	0	1	The Site Safety Manager reported that a worker was shaking out a steel delivery when his finger got caught between two steel beams. The worker suffered an injury to his finger and went to a hospital with the concrete operator.	No Dispatch			NB	220152634	Other Construction Related Incidents	HP CONCOURSE VILLAGE WEST HOUS	JOY CONSTRUCTION CORP.
9/13/2019	Brooklyn	2920	WEST 23 STREET	0	1	A DOB inspector reported that a worker cut his finger by the edge of a metal beam during the installation of a sidewalk shed. The worker went to a City M.D. It was determined that this incident occurred as the result of a worker's error. No enforcement action was taken in response to the incident. However, there were three ECB Violations issued in response to violating conditions that were present at the site: one violation for the failure to have a designated Site Safety Manager at the site for more than two weeks, one violation for the failure to notify the Department Of Buildings of the replacement of the Site Safety Manager, and one violation for the failure to have a Tenant Protection Plan (TPP) for working on an occupied building. A partial Stop Work Order (PSWO) was issued on all facade work. The only work that is to be allowed at the site is the completion of the sidewalk shed by the General Contractor.	ECB Violation	35446886K, 86M AND 87Y		ALTERATION - 1	321187309	Scaffold/Shed/Fence/Shoring/Installation	NYC HOUSING AUTHORITY	DOBCO, INC
9/13/2019	Manhattan	13	LAIGHT STREET	0	1	The Construction Superintendent reported that a laborer twisted his ankle while cleaning debris from an interior demolition operation. An ambulance was called, and the laborer was transported to a hospital.	No Dispatch			ALTERATION TYPE 1	123683530	Other Construction Related Incidents	13-17 LAIGHT NY LLC	PAVARINI MCGOVERN LLC
9/16/2019	Queens	64-06	QUEENS BOULEVARD	0	1	The Construction Superintendent reported that a worker lost his balance and fell approximately four feet to the floor. The worker complained about chest pain and was taken to a hospital for observation.	No Dispatch			NEW BUILDING	421163396-01-NB	Worker Fell	QUEENS BLVD VENTURES, LLC	GREEN-CITI MANAGEMENT INC
9/16/2019	Queens	23-15	44 DRIVE	0	1	The Site Safety Manager reported that an electrician was installing a panel board when his right middle finger got caught between the board and a wall. The electrician suffered a little cut. The electrician wanted to continue to work, but the on-site medic sent him to a doctor for a checkup.	No Dispatch			NEW BUILDING	420655954	Other Construction Related Incidents	BGY CITYVIEW LLC	NEW LINE STRUCTURES & DEV
9/16/2019	Queens	153-24	90 ROAD	0	1	A DOB inspector reported that while there was rebar placement work in progress, a worker was walking on the rebar that was placed on the foundation slab when his foot went through the gaps of the rebar cage. The worker was taken to a hospital. There were no adequate safe means provided for the workers that were walking over the rebar cages, and the Support Of Excavation (SOE) work was not in full compliance with the design drawing. Two ECB Violations were issued: one violation for the failure to institute safety measures, and one violation for the performance of work that was contrary to the approved design drawing. A partial Stop Work Order (PSWO) was issued for all concrete operations and SOE work. The General Contractor is to provide a Means and Methods for the safe operation of the job, as well as a Professional Engineer's report on the Support Of Excavation work.	ECB Violation	35446923M & 35446924Y		NEW BUILDING	420664203	Other Construction Related Incidents	153 JAMAICA HOUSING DEVELOPMEN	JAMAICA BUILDERS LLC
9/16/2019	Queens	111-12	ASTORIA BOULEVARD	0	1	The Site Safety Manager reported that a worker was moving a cart when he tripped and hurt his hand while attempting to break his fall. The worker went to a hospital with a co-worker. An ambulance was not called.	No Dispatch			NB	421105093	Other Construction Related Incidents	NEW YORK CITY SCHOOL CONSTRUCT	E.W. HOWELL CO. LLC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
9/16/2019	Manhattan	430	EAST 58 STREET	0	1	A DOB inspector reported that during a stripping operation on the twenty-sixth floor, a worker was hit by a formwork panel that fell from the ceiling. The worker suffered bruises to his chest and was taken to a hospital. There was no sequence or Means and Methods for the stripping operation, and there was no Controlled Access Zone (CAZ) set up around the fall zone. Four ECB Violations were issued, including three violations to the General Contractor and one violation to the Concrete Sub-Contractor. The three violations that were issued to the General Contractor include one violation for the absence of a sequence for a stripping operation, one violation for the presence of an incomplete jump of a cocoon system, which left a section low, and one violation for the presence of poor housekeeping. The one violation that was issued to the Concrete Subcontractor was a violation for the absence of a sequence for a stripping operation. A partial Stop Work Order (PSWO) was issued to stop all stripping operations. The General Contractor is to provide a Means and Methods for a safe stripping operation.	ECB Violation	35446892Z, 93K, 94M & 95Y			NEW BUILDING	121191423	Material Fell	SUTTON 58 HOLDING COMPANY LLC	LENLEASE(US)CONSTRUCTION
9/16/2019	Manhattan	11	WEST 118 STREET	0	1	A DOB inspector reported that a boom truck was being used to lift a motorized pallet jack from the first floor to the fifth floor. When a worker attempted to bring in the pallet jack through a window, the worker's hand got caught between the wall and the handle of the pallet jack. The worker suffered a cut to his hand and went to a City M.D. for treatment. Six ECB Violations were issued, including five violations that were issued to the General Contractor and one violation that was issued to the Construction Superintendent. The five violations that were issued to the General Contractor include one violation for a failure to institute safety measures, one violation for the absence of rebar caps in many places, one violation for the absence of guardrails at several places on the roof, one violation for the use of supported scaffolding without an installation inspection report, and one violation for the presence of inadequate fall protection, as a concrete-embedded safety strap was in use without an installation inspection report, and a concrete embedded G-Bolt was in use for the leading edge masonry work without the manufacturer's specification. The one violation that was issued to the Construction Superintendent was a violation for the failure to maintain an adequate site safety log. A full Stop Work Order (FSWO) was also issued. The General Contractor is to provide a Means and Methods for the safe operation of the site, and the Construction Superintendent is to provide a corrected site safety log.	ECB Violation	35438894M, 95Y, 96X, 97H, 98J, 99L			NEW BUILDING	121187982	Other Construction Related Incidents	VICTORY PLAZA HOUSING DEVELOPM	FIFTH AVENUE BUILDERS LLC
9/16/2019	Brooklyn	555	4 AVENUE	0	1	A DOB inspector reported that there were two torch operators that were cutting old steel lagging piles that were sticking out of the ground. One of the torch operators was on a ladder and cutting an end section of steel pile that was approximately 4 foot long piece and filled with concrete. When the section of pile came down, the torch operator lost his balance and fell on a concrete ramp. The torch operator hurt his right shoulder, and an ambulance came and took him to a hospital. An ECB Violation was issued for a failure to safeguard persons and property. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35446961N		NB	321238264	Worker Fell	PARTNERS VII/541-555 FOURTH OW	SD BUILDERS AND CONSTRUCT	
9/16/2019	Brooklyn	422	FULTON STREET	0	1	A DOB inspector reported that a worker was hammering a 4 X 4 post near an elevator shaft when a piece of the post splintered off and punctured the worker's arm. The worker went to a City M.D. on his own, where he was treated and then released. This incident took place on September 16, 2019 at approximately 6:00 PM, but the Department Of Buildings was not notified of the incident until September 17, 2019. Three ECB Violations were issued: one violation for the absence of roof protection for the adjacent property at exposure # 2, and two violations, one to the General Contractor and one to the Site Safety Manager, for the failure to immediately notify the Department Of Buildings of an accident. A partial Stop Work Order (PSWO) was issued for all exterior work at the ninth story setback at exposure # 2 and exposure # 1 within ten feet of the leading edge. Three DOB Violations were also issued. Adequate roof protection for the adjacent property at exposure # 2 must be provided and maintained.	ECB Violation	35446774H,35447112N,35447111L	090719CE02MS01,02,03		ALT-1	320908899	Other Construction Related Incidents	NAME NOT ON FILE	TRANSPARENT CONSTRUCTION



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/18/2019	Manhattan	441	9 AVENUE	0	1	A DOB inspector reported that a plumber was working inside a bathroom on the twenty-fifth floor and was removing a pipe when he stood up, hit a metal stud, and suffered a laceration on his right forearm. The plumber walked to a local medical center and received treatment, and then returned to the job site to continue working. The plumber was in possession of a 30-hour OSHA training card and was Site Safety oriented. The Site Safety Manager was able to provide all records. No enforcement action was deemed necessary, as it was determined that this incident occurred as the result of a worker's error.	No Action Necessary			NB	120996351	Other Construction Related Incidents	CBP 441 NINTH AVENUE OWNER, LL	PAVARINI MCGOVERN LLC
9/18/2019	Manhattan	633	EAST 13 STREET	0	1	The Construction Superintendent reported that an electrician was assembling a light pole when he twisted his knee while moving the light pole. The electrician was taken to Bellevue Hospital by a New York City Fire Department (FDNY) ambulance.	No Dispatch			ALT 2	122136312	Other Construction Related Incidents	NYC CITY HSG ATRHORITY	TECHNICO CONSTRUCTION SERVICES
9/19/2019	Bronx	600	BERGEN AVENUE	0	1	A DOB inspector reported that a worker was working from a scaffold and was using gloves to install stainless steel flushing under a window at the sixth floor level when he accidentally suffered a cut to his left wrist. A co-worker took him to a City M.D. to get G42 treatment. The worker went home after receiving treatment. The worker was in possession of a 30-hour OSHA card, and had signed the papers for the day's pre-shift safety meeting. The worker's orientation papers were also okay. It was determined that this incident occurred as the result of a worker's error. No enforcement action was deemed necessary.	No Action Necessary			NB	220151868	Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP
9/19/2019	Manhattan	124	WEST 16 STREET	0	1	The Site Safety Coordinator reported that a worker was on slits performing taping work when he tripped, fell, and hurt his knee. The worker was taken to a hospital by an ambulance for observation.	No Dispatch			NB	121026709	Other Construction Related Incidents	NAME NOT ON FILE	TITANIUM CONSTRUCTION SERVICES
9/19/2019	Manhattan	425	PARK AVENUE	0	1	The Site Safety Manager reported that a worker reached in on duct work when the duct work fell with the worker. The worker was not bleeding and was conscious, but had the wind knocked out of him. An ambulance was called.	No Dispatch			NB	121333921	Other Construction Related Incidents	T-C 425 PARK AVENUE, LLC	TISHMAN CONSTRUCTION CORP
9/19/2019	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker was opening a box with a utility knife when the knife slipped and cut the worker's hand. The worker was taken to an urgent care center by his foreman to get stitches.	No Dispatch			NB	420654508	Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	CNY CONSTRUCTION LLC
9/20/2019	Manhattan	13	LAIGHT STREET	0	1	A DOB inspector reported that a worker was performing demolition work when a partition wall that was approximately 12' in height and 8' in length became dislodged and fell on the worker. The worker was taken to a hospital in a conscious state by an ambulance. An orientation and a tool box talk was given to the worker. The partition wall was not only not secured, but was a temporary wall that was not shown on the design drawings. An ECB Violation was issued for a failure to institute and maintain safety measures and temporary construction. A partial Stop Work Order (PSWO) was issued for all demolition work at the site. The General Contractor must provide a Means and Methods for safe demolition operations going forward.	ECB Violation	35446899L	092019CE01DG01	ALT-1	123683530	Other Construction Related Incidents	13-17 LAIGHT NY LLC	PAVARINI MCGOVERN LLC
9/23/2019	Manhattan	415	10 AVENUE	0	1	A DOB inspector reported that a worker was inspecting formwork when he tripped on a platform of climbing formwork between the eighth and ninth floor. The worker suffered a twisted left ankle and went to an urgent care center. The platform that the worker tripped on was missing an approximately 2' X 3' piece of plywood, and the worker tripped in the area of the missing plywood. The workers at the site had the necessary training certifications and site-specific safety orientations. However, there were several violating conditions found at the site. Six ECB Violations were issued: one violation for the failure to institute safety measures, as there was a tripping hazard present on a working platform, one violation for the failure to provide records of a pre-shift safety meeting, one violation for the absence of a handrail from a stairway between the sixth and ninth floors, one violation for the absence of a guardrail from the seventh floor stair shaft, one violation for the absence of zero cable from the vertical netting at the seventh and eighth floors, and one violation for the failure to maintain adequate housekeeping. A partial Stop Work Order (PSWO) was issued on all forming and stripping operations. The General Contractor is to provide a Means and Methods for the safe operation of the job, along with a tool box talk.	ECB Violation	35445509M, 10J, 11L, 12N, 13P AND 14R		NEW BUILDING.	121181414	Worker Fell	50 HYMC OWNER LLC	HUDSON YARDS CONST II LLC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/23/2019	Manhattan	130	WILLIAM STREET	0	1	The Site Safety Manager reported that a worker was pulling a metal stud out from an A-Frame cart when he cut his forearm on the corner of the stud. The worker went to an emergency room on his own. An ambulance was not called.	No Dispatch			NB	121192903	Other Construction Related Incidents	130 WILLIAM STREET ASSOCIATES	GILBANE RESIDENTIAL CPNST.
9/24/2019	Brooklyn	1544	OCEAN PARKWAY	0	1	The Construction Superintendent reported that a worker cut his wrist while pulling a piece of rope during a material transfer. The worker was taken to a hospital for treatment.	No Dispatch			NB - NEW BUILDING	302032342-01-NB	Other Construction Related Incidents	OCEAN PARKWAY HOLDINGS LLC	QUALITY LOFTS LLC
9/24/2019	Brooklyn	1669	EAST 19 STREET	0	1	A DOB inspector reported that a worker was nailing a piece of plywood as part of a formwork operation on the eighth floor when another worker, who was involved in a rebar placement operation, accidentally hit a piece of plywood that was near a rebar. The piece of plywood that was hit fell and hit the formwork operation worker in the back. The injured worker was taken to Coney Island Hospital by an ambulance. Ten total ECB Violations were issued, including nine violations that were issued to the General Contractor and one violation that was issued to the Construction Superintendent. The violations that were issued to the General Contractor are: one violation for the failure to notify the Department Of Buildings of an incident involving an injury to a worker, one violation for the failure to maintain a safety log, one violation for the failure to ensure that all workers received a site-specific safety orientation, one violation for the failure to provide protection for the adjoining properties, one violation for the failure to extend the sidewalk sheet five feet beyond the property line, one violation for the failure to install a standpipe, one violation for the failure to maintain vertical netting as per code, one violation for the failure to cover floor penetrations and holes, and one violation for the failure to provide an elevator in readiness. The one violation that was issued to the Construction Superintendent was a violation for a failure to notify DOB of an incident involving a worker injury. A full Stop Work Order (FSWO) was also issued. The General Contractor is to provide a Means and Methods with a worker orientation for the safe operation of the job.	ECB Violation	35418654P, 55R, 56Z, 57K, 58M, 59Y, 60L, 61N, 62P AND 63R.		NEW BUILDING	321193855	Material Fell	AGAM DEVELOPMENT CO., LLC	SUPERB CONSTRUCTION MGT
9/24/2019	Manhattan	10	COLUMBUS CIRCLE	0	2	The Site Safety Manager reported that two workers were pushing mini debris containers when they bumped into each other. One of the workers suffered a minor injury to his foot. The worker went with an ambulance to a hospital to have his foot examined.	No Dispatch			ALTERATION TYPE 2	123761893-01-EW-OT	Worker Fell	TIME WARNER CENTER CONDOMINIUM	RELATED CONSTRUCTION LLC
9/24/2019	Queens	52-41	CENTER BOULEVARD	0	1	The Site Safety Manager reported that the Concrete Safety Manager was putting back a roll of caution tape when the lid of a gang box fell and dropped onto his thumb. The Concrete Safety Manager went to an emergency room with a co-worker, received stitches, and then returned to work. An ambulance was not called.	No Dispatch			NB	420663703	Other Construction Related Incidents	52-41 CENTER LLC	52-41 CENTER GC LLC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
9/26/2019	Brooklyn	1101	PRESIDENT STREET	0	1	A DOB inspector reported that a worker was using a rebar bending machine to cut and bend rebar when his left index finger was cut off. The worker was taken to a hospital by an ambulance to receive stitching. Eight total ECB Violations were issued, including seven violations that were issued to the General Contractor and one violation that was issued to the Concrete Sub-Contractor. The seven violations that were issued to the General Contractor were: one violation for the failure to institute safety measures, as a worker was injured by operating a machine contrary to the manufacturer's specification and because his employer failed to make sure that the worker was trained to operate the machine, one violation for the failure to notify the Department Of Buildings before the commencement of excavation work, one violation for the failure to renew the notification for excavation work, one violation for the presence of an inadequate site safety plan, as there was an 8-story new building at the premises that was not shown on the Site Safety Plan, one violation for the failure to provide Support of Excavation (SOE), one violation for the placement of an excavator and excavated material in close proximity to the sides of excavation, and one violation for the failure to ensure that all workers at the site received a site-specific safety orientation before the start of the work. The one violation that was issued to the Concrete Sub-Contractor was for a failure to institute safety measures. A full Stop Work Order (FSWO) was also issued. The General Contractor is to obtain an amended Site Safety Plan and provide a Means and Methods for the safe operation of the job, including a worker orientation and Tool Box Talks. The General Contractor must also make sure that all equipment will be used as per the manufacturer's specifications.	ECB Violation	35445556P,57R, 58Z, 59K, 60H, 61J, 62L & 63N			NEW BUILDING	320911670	Mechanical Construction Equipment	DCAS	ARMORY BUILDER III LLC
9/26/2019	Brooklyn	3028	WEST 29 STREET	0	1	A safety director at a NYCHA site reported that a worker was using a utility knife to cut plastic sheeting when he cut his left arm. The worker was taken to an urgent care facility.	No Dispatch			ALTERATION TYPE 2	321457785-01-EW-OT	Worker Fell	NYC HOUSING AUTHORITY	ADAM'S EUROPEAN CONTRACTI	
9/27/2019	Brooklyn	722	METROPOLITAN AVENUE	0	1	A DOB inspector reported that a worker was unloading and carrying away a Jersey barrier from a delivery truck when the barrier struck the worker and caused a minor injury to the worker's shoulder. An ambulance was called, and the worker was transported to a hospital. Two ECB Violations were issued: one violation for a failure to safeguard all persons, and one violation for a failure to provide barriers at the street dumpster at exposure # 1. A partial Stop Work Order (PSWO) was issued for all material handling operations. Two DOB Violations were also issued. A Means and Methods for safe material handling, as well as barriers at the dumpster on the street, must be provided.	ECB Violation	35447208H,09J	092719CE01EF01,02	ALT-1	321189851	Other Construction Related Incidents	722 METROPOLITAN LLC	GOTHAM NEW YORK LLC	
9/27/2019	Manhattan	550	WASHINGTON STREET	0	1	A DOB inspector reported that a New York City Fire Department (FDNY)-certified worker that was being assisted by a watch person was torching lengths of electric conduit pipe from the ground level in order for the pipe to be removed from the ceiling. When the pipe was pulled off from the ceiling, part of the bottom of the concrete slab became dislocated, broke into pieces, and fell to the ground, hitting the worker. The on-site medic came to assist the worker and accompanied the worker when the worker was taken to a hospital by an ambulance. The struck worker was in a conscious state. The Site Safety Manager presented the documents for the site orientation for the struck worker and also provided a step-by-step task plan for the specific operation. An ECB Violation was issued for a failure to maintain sufficient safety measures during a demolition operation. A partial Stop Work Order (PSWO) was issued for all demolition operations in the basement. A DOB Violation was also issued. The General Contractor is to provide additional safety measures for the removing of pipes from the ceiling and any loose ceiling concrete slab debris.	ECB Violation	35418602N	092719CE02CV01	ALT-1	123156057	Other Construction Related Incidents	NAME NOT ON FILE	TURNER CONSTRUCTION	
9/27/2019	Manhattan	6	EAST 57 STREET	0	1	The Construction Superintendent reported that a worker tripped on an uneven surface in a wooden floor. An ambulance was called, and the ambulance took the worker to a hospital. A DOB inspector responded to the incident and visited the job site, but the job site was closed when the inspector arrived. A follow-up inspection will be performed.	No Access					Other Construction Related Incidents	4-6 E. 57TH STREET ASSOCIATES		



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/27/2019	Queens	52-41	CENTER BOULEVARD	0	1	A DOB inspector reported that a worker was stripping reshores when he placed his hand in the middle of a reshore and suffered a cut to his finger. The worker went to an emergency room with a co-worker. An ambulance was not called. It was determined that this incident occurred as the result of a worker error. No enforcement action was necessary.	No Action Necessary			NB	421663703	Other Construction Related Incidents		52-41 CENTER LLC
9/28/2019	Manhattan	35	WEST 28 STREET	0	1	A DOB inspector reported that a concrete panel that was 20' X 4' and approximately 13,000 pounds was set in place by a crane when the embedments/tie-ins in the panel failed, which caused the panel to fall and strike a man lift. A worker jumped and suffered an injury to his leg. The worker was taken to a hospital. An ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was issued for the entire site.	ECB Violation	35433557Z		NEW BUILDING	121190371-01-NB	Material Fell	RP1185 LLC	LENLEASE(US)CONSTRUCTION
10/1/2019	Brooklyn	385	12 STREET	0	1	A DOB inspector reported a worker was performing weather proofing work on the roof. The worker gained access to the roof through the skylight by using a ladder. While working, the worker fell approximately twelve feet through the skylight and landed between the third and fourth floors. The worker was taken to a hospital by an ambulance in a conscious state. Twelve total ECB Violations were issued, including ten violations that were issued to the General Contractor and two violations that were issued to the Construction Superintendent. The ten ECB violations were issued to the General Contractor: one violation for failure to maintain safety measures, as the worker did not have any fall protection and there was no guardrail around an unprotected opening, one violation for absence of an adequate means of egress and ingress to the roof, one violation absence of guardrails at the leading edge on the fourth floor and roof, one violation for the absence of roof protection for the adjacent property at exposure 4, one violation for absence of Overhead Protection (OHP) for the adjacent property at exposure 2 and exposure 4, one violation for the failure to provide a Professional Engineer's report for the imposed load on the roof of the adjacent building due to the placing of scaffolding, one violation for the absence of a sidewalk shed, one violation for the failure to ensure that the workers received a site-specific safety orientation, one violation for the absence of a pre-shift safety meeting before the start of a hazardous operation, and one violation for the failure to notify DOB of an accident involving an injury to a worker. The two ECB Violations that were issued to the Construction Superintendent include one violation for the failure to adequately perform the duties for operating the job site safely and one violation for the failure to notify DOB of an accident that involved an injury to a worker. A full Stop Work Order (FSWO) was also issued. The General Contractor is to comply with all issued violations and is to provide a Means and Methods and evidence of a worker orientation.	ECB Violation	35447190Z, 91K, 92M, 93,Y, 94X, 95H, 96J, 97L, 98N, 99P, 35418725N AND 35418726P.		NEW BUILDING	321744537	Worker Fell	MARKOWICZ, SHAI	JAVA MANAGEMENT LLC
10/1/2019	Queens	44-14	NEWTOWN ROAD	0	1	A DOB inspector reported that there were workers that were unloading debris from a scaffold platform onto a sidewalk shed roof when an outrigger beam and scaffold frames fell off of the roof, and some of the parts hit one of the workers in the back. The worker was taken to a hospital, where he was reported to have suffered a broken hip. The workers at the site had left the site after the incident, and the DOB inspector contacted the General Contractor to return to the site. The Rigging Foreman eventually returned to the site. The workers at the site did not know how the outrigger beam became disconnected from the tie back and counterweights. Eight total ECB Violations were issued: one violation for the failure to safeguard all persons and property, one violation for the failure to notify DOB of an incident involving an injury to a worker, one violation for the performance of work that does not conform to the approved drawing, one violation for the failure to perform a safe or proper inspection for the suspended scaffold, one violation for the failure to provide pedestrian protection, one violation for the failure to provide adequate housekeeping, one violation for the failure to maintain safety measures for the tie-back and lifeline, and one violation for the failure to maintain safety measures for all persons and property. A partial Stop Work Order (PSWO) was issued for the use of suspended scaffolding. Eight DOB Violations were also issued.	ECB Violation	35447269L, 35447270Z, 35447271K, 35447272M, 35447273Y, 35447274X, 35447275Z, 35447276K	100119CE01MA02/03/04/05/06/07/08/09	ALT-2 FAÇADE	421673638	Scaffold/Shed/Fence/Shoring/Installation	NEWTON ROAD ASSOC INC	ABANNO WATERPROOFING INC

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/2/2019	Queens	23-15	44 DRIVE	0	1	The Site Safety Manager reported that a concrete worker cut himself on rebar. The worker went to an urgent care center to receive treatment. An ambulance was not called.	No Dispatch			NB	420655954	Other Construction Related Incidents	BGY CITYVIEW LLC	newline structures
10/2/2019	Queens	92-23	168 STREET	0	1	A DOB inspector reported that a worker put his hammer behind a corner of formwork. The worker attempted to pry this hammer free by using a second hammer to hit the head of the hammer that was stuck. When this happened, the head of the hammer that was stuck chipped off, ricocheted, and hit the worker in the stomach. The worker suffered an injury and went to an urgent care center for treatment. Tool box talks had been conducted at the site. No enforcement action was deemed necessary, as it was determined that this incident occurred due to a worker improper action.	No Action Necessary			NB	420662303	Other Construction Related Incidents	ARCHER GREEN APARTMENTS HDFC	LETTIRE CONSTR.
10/3/2019	Brooklyn	422	FULTON STREET	0	1	A DOB inspector reported that a worker was standing on a six-foot ladder working on duct work in the ceiling at the roof level. While the worker was installing an access door in a finished ceiling, some wiring came loose from the duct and shocked the worker, which caused the worker to fall/slide down the ladder. The worker was caught by a co-worker and his safety harness. The worker was taken to a hospital by ambulance, where he was reported to be in stable condition. The electric junction box at the wall that had live wires was left open. An ECB Violation was issued for a failure to institute/maintain safety measures. A partial Stop Work Order (PSWO) was issued for all duct work at the entire site. A DOB Violation was also issued. A Means and Methods for safe future operations must be provided, as well as a Master Electrician's letter that states that it is safe to resume duct work.	ECB Violation	35418732L	100319CE02MS03	ALT 1	320908899	Other Construction Related Incidents	NAME NOT ON FILE	TRANSPARENT CONSTRUCTION
10/3/2019	Manhattan	201	EAST 125 STREET	0	1	A DOB inspector reported there were workers stripping form work. One of the workers was using a six-foot long crowbar to strip the form work when the crowbar slipped out of his hands and hit another worker on the lip. The injured worker suffered a cut and went to a City M.D., where he received stitches on his lips and was then released. An ECB Violation was issued for a failure to institute safety measures during a stripping operation. A partial Stop Work Order (PSWO) was issued on all stripping operations, because there was no safety zone present and insufficient safety measures present around the stripping operation. The General Contractor is to provide a Means and Methods, along with a worker orientation, for the safe operation of a job.	ECB Violation		35418607M	NEW BUILDING.	121204464	Other Construction Related Incidents	EAST HARLEM MEC PARCEL B-WEST	MONADNOCK CONSTRUCTION IN
10/3/2019	Manhattan	7	WEST 29 STREET	0	1	A DOB inspector reported that an excavator was being used to place two 30-cubic yard debris containers. A worker was walking between the two containers when the excavator operator moved one of them, and the worker was pinned between the two containers. The worker did not suffer any visible injuries and was conscious and speaking, but was experiencing a breathing problem. The worker was taken to a hospital. An ECB Violation was issued for a failure to institute safety measures. A partial Stop Work Order (PSWO) was issued for all excavation and support of excavation (SOE) work. The General Contractor is to provide a Means and Methods for the safe operation of the job going forward.	ECB Violation	35447077R		NEW BUILDING	121204133	Other Construction Related Incidents	HFZ KIK 30TH STREET OWNER LLC	PAVARINI MCGOVERN LLC
10/4/2019	Brooklyn	1	CLINTON STREET	0	1	The Site Safety Manager reported that a worker was struck in the head by a gang box lid. The worker was treated, and was then taken by an ambulance to get further treatment.	No Dispatch			NB - NEW BUILDING	321197478-01-NB	Other Construction Related Incidents	CADMAN ASSOCIATES LLC	CONSIGLI & ASSOCIATES LLC
10/4/2019	Manhattan	1221	AVENUE OF THE AMERICAS	0	1	A DOB inspector reported that a worker was installing templates for handrails for a set of stairs between the third and fourth floors when the worker stepped backward, accidentally missed the last step, and fell to the floor. The worker was taken to a hospital by an ambulance in a conscious state. It was determined that this incident occurred as the result of a worker error. No enforcement action was necessary.	No Action Necessary			ALT-2	123715747	Worker Fell	1221 AVENUE HOLDINGS LLC	CLUNE CONSTRUCTION CO LP
10/4/2019	Manhattan	139	EAST 56 STREET	0	1	The Site Safety Manager reported that an electrician stepped on an imperfection in a concrete landing, braced himself, and injured his back. An ambulance was called.	No Dispatch			NB	123028810	Other Construction Related Incidents	139 EAST 56TH STREET LANDLORD	HUNTER ROBERTS CONST.



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/4/2019	Manhattan	520	WEST 20 STREET	0	1	A DOB inspector reported that a worker wearing his lanyard while he was securing forms, attempted to relocate his position and the clip slipped causing him to fall and knock off the rebar cap. This caused the worker to scratch his arm and rib. The An ambulance was called for the worker. The worker was securing forms as per the Means and Methods. It was determined that this incident occurred as the result of a worker error. No enforcement action was necessary.	No Action Necessary			ALT-1	121191637	Other Construction Related Incidents	CAROLINA MANUFACTURING	OMNIBUILD CONSTRUCTION
10/6/2019	Manhattan	660	12 AVENUE	0	1	The Site Safety Manager reported that a flag person was directing traffic when he was struck by a pedestrian vehicle. This incident took place away from the job site, the flag person was directing traffic in relation to the job site. An ambulance was called, and the flag person was transported to Mount Sinai Hospital.	No Dispatch			ALTERATION TYPE 1	121184501-01-AL	Worker Fell	NAME NOT ON FILE	REDCOM DESIGN & CONSTRUCT
10/7/2019	Brooklyn	41	BLUE SLIP	0	1	A DOB inspector reported that a worker was removing a floor covering for bathroom piping when he twisted his ankle. An ambulance was called to the site. An orientation and a tool box talk were provided to the worker. It was determined that this incident occurred as the result of a worker error. No enforcement action was necessary.	No Action Necessary			NB	320597449	Other Construction Related Incidents	BOP GREENPOINT F LLC	CONSIGLI & ASSOC.
10/7/2019	Brooklyn	4813	9 AVENUE	0	1	The Site Safety Manager reported that a super stepped on a nail that pierced his boot. The super went to an emergency room to be examined, and then returned to the site to continue working. An ambulance was not called.	No Dispatch			NB	32059270	Other Construction Related Incidents	MAIMONIDES MEDICAL CENTER	american construction
10/8/2019	Brooklyn	230	KENT AVENUE	0	1	A DOB inspector reported that while there was bracing and shoring work for a one story commercial building being performed, a worker was kneeling down to perform an inspection on contaminated soil when he was struck by a large rock that was being moved by an excavator. The worker suffered broken ribs and a possibly fractured pelvis. The worker was taken to a hospital by an ambulance and was admitted into the intensive care unit. Six total ECB Violations were issued: one violation for failure to provide and maintain safety measures for the operation, one violation for failure to provide a site-specific safety orientation for the worker at the site, one violation for failure to perform a pre-shift safety meeting for the operation, one violation for failure to store combustible materials adequately, one violation for the failure to provide design drawings for the construction fence, and one violation for the presence of temporary construction equipment (filter tanks) on site without a permit. A full Stop Work Order (FSWO) and six DOB Violations were also issued. The General Contractor is required to provide an accident report and adequate safety measures for the operation going forward.	ECB Violation	35446979L / 80Z / 81K / 82M / 83Y / 84X	100819CE01DG04/05/06/07/08/09	ALTERATION 2	340683576	Other Construction Related Incidents	KENT RIVERVIEW LLC	KAUFMAN GROUP INC
10/8/2019	Manhattan	425	PARK AVENUE NORTH	0	1	A DOB inspector reported that a worker was using a hoist to move his gang box from the thirtieth floor to the twentieth floor. While the worker was on the hoist, the vibration of the hoist caused the worker to lose control of a tool, and the worker got his finger pinned between the tool and the gang box. The worker went to an urgent care center, received stitches, and returned to the site. The worker then left the site early and went home for the day. The worker was in possession of all of the necessary certifications, and had received the required safety orientation. It was determined that this incident occurred as the result of a worker error. No enforcement action was necessary.	No Action Necessary			NEW BUILDING	121333921	Other Construction Related Incidents	T-C 425 PARK AVENUE, LLC	TISHMAN CONSTRUCTION CORP
10/9/2019	Bronx	600	BERGEN AVENUE	0	1	A DOB inspector reported that a worker at the loading dock was receiving sheetrock from a fork lift when the worker lost control of the sheetrock and the sheetrock fell on the worker's leg. The worker suffered a broken ankle and was transported to a hospital. The sheetrock was loose and were not banded or on a pallet. All permits and logs at the job site were available. Two ECB Violations were issued: one violation for the failure to institute adequate safety measures, and one violation for the absence of guardrails at the loading dock. A partial Stop Work Order (PSWO) was issued for all material handling, including deliveries.	ECB Violation	35445394L AND 95N		NEW BUILDING	220151868	Material Fell	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP
10/9/2019	Bronx	985	BRUCKNER BOULEVARD	0	1	The Site Safety Coordinator reported that a worker installing trim woodwork when he cut his wrist. The worker was treated at the site before being taken to an urgent care center. An ambulance was not called.	No Dispatch			NB	220152849	Other Construction Related Incidents	985 BRUCKNER BOULEVARD HOUSING	MONADNOCK CONSTRUCTION INC



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/9/2019	Manhattan	201	EAST 125 STREET	0	1	The Site Safety Manager reported that a worker was standing on a ladder when he slipped off of the third rung of the ladder and fell down. The worker was taken to a hospital by an ambulance.	No Dispatch			NB	121204464	Other Construction Related Incidents	EAST HARLEM MEC PARCEL B-WEST	MONADNOCK CONSTRUCTION INC
10/9/2019	Manhattan	821	1 AVENUE	0	1	The Site Safety Manager reported that a curtain wall installer broke through a plywood floor cover when he stepped onto it and injured his shin and knee. The worker walked off the site and went to a clinic. An ambulance was not called.	No Dispatch			NB	121191138	Other Construction Related Incidents	REPUBLIC OF TURKEY	TISHMAN CONSTRUCTION CORP
10/9/2019	Queens	29-10	THOMSON AVENUE	0	1	A DOB inspector reported that while there was excavation work in progress for the building pavement at exposure 3, a worker was cutting rebars that were sticking out of the old concrete pavement when he got caught between the rebars, tumbled down, and suffered a dislocated leg. The worker was taken to Winthrop Hospital by an ambulance. There was also facade repair work being performed at the site. The work being performed at the site exceeded the scope of the permit. Six ECB Violations were issued: one violation for the failure to institute adequate safety measures, one violation for the tampering with the evidence of an incident, as the General Contractor cleaned up the area of the incident before the inspector arrived, one violation for the presence of logistics on site that did not conform with the approved Site Safety Plan (SSP), one violation for the use of an interior elevator for construction without converting for construction, one violation for the failure to provide an Occupant Protection Plan (OPP) while working on an occupied building, and one violation for working on a Builder's Pavement Plan (BPP) without obtaining a permit. A partial Stop Work Order (PSWO) was issued on all exterior work. The General Contractor is to correct all violating conditions and provide additional safety measures for the safe operation of the job.	ECB Violation	35447013H, 14J, 15L, 16N, 17P AND 18R		ALT-2, FAÇADE REPAIR	420907745	Worker Fell	DORMITORY AUTHORITY OF THE STAT	MINELLI CONSTRUCTION CO
10/10/2019	Manhattan	550	WASHINGTON STREET	0	1	A DOB inspector reported that a welder was ascending a scaffold while he had two cables in his hand. When the cables touched the scaffold, the worker suffered a shock to his left side. The worker was taken to an area hospital, where he was reported to be in stable condition. An ECB Violation was issued for a failure to maintain the scaffold as per code. A partial Stop Work Order (PSWO) was issued on all welding operations with carpenters. A Means and Methods for safe operations going forward must be provided.	ECB Violation	35447293L	101019CE02SK08	ALT	123156057	Other Construction Related Incidents	NAME NOT ON FILE	TURNER CONSTRUCTION COMPANY
10/10/2019	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that a worker was using a box cutter to cut around a sound-proof mat when he cut himself. The worker went to an urgent care center. An ambulance was not called.	No Dispatch			NB	121328205	Other Construction Related Incidents	BROADWAY 57TH/58TH RETAIL INVE	LEND LEASE CONSTR.
10/10/2019	Brooklyn	58	ST MARKS PLACE	0	1	A DOB inspector reported that during a dewatering operation for a new building that was at the excavation and soil remediation phase, a hose that was approximately four inches in diameter was placed across a pedestrian walkway, and a female pedestrian tripped on the hose and fell. The pedestrian suffered bruises to her face and was taken to a hospital by an ambulance. The hose was placed across the pedestrian walkway without being suspended and without having a footbridge or chamber in place to safeguard pedestrians from a hazardous tripping condition. A cover was put in place after the incident occurred. Two ECB Violations were issued: one violation for the tampering with the evidence of an incident, as a hose was removed, and one violation for the failure to institute and maintain safety measures for a perimeter operation. A partial Stop Work Order (PSWO) was issued on all perimeter operations, including dewatering, delivery, and removal operations. Two DOB Violations were also issued. The partial Stop Work Order will be in place until adequate safety measures are provided and the public access areas of the exterior of the site are safeguarded.	ECB Violation	35446781 X / 35446782 H	101019CE02IH01 / 02	ALTERATION 2	321916414	Other Construction Related Incidents	4TH AVENUE DEVELOPMENT OWNER L	L1C CORP
10/11/2019	Brooklyn	422	FULTON STREET	0	1	A DOB inspector reported that during metal coping operation on the parapet wall at the roof level, a worker was attempting to guide a drill bit by placing his hand on the bit when his gloves got caught in the drill bit's rotation, which caused a sudden reflex hand action that created a twist. The worker suffered a bruise and pain in the fingers that were rotated with the drill bit. The worker went to an urgent care center. It was determined that this incident occurred as the result of a worker error. No enforcement action was necessary.	No Action Necessary			ALTERATION 2	321359294	Other Construction Related Incidents	NAME NOT ON FILE	TRANSPARENT CONSTRUCTION



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/11/2019	Manhattan	600	BROADWAY	0	1	A DOB inspector reported that a worker was removing a decorative wooden beam when the beam slipped, fell, and injured the worker's leg. The worker was taken to a hospital by ambulance. Two ECB violations were issued: one violation for a failure to institute adequate safety measures, and one violation for the presence of inadequate housekeeping, as there was an excessive amount of construction debris scattered throughout the second and third floors. A full Stop Work Order (FSWO) and two DOB Violations were also issued.	ECB Violation	35433532M, 35433533Y	101419CERCM01, 101419CERCM02	ALTERATION TYPE 2	123779731-01-EW-MH	Material Fell	600 BROADWAY PARTNERS LLC	MJM ASSOCIATES CONSTR LLC
10/14/2019	Queens	153-24	90 ROAD	0	1	A DOB inspector reported that at a new building site that was at the foundation stage, a concrete pump truck was booming when the pump truck knocked down a light pole, and the light pole struck a worker that was in the street. The worker was taken to a hospital. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard all persons and property affected by construction operations. A DOB Violation was also issued.	ECB Violation	35433219X		NEW BUILDING	420664203-01-NB	Other Construction Related Incidents	153 JAMAICA HOUSING DEVELOPMEN	JAMAICA BUILDERS LLC
10/16/2019	Manhattan	315	EAST 46 STREET	0	1	The Site Safety Manager reported that an elevator foreman was closing a gang box when the cover slipped and hit him over his eye, which caused a laceration. The worker was taken to Cornell Hospital by ambulance, where he received stitches.	No Dispatch			NEW BUILDING	122481741	Other Construction Related Incidents	GOVERNMENT OF THE UNITED ARAB	PLAZA CONSTRUCTION LLC
10/16/2019	Manhattan	550	WASHINGTON STREET	0	1	The Site Safety Manager reported that a worker was pushing a generator during torch operations when he twisted his back. An ambulance was called.	No Dispatch			ALT-2	123780337	Other Construction Related Incidents	NAME NOT ON FILE	BREEZE NATIONAL INC
10/17/2019	Brooklyn	555	4 AVENUE	0	1	A DOB inspector reported that a pedestrian cyclist was going from south to north in the bicycle lane on 4th Avenue when jersey barriers/Yodocks shifted into the path of the pedestrian and the pedestrian ran into the barriers. The pedestrian suffered injuries to his hand and leg and was taken to Methodist Hospital by an ambulance. The Yodocks were moved from a parallel position to a perpendicular position during the closing of a shift on October 16, 2019, and were not returned to a parallel position until after the incident. There were no safety measures in place, and there were conditions present at the site that did not conform to the Site Safety Plans. There were no warning signs present at the site, and the jersey barriers/Yodocks were not maintained as per the manufacturer's specifications. The failure to provide, secure, and maintain safety measures for the operation on the roadway for the jersey barriers created an unsafe condition for pedestrians. Three ECB Violations were issued: one violation for the tampering with the evidence of an accident after the accident occurred, one violation for the failure to maintain Yodocks/jeersey barriers as per the manufacturer's specifications, and one violation for the failure to safeguard the public, as there were no safety measures in place for the operation. A partial Stop Work Order (PSWO) was issued for all operations in the work zone and storage area at exposures 1 and 2 until adequate safety measures for the work zone and storage operation can be provided and maintained. Three DOB Violations were also issued.	ECB Violation	35446996 N 35446997 P / 35446998 R	101719CE06DG03 / 04 / 05	New Building	321238264	Other Construction Related Incidents	PARTNERS VII/541-555 FOURTH OW	SD BUILDERS AND CONSTRUCT
10/17/2019	Manhattan	10	COLUMBUS CIRCLE	0	2	A DOB inspector reported that during an interior demolition operation, two workers were using a scissor lift to assist them with dismantling ductwork when the ductwork dislodged and hit the scissor lift. This caused the scissor lift to tip over, with the two workers still on the platform. Both workers suffered minor, non-life threatening injuries and were taken to Bellevue Hospital. An Aggravated Level 2 ECB Violation was issued for a failure to institute adequate safety measures. A partial Stop Work Order (PSWO) was issued for all work on the fourth and fifth floors. A DOB Violation was also issued.	ECB Violation	35433221P	101719CERDM02	ALTERATION TYPE 2	123761893-01-EW-OT	Worker Fell	TIME WARNER CENTER CONDOMINIUM	RELATED CONTRUCTION LLC

Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/17/2019	Manhattan	106	FORT WASHINGTON AVENUE	0	2	A DOB inspector reported that an enclosure fell off of a sidewalk shed due to high winds and struck two pedestrians, a mother and child. Both of the injured pedestrians were transported to New York Presbyterian Hospital by an ambulance. The New York City Fire Department (FDNY) checked the sidewalk shed and removed some parapet deck enclosures in order to make the site safe. Approximately 20'-0" linear feet of sidewalk shed deck enclosure was removed. The sidewalk shed company was notified of the incident and went to the site in order to evaluate if the sidewalk shed needed repairs. An Aggravated Level 2 ECB Violation was issued for the failure to maintain the sidewalk shed in a code compliant manner.	ECB Violation	35433161M		ALTERATION TYPE 2	140829021-01-EW-OT	Scaffold/Shed/Fence/Shoring/Installation	106 FORT WASHINGTON, LLC	ROMO CONSTRUCTION CORP
10/17/2019	Manhattan	250	5 AVENUE	0	1	The Site Safety Manager reported that a worker dropped steel onto his left foot. The worker was taken to a hospital by a co-worker. An ambulance was not called.	No Dispatch			ALT	123337086	Other Construction Related Incidents	COSMIC REALTY PARTNERS LLC	BREND RESTORATION LLC
10/21/2019	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker was cleaning debris when he broke a piece of a 2 X 4 in half using his foot and hurt his shin. The worker went to an urgent care center. An ambulance was not called.	No Dispatch			NB	420654508	Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	CNY CONSTRUCTION
10/21/2019	Manhattan	60	NORFOLK STREET	1	1	A DOB inspector reported that at a site that was under an Alteration 2 permit for the stabilization of the remainder of the structure after the building had partially collapsed from a fire that had occurred in May 2017, an excavator was being used to remove debris when a masonry wall that was unbraced and approximately sixty feet collapsed onto two workers that were spraying water for dust control as part of an abatement operation. One of the workers succumbed to his injuries, and the second worker suffered serious injuries. Five ECB Violations were issued: one violation for the failure to institute safety equipment measures, one violation for the performance of work without a permit, one violation for the performance of work that does not conform to approved plans, one violation for the failure to obey a vacate order, and one violation for the failure to promptly notify DOB of an incident. A full Stop Work Order (FSWO) and five DOB Violations were also issued.	ECB Violation	35447094Z / 95K / 96M / 98X / 99H	102119CE03SK01/02/03/04/05	ALTERATION 2	123199653	Other Construction Related Incidents	BETH MEDRASH HAGODOL OF NEW YO	TITAN INDUSTRIAL SVC CORP
10/21/2019	Manhattan	128	WEST 23 STREET	0	1	The Site Safety Manager reported that a worker was cutting a pipe with a grinder when the grinder got stuck and kicked back, which caused a laceration to the worker's right arm. The worker was taken to a hospital by a co-worker.	No Dispatch			NEW BUILDING	122971043-01-NB	Other Construction Related Incidents	GRAMERCY 128 WEST LLC	LRC CONSTRUCTION LLC
10/21/2019	Brooklyn	1425	FULTON STREET	0	1	A DOB inspector reported that at a proposed New Building site that was at grade level and had a permit in place for foundation earth work, there were workers installing a sliding gate at the entrance of the site when the wind blew and caused a worker to lose control of the gate. The gate struck a pedestrian that was passing by in the shoulder. The pedestrian was taken to a hospital. The pedestrian's injuries are unknown, but the pedestrian never lost consciousness. An ECB Violation was issued for a failure to safeguard the public and property. A partial Stop Work Order (PSWO) was issued for all street operations, shipping, and receiving. Only the completion of pedestrian protection on the street is allowed. A DOB Violation was also issued. The General Contractor is to provide a Means and Methods for safe operations going forward.	ECB Violation	35418608Y	102119CE0301	NB	321383766	Other Construction Related Incidents	1425 FULTON DEVELOPMENT LLC	LAVADA & RUBIN & CO
10/22/2019	Manhattan	301	EAST 81 STREET	0	1	The Site Safety Manager reported that a worker got his finger jammed between an AC unit and a pipe that he was placing. The worker was treated on site, and was then taken to an area hospital by a co-worker for observation. An ambulance was not called.	No Dispatch			NB	122143377	Other Construction Related Incidents	1562/1564 SECOND REALTY LLC	CM ASSOCIATES CONSTRUCTION



Monthly Accident Details: January - October 2019

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/24/2019	Manhattan	1227	BROADWAY	0	1	A DOB inspector reported that two workers were performing fireproofing work inside of an elevator shaft on the thirty-third floor level. The two workers were on the elevator platform when one of the workers was leaning down and had his head outside of the shaft. During this time, the second worker pressed the button to move the elevator upward, and the worker that was leaning down hit his head by the shaft wall. The worker that hit his head succumbed to his injuries. The elevator car was not completed, as there was only a plywood platform, a rail, and a door present. There were several inadequate safety procedures and non-compliances present at the site. A DOB Violation and a full Stop Work Order (FSWO) were issued. All of the safety issues will be addressed by serving the appropriate ECB Violations to the General Contractor and the Sub Contractors at the site, pending the completion of the inspection and investigation.	DOB Violation	102419CE0501IH		NEW BUILDING	121191986	Worker Fell	YJL BROADWAY HOTEL LLC	FLINTLOCK CONSTR SERV LLC
10/25/2019	Bronx	985	BRUCKNER BLVD	0	1	The Site Safety Manager reported that a worker was operating a table saw when he cut his finger. The worker drove himself to an urgent care center, where he received three stitches. An ambulance was not called.	No Dispatch			NB	220152849	Other Construction Related Incidents	985 BRUCKNER BOULEVARD HOUSING	MONADNOCK CONSTRUCTION INC
10/25/2019	Manhattan	206	WEST 95 STREET	0	1	A DOB inspector reported that a delivery truck started to back up without there being any flaggers in place, which caused a worker to jump out of the way. The worker hit his leg on a pile of sheetrock. An ambulance was called, and the worker was transported to a hospital. Three ECB Violations were issued: one violation for the presence of a job site fence that was contrary to the Site Safety Plan (SSP), one violation for the presence of inadequate guard rails, and one violation for the absence of a flagger. A partial Stop Work Order (PSWO) was issued for work at exposure one.	ECB Violation	35418961P, 35418962r, 35418963z		NB	122484524	Other Construction Related Incidents	212 WEST 95 OWNER LLC	TRANSPARENT CONSTRUCTION.
10/28/2019	Manhattan	614	WEST 131 STREET	0	1	The Site Safety Manager reported that a truck driver was moving a skid of material when he strained his back. An ambulance took the truck driver to a hospital.	No Dispatch			ALT-1	121187189	Other Construction Related Incidents	THE TRUSTEES OF COLUMBIA UNIVE	TURNER CONSTRUCTION
10/29/2019	Brooklyn	1	PIERREPONT PLAZA	0	1	The Site Safety Manager reported that a worker was on a ladder pulling electric wire when the worker mis-stepped from the ladder and suffered a leg injury. The worker was experiencing pain. An ambulance was called, and the worker was taken to a hospital.	No Dispatch			alt	321987837	Worker Fell	FOREST CITY PIERREPONT ASSSOC	cocept construction serv
10/29/2019	Brooklyn	1	PIERRPONT PLAZA	0	1	The Site Safety Manager reported that a worker was on a ladder on the fifth floor when he mis-stepped off of the ladder and injured his leg. The worker was taken to a hospital by an ambulance.	No Dispatch			ALT-2	321944535	Other Construction Related Incidents	FOREST CITY PIERREPONT ASSOC	COBURN PROJECT
10/29/2019	Brooklyn	117	NEWTON STREET	0	1	A DOB inspector reported that two workers were fixing scaffolding in response to an ECB Violation that was issued on October 28, 2019. One of the workers was working on the fifth floor level while the second worker was working on the sixth floor. The worker on sixth floor was moving a toe board when he accidentally dropped the toe board, and the toe board fell on the worker that was on the fifth floor. The injured floor worker was conscious, but dizzy, and was taken to a hospital by an ambulance. Two ECB Violations were issued: one violation for failure to maintain safety measures, as the workers were performing a scaffolding installation in the same vertical alignment without a safety zone or Controlled Access Zone (CAZ) in place, and one violation for the installation of supported scaffolding without the necessary certification, as the two workers did not possess a 32-hour erector's certificate. A partial Stop Work Order (PSWO) was issued for all work on scaffolding.	ECB Violation	35419056J, 5L		NEW BUILDING	320909772	Other Construction Related Incidents	NEW 470 LLC	470 MANHATTAN CON LLC
10/29/2019	Brooklyn	76	SCHERMERHORN STREET	0	1	The Site Safety Manager reported that a worker was moving material on a skid when his finger was pinched with the material. The worker went to a City M.D. An ambulance was not called.	No Dispatch			nb	321188086	Other Construction Related Incidents	70 SCHERMERHORN OWNER LLC	Noble construction gr llc