

PROJECT AREA 2

02/15/21 - 02/19/21

PROJECT#: SANDRESM2 | BOROUGH: MANHATTAN | DATE ISSUED: 02/12/21

The following is an anticipated work schedule for the upcoming week. **However, due to unforeseen field and weather conditions**, it may become necessary to change some scheduled work locations, operations, and dates.

Date	Work Hours	Location	Operation
02/15/21-02/19/21	7:00 am - 3:30 pm	Adjacent to Solar One***	Greenway Bike-lane closed. Prep work for wall foundation. Test pits for ConEdison. Excavate for Sewer.
02/15/21-02/19/21	7:00am to 3:30pm 10:00pm to 5:00am	FDR Dr. West Service Rd. between E. 23rd Street & E. 25th Street	Day work: Prep work for the floodwall foundation continues. Night work in progress: Utility Relocation. Prep work for wall foundation. (Night work for at least the next 3 weeks)
02/15/21-02/19/21	7:00 am - 3:30 pm	E. 23rd St. underneath the FDR Dr.	- New Traffic Pattern will continue under the FDR. - Traffic Enforcement Agents requested from NYPD for traffic control – flaggers will be in place Monday morning to assist pedestrians. - New signage being installed to improve safety.
02/15/21-02/19/21	7:00 am - 3:30 pm	FDR Dr. East Service Rd. adjacent to BP gas station.	-New Traffic Pattern. Contractor to begin removing utility interference and catch basins.

*****REMINDER*** Full Closure of East River Greenway between E. 20th Street & E. 23rd Street begins 02/15/21 - See Advisory.**

For More Information: Contact **Nadine Harris** at (347) 572-3057, ESCRCCL2@ddccr.com, or via web inquiry: www.nyc.gov/escr/contact
During non-construction hours, please contact the New York City Government Services and Information Hotline at 311