



PROJECT AREA 1 – Two Week Look Ahead

03/22/24 - 04/06/24

PROJECT#: SANDRESM1 | BOROUGH: MANHATTAN | UPDATE: 03/22/24

The following is an anticipated work schedule for the upcoming week. **However, due to unforeseen field and weather conditions**, it may become necessary to change some scheduled work locations, operations, and dates. The community will be advised of changes.

Map Key	Date	Work Hours	Location	Operation
1	03/22/24–04/06/24	6:00 am to 11:59 pm	East River Park: South of Stanton Street	Ongoing fill operations, floodwall installation, esplanade reconstruction along waterfront, park drainage work. Construction of Ballfields 1 and 2, including lighting foundation installation. Nature exploration and curb for Shared Use Path adjacent to M&O area. Weekend work and extended weekday working hours anticipated.
2	03/22/24–04/06/24	7:00 am to 5:00 pm	East River Park: Delancey Street Bridge	Park side: concrete work. Residential side: utility work, curb, sidewalk, test pits, fence relocation and pier construction. Sidewalk at FDR Dr. service road- pedestrian access reopened, see Advisory . Park side and residential side: bridge pier installation.
3	03/22/24–04/06/24	6:00 am to 11:59 pm	East River Park: E. Houston St. Overpass	Ongoing retaining wall construction activities, including excavation and pile installation. Pedestrians use the Baruch Pl. crosswalk to access the north ramp into the park, see Advisory .
4	03/22/24–04/06/24	7:00 am to 5:00 pm	East River Park: Stanton Street to E. 14 th Street	Entrances at E. Houston Street, E. 6th St. Bridge and E. 10th St. Bridge are open. Greenway between E. 12th to E. 20th St open. Utility work, excavation in Ballfields 3, 4, and 5. Micro-tunneling activities begin in E. 10 th Street Shared Use Path Area of East River Park, see Advisory .
5	03/22/24–04/06/24	7:00 am to 5:00 pm	E. 10 th Street between FDR Drive and Avenue D	Ongoing utility work and pile installation, see Advisory .
6	03/22/24–04/06/24	6:00 am to 5:00 pm	Corlears Hook Park: Flagpole area & East River Park Passive Lawn	For public access to ferry use the temporary bridge at Corlears Hook, see Advisory. Ongoing site excavation, utility work, bridge abutment, wingwall installation and prep for bridge assembly for new Corlears Hook Bridge.
7	03/22/24–04/06/24	7:00 am to 6:00 pm 10:00pm to 6:00 am	East River Park Greenway & FDR Dr. between Montgomery St. & Jackson St. FDR NB Between Montgomery St and Grand St	Ongoing sheet pile installation and Con Edison utility abatement work. FDR Dr. NB Montgomery St. on-ramp shifted onto East River Greenway, see Advisory . Right Lanes Closure
8	03/22/24–04/06/24	7:00 am to 3:30 pm	Montgomery Street / South Street area and Various Locations	Ongoing micropiles installation and jet grouting Montgomery St. parking lot sidewalk closed for floodwall construction, see Advisory .

The contractor may extend work hours and/or occur on weekends when necessary, as approved by NYC DDC.

Utility work by Con Edison may also extend work hours and/or occur on weekends to facilitate utility relocations, maintenance work or inspection service.

Questions? Preguntas? 问题?: Contact **Vanessa Gomez** at (347) 628-8724 or ESCRCCL1@ddccr.com, or via web inquiry: www.nyc.gov/escr/contact.
During non-construction hours, please contact the New York City Government Services and Information Hotline at **311** or Universal Emergency Number **911**.

Construction Bulletin



Numbers on the map below show the approximate location of the construction operations described on the first page. For more detailed information, see Advisories released for closure and detour posted on the website: <https://www1.nyc.gov/site/escr/project-updates/pa1-notice.page>.



Pre-cast esplanade construction & installation - December 2023



Questions? Preguntas? 问题?: Contact **Vanessa Gomez** at (347) 628-8724 or ESCRCCL1@ddccr.com, or via web inquiry: www.nyc.gov/escr/contact.
During non-construction hours, please contact the New York City Government Services and Information Hotline at **311** or Universal Emergency Number **911**.