

# BK BRIDGE-MONTGOMERY COASTAL RESILIENCY (BMCR) PRE-CONSTRUCTION UPDATE

COMMUNITY BOARD 3 (CB3) PARKS COMMITTEE VIRTUAL ZOOM MEETING

FOR PRESENTATION PURPOSES ONLY











### **HIGHLIGHTS**

- Project Overview
- Project Schedule & Status



# PROJECT OVERVIEW



## **Brooklyn Bridge-Montgomery Coastal Resiliency (BMCR)**


**Project Overview** 





# **Brooklyn Bridge-Montgomery Coastal Resiliency (BMCR)**

### **Project Overview**





# **Brooklyn Bridge-Montgomery Coastal Resiliency (BMCR)**

**Managing City Agencies** 

Planning + Design

**Procurement** + Construction

(estimated 4-year construction)

Lead Agency

\(\delta\) EDC

 $\rightarrow$ 



**Supporting Agencies** 









### **PROJECT STATUS**

### **Current Schedule and Status**

- Program Management construction Management (PMCM): Jacobs/GPI JV
- Notice to Proceed for contractor issued October 2022: John P. Picone Inc.
- Construction to commence Winter 2022/2023

### **Next Steps**

- Contractor will begin to organize staffing plan, field office, order materials, and submit plans for DDC review/approval
- Major construction will begin once:
  - 1. agency coordination is complete
  - 2. construction plans / schedule / phasing plans are finalized
  - 3. Site preparation is complete (Install erosion and sediment control measures, Remove site furnishings/equipment/hardscapes, set up staging areas, etc.)



### **CONSTRUCTION PHASE PROCESS**

# Notice to Proceed (NTP)

#### Contractor to:

- Propose final schedule & (if applicable) phasing plans to DDC and PM Team.
- Coordinate various approvals with City agencies
- Submit and finalize construction and environmental plans.

#### Mobilization

#### Contractor will:

- Submit material cut sheets and samples.
- Prepare field offices, construction fencing, and mobilization preparation on site.
- Perform test pits and utility surveys.

#### **Site Preparation**

The contractor will begin to order materials and start preparing the site for construction, completing the following activities:

- Install erosion and sediment control measures.
- Remove site furnishings, equipment, hardscapes and softscapes.
- Set up staging areas and environmental monitoring equipment.

#### Construction

Major construction will begin once agency coordination is complete, and the construction plans, schedule, and phasing plans are finalized:

- Utility work
- Excavation
- Building construction
- Landscape, hardscape, furnishings & materials



### **COMMUNITY OUTREACH DURING CONSTRUCTION**

Stakeholder and community outreach activities will continue throughout the construction phase, to alert you of upcoming construction work, advisories, completion of milestones and activities, as well as community engagement events:

#### **COMMUNITY OUTREACH PROCESS:**

Notify Elected Officials

Notify Community Board and Community Members


Public Notification in advance of construction activities

Public Notification in for completion of construction activities

Advisory through

Advisory through website, social media, email, print flyers where applicable





Are you looking for more information?

### Visit Us at:

https://www1.nyc.gov/site/Imcr/progress/brooklyn-bridge-montgomery-coastal-resilience.page













# **THANK YOU**

