

WEEKLY CONSTRUCTION BULLETIN

6/22/26 - 6/26/26

INSTALLATION OF COMPEX PEDESTRIAN RAMPS, PROJECT #: HWPR20QC BOROUGH: QUEENS DATE ISSUED: 06/19/26

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations and dates. Please be advised that the work is being performed on behalf of the sponsoring agencies, NYCDOT & NYCDEP.

DATE	WORK HOURS	LOCATION	OPERATION
06/22/26- 06/26/26	7:00 am– 3:30 pm	Franklin Avenue & Colden Street	Pour road base & lay asphalt
06/24/26- 06/26/26	7:00 am– 3:30 pm	Grand Central Parkway S/R EB & Parsons Blvd.	Excavate for sidewalk & curb. Pour curb (NE corner)
06/22/26- 06/26/26	7:00 am– 3:30 pm	Franklin Avenue & Union Street	Pour curb & sidewalk. Lay asphalt
06/22/26- 06/24/23	7:00 am– 3:30 pm	Burling Street & Laburnum Ave.,	Pour sidewalk. Excavate & pour road base
06/24/26 06/26/26	7:00 am– 3:30 pm	Remington Street & 101 st Ave	Excavate & pour sidewalk. Pour road base & lay asphalt Work on traffic signal pole foundations

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, a prior 24-hour notification will be distributed / posted to any / all affected locations(s).

NO PARKING SIGNS: Will be distributed / posted 72 hours prior to the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact Yatta Jerome-Gibbs, the Community Construction Liaison at (347)-728-0698 or HWPR20QCocl@gmail.com