

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/2/2018	Manhattan	13	EAST 7 STREET	0	1	The New York City Police Department reported that an exterminator fell into a six foot deep excavation in the basement. A DOB inspector reported that the worker suffered minor injuries and was taken to Bellevue Hospital and that there was unpermitted excavation work being performed in the basement. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard and work without a permit. A full Stop Work Order was issued.	ECB Violation	35309613X		No Permit	No Permit	Worker Fell	TRIAD CAPITAL, LLC	No Permit
1/3/2018	Manhattan	269	WEST 87 STREET	0	1	The Site Safety Manager reported that a worker was cleaning a platform from a multipoint scaffold when he slipped and fell five feet onto the ground, hitting his right elbow. An ambulance was on site. Four ECB Violations and a partial Stop Work Order were issued.	ECB Violation	35285606Y, 35285607X, 35285608H, 35285609J				Worker Fell	RIVERVIEW OPERATING CO., LLC	Leeding Builders Group LLC
1/3/2018	Manhattan	430	EAST 58 STREET	0	1	The Site Safety Manager reported that a worker got his hand stuck between a steel plate and a frame and got two of his fingers crushed. The worker was sent to Bellevue Hospital.	No Dispatch					Other Construction Related Incidents	SUTTON 58 HOLDING COMPANY LLC	
1/4/2018	Manhattan	1681	3 AVENUE	0	1	The Site Safety Manager reported that a worker was loading garbage into a truck when he slipped on snow and hurt his arm. The worker walked to urgent care.	No Dispatch					Other Construction Related Incidents	95TH AND THIRD LLC	
1/6/2018	Manhattan	301	FREEDOM PLACE SOUTH	0	1	The Site Safety Coordinator reported that a worker was unloading glass from a crate when a piece of glass fell and injured his leg. The worker was taken to a hospital. The extent of the worker's injuries was not known.	No Dispatch			NEW BUILDING	121192501-01-NB	Worker Fell	301 FREEDOM PLACE SOUTH, LLC	SCIAME CONSTRUCTION LLC
1/8/2018	Queens	22-44	JACKSON AVENUE	0	1	The Site Safety Manager reported that a worker on the twenty fourth floor slipped on a patch of ice and hurt his shoulder. An ambulance was called to the site. A DOB inspector responded to the incident and reported that diamond plates on the outside of a hoist had water and ice on them, which caused the worker to slip. An ECB Violation and a DOB Violation were issued.	ECB Violation	35301051R	010818B502DH03			Worker Fell	G & M REALTY, L.P.	
1/9/2018	Manhattan	40	10 AVENUE	0	1	The Site Safety Manager reported that a worker slipped on a second floor concrete deck, landed on his back, and hurt his shoulder. The worker slipped because of snow. The worker walked to a City MD. A DOB inspector visited the site and confirmed that the deck was covered with snow, which caused the worker to fall. An ECB Violation, a DOB Violation, and a partial Stop Work Order were issued.	ECB Violation	35301164N	010918B502VP01			Worker Fell	40-56 TENTH OWNER LLC	
1/9/2018	Manhattan	400	WEST 33 STREET	0	1	The Site Safety Manager reported that a worker was handing down a screw-jack to another worker when the screw-jack slipped out of his hands and hit the other worker. The worker suffered a minor injury and went to a hospital by ambulance for a check up. A DOB inspector issued an ECB Violation, a DOB Violation, and a partial Stop Work Order.	ECB Violation	35301055Y	010918B504DH03			Material Fell	BOP NE LLC	
1/10/2018	Staten Island	55	RICHMOND TERRACE	0	1	The Site Safety Manager reported that a worker slipped on ice. An ambulance was called. A DOB inspector reported that the worker slipped on ice that was located in an area that was closed off and where there was no work in progress. No enforcement action necessary.	No Action Necessary					Worker Fell	ST. GEORGE OUTLET DEV LLC	
1/10/2018	Queens	27-17	42 ROAD	0	1	The Site Safety Manager reported that a worker was installing sheet rock when he cut his left hand on a metal duct. The worker went to urgent care with another worker.	No Dispatch					Other Construction Related Incidents	EASTERN STAR DEVELOPMENT LLC	
1/10/2018	Manhattan	130	EAST 82 STREET	0	1	The Site Safety Coordinator reported that an electrician was pulling cables in a box when he pulled his hand back and cut it on a piece of Chicago Bar. The incident occurred on 1/10/2018, but was not reported until 1/11/2018. The worker went to a doctor on his own.	No Dispatch			NEW BUILDING	121328027	Other Construction Related Incidents	134 EAST 82 LLC	MC GOWAN BUILDERS INC
1/10/2018	Manhattan	118	FULTON STREET	0	1	A DOB inspector reported that a worker attempted to move an "A"-Frame cart that was loaded with about twenty flat stock metal sheets when the metal sheets fell onto his leg. The worker may have possibly suffered a broken leg. An EMT was on site. An ECB Violation and a partial Stop Work Order were issued. The General Contractor at the site is to provide a Means and Methods for safe operations.	ECB Violation	35300526R				Other Construction Related Incidents	CP V TS FULTON OWNER, LLC	
1/11/2018	Manhattan	118	FULTON STREET	0	1	The Site Safety Manager and a DOB inspector reported that a carpenter was standing on an "A" Frame ladder to remove the door frame from an electrical closet on the 51st floor when a piece of plywood that was behind the door frame came loose and hit him in the shoulder, causing him to fall off of the ladder. The worker complained of back pain and was transported to a hospital by ambulance. A DOB inspector reported that there were no unsafe or hazardous conditions at the working area. No enforcement action was necessary.	No Action Necessary			New Building	121333440	Worker Fell	CP V TS FULTON OWNER, LLC	CP V TS FULTON OWNER LLC
1/11/2018	Manhattan	151	MAIDEN LANE	0	1	A DOB inspector reported that a worker was using an "A"-Frame cart to move scaffolding elements when he twisted his wrist while pulling the cart. The worker did not want to go in an ambulance and went to see a doctor on his own. There were no unsafe or hazardous conditions at the work area. No enforcement action was necessary.	No Action Necessary			New Building	121186769	Other Construction Related Incidents	151 MAIDEN LLC	PIZZAROTTI IBC LLC

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/11/2018	Manhattan	305	EAST 61 STREET	0	0	1 The Site Safety Manager reported that a worker tripped over a board that was on the floor and twisted his right ankle. An ambulance was called to the site and took the worker to a hospital.	No Dispatch					Worker Fell	305 EAST 61ST STREET GROUP LLC	
1/11/2018	Manhattan	42	WEST 33 STREET	0	0	1 The Site Safety Manager reported that a pedestrian stepped on a piece of plywood under the upper sidewalk and slipped, injuring his right ankle. The pedestrian went to see a doctor on his own. An ECB Violation was issued.	ECB Violation	35300326M	01118B505MA03			Other Construction Related Incidents	38-46 WEST 33 STREET, LLC	
1/11/2018	Queens	27-13	21 STREET	0	0	1 The Site Safety Manager reported that a carpenter was hitting a nail when the nail popped out and hit the worker in the face. The worker has no visible cut or injuries. An ambulance transported the worker to a hospital for a check up.	No Dispatch			NEW BUILDING	420993740	Other Construction Related Incidents	NEWTOWN RESIDENCE LLC	DISANO DEMOLITION CO, INC
1/12/2018	Manhattan	45	PARK PLACE	0	0	1 The Site Safety Manager reported that a worker was pumping concrete into a wheelbarrow when the concrete pump shifted and snagged his finger between the pump clamp and the concrete cleaning basin, causing a large cut. The worker was taken to a hospital. A DOB inspector reported that according to the inspection of the logs, the injured worker did not attend the concrete pre-pump meeting and did not know why he was part of the operations. An Aggravated 2 ECB Violation, a DOB Violation, and a partial Stop Work Order were issued.	ECB Violation	35263168X	011218CERM01	NEW BUILDING	121185635-01-NB	Worker Fell	PARK PLACE PARTNERS DEVELOPMEN	GILBANE RESIDENTIAL CONST
1/15/2018	Manhattan	590	EAST 83 STREET	0	0	1 The Site Safety Manager reported that a worker was performing waterproofing work inside of a high concrete tank. When the worker was using a chemical sealant to waterproof the inside of the tank, he became overwhelmed by the fumes and passed out. The worker was taken to a hospital by an ambulance. An ECB Violation, a DOB Violation, and a partial Stop Work Order were issued.	ECB Violation	35294740J	011518CERFC01	Alt 1 NB	121190987	Other Construction Related Incidents	THE BREARLEY SCHOOL	E.W. HOWELL CO, LLC
1/15/2018	Manhattan	53	WEST 53 STREET	0	0	1 The Site Safety Manager reported that a worker pulled his groin while lifting a pipe. The worker went to a MedRite.	No Dispatch			alt 1 NB	121327224	Other Construction Related Incidents	THE MUSEUM OF MODERN ART	LEND LEASE (US) CONSTRUCT
1/15/2018	Manhattan	130	EAST 82 STREET	0	0	1 The Site Safety Manager reported that a worker was cutting a piece of aluminum with a saw when the aluminum got caught in the saw and pierced his hand. The worker took a cab to a hospital.	No Dispatch			alt 1 NB	121325027	Other Construction Related Incidents	134 EAST 82 LLC	MC GOWAN BUILDERS INC
1/16/2018	Brooklyn	179	THROOP AVENUE	0	0	1 The Site Safety Manager reported that a worker was unloading a piece of pipe scaffold off of a truck when he lost control of the piece and the section fell onto his left leg. The worker was taken to a hospital by a friend.	No Dispatch					Other Construction Related Incidents	NYC HHC	
1/17/2018	Manhattan	125	GREENWICH STREET	0	0	1 The Site Safety Manager reported that a piece of plywood fell onto a worker's hand during a stripping operation. There were two workers working one above the other, and the piece of plywood fell from above onto the worker below. An ambulance was called. An ECB Violation and a partial Stop Work Order were issued. The General Contractor at the site is to provide a Means and Methods.	ECB Violation	35300553M				Other Construction Related Incidents	VS 125 LLC	
1/17/2018	Manhattan	42	WEST 33 STREET	0	0	1 The Site Safety Manager reported that an iron worker was using a grinder to cut a piece of metal bar when the grinder kicked back and caused a cut to the worker's thumb. The grinder had all of its safety guards in place. The worker went to an urgent care facility for treatment.	No Dispatch			NEW BUILDING	121186849	Mechanical Construction Equipment	38-46 WEST 33 STREET, LLC	CAULDWELL WINGATE CO LLC
1/17/2018	Queens	22-44	JACKSON AVENUE	0	0	1 The Site Safety Manager reported that a worker was unpacking windows from a crate and was using a 2 X 4 piece of wood as a lever to move the crate when the piece of wood snapped and hit him in the head, causing a scratch. An ambulance was called and the worker walked to the ambulance to go for a check up.	No Dispatch			NEW BUILDING	420651912	Other Construction Related Incidents	G & M REALTY, L.P.	G & M REALTY L.P
1/18/2018	Brooklyn	1601	KINGS HIGHWAY	0	0	2 A DOB inspector reported that a vehicle struck a manlift with two workers in it that was parked in an occupied lane. The yodocks were not filled with water and a flagger was not present. The manlift was not damaged, but one of the workers complained of leg pain, and the other worker was shook up by the incident. Both of the workers were sent to a hospital for a check up. An ECB Violation and a partial Stop Work Order were issued.	ECB Violation	35300560K				Other Construction Related Incidents	KINGSWAY REALTY LLC	
1/18/2018	Manhattan	200	AMSTERDAM AVENUE	0	0	1 The Site Safety Manager reported that a worker was unhooking the chain from an excavator that was lifting oxygen tanks when his gloves got stuck between the chain and the excavator's hook, pinching the worker's finger. The worker was taken to a hospital by a co-worker. Two ECB Violations and a full Stop Work Order were issued. The contractor at the site was directed by a DOB inspector to provide a Means and Methods to perform lifting operations.	ECB Violation	3530559M 353055		NB	122887224	Mechanical Construction Equipment	AMSTERDAM AVENUE REDEVELOPMENT	Marc Depaul
1/18/2018	Manhattan	650	5 AVENUE	0	0	1 The Site Safety Manager reported that a flagger was almost struck by a vehicle in the middle of the street and that he twisted his right ankle while moving out of the way. The flagger went to a hospital.	No Dispatch					Other Construction Related Incidents	650 FIFTH AVENUE COMPANY	

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/19/2018	Manhattan	445	WEST 35 STREET	0	0	1 The Site Safety Manager reported that a worker was moving a wooden plank while taking down a single frame scaffold when he twisted his knee and complained of pain. The worker went to see a doctor on his own.	No Dispatch					Other Construction Related Incidents	CARE REALTY CORP.	
1/19/2018	Brooklyn	3003	WEST 21 STREET	0	0	1 The Site Safety Manager reported that a worker twisted her ankle while pushing a mini-dumpster. An ambulance was called and took the worker to a hospital.	No Dispatch					Other Construction Related Incidents	CONCERN SURF VETS PLACE HOUSIN	
1/19/2018	Brooklyn	19	KENT AVENUE	0	0	1 The Site Safety Manager reported that a worker was setting up a mobile crane when his finger got pinched between the hook of the crane and a road barrier, causing the finger to detach. A co-worker took him to a hospital. Five ECB Violations and a partial Stop Work Order were issued.	ECB Violation	3505625p, 26r, 27z, 28k, 29m		CRANE NOTICE	871 17	Mechanical Construction Equipment	19 KENT ACQUISITION LLC	ALL ISLAN MASONRY & CONCRETE
1/19/2018	Bronx	16	EAST 204 STREET	0	0	1 The Site Safety Manager reported that a worker slipped and hurt his back at the job site. An ambulance was called and took the worker to a hospital.	No Dispatch					Worker Fell	HP VILLA GARDENS HDFC, INC.	
1/22/2018	Manhattan	26	ANN STREET	0	0	1 The Site Safety Manager reported that a worker hurt his hand while taping and spackling on the nineteenth floor. The worker went to urgent care.	No Dispatch					Worker Fell	143 FULTON STREET DEVELOPMENT	
1/22/2018	Queens	29-22	NORTHERN BOULEVARD	0	0	1 A DOB inspector reported that a worker was pushing an "A"-Frame cart that was loaded with stone when the cart overturned, causing stone to fall onto the worker's foot and possibly breaking the foot. An EMT was on site. An ECB Violation and a partial Stop Work order were issued. The General Contractor is to provide a Means and Methods and a Tool Box Talk.	ECB Violation	35289063P				Material Fall	OSB NORTHERN LLC	
1/23/2018	Brooklyn	109	2 AVENUE	0	0	1 The Construction Superintendent reported that a worker cut his finger while cutting a piece of rebar. EMS was called. The worker was found conscious and was taken to an area hospital.	No Dispatch			ALTERATION TYPE 1	321185953-01-AL	Worker Fell	THE SALVATION ARMY	SD BUILDERS AND CONSTRUCT
1/23/2018	Brooklyn	138	WILLOUGHBY STREET	0	0	1 The Site Safety Manager reported that a worker was doing form work with while he had his pelican hook attached to himself. When the worker was climbing down a ladder, the pelican hook fell and hit his right ear. The worker went to a City MD. An ambulance was not called. This incident was the result of a worker error.	No Dispatch					Other Construction Related Incidents	NYC HPD	
1/23/2018	Manhattan	111	EAST 24 STREET	1	0	0 A DOB inspector reported that an elevator foreman was working on a platform for installing an elevator inside the elevator shaft at the sixth floor when the platform started drifting upwards uncontrollably and would not stop. The worker tried to jump to the machine room on the other platform at the ninth floor, but he fell backwards down the shaft to the cellar floor, where he succumbed to his injuries. The elevator foreman did not have a safety harness on and was not tied to anything. There were no safety lines found at the site. A DOB Violation and a full Stop Work Order were issued.	DOB Violation		012318BS0501BG	NB	121192798	Worker Fell	DEMETRIOS & FANIA SAMUEL, LLC	TRINITY BUILDERS INC
1/23/2018	Queens	62-98	SAUNDERS STREET	1	0	0 The New York City Police Department reported that a worker was standing on a window sill of a sixth floor apartment when he fell from the sixth floor to the ground. The worker was transported to North Shore University Hospital, but was found dead on arrival by the NYPD. A DOB inspector inspected the site and reported that there was work present that consisted of a gut renovation to the bathroom, the installation of new electrical wiring and box, and the installation of new sheetrock, without a permit. Two ECB Violations, two DOB Violations, and a Stop Work Order were issued.	ECB Violation	35308671J, 35308670H	012318CERTQ01, 02			Worker Fell	NOT ON FILE	
1/24/2018	Staten Island	546	GULF AVENUE	0	0	1 The Site Safety Manager reported that a worker got concrete in his eyes during a concrete pour operation. The worker went to a hospital and returned to work.	No Dispatch					Other Construction Related Incidents	STATEN ISLAND GLOBAL LOGISTIC	
1/24/2018	Manhattan	280	PARK AVENUE	0	0	1 The Construction Superintendent reported that an electrician was working on a live splice box when he was shocked and got two of his fingers burned. The worker went to a hospital. This incident took place on January 24, 2018, but the Department Of Buildings was not notified until January 29, 2018. An ECB Violation was issued for electrical work being performed without a permit. A DOB Violation was also issued.	ECB Violation	35312686Y	012918EE105FM1			Other Construction Related Incidents	BROADWAY 280 PARK FEE LLC	
1/24/2018	Manhattan	233	WEST 125 STREET	0	0	1 The Site Safety Manager reports that a flagger was directing traffic when he was side-swiped by a vehicle. The driver did not want to listen to the flagger. The flagger was okay, but was taken to a hospital by an ambulance for a checkup.	No Dispatch					Other Construction Related Incidents	HARLEM URBAN DVLPMNTCP	
1/25/2018	Manhattan	2	PARK PLACE	0	0	1 The Site Safety Manager reported that a worker was cutting rebar when he slipped and cut his finger. The worker drove himself to a first med for precaution.	No Dispatch			ALTERATION TYPE 1	121333413-01-AL	Worker Fell	NOT ON FILE	CNY CONSTRUCTION LLC
1/26/2018	Manhattan	102	West 188 Street	0	0	1 A DOB inspector reported that a worker was climbing up an "A"-Frame ladder from the first floor to the second floor when a rung on the ladder snapped, causing the worker to fall ten feet and land on his back. The worker was found conscious and was taken to the hospital by EMT personnel. An ECB Violation and a full Stop Work Order were issued. The site will receive a full audit due to site conditions.	ECB Violation	35310351n		ALT	122917503	Worker Fell		silba services

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/26/2018	Manhattan	44	UNION SQUARE	0	0	1 The Site Safety Manager reported that a worker at a concrete truck had a miscommunication with the driver and the shot came down and hit the worker on the hand. The worker suffered a minor injury and an ambulance was called.	No Dispatch					Other Construction Related Incidents	READING TAMMANY OWNER LLC	
1/26/2018	Manhattan	450	WEST 33 STREET	0	0	1 A DOB inspector reported that during a demolition operation on the first floor of the HVAC conduits and utilities lines, a construction worker was cleaning demolition debris on the first floor when a pipe section fell approximately four feet and hit the worker in the head. The pipe section fell because another worker cut a strap pipe that was holding the pipe section. The worker who was hit by the pipe section initially refused medical attention, but wasn't feeling well after a few hours and called EMS. The worker was taken to a hospital by ambulance. A Construction Superintendent was not required at the site. An ECB Violation and a full Stop Work Order were issued. The General Contractor must provide a Means and Methods for the demolition of the remaining HVAC conduits.	ECB Violation	35310356M		Alteration 2	140188767	Material Fell	450 PARTNERS LLC	Tishman Construction Corp
1/27/2018	Manhattan	500	WEST 33 STREET	0	0	1 A DOB inspector reported that an electrician was in the process of erecting a shanty while climbing an eight foot ladder when he missed a rung of the ladder and fell three feet. The worker was taken to Bellevue Hospital. A DOB inspector visited the site and reported that no enforcement action was deemed necessary.	No Action Necessary			NEW BUILDING	121186251-01-NB	Worker Fell	NOT ON FILE	TISHMAN CONSTRUCTION CORP
1/29/2018	Brooklyn	404	11 STREET	0	0	1 A DOB inspector reported that workers were receiving a load of concrete masonry unit (CMU) brick on the third floor when the third floor C-Joists towards the rear of a new extension partially collapse due to excessive weight and because the C-Joists were not properly secured to the CMU walls. The collapse also caused the second and first floors to collapse into the cellar. One worker sustained minor injuries and was taken to Brooklyn Presbyterian Hospital. An Aggravated Level 2 ECB Violation and a full Stop Work Order were issued for a failure to safeguard. A sidewalk shed has been requested to be immediately installed at exposure four. DOB will remain on site until the sidewalk shed is installed. The site will be referring to DOB's Interior Demolition Engineering Unit for audit and approval of all temporary shoring.	ECB Violation	35310458N		Alteration	321190858	Other Construction Related Incidents	404 11TH ST NY CORP	SUN SUN Contracting
1/29/2018	Brooklyn	422	FULTON STREET	0	0	1 The Site Safety Manager reported that a worker fell through the interior opening for a tower crane installation from the ninth floor to the eighth floor. The worker was taken to a hospital, where he was eventually released with no injuries. The worker did attend a safety orientation meeting at the start of his shift. A DOB inspector visited the site and reported that there was proper signage and a proper guardrail system present at the perimeter of the slab opening, but that the worker disregarded all safety measures provided to prevent falling hazards. No enforcement action was necessary.	No Action Necessary					Worker Fell	NOT ON FILE	
1/29/2018	Manhattan	209	EAST 19 STREET	0	0	1 The Site Safety Manager reported that a worker was using a grinder to cut an angle when the grinder jumped and cut his right leg above the knee. The cut was a minor cut. The worker walked to Beth Israel Hospital on his own.	No Dispatch			ALTERATION TYPE 1	121724946-01-AL	Worker Fell	227 EAST 19TH STREET OWNER, LL	GRAMERCY SQUARE LLC
1/30/2018	Manhattan	500	WEST 33 STREET	0	0	1 The Site Safety Manager reported that a worker tripped on the curb for the machine room and hurt his arm. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
1/30/2018	Manhattan	20	BROAD STREET	0	0	1 The Site Safety Manager reported that a worker was pushing a debris cart when one of the wheels of the cart broke off and clipped the worker's foot. The worker went to the emergency room. An ECB Violation and a partial Stop Work Order were issued.	ECB Violation	35299847M				Material Fell	NY STOCK EXCHANGE BLDG. CO.	
1/31/2018	Brooklyn	138	WILLOUGHBY STREET	0	0	1 A DOB inspector reported that a team of two workers was installing form work at the second floor for a third floor column. One worker was positioned below the second worker, holding him in place while he was installing a clamp. While securing the clamp, the clamp fell and hit the below worker in the face. The worker was taken to a hospital, where it was reported that the worker suffered a scratch, but not a concussion. The worker was held overnight for observation. No enforcement action was deemed necessary, as this injury occurred due to a worker error.	No Action Necessary					Material Fell	NYC HPD	
1/31/2018	Manhattan	1283	YORK AVENUE	0	0	1 The Site Safety Manager reported that a worker was on a ladder when he tripped on the fourth step, lost his balance, and fell on his rear. The worker walked to a City MD for a check up.	No Dispatch					Other Construction Related Incidents	THE NEW YORK AND PRESBYTERIAN	
1/31/2018	Manhattan	209	EAST 19 STREET	0	0	1 The Site Safety Manager reported that a worker hurt his finger while unloading pipes from a delivery truck. The worker went to a City MD on his own.	No Dispatch					Other Construction Related Incidents	227 EAST 19TH STREET OWNER, LL	
1/31/2018	Manhattan	435	EAST 13 STREET	0	0	1 The Construction Superintendent reported that a third party inspector missed the last step on his way down a permanent flight of stairs and hurt his foot. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/31/2018	Manhattan	532	WEST 33 STREET	0	1	The Site Safety Manager reported that a worker slipped on ice melt pellets that were on the ground floor of the job site in an area where ice melt had been put down to melt ice. The worker hurt his wrist and his hip. The worker went to see the onsite medic before going to see an offsite medic on his own.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
1/31/2018	Manhattan	550	WEST 29 STREET	0	1	The Site Safety Manager reported that a worker was using a grinder when the blade caught his glove and caused a cut to his hand. An ambulance was called.	No Dispatch					Other Construction Related Incidents	550 WEST 29TH STREET LLC	
2/1/2018	Manhattan	1865	BROADWAY	0	1	The Site Safety Manager reported that a worker cut his pinky finger while putting away his band-saw tool. The band-saw was unplugged. The worker went to a clinic. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	AV8 1865 BROADWAY, LLC	
2/1/2018	Manhattan	328	EAST 62 STREET	0	1	The Construction Superintendent reported that a worker was installing pour stops when he slipped into the side of rebar and injured his shoulder. The worker left the site in a cab.	No Dispatch			Alt 1 - NB	121189846	Other Construction Related Incidents	YYY 62ND STREET LLC	JOY CONSTRUCTION CORP
2/1/2018	Manhattan	591	THIRD AVENUE	0	1	The Site Safety Manager reported that a painter was carrying down supplies when he lost his balance on the fourth step and fell, hurting his leg. An ambulance was called and the ambulance took the worker to a hospital.	No Dispatch					Other Construction Related Incidents	587-91 THIRD OWNER LLC	
2/2/2018	Brooklyn	1	FLATBUSH	0	1	The Site Safety Manager reported that a worker was removing debris when a four inch pipe that was about three feet long fell on his foot. The worker went to a hospital.	No Dispatch					Other Construction Related Incidents		
2/5/2018	Bronx	869	EAST 147 STREET	0	1	The Site Safety Manager reported that a worker complained about lower back pain while pulling a stud during carpentry work. The worker went to urgent care. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	HP MLK PLAZA HOUSING DEVELOPME	
2/5/2018	Brooklyn	1	FLATBUSH AVENUE	0	1	The Site Safety Manager reported that a worker was doing taping work while on an "A"-Frame ladder when he mis-stepped and fell two feet. The worker suffered a minor injury and an ambulance was called.	No Dispatch					Other Construction Related Incidents	ONE FLATBUSH AVENUE PROPERTY L	
2/5/2018	Brooklyn	37	BLUE SLIP	0	1	The Site Safety Manager reported that a worker got his thumb pinched between a window and a rack during a delivery. The worker went to urgent care on his own.	No Dispatch					Other Construction Related Incidents	BOP GREENPOINT G LLC	
2/5/2018	Manhattan	10	RIVERSIDE BOULEVARD	0	1	The Site Safety Manager reported that a worker hurt his back while lifting a reel of wire into a box. An ambulance was called.	No Dispatch					Other Construction Related Incidents	RCB3 NOMINEE LLC	
2/5/2018	Manhattan	24	2 AVENUE	0	1	The Site Safety Manager reported that a worker was putting away his tools at the end of his day when he opened a sliding glass door on the eighth floor. The glass door came off of its track and hit the worker. The incident took place on 2/5/2018, but was not reported until 2/6/2018. An ambulance was not called, but the worker said that he was going to see a doctor to be checked out. An ECB Violation and a DOB Violation were issued. A partial Stop Work Order on the use and installation of all balcony sliding doors was issued. The General Contractor is to provide a Manufacturer's Specification on all door tracks and the reason for the door falling off its track.	ECB Violation	35299721R	020618S03GD02			Material Fell	24 SECOND AVENUE OWNER LLC	
2/5/2018	Manhattan	260	WEST 40 STREET	0	1	A DOB inspector reported that a worker was trying to reach for something on the platform of a baker scaffold when he moved the baker scaffold, causing it to strike the left shoulder of another worker. Both workers were on the floor and not using the scaffold. The injured worker was sent to a Med-Rite Clinic for a check up. The injured worker did not suffer a major injury. An ECB Violation was issued.	ECB Violation	35285826Y		NB	121187394	Material Fell	PORT 40TH PARKING CORP	ZDG LLC
2/6/2018	Staten Island	546	GULF AVENUE	0	1	The Site Safety Manager reported that an electrician from Local 3 slipped in an isolated area by a Con-Edison box. The worker went to Staten Island Hospital on his own for a check up.	No Dispatch					Other Construction Related Incidents	STATEN ISLAND GLOBAL LOGISTIC	
2/6/2018	Manhattan	91	LEONARD STREET	0	1	The Site Safety Manager reported that a worker tripped, fell, and cut his hand. EMS was called. The worker was conscious and was taken to an area hospital.	No Dispatch			NEW BUILDING	121190166-01-NB	Worker Fell	353-357 BROADWAY LLC	TOLL GC LLC
2/6/2018	Manhattan	91	LEONARD STREET	0	1	A worker tripped on a small piece of pipe in the mechanical room and cut his pinky finger. The worker went to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	353-357 BROADWAY LLC	
2/6/2018	Manhattan	2395	FREDERICK DOUGLAS BOULEVARD	0	1	A DOB inspector reported that a worker was hit in the head with a piece of timber that was dropped by another worker during a stripping operation. The worker who was hit by the piece of timber complained of a stiff neck and was sent to a hospital. An ECB Violation was issued, as well as a partial Stop Work Order on all concrete work. A Means and Methods must be provided.	ECB Violation	35289390M				Other Construction Related Incidents	HP 2395 FDB HOUSING DEVELOPME	
2/6/2018	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager reported that a worker was moving an "A"-Frame dolly that was loaded with twenty sheets of 4 X 8 diamond plates when the dolly tipped and hit her ankle. The injured worker went to an emergency room that was across the street from the site. An ECB Violation and a partial Stop Work Order were issued.	ECB Violation	35299967R				Other Construction Related Incidents	THE NEW YORK AND PRESBYTERIAN	

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/6/2018	Brooklyn	911	ERSKINE STREET	0	1	The Site Safety Manager reported that a worker was cutting the remainder of wood piles that were approximately four feet. While cutting one of the piles, the pile fell forward and hit him in the head. The worker went to a hospital by ambulance. This incident occurred on 2/6/2018, but was not reported until 2/8/2018. An ECB Violation was issued for a failure to notify the Department Of Buildings of the incident, as well as a partial Stop Work Order for the cutting of all wood piles. A Means and Methods for safe cutting operations with a tool box talk will be provided.	ECB Violation	35300547X,49J	020818BS05HM01,02			Material Fall	FOUNTAIN SEAVIEW THREE HOUSING	
2/7/2018	Brooklyn	540	FULTON STREET	0	1	The Site Safety Manager reported that during a drilling operation for tie backs, a carpenter that was assisting the drill operator stepped onto an equipment insert and the clamp closed down on his left foot. The worker was taken to a hospital by emergency personnel. Two ECB Violations, including an Aggravated Level 2 ECB Violation, were issued, as well as a full Stop Work Order. The contractor has been directed to provide the manufacturer's specifications for the drilling equipment, as well as the required training for the personnel operation the equipment.	ECB Violation	35309900Z 35309901K		NB	321185828	Mechanical Construction Equipment	540 FULTON ASSOCIATES	PAV-LAK CONTRACTING INC
2/7/2018	Manhattan	460	PARK AVENUE SOUTH	0	1	The Site Safety Manager reported that a worker was opening a crate of window frames when a 5' X 5' tube pipe rolled out and onto his foot. The worker was seen walking around, but an ambulance was called.	No Dispatch					Other Construction Related Incidents	460 PARK AVENUE SOUTH ASSOCIAT	
2/7/2018	Queens	27-17	42 ROAD	0	1	The Site Safety Manager reported that a worker lacerated his hand with a utility knife during a stripping operation when the utility knife slipped. The worker went to a hospital on his own.	No Dispatch					Other Construction Related Incidents	EASTERN STAR DEVELOPMENT LLC	
2/8/2018	Brooklyn	810	FULTON STREET	0	1	The Site Safety Manager reported that a worker was performing stripping work on the eleventh floor when he pulled down a piece of plywood and the aluminum leg of the formwork hit the worker in the face and split his lip. An ambulance was called. An ECB Violation was issued for a failure to provide safety measures. A DOB Violation was also issued. A Tool Box Talk will be issued before the start of stripping operations.	ECB Violation	35300050K	020818BS02EP06			Material Fall	GREENPOINT-GOLDMAN CORP.	
2/8/2018	Manhattan	388	GREENWICH STREET	0	1	The Site Safety reported that a worker hurt his foot while using a chipping gun. The worker took a cab to urgent care.	No Dispatch			ALTERATION TYPE 1	121190503-01-AL	Other Construction Related Incidents	CITIGROUP TECHNOLOGY, INC.	TISHMAN CONSTRUCTION CORP
2/8/2018	Queens	34-11	BEACH CHANNEL DRIVE	0	1	The Site Safety Manager reported that a worker was dismantling a scaffold when the plank he was standing on broke and fell six feet. The worker went to a hospital by ambulance. An ECB Violation for a failure to safeguard all persons and property affected by construction operations was issued.	ECB Violation	35285811N		NB	421094283	Worker Fell	NOT ON FILE	Chateau GC LLC
2/9/2018	Queens	160-08	JAMAICA AVENUE	0	1	The Site Safety Manager reported that a vehicle struck the flagman in the street. The Police Department responded to the incident. The worker was taken to Jamaica Hospital.	No Dispatch					Other Construction Related Incidents	160 JAMAICA, LLC	
2/9/2018	Manhattan	1865	BROADWAY	0	1	The Site Safety Manager reported that an electrician was pulling his cart from the hoist when the handle on the cart became loose and the worker fell backwards to the floor, hurting his back. An ambulance was called.	No Dispatch					Other Construction Related Incidents	AV8 1865 BROADWAY, LLC	
2/9/2018	Brooklyn	500	GATES AVENUE	0	1	The Super reported that a mason was using a grinder for brick cutting when the grinder kicked back and the grinder's butt end (not the blade) hit the mason in the face. The mason suffered a bruise to his face and felt a little dizzy. An ambulance was called.	No Dispatch					Other Construction Related Incidents	PCMH 500 GATES HOUSING DEVELOP	
2/9/2018	Brooklyn	340	EVERGREEN AVENUE	0	1	The Fire Department reported that a worker was hit in the head with a piece of rebar. Four ECB Violations and four DOB Violations were issued. A partial Stop Work Order was also issued. A Means and Methods and a Tool Box Talk must be provided.	ECB Violation	35300117X,118H,120R,121Z	020918BS04DH01,02,04,05			Material Fall	BUSHWICK REALTY HOLDINGS LLC	
2/12/2018	Bronx	2568	PARK AVENUE	0	1	The Site Safety Manager reported that a worker cut his knees while walking by rebar. The worker was taken to an area medical facility by a co-worker.	No Dispatch				220152484	Other Construction Related Incidents	2568 BRONX PARK LLC	STEVEN ALESSIO
2/12/2018	Brooklyn	135	EMERSON PLACE	0	1	The Site Safety Manager reported that during a stripping operation, a worker fell down from the sixth floor and landed on top of the sidewalk shed. The worker was found unconscious, but breathing. The worker was connected to the stripping form. The worker was taken to a hospital by ambulance. An ECB Violation and a full Stop Work Order were issued. Three additional ECB Violations/OATH Summonses and three partial Stop Work Orders were issued by the Concrete Enforcement Unit.	ECB Violation	35300065N				Worker Fell	PRATT INSTITUTE	
2/12/2018	Manhattan	11	WEST 53 STREET	0	1	The Site Safety Manager reported that a worker was working in a man lift when he moved his body and twisted his knee. An ambulance was called.	No Dispatch					Other Construction Related Incidents	THE MUSEUM OF MODERN ART	
2/12/2018	Manhattan	200	EAST 95 STREET	0	1	The Site Safety Manager reported that a worker pinched his finger while moving a steel beam on an 'A'-Frame. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents		

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/12/2018	Manhattan	461	WEST 34 STREET	0	0	1 The Site Safety Manager reported that a worker cut his left hand on metal studs. The worker was taken to an area hospital and received several stitches.	No Dispatch			ALT 1	121237009	Other Construction Related Incidents	34-10 DEVELOPMENT, LLC	EDWARD M GRUNWALD
2/13/2018	Staten Island	2655	RICHMOND AVENUE	0	0	1 The Site Safety Manager reported that a worker entered the site from the outside of the mall area by the dirt parking area side, fell in ice that was mixed with dirt, and hurt his ankle. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	MACY'S RETAIL HOLDINGS, INC.	
2/13/2018	Queens	80-08	135 STREET	0	0	2 The General Contractor reported that two workers were injured while grouting when a pump hose got clogged with grout and blew into the worker's faces. The workers tried to un-clog the pump while it was in use. The two workers were taken to a hospital for treatment. An ECB Violation and a partial Stop Work Order were issued.	ECB Violation	35309854r		ALT 1	420652378 AL	Mechanical Construction Equipment	BRIARWOOD MP LLC	PAV-LAK CONTRACTING INC
2/13/2018	Queens	45-57	UNION STREET	0	0	1 A DOB inspector reported that a worker was using the scaffold's stairs to bring rebar onto a floor when a rebar got caught on the stairs and pulled the same worker down. The worker was experiencing aches in his body and went to a clinic the next day. This incident took place on February 13, 2018, but was not reported until February 14, 2018. The building was a five story building with no permanent stairs. An ECB Violation and a full Stop Worker Order were issued for inadequate ingress/egress, an adequate supported scaffold, and the lack of internal stairs.	ECB Violation	35299630L				Worker Fell	DEPARTMENT OF EDUCATION	
2/15/2018	Brooklyn	1060	CLARKSON AVENUE	0	0	1 The Site Safety Manager reported that a worker cut his arm with a saw while cutting wood. The worker was taken to a hospital by ambulance.	No Dispatch			ALTERATION TYPE 2	302581347-01-EW-OT	Worker Fell	DEPARTMENT OF EDUCATION	ANSU CONSTRUCTION INC
2/15/2018	Manhattan	101	WEST 57 STREET	0	0	1 A DOB inspector reported that contractors were attempting to remove a tempered glass panel when the panel shattered. A small piece of glass fell to the street level while the remainder of the shattered panel was on the terrace. A woman was injured and taken to a hospital by ambulance. The woman's injury was minor and not life threatening. An Aggravated Level 2 ECB Violation, a DOB Violation, and a partial Stop Work Order were issued for a failure to safeguard all persons and property during construction operations.	ECB Violation	35308906P	021518CERDY04			Material Fall	101 WEST 57TH STREET HOTEL INV	
2/15/2018	Manhattan	42	WEST 33 STREET	0	0	1 The Site Safety Manager reported that a worker was climbing off of a scaffold when he slipped and fell approximately two feet, injuring his shoulder. An ambulance was called.	No Dispatch					Worker Fell	38-46 WEST 33 STREET, LLC	
2/15/2018	Queens	30-35	COLLEGE POINT BOULEVARD	0	0	1 A DOB inspector reported that a painter was on a scissor lift painting the area next to a roll down door sensor when he activated the door, which caused another worker to get hit by the door. The worker had the wind knocked out of him and was sent to a hospital. An ECB Violation and a partial Stop Work Order were issued for the failure to maintain safe operations. The General Contractor at the site is to provide a Means and Methods.	ECB Violation	35317705N				Other Construction Related Incidents	FEINSTEIN CP REALTY LLC	
2/16/2018	Manhattan	217	WEST 57 STREET	0	0	1 The Site Safety Manager reported that a concrete worker was carrying a Doka form that was about 2 X 9 feet and 100 pounds when he slipped and fell. The worker complained of back pain. A DOB inspector responded to the incident and reported that no enforcement action was necessary, as the injury occurred as the result of a worker error.	No Action Necessary					Other Construction Related Incidents	SMITELL SPONSOR LLC	
2/16/2018	Manhattan	233	WEST 125 STREET	0	0	1 The Site Safety Manager reported that a worker was lifting a piece of rebar when he claimed to have hurt his back. The worker walked up to an ambulance and the ambulance took him to a hospital.	No Dispatch			NEW BUILDING	121187447	Other Construction Related Incidents	HARLEM URBAN DVLPMINTCP	FLINTLOCK CONSTRUCTION SERVICES LLC
2/16/2018	Manhattan	38	HOWARD STREET	0	0	2 A DOB inspector reported that an inspector from Cole NY was performing an inspection of the building for facade local law. While inspecting the building, the inspector stepped out onto the fire escape on the seventh floor, and a step of the fire escape became dislodged and fell to the ground, striking two pedestrians. One of the pedestrians suffered a life threatening injury, and the second pedestrian was in serious condition. The inspector fell slightly through an opening, but not all the way down. EMS was called. An ECB Violation, a DOB Violation, and an Immediate Emergency Declaration were issued.	ECB Violation	35308906Z	021618CERDY01			Material Fall	434 BROADWAY PROPERTY INVESTOR	CANY Architecture & Engineering, DPC.
2/16/2018	Queens	71-17	ROOSEVELT AVENUE	0	0	1 A DOB inspector reported that there were four workers unloading bundles of rebar that were approximately forty five feet from a flatbed truck when one of the workers lost control of the bundle and the bundle fell on the leg of another worker. There was no equipment used during the unloading. The injured worker suffered a broken right leg and was taken to a hospital. An ECB Violation and a partial Stop Work Order were issued for a failure to maintain the safe operations and to stop all material handling, including deliveries. The General Contractor is to provide a safe Means and Methods, including equipment and Tool Box talks.	ECB Violation			NEW BUILDING	420653000	Material Fall	ROOSEVELT PARC LLC	BRAVO BUILDERS LLC

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/19/2018	Manhattan	200	EAST 21 STREET	0	0	1 The Site Safety Manager reported that a worker dislocated his left shoulder when he lifted a bag of concrete onto it. The worker was taken to Mount Sinai Hospital by ambulance.	No Dispatch			NEW BUILDING	121190479-01-NB	Other Construction Related Incidents	LONGER HILLS II LLC	BRAVO BUILDERS LLC
2/19/2018	Brooklyn	805	WASHINGTON AVENUE	0	1	1 A DOB inspector reported that a worker was walking close to a Bobcat while an I-Beam was on the forks attached to the Bobcat when the I-Beam moved and the worker's hand got caught between the I-Beam and the Bobcat track. The worker suffered a fractured hand and was taken to an area hospital. The worker operating the Bobcat was not trained by the employer, which created this situation that resulted in an injury to another worker. This incident occurred on 2/19/2018, but the Site Safety Manager was not informed of the incident until 2/20/2018. Four ECB Violations and a partial stop Work order were issued.	ECB Violation	35317732Z, 35317733K AND 35317736K		NEW BUILDING	321478548	Mechanical Construction Equipment	805 WASHINGTON AVE LLC	HAPPY LIVING DEVELOPMENT
2/19/2018	Brooklyn	211	SCHERMERHORN STREET	0	0	1 The Site Safety Manager reported that a worker rolled his ankle while moving material. The worker was taken to Brooklyn Hospital by EMS.	No Dispatch			FRANK HEALEY	321196200-01-NB	Other Construction Related Incidents	211 SCHERMERHORN DEVELOPMENT L	OESTREICHER CONSTRUCTION
2/20/2018	Manhattan	115	DELANCY STREET	0	0	1 The Site Safety Manager reported that a worker cut his finger while using a grinder. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
2/20/2018	Manhattan	425	PARK AVENUE	0	0	1 The Site Safety Manager reported that a worker fell from the fourth step of an "A"-Frame ladder. The worker complained of back pain. An ambulance was called.	No Dispatch					Other Construction Related Incidents	T-C 425 PARK AVENUE, LLC	
2/21/2018	Brooklyn	5718	2 AVENUE	0	0	1 A DOB inspector reported that a worker was pulling on one of the clips of a outrigger scaffold in order to install it properly. The worker pulled the clip hard, which caused the worker to slide down the plank and twist his ankle. The worker went to the emergency room across the street and then went home. The formwork and outriggers were all built as per design. No enforcement was action necessary, as it was determined that the injury occurred as the result of a worker error.	No Action Necessary			ALTERATION-1	321192702	Worker Fell	NYU HOSPITALS CENTER	HUNTER ROBERTS CONSTRUCTION
2/21/2018	Manhattan	217	WEST 57 STREET	0	0	1 The Site Safety Manager has reported that a worker was climbing down an "A"-Frame ladder when he slipped and fell about four feet. An ambulance took the worker to a hospital. The worker suffered a possible fractured elbow.	No Dispatch					Worker Fell	SMITTELL SPONSOR LLC	
2/21/2018	Queens	131-11	FOWLER AVENUE	0	0	1 The Site Safety Manager reported that a worker twisted his right wrist while bending rebars. A co-worker took him to a clinic.	No Dispatch					Other Construction Related Incidents	131-05 HOLDING LLC	
2/21/2018	Queens	38-01	QUEENS BOULEVARD	0	0	1 The Site Safety Coordinator reported that a worker tripped on tape on a scaffold platform, which caused him to fall and twist his knee. The worker was taken to urgent care. An ECB Violation was issued to the General Contractor at the site for a failure to safeguard all persons and property.	ECB Violation	35285820P		NB	421387626	Worker Fell	CURBCLUT QUEENS BLVD LLC	Sordani Construction Comp
2/22/2018	Staten Island	35 a	BAY STREET	0	0	1 The Site Safety Manager reported that a rebar installer slipped on a rebar floor and twisted his ankle. An ambulance was on site.	No Dispatch					Other Construction Related Incidents		
2/22/2018	Staten Island	2655	RICHMOND AVENUE	0	0	1 The Site Safety Manager reported that a worker was loading sheetrock onto an "A"-Frame when one of the boards slid and landed on his right foot. The worker was sent to urgent care.	No Dispatch					Other Construction Related Incidents	MACY'S RETAIL HOLDINGS, INC.	
2/22/2018	Manhattan	122	LEXINGTON AVENUE	0	1	1 The Police Department reported that two workers were making a delivery to the roof area of the structure when one of the workers fell approximately eight to ten feet through an opening in the roof that was covered with a tarp. The worker fell to the third floor. The worker suffered injuries to his back and neck and was transported to Bellevue Hospital with head and neck injuries. A full Stop Work Order had been issued to the building on 4/22/2015 and a Vacate Order was issued on 12/22/2017. Two ECB Violations, and two DOB Violations were issued for the unlawful continuation of work while on the notice of a Stop Work Order and for a failure to safeguard.	ECB Violation	35308861K & 35308860Z	022218CERT001 & 022218CERT002			Worker Fell	122-24 LEXINGTON AVECP	
2/22/2018	Brooklyn	19	KENT AVENUE	0	0	1 The Site Safety Manager reported that a worker walked into a pile of plywood and then felt discomfort in his upper torso and chest. An ambulance was called and the worker was transported to a hospital.	No Dispatch			NEW BUILDING	320591944-01-NB	Other Construction Related Incidents	19 KENT ACQUISITION LLC	T.G. NICKEL & ASSOCIATES
2/22/2018	Brooklyn	138	WILLOUGHBY STREET	0	0	1 The Site Safety Manager reported that a worker cut his finger while handling rebar. The worker was seen by the on-site medic and was sent to City M.D./urgent care.	No Dispatch					Other Construction Related Incidents	NYC HPD	

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/23/2018	Queens	83-09	35 AVENUE	0	1	A DOB inspector reported that workers at apartment number B42 were lowering a piece of plywood that was approximately 2' X 5' from the fourth floor fire escape to the ground using a heavy thick rope in front of the building. According to the Project Manager at the site and a bystander, the plywood slipped off of the rope and fell from the third floor level, striking a young girl on the side of her head before landing on the ground. Marks from the fallen wood can still be seen on the ground where it landed. The injured young girl was transferred to New York Presbyterian Hospital of Queens with injuries to the side of her head. Three Aggravated Level 2 ECB Violations were issued for a failure to safeguard, for work not conforming to plans, and for working without a permit. 3 DOB Violations, and a full Stop Work Order were also issued.	ECB Violation	35309174N, 35309325L & 35309326N	022318CERKC03, 022318CERKC04 & 022318CERKC05	ALTERATION TYPE 2	421548999-01-EW-OT	Material Fall	83-09 35TH REALTY LLC	MNR GROUP INC
2/26/2018	Manhattan	545	WEST 30 STREET	0	1	A DOB inspector reported that workers were using a lull to unload window panels off of a truck. While the lull was being taken into the building, one of the panels slid off of the lull and hit a worker's ankle. An ambulance took the worker to a hospital. An ECB Violation for a failure to maintain safe operations and a partial Stop Work Order were issued or all deliveries and material handling. The General Contractor is to provide a Means and Methods.	ECB Violation	35317717K				Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM	
2/27/2018	Manhattan	685	FIRST AVENUE	0	1	The Site Safety Manager reported that a worker was working in a building when a couple of pieces of sheetrock fell over and onto his leg. An ambulance was called to the site.	No Dispatch					Other Construction Related Incidents	685 FIRST REALTY COMPANY, LLC	
2/28/2018	Manhattan	1227	BROADWAY	0	1	A DOB inspector reported that a tower crane was engaged with loading a four foot piece of scaffolding material on top of a trailer within the job site. After the load was lowered into place, a worker began unhooking the rigging gear so that the crane could proceed with the next lift. The gear was detached from the load and the crane hoisted up to clear the trailer and the loaded scaffolding when, unbeknownst to the worker, the rigging gear snagged the corner of the load that had just landed, which caused the load to flip over the side of the trailer and bring the worker down, injuring him in the process. The worker was found bleeding, but conscious, and was taken to a hospital by ambulance. The injuries that the worker sustained are suspected to be non-life threatening. Three ECB Violations and a partial Stop Work Order were issued.	ECB Violation	35225172L 35225171J & 35225172L		CN	CN 913/16	Mechanical Construction Equipment	YJL BROADWAY HOTEL LLC	BMNY CONTRACTING CORP
2/28/2018	Manhattan	2	PARK PLACE	0	1	The Site Safety Manager reported that a worker got dust in his eye. The worker went to a hospital for treatment.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
3/1/2018	Brooklyn	391	HOOPER STREET	0	1	A DOB inspector reported that heavy gauge 2 X 10 ceiling joists were delivered and placed on top of the Concrete Masonry Unit (CMU) exterior walls of the sixth floor when a worker removed a band that held the ceiling joists together, which lead to the joists collapsing and knocking the worker off of the scaffold to the ground. The joists landed on top of the worker as well. The worker was found dead on arrival. A DOB Violation and a full Stop Work Order were issued.	DOB Violation		030118B501A501			Other Construction Related Incidents	E&D MANAGEMENT GROUP LLC	
3/2/2018	Queens	28-02	JACKSON AVENUE	0	1	A DOB inspector reported that a panel of plywood that was about 8' X 4' fell from the parapet of a sidewalk shed and struck two pedestrians. One of the pedestrians suffered an injury in the shoulder area. The injured pedestrian was seen by the on-site medic, but denied further medical attention and left the scene. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard public and property affected by construction operations. A second ECB Violation was also issued for a failure to maintain an inspection log for the sidewalk shed. A partial Stop Work Order was also issued. The sidewalk shed company was sent to the site for repair work.	ECB Violation	35318105Y		NEW BUILDING	420652877	Scaffold/Shed/Fence/Storing/Installation	LIC DEVELOPMENT OWNER, L.P.	TURNER CONSTRUCTION COMPA
3/2/2018	Manhattan	685	1 AVENUE	0	1	The Site Safety Manager reported that a worker was pushing a mini container when the gate on the bottom of a ramp swung and lacerated his right hand. The on-site medic put a band aid on the cut. An ambulance took the worker to a hospital.	No Dispatch					Other Construction Related Incidents	685 FIRST REALTY COMPANY, LLC	
3/2/2018	Manhattan	260	WEST 40 STREET	0	1	The Site Safety Manager reported that a worker was using a lade and cut his finger. The worker was patched up on-site, but then went to City M.D. where he received two to three stitches.	No Dispatch			NB - NEW BUILDING	121167394	Other Construction Related Incidents	PORT 40TH PARKING CORP	ZDG, LLC
3/3/2018	Manhattan	150	EAST 23 STREET	0	1	The Site Safety Manager reported that workers were carrying steel plates when one of the plates slipped and pinched one of the worker's left middle finger. The worker was transported to a hospital by ambulance.	No Dispatch			NB	121981748	Other Construction Related Incidents	154 EAST 23 LLC	W & L GROUP CONSTRUCTION
3/3/2018	Manhattan	1912	1 AVENUE	0	1	The Site Safety Manager reported that a worker tripped and fell while carrying framing. EMS was called and the worker was transported to a hospital.	No Dispatch			NB	122879233	Worker Fall		PROCIDA CONSTRUCTION CORP

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/3/2018	Manhattan	396	BROADWAY	0	0	1 The Site Safety Manager reported that a worker dropped a piece of plywood on his foot. The worker left the site in an ambulance.	No Dispatch			A1 - ALTERATION TYPE 1	120786417	Other Construction Related Incidents	BRIDGETON 396 BROADWAY FEE LLC	ANTHONY T. RINALDI
3/3/2018	Manhattan	425	WEST 18 STREET	0	0	1 The Site Safety Manager reported that a worker hurt his back while picking up a cement bag. An ambulance was called and the worker was transported to a hospital.	No Dispatch			NB	122736762	Other Construction Related Incidents	NOT ON FILE	ARTIMUS CONSTRUCTION INC
3/5/2018	Brooklyn	10	HURON STREET	0	0	1 The Site Safety Manager reported that there were two workers that were doing sheetrock work together when one of the workers lost his grip on a piece of sheetrock that landed on the other worker's finger, causing a cut. The second worker left the site and went to City M.D. to get stitches on his finger. This incident occurred on 3/5/2018, but was not reported to the Site Safety Manager or Construction Superintendent until 3/8/2018.	No Dispatch					Other Construction Related Incidents	10 HURON FS CONDO LLC	
3/5/2018	Queens	45-57	UNION STREET	0	0	1 A DOB inspector reported that a 16' X 8' size gate swung out and hit a pedestrian that was walking by. The pedestrian was a student that was approximately seven years old. The student was evaluated by a nurse.	ECB Violation	35317909P				Other Construction Related Incidents	DEPARTMENT OF EDUCATION	
3/6/2018	Manhattan	2255	BROADWAY	0	0	1 The Site Safety Manager reported that a worker was lifting a 2 X 3 X 10 wooden beam in the elevator pit when he hit himself in the face with the wooden beam. The worker went to urgent care and then went to a hospital. This incident occurred as a result of a worker error.	No Dispatch					Other Construction Related Incidents	2255 HOLDING LLC	
3/6/2018	Bronx	2395	FREDERICK DOUGLASS BLVD	0	0	1 The Site Safety Manager reported that a pedestrian in a wheelchair fell over in a walkway due to a tripping hazard around a Con-Ed sewer cap. The pedestrian went to a hospital by ambulance. A DOB inspector responded to the incident, visited the site, and issued an ECB Violation. The tripping hazard was corrected as of the time that the inspector was at the site.	ECB Violation	35300487N	030618BS10VP06			Other Construction Related Incidents		
3/7/2018	Brooklyn	416	KENT AVENUE	0	0	1 The Site Safety Manager reported that a worker slipped, fell, and hurt his arm. The worker was taken to a hospital for a check up.	No Dispatch				320622616	Other Construction Related Incidents	420 KENT AVENUE LLC	ZDG, LLC
3/8/2018	Manhattan	1681	3 AVENUE	0	0	1 The Site Safety Manager reported that an electrician was running a wire when he tripped on a piece of plywood and skinned his right shin. The electrician went to a City M.D. for assistance.	No Dispatch					Other Construction Related Incidents	95TH AND THIRD LLC	
3/8/2018	Queens	147-40	ARCHER AVENUE	0	0	1 The Site Safety Manager reported that a piece of plywood slid and hit a worker on the left knee while the worker was stocking plywood on the floor. The worker went to a clinic.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
3/8/2018	Queens	28-07	JACKSON AVENUE	0	0	1 A DOB inspector reported that there were two electricians working on a scissor lift at the basement level when a temporary light fixture was accidentally bumped and dislodged, causing it to fall approximately five feet and strike a worker that was passing by on the head and back. The electricians were working without a controlled access zone below. The worker was found alert, but complained of head pain and went to urgent care. An ECB Violation for a failure to safeguard was issued, as well as a partial Stop Work Order for the installation of electrical lighting work. A Means and Methods must be provided.	ECB Violation	35318121Y-FAIL TO SAFEGUARD	030818BS02KA01	NB	420656873	Material Fell	LIC SITE B-1 OWNER, L.L.C.	NEW LINE STRUCTURES & DEV
3/8/2018	Staten Island	546	GULF AVENUE	0	0	1 The Site Safety Manager reported that a worker slid and hit his left knee as he was taking the stairs to his trailer. The worker was taken to a hospital for a check up.	No Dispatch					Worker Fell	STATEN ISLAND GLOBAL LOGISTIC	
3/9/2018	Manhattan	1059	3 AVENUE	0	0	1 The Site Safety Manager reported that a worker was carrying a few formwork clamps that weight approximately 10-15 pounds and are about 18 feet long in length up the third floor steps when one of the clamps fell from his grip and hit the wrist of a mason that was working in the basement, possibly breaking the mason's wrist. An ambulance was called. An ECB Violation and a partial Stop Work Order were issued for the unsafe handling of materials. A DOB Violation was also issued. A Means and Methods will be provided for the safe handling of form work materials.	ECB Violation	35300269P	030918BS08MH01			Material Fell	63RD & 3RD NYC LLC	
3/9/2018	Manhattan	217	WEST 57 STREET	0	0	1 The Site Safety Manager reported that a worker as carrying equipment when he slipped and fell. The worker hit the back of his head and blacked out. The worker was sent to Mount Sinai Hospital. A DOB inspector responded and visited the site and reported that the worker slid on what look like an ice patch on the floor, even though there was ice melt spread throughout the area. An ECB Violation was issued for a failure to maintain safe operations.	ECB Violation	35286419N				Worker Fell	SMITTELL SPONSOR LLC	
3/9/2018	Manhattan	29	11 AVENUE	0	0	1 The Site Safety Manager reported that an iron worker was attempting to move a steel beam onto a dolly on his own when the beam slid and hit his left knee. 911 was called and the worker was taken to a hospital.	No Dispatch					Other Construction Related Incidents	NYS PARKS & RECREATION	
3/9/2018	Manhattan	701	7 AVENUE	0	0	1 The Site Safety Manager reports that a worker pinched his finger while cutting a Formica board with a circular saw. The worker went to the emergency room on his own.	No Dispatch					Other Construction Related Incidents	701 SEVENTH PROPERTY OWNER LLC	

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/11/2018	Manhattan	500	WEST 33 STREET	0	0	1 The Site Safety Manager reported that an ironworker hurt his right index finger while prying a cross brace. The worker was transported to Bellevue Hospital by ambulance.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
3/12/2018	Manhattan	125	GREENWICH STREET	0	0	1 A DOB inspector reported that a worker was lifting up a four foot section of form work when the worker mishandled the form work, causing the form work to fall on his knee. An ambulance was called. It was determined that the incident happened as a result of a worker error and that no enforcement action was necessary.	No Action Necessary					Material Fell	VS 125 LLC	
3/12/2018	Manhattan	125	GREENWICH STREET	0	0	1 The Site Safety Manager reported that a worker was handling a roll of felt paper when he slipped backwards and suffered a laceration to the left side of his forehead. The worker did not want an ambulance to be called and went to a City M.D. instead.	No Dispatch					Worker Fell	VS 125 LLC	
3/12/2018	Manhattan	255	EAST HOUSTON STREET	0	0	1 The Site Safety Manager reported that a worker's finger got caught between two beams while he was pushing forwards beams on a truck. The worker was sent to Bellevue Hospital.	No Dispatch					Other Construction Related Incidents	255 EAST HOUSTON OWNER LLC	
3/13/2018	Queens	150-13	89 AVENUE	0	1	0 A DOB inspector reported that a worker was riding on the back of a fork lift during a placement of bundle windows in the storing garage. The bundle was 10' X 5' X 6' and bounced up and down due to its size and weight. The driver of the forklift heard a sound and then saw that the worker who was riding on the back was on the floor. The worker was found dead. There were no witnesses to the incident, and the incident is currently under police investigation. The driver of the fork lift was found to be not certified to operate a fork lift. The driver was in a traumatized state and went to a hospital. A DOB Violation for a failure to safeguard and a Stop Work Order were issued. ECB Violations are being prepared to be served.	DOB Violation		031318BS1201MC			Other Construction Related Incidents	88TH AVENUE OWNER LLC	
3/14/2018	Brooklyn	3617	13 AVENUE	0	0	1 A DOB inspector reported that a worker lacerated his foot while driving a walk-behind saw to a container in order to park it. The worker was sent to a hospital. An ECB Violation was issued, as well as a partial Stop Work Order on the use of the walk-behind saw. Manufacturer specifications must be provided.	ECB Violation	35318356R				Other Construction Related Incidents	37TH STREET HOLDINGS LLC	
3/14/2018	Manhattan	220	CENTRAL PARK SOUTH	0	0	1 The Site Safety Manager reported that an iron worker pinched his index finger while unloading a cart of steel. The worker went to a clinic to receive stitches for his finger.	No Dispatch					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
3/15/2018	Brooklyn	225	4 AVENUE	0	0	1 A DOB inspector reported that workers were in the process of cleaning brick with an acid base solvent when some of the solvent fell into the eye of a female pedestrian. The pedestrian had her eye rinsed out and was treated on the site. The pedestrian did not go to the hospital. An Aggravated Level 2 ECB Violation for the failure to safeguard all persons and property affected by construction operations was issued, as well as a DOB Violation and a partial Stop Work Order for façade work. It was recommended that the BEST Squad perform a follow up inspection for compliance and safety measures.	ECB Violation	35309294H	031518CERDM01	NB	310086554	Material Fell	225 4TH AVENUE PROPERTY OWNER	TRM Construction
3/16/2018	Queens	21-30	44 DRIVE	0	0	1 The Site Safety Manager reported that a piece of plywood fell from the first floor to the cellar due to the wind. The plywood landed on the cellar floor where it then fell onto a worker, hurting the worker's shoulder. This incident occurred on March 16, 2018, but the Department Of Buildings was not notified until March 19, 2018, because the Construction Superintendent claimed that he called the office on 3/16/2018 after 4:00 PM and that no one answered the phone. An ECB Violation was issued for a failure to safeguard for not securing materials during a weather advisory. A DOB Violation and a partial Stop Work Order for all form work were also issued. A Means and Methods for the securing of materials during a weather advisory must be provided.	ECB Violation	35318143P	031918BS02KA04			Material Fell	44TH DRIVE OWNER LLC	
3/16/2018	Manhattan	501	WEST 18 STREET	0	0	1 A DOB inspector reported that during excavation work, a worker was torching a hole in two steel "H" piles and was laying side by side in order to sling and rig the pile when the excavator that was being used moved, which caused the worker's leg to become pinched between two piles. The Site Safety Manager stated that the worker was okay, as he suffered minor injuries to his leg, but he was sent to a hospital as a precaution. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order was issued to stop all movement and preparation of steel piles. The contractor is to provide a Means and Methods for the safe movement of steel around the construction site.	ECB Violation	35314141N		New Building	121191147	Excavation/Soil Work	18TH HIGHLINE ASSOCIATES, L.L.	Related Construction LLC

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/16/2018	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported that a worker on the second floor was using a powered pallet jack to move bags of cement down a ramp when the powered pallet jack moved on its own and ran over the worker's left foot. The worker went to Roosevelt Hospital. A DOB inspector responded to the incident and issued an ECB Violation for a failure to maintain unsafe equipment. A DOB Violation and a partial Stop Work Order for all work using equipment to transport loads as the second floor north of Tower Boulevard were also issued. The powered pallet jack was found to have no inspection logs. An orientation and a Means and Methods must be provided. The BEST Squad must be contacted for a re-inspection.	ECB Violation	ECB#35318264L FAILURE TO MAINTAIN UNSAFE EQUIPMENT	031618B505MA01	NB	121184592	Mechanical Construction Equipment	VNO 225 WEST 58TH STREET LLC	LEND LEASE CONSTRUCTION
3/16/2018	Brooklyn	416	KENT AVENUE	0	1	The Site Safety Manager reported that at a twenty-two story new building under construction, a worker that was on stilts performing plastering work on the eighteenth floor fell backwards onto the floor. The worker hurt his back, suffered a twisted knee, and complained of head pain. An ambulance was called and the worker was transported to Bellevue Hospital. The worker was awake and alert.	No Dispatch			NB	320622616	Worker Fell	420 KENT AVENUE LLC	ZDG, LLC
3/19/2018	Brooklyn	1277	EAST 14 STREET	0	1	A competent person at the construction site reported that a worker slipped on a supported scaffold and fell approximately six feet, along with a few planks. The worker's foreman stated that the worker drove to see a doctor on his own. A DOB inspector responded and visited the site and reported that the supported scaffold did not conform to code specifications, as the scaffold was not fully planked, the planks were not tied down, and a guard rail system was missing from multiple locations. Two ECB Violations and a partial Stop Work Order for a supported scaffold were issued.	ECB Violation	35285912M,35285913Y		NB	320597127	Worker Fall	1277 HOLDINGS LLC	Ray Builders Inc.
3/19/2018	Manhattan	40	CLERMONT AVE	0	1	The Site Safety Manager reported that a carpenter was working on an "A"-Frame ladder when he missed the fifth step of the ladder and fell. An ambulance came and took the worker to a hospital.	No Dispatch					Worker Fall		
3/19/2018	Manhattan	590	EAST 83 STREET	0	1	The Site Safety Manager reported that a worker tripped and jammed his finger. An ambulance took the worker to a hospital.	No Dispatch			NEW BUILDING	121190987-01-NB	Worker Fall	THE BREARLEY SCHOOL	E.W. HOWELL CO, LLC
3/20/2018	Brooklyn	10	MONTIETH STREET	0	1	The Site Super reported that a worker attempted to jump over a fence and fell. The worker was taken to a hospital by ambulance.	No Dispatch			NEW BUILDING	320622750-01-NB	Worker Fall	BUSHWICK HOLDINGS I LLC	GALAXY DEVELOPERS LLC
3/20/2018	Manhattan	108	EAST 89 STREET	0	1	The Site Safety Manager reported that a worker hurt his shoulder while installing a pipe scaffold. The worker went to a City M.D. to get checked.	No Dispatch			ALTERATION TYPE 1	122988623-01-AL	Worker Fall		E.W. HOWELL CO, LLC
3/20/2018	Queens	43-12	HUNTER STREET	0	1	A DOB inspector reported that contractors were in the process of lifting a section of steel casisson in order to set it on a drill rig when a worker had his hand pinched between the casisson and a steel hook. The worker was alert and awake and was taken to a nearby hospital by a taxi. The extent of the injury to the worker's hand was not known as of the time of inspection. An ECB Violation for a failure to safeguard and an ECB Violation for there being no logs on site were issued, as well as a full Stop Work Order for the entire site. The contractor at the site was instructed to provide a Means and Methods for safe pile installation.	ECB Violation	35314355z 35314356k		NB	420659530	Mechanical Construction Equipment	43-12 HUNTER LLC	Judy y Lee
3/21/2018	Bronx	2028	CRESTON AVENUE	0	1	The Site Safety Manager reported that at an eleven story new building under construction, a worker was handling concrete out of a mixer when cement splashed into the worker's right eye. The worker was alert and awake and was taken to Lincoln Hospital for treatment.	No Dispatch			NB	220392858	Other Construction Related Incidents	HP 2030 CRESTON HOUSING DEVELO	MACQUESTEN CONS. MNGMT
3/21/2018	Manhattan	650	5 AVENUE	0	1	The Site Safety Manager reported that a worker was working with temporary electrical wiring on the second floor when a 480-volt wire touched an I-Beam, which caused an ARC flash. The worker suffered an injury to his eyes and was taken to a hospital. A DOB inspector determined that there was no enforcement action necessary.	No Action Necessary			Electrical	M00016968	Other Construction Related Incidents	650 FIFTH AVENUE COMPANY	
3/22/2018	Brooklyn	1835	STERLING PLACE	0	1	The Construction Superintendent reported that a worker slipped off of an "A"-Frame ladder while coming down from the ladder. The worker suffered a minor laceration to the head. The worker was found conscious and an ambulance was called.	No Dispatch					Worker Fall	NOT ON FILE	

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/23/2018	Manhattan	115	DELANCY STREET	0	1	The Site Safety Manager reported that a worker was cleaning around a Con Edison vault when he lifted an unmarked piece of plywood that was covering the vault, tripped into a shaft, and fell approximately eight to nine feet. The worker suffered a cut to his ankle. The worker was alert and awake and was taken to Bellevue Hospital. An ECB Violation for a failure to safeguard was issued, as well as a DOB Violation and a partial Stop Work Order for all exterior work at the ground floor at exposure three. Protections around the vaults at the ground level must be provided. An updated Means and Methods and Tool Box Talk must be provided.	ECB Violation	ECB#35317775Z -FAIL TO SAFEGUARD	032318BS03GD01	NB	121191646	Other Construction Related Incidents	NOT ON FILE	T.G. NICKEL & ASSOCIATES
3/23/2018	Manhattan	40	10 AVENUE	0	1	The Site Safety Manager reported that an electrician was climbing up the rebar cage to reach the electrical conduit when he slipped, fell two feet, and landed on his right ankle. The electrician was sent to a clinic.	No Dispatch					Worker Fall	40-56 TENTH OWNER LLC	
3/24/2018	Manhattan	1865	BROADWAY	0	1	The Site Safety Manager reported that a worker was cutting metal studs when he cut the top of his hand with a chop saw. The worker went to the emergency room with another worker. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	AVB 1865 BROADWAY, LLC	
3/25/2018	Brooklyn	19	INDIA STREET	0	1	The Site Safety Manager reported that a worker was moving windows when he tripped, fell three steps, and hit the back of his neck on a cinderblock. The worker was alert and responsive and was taken to Bellevue Hospital.	No Dispatch			NEW BUILDING	310234207-01-NB	Worker Fall	145 WEST STREET LLC	NOBLE CONSTRUCTION GR LLC
3/26/2018	Brooklyn	101	PENNSYLVANIA AVENUE	0	1	The Construction Superintendent reported that a worker was testing a refrigerant line when the line burst, causing discomfort to the worker's ears. A co-worker drove the injured worker to a hospital.	No Dispatch			Air 1	320622894	Other Construction Related Incidents	ATLANTIC 2644, LLC	CAULDWELL WINGATE CO LLC
3/26/2018	Manhattan	250	SOUTH STREET	0	1	A DOB inspector reported that a worker was bringing a scaffold down when a gust of wind moved the platform out of the building. The worker stuck his hand out to prevent the impact against the building, but hurt his shoulder and back in the process. The worker was taken to a hospital where he was in stable condition. It was determined that no enforcement action was necessary, as the suspended scaffold was found to be in compliance with approved drawings, the current notification and installation letter from the engineer was onsite, and all logs were in order.	No Action Necessary	N/A		NB	121185528	Scaffold/Shed/Fence/Shoring/Installation	NOT ON FILE	Lend Lease (US) Construct
3/26/2018	Manhattan	420	EAST 54 STREET	0	1	The Site Safety Manager reported that the building owner's personal driver had his foot struck by a forklift. The injured person was taken to a hospital. A DOB inspector reported that only one flag person was used when moving the forklift and that the injured person walked into a controlled no access zone when he had his foot struck by the forklift. An ECB Violation was issued for a failure to safeguard. A DOB Violation and a partial Stop Work Order were also issued. A Means and Methods and Tool Box Talks will be provided by the General Contractor at the site for safe delivery operations and for the proper amount of flaggers.	ECB Violation	35317780N	032618BS06GD01			Other Construction Related Incidents	RIVER TOWER OWNER, LLC	
3/27/2018	Manhattan	432	EAST 14 STREET	0	1	The Construction Superintendent reported that a worker was pushing a mini container when she slipped and hit her knee. The worker was taken to a hospital.	No Dispatch					Other Construction Related Incidents	EAST 14TH STREET OWNERS LLC	
3/28/2018	Manhattan	441	9 AVENUE	0	1	The Site Safety Manager reported that a worker got his hand jammed between two stripping panels. A foreman took the worker to a hospital.	No Dispatch					Other Construction Related Incidents	CBP 441 NINTH AVENUE OWNER, LL	
3/28/2018	Brooklyn	505	PACIFIC STREET	0	1	The Site Safety Manager reported that a worker slipped with a grinder and cut his face. An ambulance transported the worker to a hospital.	No Dispatch			NEW BUILDING	320909004-01-NB	Other Construction Related Incidents	PVII HSC ATLANTIC LLC	TRITON CONSTRUCTION CO.,
3/30/2018	Manhattan	265	WEST 114 STREET	0	1	The Site Safety Manager reported that there was a worker on the second floor scaffold deck carrying a plank. The worker leaned on the plank, which caused the plank to fall and hit a worker that was on the first floor scaffold deck in the arm. The injured worker went to a City M.D. for an X-ray. An ECB Violation was issued for the storage of excess materials on a scaffold.	ECB Violation	35286045H		Air 1	121189668	Material Fall	TRINITY WEST HARLEM PHASE TWO	Mega Contracting Gp LLC
4/2/2018	Queens	22-06	31 STREET	0	1	A competent person at the site reported that a worker that was coming into the site slipped on snow and injured his knee. The worker went to see his doctor for a check up. There was a snowstorm in progress as of the time of the incident.	No Dispatch					Other Construction Related Incidents	DITMARS 31ST STREET ASSOCIATES	
4/2/2018	Staten Island	2655	RICHMOND AVENUE	0	1	A DOB inspector reported that there were workers that were moving a wooden ramp that was about 4' X 8' X 20'. When the ramp was in a vertical position, one 2 X 4 fell onto the hand of one of the workers. The worker went to urgent care. An ECB Violation and a partial Stop Work Order (PSWO) were issued for all use of ramps. A Means and Methods and the design drawing must be provided.	ECB Violation	35327352X				Other Construction Related Incidents	MACY'S RETAIL HOLDINGS, INC.	

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/3/2018	Bronx	2681	MARION AVENUE	0	0	1 A DOB inspector reported that a flagger was signaling for deliveries for traffic on the street when a cab driver tried to maneuver around a corner and ran over the flagger's foot. The flagger went to a hospital with a co-worker in an ambulance. The inspector determined that there was no enforcement action necessary, as the flagger was certified and a delivery Means and Methods was at the site.	No Action Necessary					Other Construction Related Incidents	PCMH MARION AVENUE HOUSING DEV	
4/3/2018	Bronx	2760	BRIGGS AVENUE	0	0	1 The Site Safety Manager reported that a worker slipped on plywood that had snow on it. The worker claimed to have hurt his wrist while trying to brace himself after slipping. The worker went to a doctor on his own. This incident occurred in the morning, but the worker waited until the afternoon to report the incident and go to a doctor. A DOB inspector visited the site and reported that there were no witnesses to the worker slipping and that there was no sign of snow or any tripping hazards in the area that the worker was working. A cause of the slip could not be determined. Because of this, no enforcement action was deemed necessary.	No Action Necessary					Other Construction Related Incidents	DEPARTMENT OF EDUCATION	
4/3/2018	Brooklyn	138	WILLOUGHBY STREET	0	0	1 The Site Safety Manager reported that a worker slipped on a wet surface and fell on his hand. The worker went to a City M.D.	No Dispatch					Worker Fell	NYC HPD	
4/3/2018	Brooklyn	422	FULTON STREET	0	0	1 The Site Safety Manager reported that a security guard tripped and fell. The security guard was taken to a hospital as a precaution.	No Dispatch			ALT 1	320908899	Other Construction Related Incidents	NOT ON FILE	TRANSPARENT CONSTRUCTION
4/4/2018	Brooklyn	5615	7 AVENUE	0	0	2 The NYPD requested that an inspection please be performed because a construction fence fell at the site. A DOB inspector responded and visited the site and reported that the job site fences at exposure one had collapsed onto the public sidewalk. There were two injuries reported; a mother and a daughter. The mother and daughter were both taken to an area hospital. All fencing and debris at the site has been removed and made safe against the wind. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A DOB Violation and a full Stop Work Order were also issued. This incident was reported under Incident Number 25737. Incident Number 25737 was deleted by accident, and Incident Number 25473 was created in its place.	ECB Violation	35323275N	040418CERCM02	Alteration 1	320516152	Other Construction Related Incidents	SIU PING	GUO Z HUANG/NEWLAND CONSTRUCTION
4/4/2018	Manhattan	500	WEST 33 STREET	0	0	1 The Safety Director reported that a worker slipped and hit her tailbone while getting off of a scissor lift. An ambulance was called and transported the worker to a hospital. A DOB inspector visited the site and issued an ECB Violation and a partial Stop Work Order on all use of scissor lifts. The General Contractor is to provide training.	ECB Violation	35327428N				Other Construction Related Incidents	NOT ON FILE	
4/5/2018	Manhattan	4	WEST 37 STREET	0	0	1 The Site Safety Manager reported that a plumber was found dead on the fourth floor of a framed out empty room. There were no tools and no ladder found on the scene. A DOB inspector responded to the incident and visited the site, and reported that the worker suffered a possible heart attack and was revived with a faint pulse. No enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents	4 WEST 37TH STREET LLC	
4/6/2018	Manhattan	125	GREENWICH STREET	0	0	1 The Site Safety Manager reported that a worker hit himself in the face while stripping forms. The worker was driven to a City M.D.	No Dispatch			NEW BUILDING	121183799-01-NB	Other Construction Related Incidents	VS 125 LLC	PLAZA CONSTRUCTION LLC
4/9/2018	Brooklyn	231	AINSLIE STREET	0	0	1 A DOB inspector reported that, according to a worker that was at the site, the owner of the construction company at the site was on a pipe scaffold inspecting brick work that was done when he lost his balance and tried to grab a bike rack on the rear of the scaffold. The bike rack was not properly secured and gave way, causing the owner to fall eight feet from the pipe scaffold that was on top of the sidewalk shed deck. The owner was transported to an area hospital with serious injuries. There was some debris found on the sidewalk shed deck, and the pipe scaffold was not fully planked, did not have any railing, and did not have a life line. Two ECB Violations, two DOB Violations, and a full Stop Work Order (FSWO) were issued for the failure to safeguard all persons and property, for the supported scaffold on top of the shed not being maintained as per code, for work without permit being performed, and for brick exterior work that exceeded the area that does not require a permit.	ECB Violation	35323245M & 35323246y	040918CERDF03 & 040918CERDF04			Worker Fell	ST OONO DE TEGGIANO C	
4/9/2018	Brooklyn	420	KENT AVENUE	0	0	1 The Site Safety Manager reported that a steamfitter cut his finger while putting coupling on a pipe. 911 was called and the worker was taken to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	420 KENT AVENUE LLC	
4/9/2018	Manhattan	11	WEST 53 STREET	0	0	1 The Construction Superintendent reported that a worker was on a scissor lift and was trying to gain access into a plenum. The worker's hand was on the handrail of the scissor lift and his hand got pinned between the handrail and the hanging door of the plenum. The worker's hand was cut and the worker went to a hospital for a checkup.	No Dispatch			ALTERATION-1	121190193	Other Construction Related Incidents	THE MUSEUM OF MODERN ART	TURNER CONSTRUCTION CO

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/9/2018	Manhattan	15	WEST 25 STREET	0	1	A DOB inspector reported that a worker was using a hole saw that jammed. The Construction Superintendent unplugged the tool and straightened it out. When the hole saw was plugged back in, the saw swung around and pushed the Construction Superintendent down, causing him to fall approximately eleven feet. The Construction Superintendent was taken to a hospital in serious condition. The Construction Superintendent is now stable, but suffered a brain injury. An ECB Violation, a DOB Violation, and a full Stop Work Order (FSWO) were issued for a failure to safeguard during construction operations, as the Construction Superintendent fell in a location where there were no guardrails installed.	DOB Violation	35323475H	040918CERN01	ALTERATION TYPE 2	123203069-01-EW-OT	Worker Fell	ST SAVA CATHEDRAL	G.P.J. O'DONOGHUE CONTRAC
4/9/2018	Manhattan	25	PARK ROW	0	1	The Site Safety Manager reported that a hoist installer got the tip of his finger crushed while working on the hoist when the gate came down. The worker was taken to the emergency room.	No Dispatch					Other Construction Related Incidents	PARK ROW 23 OWNERS LLC	
4/9/2018	Manhattan	420	EAST 54 STREET	0	1	A DOB inspector reported that there were three workers working on the thirty seventh floor doing interior demolition work and removing debris. There was an approximate 27" X 27" opening in the floor that was not properly covered, as a door from the demolition work was used to cover the hole and the hole was not properly marked or secured. One of the workers picked up the door, unaware of the hole underneath it, and fell through the opening to the thirty sixth floor. The worker was sent to a hospital for a checkup. Follow up information regarding the injured worker is not currently available. Two ECB Violations were issued for the failure to maintain safety measures and for inadequate housekeeping. A full Stop Work Order was also issued. The GC is to provide a Means and Methods for the safe operation of the job, including the protection of empty shafts and floor openings.	ECB Violation	35317792K, 35317793M		ALTERATION 2	122939357	Worker Fell	RIVER TOWER OWNER, LLC	VECTOR BUILDING CORP
4/9/2018	Queens	123-30	ROOSEVELT AVENUE	0	1	The Site Safety Manager reported that a worker tripped on a curb and twisted his ankle while carrying a panel. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NYC PARKS	
4/9/2018	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker stepped on a tie-wire that was used for rebar work and the tie-wire punctured his boot and foot. The worker went to see a doctor on his own.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
4/10/2018	Manhattan	150	5 AVENUE	0	1	The Site Safety Manager reported that a worker slipped while coming down from a ladder. The worker was taken to a hospital by an ambulance.	No Dispatch			ALTERATION TYPE 1	122700292-01-AL	Worker Fell	150 5TH AVENUE OFFICE LLC	METROPOLITAN BUILDING SER
4/11/2018	Queens	45-57	UNION STREET	0	1	The Site Safety Manager reported that a worker was on a six foot ladder when he missed the second rung of the ladder while coming down from it and fell backwards and hit his head. The worker went to a hospital with his shop steward.	No Dispatch					Other Construction Related Incidents	DEPARTMENT OF EDUCATION	
4/11/2018	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker was stripping form work when a dust particle got between his safety glasses and irritated his eye. The worker went to a nearby City M.D.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
4/12/2018	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Manager reported that a worker was pumping grout to tie backs when the hose clogged. When the worker opened up the hose clamps to clean the hose, the worker got grout in his eyes. The worker did not realize that pressure had built up when he removed the hose clamps. The worker was taken to a City M.D. and was then transferred to an emergency room at Lincoln Hospital.	ECB Violation	35314470y		NB	220151868	Mechanical Construction Equipment	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST.DEVELP.
4/12/2018	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker was walking on the second floor when he stepped on a nail. The worker went to get a tetanus shot.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
4/12/2018	Staten Island	2655	RICHMOND AVENUE	0	1	The Site Safety Manager reported that a worker twisted his knee while climbing down from a machine. The worker was driven to the emergency room.	No Dispatch			NEW BUILDING	520135675-01-NB	Worker Fell	MACY'S RETAIL HOLDINGS, INC.	AURORA CONTRACTORS INC
4/13/2018	Bronx	2044	WESTCHESTER AVENUE	0	1	The Project Manager at the site reported that a masonry worker was laying cinderblocks when he fell off a supported scaffold that was approximately three feet in height. The worker landed on his back and appeared to be in stable condition, but refused to talk to anyone until an ambulance arrived. The worker was taken to Jacobi Medical Center. A DOB Inspector responded and visited the site and determined that no enforcement action was necessary, as the supported scaffold was found to be structurally sound with a guard rail system in place.	No Action Necessary	NA		NB	220152572	Worker Fell	HP WESTCHESTER MEWS HOUSING DE	Procidia Construction Corp
4/13/2018	Manhattan	20	BROAD STREET	0	1	The Site Safety Manager reported that a worker was pushing a mini-container through a wall opening when he pinched his pinky finger. The worker left the site to see a doctor for treatment.	No Dispatch					Other Construction Related Incidents	NY STOCK EXCHANGE BLDG. CO.	
4/13/2018	Manhattan	701	7 AVENUE	0	1	The Site Safety Manager reported that a worker was cutting boxes with a box cutter when he cut his left thumb. The worker walked to urgent care.	No Dispatch			ALTERATION TYPE 1	121324343-01-AL	Other Construction Related Incidents	701 SEVENTH PROPERTY OWNER LLC	CNY CONSTRUCTION LLC

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/14/2018	Brooklyn	50	COURT STREET	0	3	DOB's Emergency Response Team was informed that a sidewalk shed was in the process of being dismantled when a partial collapse occurred at the corner of Court Street and Joralemon Street. Approximately twenty linear feet of the sidewalk shed collapsed. Two pedestrians and one worker suffered non-life threatening injuries and were sent to Lutheran Hospital. The remaining unaffected parts of the sidewalk shed were removed. The Department Of Transportation replaced the cross walk light at the site. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard all persons and property affected by construction operations. A DOB Violation was also issued.	ECB Violation	35323276P	041418CERCM01	Alt 3 - SH	321426774	Scaffold/Shed/Fence/Storing/Installation	50 COURT STREET ASSOCIATES	NEW FORCE CONSTRUCTION CO
4/17/2018	Manhattan	130	EAST 82 STREET	0	1	The Site Safety Manager reported that a worker accidentally ran a screw into his hand while screwing screws during duct work. The worker went to urgent care. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	134 EAST 82 LLC	
4/17/2018	Brooklyn	856	WASHINGTON AVENUE	0	1	The Site Safety Manager reported that a worker was drilling a core hole in a deck slab when the drill kicked back and the base of the drill hit him on the side of his face. The worker was alert. The worker went to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	856 WASHINGTON OWNER LLC	
4/17/2018	Brooklyn	63	FLUSHING AVENUE	0	1	The Site Safety Manager reported that a worker slipped while going down the stairs. There were no witnesses to the worker slipping, and the stairs were free of debris. An ambulance was called. The worker was okay, but walked to the ambulance when the ambulance arrived at the site and went to a hospital.	No Dispatch					Other Construction Related Incidents	NYC DSBS	
4/17/2018	Brooklyn	1900	PARK PLACE	0	1	The Site Safety Manager reported that a worker strained his lower back while picking up a cement block. An ambulance was called.	No Dispatch					Other Construction Related Incidents	HABITAT FOR HUMANITY LATENT TH	
4/18/2018	Brooklyn	25	EAST 19 STREET	0	1	The Site Safety Manager reported that a worker was passing an I-Beam down from a sidewalk shed when he lost his footing and fell about sixteen feet to the ground. The worker was wearing a harness that is not attached to anything. The worker was found awake and speaking and was taken to a hospital. An ECB Violation was issued for a failure to safeguard persons and property.	ECB Violation	35323790H		Alt	340452520	Worker Fell	EBE HOLDING LLC	CS Bridge Corp
4/18/2018	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported that a worker cut his finger when another worker closed a door on his hand by accident. A co-worker took the injured worker to a hospital.	No Dispatch					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
4/18/2018	Queens	71-17	ROOSEVELT AVENUE	0	1	The Site Safety Manager reported that a worker sprained his back while carrying steel form. The worker went to a hospital by ambulance for observation.	No Dispatch					Other Construction Related Incidents	ROOSEVELT PARC LLC	
4/18/2018	Staten Island	2655	RICHMOND AVENUE	0	1	The Site Safety Manager reported that a worker hurt his shoulder when he picked up a bundle of threaded rods. The worker went to urgent care on his own.	No Dispatch					Other Construction Related Incidents	MACY'S RETAIL HOLDINGS, INC.	
4/19/2018	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker was conducting a survey and was wearing proper footwear when he stepped onto a nail that punctured his foot. The worker went to urgent care for a tetanus shot.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
4/19/2018	Manhattan	70	VESTRY STREET	0	1	The Site Safety Manager reported that a worker was installing 3' X 6" stone at the base of a building when his knee gave out, causing the worker to fall onto his knee. An ambulance was called.	No Dispatch					Other Construction Related Incidents	BRIDGE LAND VESTRY LLC	
4/19/2018	Manhattan	112	WEST 25 STREET	0	1	The Site Safety Manager reported that a subcontractor was carrying a door from a truck when the door fell and landed on the subcontractor's right knee. The worker did not suffer a visible injury, but was in pain. An ambulance transported the worker to a hospital for a check up.	No Dispatch			NEW BUILDING	121187214	Material Fell	LAM GEN 25 LLC	FLINTLOCK CONSTR SVCS INC
4/19/2018	Brooklyn	422	FULTON STREET	0	1	The Site Safety Manager reported that a worker was performing demolition work on the roof of a building when he fell pain in his back while lifting a barrel. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
4/19/2018	Bronx	545	EAST 166 STREET	0	1	The New York City Police Department reported that a worker was hit by a hoist. A worker was on the eighth floor securing a piece of wingwall when he stepped up onto a bucket to look over the gate while trying to securing plywood. The hoist was on the floor above the worker and the hoist came down at the same time that the worker was leaning over the gate. The worker was struck in the head and succumbed to his injuries. An Aggravated Level 2 ECB Violation was issued for the unsafe or improper use of hoist equipment.	ECB Violation	38259262J	042018E2607B01			Mechanical Construction Equipment	545 E. 166TH STREET HDFC	
4/20/2018	Manhattan	45	PARK PLACE	0	1	The Site Safety Manager reported that a carpenter foreman was securing a formwork panel for the shear wall and was repositioning his retractable device with both hooks in one anchor point when the insert gave way, causing the foreman to fall about ten feet backwards. The foreman was taken to a hospital.	ECB Violation	35326676H		NEW BUILDING	121185635	Worker Fell	PARK PLACE PARTNERS DEVELOPMEN	GILBANE RESIDENTIAL CONST

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/20/2018	Manhattan	560	WEST 33 STREET	0	0	1 The Site Safety Manager reported that a worker was climbing up a baker's scaffold when he lost his grip on the second rung of the ladder and fell about two feet. The worker rolled over onto a bucket and suffered an injury to his ribs. A DOB inspector responded and visited the site and reported that no enforcement action was necessary, as the necessary safety measures were provided at the site. It was determined that the incident occurred due to a worker's error.	No Action Necessary			NB	1211192618	Worker Fell	ERY NORTH TOWER RHC TENANT LLC	Roger & Sons Concrete Inc
4/23/2018	Manhattan	400	WEST 61 STREET	0	0	1 The Site Safety Manager reported that at a thirty eight story new building under construction, a plumber was placing a pipe into hangers when the plumber fell off of a ladder. There were no witnesses to the height of the fall, and the plumber claimed to have fallen approximately between five and seven feet. The plumber was found alert, awake, and complaining of pain in his hip. The plumber was taken to St. Luke's Hospital by ambulance. A DOB inspector responded and visited the site and determined that there was no enforcement action necessary, as the fall occurred as the result of a worker's error.	No Action Necessary			121193181	NB	Worker Fell	RCB1 NOMINEE LLC	TISHMAN CONSTRUCTION CORP
4/23/2018	Queens	147-40	ARCHER AVENUE	0	0	1 The Site Safety Manager reported that a worker on the first floor bumped his knee on a reshore tripod. The worker went to a City M.D.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
4/24/2018	Brooklyn	540	FULTON STREET	0	0	1 The Site Safety Manager reported that an iron worker pinched his finger while unloading steel rebar from a truck. The worker left to go to a clinic.	No Dispatch					Other Construction Related Incidents	540 FULTON ASSOCIATES	
4/26/2018	Manhattan	461	WEST 34 STREET	0	0	1 The Site Safety Manager reported that a worker was on the twenty eighth floor of a twenty nine story new building and was cutting sheetrock and metal stud for electrical work when he suffered a cut to his hand. A reciprocal blade jammed and the worker's hand got caught. The worker was found awake and alert and was taken to a nearby hospital.	No Dispatch			NB	121237009	Other Construction Related Incidents	34-10 DEVELOPMENT, LLC	ATRIA BUILDERS LLC
4/26/2018	Manhattan	225	BOWERY	0	0	1 It was reported that there were workers that were moving materials on the roof. When the workers moved a metal piece together, one of the worker's right hand got caught in the pinch point. The worker suffered a scrape to his right hand. An ambulance was called to the site. The worker received stitches at Mount Sinai Hospital.	No Dispatch				121862751	Worker Fell	VNAA BOWERY LLC	AEH-VSLV, LLC
4/26/2018	Manhattan	22	NORTH LOOP ROAD	0	0	1 The Site Safety Manager reported that a worker hit his left hand with a hammer. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents		
4/26/2018	Manhattan	2	PARK PLACE	0	0	1 The Site Safety Manager reported that at a fifty seven story building that was under construction, a worker was cutting metal with a grinder when he cut his left shin. The worker was conscious and alert and walked to New York Presbyterian Hospital.	No Dispatch				121290085	Other Construction Related Incidents	NOT ON FILE	AHEARN-HOLTZMAN, INC
4/26/2018	Manhattan	1681	3 AVENUE	0	0	1 The Site Safety Manager reported that a worker was coming down the stairs on a scaffold when he slid down the stair riser. The worker went to a City M.D.	No Dispatch					Worker Fell	95TH AND THIRD LLC	
4/26/2018	Brooklyn	1	CLINTON STREET	0	0	1 The Site Safety Manager reported that during concrete operations, a laborer was removing concrete key when his finger got scratched between rebar. The worker was working alone and scratched his finger while reaching into formwork. The worker went to a City M.D. and returned to work in two days.	No Dispatch			NB	321197478	Other Construction Related Incidents	CADMAN ASSOCIATES LLC	T.G. NICKEL & ASSOCIATES
4/27/2018	Queens	147-40	ARCHER AVENUE	0	0	1 The Site Safety Manager reported that a worker struck his left thumb with a hammer while hammering a nail. The worker took himself to a City M.D.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
4/30/2018	Brooklyn	109	2 AVENUE	0	0	1 The Construction Superintendent reported that a worker was shaking out steel at the street level when he pinched his finger between a two by four and a steel beam. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	THE SALVATION ARMY	
4/30/2018	Manhattan	1059	3 AVENUE	0	0	1 The Site Safety Manager reported that a pedestrian went over a ramp in front of the site, slipped/tripped on damaged mesh, and fell. The pedestrian suffered an injury to her left elbow and was taken to a hospital. A DOB inspector responded and visited the site and reported that the General Contractor at the site failed to maintain the pedestrian walkway that caused the incident. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A partial Stop Work Order was issued on all activities in the occupied lane next to the sidewalk shed. The General Contractor is to maintain the sidewalk to ensure that it is free of all tripping hazards.	ECB Violation	35318046N				Other Construction Related Incidents	63RD & 3RD NYC LLC	
4/30/2018	Manhattan	130	WILLIAM STREET	0	0	1 The Site Safety Manager reported that a worker was attempting to help a carpenter when he accidentally walked into the swing radius of a hammer and got hit in the forehead by the hammer. The worker was taken to New York Presbyterian Hospital and was in stable condition. A DOB inspector responded and visited the site and determined that no enforcement action was necessary, as the incident occurred as a result of a worker's error.	No Action Necessary			NB	121192903	Other Construction Related Incidents		GILBANE RESIDENTIAL CONST

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/30/2018	Manhattan	425	PARK AVENUE	0	1	A DOB inspector reported that masons were finishing concrete pouring pads on the sixteenth floor when a worker that was working with the masons removed the floor protection and fell approximately thirteen feet from the sixteenth floor to the fifteenth floor. The worker suffered a cut to his ear and complained of head and neck pain. The worker was taken to Cornell University Hospital for observation. Two ECB Violations were issued for there being no design drawings for floor openings present and for the failure to maintain safety operations. Two partial Stop Work Orders (PSWO) were issued on all work within ten feet of all floor coverings on all floors and for the floor coverings being not properly secured. Two DOB Violations were also issued. A Means and Methods for the installation of floor coverings must be provided.	ECB Violation	35326638N / 37P	043018BS05GD01/02			Worker Fall	T-C 425 PARK AVENUE, LLC	
5/1/2018	Manhattan	540	WEST 53 STREET	0	1	The Site Safety Manager reported that a worker suffered a cut finger. An ambulance was called.	No Dispatch			NEW BUILDING	121191968-01-NB	Other Construction Related Incidents	CLINTON HOUSING DEVELOPMENT	MEGA CONTRACTING GP LLC
5/1/2018	Manhattan	390	MADISON AVENUE	0	1	The Site Safety Manager reported that a worker on the first floor stepped up on a few concrete masonry unit blocks when he fell approximately three feet off of the blocks and landed on a metal plate. EMS was called and transported the worker to a hospital.	No Dispatch					Worker Fall	COMPTROLLER OF NY STATE	
5/1/2018	Manhattan	222	EAST 41 STREET	0	1	The Site Safety Manager reported that a worker was installing metal trim when a cut piece fell down and lacerated his wrist. The worker was sent to a hospital.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
5/2/2018	Brooklyn	1277	EAST 14 STREET	0	1	The Construction Superintendent reported that a plumber was cutting a metal stud to get to a pipe when he cut his arm on the stud. An ambulance was called.	No Dispatch					Other Construction Related Incidents	1277 HOLDINGS LLC	
5/2/2018	Brooklyn	63	FLUSHING AVENUE	0	1	The Site Safety Manager reported that a worker was walking back from a coffee truck when he tripped, fell, and hit his head. The worker was found conscious and alert. An ambulance was called. A DOB inspector responded to the incident and visited the site and found no evidence of debris or tripping hazards, as well as no violating conditions. No enforcement action was necessary.	No Action Necessary			NB	321190563	Other Construction Related Incidents	NYC DSBS	GILBANE BUILDING COMPANY
5/2/2018	Manhattan	10	VANDERBILT AVENUE	0	1	The Site Safety Manager reported that a latherer was coming down from a scab cage when he missed his last step, fell backwards, and hurt his ankle. The worker went to a hospital by ambulance. It was reported that the worker suffered a broken ankle. A DOB inspector responded and visited the site and reported that the worker misstepped during a rebar operation, and that the operation was proceeding according to the site plan. No enforcement action was deemed necessary.	No Action Necessary					Worker Fall	ONE VANDERBILT OWNER LLC	
5/2/2018	Manhattan	320	EAST 43 STREET	0	1	The Site Safety Manager reported that a worker was cleaning near the dumpster in the basement C-Level area when he hit his lower leg on a dumpster. The worker was cut, but the bleeding was stopped. The worker does not know how he hurt himself. An ambulance was called.	No Dispatch					Other Construction Related Incidents	FORD FOUNDATION	
5/3/2018	Brooklyn	10	HURON STREET	0	1	The Site Safety Manager reported that a worker cut the skin of his finger on a table saw. The worker went to a hospital with a co-worker.	No Dispatch					Other Construction Related Incidents	10 HURON FS CONDO LLC	
5/4/2018	Staten Island	546	GULF AVENUE	0	1	The Site Safety Manager reported that a worker got a spark in his eye under his safety glasses during a grinding operation. The worker went to a hospital on his own.	No Dispatch					Other Construction Related Incidents	STATEN ISLAND GLOBAL LOGISTIC	
5/4/2018	Queens	36-18	MAIN STREET	0	1	The Site Safety Manager reported that a worker was coming down off of a ladder when he lost his balance and grabbed onto a metal stud, causing a cut to two of his fingers. The worker went to urgent care.	No Dispatch					Worker Fall	134-22 35TH AVE., LLC	
5/4/2018	Manhattan	40	10 AVENUE	0	1	The Site Safety Manager reported that a worker slipped on rebar and hurt his wrist. The worker went to a City M.D.	No Dispatch					Other Construction Related Incidents	40-56 TENTH OWNER LLC	
5/4/2018	Manhattan	308	WEST 133 STREET	0	1	The Site Safety Manager reported that a worker was caulking a window when he fell from a baker scaffold and hurt his left leg. The worker was taken to a hospital. A DOB inspector responded and visited the site and reported that the worker was not tied off when he fell. Two ECB Violations were issued for a failure to safeguard and for a failure to provide a four hour user training card. A partial Stop Work Order was issued on baker scaffolds until a Means and Methods is provided.	ECB Violation	35323933X, 35323934H		NB	122620333	Worker Fall	308 WEST 133RD STREET LLC	Happy Living Development

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/4/2018	Brooklyn	810	FULTON STREET	0	2	The Site Safety Manager reported that two workers were trying to install a pipe on top of a baker scaffold when both of the workers leaned towards the same side of the scaffolding, which caused the baker scaffold to collapse. The two workers fell approximately four feet and landed on the floor. An ambulance was called. A DOB inspector responded and visited the site. Two ECB Violations were issued: one violation for there being no personnel on site with proper documentation, which would be four hour user cards, and a second ECB Violation for a failure to safeguard all persons and property affected by construction operation. A partial Stop Work Order has been issued on baker scaffolds until a Means and Methods is provided.	ECB Violation	35323694H,35323695J		NB	320597083	Worker Fell	GREENPOINT-GOLDMAN CORP.	Bradway Construction
5/4/2018	Brooklyn	63	FLUSHING AVENUE	0	1	The Site Safety Manager reported that a worker was unloading a pallet of glass that was approximately 2' X 8' when the pallet of glass tipped over onto him and pinned him against the wall of the truck. The worker went to a hospital by ambulance. A DOB inspector responded and visited the site and issued an Aggravated Level 2 ECB Violation for a failure to safeguard, as there was no Means and Methods for delivery operations available for the previous delivery operations that happened at the site. A partial Stop Work Order was issued on all deliveries. A Means and Methods for safe delivery operations and Tool Box Talks must be provided.	ECB Violation	35318496K	050418BS02JJ01			Material Fell	NYC DSBS	
5/4/2018	Brooklyn	138	WILLOUGHBY STREET	0	1	The Site Safety Manager reported that a worker slipped on rebar and cut his right thumb. The worker walked to the ER.	No Dispatch					Other Construction Related Incidents	NYC HPD	
5/7/2018	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Manager reported that a welder was performing Support Of Excavation (SOE) work when he picked up a steel plate that was 12' X 12' and 3/8 thick when he injured his back. A co-worker took the worker to a City M.D., where a physician recommended medication for pain and rest for three days. A DOB inspector responded to the incident and visited the site and reported that there were no unsafe conditions found and that all of the workers at the site had ten hour OSHA cards. No enforcement action was deemed necessary.	No Action Necessary			FO	220151868	Worker Fell	COMUNILIFE LA CENTRAL HOUSING	Mountco Construction & development
5/7/2018	Brooklyn	2085	ROCKAWAY PARKWAY	0	1	The Construction Superintendent reported that a worker from the sidewalk shed company fell four feet while descending from a baker scaffold. An ambulance took the worker to a hospital.	No Dispatch			ALTERATION TYPE 3	340451308-01-EQ-SH	Worker Fell	NYC HOUSING AUTHORITY	SKYWORX CONTRACTING INC
5/7/2018	Brooklyn	814	BEDFORD AVENUE	0	1	The New York City Emergency Management Department and the New York City Fire Department reported that a worker was stripping concrete form work for the first floor deck when the worker fell approximately fifteen feet into the cellar and landed on capped rebar. The worker was taken to a hospital and was accompanied by another worker. The injured worker did not suffer any life-threatening injuries. An ECB Violation for the failure to maintain safe operations was issued. A full Stop Work Order (FSWO) was also issued. Additional safety violations will be issued.	ECB Violation	35327578Z				Worker Fell	814 PARK LLC	
5/7/2018	Queens	24-02	49 AVENUE	0	1	The Site Safety Manager reported that a worker at the fourth floor level was struck by duct work that was approximately ten feet high while on a ladder that was approximately eight feet high. The duct work had come loose, swung down, and struck the worker, which caused him to fall off of the ladder. The worker suffered a broken leg and was taken to a nearby hospital. A DOB inspector responded and visited the site and issued an ECB Violation for a failure to safeguard. A DOB Violation and a full Stop Work Order (FSWO) were also issued.	ECB Violation	35326893Y	050718BS02DH01	ALT1	421518566	Worker Fell	LIC 73 OWNER, LLC	UNITY CONSTRUCTION GROUP
5/8/2018	Manhattan	250	BRADHURST AVENUE	0	1	The Site Safety Manager reported that a worker cut his finger on a table saw while cutting zinc clips for a façade connection. The worker went to a hospital by ambulance to receive stitches on his finger.	No Dispatch					Other Construction Related Incidents	MSBGC-NYC SUPPORT CORPORATION	
5/8/2018	Brooklyn	535	4 AVENUE	0	1	The Site Safety Manager reported that a hoist mechanic lacerated his finger while cutting a piece of plastic away from a hoist. A co-worker took him to a hospital.	No Dispatch					Other Construction Related Incidents	XYZ PROPERTIES INC	
5/8/2018	Brooklyn	11	HOYT STREET	0	1	The Site Safety Manager reported that a worker was working on a rebar wall when he was struck in the neck by dislodged shoring. A DOB inspector responded and visited the site and reported that retrores were installed contrary to the approved plan. An ECB Violation and a partial Stop Work order (PSWO) on all concrete work were issued.	ECB Violation	35331175X				Other Construction Related Incidents	11 HOYT PROPERTY OWNER, L.P.	
5/9/2018	Manhattan	115	DELANCEY STREET	0	1	The Site Safety Manager reported that at a twenty six story new building under construction, a worker was coming back on site when he stepped on loose concrete masonry and turned his ankle. The worker was found alert and awake. The on-site medic issued ice for on-site treatment and the worker went to a nearby urgent care center to receive further treatment.	No Dispatch			NB	121191646	Other Construction Related Incidents		T.G. NICKEL & ASSOCIATES

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/9/2018	Manhattan	118	FULTON STREET	0	0	1 The Site Safety Manager reported that a worker jammed his finger while drilling into concrete. The worker walked to the emergency room.	No Dispatch			NEW BUILDING	121333440-01-NB	Other Construction Related Incidents	CP V TS FULTON OWNER, LLC	RNC INDUSTRIES LLC
5/9/2018	Manhattan	560	WEST 33 STREET	0	0	1 The Site Safety Manager reported that an electrician was walking down stairs when he hurt his ankle on permanent stairs. An ambulance was called.	No Dispatch					Other Construction Related Incidents	ERY NORTH TOWER RHC TENANT LLC	
5/10/2018	Queens	54-17	101 STREET	0	0	2 New York City Emergency Management reported that two workers that were working on wires on the bulkhead when they experienced electric shocks. The workers were able to make it down from the bulkhead and were transported to a hospital. A DOB inspector responded to the incident and visited the site and issued two ECB Violations for the equipment ground not being provided and for the exposed wires at the bulkhead area not being properly terminated, secure, and protected around the HVAC air handler unit. A partial Stop Work Order (PSWO) was also issued for electrical work.	ECB Violation	35313352Z 35313353K				Other Construction Related Incidents	HANAC CORONA HOUSING DEV. FUND	
5/10/2018	Manhattan	80	EAST10 STREET	0	0	1 The Site Safety Coordinator reported that a worker was moving pallets of concrete block around when some of the concrete block fell off and struck the worker's right leg. An ambulance was called and the worker went to a hospital for treatment. A DOB inspector responded and visited the site and reported that the worker pulled the stationary part of the pallet jack while pulling the concrete block onto himself. It was determined that this incident occurred as the result of a worker's error, and that no enforcement action was necessary.	No Action Necessary			NB	121193476	Other Construction Related Incidents		CCNY CONSTRUCTION INC
5/10/2018	Manhattan	7	WEST 57 STREET	0	0	1 The Site Safety Manager reported that a worker felt discomfort in his shoulder during stripping operations. The worker took a cab to a clinic on his own.	No Dispatch					Other Construction Related Incidents	7 WEST 57TH STREET REALTY COMP	
5/10/2018	Manhattan	515	WEST 36 STREET	0	0	1 The Site Safety Manager reported that a worker was pushing a cart when he tripped on planks that were covering a hole. The worker suffered a cut to his right hand and went to a hospital. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for the improper covering of holes.	ECB Violation	35331118J				Other Construction Related Incidents	FIRST ST MARKS LLC	
5/10/2018	Manhattan	424	EAST 34 STREET	0	0	1 The Site Safety Manager reported that a tapper tried to move an "A"-Frame with masonite on it out of his way by himself when he tipped the "A"-Frame and was hit in the right shin by both the "A"-Frame and the masonite. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NYU HOSPITALS CENTER	
5/10/2018	Brooklyn	8	NEVINS STREET	0	0	1 The Site Safety Manager reported that a worker was stripping form work on the eighteenth floor when a post fell forward and hit him in the back. The worker experienced back pain and an ambulance was called. A DOB inspector responded and visited the site and reported that another worker had leaned a stripping post against a wall instead of stacking the post and the post slid from an upright position and hit the injured worker. An ECB Violation was issued for a failure to institute/follow safety measures for stripping operations. A DOB Violation was also issued.	ECB Violation	35326856P	051018BS02JJ01			Material Fell	NEVINS STREET OWNER LLC	
5/10/2018	Bronx	1410	STORY AVENUE	0	0	1 A DOB inspector reported that a worker was sitting on top of a beam setting joists on the second floor of a new building. He was setting joists and had just landed a joist when the signal man signalled to the crane operator to hoist up with steel chokers (no load) on the hook. While hoisting up, one of the chokers snagged the joist and picked it up. The worker who had landed the joist tried to get out of the way from the joist, but lost his balance and fell two stories to the ground. The worker was not tied off. Other workers at the site reported that the injured worker was bleeding from the mouth and was experiencing severe pain in his legs, but was conscious. The worker was taken to Lincoln Hospital by ambulance. The Hoist Machine Operator (H.M.O.) at the site stated that he was standing next to the crane operator's cab as of the time of the incident and was given the okay to hoist up via radio. The lift director's logs were filled out and were on site. However, the lift director was not on site as of the time of inspection, because he had gone to the hospital with the injured worker. Two ECB Violations for a failure to safeguard were issued to the General Contractor and the crane operator. A full Stop Work Order (FSWO) was issued or there being no Construction Superintendent on site as of the time of inspection, as well as a partial Stop Work Order (PSWO) for the unsafe placement of steel members/roof joists. A designated Construction Superintendent on a PW2 application form and a Means and Methods for the safe operations of steel placement must be provided.	ECB Violation	35327286R 35327285P	051018BS09VP01,02			Worker Fell	BR-2012 REALTY LLC	

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/11/2018	Staten Island	2655	RICHMOND AVENUE	0	0	1 The Site Safety Manager reported that a worker cut his right thumb while installing duct work. The worker went to urgent care. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	MACY'S RETAIL HOLDINGS, INC.	
5/11/2018	Manhattan	553	WEST 30 STREET	0	0	1 The Site Safety Manager reported that a worker was using a grinder and suffered a cut to his right leg when the grinder kicked back. The worker was taken to a hospital by an ambulance.	No Dispatch					Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM	
5/11/2018	Manhattan	425	PARK AVENUE	0	0	1 The Site Safety Manager reported that a worker cut his finger while using a band saw and suffered a minor gash to his finger. An ambulance was called.	No Dispatch					Other Construction Related Incidents	T-C 425 PARK AVENUE, LLC	
5/11/2018	Manhattan	357	EAST 57 STREET	0	0	1 A DOB inspector reported that facade work was underway at exposure floor on the sixteenth floor when a section of brick veneer dislodged and fell onto the sidewalk shed. A pedestrian at the street level suffered a minor injury, but refused medical attention. The company that erected the sidewalk shed was onsite to repair the shed. An ECB Violation was issued to the General Contractor at the site for a failure to safeguard. A DOB Violation was also issued. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35245543J	051118CERJM01	ALTERATION TYPE 2	123179951-01-EW-OT	Material Fall	357 EAST 57 STREET CONDOMINIUM	EDRAS GROUP CORP
5/11/2018	Manhattan	305	WEST END AVENUE	0	0	1 The Construction Superintendent reported that an electrician was working on the emergency lighting of the seventh floor permanent stairs when he was hit in the head from a tape measure that fell from above. The electrician was taken to a hospital. A DOB inspector responded and visited the site and issued an ECB Violation for the failure to maintain safe operations and a partial Stop Work Order (PSWO) for all work next to openings. The General Contractor is to provide a Means and Methods and a Toolbox Talk.	ECB Violation	35331190Y				Material Fall	305 WEST END PROPERTY, LLC	
5/11/2018	Brooklyn	76	NORTH 6 TH STREET	0	0	1 The Construction Superintendent reported that a worker was cleaning a paint gun when his finger was injured by the pressure from the nozzle. The worker went home to see his doctor due to pain in his finger.	No Dispatch					Other Construction Related Incidents		
5/12/2018	Manhattan	42	WEST 33 STREET	0	0	1 The Site Safety Manager reported that a worker twisted his knee on Saturday, May 12, 2018. This incident took place on May 12, 2018, but was reported on Monday, May 14, 2018. The worker walked himself to a hospital.	No Dispatch			NEW BUILDING	121186849-01-NB	Other Construction Related Incidents	38-46 WEST 33 STREET, LLC	CAULDWELL WINGATE CO LLC
5/12/2018	Manhattan	500	WEST 25 STREET	0	0	1 The Site Safety Manager reported that workers were removing material from the grade level at the leading edge when two pieces of caisson pilings that were approximately two feet long were cut in half. The pieces of caisson pilings fell approximately fifteen feet and struck a worker that was in the excavation pit in the leg. The worker went to a hospital. The status of the worker's injuries is unknown. A DOB inspector responded and visited the site and issued four ECB Violations for the absence of toe boards at the guardrails, the presence of inadequate vertical netting, the presence of an inadequate guardrail that was not constructed to code, and the presence of inadequate housekeeping. A partial Stop Work Order (PSWO) and four DOB Violations were also issued. The contractor is to provide a Means and Methods and a Toolbox Talk for the safe continuation of work.	ECB Violation	35331325M/26Y/27X/28H	051218BS04PK01/02/03/04			Other Construction Related Incidents	500 W25TH OWNER LLC	
5/14/2018	Brooklyn	211	72 STREET	0	0	1 The New York City Fire Department reported that a worker was walking on a scaffold on the second level when he tripped and hurt his knee. The worker was taken to an area hospital.	No Dispatch			A2 - ALTERATION TYPE 2	302579662	Worker Fell	DEPARTMENT OF EDUCATION	KG CONSTRUCTION SERVICES
5/14/2018	Brooklyn	7	WHIPPLE STREET	0	0	1 The Construction Superintendent reported that workers were installing O-decking on the second floor when a worker fell from the second floor onto the first floor deck. The worker was found conscious and was transported to Bellevue Hospital. Additional information regarding the injuries was not available. The Construction Superintendent was not on site as of the time that the incident occurred. An DOB inspector responded and visited the site and issued an ECB Violation to the General Contractor for a failure to safeguard. A DOB Violation and a full Stop Work Order (FSWO) was also issued.	ECB Violation	35308771R	051418CNEDG01	Alt 1 / NB	321285275	Worker Fell	WHIPPLE PROPERTIES LLC	SUNSHINE CONSTR USA INC
5/14/2018	Manhattan	150	FIFTH AVENUE	0	0	1 A DOB inspector reported that there were workers moving steel beams with an electric hoist through a shaftway for an alteration on a twelve story building. The workers moved the beams by pipe rollers on the ground to be stacked. One of the workers was adjusting the stack when he was struck by two other workers that were putting steel in place. The struck worker got his right hand crushed between two beams and was taken to Beth Israel Hospital for treatment. An ECB Violation for a failure to safeguard was issued. A partial Stop Work Order (PSWO) was issued on all work in shaftway hoisting materials. A Means and Methods and a Toolbox Talk must be provided.	ECB Violation	35331133H-FAIL TO SAFEGUARD.		ALT1	122700292	Other Construction Related Incidents	150 5TH AVENUE OFFICE LLC	METROPOLITAN BUILDING SER

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/15/2018	Manhattan	701	7 AVENUE	0	0	1 The Site Safety Manager reported that a worker was on the roof setback setting roof pavers when he stepped in a hole with the roof pavers that he was working on and hit his right shin. The worker was conscious and alert and walked to a City M.D. to be checked out.	No Dispatch			ALT1	121324343	Worker Fell	20 TSG GROUNDSCO LLC	CNY CONSTRUCTION LLC
5/15/2018	Manhattan	627	GREENWICH STREET	0	0	1 The Site Safety Manager reported that a plumber slipped off of the fourth step of a ladder that he was working on and suffered a sprained ankle. An ambulance was called.	No Dispatch					Worker Fell	627 GREENWICH OWNER LLC	
5/15/2018	Manhattan	500	WEST 33 STREET	0	0	1 A DOB inspector reported that materials that were stored in the staging area were blown away due to wind. Among the stored materials was a piece of styrofoam that was approximately 8' X 3' X 3' that struck a security guard in the back. The security guard complained of pain and was taken to a hospital in a conscious state with an unknown injury. An ECB Violation was issued, as well as a partial Stop Work Order (PSWO) for all work in the staging area due to a failure to secure stored material. The General Contractor is to provide a Means and Methods for a safe storage procedure.	ECB Violation	35326800X				Other Construction Related Incidents	NOT ON FILE	
5/15/2018	Manhattan	20	BROAD STREET	0	0	1 The Site Safety Manager reported that a worker tripped on debris and fell on his back. An ambulance was called. A DOB inspector responded and visited the site and reported that no enforcement action was necessary, as the incident occurred as the result of a worker error. The worker was okay and was reported to have returned to work the following day.	No Action Necessary					Worker Fell	NY STOCK EXCHANGE BLDG. CO.	
5/15/2018	Manhattan	100	EAST 104 STREET	0	0	2 The New York City Police Department reported that debris was falling from the building. A DOB inspector responded and visited the site and reported that at the fifteenth floor setback, sections of isolation and plywood became separated due to high winds and fell to the street level along Park Avenue, striking two individuals. One of the individuals that was struck was taken to a local hospital. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A DOB Violation and a full Stop Work Order (FSWO) were also issued.	ECB Violation	35309489H	051518CNEGS02	NEW BUILDING	121192887-01-NB	Material Fell	TERRACE ON THE PARK LLC	GLENWOOD CONSTRUCTION
5/15/2018	Manhattan	1	WALL STREET	0	0	1 The Site Safety Manager reported that a worker was setting up needle beams when a portion of screw jack fell onto the worker when he bent down. The struck worker complained of neck pain and left the site to visit his own doctor. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for a failure to maintain safe operations and a partial Stop Work Order (PSWO) on the use of all needle beams. A Means and Methods and a Toolbox Talk must be provided. An additional ECB Violation will be issued for the installation of a pipe scaffold that was done contrary to the design plans.	ECB Violation	35327019M				Other Construction Related Incidents	MIP ONE WALL STREET ACQUISITIO	
5/15/2018	Brooklyn	626	SHEEPSHEAD BAY ROAD	0	0	1 The Project Manager reported that a painter was on a ladder on the third floor when he misused the ladder and slipped off. The worker fell approximately six feet and hurt his shoulder. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NEPTUNE SOUTH COMMERCIAL LLC	
5/15/2018	Brooklyn	416	KENT AVENUE	0	0	2 A DOB inspector reported that approximately 50'-0" linear feet of sidewalk shed deck and parapet deck enclosure had blown off of a sidewalk shed and onto the street, injuring two pedestrians. The two pedestrians were taken to a hospital. Their condition was unknown as of the time that they were taken to a hospital. The company that erected the sidewalk shed responded and visited the site to remove the debris from the street. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard the public and property. A DOB Violation was also issued. A partial Stop Work Order (PSWO) was issued on all crane and exterior operations, except for work to make safe the installation of a sidewalk shed.	ECB Violation	35322610R	051518CERSM06	NEW BUILDING	320622616-01-NB	Material Fell	420 KENT AVENUE LLC	ZDG, LLC
5/15/2018	Bronx	1017	HOME STREET	0	0	1 The Construction Superintendent reported that a worker was plumbing up a metal stud wall when the stud wall fell, hit a generator, and then bounced off the generator and landed on the worker's leg. An ambulance was called. A DOB inspector responded to the incident and visited the site and reported that safety measures were not in place for a bearing wall installation. An ECB Violation and a DOB Violation were issued, as well as a partial Stop Work Order (PSWO) on all bearing wall installations. A Means and Methods and safety measures for bearing wall installations must be provided.	ECB Violation	35327290J	051518BS03VP01			Material Fell	DREAMYARD 1017 HOME STREET HOU	
5/16/2018	Manhattan	44	UNION SQUARE EAST	0	0	1 A competent person at the site reported that a worker was removing a vertical shoring post when his finger got caught between the safety pin and the plate. The worker suffered a swollen finger and went to a hospital on his own.	No Dispatch					Other Construction Related Incidents	READING TAMMANY OWNER LLC	

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
5/16/2018	Manhattan	76	11 AVENUE	0	0	1 The Site Safety Manager reported that a foreman was hanging an eight inch steel pipe when he lost control of the pipe. The foreman was then knocked off of a ladder by the pipe. An ambulance was called. A DOB inspector responded and visited the site and reported that the anchor from which the pipe was to be hung from failed. An ECB Violation was issued for a failure to maintain safe operations.	ECB Violation	35331136N				Other Construction Related Incidents	76 ELEVENTH AVENUE PROPERTY OW		
5/16/2018	Queens	45-07	COURT SQUARE	0	0	1 The Site Safety Coordinator reported that a worker was using a four inch grinder when the grinder kicked back and cut the worker's left arm. The handle and grinder guard were in place. The worker was conscious and awake and went to Mount Sinai Hospital for treatment.	No Dispatch			NB	420902410	Mechanical Construction Equipment	JACKSON 2524 LLC	ZHONG WANG CONSTRUCTION S	
5/17/2018	Queens	2100	49 AVENUE	0	0	1 The Construction Superintendent reported that an electrician was re-adjusting a ladder when he fell approximately five feet off of the ladder. The worker complained of back pain and was taken to Elmhurst Hospital. The worker was alert and awake.	No Dispatch			ALT1	420656686	Worker Fell	2100 49TH AVENUE OWNER, LLC	ARCHSTONE BUILDERS LLC	
5/17/2018	Queens	101	PENNSYLVANIA AVE	0	0	1 The Construction Superintendent reported that while working on a seven story new building, a project manager picked up a sheet metal that cut his finger. The project manager went to urgent care.	No Dispatch			NB	320622894	Other Construction Related Incidents		CAULDWELL WINGATE CO LLC	
5/17/2018	Manhattan	112	EAST 11 STREET	0	0	1 The Site Safety Manager reported that a worker was coming down a gang ladder when he slipped on the third step of the ladder and fell three feet. The worker complained of back pain. An ambulance was called. A DOB inspector responded and visited the site and found no unsafe conditions present as of the time of inspection. No enforcement action was necessary.	No Action Necessary					Worker Fell	UD-DEV ASSOCIATES LLC		
5/17/2018	Brooklyn	138	WILLOUGHBY STREET	0	0	2 A DOB inspector reported that a signalman had landed a banded load on the top deck with a tower crane. The rigging was released after the load was landed, and the load shifted and started another worker that was carrying pieces of rebar. The worker tripped, fell, and hurt his ankle. The worker was taken to a hospital for X-rays. The signalman suffered a cut to his finger from the banding after releasing the rigging and went to a City M.D. for treatment. There were no witnesses to the worker falling. No enforcement action was necessary, as it was determined that the signalman suffered a cut due to a worker error.	No Action Necessary			CN	773/17	Worker Fell	NYC HPD	Trident General Contracting, GC lend lease	
5/17/2018	Bronx	1903	WEST FARMS ROAD	0	0	1 The Site Safety Manager reported that a worker was performing insulation work behind a stud wall when she pushed a stack of sheetrock that was leaning against a wall, which caused the boards to fall forward and hit her in the leg. An ambulance was called.	No Dispatch					Material Fell	SAMARITAN-COMPASS V HOUSING DE		
5/18/2018	Brooklyn	101	PENNSYLVANIA AVENUE	0	0	1 The Site Safety Manager reported that a worker cut his finger on a piece of sheet metal. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	ATLANTIC 2644, LLC		
5/18/2018	Brooklyn	422	FULTON STREET	0	0	1 A DOB inspector reported that a crane was making a routine lift of a steel I-Beam from a trailer bed in the street to the roof. The beam was rigged up and the signal man gave the crane operator the signal to come up with the load. The crane had lifted the load approximately two feet off of the bed of the trailer when an iron worker attempted to steady the load to keep the I-Beam from swaying. When the iron worker did this, he had put his leg inbetween the moving load and a stationary beam on the flatbed truck. When he did this, the worker created a pinch point, and the moving load struck the worker's leg and caused a cut. The worker was taken to a hospital with non-life threatening injuries. The DOB inspector found no violating conditions during his inspection, as all of the workers at the site had the appropriate 16 or 32 hour rigging certification cards, the slings were found tagged and adequate, the lift director had logs, and the signal man had his card. No enforcement action was necessary.	No Action Necessary			CN	80/17	Mechanical Construction Equipment	NOT ON FILE	FJM- Ferro Inc	
5/18/2018	Brooklyn	578	COZINE AVENUE	0	0	1 A DOB inspector reported that a worker was performing asbestos abatement work on the roof when he fell approximately twenty feet through the roof. The worker was taken to Brookdale Hospital. The abatement work was being performed as per the posted notice. Two Aggravated Level 2 ECB Violations for a failure to safeguard were issued to the abatement company and building owner. A partial Stop Work Order (PSWO) was issued for all work at the roof level. The contractor at the site is to provide a Means and Methods for the safe removal of material from the roof level.	ECB Violation	35322901R 35322902Z	051818CERRJ03 051818CERRJ04	Abatement			Worker Fell	NYBC REALTY LLC	GSC Services Corp

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/18/2018	Brooklyn	6	METROTECH	0	0	1 A New York City Police Officer reported that a plumber was working on a pipe on the fifth floor when the pipe burst and hit the plumber in the chest and chin. An ambulance was called. A DOB inspector responded to the incident and visited the site and determined that there was no enforcement action necessary, as the job had on-site active Department Of Buildings permits and approved technical plans.	No Action Necessary			PLUMBING	321562288	Mechanical Construction Equipment	NEW YORK UNIVERSITY	VITO M. GIACHETTI
5/18/2018	Manhattan	130	WILLIAM STREET	0	0	1 The Site Safety Manager reported that a ten feet long piece of rebar that was standing vertically and was to be installed fell on a worker that was standing on the ground, hitting him in the side of his hard hat. The worker went to a City M.D. A DOB inspector responded and visited the site and issued an ECB Violation for a failure to maintain safe operations, as well as a partial Stop Work Order (PSWO) for all concrete operations. The General Contractor at the site is to provide a Means and Methods and a Tool Box Talk.	ECB Violation	35331400N				Other Construction Related Incidents	130 WILLIAM STREET ASSOCIATES	
5/21/2018	Bronx	2865	CRESTON AVENUE	0	0	1 The Site Safety Manager reported that a worker was putting up forms on a column when he fell about six to seven feet and injured his foot. The worker was sent to a hospital. A DOB inspector responded and visited the site and found that a hook that was holding form up was damaged, which may have possibly caused the worker to fall. An ECB Violation for the failure to maintain safety operations was issued, as well as a partial Stop Work Order (PSWO) for all concrete work. Additional ECB Violations were also issued for infractions that were not related to the incident.	ECB Violation	35327296K, 35327297M, 98, 99X,35318400R, 01Z				Worker Fall	10 MINERVA PLACE HOUSING DEVEL	
5/21/2018	Bronx	4215	PARK AVENUE	0	0	1 The Site Safety Manager reported that a worker fell from the top of a hoist that was stopped on the first floor. The worker suffered minor injuries and was transported to a hospital by ambulance.	No Dispatch			NEW BUILDING	220157700-01-NB	Worker Fall	TREMONT RENAISSANCE HOUSING DE	JOY CONSTRUCTION CORP
5/21/2018	Manhattan	247	WEST 87 STREET	0	2	2 The New York City Police Department reported that two workers were in the process of installing a supported scaffold when they slipped and fell from three frames of pipe scaffold. The workers suffered scrapes and bumps to their hands and legs and were taken to St. Luke's Hospital. A DOB inspector responded to the incident and visited the site and issued two Aggravated Level 2 ECB Violations. The first violation was issued for the removal or alteration of the supported scaffold by the General Contractor before the inspector's arrival, which is the removal of equipment, structural material, or evidence that is related to an incident. The second violation was issued for a failure to promptly notify the Department Of Buildings of the incident, as the incident was reported by the NYPD.	ECB Violation	35324011Y - 35324012X		N/A		Worker Fall	KSB BROADWAY ASSOCIATES	Jerrick Associates Inc
5/21/2018	Queens	30-02	39 AVENUE	0	0	1 The Site Safety Manager reported that a worker was cutting a metal stud when he cut his hand. An ambulance was called.	No Dispatch					Other Construction Related Incidents	30-02 ASSOCIATES LLC	
5/23/2018	Staten Island	149	PROVIDENCE STREET	0	0	1 The New York City Office Of Emergency Management reported that a worker fell from the structure. EMS transported the worker to a hospital. A DOB inspector responded to the incident and visited the site two ECB Violations for the failure to safeguard and for the failure to notify the Department Of Buildings of the incident. A full Stop Work Order (FSWO) was also issued.	DOB Violation	35322904M/05Y	052318CERRJO1/02	ALT 1	520323212	Worker Fall	PERRI ALFONSO	A. FONTANA & SONS LLC
5/23/2018	Manhattan	76	11 AVENUE	0	0	1 The Site Safety Manager reported that a worker was building the walk-out for a tower crane and was standing on the crane's tie-back beam when he slipped off of the beam and fell. The worker was wearing fall protection equipment. The worker did not suffer an injury, but was taken to a hospital for precautionary observation. A DOB inspector responded to the incident and visited the site and reported that no enforcement action was necessary.	No Action Necessary					Worker Fall	76 ELEVENTH AVENUE PROPERTY OW	SBF Construction
5/23/2018	Manhattan	26	1 AVENUE	0	0	1 A New York City Police Officer reported that a worker fell approximately five stories or fifty feet from an unguarded section of pipe scaffold. The worker was in critical condition and was taken to Bellevue Hospital. A DOB inspector responded to the incident and visited the site and reported that it could not be determined what caused the worker to fall, as the people that the inspector interviewed claimed to have not seen or know about the incident. Four ECB Violations were issued for the failure to safeguard, for the presence of a supported scaffold that was not built according to code and was missing guardrails, missing toe boards, and was not fully decked, for the absence of plans, drawings, and logs on site, and for the failure to provide a four hour supported scaffold under card upon request. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35324057J, 35324058L, 35324059N, 35324060K		Alt	140761995	Worker Fall	DROBENKO NICHOLAS	Lime-Light Construction Co

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/24/2018	Brooklyn	2837	WEST 8 STREET	0	1	The Project Manager at the site reported that during the installation of concrete panel around a bulkhead, a panel cracked, fell, and caused a minor cut to a worker's hands. The worker went to a clinic and then came back to the site on the following day. A DOB inspector responded to the incident and visited the site and reported that a Means and Methods was in place at the site, and that the workers were following the Means and Methods. The suction cup equipment was found to be in working condition. The inspector observed that the concrete panel may have broken because the concrete panel was effective. No enforcement action was deemed necessary.	No Action Necessary					Material Fell	AISD CORP.	
5/24/2018	Brooklyn	41	BLUE SLIP	0	1	The Site Safety Manager reported that the driver of a concrete truck was washing out his truck when he hopped off of a ladder and turned his ankle. EMS was called and the worker was sent to a nearby hospital.	No Dispatch					Other Construction Related Incidents	BOP GREENPOINT F LLC	
5/24/2018	Brooklyn	420	EAST 21 STREET	0	1	The New York City Fire Department requested that an inspection please be performed due to a retaining wall collapse. A DOB inspector responded and visited the site and reported that the building owner was performing work on the retaining wall that was separating 420 and 412 East 21 Street when a section of the retaining wall that was approximately twenty feet wide collapsed into the right side yard at exposure four. The potential of a further collapse eliminated a safe path of egress from the fire escape along Exposure Four to the street and compromised the stability of 412 East 21 Street's garage and driveway. During search operations, an FDNY firefighter suffered a minor injury and was transported to a local hospital. Two Aggravated Level 2 ECB Violations and two DOB Violations were issued at 420 East 21 Street for a failure to safeguard and for work being performed without a permit. A full Stop Work Order (FSWO) and a partial Vacate Order were also issued at 420 East 21 Street. A DOB Violation and a full Vacate Order were issued the garage of 412 East 21 Street. (412 Garage East 21 Street).	ECB Violation	35322725R, 35423726Z	052418CNES04_05, 052418CNE01SC			Other Construction Related Incidents	HOSSAIN, GOLAM	
5/24/2018	Brooklyn	84	CARLTON AVENUE	0	1	A competent person at the site reported that a worker was installing roof protection when the worker tripped on a piece of plywood and fell. The worker was sent to a hospital for a check up.	No Dispatch					Other Construction Related Incidents	NYC HOUSING AUTHORITY	
5/24/2018	Manhattan	233	WEST 125 STREET	0	1	The Site Safety Manager reported that a worker slipped while coming down from a ladder. The worker was taken to a hospital by EMS.	No Dispatch			NEW BUILDING	121187447-01-NB	Worker Fell	HARLEM URBAN DVLPMNTCP	FLINTLOCK CONSTR SERV LLC
5/25/2018	Manhattan	24	2 AVENUE	0	1	The Site Safety Manager reported that a worker cut his arm with a sheetrock knife while cutting sheetrock. The worker went to a nearby urgent care facility to receive medical attention.	No Dispatch					Other Construction Related Incidents	24 SECOND AVENUE OWNER LLC	
5/25/2018	Queens	28-07	JACKSON AVENUE	0	1	A DOB inspector reported that there was a six man team that was dismantling support columns when one of the columns was released before one of the workers had a hold of the column. The column struck this worker to the ground. The worker was wearing his Personal Protection Equipment (PPE) and was found alert and responsive. The worker did not suffer a serious injury, but was taken to a hospital by ambulance as a precaution. Documentation was provided to show that the worker attended a pre-job meeting and that the worker was up to date with daily pre-task hazard safety meetings that are designed to avoid such incidents. The inspector determined that no enforcement action was necessary and that the incident occurred as the result of a worker error.	No Action Necessary			ALT 1 NB	420656873	Material Fell	LIC SITE B-1 OWNER, L.L.C.	NEW LINE STRUCTURES & DEV

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/26/2018	Manhattan	217	WEST 57 STREET	0	1	0 A DOB Professional Engineer (PE) reported that at a sixty-seven story new building that was under construction, a security guard was walking from the front to the rear on the first floor of the building when an approximate 16' X 8', 2,300 pound glass curtain wall panel with a supporting steel "A"-Frame toppled and pinned the security guard underneath it. Several workers lifted the "A"-Frame and removed the pinned security guard. The security guard was taken to Mount Sinai Hospital, where he was later pronounced dead. A DOB inspector that was also at the site reported that the glass panel fell because it was accidentally hit by another worker that was trying to lift a piece of HVAC metal duct that was in close proximity. A contributing factor to the glass panel's fall was that the vertical side of the "A"-Frame that was supporting the panel was facing towards the walking area instead of towards the concrete wall. No additional panels or "A"-Frames were found to have been stored in an unsafe position. The on duty Site Safety Manager stated that he performed a daily safety inspection at the site at the start of the work day that morning. However, he did not fill out his safety log. A full Stop Work Order (FSWO) was issued, as well as an Aggravated Level 2 ECB Violation for a failure to safeguard. A DOB Violation was also issued.	ECB Violation	35322614Y	052618CERSU01	ALT 1 NB	121328205	Material Fall	SMITTELL SPONSOR LLC	LEND LEASE (US) CONSTRUCT
5/26/2018	Brooklyn	101	PENNSYLVANIA AVENUE	0	2	2 The New York City Fire Department requested that a structural stability inspection please be performed because a construction fence had partially collapsed. A DOB inspector responded to the incident and visited the site and reported that there was approximately 100 feet of construction fence that was made of water-filled jersey barriers and a four foot chain link fence that had fallen over onto a pedestrian walkway and injured two pedestrians. The two pedestrians were not transported by EMS to receive off-site medical assistance. The barriers were found to have inadequate water levels. Two ECB Violations were issued for a failure to safeguard and for a defective job site fence. Two DOB Violations were also issued.	ECB Violation	35323583P, 35323584R	052518CERFC02 , 03	ALT 1 NB	320622894	Material Fall	SPRINGER, JEAN E	CAULDWELL WINGATE CO LLC
5/29/2018	Bronx	220	EAST 178 STREET	0	1	1 The Site Safety Coordinator reported that while working on a twelve story New Building that was at the Support of Excavation (SOE) stage, a hose from the fire hydrant that was across the sidewalk was being used when a female pedestrian tripped and fell over the hose. The pedestrian was found alert and awake and was taken to a nearby hospital by ambulance. A DOB inspector responded to the incident and visited the site and reported that the pedestrian sidewalk was clear of any obstructions as of the time of inspection. Two ECB Violations for the presence of poor housekeeping and for the presence of tripping hazards. A full Stop Work Order (FSWO) was issued for the entire site.	ECB Violation	35332113P, 35332114R		New Building	220546620	Excavation/Soil Work	GRAND APTS HOUSING DEVELOPMENT	M. Melnick & Company Inc
5/29/2018	Manhattan	15	BRIDGE PARK DRIVE	0	1	1 The Site Safety Manager reported that a worker was unloading an air handler when he lacerated his middle finger on a sharp edge of the air handler. The worker went to a local clinic.	No Dispatch					Other Construction Related Incidents		
5/29/2018	Manhattan	151	MAIDEN LANE	0	1	1 The Site Safety Manager reported that workers were moving a refrigeration unit when it toppled over onto one of the workers. The injured worker was taken to a hospital. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for the failure to maintain safe operations, as well as a partial Stop Work Order (PSWO) on material handling on the ground level at the exposure. The General Contractor is to provide a Means and Methods.	ECB Violation	35335652H				Other Construction Related Incidents	151 MAIDEN LLC	
5/29/2018	Queens	45-57	UNION STREET	0	1	1 The Site Safety Manager reported that a worker was on baker scaffold at the second floor when the worker fell from the scaffold. The worker was found conscious, but complained of pain in his shoulder and leg. The worker walked to a nearby hospital. A DOB inspector responded to the incident and visited the site and issued one ECB Violation for a scaffold platform that was not fully planked and for the presence of planks that were not tied down. A partial Stop Work Order (PSWO) for the use of a supported scaffold was also issued.	ECB Violation	35323972Z - 35323973K		NB	402898959	Worker Fell	DEPARTMENT OF EDUCATION	Leon D. Dematteis Construction
5/29/2018	Queens	45-57	UNION STREET	0	1	1 The Site Safety Manager reported that an electrician tripped while walking and suffered an injury to his ribs. The worker went to urgent care.	No Dispatch					Worker Fell	DEPARTMENT OF EDUCATION	
5/30/2018	Brooklyn	2550	3 AVENUE	0	1	1 The Site Safety Coordinator reported that a worker's foot came into contact with a piece of pipe that was in a pile of garbage that was to be picked up. The worker suffered a foot laceration and was sent to a hospital.	No Dispatch					Other Construction Related Incidents		

Monthly Accident Details: January - May 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/31/2018	Brooklyn	107	COLUMBIA HEIGHTS	0	1	The Site Safety Coordinator reported that four workers were carrying heavy mechanical equipment down the stairs when equipment fell on one of the workers. The worker was sent to a hospital for a check up. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for the failure to maintain safe operations and a partial Stop Work Order (PSWO) on the handling of heavy material. The General Contractor is to provide a Means and Methods.	ECB Violation	35326863N				Other Construction Related Incidents	CLIPPER 107 CH LLC	
5/31/2018	Manhattan	360	EAST 89 STREET	0	1	A DOB inspector reported that a worker was sorting and moving glass window panels when one of the panels shifted and hit the worker in the leg. The worker was taken to a hospital by ambulance for evaluation. An ECB Violation and a partial Stop Work Order (PSWO) was issued for the failure to maintain safety measures, as the worker was injured due to improper material handling. The General Contractor is to provide a Means and Methods for safe material handling in order to prevent future incidents.	ECB Violation	35318415J		NEW BUILDING	121186242	Material Fell	1711 LLC	RYDER CONSTRUCTION INC
5/31/2018	Queens	51-35	REEDER STREET	0	1	The Construction Superintendent reported that a worker strained his back while lifting a crate onto a dolly. An ambulance was called and the worker was transported to a hospital.	No Dispatch			NEW BUILDING	420812446-01-NB	Worker Fell	85-15 QUEENS BLVD. REALTY, LLC	STRUCTURAL LAND MANAGEMEN
5/31/2018	Queens	546	GULF AVENUE	0	1	The Site Safety Manager reported that a worker cut his finger while using a box cutter. The worker went to a clinic.	No Dispatch					Other Construction Related Incidents		
Grand Total				6	326									