



**BRONX BOROUGH-BASED JAIL
INDEPENDENT ENVIRONMENTAL MONITORING WEEKLY REPORT # 6**

CLIENT'S REP.: DDC / AHJV - Anil Ally (AHJV)
DESIGN BUILDER: Transformative Reform Group (TRG)
PROJECT #: BBJ-BX-FAC
ATTACHMENTS: CML; Site Map
of Shifts Worked: 5

DISTINCT REP.: N. Wieme
DATE: Sat 8/22/2026 to Fri 8/28/2026
DISTINCT PROJECT NO.: 26032.02
LOCATION: 357 Southern Blvd,
Bronx, NY 10454

AIR / NOISE MONITORING PERSONNEL ONSITE

Distinct Engineering	Vignesh Thalari
Transformative Reform Group (TRG)	Anthony Primiani

EXECUTIVE SUMMARY

Handheld noise and air monitoring equipment were used by DESI representatives to conduct spot checks during construction activities to verify compliance of DB activities with established air and noise limits. Results of handheld spot checks are provided in the attached Community Monitoring Logs (CML).

DESI attended Community Construction Weekly Meeting.

During this period, no Environmental Compliance Issues were documented.

As of Fri, Aug 28, 2026, a total of 0 ECIs remain open: none.

WEATHER

Sat 8/22/2026	no shift(s) worked this day
Sun 8/23/2026	no shift(s) worked this day
Mon 8/24/2026	66 °F; clear; little to no precipitation
Tue 8/25/2026	65 °F; clear; little to no precipitation
Wed 8/26/2026	65 °F; clear; little to no precipitation
Thu 8/27/2026	74 °F; mostly cloudy; little to no precipitation
Fri 8/28/2026	72 °F; mostly cloudy; little to no precipitation

WORK IN PROGRESS - Sat 8/22/2026 to Fri 8/28/2026

Site Surveying, Site Maintenance, Earthwork & Excavation, Foundation Work.

BEST MANAGEMENT PRACTICES IN USE DURING CONSTRUCTION

Dust mitigation noted during one or more shifts include: use of water spray to suppress dust.

Noise mitigation noted during one or more shifts include: perimeter construction solid fence installed.

**BRONX BOROUGH-BASED JAIL
INDEPENDENT ENVIRONMENTAL MONITORING WEEKLY REPORT # 6**

CONCERNS, CHANGES, OR UNANTICIPATED CONDITIONS

None noted.

OVERVIEW OF DISTINCT HANDHELD AIR AND NOISE MONITORING

VOCs	<i>VOC monitoring not required.</i>
PM 10	Average reading 10.2 mcg/m ³ ; range 2 to 68 mcg/m ³ . No exceedances recorded via DESI handheld measurements.
Noise	Average Leq reading approximately 64.9 dBA; range 53.0 to 80.0 dBA. Lmax range 70.5 to 89.0 dBA. No exceedances determined to be caused from project-related activities via DESI handheld noise measurements.
Notes / Comments	Duration of handheld readings vary; average and range values provided irrespective of specific location or duration. Lmax documented on 10-min interval readings; 1-2 min duration readings are instantaneous noise level readings recorded as Leq. Handheld noise readings taken on street may result in Lmax due to ambient sources including traffic.

REMOTE REVIEW OF DB ENVIRONMENTAL MONITORING DATA

VOCs *	<i>VOC monitoring not required.</i>
PM 10 *	No PM-10 exceedances reported.
Noise **	DB sub Roux conducts daily site perimeter handheld noise readings (typ 1 to 2 min duration at ea location). DB has five (5) stationary noise monitoring locations. Construction-related exceedances were not documented during the reporting period.
Notes/Comments	Access to PM-10 and noise data provided via website; website periodically reviewed by DESI field representative. Daily Reports received from TRG include noise data.

* 15-Minute Time Weighted Average (TWA) Action and Stop Work Levels:

Parameter	TWA Action Levels	TWA Stop Work Levels
PM-10 (ug/m ³)	100 ug/m ³ greater than upwind	150 ug/m ³ greater than upwind
VOC (ppm)	5 ppm greater than upwind	25 ppm greater than upwind

** Community Noise Monitoring Alert Limits

Mondays - Fridays 7:00 am - 6:00 pm: Leq (1hr) Residential 77 dBA; Commercial 85 dBA
Mondays - Fridays 7:00 am - 6:00 pm: Lmax Residential and Commercial 85 dBA
Mondays - Fridays 6:00 pm - 7:00 am: Lmax Residential 75 dBA, Commercial 85 dBA

**BRONX BOROUGH-BASED JAIL
INDEPENDENT ENVIRONMENTAL MONITORING WEEKLY REPORT # 6**

ENVIRONMENTAL / COMPLIANCE ISSUES / CORRECTIVE ACTIONS
No environmental compliance observances relative to IEM scope of work documented during this period.

RECOMMENDATIONS
Continue dust and noise mitigation measures in use. Ensure dust mitigation is applied during activities, including excavation. Use noise control methods as necessary for activities performed throughout various work areas.

BRONX BOROUGH-BASED JAIL INDEPENDENT ENVIRONMENTAL MONITORING WEEKLY REPORT # 6

CLIENT'S REP: DDC / AHJV - Anil Ally (AHJV)
DESIGN BUILDER'S REP.: Transformative Reform Group (TRG)
PROJECT #: BBJ-BX-FAC
of Shifts Worked: 5

DISTINCT (DESI) REP(S): N. Wieme
DATE: Sat 8/22/2026 to Fri 8/28/2026
DISTINCT PROJECT NO.: 26032.02
LOCATION: 357 Southern Blvd, Bronx, NY 10454

COMMUNITY MONITORING LOG											
Date	Time	Duration	Location	Real-Time Readings*				Field Observation/ Work in Progress	Best Management Practices/Mitigation Recommendations	Open (O) / Closed (C) Status	Design Builder Comment
				PM-2.5 (ug/m^3)*	PM-10 (ug/m^3)*	VOC (ppm)*	Noise Leq (dBA)**				
08/24/26	8:15 AM	10min noise; 15min	E	N/A	16	N/A	71.6	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	8:35 AM	10min noise; 15min	G	N/A	19	N/A	68.6	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	9:45 AM	1-2 min	A	N/A	17	N/A	65-68	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	9:46 AM	1-2 min	A'	N/A	18	N/A	68-74	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	9:48 AM	1-2 min	B	N/A	23	N/A	68-70	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	9:49 AM	1-2 min	B'	N/A	20	N/A	73-74	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	9:51 AM	1-2 min	C	N/A	23	N/A	62-67	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	9:52 AM	1-2 min	C'	N/A	18	N/A	61-63	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	9:55 AM	1-2 min	D	N/A	17	N/A	63-66	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	9:56 AM	1-2 min	D'	N/A	19	N/A	63-65	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	9:58 AM	1-2 min	E	N/A	25	N/A	71-73	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	10:00 AM	1-2 min	E'	N/A	18	N/A	68-71	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	10:02 AM	1-2 min	F	N/A	25	N/A	69-72	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	10:04 AM	1-2 min	G	N/A	21	N/A	70-72	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	10:06 AM	1-2 min	G'	N/A	26	N/A	76-78	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	11:20 AM	10min noise; 15min	D	N/A	16	N/A	68.1	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	12:45 PM	1-2 min	A	N/A	12	N/A	61-65	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	

COMMUNITY MONITORING LOG											
				Real-Time Readings*							
Date	Time	Duration	Location	PM-2.5 (ug/m ³)*	PM-10 (ug/m ³)*	VOC (ppm)*	Noise Leq (dBA)**	Field Observation/ Work in Progress	Best Management Practices/Mitigation Recommendations	Open (O) / Closed (C) Status	Design Builder Comment
08/24/26	12:46 PM	1-2 min	A'	N/A	15	N/A	62-65	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	12:48 PM	1-2 min	B	N/A	14	N/A	60-64	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	12:49 PM	1-2 min	B'	N/A	13	N/A	58-59	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	12:51 PM	1-2 min	C	N/A	11	N/A	57-60	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	12:52 PM	1-2 min	C'	N/A	13	N/A	57-59	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	12:54 PM	1-2 min	D	N/A	14	N/A	59-61	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	12:55 PM	1-2 min	D'	N/A	16	N/A	64-67	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	12:57 PM	1-2 min	E	N/A	14	N/A	65-67	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	12:59 PM	1-2 min	E'	N/A	14	N/A	71-73	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	1:02 PM	1-2 min	F	N/A	18	N/A	74-77	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	1:05 PM	1-2 min	G	N/A	20	N/A	67-71	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	1:07 PM	1-2 min	G'	N/A	33	N/A	67-69	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	1:45 PM	1-2 min	A	N/A	10	N/A	60-63	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	1:46 PM	1-2 min	A'	N/A	10	N/A	56-59	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	1:48 PM	1-2 min	B	N/A	11	N/A	59-61	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	1:49 PM	1-2 min	B'	N/A	9	N/A	56-58	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	1:51 PM	1-2 min	C	N/A	10	N/A	63-65	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	1:52 PM	1-2 min	C'	N/A	10	N/A	59-61	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	1:55 PM	1-2 min	D	N/A	12	N/A	60-63	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	1:56 PM	1-2 min	D'	N/A	9	N/A	63-65	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	1:58 PM	1-2 min	E	N/A	12	N/A	64-66	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	1:59 PM	1-2 min	E'	N/A	11	N/A	70-72	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	

COMMUNITY MONITORING LOG											
Date	Time	Duration	Location	Real-Time Readings*				Field Observation/ Work in Progress	Best Management Practices/Mitigation Recommendations	Open (O) / Closed (C) Status	Design Builder Comment
				PM-2.5 (ug/m^3)*	PM-10 (ug/m^3)*	VOC (ppm)*	Noise Leq (dBA)**				
08/24/26	2:01 PM	1-2 min	F	N/A	10	N/A	71-74	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	2:03 PM	1-2 min	G	N/A	13	N/A	70-74	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	2:05 PM	1-2 min	G'	N/A	24	N/A	65-67	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/24/26	2:20 PM	10min noise; 15min	B	N/A	10	N/A	64.1	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	7:50 AM	10min noise; 15min	F	N/A	8	N/A	76.8	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	8:10 AM	10min noise; 15min	D	N/A	5	N/A	66.6	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	9:45 AM	1-2 min	A	N/A	6	N/A	59-61	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	9:46 AM	1-2 min	A'	N/A	5	N/A	59-61	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	9:48 AM	1-2 min	B	N/A	3	N/A	56-58	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	9:49 AM	1-2 min	B'	N/A	6	N/A	55-56	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	9:51 AM	1-2 min	C	N/A	7	N/A	55-57	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	9:52 AM	1-2 min	C'	N/A	4	N/A	55-57	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	9:54 AM	1-2 min	D	N/A	4	N/A	58-62	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	9:55 AM	1-2 min	D'	N/A	4	N/A	59-61	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	9:57 AM	1-2 min	E	N/A	5	N/A	68-71	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	9:58 AM	1-2 min	E'	N/A	4	N/A	66-68	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	10:00 AM	1-2 min	F	N/A	7	N/A	71-75	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	10:02 AM	1-2 min	G	N/A	5	N/A	68-70	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	10:05 AM	1-2 min	G'	N/A	7	N/A	66-68	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	11:30 AM	10min noise; 15min	C	N/A	6	N/A	61	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	12:45 PM	1-2 min	A	N/A	4	N/A	63-65	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	12:46 PM	1-2 min	A'	N/A	4	N/A	62-64	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	

COMMUNITY MONITORING LOG											
				Real-Time Readings*							
Date	Time	Duration	Location	PM-2.5 (ug/m ³)*	PM-10 (ug/m ³)*	VOC (ppm)*	Noise Leq (dBA)**	Field Observation/ Work in Progress	Best Management Practices/Mitigation Recommendations	Open (O) / Closed (C) Status	Design Builder Comment
08/25/26	12:48 PM	1-2 min	B	N/A	4	N/A	53-55	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	12:49 PM	1-2 min	B'	N/A	8	N/A	54-56	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	12:51 PM	1-2 min	C	N/A	4	N/A	55-56	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	12:52 PM	1-2 min	C'	N/A	3	N/A	56-58	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	12:54 PM	1-2 min	D	N/A	3	N/A	59-62	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	12:55 PM	1-2 min	D'	N/A	3	N/A	59-61	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	12:57 PM	1-2 min	E	N/A	5	N/A	61-64	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	12:58 PM	1-2 min	E'	N/A	4	N/A	69-72	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	1:01 PM	1-2 min	F	N/A	3	N/A	71-73	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	1:03 PM	1-2 min	G	N/A	7	N/A	64-66	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	1:06 PM	1-2 min	G'	N/A	8	N/A	65-66	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	1:45 PM	1-2 min	A	N/A	8	N/A	66-70	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	1:46 PM	1-2 min	A'	N/A	4	N/A	65-67	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	1:48 PM	1-2 min	B	N/A	2	N/A	56-60	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	1:49 PM	1-2 min	B'	N/A	5	N/A	56-58	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	1:51 PM	1-2 min	C	N/A	7	N/A	58-61	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	1:52 PM	1-2 min	C'	N/A	4	N/A	54-56	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	1:54 PM	1-2 min	D	N/A	4	N/A	58-60	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	1:55 PM	1-2 min	D'	N/A	3	N/A	61-65	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	1:57 PM	1-2 min	E	N/A	8	N/A	65-68	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	1:59 PM	1-2 min	E'	N/A	5	N/A	65-67	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	2:02 PM	1-2 min	F	N/A	5	N/A	71-72	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	

COMMUNITY MONITORING LOG											
				Real-Time Readings*							
Date	Time	Duration	Location	PM-2.5 (ug/m ³)*	PM-10 (ug/m ³)*	VOC (ppm)*	Noise Leq (dBA)**	Field Observation/ Work in Progress	Best Management Practices/Mitigation Recommendations	Open (O) / Closed (C) Status	Design Builder Comment
08/25/26	2:04 PM	1-2 min	G	N/A	5	N/A	65-70	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	2:06 PM	1-2 min	G'	N/A	9	N/A	65-68	soil disturbance, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/25/26	2:20 PM	10min noise; 15min	A	N/A	5	N/A	60	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	8:15 AM	10min noise; 15min	E	N/A	5	N/A	71.6	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	8:35 AM	10min noise; 15min	C	N/A	8	N/A	62.3	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	9:45 AM	1-2 min	A	N/A	5	N/A	62-65	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	9:46 AM	1-2 min	A'	N/A	4	N/A	59-61	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	9:48 AM	1-2 min	B	N/A	5	N/A	68-70	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	9:49 AM	1-2 min	B'	N/A	7	N/A	73-74	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	9:51 AM	1-2 min	C	N/A	3	N/A	57-59	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	9:52 AM	1-2 min	C'	N/A	4	N/A	55-56	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	9:54 AM	1-2 min	D	N/A	5	N/A	60-62	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	9:55 AM	1-2 min	D'	N/A	5	N/A	58-60	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	9:57 AM	1-2 min	E	N/A	4	N/A	66-69	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	9:58 AM	1-2 min	E'	N/A	7	N/A	70-72	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	10:00 AM	1-2 min	F	N/A	6	N/A	73-76	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	10:03 AM	1-2 min	G	N/A	7	N/A	68-71	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	10:06 AM	1-2 min	G'	N/A	5	N/A	67-69	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	11:20 AM	10min noise; 15min	G	N/A	7	N/A	70.5	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	12:45 PM	1-2 min	A	N/A	4	N/A	62-65	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	12:46 PM	1-2 min	A'	N/A	3	N/A	57-59	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	12:48 PM	1-2 min	B	N/A	4	N/A	55-56	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	

COMMUNITY MONITORING LOG											
				Real-Time Readings*							
Date	Time	Duration	Location	PM-2.5 (ug/m ³)*	PM-10 (ug/m ³)*	VOC (ppm)*	Noise Leq (dBA)**	Field Observation/ Work in Progress	Best Management Practices/Mitigation Recommendations	Open (O) / Closed (C) Status	Design Builder Comment
08/26/26	12:49 PM	1-2 min	B'	N/A	7	N/A	56-60	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	12:51 PM	1-2 min	C	N/A	3	N/A	63-65	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	12:52 PM	1-2 min	C'	N/A	4	N/A	56-60	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	12:54 PM	1-2 min	D	N/A	3	N/A	58-60	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	12:55 PM	1-2 min	D'	N/A	5	N/A	59-62	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	12:57 PM	1-2 min	E	N/A	7	N/A	65-68	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	12:58 PM	1-2 min	E'	N/A	4	N/A	67-71	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	1:00 PM	1-2 min	F	N/A	4	N/A	68-71	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	1:03 PM	1-2 min	G	N/A	12	N/A	63-65	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	1:06 PM	1-2 min	G'	N/A	13	N/A	65-67	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	1:45 PM	1-2 min	A	N/A	21	N/A	56-58	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	1:46 PM	1-2 min	A'	N/A	18	N/A	59-63	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	1:48 PM	1-2 min	B	N/A	5	N/A	54-57	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	1:49 PM	1-2 min	B'	N/A	6	N/A	56-58	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	1:52 PM	1-2 min	C	N/A	4	N/A	53-55	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	1:53 PM	1-2 min	C'	N/A	4	N/A	55-57	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	1:55 PM	1-2 min	D	N/A	8	N/A	60-62	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	1:56 PM	1-2 min	D'	N/A	6	N/A	57-60	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	1:58 PM	1-2 min	E	N/A	4	N/A	66-69	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	2:00 PM	1-2 min	E'	N/A	4	N/A	67-69	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	2:02 PM	1-2 min	F	N/A	5	N/A	70-73	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	2:05 PM	1-2 min	G	N/A	4	N/A	68-71	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	

COMMUNITY MONITORING LOG											
Date	Time	Duration	Location	Real-Time Readings*				Field Observation/ Work in Progress	Best Management Practices/Mitigation Recommendations	Open (O) / Closed (C) Status	Design Builder Comment
				PM-2.5 (ug/m ³)*	PM-10 (ug/m ³)*	VOC (ppm)*	Noise Leq (dBA)**				
08/26/26	2:07 PM	1-2 min	G'	N/A	43	N/A	67-71	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/26/26	2:20 PM	10min noise; 15min	A	N/A	5	N/A	64.5	waterproofing membrane installation, rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	8:15 AM	10min noise; 15min	F	N/A	14	N/A	77.8	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	8:35 AM	10min noise; 15min	D	N/A	10	N/A	72.1	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	9:50 AM	1-2 min	A	N/A	11	N/A	65-67	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	9:51 AM	1-2 min	A'	N/A	10	N/A	63-66	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	9:53 AM	1-2 min	B	N/A	12	N/A	68-69	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	9:54 AM	1-2 min	B'	N/A	13	N/A	70-72	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	9:56 AM	1-2 min	C	N/A	12	N/A	63-66	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	9:57 AM	1-2 min	C'	N/A	14	N/A	64-65	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	9:59 AM	1-2 min	D	N/A	13	N/A	65-66	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	10:00 AM	1-2 min	D'	N/A	9	N/A	66-68	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	10:02 AM	1-2 min	E	N/A	13	N/A	72-76	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	10:03 AM	1-2 min	E'	N/A	15	N/A	71-74	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	10:05 AM	1-2 min	F	N/A	21	N/A	78-80	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	10:07 AM	1-2 min	G	N/A	19	N/A	74-78	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	10:10 AM	1-2 min	G'	N/A	14	N/A	76-78	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	11:20 AM	10min noise; 15min	B	N/A	8	N/A	65	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	12:45 PM	1-2 min	A	N/A	13	N/A	65-67	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	12:46 PM	1-2 min	A'	N/A	10	N/A	63-66	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	12:48 PM	1-2 min	B	N/A	9	N/A	67-69	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	12:49 PM	1-2 min	B'	N/A	7	N/A	61-64	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	

COMMUNITY MONITORING LOG											
				Real-Time Readings*							
Date	Time	Duration	Location	PM-2.5 (ug/m ³)*	PM-10 (ug/m ³)*	VOC (ppm)*	Noise Leq (dBA)**	Field Observation/ Work in Progress	Best Management Practices/Mitigation Recommendations	Open (O) / Closed (C) Status	Design Builder Comment
08/27/26	12:51 PM	1-2 min	C	N/A	8	N/A	62-64	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	12:52 PM	1-2 min	C'	N/A	9	N/A	63-65	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	12:54 PM	1-2 min	D	N/A	6	N/A	62-64	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	12:55 PM	1-2 min	D'	N/A	8	N/A	63-64	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	12:57 PM	1-2 min	E	N/A	6	N/A	67-69	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	12:58 PM	1-2 min	E'	N/A	7	N/A	68-70	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	1:00 PM	1-2 min	F	N/A	16	N/A	76-78	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	1:02 PM	1-2 min	G	N/A	10	N/A	68-70	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	1:04 PM	1-2 min	G'	N/A	68	N/A	78-79	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	1:45 PM	1-2 min	A	N/A	8	N/A	63-66	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	1:46 PM	1-2 min	A'	N/A	9	N/A	63-67	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	1:48 PM	1-2 min	B	N/A	10	N/A	61-63	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	1:49 PM	1-2 min	B'	N/A	10	N/A	66-68	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	1:50 PM	1-2 min	C	N/A	9	N/A	66-68	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	1:51 PM	1-2 min	C'	N/A	8	N/A	68-68	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	1:53 PM	1-2 min	D	N/A	12	N/A	64-67	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	1:54 PM	1-2 min	D'	N/A	11	N/A	67-68	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	1:56 PM	1-2 min	E	N/A	7	N/A	68-71	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	1:58 PM	1-2 min	E'	N/A	8	N/A	72-73	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	2:00 PM	1-2 min	F	N/A	15	N/A	76-78	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	2:02 PM	1-2 min	G	N/A	12	N/A	74-78	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/27/26	2:04 PM	1-2 min	G'	N/A	13	N/A	78-80	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	

COMMUNITY MONITORING LOG											
				Real-Time Readings*							
Date	Time	Duration	Location	PM-2.5 (ug/m ³)*	PM-10 (ug/m ³)*	VOC (ppm)*	Noise Leq (dBA)**	Field Observation/ Work in Progress	Best Management Practices/Mitigation Recommendations	Open (O) / Closed (C) Status	Design Builder Comment
08/27/26	2:15 PM	10min noise; 15min	C	N/A	12	N/A	68	soil disturbance, waterproofing membrane installation, and rebar installation and concrete pouring at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	8:25 AM	10min noise; 15min	G	N/A	26	N/A	74.8	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	8:45 AM	10min noise; 15min	D	N/A	15	N/A	70.9	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	9:45 AM	1-2 min	A	N/A	15	N/A	63-66	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	9:46 AM	1-2 min	A'	N/A	15	N/A	59-65	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	9:48 AM	1-2 min	B	N/A	14	N/A	63-65	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	9:49 AM	1-2 min	B'	N/A	9	N/A	63-64	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	9:51 AM	1-2 min	C	N/A	18	N/A	57-60	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	9:52 AM	1-2 min	C'	N/A	18	N/A	56-59	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	9:54 AM	1-2 min	D	N/A	10	N/A	59-62	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	9:55 AM	1-2 min	D'	N/A	11	N/A	60-62	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	9:57 AM	1-2 min	E	N/A	12	N/A	63-66	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	9:58 AM	1-2 min	E'	N/A	16	N/A	66-68	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	10:00 AM	1-2 min	F	N/A	15	N/A	68-70	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	10:02 AM	1-2 min	G	N/A	11	N/A	68-71	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	10:04 AM	1-2 min	G'	N/A	18	N/A	65-68	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	11:20 AM	10min noise; 15min	C	N/A	10	N/A	60.8	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	12:45 PM	1-2 min	A	N/A	7	N/A	56-62	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	12:46 PM	1-2 min	A'	N/A	7	N/A	57-61	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	12:48 PM	1-2 min	B	N/A	9	N/A	54-56	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	12:49 PM	1-2 min	B'	N/A	8	N/A	55-57	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	12:51 PM	1-2 min	C	N/A	6	N/A	58-61	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	

COMMUNITY MONITORING LOG											
				Real-Time Readings*							
Date	Time	Duration	Location	PM-2.5 (ug/m^3)*	PM-10 (ug/m^3)*	VOC (ppm)*	Noise Leq (dBA)**	Field Observation/ Work in Progress	Best Management Practices/Mitigation Recommendations	Open (O) / Closed (C) Status	Design Builder Comment
08/28/26	12:52 PM	1-2 min	C'	N/A	10	N/A	59-62	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	12:54 PM	1-2 min	D	N/A	7	N/A	59-61	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	12:55 PM	1-2 min	D'	N/A	7	N/A	58-59	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	12:57 PM	1-2 min	E	N/A	8	N/A	62-64	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	12:58 PM	1-2 min	E'	N/A	17	N/A	67-69	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	1:00 PM	1-2 min	F	N/A	8	N/A	71-76	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	1:02 PM	1-2 min	G	N/A	7	N/A	64-66	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	1:04 PM	1-2 min	G'	N/A	8	N/A	65-70	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	1:45 PM	1-2 min	A	N/A	8	N/A	58-63	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	1:46 PM	1-2 min	A'	N/A	6	N/A	57-61	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	1:48 PM	1-2 min	B	N/A	8	N/A	56-58	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	1:49 PM	1-2 min	B'	N/A	8	N/A	56-57	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	1:52 PM	1-2 min	C	N/A	6	N/A	56-58	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	1:53 PM	1-2 min	C'	N/A	10	N/A	55-59	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	1:55 PM	1-2 min	D	N/A	5	N/A	59-61	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	1:56 PM	1-2 min	D'	N/A	7	N/A	66-71	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	1:58 PM	1-2 min	E	N/A	6	N/A	65-69	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	2:00 PM	1-2 min	E'	N/A	6	N/A	68-71	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	2:02 PM	1-2 min	F	N/A	7	N/A	75-79	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	2:03 PM	1-2 min	G	N/A	12	N/A	77-80	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	2:05 PM	1-2 min	G'	N/A	25	N/A	67-71	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	
08/28/26	2:20 PM	10min noise; 15min	A	N/A	7	N/A	63.5	rock chipping, rock and soil excavation, shuttering/formwork installation, waterproofing membrane installation, and rebar installation at foundation level.	Perimeter construction fence maintained.	Closed	

COMMUNITY MONITORING LOG											
				Real-Time Readings*							
Date	Time	Duration	Location	PM-2.5 (ug/m^3)*	PM-10 (ug/m^3)*	VOC (ppm)*	Noise Leq (dBA)**	Field Observation/ Work in Progress	Best Management Practices/Mitigation Recommendations	Open (O) / Closed (C) Status	Design Builder Comment
* 15-Minute Time Weighted Average (TWA) Action and Stop Work Levels:											
Parameter				TWA Action Levels				TWA Stop Work Levels			
PM-2.5 (ug/m^3)***				Not Applicable***				Not Applicable***			
PM-10 (ug/m^3)				100 ug/m^3 greater than upwind				150 ug/m^3 greater than upwind			
VOC (ppm)				5 ppm greater than upwind				25 ppm greater than upwind			
*** PM-2.5 (ug/m^3) monitoring is not required per approved project plans											
** Community Noise Monitoring Alert Limits											
Mondays - Fridays 7:00 am - 6:00 pm: Leq (1hr) Residential 77 dBA; Commercial 85 dBA											
Mondays - Fridays 7:00 am - 6:00 pm: Lmax Residential and Commercial 85 dBA											
Mondays - Fridays 6:00 pm - 7:00 am: Lmax Residential 75 dBA, Commercial 85 dBA											
Location Key (see attached location map)											
A/A': Intersection of Concord Ave and 141st Street <i>(residential limits)</i>				D/D': 142nd St between Concord Ave and Southern Blvd <i>(commercial limits)</i>				F: Bruckner Blvd between Southern Blvd and 141st St <i>(commercial limits)</i>			
B/B': Concord Ave between 141st St and 142nd St <i>(residential limits)</i>				E/E': Southern Blvd south of 142nd St <i>(commercial limits)</i>				G/G': 141st Street between Concord Ave and Bruckner Blvd <i>(commercial limits)</i>			
C/C': Intersection of Concord Ave and 142nd Street <i>(residential limits)</i>											
X positions are located along the site perimeter outside the site; X' locations are across the street from X positions											

BBJ BRONX FACILITY SITE MAP



BBJ-BX-FAC Worksite

Approximate Site Address:

357 Southern Blvd, Bronx, NY 10454

▲ DB-NM#	Approximate location(s) of Stationary Monitors installed by DB Team are depicted for reference; locations are based on data made available to DESI at the time of reporting.
■ X/X'	Approximate location(s) of Handheld Noise Monitoring Locations. Locations correspond to DB Team handheld noise monitoring locations; X positions are located along the Site perimeter (outside the Site). X' positions are across the street from X positions.