

NYCDDC PROJECT - SE807

College Point Sewer Project

Project Overview

- Project cost - \$137M NYC investment in the College Point community
 - Improve overall area drainage and alleviate flooding
 - Add new storm sewers to keep rainwater out of the sewer system
 - Add new catch basins
 - Upgrade sanitary sewers
 - Repave roadways
- Project completion expected November 2023
 - Utility delays of 2 years set the timeline of the project back

Project Deadline

In order to meet the completion deadline;

- The contractor is working on an accelerated schedule
- The contractor is working with 5 crews
- The contractor is working extended hours
- The contractor will be working weekends (schedule & weather permitting)
- In order to minimize impacts to the businesses on CP Blvd and JAD, the contractor may work during night hours (Upon DOT-OCMC permit)

CURRENT CONSTRUCTION ACTIVITIES

Storm Sewer
120 Street btw 20 Avenue – 18 Avenue



Sanitary Sewer
124 Street btw 18 Avenue – 20 Avenue



House Connections




Chamber No. 1 (Completed)
Intersection of 15th Avenue and 118th Street

Mar 2, 2023 at 10:54:00 AM
14-50 118th St
New York NY 11356
United States



Chamber No. 4 (Work in progress)
Intersection of 120th Street and 18th Avenue



REMAINING WORK & PROJECTED COMPLETION SCHEDULE



LEGEND

	SANITARY SEWER REMAINING
	STORM SEWER REMAINING

SCHEDULE:

YELLOW HIGHLIGHTED STREETS

- MILLING & PAVING WORK IS PLANNED FOR MAY 2023

BLUE HIGHLIGHTED STREETS

- MILLING & PAVING WORK IS PLANNED FOR AUGUST 2023

ORANGE HIGHLIGHTED STREETS


- MILLING & PAVING IS PLANNED FOR LATE SEPT/OCTOBER 2023

MAGENTA HIGHLIGHTED STREETS

- MILLING & PAVING IS PLANNED FOR LATE OCTOBER/EARLY NOVEMBER 2023

FUTURE CONSTRUCTION ACTIVITIES

FUTURE WORK LOCATIONS



ENVIRONMENTAL COMPLIANCE

Cleaning – Power Wash



Cleaning – Sweeper Truck



CONSTRUCTION STORAGE AREAS

119th Street btw 15th Aven & 20th Ave



18th Avenue btw CP Blvd - 125th St



COMMUNITY OUTREACH

COMMUNITY OUTREACH INVOLVEMENT:

- Memorial Day Parade
 - Memorial Day Parade walkthrough took place on April 10th between Jennifer Shannon, Henry Wick, DDC field office (RE and CCL) and the contractor.
 - The deficiencies on CP Blvd were marked.
 - The contractor will address all concerns marked during the walkthrough and make it safe for pedestrians.
- Residents parking within work zone continue to be challenging for contractor to perform work.

THANK YOU

Q & A