

**SOUTHEAST QUEENS PROGRAM STATUS (12/27/2024)**

NUM.	PROJECT ID	TYPE OF SEWER PROJECT	DESCRIPTION	EXPECTED REGISTRATION YEAR	FUNDS DEDICATED (FY15 - FY24) (A)	APPROVED FY24 SEPT PLAN BUDGET (FY25 - FY34) (B)	FY15 - FY34 PROJECT TOTAL FUNDING (A + B)	BASELINE FUNDING (2/23/2018 REPORT)	PROJECT STATUS AS OF 12/27/2024	
1	SEQ200536	NEIGHBORHOOD	SEWERS AND WATER MAINS IN 182 ST FROM HILLSIDE AVE AND 90 AVE	2013	-\$ 0.3 M	\$ 0.0 M	-\$ 0.3 M	\$ 1.7 M	COMPLETE	
2	SEQ200483	NEIGHBORHOOD	SEWERS IN HOOK CREEK BLVD FROM 128 ST & MERRICK BLVD	2014	\$ 2.2 M	\$ 0.0 M	\$ 2.2 M	\$ 2.9 M	COMPLETE	
3	SEQ002672	NEIGHBORHOOD	SEWER EXTENSIONS IN SPRINGFIELD BLVD, 90 AVE, AND 91 RD	2015	\$ 3.2 M	\$ 0.0 M	\$ 3.2 M	\$ 3.3 M	COMPLETE	
4	SEQ200581	NEIGHBORHOOD	SEWERS AND WATER MAINS IN 183 ST	2015	\$ 4.0 M	\$ 0.0 M	\$ 4.0 M	\$ 10.0 M	COMPLETE	
5	SEQ200510	NEIGHBORHOOD	SEWERS IN 217 ST, 105 AVE, HOLLIS AVE, AND 211 ST AREAS	2015	-\$ 0.1 M	\$ 0.0 M	-\$ 0.1 M	\$ 0.2 M	COMPLETE	
6	SEQ200560	NEIGHBORHOOD	SEWER EXTENSION IN 208 ST FROM 90 AVE AND 93 AVE	2016	\$ 3.5 M	\$ 0.0 M	\$ 3.5 M	\$ 3.6 M	COMPLETE	
7	SEQ200568	NEIGHBORHOOD	SEWERS AND WATER MAINS IN MERRILL ST	2017	\$ 1.3 M	\$ 0.0 M	\$ 1.3 M	\$ 1.3 M	COMPLETE	
8	SEQ200538	NEIGHBORHOOD	SEWERS ON 69 AVE FROM 261 ST - 266 ST, GLEN OAKS AREA	2016	\$ 12.2 M	\$ 0.0 M	\$ 12.2 M	\$ 12.7 M	COMPLETE	
9	SEQ200436/HWQ121B4	NEIGHBORHOOD	SEWERS IN LAKEVIEW BLVD EAST, STILLING BASIN BUILT IN BAISLEY POND	2016	\$ 11.8 M	\$ 0.0 M	\$ 11.8 M	\$ 11.8 M	COMPLETE	
10	SE854	NEIGHBORHOOD	SEWERS AND WATER MAINS IN 119 AVE	2017	\$ 21.6 M	\$ 0.0 M	\$ 21.6 M	\$ 22.6 M	COMPLETE	
11	SEQ200584	NEIGHBORHOOD	SEWERS AND WATER MAINS IN 119 RD	2017	\$ 10.6 M	\$ 0.0 M	\$ 10.6 M	\$ 10.0 M	COMPLETE	
12	SEQN5001	QUICK FIXES	SEWER WHEN & WHERE CONTRACT IN SOUTHEAST QUEENS	2017	\$ 31.7 M	\$ 0.0 M	\$ 31.7 M	\$ 31.9 M	COMPLETE	
13	QED976/HWQ976	NEIGHBORHOOD	TRUNK WATER MAIN IN FRANCIS LEWIS BLVD, 90 AVE TO 99 AVE	2017	\$ 58.9 M	\$ 0.0 M	\$ 58.9 M	\$ 55.5 M	COMPLETE	
14	SE848	NEIGHBORHOOD	SEWERS AND WATER MAIN IN N. CONDUIT AVE AND BAISLEY BLVD AREA	2017	\$ 59.2 M	\$ 1.2 M	\$ 60.4 M	\$ 57.5 M	COMPLETE	
15	SE823	TRUNK	LAURELTON TRUNK SEWER SPINE ON 229TH ST FROM 145 AVE TO 147 AVE	2018	\$ 85.0 M	\$ 0.0 M	\$ 85.0 M	\$ 123.4 M	COMPLETE	
16	SEQ200561/SEQ002539/HWQ002539	NEIGHBORHOOD	SEWER EXTENSIONS AND WATER MAINS IN 91 ROAD	2018	\$ 19.6 M	\$ 0.0 M	\$ 19.6 M	\$ 28.9 M	COMPLETE	
17	SEQ200529	NEIGHBORHOOD	SEWERS IN 130 RD FROM 244 ST & BROOKVILLE BLVD	2018	\$ 13.9 M	\$ 0.0 M	\$ 13.9 M	\$ 19.1 M	COMPLETE	
18	SEQ200531	NEIGHBORHOOD	SEWER EXTENSIONS AND WATER MAINS IN 239 ST, BELLEROSE AREA	2018	\$ 8.4 M	\$ 0.0 M	\$ 8.4 M	\$ 13.4 M	COMPLETE	
19	SEQ200446/HWQ274F1	NEIGHBORHOOD	SEWERS IN HOOK CREEK BLVD, ROSEDALE NORTH	2018	\$ 11.9 M	\$ 0.0 M	\$ 11.9 M	\$ 14.9 M	COMPLETE	
20	SEQN5002	QUICK FIXES	SEWER WHEN & WHERE CONTRACT IN SOUTHEAST QUEENS	2018	\$ 9.2 M	\$ 0.0 M	\$ 9.2 M	\$ 30.3 M	COMPLETE	
21	SEQ200596	NEIGHBORHOOD	SEWERS IN 183 ST FROM 90 AVE AND JAMAICA AVE	2019	\$ 10.7 M	\$ 0.0 M	\$ 10.7 M	\$ 11.0 M	COMPLETE	
22	SEQGI-01	GREEN INFRASTRUCTURE	GREEN INFRASTRUCTURE IN SOUTHEAST QUEENS	2019	\$ 8.6 M	\$ 0.0 M	\$ 8.6 M	\$ 8.0 M	COMPLETE	
23	SEQ-ROYWP	GREEN INFRASTRUCTURE	GREEN INFRASTRUCTURE CONSTRUCTION FOR ROY WILKINS PARK	2020	\$ 2.0 M	\$ 0.0 M	\$ 2.0 M	\$ 0.0 M	COMPLETE	
24	SEQ200578	NEIGHBORHOOD	SEWERS & WATER MAINS IN FOCH BLVD	2020	\$ 21.3 M	\$ 0.0 M	\$ 21.3 M	\$ 13.3 M	COMPLETE	
25	SEQ-DKWPK	GREEN INFRASTRUCTURE	GREEN INFRASTRUCTURE CONSTRUCTION FOR DETECTIVE KEITH WILLIAMS PARK	2026	\$ 0.0 M	\$ 1.3 M	\$ 1.3 M	\$ 0.0 M	DESIGN	
26	SEQN5003	QUICK FIXES	SEWER WHEN & WHERE CONTRACT IN SOUTHEAST QUEENS	2024	\$ 20.0 M	\$ 1.0 M	\$ 21.0 M	\$ 28.9 M	CONSTRUCTION	
27	SE862/HWQ662G	NEIGHBORHOOD	SEWER REPLACEMENTS AND EXTENSIONS, SPRINGFIELD GARDEN PHASE V	2026	\$ 0.0 M	\$ 84.2 M	\$ 84.2 M	\$ 79.8 M	DESIGN	
28	SEQ200519/HWQ724B	NEIGHBORHOOD	RECONSTRUCTION OF STREETS IN THE BROOKVILLE - EDGEWOOD TRIANGLE AREA	2028	\$ 0.4 M	\$ 82.5 M	\$ 82.9 M	\$ 11.0 M	DESIGN	
29	SEQ200562/HWQ121B3	NEIGHBORHOOD	SEWER EXTENSION AND WATER MAINS, 158 ST FROM 110 & 116 AVE	2026	\$ 0.4 M	\$ 17.0 M	\$ 17.4 M	\$ 5.8 M	DESIGN	
30	DOTSEQ01/SEQPGRD1	NEIGHBORHOOD	DOT SEQ PROJECT FOR GROUP 1 PRIORITY GRID SEGMENTS	2024	\$ 9.9 M	\$ 6.8 M	\$ 16.7 M	\$ 0.0 M	CONSTRUCTION	
31	DOTSEQ02/SEQPGRD2	NEIGHBORHOOD	DOT SEQ PROJECT FOR GROUP 2 PRIORITY GRID SEGMENTS	2026	\$ 0.3 M	\$ 15.4 M	\$ 15.7 M	\$ 0.0 M	DESIGN	
32	SE850	NEIGHBORHOOD	STORM AND SANITARY SEWERS, FORCE MAIN AND WATER MAIN IN LIVERPOOL ST	-	\$ 0.0 M	\$ 0.0 M	\$ 0.0 M	\$ 43.3 M	CANCELED	
33	SEQ200547	NEIGHBORHOOD	SEWERS IN COMMONWEALTH BLVD	-	\$ 0.0 M	\$ 0.0 M	\$ 0.0 M	\$ 5.6 M	CANCELED	
34	SEQN5004	QUICK FIXES	SEWER WHEN & WHERE CONTRACT IN SOUTHEAST QUEENS	2022	\$ 19.6 M	\$ 0.3 M	\$ 19.9 M	\$ 25.0 M	COMPLETE	
35	SEQN5005	QUICK FIXES	SEWER WHEN & WHERE CONTRACT IN SOUTHEAST QUEENS	2028	\$ 0.0 M	\$ 25.0 M	\$ 25.0 M	\$ 25.0 M	PRE-DESIGN	
36	SEQ200592/HWQ274F2	NEIGHBORHOOD	SEWERS IN HOOK CREEK BLVD, ROSEDALE SOUTH	2023	\$ 35.4 M	\$ 4.5 M	\$ 39.9 M	\$ 53.3 M	CONSTRUCTION	
37	SEQN5006	QUICK FIXES	SEWER WHEN & WHERE CONTRACT IN SOUTHEAST QUEENS	-	\$ 0.0 M	\$ 0.0 M	\$ 0.0 M	\$ 3.3 M	CANCELED	
38	SEQ-MEDHW	GREEN INFRASTRUCTURE	MEDIAN GREEN INFRASTRUCTURE HILLSIDE AVENUE	2023	\$ 3.9 M	\$ 0.0 M	\$ 3.9 M	\$ 0.0 M	COMPLETE	
39	SEQ200605	NEIGHBORHOOD	INSTALLATION OF STORM SEWERS ALONG 166 ST, HENDRICKSON PL, AND 108 AVE	2026	\$ 0.0 M	\$ 8.5 M	\$ 8.5 M	\$ 0.0 M	DESIGN	
40	SE885AVWE	TRUNK	150th STREET TRUNK SEWER SPINE IN THE VICINITY OF JFK AIRPORT	2022	\$ 135.0 M	\$ 0.0 M	\$ 135.0 M	\$ 0.0 M	CONSTRUCTION	
41	SEQ-CAMB	GREEN INFRASTRUCTURE	GREEN INFRASTRUCTURE AND SUBSURFACE STORAGE WITH YARD AT CAMBRIA PLAYGROUND	2026	\$ 0.0 M	\$ 0.8 M	\$ 0.8 M	\$ 0.0 M	DESIGN	
42	SE842A1	TRUNK	FARMERS BOULEVARD SPINE-IDLEWILD PARK CROSSING	2023	\$ 86.4 M	\$ 23.0 M	\$ 109.4 M	\$ 0.0 M	CONSTRUCTION	
43	SEQ-ASP	GREEN INFRASTRUCTURE	CONSTRUCTION OF GREEN INFRASTRUCTURE IN ARCHIE SPIGNER PARK	2025	\$ 0.0 M	\$ 1.8 M	\$ 1.8 M	\$ 0.0 M	PROCUREMENT	
44	SEQ-RKP	GREEN INFRASTRUCTURE	CONSTRUCTION OF GREEN INFRASTRUCTURE IN RUFUS KING PARK	2025	\$ 0.0 M	\$ 7.6 M	\$ 7.6 M	\$ 0.0 M	PROCUREMENT	
					<b>SUBTOTAL #1:</b>	<b>\$ 721.5 M</b>	<b>\$ 280.8 M</b>	<b>\$ 1,002.3 M</b>	<b>\$ 768.2 M</b>	
45	SEQ-GREEN	NA	HOLDING CODE FOR GREEN INFRASTRUCTURE CONSTRUCTION	NA	NA	\$ 13.6 M	\$ 13.6 M	\$ 0.0 M	NA	
46	SEQ-TREES	NA	HOLDING CODE FOR TREE RESTITUTION	NA	\$ 1.6 M	\$ 7.4 M	\$ 9.0 M	\$ 0.0 M	NA	
47	SEQ-PGRID	NA	HOLDING CODE FOR GREEN INFRASTRUCTURE IN PRIORITY GRIDS	NA	NA	\$ 15.0 M	\$ 15.0 M	\$ 0.0 M	NA	
48	DOTSEQBO	NA	HOLDING CODE	NA	NA	\$ 0.0 M	\$ 0.0 M	\$ 37.0 M	NA	
49	SEQCB1213	NA	HOLDING CODE	NA	NA	\$ 803.8 M	\$ 803.8 M	\$ 472.0 M	NA	
50	ALLOCATION AVAILABLE FOR FUTURE SPINE SEWER PROJECTS				NA	\$ 13.4 M	\$ 744.7 M	\$ 758.1 M	\$ 619.0 M	NA
					<b>SUBTOTAL #2:</b>	<b>\$ 14.9 M</b>	<b>\$ 1,584.5 M</b>	<b>\$ 1,599.5 M</b>	<b>\$ 1,128.0 M</b>	
*Negative values shown on table are a product of contract deregistration						<b>\$ 736.4 M</b>	<b>\$ 1,865.4 M</b>	<b>\$ 2,601.8 M</b>	<b>\$ 1,896.2 M</b>	

**PROJECT STATUS KEY**

COMPLETE	PROJECTS AT SUBSTANTIAL COMPLETION
CONSTRUCTION	ACTIVE CONSTRUCTION PROJECTS
PROCUREMENT	BID, AWARD, AND REGISTRATION PROCESS
DESIGN	CREATION OF CONSTRUCTION DRAWINGS AND DOCUMENTS
PRE-DESIGN	PROJECT SCOPE PREPARATION