









## **Highlights**

- ESCR Envision Gold & WEDG
- Community & Work With Us Updates
- Overview of Contracts
  - Project Area 2
  - Project Area 1



### **ESCR Envision Gold & WEDG**



https://www1.nyc.gov/site/ddc/about/press-releases/2022/pr-080122-ESCR-ISI.page



### **ESCR Call for Art Event**







Asser Levy and Murphy Brothers Panels moving to East River Park this week

https://www1.nyc.gov/site/escr/community-engagement/call-for-art.page



### **ESCR Newsletter**

ESCR newsletter

https://www1.nyc.gov/assets/escr/downloads/pdf/ESCR-Newsletter\_04\_Final.pdf





### **ESCR Work With Us**

### Save the Date for the 28th Annual 2022 Competitive Edge Conference

#### October 31, 2022, 9am - 3pm

The must-attend event for MWLBE | DBE | SDVOB | Prime Contractors Since 1993, the Competitive Edge Conference has linked the region's small businesses, including MWLBEs and Locally Based Enterprises, with leading decision-makers across industries.

Pier 60 Chelsea Piers, NY

### **Getting Started: Responding to Contracting Opportunities**

#### September 21, 2022, 11:00 am - 12:00 pm EST

The Mayor's Office of Contract Services upcoming PASSPort vendor webinar. This webinar is part of our monthly PASSPort vendor webinar series: Getting Started: Contracting with NYC. Each webinar covers an introduction to MOCS, the basics on how to get set up in PASSPort, and the featured topic. Registration is required to attend and receive webinar access details.

### **Next ESCR Quarterly Work With Us Session end of October!**

### **Careers & Procurement**

The ESCR project team is committed to working with M/WBE and Section 3 firms. As we onboard our contractors, we continue to assess workforce needs.

### **Current Job and Contracting Opportunities**

- 001 Printing Shop/Print Services (HNTB-LiRo)
- 003 Senior Inspector (HNTB-LiRo)
- 004 Inspector II (HNTB-LiRo)
- 005 Office Engineer (HNTB-LiRo)
- 006 Assistant Office Engineer (HNTB-LiRo)
- 009 Administrative Assistant (IPC)
- 010 Payroll Specialist (IPC)

View job descriptions and apply through our online portal.

Visit the New York City Department of Design and Construction's (NYCDDC's) procurement site for other opportunities related to the ESCR project as they are made available.


- · Find careers with NYCDDC
- Work with DDC

https://www1.nyc.gov/site/escr/contact/work-with-us.page

Have a Question on Hiring?

https://pima.ddccr.com/public/comment/project-comment-dynamic?project\_id=14047&pe\_id=2565





### **Overview of Contracts**

### **Project Area 1 (PA1)**

- NTP issued August 2021
- Partial Closures:
  - East River Park south of Stanton St.
  - Greenway closure to E. 10<sup>th</sup> St.
  - Corlears Hook Park & passive lawn
- Delancey St. & Corlears Hook pedestrian bridges removed. Corlears Hook temp ped Bridge installed.
- ongoing ConEd Work
- esplanade removal, soil stabilization and deep sewer work in progress
- floodwall construction activities ongoing at Montgomery Street Greenway

### Project Area 2 (PA2)

- NTP issued November 2020
- Asser Levy Playground Open
  - Gate 18 installed
- Stuyvesant Cove Park including Solar One Area under construction
  - over 1,000 ft of floodwall installed
  - Gate 14 installed
  - site restoration north of E 20<sup>th</sup> St. underway
  - floodwall construction in progress north of E 20<sup>th</sup> St. underway
- Murphy Brothers work anticipated to begin week of September 26, 2022

### Parallel Conveyance (PC)

- contract awarded in May to NYCC JPL JV
- NTP scheduled for September 2022
- construction start anticipated in fall 2022
- contract duration is approximately 4 years




# Project Area 2



## **PA2 | Construction Progress**

**ALL WORK IS SUBJECT TO CHANGE** 







### **PA2 | Construction Progress**

#### **ALL WORK IS SUBJECT TO CHANGE**

### 1. Asser Levy Playgound

- · opened to public
- floodwall and floodgate #18 installed

#### 2. West Service Road:


- floodwall construction
- floodgate #17 work in progress
- completion anticipated in Spring 2023

#### 3. E 23<sup>rd</sup> St. Intersection:

- utility work & floodwall construction
- floodgate work #15 & #16 upcoming

#### 4. Stuyvesant Cove Park north of E 20th St.:

- seat wall construction, grading & finish pavement
- Greenway construction ongoing
- Scheduled to reopen in November after final planting






## **PA2 | Construction Progress**

#### **ALL WORK IS SUBJECT TO CHANGE**

- Stuyvesant Cove Park south of E 20 St:
  - ongoing floodwall construction
  - ferry access will remain open
- 2. FDR Dr. NB exit 7 ramp:
  - pile installation and ECS work under FDR
- 3. E 15th Street between Ave C and FDR Dr. within


#### Con Edison

- sewer reconstruction
- 4. Avenue C between E 20 St and E 18 St
  - ConEd utility work
- 5. Murphy Brothers Playground
  - work anticipated to begin week of 9/26/22





## PA2 | Open Areas



MURPHY BROTHERS PLAYGROUND WORK ANTICIPATED TO BEGIN WEEK OF 9/26



### **PA2 | Current Greenway Access**

- Stuyvesant Cove Park under construction
- Stuyvesant Cove Park Ferry access remains open and is accessible from E18th St E20th St via the Greenway
- the Greenway from E20th St south will remain open until the Greenway from E20th St north reopens





## PA2 | Greenway Access Look-ahead

### Fall 2022

- Greenway from E 20<sup>th</sup> St heading north will reopen
- Greenway from E20th St south will close and access to East River Park from Stuyvesant Cove Park will end
- Stuyvesant Cove Park Ferry access will remain open
- More details and dates to follow





# PA2 | Installation of Gate 18 Asser Levy Playground








Asser Levy Playground Floodgate #18 - July 2022



# PA2 | Floodwall under FDR Dr at E 23<sup>rd</sup> Street









Floodwall under FDR Dr. at E 23<sup>rd</sup> Street – July 2022

Floodwall along West Service Road - Sept '22



# PA2 | Stuyvesant Cove Park Greenway South of E 20<sup>th</sup>







Stuyvesant Cove Park Greenway South of E20th - September 2022



## PA2 | Stuyvesant Cove Park Seatwall and Pavement





Stuyvesant Cove Park seatwall, grading and pavement – September 2022



## PA2 | Murphy Brothers Playground

#### **ALL WORK IS SUBJECT TO CHANGE**

- 1. Bus stop relocation in coordination with City
- 2. Possible Citibike relocation in coordination with City
- Sidewalk access will remain open unless otherwise specified



Murphy Brothers Playground from Avenue C




Murphy Brothers Playground Preliminary Design Rendering



# PA2 | Murphy Brothers Playground

#### **ALL WORK IS SUBJECT TO CHANGE**





Murphy Brothers Playground Final Design Plan Rendering

Murphy Brothers Playground Dog Run



# Project Area 1



### PA1 | September 2022 Construction Activities

#### **ALL WORK IS SUBJECT TO CHANGE**

- Soil stabilization activities and esplanade dismantling along the waterfront. Deep sewer activities and pile install.
   Tennis House demolition complete.
- 2. Delancey Street utility, pile and abutment work (park side).
- 3. Corlears Hook Park pile installation for new bridge.
- 4. Passive lawn partial closure for utility work.
- 5. ConEd utility work near Montgomery Street & South Street.
- 6. Montgomery St. Cherry St. Greenway floodwall activities.
- 7. Amphitheater asbestos abatement ongoing

- 8. ConEd work in Shared Use Path E. Houston Street to E. 10th Street will continue through Q2 2023.

  Slip Ramps in use.
- 9. Ongoing partial FDR lane closures continue at various locations.


Weekly Bulletins & Advisories are issued with construction activities. Saturday work is anticipated for some work operations as indicated.





### PA1 | Access Map and Open Areas East River Park

**ALL WORK IS SUBJECT TO CHANGE** 



#### PROJECT AREA 1 | EAST RIVER PARK PEDESTRIAN ACCESS PLAN As of September 2, 2022





Access Map: <a href="https://www1.nyc.gov/assets/escr/downloads/pdf/ESCR\_SANDRESM1\_Greenway\_AccessPlan\_090222.pdf">https://www1.nyc.gov/assets/escr/downloads/pdf/ESCR\_SANDRESM1\_Greenway\_AccessPlan\_090222.pdf</a>

NYC Parks ESCR Neighborhood Recreational Resources: <a href="https://www.nycgovparks.org/planning-and-building/planning/neighborhood-development/east-side-coastal-resiliency/map">https://www.nycgovparks.org/planning-and-building/planning/neighborhood-development/east-side-coastal-resiliency/map</a>



## **PA1 | Community Impacts**


- Detours and lane closures
  - Vehicular travel lane closures, detours and new traffic patterns
  - Cyclists and pedestrian detours
  - Signage will be posted in advance within the affected areas. Traffic Enforcement Agents
    and flaggers will be present when necessary to assist vehicles and pedestrians
- Public transportation will be maintained at all times including Ferry landings
- Emergency vehicle and pedestrian access to sidewalks will be maintained at all times
- Water Service Interruptions:
  - During the project there may be some service interruptions. To allow for water line replacement, existing water service must be temporarily shut off.
  - Advance notice will be provided before any service interruption. Water service will be restored at the end of each night.

#### Environmental Monitoring


- Air, noise, and vibration monitors are active 24 hours/day, 7 days/week
- Air monitoring summaries are available on the ESCR Environmental Monitoring webpage, with verbal updates provided at Community Advisory Group Meetings
- The project follows all federal, state and local guidelines. To date construction activities have not exceeded National Ambient Air Quality Standards
- The ESCR Environmental Fact Sheet can also be found on the ESCR website.

https://www1.nyc.gov/site/escr/project-updates/environmental-monitoring.page

Community health and safety is of the utmost importance to the City of New York, the NYC Department of Design and Construction (NYC DDC), and the East Side Coastal Resiliency (ESCR) team. The ESCR project is committed to providing the community with quarterly air quality monitoring summaries throughout construction.







#### **East Side Coastal Resiliency**

The East Side Coastal Resiliency (ESCR) Project is a coastal protection initiative, jointly funded by the City of New York and the federal government, aimed at reducing flood risk due to coastal storms and sea level rise on Manhattan's East Side from East 25th Street to Montgomery Street. The boundaries of this project correspond with the natural "pinch-points" in the 100-year floodplain: areas where the land is higher along the coastline, making it easier to close the system off from water entering from the north and south. The project design integrates flood protection into the community fabric, improving waterfront open spaces and access, rather than walling off the neighborhood. Construction on the East Side Coastal Resiliency project will begin in Fall 2020 and continue through 2025.



#### Construction Notices

View our most recent community presentations for updates as we prepare for upcoming construction

#### Resiliency and Flood Protection

Learn more about ESCR's resiliency and the forwardthinking flood protection measures being implemented to protect 110,000 New Yorkers from the impacts of climate

#### Project Background and

Read about the history and background of ESCR, and the goals driving this technically complex infrastructure project

From flood protection measures to bike lanes and ball fields, the ESCR project is improving open spaces and access in the Lower East Side while strengthening the city's coastline

### **NEED MORE INFORMATION?**

**VISIT US AT:** www.nyc.gov/escr









