


COMMUNITY ADVISORY GROUP (CAG)

Meeting #34

**East Side Coastal
Resiliency (ESCR) Project**

Zoom Conference Call
Thursday June 29, 2023 | 4:00 pm

Project Area Overview



ESCR FOCUS AREA TOPICS

**CONSTRUCTION
PROGRESS/
APPROACH**

ENVIRONMENT

**ACCESS/
SIGNAGE/
SAFETY**

**PARK
AMENITIES**

**HIRING
COMPLIANCE**

**PROJECT
INFORMATION
DELIVERY**

**COMMUNITY
PROGRAMMING &
COORDINATION**

QUESTIONS?

**HIRING
COMPLIANCE**

The NYC Department of Design and Construction is hosting a Construction Career and Resource Fair in partnership with the Brooklyn Borough President's Office.

A great opportunity to job search, network, and connect with employers from all backgrounds.

Meet employers, unions, and organizations with active opportunities!

Bring multiple copies of your résumé.

Come prepared to meet with representatives from various trades.



Brooklyn Construction Career and Training Resource Fair

Open to the Public
Monday, July 24, 2023
11 am – 4pm

Brooklyn Borough Hall
209 Joralemon Street
Brooklyn, NY 11201



Scan for more information



<https://www.eventbrite.com/e/2023-brooklyn-construction-career-and-training-resource-fair-tickets-657621743337>

**ACCESS/
SIGNAGE/
SAFETY**

PA1 | E 6th Street Entrance





- **Overview of Contracts**
- **Project Area 1 Construction Updates**
- **Project Area 2 Construction Updates**
- **Environmental Monitoring**
- **Parallel Conveyance Construction Updates**

Overview of Contracts

Project Area 1 (PA1)

- NTP issued August 2021
- Partial Closures:
 - East River Park south of Stanton St.
 - Greenway closure to E. 10th St.
 - Corlears Hook Park & passive lawn
- Delancey St. & Corlears Hook pedestrian bridges under construction. Use Corlears Hook temp. ped bridge
- ongoing ConEd Work
- esplanade removal and deep sewer work in progress.
- floodwall construction activities ongoing
- O&M retaining wall in progress
- E. Houston St. retaining wall in progress

Project Area 2 (PA2)

- NTP issued November 2020
- 1,600 ft of floodwall installed
- **Asser Levy Playground Open**
 - Gate 18 installed
- **Stuyvesant Cove Park** including Solar One Area under construction
 - Gates 10, 13, 14, 16, 17 installed
 - **North of E 20th St. – Open**
Greenway open
 - site restoration & flood gate work in progress south of E 20th St. –
Greenway closed
- **Murphy Brothers** flood protection construction in progress

Parallel Conveyance (PC)

- NTP issued September 2022
- subsurface investigations in progress
- water main replacement in progress
- utility relocation in progress

VISIT PA1 GALLERY:

<https://www.nyc.gov/site/escr/project-updates/gallery.page>

VISIT PA2 GALLERY:

<https://www.nyc.gov/site/escr/project-updates/gallery.page>

PA1 | 2023 Construction Activities

ALL WORK IS SUBJECT TO CHANGE

1. Esplanade removal activities along the waterfront.
Deep sewer activities and pile install.
Floodwall (Combi-wall) pre-drilling and installation.
Fill material delivery by barge.
2. Delancey Street utility, pile and abutment work.
3. Construction for new Corlears Hook bridge.
4. Passive lawn partial closure for utility work.
5. Utility work near Montgomery Street & South Street.
Begin floodwall construction in 2023.
6. Montgomery St. – Cherry St. Greenway floodwall activities.
7. **E. Houston Street south ramp demolition**
8. ConEd work in Shared Use Path E. Houston Street to E. 10th Street
Slip Ramps in use.
9. E 10th Street utility work.
10. Ongoing partial FDR lane closures continue at various locations.

Weekly Bulletins & Advisories are issued with construction activities.
Saturday work is anticipated for some work operations as indicated.



PA1 | What We've Heard

- **East River Park Fill Operations:** see CB3 presentation, formal responses to follow
<https://www.nyc.gov/site/escr/project-updates/presentations.page>
- **Compost Yard:** per [CAG letter dated August 4, 2021](#), compost yard will return post construction.
- **Flyover Bridge:** DDC will be presenting to the CBs in fall 2023


PA2 | Construction Progress




**CONSTRUCTION
PROGRESS/
APPROACH**

PA2 | Construction Progress

ALL WORK IS SUBJECT TO CHANGE



Completion of Flood Walls and Gates in Project Area 2



PA2 | Construction Progress

CONSTRUCTION PROGRESS/ APPROACH

Stuyvesant Cove Park

- Area #1 – **OPEN!**
- Area #2 – scheduled to reopen July 2023 – without plantings. Plantings will be completed Fall 2023.
- **Greenway** connecting to East River Park will remain closed until further notice due to a DOT project.





ENVIRONMENT

Environmental Reporting Update Air Quality Monitoring (AQM)

PA1 AQM | Monitoring Locations



PA1 AQM | May 2023 Update

The PM daily value (24-hour TWA) **did not surpass the PEL for this month.** El valor diario de PM (promedio ponderado de tiempo de 24 horas) no superó el límite de exposición permisible (PEL) para este mes. 这个月的颗粒物日值（24小时加权平均值）没有超过允许的暴露标准。 PM = Particulate Matter / Materia Particular / 颗粒物

- **Exceedances during May: 140 (PM2.5: 71; PM10: 69)**
 - **Montgomery Street to Jackson Street: 84**
 - **Jackson Street to Williamsburg Bridge: 39**
 - **Williamsburg Bridge to Northern Project Limit: 11**
 - **ConEd Utility Work/East River Park: 5**
 - **East 10th Street: 1**
- **Exceedance durations between 2 minutes and 104 minutes**
- **Exceedances caused by on-site construction activities, construction vehicle traffic, off-site construction activities, off-site vehicle traffic**
- **Net PM Exceeded: 5/3, 5/5, 5/6, 5/7, 5/9, 5/10, 5/11, 5/12, 5/14, 5/15, 5/16, 5/17, 5/18, 5/19, 5/23, 5/24, 5/29**
- **PM/CM currently working through IPC's May 2023 AQM Report to determine full extent of exceedances**
- **PM/CM met with IPC in late May regarding exceedances; PM/CM and IPC developed plan to reduce exceedances going forward**
- **Reduced exceedances noted in June (wildfire smoke notwithstanding)**
- **PM/CM and IPC committed to environmental quality and community health**

PA2 AQM | Monitoring Locations



PA2 AQM | May 2023 Update

The PM daily value (24-hour TWA) **did not surpass the PEL for this month**. El valor diario de PM (promedio ponderado de tiempo de 24 horas) no superó el límite de exposición permisible (PEL) para este mes. 这个月的颗粒物日值（24小时加权平均值）没有超过允许的暴露标准。

PM = Particulate Matter / Materia Particular / 颗粒物

Location <i>Lubicacion</i> <i>位置</i>	PM Size <i>PM Tamano</i> <i>PM 尺寸</i>	Date / <i>Fecha</i> / <i>日期</i> BOLD = net exceedances <i>加粗 = 净超</i> <i>标 ATREVIDO = superaciones netas</i>	Alert Duration (<i>minutes</i>) <i>Duracion de Aviso</i> <i>(minutos)</i> <i>预警持续时间 (分钟)</i>	Cause <i>Causa</i> <i>原因</i>	Mitigation <i>Mitigacion</i> <i>减缓措施</i>
Solar One (SO-S3)	PM 2.5	5/10	356	Construction activities	Dust suppression techniques applied
	PM 10	5/10	356	Construction activities	Dust suppression techniques applied
Murphy Brothers Playground (monitor name: Asser Levy Park) (ALP-S1, ALP-S2, SO-S4)	PM 2.5	5/3, 5/5, 5/6, 5/8, 5/9, 5/10, 5/11, 5/12, 5/13, 5/15, 5/16, 5/17, 5/18, 5/19, 5/22, 5/23, 5/24, 5/25, 5/26, 5/27, 5/30, 5/31	3 – 525	Construction activities	Dust suppression techniques applied
	PM 10	5/3, 5/5, 5/6, 5/8, 5/9, 5/10, 5/11, 5/12, 5/13, 5/15, 5/16, 5/17, 5/18, 5/19, 5/22, 5/23, 5/24, 5/25, 5/26, 5/27, 5/30, 5/31	3 – 525	Construction activities	Dust suppression techniques applied

- Net Exceedances assumed as report being revised by PCC
- Meeting with PCC next week to discuss dust and air quality responsibilities and responses

PC | Construction Progress

**CONSTRUCTION
PROGRESS/
APPROACH**

PC | Construction Progress

ALL WORK IS SUBJECT TO CHANGE

- Location 1 – Jackson St. & Water St.

- Water main replacement on Water Street between Jackson and Gouverneur Slip E nearly completed
- Continuing water main replacement on Jackson St
- About to begin utility relocation on Water Street between Jackson and Gouverneur Slip E.
- To begin Test Pits on South Street

- Location 2 – Lewis St. & Delancey St.

- Test pit operations

- Location 3 – Baruch Dr. & Delancey St.

- Test pit operations

- Location 4 – Houston & Avenue D

- Test pit operations



- Location 5 – Avenue C and E18th

- Test pit operations and field investigations to locate interceptor sewer

- Location 6 – Avenue C, E23rd to E25th

- No work at this time.

Community Advisory

Project # SANDRESC | Borough: Manhattan | Issue Date: 5/16/2023
 The East Side Coastal Resiliency (ESCR) Project is an initiative to provide long-term flood protection on the east side of Manhattan.

Water Main Replacement

Starting May 23, 2023, for approximately three (3) weeks

- From 8:30am - 4:30pm
- Water St. between Jackson St. and Gouverneur Slip E.

These temporary water main shutdowns are necessary to facilitate the replacement of a 12" distribution water main pipe which will be replaced in sections along Water St. Official DEP notices with instructions will be provided to before any service interruptions. For your safety, please follow on-site signage and flaggers.

FOR ILLUSTRATIVE PURPOSES SUBJECT TO MODIFICATIONS

Questions? ¿Preguntas? 問題? PC Community Construction Liaison (CCL) | Email: sandrespc.cl@gmail.com | Tania Woloski, 914-313-6663 | Inquiries | Consulta en línea | 線上諮詢: www.nyc.gov/escr/contact

PLEASE NOTE: Due to unforeseen conditions (weather, field conditions, etc.) it may become necessary to change some scheduled work locations and operations. During peak construction hours, emergency situations, please contact the New York City Government Services and Information Helpline at 311 or Universal Emergency Number 911.

Department of Design and Construction | NVC | DOT | NYC

Community Advisory

Project # SANDRESC | Borough: Manhattan | Issue Date: 06/07/2023
 The East Side Coastal Resiliency (ESCR) Project is an initiative to provide long-term flood protection on the east side of Manhattan.

Utility Relocation on Water St. between Jackson St. and Gouverneur Slip E.

Monday June 12, 2023, Ongoing until further Notice
 Work Hours 7:00 AM - 3:30 PM

No Parking restriction will remain in effect. Please follow all posted signs.

FOR ILLUSTRATIVE PURPOSES SUBJECT TO MODIFICATIONS

Questions? ¿Preguntas? 問題? PC Community Construction Liaison (CCL) | Email: sandrespc.cl@gmail.com | Tania Woloski, 914-313-6663 | Inquiries | Consulta en línea | 線上諮詢: www.nyc.gov/escr/contact

PLEASE NOTE: Due to unforeseen conditions (weather, field conditions, etc.) it may become necessary to change some scheduled work locations and operations. During peak construction hours, emergency situations, please contact the New York City Government Services and Information Helpline at 311 or Universal Emergency Number 911.

Department of Design and Construction | NVC | DOT | NYC

