


COMMUNITY ADVISORY GROUP (CAG)

Meeting #40

**East Side Coastal
Resiliency (ESCR)
Project**

Virtual
Thursday, December 18, 2023

Project Area Overview



ESCR FOCUS AREA TOPICS

**CONSTRUCTION
PROGRESS/
APPROACH**

ENVIRONMENT

**ACCESS/
SIGNAGE/
SAFETY**

**PARK
AMENITIES**

**HIRING
COMPLIANCE**

**PROJECT
INFORMATION
DELIVERY**

**COMMUNITY
PROGRAMMING &
COORDINATION**

QUESTIONS?



**CONSTRUCTION
PROGRESS/
APPROACH**

- **Hiring Compliance**
- **Overview of Contracts**
 - **Project Area 1 Construction Updates**
 - **Project Area 2 Construction Updates**
 - **Parallel Conveyance Construction Updates**

HIRING COMPLIANCE

FUNDING PROVIDED BY
NYC Department of Youth & Community Development



HENRY STREET SETTLEMENT

WORK, LEARN & GROW

YOUR BUSINESS NEEDS YOUTH INTERNS!



SCAN ME

Wages for all interns are covered by Henry Street's contract with the Department of Youth and Community Development (DYCD)

- Internships will operate from January 2 through April 13
- Interns can work up to 12 hours each week, including on weekends
- During school breaks youth can work up to 20 hours per week

The Work, Learn & Grow Employment Program offers young people ages 16 to 20 from select public schools in New York City an opportunity to strengthen work-readiness skills, explore careers, and receive academic support, including guidance on postsecondary education and the potential to earn college credit.

CONTACT US TODAY FOR MORE INFORMATION!

For more info contact:
Yulissa Balbuena
 YBalbuena@henrystreet.org
 929-638-1139

The NYC Department of Design and Construction is hosting a Construction Career and Resource Fair in partnership with the Queens Borough President's Office.

Queens Construction Career and Training Resource Fair

A great opportunity to job search, network, and connect with employers from all backgrounds.

Meet employers, unions, and organizations with active opportunities!

Bring multiple copies of your résumé.

Come prepared to meet with representatives from various trades.

Open to the Public
 Thursday, February 1, 2024
 11 am – 4pm

Queens Borough Hall
 Helen Marshall Atrium
 120-55 Queens Blvd
 Queens, NY 11424


Job Seeker



Scan for more information



Donovan Richards Jr.
 QUEENS BOROUGH PRESIDENT



Overview of Contracts

Project Area 1 (PA1)

NTP issued August 2021

- **Partial Closures:**
 - East River Park south of E. Houston St.
 - Greenway closure to E. 10th St.
 - Corlears Hook Park & passive lawn
- **Bridges:** Delancey St. & Corlears Hook pedestrian bridges under construction. Use Corlears Hook temp. ped bridge
- **Ongoing work:**
 - ongoing ConEd utility work
 - floodwall & esplanade construction activities ongoing as well as fill operation via barge
 - E. Houston St. retaining wall work
- **Amenities:**
 - Work begins at ballfields 3, 4 & 5
 - fields 1 & 2 construction in progress

Project Area 2 (PA2)

NTP issued November 2020

- **Asser Levy Playground Open**
 - gate 18 installed
- **Stuyvesant Cove Park**
 - north of E 20th St. open
Greenway open
 - site restoration work in progress south of E 20th St. – Greenway closed
 - gates 9-17 installed
- **Murphy Brothers** under construction
- over 2,400 ft of floodwall installed

Parallel Conveyance (PC)

NTP issued September 2022

- **Houston to Montgomery St. locations**
 - subsurface investigations in progress
 - water main replacement in progress
 - utility relocations
- **Avenue C (E. 18 - E. 23) locations**
 - subsurface investigations in progress

VISIT PA1 GALLERY:

<https://www.nyc.gov/site/escr/project-updates/pa1-gallery.page>

VISIT PA2 GALLERY:

<https://www.nyc.gov/site/escr/project-updates/pa2-gallery.page>

VISIT PC GALLERY:

<https://www.nyc.gov/site/escr/project-updates/pc-gallery.page>



PA1 | Construction Progress

PA1 | 2023 Construction Activities

ALL WORK IS SUBJECT TO CHANGE

1. Esplanade removal and **reconstruction** activities along the waterfront. Deep sewer activities/pile install and park drainage work. Floodwall (Combi-wall) pre-drilling and installation. Fill material delivery by barge and placement onsite.
Ballfields 1 and 2 construction
2. Delancey Street - pile install and pier construction.
3. Construction for new Corlears Hook bridge.
4. Passive lawn partial closure for **esplanade work**.
February 2024 full closure for Delancey St. bridge staging.
5. Utility work around Montgomery Street & South Street.
Begin floodwall construction in 2024.

6. Montgomery St. – Cherry St. Greenway floodwall activities.
7. E. Houston Street pile install. Pedestrian Detour Shift.
8. Slip Ramps in use.
9. E 10th Street utility work and deep sewer work.
10. Ongoing partial FDR lane closures continue at various locations.

Weekly Bulletins & Advisories are issued with construction activities. Saturday work is anticipated for some work operations as indicated.



INDICATES EVENING WORK SHIFTS

PARK
AMENITIES

PA1 | Fields 1 and 2 - Rendering



PARK
AMENITIES

PA1 | Fields 1 and 2 – Construction Photo



Ballfields 1 and 2 Construction - December 2023

PARK
AMENITIES

PA1 | Esplanade Reconstruction



Placement of precast esplanade pieces by crane from barge - December 2023

PARK
AMENITIES

PA1 | Esplanade Reconstruction




Placement of precast esplanade pieces - December 2023

PA1 | What We've Heard

- **South Street / Montgomery Street Intersection:** site visit with NYC DOT and DDC was held 12/12/2023. Additional 'pictorial' signage to be added by ESCR project teams. Meetings to follow up on other items will occur end of 2023 / beginning of 2024.
- **Archaeology:** Final archaeological report expected by the end of 2024/early 2025. Signage designs will be presented to Manhattan CB3 in 2025 and subject to Public Design Commission review.
- **Compost Yard:** Parks and DDC are meeting with LESEC this week to provide updates on the compost yard.
- **Ballfields 1&2:** undetermined what other amenities (paths, etc.) will open with ballfields. Access is still under review.
- **Passive lawn esplanade closure:** under review.

PA1 | What We've Heard: Materials

[2020 Final PDC Presentation, page 122](#)



PA2 | Construction Progress



PA2 | Construction Progress

Stuyvesant Cove Park

- **Area #1 – OPEN!**
 - North entrance at E 23 St closed for EDC Solar One construction work.
 - Greenway remains open.
- **Area #2 – Ferry Access via E 20 St**
 - Greenway and Park south of E. 20th St. scheduled to reopen late 2023.
- **Greenway** connecting to East River Park is expected to open late 2023 once sink holes are fixed.



Stuyvesant Cove Park planting - December 2023

PC | Construction Progress




**CONSTRUCTION
PROGRESS/
APPROACH**

PC | Construction Progress

ALL WORK IS SUBJECT TO CHANGE

- Location 1 – Jackson St. & Water St.
 - Utility relocation
- Location 2 – Lewis St. & Delancey St.
 - Utility relocation
 - Water main upgrades
- Location 3 – Baruch Dr. & Delancey St.
 - Utility relocation
 - Water main upgrades
- Location 4 – Houston & Avenue D
 - Utility relocation
- Location 5 – Avenue C and E18th
 - Test pits
- Location 6 – Avenue C, E23rd to E25th
 - Test pits



PC | Construction for Interceptor Gate Chamber & Building

ALL WORK IS SUBJECT TO CHANGE


Mid-January 2024

Interceptor gate chamber construction is a critical piece of the flood protection system which connects to the interceptor sewer

- Partial closure of Corlears Hook Park ballfield.
 - Youth-sized league field will remain.
 - Parks coordinating alternative locations for adult leagues.
 - New synthetic turf will be installed in the open portion of the athletic field this Winter 2023/24 (Parks)
- Full closure of Corlears Hook Park playground.
- Access to temporary bridge will remain.

Spring 2025

- Contractor will return ballfield to NYC Parks when work concludes.
- Playground area will be restored.



Proposed closures to facilitate interceptor gate chamber construction.

PC | What We've Heard

- **Additional tree removals for new CHP work:** no additional tree removals anticipated.
- **PC progress chart by location:** under development.
- **Avenue C final design tree plantings:** review at next meeting.
- **Movement of large equipment in/out of site:** review at next meeting.

QUESTIONS?

Wishing you joy and peace of
the holiday season throughout
the new year.

