

COMMUNITY ADVISORY GROUP (CAG)

Meeting #47

ESCR FOCUS AREA TOPICS

**CONSTRUCTION
PROGRESS/
APPROACH**

ENVIRONMENT

**ACCESS/
SIGNAGE/
SAFETY**

**PARK
AMENITIES**

**HIRING
COMPLIANCE**

**PROJECT
INFORMATION
DELIVERY**

**COMMUNITY
PROGRAMMING &
COORDINATION**

QUESTIONS?



OVERVIEW

- **Emergency Preparedness Outreach Resources**
- **Overview of Contracts**
 - **PA1 Construction Progress**
 - **PA1 Entrance Safety Features**
 - **What We've Heard**
 - **PA2 Construction Progress**
 - **PC Construction Progress**
- **ESCR in Your Community**

Emergency Preparedness Outreach


- Ready New York Guides:
 - Hurricane preparedness guides
 - Tips for developing your emergency plan
 - Links to Ready NYC mobile app
 - nyc.gov/site/em/ready/guides-resources.page
- Hurricane Evacuation Zone Finder: maps.nyc.gov/hurricane or call 311
- More coastal storm & hurricane preparedness information: nyc.gov/site/em/ready/coastal-storms-hurricanes.page
- Attending September CAG – but you can reach out anytime!



Get the free mobile application, visit [NYC.gov/notifynyc](https://nyc.gov/notifynyc), call 311, or follow @NotifyNYC on X/Twitter.



Project Area Overview



Overview of Contracts

Project Area 1 (PA1)

NTP issued August 2021

- **Partial Closures:**
 - East River Park south of E. Houston St.
 - Greenway closure to E. 10th St.
 - Corlears Hook Park
- **Bridges:** Corlears Hook pedestrian bridge under construction. Use Corlears Hook temp. ped bridge. **Delancey St. bridge deck poured.**
- **Ongoing work:**
 - ongoing utility work
 - floodwall activities ongoing, as well as fill operation via barge
 - E. Houston St. retaining wall work
- **Amenities in progress:**
 - fields 1 & 2
 - phase 1 esplanade
 - nature exploration, amphitheater & more

Project Area 2 (PA2)

NTP issued November 2020

- Asser Levy Playground **Open**
- Stuyvesant Cove Park **Open**
 - park closed around Solar One for EDC project (not ESCR)
- **Murphy Brothers** under construction, **nearing completion**
- All 3,129 ft of floodwall installed
- All Gates 7-18 installed

VISIT PA1 GALLERY:

<https://www.nyc.gov/site/escr/project-updates/pa1-gallery.page>

VISIT PA2 GALLERY:

<https://www.nyc.gov/site/escr/project-updates/pa2-gallery.page>

VISIT PC GALLERY:

<https://www.nyc.gov/site/escr/project-updates/pc-gallery.page>

Parallel Conveyance (PC)

NTP issued September 2022

- **Corlears Hook Park and Water St.**
 - prep work for interceptor gate chamber and building construction
 - utility relocations in progress
 - to begin sewer work
 - Water St. closed from Gouverneur St. E. to Jackson St.
- **Houston and Delancey Streets**
 - subsurface investigations in progress
 - utility relocations in progress
- **Avenue C (E. 18 - E. 23) locations**
 - **no work this month**



**CONSTRUCTION
PROGRESS/
APPROACH**


PA1 | Construction Progress

PA1 | 2024 Construction Activities

ALL WORK IS SUBJECT TO CHANGE

1. Esplanade reconstruction activities along the waterfront.
Pile install, floodwall and park drainage work.
Fill material delivery by barge and placement onsite.
Park reconstruction: curbs, paths and amenities including Ballfields 1 and 2, nature exploration, amphitheater, and bike path construction.
2. **Delancey Street bridge deck poured.**
3. Construction for new Corlears Hook bridge.
4. Passive lawn full closure for esplanade work and pedestrian bridge staging.
5. Utility work around Montgomery Street & South Street.
Floodwall construction activities.
6. Montgomery St. – Cherry St. Greenway floodwall activities.
7. E. Houston Street pile install. Pedestrian Detour Shift.
Esplanade removal and reconstruction.
Ballfields 3, 4 & 5 deep sewer, drainage, fill and floodwall activities.
8. Slip Ramps in use.
9. E 10th Street utility work and deep sewer work.
Preparation for microtunneling operations at E. 10th Street.
10. Ongoing partial FDR lane closures continue at various locations.

Weekly Bulletins & Advisories are issued with construction activities.
Saturday work is anticipated for some work operations as indicated.



INDICATES
EVENING WORK
SHIFTS

PA1 | Construction Updates: Microtunneling at E. 10th St.

ALL WORK IS SUBJECT TO CHANGE

COMPLETED WORK

- ✓ March – September 2023: ConEd gas and steam work
- ✓ Summer 2023: ConEd electrical work

2024

- Ongoing: excavation work, requiring daytime road & partial sidewalk closures
- Microtunneling currently on track to begin in mid-August/September

2025

- E 10th Street Bridge demolition and reconstruction




Removal of existing sewer interceptor – July 2024



Excavation trench for microtunneling – July 2024

PA1 | Delancey Street Pedestrian Bridge Deck Pour



Pouring concrete for Delancey Street Pedestrian Bridge deck – July 2024

PA1 | Construction Photos



Esplanade paver mock-up near Ballfields 1 & 2 – July 2024



Nature Exploration Area – July 2024

PA1 | Construction Photos





Installation of wick drains near Ballfield 5 – July 2024



PA1 | Public Design Commission Presentations

Reminder: presentations from the ESCR Design Phase are available online at:
nyc.gov/site/escr/about/project-elements.page



An orange circle containing the text "ACCESS/
SIGNAGE/
SAFETY" in white, bold, sans-serif font.

**ACCESS/
SIGNAGE/
SAFETY**

PA1 | Safety Features at Entrances

PA1 | Safety Features at Entrances




PA1 | Safety Features at Entrances

- Delancey Street & E. 10th Street bridges:
 - Bollards at base of approach
 - Vehicle barrier curb on bridge span
- E. 6th St. bridge:
 - No vehicle access to entrance




*Delancey St. bridge renderings
from slides 45 & 47 of PDC Final
Review presentation*

PA1 | Safety Features at Montgomery Street




PA1 | Safety Features at Corlears Hook Bridge



Information from slides 22, 23, 137
of PDC Final Review presentation

PA1 | Safety Features at Houston Street



Information from
slide 139 of PDC
Final Review
presentation


PA1 | What We've Heard

- Responses to CAG Questions: in progress
- Ballfields 1 & 2: space will be available for spectators to bring chairs for game viewing
- Parks Department will handle Ballfield 1 & 2 closures at dusk in the same manner as other parks throughout the city
- Public hearing: Parks Department proposing to change its rules to clarify requirements for ballfield and court reservations
 - August 8, 2024, at 10 am in Chelsea Recreation Center (430 W 25th St)



**CONSTRUCTION
PROGRESS/
APPROACH**

PA2 | Construction Progress



PA2 | Construction Photos



Grading soil for sidewalk – July 2024



Grading for playground area – July 2024



Compacting ground for tee ball dugout – July 2024




PC | Construction Progress

PC | Construction Progress

ALL WORK IS SUBJECT TO CHANGE

- **Location 1 – Jackson St. & Water St. & Corlears Hook Park**
 - Utility relocation & test pits
 - Prep for excavation for south interceptor gate chamber
 - To begin sewer work
 - Water Street from Gouverneur Slip E to Jackson St. closure in effect 24/7 for continuation of new 24" sewer work
- **Location 2 – Lewis St. & Delancey St.**
 - No work this month
- **Location 3 – Baruch Dr. & Delancey St.**
 - Utility relocation
 - Water main installation



- **Location 4 – Houston St. & Columbia St.**
 - Utility relocation
 - Columbia St. bus stop intermittent closure on hold
 - Upcoming E Houston St. bus stop relocation
- **Location 5 – Avenue C & E 18th**
 - No work this month
- **Location 6 – Avenue C, E 20th to E 23rd**
 - No work this month

PC | Construction Photos



Hydrant installation on Baruch Dr. & Delancey St. North – July 2024



ConEd work on Water St. – July 2024



Test pit to locate interceptor sewer – July 2024

Brooklyn Bridge – Montgomery Coastal Resiliency (BMCR) Quick Update

BMCR | Flip Up Gates Installed



*Flip up gate, water side
– Renderings*



Deployed flip up gate during installation – June 2024

BMCR | Flip Up Gates Installed



Deployed flip up gate, dry side – Rendering



Deployed flip up gate, dry side during installation – June 2024

ESCR In Your Community

Request a tabling event in your neighborhood through our [inquiry tool](#), or email ESCRCCL1@ddccr.com.

Recent and upcoming engagement events:

- July 16: Tabling near Gouverneur Gardens
- July 30: Tabling near Corlears Hook Park
- August 1: Riis Houses ESCR update
- August 10: Tabling at Riis Family Day
- September: More NYCHA Family Days





QUESTIONS?