

Grantee: New York City, NY

Grant: B-13-MS-36-0001

October 1, 2014 thru December 31, 2014 Performance Report



Grant Number:

B-13-MS-36-0001

Obligation Date:**Award Date:****Grantee Name:**

New York City, NY

Contract End Date:

08/15/2015

Review by HUD:

Submitted - Await for Review

Grant Award Amount:

\$3,219,820,000.00

Grant Status:

Active

QPR Contact:

Calvin Johnson

LOCCS Authorized Amount:

\$425,000,000.00

Estimated PI/RL Funds:

\$1,000,000.00

Total Budget:

\$3,220,820,000.00

Disasters:**Declaration Number**

FEMA-4085-NY

Narratives**Disaster Damage:**

Hurricane Sandy hit New York City on October 29, 2012. Over the course of 48 hours, wind, rain, and water destroyed approximately 300 homes across Brooklyn, Queens, and Staten Island, and damaged thousands more, left hundreds of thousands of New Yorkers without power, damaged critical public and private infrastructure, and left many New Yorkers vulnerable with limited access to food, drinking water, healthcare, and other critical lifesaving functions. The City of New York's immediate preparation and response to Hurricane Sandy was one of the largest mobilizations of City services in the City's history.

The power and strength with which the storm hit and the destruction it left in its wake resulted from a worst-case scenario combination of weather patterns: Sandy's arrival coincided with a full moon that gave rise to astronomical high tides approximately 5% higher than normal; a rare "leftward hook" that changed the course of the storm and put NYC in its northwest quadrant which had the strongest winds. These factors led to the massive storm surge that hit many waterfront neighborhoods from the Rockaways, to Midland Beach and other communities on Staten Island's East and South shores, to Coney Island, Hamilton Beach, Gerritsen Beach, Orchard Beach, and the South Street Seaport in Lower Manhattan. Water levels at the Battery reached an unprecedented 14 feet - a scenario that the Federal Emergency Management Agency (FEMA) estimated had a less than 1% chance of happening in any given year. Tragically, 44 New Yorkers lost their lives in the storm. Hurricane Sandy impacted a broad cross-section of New Yorkers. According to 2010 Census data, approximately 10.3% of New York City's population (846,056 persons) resided in the Inundation Area. The impact varied across geography. In terms of absolute population, Brooklyn had the highest number of persons impacted (310,227), followed by Manhattan (230,742), Queens (188,444), Staten Island (75,651), and the Bronx (40,992).

In terms of percentage within a specific borough, Staten Island, which has the smallest portion of the City's overall population, had the highest percentage of its residents impacted (approximately 16.0%). Manhattan had 14.5% of its residents impacted, Brooklyn 12.4%, Queens 8.4%, and the Bronx 3.0%.

Bronx

The Inundation Area in the Bronx includes portions of major industrial areas, including Port Morris and Hunts Point along the East River, Zerega along Westchester Creek, and Eastchester along the Hutchinson River. It also includes low-density residential communities in the Soundview, Throgs Neck, and Country Club neighborhoods.

Of the approximately 1,385,100 persons who reside in the Bronx, just 3.0% were located within the Inundation Area (approximately 41,000 persons).

Within the Bronx's Inundation Area, 44.1% of the housing units are in one- and two-family buildings, 20.5% are in mixed-use residential/commercial buildings, and 35.3% are in multi-family buildings.

A significant percentage of the borough's housing stock is pre-1980 construction (90.1%). Of the housing stock within its Inundation Area, 78.2% of the units were constructed prior to 1980.

Brooklyn

Beginning with Community District 1 in Greenpoint/Williamsburg, the Inundation Area encompasses largely industrial areas along the south side of Newtown Creek and the English Kills, a Federally-designated Superfund site, as well as the East River waterfront, largely rezoned in the past decade to permit mid- to high-rise residential redevelopment. Moving south along the East River, the Inundation Area includes the Brooklyn Navy Yard industrial and business park and the mixed residential and commercial DUMBO area, dominated by converted industrial loft buildings. Beyond Brooklyn Heights, the Inundation Area includes the Red Hook container port and the mixed-use neighborhood of Red Hook, including older residential buildings, converted industrial lofts, the Red Hook public housing development, and commercial and industrial businesses. It also includes the mixed-use areas along the Gowanus Canal, a Federally-designated Superfund site. South of the Gowanus Canal, the Inundation Area includes portions of the Sunset Park industrial area.

Due to changes in topography, the Inundation Area is limited in extent until it reaches the low-lying areas of southern Brooklyn. There, it includes all of the beachfront neighborhoods of Coney Island, Brighton Beach, and Manhattan Beach. These include the low-density Seagate neighborhood to the west; the Coney Island neighborhood dominated by high-rise public housing as well as other publicly-assisted housing, with the beach, New York Aquarium, minor league baseball stadium and amusements to the south; and the medium-density Brighton Beach neighborhood and the mainly low-density Manhattan Beach neighborhood, including Kingsborough Community College, to the east. Also inundated were portions of the Gravesend and Sheepshead Bay neighborhoods, including commercial and low- to mid-density residential areas, the Coney Island subway yards, and Coney Island Hospital.

Moving east from Sheepshead Bay, the Brooklyn shoreline is dominated by finger inlets adjacent to low-density residential communities that were inundated. These include Gerritsen Beach, Mill Island, Bergen Beach, Paerdegat Basin, and portions of Canarsie.

The borough of Brooklyn had the highest total number of residents impacted by the storm (310,227 persons). This represents 12.4% of the borough's total population.

Within its Inundation Area, 37.5% of the housing units are in multi-family elevator buildings, which is 9.3 percentage points higher than for the borough. One- and two-family buildings represented a higher percentage of housing units impacted than its percentage of Brooklyn's total housing stock (32.6% versus 25.5%, respectively).

In terms of year the structures were built, a significant percentage of Brooklyn's housing stock is pre-1980 construction (89.2%). Of the housing stock within its Inundation Area, 88.9% were constructed prior to 1980.

Manhattan

In Community District 1 in Lower Manhattan, the Inundation Area includes the Water Street corridor, an important high-rise office district, as well as upland areas that include a mix of commercial office and residential uses and the South Street Seaport

Historic District. On the west side of Lower Manhattan, the Inundation Area runs along the Route 9A corridor and includes mixed-use areas including portions of TriBeCa, the West Village, and Chelsea. Along the East Side, the Inundation Area includes residential portions of the East Village, Con Edison facilities, and north of 14th Street, the mid-rise residential developments of Stuyvesant Town and Peter Cooper Village. North of 23rd Street, the Inundation Area includes the important medical corridor that contains the Veterans Administration, Bellevue, and NYU Langone hospitals. To the north, the Inundation Area includes residential portions of East Harlem and areas of northern Manhattan including the Dyckman Houses public housing development and the 207th Street subway yards.

According to 2010 Census data, there are 1,585,873 persons living in Manhattan. Of those, 14.5% reside in the Inundation Area (230,742 persons).

The borough's Inundation Area contains 13.9% of Manhattan's occupied housing units, with 50.6% of these units in multi-family elevator buildings (53,555 units). Approximately 48,800 housing units (46.1%) are in mixed-use residential/commercial buildings.

A significant percentage of Manhattan's housing stock is pre-1980 construction (84.6%). However, of the housing stock within its Inundation Area, the percentage constructed prior to 1980 is 74.9%.

Queens

The Queens Inundation Area has two distinct components: a northern area along the East River and a southern area bordering Jamaica Bay and the Atlantic Ocean. Beginning at Community District 2 in the north, the Inundation Area includes the industrial northern shore of Newtown Creek and areas bordering the Dutch Kills in Maspeth and Long Island City. Moving north along the East River, the Inundation Area includes the Queens West development in Long Island City and the peninsula that includes the Astoria Houses public housing development.

Moving east of the Robert F. Kennedy Bridge, the Inundation Area includes the northern Astoria waterfront dominated by power generating facilities and LaGuardia Airport. It also includes much of Flushing Meadows-Corona Park, Citi Field, two subway yards, and the Willets Point industrial area. Farther to the east, it includes much of the College Point industrial park and shoreline areas of low-density residential communities including College Point, Whitestone, Bay Terrace, Bayside, Douglaston, and Little Neck.

In the south, the Inundation Area includes most of the Rockaway peninsula, lying between the Atlantic Ocean and Jamaica Bay. Beginning in the west, the peninsula includes the Breezy Point cooperative, comprised of individual homes with private streets. To the east are the low-density communities of Neponsit and Belle Harbor. Moving farther east, the peninsula is served by the subway and is more developed. Rockaway Park and Rockaway Beach have commercial areas oriented towards local residents and summer visitors. Residential areas are a mix of single-family homes and multi-family housing. The eastern portion of the peninsula includes several public housing developments and other high-rise publicly-assisted housing.

As in Brooklyn, the Queens perimeter of Jamaica Bay is low-density. It includes the Howard Beach residential communities of Old Howard Beach, New Howard Beach, and Hamilton Beach, Ramblersville, and Lindenwood. To the east are John F. Kennedy International Airport and the communities of Brookville and Rosedale, bordering Nassau County. Within Jamaica Bay is the low-density residential community of Broad Channel.

Of the 2,230,722 persons who reside in Queens, approximately 188,400 reside in its Inundation Area.

Within Queens' Inundation Area, 33.2% of the housing units are in multi-family elevator buildings, which is 8.1 percentage points lower than for the borough overall. Additionally, 13.2% of impacted units are located within multi-family walk-up buildings, which is 10.8 percentage points lower than for the borough overall.

In contrast, units within one- and two-family buildings represent a higher percentage of housing units impacted relative to its percentage of Queens' total housing stock (45.7% versus 41.9%, respectively).

A significant percentage of Queens' housing stock is pre-1980 construction (89.8%). Of the housing stock within its Inundation Area, 80.2% was constructed prior to 1980.

Staten Island

Beginning at the St. George Ferry Terminal and moving south, the Inundation Area includes the Bay Street Landing mid-rise residential development and the vacant former Navy base on the Stapleton waterfront. South of the Verrazano-Narrows Bridge, the Inundation Area encompasses large areas of one- and two-family homes in the communities of South Beach, Midland Beach, New Dorp Beach, and Oakwood Beach. Farther south, it includes Great Kills harbor, an area dominated by marinas, and portions of the waterfront developed with single-family homes.

On the West Shore of Staten Island, the Inundation Area includes vacant land, natural areas, and parks, as well as some industrial businesses and the New York Container Terminal at Howland Hook. On the North Shore, the Inundation Area includes the waterfront, which is largely industrial or vacant, as well as portions of upland low-density residential communities.

Staten Island's population is 468,730 based on the 2010 Census. The total number of Staten Islanders within the borough's Inundation Area is 75,651, or 16.1% of its total population. As stated previously, this represents the highest percentage of people impacted relative to the borough's overall population

Regarding the units located in the borough's Inundation Area, the percentage of units within a particular type of structure reflected Staten Island's overall housing profile. Slightly more than 78% of the impacted units are in one- and two-family buildings (22,375 units). Multi-family elevator buildings accounted for 9.6% (2,732 units) and multi-family walk-up buildings 8.8% (2,516) of the units.

Approximately 63% of Staten Island's housing stock was constructed prior to 1980. Within its Inundation Area, the percentage is 56.7%.

Recovery Needs

Impact to Public Housing

While no NYCHA buildings sustained permanent structural damage due to the storm, many buildings' systems essential for supporting the living conditions for tens of thousands of New Yorkers served by NYCHA were significantly impacted.

Over 400 buildings in Brooklyn, Queens, and Manhattan, with 35,000 residential units housing roughly 80,000 residents, were affected significantly by Sandy. Of the over 400 buildings, 402 lost power and, with it, elevator and compactor service. 386 buildings lost heat and hot water.

- In Coney Island, 4 buildings - home to 8,882 residents - were impacted.
- In the Rockaways, 60 buildings - home to 10,100 residents - were impacted.
- In Red Hook, 32 buildings - home to 6,173 residents - were impacted.
- In Manhattan, 176 buildings - home to 41,513 residents - were impacted.

NYCHA developments in Coney Island were especially impacted due to substantial sand and saltwater infiltration. The systems damage in other developments was due mostly to flooding.

An additional 356 NYCHA buildings at 97 developments in all five boroughs sustained moderate damage, mostly due to wind damage to roofs and façades.

Public Housing Unmet Need

As publicly-owned properties, NYCHA facilities are eligible for FEMA's Public Assistance Grant Program. Mandatory rehabilitation, and a portion of the resilience improvement measures necessary for damaged buildings, should be covered by a combination of the National Flood Insurance Program (NFIP), existing commercial policies, and FEMA's Public Assistance Program, less the non-Federal cost share.

NYCHA insurance coverage is capped at approximately \$440 million. However, it cannot be assumed that NYCHA will receive 100% of all claims made against these NFIP and commercial policies.

FEMA Public Assistance funds should cover a percentage of the remaining costs associated with repairs, rehabilitations, replacements, resilience and mitigation.

Funding has not yet been allocated towards the Hazard Mitigation Grant Program, a FEMA program that awards grants for resilience measures that can meet a cost-benefit hurdle, NYCHA has aggressively pursued this funding however, at this time it cannot be assumed that there will be any revenue from this source in the calculation of unmet need.

Potential available funding from insurance and FEMA to address NYCHA's needs is estimated at approximately \$515 million to \$530 million (depending on the local cost share percentage). There is a gap in funding some of the mandatory rehabilitation. NYCHA is also left with a significant gap in resilience and rehabilitation efforts for damaged buildings. Finally, no funding has been identified for the resiliency efforts in undamaged, but vulnerable buildings.

Of the over \$1.8 billion required to rebuild and rehabilitate NYCHA buildings, approximately \$895 million is anticipated to be funded by existing or identified programs and financial resources, leaving \$930 million in unmet need for rehabilitation and reconstruction costs. This figure takes into account the first and second round of CDBG-DR allocation.

Impact to Housing (excluding public housing)

Based on the analyses conducted, the City estimates that more than 69,000 residential units have been impacted by physical damage as a result of Hurricane Sandy.

The City's analysis shows that there are three main categories of housing damage, excluding the NYCHA housing stock described previously:

-Severe damage (Reconstruction required): More than 800 buildings (more than 900 units) were destroyed or became structurally unsound. More than 95% of these buildings are one- or two-family homes.

-Major damage: Approximately 1,700 buildings (more than 20,000 units) suffered major damage, of which approximately 1,400 are one- or two-family homes. Major damage typically corresponds to flooding of basements and ground floor living spaces.

-Moderate damage: Approximately 16,000 buildings (more than 42,000 units) suffered moderate damage, of which approximately 15,000 are one- or two-family homes. Moderate damage typically corresponds to basement flooding with little or no impact to ground floor living spaces.

Housing (excluding public housing) Unmet Need

Of the \$2.5 billion required to rebuild and rehabilitate non-NYCHA buildings, approximately \$700 million is anticipated to be funded by existing or identified programs and financial resources, leaving \$1.8 billion in unmet need for rehabilitation and reconstruction costs. The City estimates that there will be approximately \$400 million of unmet need after the first and second allocation of CDBG DR funds for Build it Back are applied.

Economic Needs

According to the revised Moody's figures, the region suffered total net economic losses of \$25 billion, which included direct private losses. Using a combination of insured loss estimates from multiple insurance and risk management companies and estimates of past storm ratios of insured-to-uninsured losses, initial cost estimates following Hurricane Sandy placed private direct losses, both commercial and residential, at \$8.6 billion, \$3.8 billion of which was insured and \$4.8 billion of which was uninsured. Internal analysis based on industry sources estimated the commercial share of private uninsured losses to range from 40 to 50% or from \$1.9 to \$2.4 billion. While NYC's Economic Development Corporation (EDC) and NYC's Small Business Services Agency (SBS) acted quickly to make capital available to impacted businesses immediately following the storm, it is clear that there is a significant unmet commercial need, especially amongst the significant amount of business owners, SMEs, and industrial companies that lacked business continuity or flood insurance to help weather the storm.

Additionally, approximately 23,400 businesses were located in Inundation Areas, many outside FEMA's 100-year flood zone. The revised FEMA Preliminary Work Maps have nearly doubled the number of NYC buildings located in the 100-year flood zone, suggesting that approximately 67,000 buildings could be at risk for wave action or flooding in future storms. Sea level rise will further expand vulnerable areas, and unchecked storm surges in the future could cause damage equal to or greater than Hurricane Sandy.

Overall, the City of New York had incurred an estimated \$10.3 billion in business and economic losses. After subtracting the insured losses of \$4.1 billion and the SBA loans of \$478.8 million, the City of New York is left with an unmet business and economic need of \$5.7 billion. Of the 22,042 applications received by SBA as of early March 2013, 8,218 have been approved. The City anticipates that this unmet need will continue to grow as additional details and data is available and updated insurance, SBA, and other subsidy data becomes available.

Infrastructure and Public Service Needs

Hurricane Sandy caused significant damage to City infrastructure and facilities. Damaged facilities that provide essential services, such as police stations, fire stations, sanitation garages, and educational facilities, were among those hardest hit. Despite efforts to protect City-owned infrastructure, facilities, and other assets, damage to such property was extensive. The estimated impact to City facilities is \$3.35 billion.

The NYC Health and Hospitals Corporation (HHC) had ten large hospitals damaged, including extensive damage to Bellevue Hospital Center, Coney Island Hospital, Coler-Goldwater Memorial Hospital, and Metropolitan Hospital. HHC also experienced damage to five smaller healthcare facilities as well as to one of its administrative office spaces. Two hospitals and one community clinic were evacuated and displaced. Temporary administrative offices also had to be leased, built-out, and supplied with computers and telephones.

The New York City Police Department (NYPD) sustained storm-related damage to more than 20 of their facilities including station houses, warehouse/storage facilities, boat docks, tow pounds, an aircraft hangar, and the Department's firing range and bomb squad training buildings.

Seventy-one school buildings sustained damage from Hurricane Sandy. Damages to these school buildings included severe salt-water flooding, destroyed boilers and oil tanks, damaged electrical and computer/hone cabling and equipment, oil spills and the resulting contamination, sink holes, roof leaks, and ruined gym and auditorium flooding. Extensive upgrades, including the replacement of temporary boilers with permanent systems, are required to bring buildings back to their pre-storm condition.

The City had damage to approximately 400 Parks sites, in addition to the displacement of more than 3 million cubic yards of sand from the City's beaches.

Twenty-nine Fire Department facilities were damaged due to the storm; this includes 16 Firehouses, 6 EMS stations, 5 Marine facilities and 2 support facilities (Paidge Avenue and Fort Totten). There was widespread damage to apparatus doors (after being hit by a high quantity of seawater), basements (which filled to the top with water), electrical and heating systems (including pipes), and various structural aspects. Marine facilities suffered damage to piers, piles, electrical systems and transformers, as well as the wave attenuator at Marine 9, which is intended to reduce wave height in order to provide safe berthing for vessels. FDNY also suffered losses of information technology equipment, communications networks and infrastructure, fire apparatus, and ambulances.

The Department of Sanitation (DSNY) sustained damage at 61 of its facilities throughout the City, and needed to evacuate 14 of its facilities also suffered damage to its vehicle fleet including 9 light/medium duty vehicles and 34 heavy duty vehicles that require repairs after being damaged by salt water. DSNY also manages the former Fresh Kills landfill which sustained damage to its pollution control infrastructure.

The Department of Correction (DOC) sustained damage along the northern shoreline of Rikers Island, losing an estimated four acres of land. All trailers located along the eroded north shore will need to be replaced and relocated. One facility's roof was significantly damaged. The electrical substation for the City's only jail barge, located in the Hunts Point section of the Bronx, will now need to be raised to meet FEMA's floodplain standards.

The Department of Transportation (DOT) determined that hundreds of lane miles of streets will require resurfacing and/or full reconstruction due to storm damage. Street lights, traffic signals, and underground wiring were damaged by floodwaters, and in some cases, backed up sewage. High wind speeds further caused extensive damage to the existing street fixtures and traffic equipment. Floodwaters severely damaged the Battery Park and West Street underpasses in Lower Manhattan, and repairs are also necessary for 20 moveable bridges. The mechanical and electrical systems at the Whitehall (Manhattan) and St. George (Staten Island) Ferry Terminals incurred significant damages. In addition, ferry piers and other ferry facilities suffered damage. Finally, the Department's administrative offices were flooded and contents, including technological equipment, were irreparably lost.

Ten of the City's 14 Wastewater Treatment Plants were adversely affected by Hurricane Sandy. Rockaway, the smallest wastewater facility by capacity, was the most severely affected. Most of the damage was to electrical systems including substations, motors, control panels, junction boxes, and instrumentation. Power outages required many DEP facilities to operate on their emergency generators for up to two weeks. Of the 96 DEP pumping stations, 42 were impacted by the storm.

The New York City Department of Environmental Protection ensured that the City's drinking water remained safe during and after the storm despite the fact that all of the City's water pollution control plants (WPCPs) experienced some degree of damage as a result of Hurricane Sandy. Power was lost at many facilities that compose the City's drinking water supply system, including a dam and several reservoir control stations. Power was lost at a number of water supply shafts, and fencing and security equipment was lost at several facilities. In addition, a water tunnel replacement project between Brooklyn and Staten Island has been delayed due to damage caused by the storm, and critical equipment at several landfills was damaged.

The City also suffered damage to its extensive array of public cultural institutions including museums, the New York Aquarium, the City's public library systems, the Brooklyn Navy Yard (a critical small business industrial park), historic buildings on Gero's Island, and new public space facilities along the Brooklyn waterfront.

In addition, the City undertook a massive preparation effort several days before Hurricane Sandy made landfall and activated a sophisticated emergency response network after the storm had hit which included dozens of city agencies to provide emergency services to citizens including:

- emergency response coordination,
- sandbagging wastewater treatment plants,
- staffing hospitals,
- providing police and fire services in the affected areas,
- providing food and water,

- debris removal services,
- tying down equipment or relocating it,
- operating evacuation centers,
- stockpiling medical and shelter supplies,
- outreach to provide up-to-date preparedness and recovery information,
- operating 911 and 311 services,
- providing Rapid Repair services to homes impacted by Hurricane Sandy,
- evacuating impacted hospitals,
- pumping out water from transportation, water treatment, and other critical systems,
- setting up light towers in areas without power,
- transporting vulnerable citizens, and
- assessing properties for threats to health and safety.

Resilience Needs

According to the analysis presented in *A Stronger, More Resilient New York*, the storm surge and flooding that affected different parts of the city generally occurred in three ways. First, floodwaters came directly from the ocean, with water surging over beaches and bulkheads. Crashing waves brought destruction to ocean-facing areas of southern Brooklyn, the southernmost part of Queens, and the East and South Shores of Staten Island. Second, Sandy's floodwaters also came via a less direct channel: The storm surge from the ocean pushed into many bays, creeks, and inlets, and these "backdoor" channels overflowed onto land. For example, most of the floodwaters in Southern Brooklyn came not over the Atlantic beaches but instead via Coney Island Creek and Sheepshead Bay. Likewise while ocean waves crashed into the Rockaway Peninsula from the south, the surge also elevated water levels in Jamaica Bay, which flooded the Peninsula from the north side. Finally, a third source of flooding along the coast was the city's extensive array of shoreline drainage infrastructure. Although this piping network normally drains water from land and into the area's waterways, Sandy's surge overwhelmed this infrastructure, reversing water direction in these pipes, and channeling floodwaters into neighborhoods.

Though Sandy's surge generally devastated all areas that it touched, some coastal measures provided protection against waves and flooding. For example, dunes (reinforced sand mounds, usually found at the back end of a beach) and nourished beaches (where large mounds of sand had been added to widen and elevate beaches) served to absorb the destructive energy of wave and flood waters, in many cases buffering inland neighborhoods. Along other waterways, armor stone revetments-massive rocks, also known as rip-rap-hardened vulnerable shorelines and thus protected adjacent areas. Elsewhere, bulkheads- vertical retaining walls-were able to break waves and reduce the destructive energy of the storm surge. Elevated development sites, too, helped raise buildings and infrastructure up out of harm's way. Finally, drainage systems that implemented best practices guarded against spillover from the pipes. Because these coastal protection measures were effective during Sandy, they were among the options that SIRR considered during its analysis of measures that might be implemented in New York City to protect vulnerable areas from damage in the future. According to federal flood maps and climate projections, these areas and facilities will be at increasing risk from future climate events if protective measures are not taken. Therefore, it is essential to invest in neighborhoods that have been damaged by Sandy before severe flooding happens again.

South Shore of Staten Island

The South Shore is separated from the ocean in places by red clay bluffs, and even before Hurricane Sandy, ocean waves had eroded these bluffs over time, threatening homes and businesses in some locations. During the storm, powerful wind-driven waves running almost parallel to the coast carved away at the area's bluffs, completely shattering houses near the shoreline and in some cases leaving behind only their foundations.

Coney Island Creek in Southern Brooklyn

Based on extensive analysis done during the SIRR research and planning process, the City believes that installing armor stone revetments along the South Shore of Staten Island and Coney Island Creek would have helped limit the damage done during Sandy and will help avert similar devastation in the future. Revetments are a proven coastal protection technique in New York City, and experience has demonstrated that they require minimal maintenance, and that their shallow slopes can provide near-shore habitat for marine organisms and vegetation. In evaluating revetments as a risk-reduction measure for Coney Island Creek and the South Shore of Staten Island, SIRR examined the geomorphology of both areas—the natural landforms, underlying geological conditions, and existing built conditions. It also employed sophisticated storm surge modeling to assess what level of protection revetments at this location would provide; evaluated the cost-effectiveness of this approach, considering both upfront construction costs and long-term maintenance costs to calculate total lifecycle expenses; and evaluated the proposed measures in light of other important public considerations, such as impact on waterfront access, environmental impact, effect on neighborhood character, and protection offered for vulnerable populations such as low- and moderate-income people.

Other Vulnerable Low-Lying Areas Citywide

Based on extensive analysis done during the SIRR research and planning process, and as described in *A Stronger, More Resilient New York*, the City believes that repairing, installing, and raising bulkheads in vulnerable areas throughout the city could have averted flooding of adjacent areas during Sandy and will help prevent similar impacts from coastal storms in the future as well as protect against tidal inundation as sea levels rise. Bulkheads, typically made of stone or concrete, are a proven coastal protection technique in New York City. In evaluating the construction, repair, and elevation of bulkheads as a risk-reduction measure for vulnerable areas throughout the city, SIRR pursued the same rigorous level of research and method of evaluation, as discussed above, to determine bulkheads were the right coastal protection intervention.

Hospital Row in Southern Manhattan

Based on extensive analysis done during the SIRR research and planning process, and as described in *A Stronger, More Resilient New York*, the City believes that installing an integrated flood protection system at Hospital Row would have averted flooding of these critical healthcare facilities during Sandy and will help avert similar impacts in the future. Integrated flood protection systems have been demonstrated around the world—including in the Netherlands, the United Kingdom, and parts of the United States Midwest—to be effective at reducing flood risk. These systems may be composed of a variety of elements that can be combined and customized in areas where critical infrastructure requires a high level of flood protection. These systems could include passive floodwalls (that float into place in response to rising waters), permanent floodwalls, temporary features like deployable floodwalls (which can be erected in advance of a storm event and removed thereafter), and other localized measures where appropriate to integrate the system. The City would use such a system to provide protection to Bellevue Hospital, integrating it with protection provided by neighboring institutions.

The risk of storm surge combined with sea level rise is likely to present the greatest climate threat to New York City's building stock. This is demonstrated by FEMA's recently released Preliminary FIRMs, which expand New York City's 100-year floodplain so that it now includes nearly 68,200 buildings. These buildings, encompassing approximately 534 million square feet of space, are home to approximately 398,000 residents and 271,000 jobs.

As vulnerable as New York's building stock may be today, it is likely to become more vulnerable in the future. According to projections on sea level rise from the NPCC, the number of buildings in the floodplain could increase to 88,800 by the 2020s and 114,000 by the 2050s.

This expansion of the floodplain not only indicates that buildings will face greater risks of flooding, but it will also place significant financial pressure on hundreds of thousands of New Yorkers who own homes or businesses in the floodplain. Property owners whose buildings are in the floodplain and who have federally backed mortgages may face new requirements for the purchase of flood insurance. Owners in the floodplain may also be subject to new requirements to alter ground-level and below-grade spaces to comply with national flood-resistant construction standards.

Based on Federal and City research about how Sandy impacted New York City's building stock and on the best available information on techniques that provide flood protection for buildings and their systems, the City proposes a Building Mitigation Incentive Program, detailed in *A Stronger, More Resilient New York*. This program, which will cost approximately \$1.2 billion, aims to rebuild and fortify buildings and building systems in vulnerable neighborhoods. The program discussed herein is 10 percent of the total need. The City plans to pursue additional federal assistance to fulfill the remaining need.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$426,000,000.00
Total Budget	\$158,481,254.35	\$426,000,000.00
Total Obligated	\$20,126,739.08	\$229,882,613.20
Total Funds Drawdown	\$19,227,417.32	\$228,946,215.62
Program Funds Drawdown	\$19,180,760.30	\$228,850,090.93
Program Income Drawdown	\$46,657.02	\$96,124.69
Program Income Received	\$46,657.02	\$96,124.69
Total Funds Expended	\$61,768,897.74	\$335,704,690.89
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		79.82%
Overall Benefit Percentage (Actual)		94.27%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$482,973,000.00	\$183,000,000.00
Limit on Admin/Planning	\$643,964,000.00	\$17,971,345.07
Limit on State Admin	\$0.00	\$10,172,019.86

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$1,609,910,000.00	\$309,900,424.00

Overall Progress Narrative:

This Quarterly Progress Report (QPR) describes CDBG-DR program activities taking place from November 1, 2014 to December 31, 2014 (Q4 2014). The City of New York has allocated CDBG-DR funds to four major program areas: Housing, Business, Resiliency, and Infrastructure and Other City Services. Additional information on these programs is available in the Activities section of this report.

Housing

The City of New York has designed several programs to assist residents whose permanent homes have been impacted by Hurricane Sandy. The Build it Back program will cover the rehabilitation, reconstruction and reimbursement for repairs of residential structures damaged by Hurricane Sandy. Build it Back consists of two programs: (1) Single Family Rehabilitation, Reconstruction, and Reimbursement and (2) Multi-Family Rehabilitation and Reimbursement. On June 3, 2013, registration opened for the Build it Back program. As of October 31, 2013 the closing date for registration, the program received registrations for more than 20,000 buildings comprising over 60,000 residential units.

The City has also allocated funding to the New York City Housing Authority (NYCHA) to repair and rehabilitate impacted public housing facilities. Finally, the City has used CDBG-DR funding to set up the Temporary Disaster Assistance Program (TDAP), a rental subsidy program serving low-income households displaced by Hurricane Sandy.

Tier I Environmental Reviews were completed for the housing programs as follows:

- Single Family Houses on July 15, 2013 (re-evaluation completed January 2014)
- Multi-Family Buildings on August 6, 2013
- Public Housing Rehabilitation and Resilience on July 15, 2013

Build It Back Single Family

The Build it Back Single Family Program is designed to assist owners of properties with one to four units affected by Hurricane Sandy. Homeowners may be eligible for one or more of the Program's pathways, including Repair, Repair with Elevation, Rebuild, Reimbursement, and Acquisition for Redevelopment.

The Build it Back program operations ramped up considerably during 2014. The first home repairs began in late March and the first reimbursement checks were sent out early April. As of December 31, 2014, the City conducted intake for nearly 19,000 participants and presented nearly 7,500 homeowners with an award pathway. As of December 31, 2014, over 2,000 reimbursement checks were sent out and nearly 1,000 home repairs, elevations, and rebuilds scheduled.

With the approval of Action Plan Amendment 5B, an additional \$641 million of funding was allocated to the Single Family program, bringing total funding to \$1.022 billion. The amendment also included updated information on the reimbursement and acquisition for redevelopment pathways.

Additional information is available below for the specific activities within this program.

Build It Back Multi-Family

The Build it Back Multi-Family Program is designed to assist owners of properties with five or more units or owners of individual condominium or cooperative units located in multi-family structures. Financial assistance will be provided as a forgivable loan or grant to cover unmet need for rehabilitation of buildings that sustained damage as a result of Hurricane Sandy. The program also intends to reimburse property owners for the cost of repairs completed after the storm.

As of December 31, 2014 the program is working with 586 active registrants. The multi-family program has closed repair loans with 7 buildings and 122 individual condo/co-op unit owners. Reimbursement checks have been issued to 17 buildings and 91 individual condo/co-op unit owners. More than 6,000 households in multi-family developments have benefited through the loans and grants of this program. The City anticipates providing an additional 15 building projects and 30 unit projects with assistance (reimbursement or repair) by the end of the Q1 2015.

Temporary Disaster Assistance Program (TDAP)

The City has created a rental subsidy program, Temporary Disaster Assistance Program (TDAP), to serve households displaced by Hurricane Sandy.

Action Plan Amendment 5A updated the eligibility criteria for TDAP to include eligible households at or below 50% of Area Median Income (AMI) which relocated following Sandy and which now pay more than 40% of their income in rent. This amendment, approved on April 18, 2014, updated eligibility criteria allowing the program to meet the recently emerging needs of renters who had originally found housing right after Sandy but are now experiencing a significant rent hardship.

Public Housing (NYCHA)

The New York City Housing Authority (NYCHA) will use CDBG-DR funding to design and construct improvements to public housing directly impacted by Hurricane Sandy. The Subrecipient Agreement (SRA) between the City and NYCHA was executed in January 2014 for the installation of standby power generators at storm-damaged housing developments with the first tranche of \$108 million. With Amendment 5B to the City's Action Plan approved by HUD in May 2014, NYCHA has been allocated an additional \$200 million of funding for public housing activities, bringing its total allocation to \$308 million. Amendment 5B provides for use of CDBG-DR funds as local match to grants awarded by FEMA for permanent repairs, mitigation, and resiliency measures at storm-damaged housing developments.

Also, CDBG-DR allocations will be assigned to cover those repair, mitigation, and resiliency costs not covered by insurance proceeds or FEMA assistance. Pending final determination of unmet needs for necessary repair work, NYCHA will prioritize those resiliency projects to be covered by the remaining CDBG-DR funds.

Due to the expanded scope of NYCHA's program, primarily funded with FEMA grants, NYCHA is proceeding to work with FEMA to complete Environmental and Historical Preservation Reviews of proposed construction projects. Upon completion and approval by FEMA, the Environmental Review documents will be submitted to HUD for adoption to allow the use of CDBG-DR funds.

As of December 31, 2014, NYCHA had identified 35 coastal zone housing developments with major damages targeted to benefit from permanent repairs, flood hazard mitigation, and resiliency measures that include the installation of standby power generators. Design is in progress for 19 of these developments. The design work for another 16 more damaged developments has either been contracted or was under procurement during Q4.

During Q4 NYCHA progressed with an evaluation of current conditions at approximately 450 lesser-damaged buildings at housing facilities across the City's five boroughs that were also affected by Hurricane Sandy. These evaluations will be completed in the coming months to capture information required to develop scopes of work for permanent repairs as well as mitigation and resiliency measures.

Construction contractor procurement commenced during the Q2, and continued throughout Q4. Construction work is scheduled to begin during the first quarter of 2015.

Reported CDBG-DR expenditures and beneficiaries for the City's public housing program remain at zero for Q4 2014. NYCHA will report expenditures in the first quarter of 2015, and continues to refine its projections to reflect scope expansion and anticipated expenses in future quarters.

Business

Hurricane Sandy Business Loan and Grant Program

For information on the status of the Hurricane Sandy Business Loan and Grant Program please see the Activities section of this report.

Business Resiliency Investment Program (BRIP)

As of December 2014, the Business Resiliency Investment Program has been proposed to be discontinued in an amendment to the City's Action Plan with funding to be reallocated to the Build it Back Program and additional programs throughout impacted areas of the City. The amendment to the City's Action Plan is expected to be approved in Q2 2015.

Neighborhood Game Changer Investment Competition

As of December 2014, the Neighborhood Game Changer Investment Competition has been proposed to be discontinued in an amendment to the City's Action Plan with funding to be reallocated to the Build it Back Program and additional programs throughout impacted areas of the City. The amendment to the City's Action Plan is expected to be approved in Q2 2015.

Resiliency Innovations for a Stronger Economy (RISE: NYC Competition)

In April 2013, the New York City Economic Development Corporation (NYCEDC) released an RFP for consultant services to assist in structuring the RISE: NYC Competition. The selected consultant assisted with designing the program, developing Policies and Procedures and a corresponding Request for Proposals (RFP) to solicit proposals for technologies or solutions that help small businesses impacted by Hurricane Sandy by improving the resiliency of their building systems and infrastructure networks.

Proposals in response to the program's RFP were due in March 2014. NYCEDC received over 200 applications, including technologies from over 20 different countries and submissions from small businesses across all five boroughs of New York City. The most promising technologies were invited to move forward, with 27 finalists submitting detailed proposals in August 2014 for the competition's final stage.

EDC expects to select winning proposals in Q1 2015.

Infrastructure and Other City Services

The cost-share reimbursement for Infrastructure and Other City Services (IOCS) programs will cover the CDBG-DR eligible unmet needs not fully reimbursed by FEMA Public Assistance. As per the Hurricane Sandy cost sharing agreement, New York City will provide a 90% FEMA Public Assistance share and a 10% CDBG-DR cost-share.

Thus far, the City has successfully provided critical CDBG-DR assistance to the Health and Hospitals Corporation (HHC) to ensure the continued operations of two important public benefit hospitals, Bellevue and Coney Island Hospitals, which suffered damage after Sandy. Approximately \$119 million for Bellevue Hospital and \$64 million for Coney Island Hospital has been reimbursed for operational readiness of its facilities through CDBG-DR funding.

The City is currently working on reviewing FEMA Project Worksheets to identify eligible activities that can be covered by CDBG-DR funds. In order for the CDBG-DR claim amounts to be determined, FEMA must approve the respective Project Worksheet and determine the final payout amount to the City. The City's expenditures then have to be reconciled with FEMA. Once all financials have been reconciled, a CDBG-DR claim can be made for the eligible activity. It is important to note that other costs that are not covered by FEMA may also be eligible for CDBG-DR funding.

Resilience

Coastal Protection Program

During Q4 2014, the Mayor's Office of Recovery and Resiliency (ORR) and the New York City Economic Development Corporation (NYCEDC) approved procurement related to coastal protection: 1) Coney Island Creek Feasibility Study, 2) Consumer Education Flood Risk and Insurance Study, 3) Single Family Insurance Affordability Study, and 4) Gowanus Canal and Newtown Creek Storm Surge Barrier Study.

Residential Building Mitigation Program

The Residential Building Mitigation Program is being administered by the New York City Department of Housing Preservation and Development (HPD) through the Build it Back Multi-Family program offering loans and/or grants to owners of residential flood-impacted and vulnerable properties for the incremental cost of resiliency measures. These funds are not duplicative of Build it Back repairs.

As of the end of Q4 2014, HPD had seven multi-family projects in design, ten projects under review, and twelve projects slated for the next round of review. Funds allocated for resiliency measures for the 17 projects in design or under review total \$38.8M.

Resilience Planning and Administration

Please note that the funding for these Planning and Administration activities are part of the allocation for Citywide Administration and Planning costs referred to in Section XI of the City's Action Plan.

During Q4 2014, ORR and coordinating Resilience program agencies continued to work on developing Policies and Procedures manuals.

New York City Department of Information Technology & Telecommunications

The Department of Information, Technology, and Telecommunications has completed hiring for resiliency planning.

New York City Department of City Planning

The Department of City Planning (DCP) launched the "Resilient Neighborhoods" program. DCP met with elected officials and community members to discuss flood risks, the upcoming changes to the FEMA Flood Insurance Rate Maps (FIRMs), and implications of changes to the National Flood Insurance Program. Through the Resilient Neighborhoods program, DCP will work with communities to identify changes to zoning as well as other actions, including infrastructure investments, to both help residents and businesses withstand and recover quickly from future storm and climate events as well as support the long-term vitality of neighborhoods. Studies are operating in ten neighborhoods.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$1,347,820,000.00	\$0.00
Admin/Planning-R1, Administration and Planning	\$1,866,276.85	\$50,000,000.00	\$2,663,815.85
Business-R1, Business	\$939,947.68	\$65,131,422.00	\$1,053,728.23
Housing-R1, Housing	\$13,337,148.43	\$75,000,000.00	\$13,767,311.19
IOCS-R1, Infrastructure and Other City Services	\$0.00	\$250,000,000.00	\$183,000,000.00
Resilience-R1, Resilience	\$0.00	\$0.00	\$0.00

Activities

Project # / Title: Admin/Planning-R1 / Administration and Planning

Grantee Activity Number: 51101-HRO-Planning-NA-R01

Activity Title: HRO - Planning - SF

Activity Category:

Planning

Project Number:

Admin/Planning-R1

Projected Start Date:

08/16/2013

Benefit Type:

Area Benefit (Survey)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration and Planning

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Mayors Office of Housing Recovery Operations

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2014

N/A

To Date

\$13,973,384.00

Total Budget

\$8,400,000.00

\$13,973,384.00

Total Obligated

\$7,189,616.07

\$7,189,616.07

Total Funds Drawdown

\$7,189,616.07

\$7,189,616.07

Program Funds Drawdown

\$7,189,616.07

\$7,189,616.07

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$11,413,379.33

Mayors Office of Housing Recovery Operations

\$0.00

\$11,413,379.33

Match Contributed

\$0.00

\$0.00

Activity Description:

This activity represents planning costs for the Build it Back Single Family Program. In coordination with the Mayor's Office of Housing Recovery Operations, the Single Family Program is being administered by staff from the Department of Environmental Protection.

Location Description:

250 Broadway, New York, NY 10007

Activity Progress Narrative:

This activity represents planning costs related to the Build it Back Single Family program. This includes payroll costs for staff working on planning activities including data gathering, analysis and research, environmental studies, and other preparation work needed to inform policy and management decisions in support of the City's housing recovery programs.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 51102-HPD-Planning-NA-R01

Activity Title: HPD - Planning - MF

Activity Category:

Planning

Project Number:

Admin/Planning-R1

Projected Start Date:

08/16/2013

Benefit Type:

Area Benefit (Survey)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration and Planning

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Housing and Preservation Development

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,650,000.00
Total Budget	\$1,000,000.00	\$2,650,000.00
Total Obligated	\$0.00	\$37,075.82
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$203,831.00	\$3,131,953.99
Housing and Preservation Development	\$203,831.00	\$3,131,953.99
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity represents planning costs related to the Multi-Family Program. In coordination with the Mayor's Office of Housing Recovery Operations, these activities are being administered by staff from the Department of Housing Preservation and Development.

Location Description:

100 Gold Street New York, NY 10038

Activity Progress Narrative:

This activity represents planning costs related to the Multi-Family Rehabilitation Program and the reconstruction pathway within the Build it Back Single Family program. This includes payroll costs for staff working on planning activities including data gathering, analysis and research, environmental studies, and other preparation work needed to inform policy and management decisions in support of the City's housing recovery programs.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 54104-DCP-Resiliency Planning-NA-R01

Activity Title: DCP Resiliency Planning

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

Admin/Planning-R1

Project Title:

Administration and Planning

Projected Start Date:

08/16/2013

Projected End Date:

08/15/2015

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Department of City Planning

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,500,000.00
Total Budget	\$2,500,000.00	\$2,500,000.00
Total Obligated	\$321,246.57	\$321,246.57
Total Funds Drawdown	\$321,246.57	\$321,246.57
Program Funds Drawdown	\$321,246.57	\$321,246.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,036,226.51	\$1,036,226.51
Department of City Planning	\$1,036,226.51	\$1,036,226.51
Match Contributed	\$0.00	\$0.00

Activity Description:

DCP will use CDGB-DR funds to recover previously incurred Sandy-related costs, consistent with the HUD CDBG-DR Allocation Rules published in the Federal Register March 5, 2013, and for long-term community planning and rebuilding efforts, including land-use studies. These funds are intended for use in the following categories: planning, community outreach, and implementation of neighborhood recovery strategies; citwide planning and zoning changes; urban design; geographic, demographic, legal and other technical support; environmental review of zoning and land-use changes; and integration of coastal protections into local land-se and waterfront planning. CDBB-DR funds will be used to ensure DCP has adequate staff and capacity to support this work.

Costs for DCP's Resiliency Planning, including OTPS costs and PS costs with fringe rates of 51% and 48.1% for FY14 and FY15 respectively.

Location Description:

Activity Progress Narrative:

In Q4 2014 the City drew \$321,246.57 to cover staffing costs supporting DCP's Resiliency Planning activities, including FY 14 fringe rate of 51.00%.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 54105-DoITT-Resiliency Planning-NA-R01

Activity Title: DoITT Resiliency Planning

Activity Category:

Planning

Project Number:

Admin/Planning-R1

Projected Start Date:

08/16/2013

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration and Planning

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Department of Information Technology and

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,200,000.00
Total Budget	\$1,200,000.00	\$1,200,000.00
Total Obligated	\$288,462.57	\$288,462.57
Total Funds Drawdown	\$288,462.57	\$288,462.57
Program Funds Drawdown	\$288,462.57	\$288,462.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$308,518.80	\$308,518.80
Department of Information Technology and	\$308,518.80	\$308,518.80
Match Contributed	\$0.00	\$0.00

Activity Description:

DoITT will use CDBG-DR funds to establish a new Telecommunications Planning and Resiliency Office (TPRO) that will serve two functions that would have assisted in the City in the Sandy-response effort. The first function will be to determine how technology could have aided in the City's Hurricane Sandy response and build the necessary infrastructure for the City's response to future disasters. The second function will be to identify the causes of Sandy-related outages, ensure adequate repairs are made, identify changes to policies and procedures, and monitor and leverage franchise agreements to ensure continued operations during extreme weather events.

Costs related to DoITT's Resiliency Planning program, including PS costs with fringe rates of 51% and 48.1% for FY14 and FY15 respectively.

Location Description:

Activity Progress Narrative:

In Q4 2014 the City drew \$288,462.57 to cover staffing costs supporting DoITT's Resiliency Planning activities, including FY 14 and FY 15 fringe rates of 51.00% and 48.10% respectively.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 61101-HRO-Admin-NA-R01

Activity Title: HRO - Administration - SF

Activity Category:

Administration

Project Number:

Admin/Planning-R1

Projected Start Date:

08/16/2013

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration and Planning

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Mayors Office of Housing Recovery Operations

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$8,223,384.00
Total Budget	\$3,000,000.00	\$8,223,384.00
Total Obligated	\$2,759,127.65	\$4,710,537.50
Total Funds Drawdown	\$2,626,988.10	\$4,710,537.50
Program Funds Drawdown	\$2,626,988.10	\$4,710,537.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,825,534.10	\$11,453,967.34
Mayors Office of Housing Recovery Operations	\$1,825,534.10	\$11,453,967.34
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity represents administrative costs for the Build it Back Single Family Program. In coordination with the Mayor's Office of Housing Recovery Operations, the Single Family Program is being administered by staff from the Department of Environmental Protection.

Location Description:

250 Broadway, New York, NY 10007

Activity Progress Narrative:

This activity represents administrative costs related to the Build it Back Single Family program. This includes payroll costs for staff working on legal, compliance, data reporting, and budget functions.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 61102-HPD-Admin-NA-R01

Activity Title: HPD - Administration - MF

Activity Category:

Administration

Project Number:

Admin/Planning-R1

Projected Start Date:

08/16/2013

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration and Planning

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Housing and Preservation Development

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,132,140.00
Total Budget	\$132,139.55	\$2,132,140.00
Total Obligated	\$0.00	\$688,811.99
Total Funds Drawdown	\$0.00	\$688,811.99
Program Funds Drawdown	\$0.00	\$688,811.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$533,019.00	\$2,681,303.72
Housing and Preservation Development	\$533,019.00	\$2,681,303.72
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity represents administrative costs related to the Multi-Family Program. In coordination with the Mayor's Office of Housing Recovery Operations, these activities are being administered by staff from the Department of Housing Preservation and Development.

Location Description:

100 Gold Street, New York, NY 10038

Activity Progress Narrative:

This activity represents administrative costs related to the Multi-Family Rehabilitation program and the reconstruction pathway within the Build it Back Single Family program. This includes payroll costs for staff hired to work on general grant management, including budget analysts and management positions.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 62103-SBS-Admin-NA-R01

Activity Title: SBS - Admin

Activity Category:

Administration

Project Number:

Admin/Planning-R1

Projected Start Date:

08/16/2013

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration and Planning

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Department of Small Business Services

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$1,084,087.00
Total Budget	\$0.00	\$1,084,087.00
Total Obligated	\$318,000.54	\$383,178.39
Total Funds Drawdown	\$318,000.54	\$383,178.39
Program Funds Drawdown	\$318,000.54	\$383,178.39
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$152,541.86	\$605,704.69
Department of Small Business Services	\$152,541.86	\$605,704.69
Match Contributed	\$0.00	\$0.00

Activity Description:

This Grantee Activity Number had previously been labeled A600-SBS-Admin-T1-R01

This program is administered by the City's Department of Small Business Services (SBS). NYC Business Solutions Centers are managed by SBS and may conduct activities related to this program such as application intake and packaging. Staff are available to assist applicants in multiple languages. The operator of the current program, New York Business Development Corporation, continues to operate the program as a subrecipient.

Location Description:

110 William Street New York, NY 10038, 7th floor

Activity Progress Narrative:

SBS Administration costs include Grant Management staffing and administrative expenses for the Hurricane Sandy Business Loan and Grant Program.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 64104-MO-ORR Admin-NA-R01

Activity Title: ORR-Admin-Staffing

Activity Category:

Administration

Project Number:

Admin/Planning-R1

Projected Start Date:

08/16/2013

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration and Planning

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Mayoralty (Mayors Office)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$2,200,000.00
Total Budget	\$1,000,000.00	\$2,200,000.00
Total Obligated	\$313,186.83	\$1,308,756.61
Total Funds Drawdown	\$313,186.83	\$1,308,756.61
Program Funds Drawdown	\$313,186.83	\$1,308,756.61
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$366,018.45	\$1,366,049.44
Mayoralty (Mayors Office)	\$366,018.45	\$1,366,049.44
Match Contributed	\$0.00	\$0.00

Activity Description:

This Grantee Activity had previously been labeled A600-ORR-ORRADMIN-NA-T1-R01.

Mayor's Office of Recovery and Resiliency administrative and support services that are necessary in implementing the City's CDBG-DR program. These activities have included and will include:

- FY13 Salaries plus FY13 Fringe Rate of 46%; FY14 Salaries plus FY14 Fringe Rate of 51%; FY15 Salaries plus FY15 Fringe Rate of 48.1%
- Supporting Citizen participation
- Coordinating with various city agencies

Location Description:

253 Broadway, Manhattan

Activity Progress Narrative:

In Q4 2014 the City drew \$313,186.83 to cover ORR staffing costs including FY 15 fringe rate of 48.10%.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 66105-MO-City Hall Admin-NA-R01

Activity Title: Cityhall Admin - Staffing

Activity Category:

Administration

Project Number:

Admin/Planning-R1

Projected Start Date:

08/16/2013

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration and Planning

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Mayoralty (Mayors Office)

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$810,000.00
Total Budget	\$750,000.00	\$810,000.00
Total Obligated	\$456,801.50	\$503,980.68
Total Funds Drawdown	\$456,801.50	\$503,980.68
Program Funds Drawdown	\$456,801.50	\$503,980.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$622,171.48	\$977,128.76
Mayoralty (Mayors Office)	\$622,171.48	\$977,128.76
Match Contributed	\$0.00	\$0.00

Activity Description:

This Grantee Activity had previously been labeled A501-CITYHALLADMIN-NA-T1-R01.

City Hall administrative and support services that are necessary in implementing the City's CDBG-DR program. These activities have included and will include:

- FY13 Salaries plus FY13 Fringe Rate of 46%; FY14 Salaries plus FY14 Fringe Rate of 51%; FY15 Salaries plus FY15 Fringe Rate of 48.1%
- Supporting Citizen participation
- Coordinating with various city agencies

Location Description:

250 Broadway, Manhattan

Activity Progress Narrative:

In Q4 2014 the City drew \$456,801.50 to cover staffing costs for City Hall including FY 14 and FY 15 fringe rates of 51.0% and 48.1% respectively.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 66106-OMB-Overall Grant Mgmt Admin-NA-R01
Activity Title: OMB - Admin

Activity Category:

Administration

Project Number:

Admin/Planning-R1

Projected Start Date:

08/16/2013

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration and Planning

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

New York City Office of Management and Budget

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,000,000.00
Total Budget	\$700,000.00	\$3,000,000.00
Total Obligated	\$589,168.57	\$2,576,754.69
Total Funds Drawdown	\$545,063.57	\$2,576,754.69
Program Funds Drawdown	\$498,406.55	\$2,480,630.00
Program Income Drawdown	\$46,657.02	\$96,124.69
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,195,678.96	\$3,365,564.27
New York City Office of Management and Budget	\$1,195,678.96	\$3,365,564.27
Match Contributed	\$0.00	\$0.00

Activity Description:

This Grantee Activity had previously been labeled A003-OMB-OMBADMIN-NA-T1-R01. Grantee Activities A500-TranslationServices-NA-T1-R01, A510-QA-QC-IA-NA-T1-R01, and A512-Consutling-NA-T1-R01 have been consolidated into this Grantee Activity. OMB Administration Salaries - Duties include monitoring New York City's allocation of Community Development Block Grant - Disaster Recovery program and funds. Responsibilities include compliance monitoring, DRGR reporting, providing technical assistance to agencies, conducting program and budget analysis, and reviewing program guidelines. The FY13, FY14, FY15 salaries include Fringe rates of 46%, 51%, and 48.1% respectively. OMB Administration OTPS - Related to administrative and support services for the management and citizen participation necessary to formulate, implement, and evaluate the City's CDBG-DR Program.

Location Description:

255 Greenwich Street New York, NY 10007, 8th floor

Activity Progress Narrative:

In Q4 2014 the City drew down \$498,406.55 in program funds and \$46657.02 in program income for a total of \$545,063.57. These draws covered staffing costs for OMB, including FY15 fringe rate of 48.10% (27.33% for overtime), and OTPS costs related to OMB's document management system and translation services.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: x61107-HPD-SF Admin-NA-R01

Activity Title: HPD - Administration SF

Activity Category:

Administration

Project Number:

Admin/Planning-R1

Projected Start Date:

08/16/2013

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Completed

Project Title:

Administration and Planning

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Housing and Preservation Development

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$1,000,000.00)	\$0.00
Total Obligated	(\$132,139.55)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$305,414.85)	\$0.00
Housing and Preservation Development	(\$305,414.85)	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity represents administrative costs related to the Single-Family Program. In coordination with the Mayor's Office of Housing Recovery Operations, these activities are being administered by staff from the Department of Housing Preservation and Development.

Drawdowns against this activity were moved to 61101-HRO-Admin-NA-R01

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: x66108-OMB-Translation Services-NA-R01

Activity Title: Translation Services

Activity Category:

Planning

Project Number:

Admin/Planning-R1

Projected Start Date:

08/16/2013

Benefit Type:

Area Benefit (Census)

National Objective:

N/A

Activity Status:

Completed

Project Title:

Administration and Planning

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

New York City Office of Management and Budget

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$221,640.00)	\$0.00
Total Obligated	(\$44,105.00)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$68,773.00)	\$0.00
LanguageLine Solutions	(\$68,773.00)	\$0.00
New York City Office of Management and Budget	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Translation services for CDBG-DR related material.

Previous drawdown against this activity was moved to 66106-OMB-Overall Grant Mgmt Admin-NA-R01.

Location Description:

255 Greenwich Street, 8th floor New York, NY 10007

Activity Progress Narrative:

Draws against this activity were revised to activity 66106-OMB-Overall Grant Mgmt-NA-R01. Funds Expended are being adjusted to reflect this change.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total Low/Mod%
	0	0	0

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: Business-R1 / Business

Grantee Activity Number:	21101-SBS-BLGP-LMA-R01
Activity Title:	SBS-Business Loan & Grant-LMA

Activity Category: Econ. development or recovery activity that creates/retains jobs	Activity Status: Under Way
Project Number: Business-R1	Project Title: Business
Projected Start Date: 08/16/2013	Projected End Date: 08/15/2015
Benefit Type: Area Benefit (Census)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: Department of Small Business Services

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$3,500,000.00
Total Budget	(\$3,721,250.00)	\$3,500,000.00
Total Obligated	\$900,782.48	\$993,707.99
Total Funds Drawdown	\$900,782.48	\$993,707.99
Program Funds Drawdown	\$900,782.48	\$993,707.99
Program Income Drawdown	\$0.00	\$0.00



Program Income Received	\$2,464.58	\$2,674.02
Total Funds Expended	\$1,118,533.67	\$3,914,915.25
Department of Small Business Services	\$1,118,533.67	\$3,914,915.25
Match Contributed	\$0.00	\$0.00

Activity Description:

This Grantee Activity Number had previously been labeled A200-SBS-BLGP-LMA-T1-R01

Expedited low-interest loans of up to \$150,000 on similar terms to the City's emergency loan program; and provide expedited grants of up to \$60,000 to eligible small businesses that serve Low-to-Moderate Income Service Areas. At the City's discretion, it may provide loans of up to \$1M and grants of up to \$100,000 to businesses that can demonstrate significant additional damage. Businesses that can demonstrate extreme hardship may be eligible to receive higher loan and grant amounts, grant-only funding in excess of \$100,000, as well as a grant without receiving a loan.

Program expenditures will also include activity delivery costs.

Location Description:

Activity Progress Narrative:

As of December 31, 2014, the Hurricane Sandy Business Loan and Grant Program has 243 active applications in intake, packaging, underwriter and compliance review. Of these 243 business applicants, 151 are in the process of intake, assessment, and packaging and 319 have been submitted to the program's lender, New York Local Development Corporation (NYLDC) for an underwriting decision. 155 businesses were approved for funding from the program as of December 31, 2014.

The City has decided to provide interim funding for grant and loan awards through this program from tax levy proceeds until it has been confirmed that all funding has been spent on eligible expenses that are reimbursable by the Federal Government. This interim funding is provided for three months of applicant costs and reconciled, after the three month period, with receipts, payrolls, and applicable costs incurred by the applicant. Once reconciled, these costs will be reimbursed by the Federal Government and be reflected in the City's Quarterly Progress Reports.

"Total Funds Expended" for this and all of the following Hurricane Sandy Business Loan and Grant Activities represents all awards to applicants, program-related staff payroll, and associated costs paid as of December 31, 2014. "Total Funds Drawdown" for this and all of the following Hurricane Sandy Business Loan and Grant Activities reflect Federal reimbursements for program expenses as described above. All program costs to-date, excluding loan and grant awards are split using a weighted distribution among the Hurricane Sandy Business Loan and Grant Activities that follow, based on the amount budgeted for each Activity. Funding amounts budgeted for program activities represent expected funds to be drawn in the foreseeable future.

For Q4 2014, the City has drawdown funds for six (6) businesses reported under this activity.

As of December 31, 2014, the Hurricane Sandy Business Loan and Grant Program has approved one-hundred and one (101) awards under this Activity and partial award amounts have been disbursed to the businesses as reflected in "Total Funds Expended".

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	6	6/120



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	21102-SBS-BLGP-LMJ-R01
Activity Title:	SBS-Business Loan & Grant-LMJ

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

Business-R1

Projected Start Date:

08/16/2013

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Business

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Department of Small Business Services

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$5,500,000.00
Total Budget	(\$1,721,250.00)	\$5,500,000.00
Total Obligated	(\$180,449.49)	\$1,446,705.01
Total Funds Drawdown	\$1,069,679.51	\$1,446,705.01
Program Funds Drawdown	\$1,069,679.51	\$1,446,705.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$433.73	\$7,517.62
Total Funds Expended	\$3,970,145.42	\$8,569,659.07
Department of Small Business Services	\$3,970,145.42	\$8,569,659.07
Match Contributed	\$0.00	\$0.00

Activity Description:

This Grantee Activity Number had previously been labeled A200-SBS-BLGP-LMJ-T1-R01

Expedited low-interest loans of up to \$150,000 on similar terms to the City's emergency loan program; and provide expedited grants of up to \$60,000 to eligible small businesses that create or retain jobs, at least 50% of which are LMI. At the City's discretion, it may provide loans of up to \$1M and grants of up to \$100,000 to businesses that can demonstrate significant additional damage. Businesses that can demonstrate extreme hardship may be eligible to receive higher loan and grant amounts, grant-only funding in excess of \$100,000, as well as a grant without receiving a loan.

Program expenditures will also include activity delivery costs.

Location Description:

Activity Progress Narrative:

As of December 31, 2014, the Hurricane Sandy Business Loan and Grant Program has approved twenty-four (24) awards under this Activity and partial award amounts has been disbursed to the businesses as reflected in "Total Funds Expended".

For these Activities, the number of Permanent Jobs Created and the number of Permanent Jobs Retained will be reflected one (1) year after the issuance of an award to a business. As of December 31, 2014, the Program did not have any Job Creation



awards that were one year old. The program anticipates having at least one reported job creation by the next quarter.

For Q4 2014, the City has drawdown funds for thirteen (13) business reported under this activity. For information on the status of the Hurricane Sandy Business Loan and Grant Program, refer to Activity 21101-SBS-BLGP-LMA-R01.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	13	15/120

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/118	0/0	0/118	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/118	0/0	0/118	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	21103-SBS-BLGP-UN-R01
Activity Title:	SBS-Business Loan & Grant-UN

Activity Category:

Econ. development or recovery activity that creates/retains jobs

Project Number:

Business-R1

Projected Start Date:

08/16/2013

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Business

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Department of Small Business Services

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$5,500,000.00
Total Budget	(\$7,707,500.00)	\$5,500,000.00
Total Obligated	\$4,269,985.45	\$4,789,944.47
Total Funds Drawdown	\$3,019,856.45	\$4,789,944.47
Program Funds Drawdown	\$3,019,856.45	\$4,789,944.47
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$43,758.71	\$85,933.05
Total Funds Expended	\$5,610,525.74	\$10,063,252.78
Department of Small Business Services	\$5,610,525.74	\$10,063,252.78
Match Contributed	\$0.00	\$0.00

Activity Description:

This Grantee Activity Number had previously been labeled A200-SBS-BLGP-UN-T1-R01

Expedited low-interest loans of up to \$150,000 on similar terms to the City's emergency loan program; and provide expedited grants of up to \$60,000 to eligible small businesses that meet the Urgent Need national objective. At the City's discretion, it may provide loans of up to \$1M and grants of up to \$100,000 to businesses that can demonstrate significant additional damage. Businesses that can demonstrate extreme hardship may be eligible to receive higher loan and grant amounts, grant-only funding in excess of \$100,000, as well as a grant without receiving a loan.

Program expenditures will also include activity delivery costs.

Location Description:

Activity Progress Narrative:

As of December 31, 2014, the Hurricane Sandy Business Loan and Grant Program has approved fifty four (54) awards under this Activity, and partial award amounts have been disbursed to the businesses as reflected in "Total Funds Expended".

For Q4 2014, the City has drawdown funds for six (6) business reported under this activity.



For more information on the status of the Hurricane Sandy Business Loan and Grant Program, refer to Activity 21101-SBS-BLGP-LMA-R01.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Businesses	6		10/196	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0/0	0/0	0/118	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: Housing-R1 / Housing

Grantee Activity Number:	11101-HRO-SingleFamily-LMH-R01
Activity Title:	HRO - SF RehabRecon LMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing-R1

Projected Start Date:

08/16/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Mayors Office of Housing Recovery Operations



Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$70,060,820.00
Total Budget	\$53,060,820.00	\$70,060,820.00
Total Obligated	\$1,307,250.92	\$11,734,217.88
Total Funds Drawdown	\$839,258.30	\$11,649,402.05
Program Funds Drawdown	\$839,258.30	\$11,649,402.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$18,133,239.37	\$45,377,162.30
Dewberry	\$0.00	\$0.00
E. Fitzgerald Co. Inc.	\$0.00	\$0.00
IBTS	\$0.00	\$0.00
Mayors Office of Housing Recovery Operations	\$18,133,239.37	\$32,201,738.30
Perez	\$0.00	\$0.00
Public Financial Management	\$0.00	\$13,175,424.00
Rockaway	\$0.00	\$0.00
Volmar Construction, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Formerly numbered A100-DEP-SFREHAB-LMH

The Single Family Rehabilitation and Reconstruction-LMH programs may also provide reimbursement to homeowners who have completed Sandy-related rehabilitation and reconstruction work with personal resources, subject to restrictions in line with applicable laws, regulations, and the program requirements.

Location Description:

Activity Progress Narrative:

As of December 31, 2014 the Build it Back program has presented nearly 7,500 participants with award pathways, with over 1,000 of those offers made during Q4 2014. Nearly 5,000 participants have accepted offerings and are moving through the first stages of their award paths. This represents over 1,700 participants accepting offers since September 30, 2014. Included in that number are nearly 1,500 repair participants who are in the process of having their scope of work prepared, and nearly 350 homes with rebuild and elevation design process underway. The first repair projects began in late March 2014. As of December 31, 2014 nearly 850 rehab and elevation home repairs were scheduled. Additionally, over 2,000 reimbursement checks were sent out to participants who spent their own funds to repair their homes.

>This activity represents the portion of funds from the Build it Back Single Family program dedicated to the repair pathway for households meeting the low-to-moderate income national objective.

>"Total Funds Drawdown" reflects reimbursement by the Federal government for \$839,258.30 of activity delivery costs for low-to-moderate income applicants during Q4 2014. The City has drawn down \$3,811,030.10 for 267 reimbursement checks issued to low-to-moderate income households. The remaining \$6,531,121.03 reflects payments to the City's case management vendor for start-up costs and applicant intake since the program began in June 2013.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Substantially Rehabilitated Units	0	0/0



# of Elevated Structures	0	0/0
--------------------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	267/2209
# of Singlefamily Units	0	267/2209

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	143/1069	124/1140	267/2209	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 11102-HRO-SingleFamily-UN-R01

Activity Title: HRO - SF RehabRecon UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing-R1

Projected Start Date:

08/16/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Mayors Office of Housing Recovery Operations

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$64,367,070.00
Total Budget	\$53,060,820.00	\$64,367,070.00
Total Obligated	\$945,119.81	\$7,308,510.27
Total Funds Drawdown	\$513,790.67	\$7,308,510.27
Program Funds Drawdown	\$513,790.67	\$7,308,510.27
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$18,776,790.10	\$27,608,304.74
Mayors Office of Housing Recovery Operations	\$18,776,790.10	\$27,608,304.74
Match Contributed	\$0.00	\$0.00

Activity Description:

Formerly numbered A100-DEP-SFREHAB-UN

The Single Family Rehabilitation and Reconstruction-UN programs may also provide reimbursement to homeowners who have completed Sandy-related rehabilitation work with personal resources, subject to restrictions in line with applicable laws, regulations, and the program requirements.

Location Description:

Activity Progress Narrative:

This activity represents the allocation of funds for the Build it Back Single Family rehabilitation pathway for households meeting the Urgent Need national objective.

>Please see the Activity Progress Narrative under 11102-HRO-SingleFamily-UN-R01for an overall update on the repair and rehabilitation pathway.

> "Total Funds Drawdown" reflects reimbursement by the Federal government for \$513,790.67 of activity delivery costs for urgent need applicants during Q4 2014. The City drew down \$1,153,828.61 for 64 reimbursement checks issued to urgent need households. The remaining \$5,294,377.68 reflects payments to the City's case management vendor for start-up costs and applicant intake since the program began in June 2013.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Substantially Rehabilitated Units	0		0/0	
# of Elevated Structures	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		64/736	
# of Singlefamily Units	0		64/736	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	64/736	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 12103-HPD-MultiFamily-LMH-R01

Activity Title: HPD-MultiFamily LMH

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing-R1

Projected Start Date:

08/16/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Housing and Preservation Development

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,500,000.00
Total Budget	\$7,500,000.00	\$7,500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,357,895.73	\$5,357,895.73
Housing and Preservation Development	\$5,357,895.73	\$5,357,895.73
Match Contributed	\$0.00	\$0.00

Activity Description:

The City has allocated funds for rehabilitation loans and reimbursement for multi-family (five units or more) housing. Funds will be used throughout the City, and will serve a wide range of housing types, including market-rate properties, HUD-assisted properties, permanent housing for the homeless, and private market units receiving project-based assistance or with tenants that participate in the Section 8 Housing Choice Voucher Program.

Location Description:

Activity Progress Narrative:

As of December 31, 2014 the Build it Back program has presented nearly 7,500 participants with award pathways, with over 1,000 of those offers made during Q4 2014. Nearly 5,000 participants have accepted offerings and are moving through the first stages of their award paths. This represents over 1,700 participants accepting offers since September 30, 2014. Included in that number are nearly 1,500 repair participants who are in the process of having their scope of work prepared, and nearly 350 homes with rebuild and elevation design process underway. The first repair projects began in late March 2014. As of December 31, 2014 nearly 850 rehab and elevation home repairs were scheduled. Additionally, over 2,000 reimbursement checks were sent out to participants who spent their own funds to repair their homes.

>This activity represents the portion of funds from the Build it Back Multi Family program dedicated rehabilitation loans and reimbursement for multi-family (five units or more) housing meeting the low-to-moderate income national objective. This program includes partial reimbursements for storm-related costs already incurred for buildings housing the greatest majority of



low-income tenants. The types of eligible costs include permanent repairs and temporary or emergency repairs such as those to stabilize damage and prevent future loss.

>"Total Funds Expended" represents \$5,357,895.73 of city expenditures for program operational costs during Q4 2014.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/12	
# of Substantially Rehabilitated Units	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/492	
# of Multifamily Units	0		0/492	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/322	0/170	0/492	0
# Owner Households	0	0	0	0/8	0/4	0/12	0
# Renter Households	0	0	0	0/314	0/166	0/480	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 12104-HPD-MultiFamily-UN-R01

Activity Title: HPD MultiFamily UN

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Housing-R1

Projected Start Date:

08/16/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Housing and Preservation Development

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$7,500,000.00
Total Budget	\$7,500,000.00	\$7,500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$918,840.92	\$918,840.92
Housing and Preservation Development	\$918,840.92	\$918,840.92
Match Contributed	\$0.00	\$0.00

Activity Description:

The City has allocated funds for rehabilitation loans and reimbursement for multi-family (five units or more) housing. Funds will be used throughout the City, and will serve a wide range of housing types, including market-rate properties, HUD-assisted properties, permanent housing for the homeless, and private market units receiving project-based assistance or with tenants that participate in the Section 8 Housing Choice Voucher Program.

Location Description:

Activity Progress Narrative:

This activity represents the portion of funds from the Build it Back Multi Family program dedicated rehabilitation loans and reimbursement for multi-family (five units or more) housing meeting the urgent need national objective. "Total Funds Expended" represents \$918,840.92 of city expenditures for program operational during Q4 2014.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/9



# of Substantially Rehabilitated Units	0	0/0
--	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/362
# of Multifamily Units	0	0/362

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/362	0
# Owner Households	0	0	0	0/0	0/0	0/15	0
# Renter Households	0	0	0	0/0	0/0	0/347	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	13111-HPD-TDAP-LMH-R01
Activity Title:	HPD - Rental Assistance TDAP

Activity Category:

Rental Assistance (waiver only)

Project Number:

Housing-R1

Projected Start Date:

08/16/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Housing and Preservation Development

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$4,800,000.00
Total Budget	\$2,800,000.00	\$4,800,000.00
Total Obligated	\$824,684.16	\$1,786,600.76
Total Funds Drawdown	\$824,684.16	\$1,786,600.76
Program Funds Drawdown	\$824,684.16	\$1,786,600.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,383,574.48	\$3,461,331.53
Housing and Preservation Development	\$1,383,574.48	\$3,461,331.53
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity was previously number A109-HPD-TDAP-LMH.

The City will use CDBG-DR funds to create a rental subsidy program, Temporary Disaster Assistance Program (TDAP), to serve households displaced by Hurricane Sandy for up to 24 months. The City will assist households in finding apartments in the existing affordable housing portfolio, or participants may identify their own apartment. Clients will sign leases directly with the property owners, and will be responsible for paying up to 30% of income in rent. The City will use CDBG-DR to cover the gap between the contract rent and tenant share. To the extent practical, the program will be modeled to follow the regulations and procedures of Section 8 (units must pass Housing Quality Standards, etc.).

Location Description:

Activity Progress Narrative:

As of December 31, 2014 the program had received 630 applications. Of these, 169 households are currently receiving rental assistance vouchers (through December 2014). An additional 118 have been approved for vouchers and are awaiting lease-up. New York City Housing Preservation & Development (HPD) received expedited permission from HUD in April 2014 to expand TDAP eligibility criteria to include previously ineligible applicants who were still experiencing a significant rent burden. As of December 2014, HPD has reported the following additional outcomes due to the expanded eligibility criteria: out of a calling list of 936 previously identified potentially eligible applicants, TDAP program staff were able to reach an additional 367 applicants (39%) to offer assistance. The City held 6 additional application workshops and a total of 43 applicants were submitted for



verification and determination for eligibility for coupon briefings (Note: there were a total of 196 applicants who declined assistance since starting this additional outreach).

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/0
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	66	0	66	131/300	0/0	131/300	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 14112-HPD-Acquisition-LMH-R01

Activity Title: HPD - AFR LMH

Activity Category:

Acquisition - general

Project Number:

Housing-R1

Projected Start Date:

08/16/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Housing and Preservation Development

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	(\$3,500,000.00)	\$500,000.00
Total Obligated	\$0.00	\$467,992.62
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$380,000.00	\$6,697,188.85
Housing and Preservation Development	\$380,000.00	\$6,697,188.85
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity was formerly numbered A100-HPD-SF RECON-LMH. Acquisition for Redevelopment-LMH: Under the Build it Back program, the City will provide a program path to acquire properties for the rehabilitation or reconstruction of a home or cluster of homes in ways that mitigate future risks in limited and targeted cases. In some cases this land may be reused as open space. The City has coordinated with New York State (NYS) on advancing this program

Location Description:

Activity Progress Narrative:

Under the Build it Back program, the City will provide a program path to acquire properties for the rehabilitation or reconstruction of a home or cluster of homes in ways that mitigate future risks in limited and targeted cases. >This activity represents the portion of funds from the Build it Back Multi Family program dedicated rehabilitation loans and reimbursement for multi-family (five units or more) housing meeting the low-to-moderate income national objective. Total Funds Expended" represents \$380,000 of city expenditures for program operational costs during Q4 2014.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 14113-HPD-Acquisition-UN-R01

Activity Title: HPD - AFR UN

Activity Category:

Acquisition - general

Project Number:

Housing-R1

Projected Start Date:

08/16/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Housing and Preservation Development

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	(\$1,750,000.00)	\$500,000.00
Total Obligated	\$0.00	\$346,513.31
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$250,000.00	\$4,396,342.87
Housing and Preservation Development	\$250,000.00	\$4,396,342.87
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity was formerly numbered A100-HPD-SF RECON-UN Acquisition for Redevelopment UN: Under the Build it Back program, the City will provide a program path to acquire properties for the rehabilitation or reconstruction of a home or cluster of homes in ways that mitigate future risks in limited and targeted cases. In some cases this land may be reused as open space. The City has coordinated with New York State (NYS) on advancing this program

Location Description:

Activity Progress Narrative:

Under the Build it Back program, the City will provide a program path to acquire properties for the rehabilitation or reconstruction of a home or cluster of homes in ways that mitigate future risks in limited and targeted cases.
>This activity represents the portion of funds from the Build it Back Multi Family program dedicated rehabilitation loans and reimbursement for multi-family (five units or more) housing meeting the urgent need national objective. Total Funds Expended" represents \$250,000 of city expenditures for program operational costs during Q4 2014.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: IOCS-R1 / Infrastructure and Other City Services

Grantee Activity Number: 31103-NYPD-NYPD Overtime-LMA-R01

Activity Title: NYPD: Overtime

Activity Category:

Public services

Project Number:

IOCS-R1

Projected Start Date:

10/25/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Activity Status:

Completed

Project Title:

Infrastructure and Other City Services

Projected End Date:

06/03/2013

Completed Activity Actual End Date:

Responsible Organization:



Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$17,428,063.00
Total Budget	\$17,428,063.00	\$17,428,063.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
New York City Police Department	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

During the storm, NYPD officers, deployed from all five boroughs, conducted various Sandy-related activities through the city. The NYPD coordinated and performed all types of preparation, patrol, rescue, food disbursement, and security operations in areas that were affected to save lives and property prior to, during, and after the hurricane and subsequent nor’easter.

Location Description:

Activity occurred in all 5 boroughs.

Activity Progress Narrative:

The City of New York is currently preparing a draw package for this activity and hopes to submit to HUD soon.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod%
# of Persons	4317943	0	7904654	54.63

LMI%:	56.13
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 31104-DOB-Code Enforcement-UN-R01

Activity Title: DOB: Code Enforcement

Activity Category:

Code enforcement

Project Number:

IOCS-R1

Projected Start Date:

10/30/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Infrastructure and Other City Services

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Department of Buildings

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$459,511.00
Total Budget	\$459,511.16	\$459,511.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Department of Buildings	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Department of Buildings inspected over 80,000 buildings utilizing DOB building inspectors and contract labor. DOB is mandated to inspect and tag damaged buildings to indicate serviceability and safety for entry or for usage.

Location Description:

Activity occurred in various locations around NYC.

Activity Progress Narrative:

The City of New York is currently preparing a draw package for this activity and hopes to submit to HUD soon.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected			
	Low	Mod		Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/0	0/0	0/80000	0.00
# of Cases closed	0	0	0	0/0	0/0	0/80000	0.00

Beneficiaries - Area Benefit Census Method

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	0	0

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 31105-DEP-Rapid Repair (Sweet)-LMA-R01

Activity Title: DEP Rapid Repair - SWEET

Activity Category:

Public services

Project Number:

IOCS-R1

Projected Start Date:

10/30/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Infrastructure and Other City Services

Projected End Date:

04/30/2013

Completed Activity Actual End Date:

Responsible Organization:

Department of Environmental Protection

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$16,180,230.00
Total Budget	\$16,180,229.75	\$16,180,230.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Department of Environmental Protection	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Contract Costs supporting the City's Rapid Repairs program, providing Temporary Sheltering and Essential Power (STEP) to single family units.

Sheltering and Temporary Essential Power (STEP); FEMA designed&mdashin the immediate aftermath of Hurricane Sandy &ndash the Sheltering and Temporary Essential Power (STEP) Pilot Program to assist State, local and Tribal governments in performing work and services essential to saving lives, protecting public health and safety, and protecting property. The STEP program provided essential power to affected residences, thereby reducing the demand for other shelter options and allowing individuals to return to or remain in their home.

Location Description:

The contractor primarily did work in Brooklyn.

Activity Progress Narrative:

The City of New York is currently preparing a draw package for this activity and hopes to submit to HUD soon.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/653

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total Low/Mod%	
	0	0	0	0

LMI%:	62.29
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 31106-DPR-Debris Removal-LMA-R01

Activity Title: DPR: Debris

Activity Category:

Debris removal

Activity Status:

Completed

Project Number:

IOCS-R1

Project Title:

Infrastructure and Other City Services

Projected Start Date:

10/30/2012

Projected End Date:

04/30/2013

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Parks and Recreation

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2014

N/A

To Date

\$1,431,311.00

Total Budget

\$1,431,310.89

\$1,431,311.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Parks and Recreation

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

The Parks Department contracted with Lewis Trees Services, Dom's Tree Service, and Mayer to clear vegetative debris and address hazardous tree conditions (18,399 fallen trees, 7,471 fallen tree limbs, and 4501 hazardous hanging tree limbs) in the 5 boroughs.

Location Description:

Drawdown is against invoices submitted by Lewis. The invoice was for work done primarily in Brooklyn. The FEMA PW, #22, states that Brooklyn is one of the geographical areas where work was completed.

Activity Progress Narrative:

The City of New York is currently preparing a draw package for this activity and hopes to submit to HUD soon.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total Low/Mod%	
	1451194	0	2426845	59.80

LMI%:				62.29
-------	--	--	--	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: x31107-DPR-Parks Boardwalk-NA-R01

Activity Title: Parks - Rockaway Boardwalk

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

IOCS-R1

Projected Start Date:

08/16/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure and Other City Services

Projected End Date:

08/15/2015

Completed Activity Actual End Date:

Responsible Organization:

Parks and Recreation

Overall	Oct 1 thru Dec 31, 2014	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Parks and Recreation	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City currently anticipates that this project will be funded through a subsequent grant agreement, rather than through "Round 1" funding.

*

This Grantee Activity Number had previously been labeled A500-DPR-DPRPLAN-NA.

Before Jan 5, 2015, this Grantee Activity Number had previously been labeled 53103-DPR-DPR Plan-NA-R01.

The City's DPR Program is designed to design boardwalks, seawalls, dunes and other protective structures along 4.7 miles of shoreline in the Rockaways. The design shall provide for protective structures that are more resilient and able to withstand storm and tidal forces that may impact the coastline in future years. Design shall include boardwalks containing new furniture, plumbing and electrical fixtures and railings. The project site is located along the shoreline from approximately Beach 20th to approximately Beach 126th in Rockaway, Queens. Planning and design work will not be expanded to include sections of the Rockaways east of Beach 20th, west of Beach 126th, sections of the Coney Island Boardwalk and Staten Island without the explicit written authorization of OMB, DPR, and EDC and related agreements amended. The scope of the program will be consistent with eligibility under HUD CDBG-DR Allocation Rules and Regulations, and HUD CDBG Rules and Regulations.

Location Description:

Rockaway, Queens, New York

The project site is located along the shoreline from approximately Beach 20th to approximately Beach 126th in Rockaway, Queens.

Activity Progress Narrative:



The City of New York is currently preparing a draw package for this activity and hopes to submit to HUD soon.

Since the previous update, all applications to the first and second Requests for Qualifications have been evaluated and a master list of qualified contractors has been compiled for use in bidding the work. During Q3 and Q4 of 2014, the design consultant continued advancing the design of the boardwalk in Phases 1 and 2, which corresponds to B86th to B98th and B98th to B108th, respectively. Final Design of Phase 4 was completed early Q1 of 2015, and the final design documents for Phase 3 will also be completed in Q1 2015. Future design packages (Phase 5 and Phase 6) are anticipated to be completed Q2 2015.

During Q3 and Q4 of 2014, our construction manager began bidding out various scopes of work as they were completed by the design team. As of Q1 2015, Phase 1 and 2 have been completely procured. This includes demolition and site preparation; fabrication and installation of the piles, caps, and planks; electrical and plumbing work; construction of the beach and landside access ramps and stairs; sand fence installation; beach grass planting; sand-fill; and railings, furniture, and finish work. For Phase 3 (B108th to B126th) the CM has procured the site prep and demolition, pile fabrication, plank fabrication and installation, sand fence installation, beach grass planting, and sand-fill scopes of work. In Phase 4 (B60th to B86th), site prep and demolition, pile fabrication and installation, plank fabrication and installation, construction of the beach and landside access ramps and stairs, sand fence installation, beach grass planting, and sand-fill scopes of work have been procured. For Phase 5 (B19th to B60th), site prep and demolition, pile fabrication, precast plank fabrication and installation, sand-fill, sand fence installation, and beach grass planting have been procured.

Site prep and demolition is completed in Phases 1 and 2, ongoing in Phases 3 and 4, and anticipated to begin in Phase 5 in Q3 2015. In Phase 1, the boardwalk piles and caps are installed and ready for plank installation, which are currently being fabricated. Additionally, the piles and panels for the sand retaining wall have been installed and some of the plumbing and electrical work is roughed-in. As of Q1 2015, driving landside access piles has commenced and is ongoing. In Phase 2, pile driving of the boardwalk and sand retaining wall piles is complete and contractors are currently installing the sand retaining wall panels. Cap installation is anticipated to be completed Q1 2015. Site prep for Phases 3 and 4 is complete and both phases are currently undergoing demolition. Additionally, the landscaping contractor has begun planting beach grass and installing the sand fencing on the ACOE dune. All of Phase 6 (B126th to B149th) dune establishment phase (the seaward slope of the dune up to the crest) has been planted and parts of the Phase 5 and a majority of the Phase 3 dune establishment phase has been planted and turned over to the parks department.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public Improvement	0	0/26500

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	25
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	25
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

