

**NOTE: Sprinkler Booster pump is a fire pump. Use this form for to document all acceptance testing of all fire pumps.**

### 1. GENERAL INFORMATION & PUMP INFORMATION

Building Address: \_\_\_\_\_ Borough: \_\_\_\_\_

Date of Test: \_\_\_\_\_ Application No.: \_\_\_\_\_

Pump Manufacturer: \_\_\_\_\_ Model No.: \_\_\_\_\_

Pump Capacity (GPM): \_\_\_\_\_ Rated Horsepower: \_\_\_\_\_

Pump Type: \_\_\_\_\_ Model No.: \_\_\_\_\_

Pump Driver: ☐ Electric Motor ☐ Diesel Engine ☐ Steam Turbine ☐ Other \_\_\_\_\_ Motor  
 Voltage \_\_\_\_\_

Does the electric motor have an alternate source of power and an automatic transfer switch? ☐ YES ☐ NO

If **YES**, in addition to testing the system with each water supply, the system shall also be tested using the alternate source of power to simulate loss of primary source in accordance with NFPA 20, Section 14.2.8.

Building Pump Location: \_\_\_\_\_ Zone & Floors Pump is Serving: \_\_\_\_\_ Suction Size: \_\_\_\_\_ in.

### 2. STANDPIPE/COMBINED SYSTEM INFORMATION

Number of Water Supplies required for Sprinkler System, per BC Q102: \_\_\_\_\_

*NOTE: When fire pumps are supplied by two different services (i.e., water supplies), conduct the test from each service independent of each other. For example, if primary water supply is city main, and secondary is gravity tank, then fill out **FIRST MAIN SUPPLY** test below using city main, and **SECOND MAIN SUPPLY** test below using gravity tank. If applicable, conduct one (1) additional test with both services supplying the pump simultaneously.*

Designed System Demand: Sprinkler \_\_\_\_\_ GPM

Have Flush and Hydrostatic Tests been completed as required by NFPA 20, Section 14.1? ☐ YES ☐ NO

### 3. FIRE PUMP FIELD ACCEPTANCE TEST

#### Primary Supply

| Pump Capacity   | Flow (GPM) | Discharge Nozzle Size (in.) | Driver Speed (RPM) | Suction Pressure (PSI) | Pump Discharge Read at the Fire Pump Test Header (PSI) | Net Pressure (PSI) |
|-----------------|------------|-----------------------------|--------------------|------------------------|--|--------------------|
| Minimum (Churn) |            |                             |                    |                        |  |                    |
| Rated (100%)    |            |                             |                    |                        |  |                    |
| Peak (150%)     |            |                             |                    |                        |  |                    |

#### Secondary Supply

| Pump Capacity   | Flow (GPM) | Discharge Nozzle Size (in.) | Driver Speed (RPM) | Suction Pressure (PSI) | Pump Discharge Read at the Fire Pump Test Header (PSI) | Net Pressure (PSI) |
|-----------------|------------|-----------------------------|--------------------|------------------------|--|--------------------|
| Minimum (Churn) |            |                             |                    |                        |  |                    |
| Rated (100%)    |            |                             |                    |                        |  |                    |
| Peak (150%)     |            |                             |                    |                        |  |                    |

**Combined Mains Supply**

| Pump Capacity   | Flow (GPM) | Discharge Nozzle Size (in.) | Driver Speed (RPM) | Suction Pressure (PSI) | Pump Discharge Read at the Fire Pump Test Header (PSI) | Net Pressure (PSI) |
|-----------------|------------|-----------------------------|--------------------|------------------------|--|--------------------|
| Minimum (Churn) |            |                             |                    |                        |  |                    |
| Rated (100%)    |            |                             |                    |                        |  |                    |
| Peak (150%)     |            |                             |                    |                        |  |                    |

**Fire Pump on Emergency Power**

| Pump Capacity   | Flow (GPM) | Discharge Nozzle Size (in.) | Driver Speed (RPM) | Suction Pressure (PSI) | Pump Discharge Read at the Fire Pump Test Header (PSI) | Net Pressure (PSI) |
|-----------------|------------|-----------------------------|--------------------|------------------------|--|--------------------|
| Minimum (Churn) |            |                             |                    |                        |  |                    |
| Rated (100%)    |            |                             |                    |                        |  |                    |
| Peak (150%)     |            |                             |                    |                        |  |                    |

**4. SIGNATURE & WITNESS**

Did the fire pump perform in accordance with the manufacturer's characteristic curve? ☐ YES ☐ NO

Relief Valve Properly Set By: \_\_\_\_\_

Contractor (Name, Address, Telephone No.):

\_\_\_\_\_

Licensed Master Fire Suppression Piping Contractor:

Name (print): \_\_\_\_\_ Signature: \_\_\_\_\_

The above test was witnessed by:

Name (print): \_\_\_\_\_ Signature: \_\_\_\_\_