



Monthly Accident Details: January - March 2016

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/4/2016	Manhattan	625	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker's finger was caught between a temporary door. A co-worker transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
1/5/2016	Manhattan	424	EAST 34 STREET	0	1	A worker tripped on rebar and complained of pain in the leg. The worker went to the hospital.	No Action Necessary					Worker Fell	NYU HOSPITALS CENTER	
1/7/2016	Brooklyn	535	CARLTON AVENUE	0	1	The Site Safety Manager reported to DOB that a driver was injured on Thursday evening, when formwork shoring fell from the thirteenth floor during stripping operations, hitting the car's windshield. The driver was taken to the hospital. DOB issued a violation and stop work order.	DOB Violation		010816BS08KA01	NB	320626710	Material Fell	ATLANTIC YARDS NOMINEE SUB A L	
1/7/2016	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager was struck on his toe when the chock under a metal container slipped and fell. The on-site medic sent the worker to a clinic.	No Action Necessary					Material Fell	THE NEW YORK AND PRESBYTERIAN	
1/7/2016	Manhattan	221	WEST 77 STREET	0	1	The Site Safety Manager reported to DOB that a worker was overcome by fumes from the generator running in the cellar level. The worker passed out and was taken to the hospital.	DOB Violation		010716BS07KA01			Other Construction Related Incidents	223 WEST 77TH ST OWNER LLC	
1/8/2016	Brooklyn	445	GOLD STREET	0	1	The Site Safety Manager reported to DOB that a worker struck his head when he fell off a scissor lift that overturned. The worker was taken to the hospital by ambulance.	DOB Violation		010816BS02CR01	ALT	340214832	Mechanical Construction Equipment	ALBEE DEVELOPMENT LLC	
1/8/2016	Manhattan	809	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker fell approximately fifteen feet from the second floor to the first floor after picking up a piece of plywood and falling through the opening in the floor. The worker was taken to the hospital by ambulance. DOB issued a violation and stop work order.	DOB Violation		010816BS0201TW			Worker Fell	809 BROADWAY HOLDING LLC	
1/11/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker injured his finger when it was caught between rebar during the loading of rebar on a truck. The worker went to the hospital on his own.	No Action Necessary					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
1/12/2016	Manhattan	530	WEST 33 ST	0	1	The Site Safety Manager reported to DOB that a security guard was bumped in the leg by a truck that was backing up. The alarm was sounding and a flagman was in place while the truck was backing up. The security guard refused treatment from the onsite medic and was taken to the hospital by ambulance.	No Action Necessary					Mechanical Construction Equipment		
1/13/2016	Brooklyn	100	BOGART STREET	0	1	A worker fell and was taken to the hospital by ambulance. DOB issued violations and a stop work order.	ECB Violation	35139291n-35139292p-35139293p		NB	320594905	Worker Fell	VLAT LLC	IBK CONSTRUCTION GROUP
1/15/2016	Brooklyn	276	LIVINGSTON STREET	0	1	The Site Safety Manager reported to DOB that a carpenter cut his finger when the saw he was using kicked back. The worker was taken to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents		
1/18/2016	Brooklyn	41	WOODBINE STREET	0	1	A worker fell approximately twenty feet from a scaffold and was taken to the hospital by EMS. DOB issued a violation and stop work order.	ECB Violation	35168323L	011816CNETV02			Other Construction Related Incidents	HANCOCK MANAGEMENT LLC	
1/18/2016	Manhattan	551	WEST 21 STREET	0	1	A worker tripped on a metal stud injuring his knee. The worker was taken to the hospital by EMS.	No Action Necessary			NEW BUILDING	121327331-01-NB	Worker Fell	551 WEST 21ST STREET OWNER LLC	TRITON CONSTRUCTION CO.,
1/20/2016	Manhattan	425	PARK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was struck in the arm by falling debris. The worker went to the hospital on his own.	No Action Necessary					Material Fell	T-C 425 PARK AVENUE, LLC	
1/21/2016	Manhattan	640	5 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker pinched their finger tip while moving a dumpster. The worker went to the hospital on their own.	No Action Necessary					Other Construction Related Incidents	VORNADO 640 FIFTH AVENUE L.L.C	
1/21/2016	Brooklyn	1683	WEST 7 STREET	0	1	A worker fell while descending a ladder, landing on a bundle of rebar. The worker was taken to the hospital.	ECB Violation	35156083N		alt-1	320626756	Worker Fell	NHN REALTY GROUP LLC	tan Cheung
1/25/2016	Manhattan	51	EAST 42 STREET	0	1	A worker was struck on the hand by a plank dropped from above by another worker. An ambulance was called.	ECB Violation	35157803R	012516CSSUIZ01	DM	122278445	Material Fell	ONE VANDERBILT OWNER LLC	Waldorf Exteriors LLC
1/26/2016	Brooklyn	429	KENT AVENUE	0	1	The Site Safety Manager reported to DOB that a worker injured his head when he fell while walking down stairs. The worker was taken to the hospital for treatment.	No Action Necessary					Worker Fell	421 KENT DEVELOPMENT, LLC	
1/27/2016	Manhattan	34	WEST 17 STREET	0	1	A worker fell approximately five stories, landing on rebar. The worker was transported to the hospital. DOB issued a stop work order.	DOB Violation		012716BS05EQ1			Worker Fell	34 17TH STREET PROJECT LLC	
1/27/2016	Manhattan	860	WASHINGTON STREET	0	1	The Site Safety Manager reported to DOB that a worker pinched his finger while lifting a window. The worker went to a clinic on his own.	No Action Necessary					Other Construction Related Incidents	860 WASHINGTON STREET LLC	
1/28/2016	Bronx	4275	PARK AVENUE	0	1	The Site Safety Coordinator reported to DOB that a worker injured his back when he slipped and fell due to snow and ice. The worker was transported to the hospital. DOB issued a stop work order.	ECB Violation	35166519Y	012816BS06BG01			Worker Fell	NOT ON FILE	
1/29/2016	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger when it was caught between two pieces of steel. The worker was taken to a clinic.	No Action Necessary					Other Construction Related Incidents	BROADWAY 57TH/58TH RETAIL INVE	
1/29/2016	Manhattan	450	EAST 63 STREET	0	1	A worker cut his hand on sheet metal while working on a water tank. The worker was taken to the hospital by ambulance.	ECB Violation	35157851L	020316CSSUUAH04	Alt	121966453	Other Construction Related Incidents	CORNELL UNIVERSITY	Brend Renovation
1/29/2016	Manhattan	501	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that an electrician fell from a ladder when he overreached causing the ladder to topple over. The worker was taken to the hospital by ambulance.	ECB Violation	35162484P				Worker Fell	NOT ON FILE	
1/30/2016	Manhattan	435	WEST 31 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his shoulder on Friday but did not report it until today. The worker went to the hospital on his own.	No Action Necessary					Worker Fell	BOP MW RESIDENTIAL MARKET LLC	
1/30/2016	Manhattan	5	BEEKMAN STREET	0	1	The Site Safety Manager reported to DOB that an electrician was injured when a mini-container struck his leg. The worker was taken to the hospital.	ECB Violation	35165445X				Other Construction Related Incidents	5 BEEKMAN PROPERTY OWNER LLC	
2/1/2016	Manhattan	124	WEST 16 STREET	0	1	A worker injured his finger when a caisson rolled on his hand during unloading from the truck. The worker was taken to the hospital by ambulance.	ECB Violation	35156696X		NB	121026709	Other Construction Related Incidents	THE FRENCH EVANGELICAL CHURCH	Titium Construction
2/1/2016	Manhattan	301	FREEDOM PLACE SOUTH	0	1	The Site Safety Manager reported to DOB that a worker sustained lacerated fingers when the saw he was using bounced back. The worker was transported to the hospital by ambulance.	ECB Violation	35139298x		NB	121192501	Other Construction Related Incidents	301 FREEDOM PLACE SOUTH, LLC	sciame construction llc
2/1/2016	Manhattan	31	EAST 74 STREET	0	1	The Construction Manager reported to DOB that a worker injured his back while moving a mini container. The worker was transported to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
2/1/2016	Manhattan	424	EAST 34 STREET	0	1	A worker was injured when a beam his fingers were caught between the beam and column. The worker was transported to the hospital.	No Action Necessary			CN	378/15	Mechanical Construction Equipment	NYU HOSPITALS CENTER	Stonebridge



Monthly Accident Details: January - March 2016

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/2/2016	Manhattan	1107	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker missed a step while ascending a ladder. The worker went to a clinic for treatment.	No Action Necessary					Worker Fell	NOT ON FILE	
2/3/2016	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his thumb while moving a window installation system. He walked to the hospital on his own.	No Action Necessary					Other Construction Related Incidents	THE NEW YORK AND PRESBYTERIAN	
2/3/2016	Queens	23-01	42 ROAD	0	1	The Site Safety Manager reported to DOB that a plumber cut his hand while using a grinder. The worker transported himself to the hospital.	No Action Necessary					Other Construction Related Incidents		
2/3/2016	Manhattan	610	LEXINGTON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker dropped a pipe on his head and was taken to the hospital by ambulance.	No Action Necessary					Material Fell	610 LEXINGTON PROPERTY LLC	
2/3/2016	Queens	23-01	42 ROAD	0	1	The Site Safety Manager reported to DOB that a worker was struck by a forklift on February, 3, 2016. The accident was not reported until February 9, 2016. DOB issued a violation.	ECB Violation	35165519J				Mechanical Construction Equipment	QPS 23-10 DEVELOPMENT LLC	
2/4/2016	Manhattan	124	EAST 107 STREET	1	0	A worker was fatally injured when he fell from a fire escape while replacing a gutter system.	DOB Violation		020416BS11MR01			Worker Fell	124 E 107 ST. LLC	
2/5/2016	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a Pipe Fitter struck himself in the face with a pipe he was holding in place during installation of a sprinkler system. The worker went to urgent care for stitches.	No Action Necessary					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
2/5/2016	Manhattan	327	EAST 64 STREET	0	1	The Site Safety Manager reported to DOB that a worker bruised his ribs when he fell on the stairway and landed on a brace. The worker transported himself to the hospital.	No Action Necessary					Worker Fell	MEMORIAL HOSPITAL FOR CANCER A	
2/5/2016	Manhattan	400	WEST 113 STREET	0	1	The Site Safety Manager reported to DOB that the superintendent slipped, injuring his neck and walked to the hospital on his own.	No Action Necessary					Other Construction Related Incidents	THE CATHEDRAL CHURCH OF ST. JO	
2/5/2016	Manhattan	60	Hudson STREET	1	3	A crane collapsed fatally injuring one pedestrian and injuring 3 civilians.	Partial S/WO			CN	1157/15	Mechanical Construction Equipment	40 WORTH ASSOCIATES	GTI Galasso trucking and rigging
2/6/2016	Manhattan	317	MADISON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was injured when struck in the head by a piece of a concrete slab.	ECB Violation	35161137X /38H	020616CNETZ01 /02			Other Construction Related Incidents	ONE VANDERBILT OWNER LLC	
2/8/2016	Manhattan	327	EAST 64 STREET	0	1	A carpenter fell approximately fifteen feet from a manlift. He was taken to the hospital by ambulance. Final report A D O B. violation will be issued stopping all work on site ,Sites of Serious Incidents . Failure to safeguard	DOB Violation		020816BS0801MI			Worker Fell	MEMORIAL HOSPITAL FOR CANCER A	
2/8/2016	Queens	37-01	138 STREET	0	1	A worker slipped in the snow and was taken to the hospital by ambulance.	No Access					Worker Fell		
2/9/2016	Queens	28-02	JACKSON AVENUE	0	1	The Construction Superintendent reported to DOB that a worker fell from a concrete slab shoring system the previous day and was taken to the hospital by ambulance. DOB issued a violation.	ECB Violation	35157834J	021616CSSUMM01			Worker Fell	LIC DEVELOPMENT OWNER, L.P.	Turner Construction Company
2/9/2016	Manhattan	99	CHURCH STREET	0	1	The Site Safety Manager reported to DOB that a worker was injured when not certified to operating a man lift, was driving it, it went off the side of the ramp. DOB issued a violation and stop work order.	ECB Violation	35165512R				Mechanical Construction Equipment	NOT ON FILE	
2/9/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker strained his back while picking up a piece of rebar. The worker was transported to the hospital.	No Action Necessary					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
2/9/2016	Manhattan	203	EAST 92 STREET	0	1	The Site Safety Manager reported to DOB that an electrician cut his hand while using a saw to cut rebar. The electrician was transported to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents	CARNEGIE PARK LAND HOLDING, LL	
2/11/2016	Manhattan	461	WEST 34 STREET	0	1	The Site Safety Manager reported to DOB that a worker fell from a ten foot ladder while descending the ladder with a cup of coffee in his hand. The worker was taken to the hospital for observation.	Call PE/RA/Supervisor			FO	121237009	Worker Fell	34-10 DEVELOPMENT, LLC	ATRIA BUILDERS
2/16/2016	Brooklyn	147	GREEN STREET	0	1	A worker was struck on the head when the load moved while the worker was attempting to dislodge the stuck load.	ECB Violation	38241300X		New Elevator	EA 1177/15	Mechanical Construction Equipment	147 GREEN ST LLC	Eastern Elevator Co,Inc
2/17/2016	Brooklyn	2	NORTH 6 PLACE	0	1	The Site Safety Manager reported to DOB that a worker was struck on the hand that with a form. The worker was taken to the hospital with leg and neck injuries.	No Action Necessary					Other Construction Related Incidents	2 NORTH 6TH PLACE PROPERTY OWN	
2/17/2016	Manhattan	252	EAST 57 STREET	0	1	The Site Safety manager reported to DOB that a worker injured his foot while descending from a step ladder. The worker went to urgent care.	No Action Necessary					Worker Fell	NEW YORK CITY EDUCATIONAL CONS	
2/18/2016	Brooklyn	415	RED HOOK LANE	0	1	The Site Safety manager reported to DOB that a worker slipped and fell from a ten foot ladder. The worker was taken to the hospital by ambulance.	No Action Necessary					Worker Fell	RED HOOK LANE OWNER LLC	
2/18/2016	Queens	131-07	40 ROAD	0	1	A worker was struck in the back by an unsecured reshore. The worker was taken to the hospital by ambulance. DOB issued violations and a stop work order.	ECB Violation	35165670M				Material Fell	NOT ON FILE	
2/23/2016	Manhattan	99	WALL STREET	0	1	The Site Safety Manager reported to DOB that a worker fell while walking up the stairs and complained of back pain. An ambulance was called.	No Action Necessary					Worker Fell		
2/23/2016	Queens	23-01	42 ROAD	0	1	The Site Safety Manager reported to DOB that was sprayed in the face when the worker hit a fire extinguisher with the material he was moving and it discharged. The worker was taken to the hospital.	No Action Necessary					Other Construction Related Incidents	QPS 23-10 DEVELOPMENT LLC	
2/24/2016	Manhattan	180	WATER STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his toe while unloading steel at the loading dock. The worker transported himself to the hospital.	No Action Necessary					Other Construction Related Incidents	EO 180 WATER LLC	
2/25/2016	Manhattan	1	WEST END AVENUE	0	1	The Site Safety Manager reported to DOB that a worker fell approximately ten feet, when his safety harness failed, while boring steel. The safety harness was not being used according to the manufacturers specifications. DOB issued a violation and stop work order.	ECB Violation	35166055P				Worker Fell	RIVERSIDE CENTER SITE 5 OWNER	
2/25/2016	Queens	22-22	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his finger while cutting tile with a grinder. The worker was transported to a clinic for stitches.	No Action Necessary					Other Construction Related Incidents		
2/27/2016	Manhattan	500	WEST 33 STREET	0	1	A worker injured his back while bending to pick up a railroad tie. The worker was taken to the hospital.	No Action Necessary			NEW BUILDING	121186251-01-NB	Other Construction Related Incidents	NOT ON FILE	TISHMAN CONSTRUCTION CORP
2/29/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a surveyor slipped on a poured concrete deck, injuring his shoulder. The surveyor was taken to the hospital. ** TAKEN AS A NOTIFICATION**	No Action Necessary			NEW BUILDING	121184592-01-NB	Worker Fell	VNO 225 WEST 58TH STREET LLC	LEND LEASE (US) CONSTRUCT
2/29/2016	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker broke his finger yesterday while jumping the cocoon system. The worker transported himself to a clinic the next day.	No Action Necessary					Other Construction Related Incidents	BROADWAY 57TH/58TH RETAIL INVE	



Monthly Accident Details: January - March 2016

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/29/2016	Manhattan	180	WATER STREET	0	1	The Site Safety Manager reported to DOB that a worker's eye became irritated while working on a sprinkler. The worker went to the hospital on his own.	No Action Necessary					Other Construction Related Incidents	EO 180 WATER LLC	
2/29/2016	Brooklyn	1	JOHN STREET	0	1	During scaffold take down operations, a worker, who was tied, off lost his balance and fell backwards on the ninth floor hitting his head. No DOB action was necessary.	No Action Necessary			NEW BUILDING	320594727-01-NB	Worker Fell	BROOKLYN BRIDGE PARK DEVELOPME	MONADNOCK CONSTRUCTION IN
3/3/2016	Brooklyn	695	GRAND STREET	0	1	A worker fell from the roof to the first floor during demolition operation. The worker was taken to the hospital. The worker was not wearing fall protection equipment.	Full SWO					Worker Fell	695 GRAND STREET HOUSING DEVEL	
3/3/2016	Manhattan	919	3 AVENUE	0	1	An electrician sprained his leg while pushing a spool of wire up a hoist ramp. The site medic called an ambulance. The worker was taken to the hospital.	No Action Necessary					Worker Fell	SL GREEN REALTY CORP.	
3/4/2016	Manhattan	1	7 AVENUE	0	1	The Site Safety Manager reported that a worker fell approximately four feet from a baker scaffold.	ECB Violation	35165423P				Worker Fell	NOT ON FILE	
3/10/2016	Brooklyn	901	MYRTLE AVENUE	0	1	A person who accessed the site, reported to FDNY that a person was trapped in a collapse at the demolition site. No collapse or trapped person was found by FDNY or NYPD. The reporting person was transported to the hospital by ambulance with no obvious injuries.	No Action Necessary			FULL DEMOLITION	321239174-01-DM	Material Fell	901 HOLDINGS LLC	EL JAY GROUP INC
3/11/2016	Manhattan	388	GREENWICH STREET	0	1	The Site Safety Manager reported to DOB that an electrician received an electrical shock while testing a junction box. The worker was transported to the hospital by ambulance.	No Action Necessary			N/A	N/A	Other Construction Related Incidents	388 REALTY OWNER LLC	N/A
3/11/2016	Manhattan	606	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck by a piece of concrete that fell out of an excavator bucket. The worker had not notified the operator of the excavator that he was working within the range of the ongoing excavation work. The worker was taken to the hospital.	ECB Violation	31156924z		NB	121186386-01-NB	Excavation/Soil Work	EE 57TH STREET SOUTH HOLDINGS,	FRANK D VASTA
3/12/2016	Queens	28-30	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker got his finger caught in a drill. The worker was taken to the hospital.	No Action Necessary			NEW BUILDING	420652886-01-NB	Other Construction Related Incidents	LIC DEVELOPMENT OWNER, L.P.	HUDSON MERIDIAN CONSTRUCT
3/14/2016	Manhattan	194	ORCHARD STREET	0	1	The Site Safety Manager reported to DOB that during repair, a plywood fence fell, striking a pedestrian. The pedestrian was taken to the hospital by ambulance.	ECB Violation	35165603M				Scaffold/Shed/Fence/Shoring/Installation	MB-REEC HOUSTON PROPERTY OWNER	
3/14/2016	Manhattan	21	WEST END AVENUE	0	1	The Site Safety Manager reported to DOB that a worker fell down the stairs while moving pieces of scaffolding. The worker injured his hip and neck. An ambulance transported him to the hospital.	No Action Necessary					Worker Fell	RIVERSIDE CENTER PARCEL 2 BIT	
3/15/2016	Manhattan	172	MADISON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker sustained a back injury while lifting a piece of plywood. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	MADISON 33 OWNER LLC	
3/15/2016	Manhattan	388	GREENWICH STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped on a piece of pencil rod, injuring his back. The worker was transported to the hospital by ambulance.	No Action Necessary					Worker Fell	388 REALTY OWNER LLC	
3/16/2016	Manhattan	501	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that a flagman was struck on the leg by a car. An ambulance transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
3/21/2016	Queens	28-02	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was struck by a piece of rebar that fell striking his hard hat during hoist installation. The worker was transported to the hospital by EMS.	ECB Violation	35166498Y				Material Fell		
3/21/2016	Manhattan	99	WALL STREET	0	1	The Site Safety Manager reported to DOB that a worker's finger was cut when he grabbed a dolly as it tipped while being rolled down a hoist platform ramp. An ambulance was called.	No Action Necessary					Other Construction Related Incidents	99 WALL DEVELOPMENT INC.	
3/21/2016	Manhattan	501	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that an electrician received a shock from a branch circuit that was not de-energized. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
3/22/2016	Brooklyn	2703	EAST 28 STREET	0	1	A worker's leg was struck by a piece of concrete during demolition operations. An ambulance transported the worker to the hospital.	No Action Necessary					Material Fell	ALEKSEY TENENBAUM	
3/24/2016	Manhattan	600	WEST 58 STREET	0	1	The Site Safety Manager reported to DOB that an electrician walked to a clinic after being struck on his hard hat by a door frame.	No Action Necessary					Material Fell	FALDING, LLC	
3/30/2016	Manhattan	501	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that an electrician's electrocuted when his hand came in contact with a live wire. The electrical equipment was not de-energized before work on the light fixture began. The electrician worked on a light fixture. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
3/31/2016	Brooklyn	156	TILLARY STREET	0	1	The Site Safety Manager reported to DOB that a plumber struck and injured his back when he bent down to pick up equipment. The worker went to the hospital on his own.	No Action Necessary					Other Construction Related Incidents	BROOKLYN LW HOTEL ASSOCIATES,	
3/31/2016	Brooklyn	265	VAN BRUNT STREET	0	1	A worker fell approximately seven feet from a supported scaffold. The worker was transported to the hospital by EMS.	ECB Violation	35158048R, 35158049Z, 35158075M, 35158076Y, 35158077X	033116CSSUMM02-033116CSSUMM06	NB	320962231	Worker Fell	267 VANBRUNT REALTY LLC	Cheever Development Corp
3/31/2016	Manhattan	211	WEST 51 STREET	0	1	A worker fell approximately four feet when he lost his footing while accessing the stair tower of a mast climber. The worker was transported to the hospital by ambulance with fractured hand.	No Action Necessary			CN	237/15	Worker Fell	MTS NY PROPCO, L.P.	
3/31/2016	Manhattan	625	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker pulling a PWR jack wheel, rolled it over his foot while on the street outside the site. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	