

Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/5/2015	Queens	31-25	NEWTOWN AVENUE	0	2	A section of a solid plywood fence blew over injuring two pedestrians. The pedestrians were taken to the hospital. DOB issued a violation and stop work order.	ECB Violation	#35035714J/35035715L				Scaffold/Shed/Fence/Shoring/Installation	3125LLC	
1/6/2015	Manhattan	35	WEST 15 STREET	0	1	A plumber was hit in the face by pressurized water while tightening a three inch pipe.	ECB Violation	#35110252L				Material Fall	NOT ON FILE	
1/12/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker dropped a four foot long, ten inch cast iron pipe on his leg. The worker left the site to go to the doctor.	No Dispatch					Material Fall	NEW YORK CITY EDUCATIONAL CONS	
1/13/2015	Manhattan	552	West 24 Street	0	1	The Site Safety Manager reported to DOB that a worker cut his hand on a skill saw. The worker was transported to the hospital in a taxi.	No Dispatch					Other Construction Related Incidents	FEDERAL EXPRESS CORPORATION	
1/15/2015	Brooklyn	579	VAN BUREN STREET	0	1	A worker sustained severe injury to his leg when the Bobcat, used for backfill operations, fell approximately ten feet over the foundation wall. DOB issued violations.	ECB Violation	#34999408H/34999407J/34999408L		NB	320592140	Mechanical Construction Equipment	BROADWAY VAN BUREN PROPERTIES	Bayport Construction Corp
1/15/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported to DOB that a worker was splashed while welding and went to his doctor complaining that his eyes were bothering him.	No Dispatch					Other Construction Related Incidents	TRUSTEES OF COLUMBIA UNIVERSIT	
1/16/2015	Manhattan	1107	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker felt a pinched nerve in his neck while moving a mini container. An ambulance was called.	No Dispatch					Other Construction Related Incidents	MSWG 1107 BROADWAY OWNER LLC	
1/17/2015	Queens	155-28	LINDEN BOULEVARD	0	1	A worker sustained a cut arm when he slipped off a ladder.	ECB Violation	#35117877N	011715SCNETV01			Worker Fall	BRUNEAU, TANIA	
1/19/2015	Manhattan	135	WEST 52 STREET	0	1	The site Safety Manager reported to DOB that a piece of plywood fell on a worker's leg when he reached out behind an electrical outlet.	No Dispatch					Material Fall	135 WEST 52ND STREET OWNER LLC	
1/19/2015	Manhattan	559	WEST 23 STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped and fell off a ten foot ladder while trying to get a 2 x 4. An ambulance was called.	No Action Necessary			NB	103715393	Worker Fall	NY6 PROPERTIES, LLC	K S K CONSTRUCTION GROUP
1/20/2015	Queens	Jan-50	50 AVENUE	0	1	A worker was struck on his leg by a piece of sheetrock while moving the sheetrock up a loading dock ramp on an 'A' frame. The worker was taken to the hospital by ambulance.	No Action Necessary					Material Fall	HUNTERS POINT SOUTH HOUSING DE	
1/21/2015	Manhattan	130	WEST 70 STREET	0	1	A contractor was fatally injured when he fell into an elevator shaft. The contractor reached for and missed a post on a guardrail so he could lean over and look below. The guardrail did not extend to the area from which the contractor fell.	ECB Violation	#35117591H	1215CNCMEM02	OT	122003900	Worker Fall	130 WEST 70 LLC	THE DRAGOTTA GROUP LLC
1/21/2015	Manhattan	413	GRAND STREET	0	1	A worker was trapped in a trench being dug to access a broken stand pipe, when the shoring gave way. The worker was removed and taken to the hospital.		#3511322M/3511323Y/35117979Y/35117900L	012115CERLPO2_03_UMJ02.03			Excavation/Sol Work	NOT ON FILE	
1/21/2015	Manhattan	50	WEST STREET	0	1	While using a hydraulic jack lift to load formwork onto a truck at the loading platform, the load became unstable and fell onto a worker approximately four feet below.	ECB Violation	#35121044K				Material Fall	50 WEST DEVELOPMENT LLC	
1/22/2015	Manhattan	138	WEST 52 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger when the grinder he was using to cut steel kicked back. A co-worker took the injured worker to the emergency room.	No Dispatch					Other Construction Related Incidents	H0ST MARROTT, L.P.	
1/22/2015	Manhattan	730	RIVERSIDE DRIVE	0	1	A civilian van driver was struck by glass and the van roof was damaged when a piece of ornamental stone fell from the eleventh floor onto the roof of the van parked on the street beside the sidewalk shed.	ECB Violation	#35117502R	012215CERDF03	A# 2	121908660	Scaffold/Shed/Fence/Shoring/Installation	730 RIVERSIDE DRIVE, LLC	JW Development Holdings L
1/23/2015	Queens	39-07	57 STREET	0	1	A worker fell approximately twenty feet from the third floor of a pipe scaffold. The worker was taken to the hospital by ambulance. DOB issued violations and a stop work order.	ECB Violation	#3512125M/3512128H/35121123J/3512126Y/35121127X				Worker Fall	NEW YORK CITY SCHOOL CONSTRUCT	
1/29/2015	Manhattan	605	WEST 129 STREET	0	1	A worker fell down a flight of stairs injuring his knee. No construction was occurring in the stair area. The worker was taken to the hospital. The stairs had handrails and no obstructions were observed. No DOB action was necessary.	No Action Necessary					Worker Fall	TRUSTEES OF COLUMBIA UNIVERSIT	
2/2/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported to DOB that an electrician cut his finger with a band saw while cutting pipe. EMS was called.	No Dispatch					Other Construction Related Incidents	TRUSTEES OF COLUMBIA UNIVERSIT	
2/3/2015	Manhattan	99	CHURCH STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his shoulder when he miss stepped and fell off a ladder. An ambulance was called.	No Action Necessary					Other Construction Related Incidents	30 PARK PLACE RESIDENTIAL LLC	
2/4/2015	Manhattan	430	WEST 15 STREET	0	1	An electrical worker fell approximately four feet from a ladder due to ice conditions. The worker was taken to the hospital in stable condition. DOB issued a violation and stop work order.	ECB Violation	#35121138L				Worker Fall	BRK GARAGE CO	
2/5/2015	Manhattan	3	WEST 29 STREET	0	1	A worker fell through the matble landing from the sixth floor to the fifth floor during demolition of the building. The worker was taken to the hospital with unknown injuries. DOB issued violations.	ECB Violation	#35117451X	020515CNERWS01	DM - FULL DEMOLITION	121921091	Worker Fall	HFZ KIK 30TH STREET OWNER LLC	RED HOOK CONST GROUP-LL
2/9/2015	Queens	41-42	24 STREET	0	1	The Site Safety Manager reported to DOB that a worker was splashed in the eyes by an alcohol based solvent while he was opening the bottle.	ECB Violation	#35120863J/35120864L/35120865N/35120866P/35120867R				Other Construction Related Incidents	24TH STREET LIC LLC	
2/10/2015	Queens	Jan-55	BORDEN AVENUE	0	1	A worker was struck by plywood from the pipe scaffold after pushing on one of the scaffold frames. The cross braces of the scaffold frame had been moved to make room for equipment and material to be delivered through the service entrance and was not replaced prior to the worker exiting the building and pushing on the frame. The worker was transported to the hospital. DOB issued a violation.	ECB Violation	#35150592Y	021015CSSUMM01	NB	420602217-01-NB	Scaffold/Shed/Fence/Shoring/Installation	NOT ON FILE	Monardrock Construction Inc
2/12/2015	Manhattan	21	WEST END AVENUE	0	1	Site Safety Manager reported worker injured his hand. Worker took himself to the hospital.	No Dispatch					Other Construction Related Incidents	RIVERSIDE CENTER PARCEL 2 BIT	
2/13/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck in the face by a rib while performing form work. The worker went to urgent care and returned to work.	ECB Violation					Material Fall	NEW YORK CITY EDUCATIONAL CONS	
2/13/2015	Manhattan	626	FIRST AVENUE	0	1	A worker fell approximately twelve to fourteen feet when he slipped while ascending the ladder from the cellar to the first floor. The worker was taken to the hospital by ambulance. DOB observed no violating conditions. No DOB action was necessary.	No Action Necessary					Worker Fall	616 FIRST AVENUE LLC	
2/14/2015	Brooklyn	69	FROST STREET	0	1	The Site Safety Manager reported to DOB that a worker fell off ladder and EMS was called.	No Action Necessary			NB	320588805	Worker Fall	88 RICHARDSON LLC	HLS BUILDERS CORP
2/17/2015	Brooklyn	122	VERONA STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck by a beam while performing form work.	ECB Violation	#35120910N				Material Fall	RED HOOK 160 LLC	
2/19/2015	Manhattan	135	WEST 52 STREET	0	1	A pedestrian sustained lacerations to the face when struck by a construction site gate. The pedestrian was taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	#35121262Z				Worker Fall	135 WEST 52ND STREET OWNER LLC	
2/19/2015	Brooklyn	626	FLATBUSH AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was struck by a beam while performing form work.	ECB Violation	#35121456R		NB	320514760	Scaffold/Shed/Fence/Shoring/Installation	HUDSON CBD FLATBUSH LLC	

Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/20/2015	Manhattan	180	6 Ave	0	1	The Site Safety Manager reported to DOB that a worker fell three feet from a step ladder and injured his arm. EMS was called.	No Dispatch					Worker Fall	GT SOHO Realty LLC, Walker Malloy & Company	
2/21/2015	Brooklyn	333	SCHERMERHORN STREET	0	1	A rigger in loading area was struck by falling rebar when the pallet broke causing the rebar to fall during the unloading process. The rigger was taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	#35121458K				Mechanical Construction Equipment	HUB ASSOCIATES, LLC	
2/23/2015	Brooklyn	250	ASHLAND PLACE	0	1	The Site Safety Manager reported to DOB that a worker slipped on the ice and an ambulance was called.	No Dispatch					Worker Fall	600 FULTON CORP	
2/23/2015	Manhattan	21	WEST END AVENUE	0	1	The Site Safety Manager reported to DOB that a worker slipped descending a ladder and injured his ankle. The worker went to the doctor on his own.	No Dispatch					Worker Fall	RIVERSIDE CENTER PARCEL 2 BIT	
2/24/2015	Brooklyn	620	ATLANTIC AVENUE	1	0	A worker was fatally injured when a load of steel trusses shifted during the unloading process and rolled onto the worker.	ECB Violation	#35121188J				Mechanical Construction Equipment	ARENA NOMINEE SUB B,	
2/26/2015	Manhattan	521	WEST 43 STREET	0	1	A worker miss stepped when entering an elevator. DOB found no violating conditions. No DOB action was necessary.	No Action Necessary					Worker Fall	NEW YORK CITY SCHOOL CONSTRUCT	
2/27/2015	Brooklyn	90	FURMAN STREET	0	1	A glazer was injured when supports failed causing the window he was installing to fall on him. The worker was taken to the hospital by ambulance with a possible leg fracture. DOB issued a violation and stop work order.	ECB Violation	#35122351P				Material Fell	BROOKLYN BRIDGE PARK DEVELOPME	
2/27/2015	Manhattan	1	7 AVENUE	0	1	A worker fell approximately six feet when he stepped on a ladder while performing form work. DOB issued violations and stop work order.	ECB Violation	#35122283M/35122286H				Worker Fall	WEST VILLAGE HOLDINGS LLC	
2/27/2015	Manhattan	21	WEST END AVENUE	0	1	A worker was taken to the hospital when dust got under his safety glasses while the worker was drilling holes in a slab to set plates used to install the curtain wall panels.	No Dispatch					Other Construction Related Incidents	RIVERSIDE CENTER PARCEL 2 BIT	
3/3/2015	Manhattan	530	WEST 33 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured her back while welding. EMS was called.	No Dispatch	#35122292Y				Other Construction Related Incidents	NOT ON FILE	
3/3/2015	Manhattan	50	WEST STREET	0	1	A mason injured his back while descending a scaffold. DOB issued violations and stop work order.	ECB Violation					Worker Fall	50 WEST DEVELOPMENT LLC	
3/4/2015	Manhattan	132	WEST 27 STREET	0	1	A worker, carrying material from the hoist down a ramp, fell and injured himself. The worker was taken to the hospital by ambulance.	No Action Necessary					Worker Fall	132 WEST 27TH EQUITIES LLC	
3/4/2015	Manhattan	21	WEST END AVENUE	0	1	A worker slipped on a ramp while unloading a truck. DOB's inspector observed ice throughout the ramp. The worker was taken to the hospital with head injuries. DOB issued a violation and stop work order.	ECB Violation	#35122294H				Worker Fall	RIVERSIDE CENTER PARCEL 2 BIT	
3/4/2015	Manhattan	50	WEST STREET	0	1	A worker fractured his arm when he fell while attempting to climb the rebar cage he was installing. The worker was taken to the hospital by the shop steward. DOB issued a violation and stop work order.	ECB Violation	#35122294H				Worker Fall	50 WEST DEVELOPMENT LLC	
3/9/2015	Queens	44-41	PURVES STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his arm while installing duct work. EMS was called. No DOB action was necessary.	No Action Necessary			NB	420604359	Other Construction Related Incidents	PURVIS HOLDINGS LLC	HSD CONSTRUCTION LLC
3/11/2015	Manhattan	203	EAST 92 STREET	0	2	Two workers fell while working independently. One worker was installing rebar and fell approximately fifteen feet from the eighth to seventh floor. The second worker was between the seventh and eighth floor and fell approximately six feet. Both workers were taken to the hospital by ambulance with unknown injuries. DOB issued a violation and stop work order.	ECB Violation	#35122377N/35122375J				Worker Fall	CARNEGIE PARK LAND HOLDING, LL	
3/11/2015	Manhattan	460	WASHINGTON STREET	0	1	The Site Safety Manager reported to DOB that an electrician tripped over his tools and cut his thumb. The electrician was taken to the emergency room for stitches.	No Dispatch	#35122372Y/35122373X				Worker Fall	BRIDGE LAND WEST LLC	
3/12/2015	Manhattan	15	DESBROSSES STREET	0	1	A security guard fell approximately twelve feet from the ground floor to the bottom of the elevator pit.	No Dispatch			ALT	110360341	Worker Fall	SGN 443 GREENWICH STREET FEE O	443 Developer LLC
3/16/2015	Manhattan	860	WASHINGTON STREET	0	1	A worker was struck by a piece of plywood during stripping operation. The worker was taken to the hospital by a fellow worker with a minor cut. DOB issued violations and stop work order.	ECB Violation	#35108661J				Material Fell	860 WASHINGTON STREET LLC	
3/16/2015	Manhattan	219	EAST 44 STREET	0	1	The Site Safety Manager reported to DOB that a worker poked his finger while holding a board sustaining possible fracture.	No Dispatch					Material Fell	CWC INC.	
3/16/2015	Manhattan	150	CHARLES STREET	0	1	A worker complained of pain when a window tipped over and struck him in the leg, while he was putting on extension cord. The worker was taken to the hospital by ambulance. DOB issued a violation.	ECB Violation	#35108608K				Material Fell	150 CHARLES STREET HOLDINGS, L	
3/17/2015	Brooklyn	REPORTED	ASHLAND PLACE	0	1	A worker was struck by a stringer that deflected after falling on the floor. The worker was taken to the hospital.	ECB Violation					Material Fell	600 FULTON CORP	
3/17/2015	Queens	37-01	138 STREET	0	1	A worker was struck by a piece of concrete while putting on his protective equipment in an area where forms were being stripped. The worker was taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	#35108617M				Material Fell	FLUSHING COMMONS PROPERTY OWNE	
3/18/2015	Manhattan	1	7 AVENUE	1	0	A pedestrian was fatally injured when struck by a section of plywood from a construction fence. DOB issued violations and stop work order.	ECB Violation	#35108670L/35108671N/35108672P				Other Construction Related Incidents	WEST VILLAGE HOLDINGS LLC	
3/18/2015	Manhattan	19	PARK PLACE	0	1	After the owner's representative accessed the twenty-second floor using the hoist without an operator, accompanied by two workers who remained on the hoist, the owners representative was found on a pile of re-shores complaining of back pain. EMS transported the injured representative to the hospital. DOB issued violations and stop work order.	ECB Violation	#35122501L				Mechanical Construction Equipment	ABN REALTY,	
3/19/2015	Manhattan	10	EAST 15 STREET	0	1	A worker fell from a ladder while installing ductwork. The worker was taken to the hospital by ambulance with possible lacerations.	No Action Necessary					Worker Fall	NEW YORK CITY SCHOOL CONSTRUCT	
3/19/2015	Manhattan	232	SEVENTH AVENUE	0	1	A worker sustained an injury to his hand during drilling operations. The worker was taken to the hospital. No violations issued at this time.	No Action Necessary					Other Construction Related Incidents	KARMELENA REALTY CO., LLC	
3/20/2015	Manhattan	252	EAST 57 STREET	0	1	A worker on the fifteenth floor was struck by a Doka panel that fell approximately eight feet when a worker on the sixteenth floor lost control of the Doka panel while attempting to install it. The injured worker was taken to the hospital by ambulance with unknown injuries. DOB issued a violation and stop work order.	Material Fell					Material Fell	NEW YORK CITY EDUCATIONAL CONS	
3/20/2015	Manhattan	99	CHURCH STREET	0	1	The Site Safety Manager reported to DOB that a worker tripped on the ground as he was leaving the site and EMS was called.	No Dispatch					Worker Fall	30 PARK PLACE RESIDENTIAL LLC	
3/23/2015	Manhattan	432	PARK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker tripped on a wire mesh ramp. DOB found no violating conditions during an inspection. No DOB action was necessary.	No Action Necessary					Worker Fall	NEW 56TH AND PARK (NY) OWNER,	

Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/23/2015	Manhattan	245	WEST 14 STREET	0	1	A worker fell and injured his knee when he slipped on ice accumulated on the roof. DOB issued a violation and stop work order.	ECB Violation	#35122229L				Worker Fall	FIRST 14TH LLC	
3/23/2015	Bronx	350	MARCONI STREET	0	1	The Site Safety Manager reported to DOB that an electrician tripped on his wire and hit his forehead. An ambulance was called.	No Dispatch					Worker Fall	HUTCH REALTY PARTNERS LLC	
3/24/2015	Manhattan	21	WEST END AVENUE	0	1	The day after tripping, a worker felt pain and went to the hospital.	ECB Violation					Worker Fall	RIVERSIDE CENTER PARCEL 2 BIT	
3/24/2015	Manhattan	400	EAST 56 STREET	0	1	The Site Safety Manger reported to DOB that a worker fell approximately three feet from a ladder. EMS was called.	No Action Necessary					Worker Fall	PLAZA 400 OWNERS CORP	
3/25/2015	Queens	39-07	57 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut himself on the knee with a grinder. The worker went to the hospital on his own for stitches.	No Dispatch					Other Construction Related Incidents	NEW YORK CITY SCHOOL CONSTRUCT	
3/27/2015	Manhattan	29	EAST 22 STREET	0	1	A worker fell to the bottom of an elevator pit while moving a scaffold over the pit. The worker was transported to the hospital.	ECB Violation	#35127110R	32715CNET201			Worker Fall	NOT ON FILE	EMPIRE GENERAL CONTRACTIN
3/30/2015	Manhattan	855	6 AVENUE	0	1	A worker was injured when control of sheetrock was lost while the sheetrock was being moved from a truck to an A frame. The injured worker was taken to the hospital with a possible fractured ankle. DOB issued a violation and stop work order.	ECB Violation					Material Fell	855 MRU LLC	
3/30/2015	Manhattan	129	WEST 52 STREET	0	1	The Site Safety Manager reported to DOB that a worker was cut on his finger by a piece of glass. The worker was taken to the hospital by taxi.	No Dispatch	#35122311K				Other Construction Related Incidents	135 WEST 52ND STREET OWNER LLC	
3/30/2015	Manhattan	1283	YORK AVENUE	0	2	The Site Safety Manager reported to DOB that two workers sustained concrete burns on their feet and were admitted to the hospital.	ECB Violation					Other Construction Related Incidents	THE NEW YORK AND PRESBYTERIAN	
3/30/2015	Manhattan	1107	BROADWAY	0	1	The Site Safety Manager reported to DOB that a piece of sheetrock fell on top of a workers leg. EMS was called.	No Dispatch	#3510882N				Material Fell	MSWG 1107 BROADWAY OWNER LLC	
3/31/2015	Manhattan	626	1 AVENUE	0	1	A worker sustained injury to his arm when a section of plywood fell one story striking the worker. The worker was taken to the hospital by ambulance.	ECB Violation	#3512299H				Material Fell	616 FIRST AVENUE LLC	
4/1/2015	Brooklyn	360	NEPTUNE AVENUE	1	0	A worker was fatally injured when he fell approximately six stories. The worker was using a powered trowel machine to finish the floor and stepped beyond the protection system that was setback five feet from the edge. DOB issued violations and a stop work order.	ECB Violation					Worker Fall	NEPTUNE GROUP LLC	
4/1/2015	Manhattan		WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that an electrician injured his eyes from an electric arc. The electrician was taken to the hospital.	ECB Violation	35123041Y	040115EE105FM2	N/A	N/A	Other Construction Related Incidents	111 WEST 57TH LH LLC	N/A
4/1/2015	Manhattan	217	WEST 57 STREET	0	1	A worker injured his leg when struck by a waller being lowered along the outer edge of a pipe scaffold. The worker was taken to the hospital.	ECB Violation					Material Fell	BROADWAY 57TH/58TH RETAIL INVE	
4/2/2015	Manhattan	252	EAST 57 STREET	0	1	A concrete worker sprained his wrist when he tripped on rebar. The worker was sent home and returned the next day with a swollen wrist and was sent for X-rays.	No Action Necessary					Worker Fall	NEW YORK CITY EDUCATIONAL CONS	
4/2/2015	Manhattan	252	EAST 57 STREET	0	1	A plumber sustained a laceration to his hand when he attempted to move a dumpster and the dumpster wheel became lodged in a hole, pinning the plumber's hand between the dumpster and a wall. The plumber went to a medical treatment center for stitches.	ECB Violation					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
4/4/2015	Manhattan	433	1 AVENUE	0	1	A pedestrian was struck by a wooden barricade installed to prevent public access to the courtyard. EMS was called.	No Action Necessary			NB	121181176	Scaffold/Shed/Fence/Shoring/Installation	NEW YORK UNIVERSITY	TURNER CONSTRUCTION COMPA
4/6/2015	Manhattan	860	WASHINGTON STREET	0	1	A security guard may have sustained a fractured ankle when a kerflint ran over the his foot. The guard was taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation					Mechanical Construction Equipment	860 WASHINGTON STREET LLC	
4/6/2015	Manhattan	56	LEONARD STREET	0	1	The Site Safety Manager reported to DOB that a worker handling load twisted his knee. EMS was called.	No Dispatch	#35118404H/35118405J/35118406L/55118047N/35118084P/35118089R/35118410Y				Worker Fall	56 LEONARD LLC	
4/6/2015	Manhattan	19	9 AVENUE	1	0	A construction worker was fatally injured when a trench collapsed. The contractor excavated a fourteen feet deep trench for box pit installation. During construction of the box pit, the soil collapsed on the worker.	ECB Violation			Alt	121753058	Excavation/Soil Work	9TH AVENUE DELAWARE OWNER LLC	Harco Consultants corp
4/6/2015	Manhattan	1133	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker may have sustained broken ribs when the worker fell onto steel supports while using stilts. EMS was called.	No Action Necessary					Worker Fall	S.K.I. REALTY, INC.	
4/7/2015	Manhattan	111	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his ribs with a core drill machine. EMS was called.	ECB Violation	#35036532N /35036533P /35036534R				Other Construction Related Incidents	111 WEST 57TH LH LLC	
4/7/2015	Manhattan	111	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that an electrician injured his eyes from an electric arc. The electrician was taken to the hospital.	ECB Violation	#35123041Y	040115EE105FM2	N/A	N/A	Other Construction Related Incidents	111 WEST 57TH LH LLC	N/A
4/7/2015	Manhattan	331	MADISON AVENUE	0	4	Four workers were injured when the marble banister they were using as leverage gave way. The workers were attempting to remove a chandelier from the ceiling.	ECB Violation		040715CERDL01 /02 /03			Material Fell	SLG 331 MADISON LLC	
4/8/2015	Bronx	1512	BOONE AVENUE	0	1	A worker was struck by a truck hitch when the worker entered the barricaded area while the truck was reversing. The worker sustained a bruised leg and was taken to the hospital by ambulance. DOB observed no violating conditions.	ECB Violation					Mechanical Construction Equipment	ALLIED WEST FARMS (NY) LLC	
4/8/2015	Manhattan	175	WEST 60 STREET	0	1	The Site Safety Manager Reported to DOB that a worker cut himself with a grinder and was taken to the hospital by EMS.	No Dispatch					Other Construction Related Incidents	WEST 60TH REALTY LLC	
4/9/2015	Queens	23-01	42 ROAD	0	2	Two workers were injured when panels used for form work fell striking the workers. The workers were passing the panels from the thirteenth floor to the fourteenth floor when the panels stacked in an upright manner became unstable and collapsed on the workers. One worker was transported to the hospital. The other worker was treated on site.	ECB Violation	#35122247P				Material Fell	QPS 23-10 DEVELOPMENT LLC	
4/9/2015	Manhattan	855	6 AVENUE	0	1	The Site Safety Manager reported to DOB that a carpenter injured his hand with a nail and EMS was called.	No Dispatch			NB	121331102	Other Construction Related Incidents	855 MRU LLC	GILBANE BUILDING COMPANY
4/9/2015	Manhattan	18	WEST 56 STREET	0	1	A worker injured his knee when he lost his balance while working on a makeshift platform passing material above. EMS was called. DOB issued a violation.	ECB Violation	#35122589Z				Worker Fall	18 WEST 56 ST LLC	
4/13/2015	Brooklyn	100	WILLOUGHBY STREET	0	1	The Site Safety Manager reported to DOB that a worker hurt his finger while pulling down the concrete shoot during concrete pouring operations. The worker went to the hospital in a cab.	No Dispatch					Other Construction Related Incidents	AVALON WILLOUGHBY WEST, LLC	

Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/13/2015	Manhattan	111	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a scrape while walking by a metal container and went to the hospital on his own. A worker lost his footing while installing rebar and received a laceration to his arm when he reached for the rebar. The worker was transported to the hospital for stitches. DOB observed no violating conditions.	No Action Necessary			ALT 2	140152313	Other Construction Related Incidents	111 WEST 57TH LH LLC	JDS Construction Group
4/13/2015	Manhattan	435	WEST 31 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck in the face by a post from the form work he was erecting slipped from his hand. EMS was called.	No Action Necessary					Worker Fell	AMTRAK	
4/16/2015	Brooklyn	140	SCHERMERHORN STREET	0	1	A worker fell approximately four feet off a ramp while moving sheet rock on an A-frame down the ramp. The worker was taken to the hospital with unknown injuries. DOB issued a violation and stop work order.	No Dispatch	#35108896Y				Other Construction Related Incidents	71 SMITH STREET PROPERTY OWNER	
4/16/2015	Manhattan	1	7 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker slipped on a wet floor injuring his back. EMS was called. DOB observed no excess water during an inspection of the site. No DOB action was necessary.	ECB Violation	#35121543P				Worker Fell	NOT ON FILE	
4/16/2015	Manhattan	215	CHRYSIE STREET	0	1	A worker was injured when the motorized mortar mixer he was using became unstable falling onto the worker. The worker was taken to the hospital in unknown condition. DOB issued a violation.	ECB Violation					Mechanical Construction Equipment	50 WEST DEVELOPMENT LLC	
4/16/2015	Manhattan	50	WEST STREET	0	1	The Site Safety Manager Reported to DOB that a worker cut his finger with a box cutter and went to the hospital for stitches.	No Dispatch			ot	122049899	Other Construction Related Incidents	LAM PLATT STREET HOTEL LLC	C & I PLUMBING CONSTRUCTI
4/20/2015	Queens	42-09	28 STREET	0	1	An electrician was on an A-frame ladder working on a splicing box when he lost his footing and fell approximately six feet. The electrician suffered a head injury and was taken to the hospital by ambulance. A worker fell off a platform approximately eighteen feet above ground level while performing stripping operations. The worker was wearing a harness and was tied off. The worker suffered possible fractured ribs when he came in contact with obstructions while suspended, while being suspended his body came in contact with obstructions. The worker was taken to the hospital by ambulance. DOB issued a violation and stop work order.	No Action Necessary	#35108674Z				Worker Fell	NOT ON FILE	
4/20/2015	Manhattan	507	WEST 28 STREET	0	1	A worker fell through a hole on the twenty-ninth floor and landed on the twenty-eighth floor when the hole covering became dislodged. The worker suffered lacerations to his head and complained of pain in his right leg. The worker was taken to the hospital by ambulance. DOB issued a violation.	ECB Violation	#35108673R				Worker Fell	KADIMA TENTH AVENUE SPE LLC	
4/20/2015	Manhattan	501	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck in the hand by a form being passed from one worker to another. The injured worker was taken to the hospital as a precaution.	No Dispatch					Material Fell	71 SMITH STREET PROPERTY OWNER	
4/21/2015	Brooklyn	71	SMITH STREET	0	1	A worker was struck by waterproofing material that had caught fire. The worker used a fire extinguisher to put out the fire. The worker was treated by the onsite EMT. A fireguard was struck by a heater that fell. The worker sustained possible fractured legs and was taken to the hospital by ambulance.	No Dispatch					Material Fell	THE NEW YORK AND PRESBYTERIAN	
4/22/2015	Manhattan	1283	YORK AVENUE	0	1	A worker was struck by a forklift backing up. The worker was taken to the hospital by ambulance.	ECB Violation	#35122443M				Other Construction Related Incidents	650 MADISON OWNER LLC	
4/23/2015	Brooklyn	286	ASHLAND PLACE	0	1	The Site Safety Manager reported to DOB that a worker was struck by a screw when the screw gun he was using slipped. The worker went to the hospital in a cab.	No Dispatch					Other Construction Related Incidents	KIGGP RENWICK LLC	
4/23/2015	Manhattan	15	RENWICK STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his back while picking up a piece of marble. The worker was taken to the hospital by EMS.	No Dispatch					Other Construction Related Incidents	155 EAST 79TH STREET, LLC	
4/23/2015	Manhattan	50	WEST STREET	0	1	The Site Safety Manager reported to DOB that a worker tripped and went to the hospital on his own.	No Dispatch	#35122270N				Worker Fell	50 WEST DEVELOPMENT LLC	
4/27/2015	Manhattan	220	CENTRAL PARK WEST	0	1	The Site Safety Manager reported to DOB that a worker injured his hand while pushing a container. The worker went to urgent care on his own.	No Dispatch	#35120692Y/35120693X/35120694H/35120696L				Other Construction Related Incidents	ALDEN OWNERS INC (THE)	
4/27/2015	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was struck on the hand by lumber being unloaded by another worker. The injured worker went to the triage center of the hospital.	No Dispatch					Material Fell	THE NEW YORK AND PRESBYTERIAN	
4/27/2015	Brooklyn	336	FLATBUSH AVENUE EXTENSION	0	1	The Site Safety Manager Reported to DOB that a carpenter pinched her hand between sheetrock and the wall while moving sheetrock on an A-frame. EMS was called.	No Dispatch					Other Construction Related Incidents	D C A S	
4/29/2015	Manhattan	151	WEST 34 STREET	0	1	The Site Safety Manager Reported to DOB that a worker cut his arm with a utility knife. The worker was taken to the hospital.	No Dispatch			OT	140313177	Other Construction Related Incidents		STRUCTURE TONE INC
5/1/2015	Brooklyn	1705	DEAN STREET	0	1	A worker was injured when the trench he was in collapsed. The worker was removed from the trench by FDNY and taken to the hospital by ambulance. DOB issued violations and a stop work order.	ECB Violation					Excavation/Soil Work	DEAN STREET PROJECT LLC	
5/1/2015	Manhattan	7	21ST STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his leg while cutting plywood. EMS was called.	No Dispatch	#35103891H				Other Construction Related Incidents	7 WEST 21 LLC C/O FRIEDLAND PROPERTIES	
5/4/2015	Brooklyn	1511	BEDFORD AVENUE	0	1	The Site Safety Manager reported to DOB that a worker picking up garbage stepped on a rock and twisted his back. The worker called EMS.	No Dispatch					Worker Fell	1515 BEDFORD AVENUE REALTY LLC	
5/4/2015	Manhattan	101	WEST 28 STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a cut to his arm and was taken to the hospital for stitches.	No Dispatch					Other Construction Related Incidents	815 NY LENDER LLC	
5/4/2015	Manhattan	111	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a window weight fell on a worker's foot during removal of the window. The worker was transported to the hospital. A worker was struck in the back when formwork fell during installation. The worker was taken for medical treatment and returned to work. DOB issued a violation and stop work order.	No Dispatch					Material Fell	111 WEST 57TH LH LLC	
5/4/2015	Manhattan	41	EAST 22 STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a cut to his arm and was taken to the hospital for stitches.	ECB Violation					Material Fell	45 EAST 22ND STREET PROPERTY L	
5/5/2015	Brooklyn	305	GRAND STREET	0	2	Two workers fell from a scaffold sustaining unknown injuries.	ECB Violation		05051CSBUW07 - CSSUW09			Worker Fell	305 GRAND LLC	Brooklyn GC LLC
5/5/2015	Queens	131-07	40 ROAD	0	1	A worker was injured when his leg was pinned between a beam and a load of steel tubes being hoisted by a crane. The worker was taken to the hospital. DOB issued a violation and stop work order.	ECB Violation	#35131920K/35131921M/35131922Y				Mechanical Construction Equipment	NOT ON FILE	

Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/7/2015	Queens	29-07	QUEENS PLAZA NORTH	0	1	The Site Safety Manager reported to DOB that debris fell from the third floor striking a child. The DOB inspector was unable to determine that the small injury on the child's arm was sustained at the site. No evidence of fallen debris was observed.	No Action Necessary					Material Fell	GRANITE QUEENS PLAZA LLC	
5/8/2015	Manhattan	1114	AVENUE OF THE AMERICAS	0	1	The Site Safety Manager reported to DOB that a worker fell approximately ten feet into the scuttle hull. FDNY and EMS was called to the site.	ECB Violation		050815SCSSUJAH01-050815SCSSUJAH02	Alt 2	121984488	Worker Fall	1114 6TH AVENUE OWNER LLC	Hold Construction Corp
5/8/2015	Manhattan	35	WEST 15 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his thumb while cutting tile. The worker walked to the hospital.	No Dispatch	#35131731L/35131732N				Other Construction Related Incidents	NOT ON FILE	
5/8/2015	Manhattan	530	WEST 33 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his finger while moving a material cart and EMS was called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
5/9/2015	Manhattan	175	WEST 60 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his foot while unloading CWB. EMS was called.	No Dispatch					Other Construction Related Incidents	WEST 60TH REALTY LLC	
5/11/2015	Brooklyn	1511	BEDFORD AVENUE	0	1	The Site Safety Manager reported to DOB that a worker injured his foot while moving a plank and stepped on a beam. EMS was called.	No Dispatch					Other Construction Related Incidents	1515 BEDFORD AVENUE REALTY LLC	
5/11/2015	Manhattan	823	1 AVENUE	0	1	The Site Safety Manager reported to DOB that an iron worker twisted his ankle while descending a ladder and EMS was called.	No Dispatch					Worker Fall	G-2/10 UNP REALTY, LLC	
5/11/2015	Staten Island	7	NAVY PIER COURT	0	1	A worker fell approximately fifteen feet when he leaned on the vertical netting and the cables gave way. The worker was conscious with no visible laceration or fractures when taken to the hospital by ambulance.	ECB Violation					Worker Fall	HOMEPORT I, LLC	
5/12/2015	Manhattan	20	EAST END AVENUE	0	1	A worker sustained a possible broken wrist and laceration to the face when he fell from a rebar cart. The worker was standing on the cart while passing rebar from the first floor to the second floor. The worker was taken to the hospital by ambulance.	ECB Violation					Worker Fall	20 EEA PARTNERS LLC	
5/13/2015	Manhattan	1411	BROADWAY	0	4	DOB issued a violation and stop work order. A pedestrian was struck by a piece of rigid foam insulation that fell from the building. The pedestrian did not receive medical attention and left the site. DOB issued a violation and stop work order.	ECB Violation		51315CENCM01 & 02	ALTERATION TYPE 3	121890793-01-EQ-OT	Scaffold/Shed/Fence/Shoring/Installation	1411 IC-SIC PROPERTY LLC	ALL-SAFE LLC
5/13/2015	Manhattan	1110	PARK AVENUE	0	1	A worker was fatally injured when he fell from sidewalk shed while climbing on the ladder. The worker lost his balance on the ladder and fell when the 2X10 he grabbed gave way.	ECB Violation	#35131990X/35131993L				Material Fell	89 PARK AVENUE LLC	
5/13/2015	Bronx	1430	WEBSTER AVENUE	1	0	A resident was struck by some plaster during renovation. The resident was taken to the hospital by ambulance.	ECB Violation	051315SCSSUJ22-05		Alt 3	220049775	Worker Fall	NYC HOUSING AUTHORITY	Metropolitan Enterprises
5/14/2015	Brooklyn	342	LAFAYETTE AVENUE	0	1	The Site Safety Manager reported to DOB that a worker injured his elbow while opening a gang box. The worker was taken to the hospital by a company worker.	ECB Violation	#35118063Z/35118064K	051415CERDM02 & 03	ALTERATION TYPE 2	320813679-01-EW-OT	Material Fell	PARK MONROE REHAB HOUSING D	MDG DESIGN & CONSTR LLC
5/14/2015	Manhattan	130	EAST 82 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his elbow while opening a gang box. The worker was taken to the hospital by a company worker.	No Dispatch	#35126887L / 35126887L				Other Construction Related Incidents	134 EAST 82 LLC	
5/15/2015	Brooklyn	285	JAY STREET	0	1	The Site Safety Manager reported to DOB that a steel worker fell down the stairs, approximately 3 steps, and complained of back pain. EMS was called.	No Dispatch					Worker Fall	DORMITORY AUTHORITY OF THE STA	
5/15/2015	Queens	2745	JACKSON AVENUE	0	1	A worker fell from a ladder when he lost control of the drill he was using to drill anchor point for rebar. The worker was taken to the hospital by ambulance with scrapes and bruises.	ECB Violation					Worker Fall	27-45 JACKSON AVENUE LLC	
5/18/2015	Manhattan	68	CHARLTON STREET	0	1	A worker suffered from smoke inhalation when sparks ignited waterproofing on the foundation wall. There was a fireguard with extinguishers present. The fire continued to ignite and FDNY was called to extinguish the fire. The worker was taken to the hospital by ambulance.	ECB Violation					Excavation/Soil Work	68 & 74 CHARLTON STREET COMAPN	
5/19/2015	Manhattan	507	WEST 28 STREET	0	1	A worker fell from the first floor to the basement. The worker was conscious when taken to the hospital by ambulance. DOB issued violations.	ECB Violation	#35130939X				Worker Fall	KADMA TENTH AVENUE SPE LLC	
5/19/2015	Manhattan	159-48	HARLEM RIVER DRIVE	0	1	A worker fell through a corrugated metal decking while dismantling a sidewalk shed. The worker was taken to the hospital with minor injuries and was released the next day. DOB issued a violation.	ECB Violation		051915SCSSUJ22	Alt 3	140270276	Worker Fall	N Y C H A F H A	Crew Contracting of NJ
5/19/2015	Brooklyn	363	BOND STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger off while pulling rebar. EMS was called.	No Dispatch	#35132105Z				Other Construction Related Incidents	LSG 363 BOND STREET LLC	
5/19/2015	Bronx	530	ZEREGA AVENUE	0	2	Two workers were injured when the steel structure being erected collapsed. The injured workers were transported to the hospital in unknown condition. DOB issued a violation and stop work order.	ECB Violation		051915CENEWB01	NB	220352892	Material Fell	THE CITY OF NEW YORK	HMC Construction
5/20/2015	Brooklyn	535	CARLTON AVENUE	0	1	A construction worker was struck by falling bicycle style guard rails that fell when the construction fence gate was opened inward, knocking the guardrails into the excavation. The worker extricated himself from the excavation and was taken to the hospital by ambulance. DOB issued violations.	ECB Violation	#35127028H				Material Fell	ATLANTIC YARDS NOMINEE SUB A L	
5/21/2015	Brooklyn	409	FULTON STREET	0	1	FDNY reported that a worker tripped and fell off a sidewalk shed. The worker was taken to the hospital with minor injuries. No workers were on site when DOB arrived. DOB issued a violation.	ECB Violation	#35130650P	052115ER02RJ01	Alt 3	340256403	Worker Fall	BNN FULTON FLUSHING OWNER LLC	LUX RESTORATION CORP
5/26/2015	Manhattan	605	WEST 128 STREET	0	1	The Site Safety Manager reported to DOB that a worker was injured while unloading steel panels from a truck. The worker went to an urgent care facility for stitches.	No Dispatch	#35137157N				Other Construction Related Incidents	TRUSTEES OF COLUMBIA UNIVERSIT	
5/26/2015	Queens	39-07	57 STREET	0	1	The Site Safety Manager reported to DOB that a plumber sustained burns while soldering pipe. The worker was taken to the hospital by the Fireman.	No Action Necessary					Other Construction Related Incidents	NEW YORK CITY SCHOOL CONSTRUCT	
5/27/2015	Queens	23-01	42 ROAD	0	1	A Site Safety Manager reported to DOB that a laborer stepped on a nail and went to a private medical facility for a tetanus shot. A Site Safety Manager reported to DOB that a laborer stepped on a nail and went to a private medical facility for a tetanus shot.	No Dispatch					Other Construction Related Incidents	OPS 23-10 DEVELOPMENT LLC	
5/28/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his foot while moving a door. The worker went to a medical facility for X-rays.	No Dispatch					Other Construction Related Incidents	TRUSTEES OF COLUMBIA UNIVERSIT	
5/28/2015	Manhattan	585	8 AVENUE	0	1	A pedestrian slipped on a foot ramp and was taken to the hospital by ambulance. DOB issued a violation.	ECB Violation	N/A				Other Construction Related Incidents	IMDN HOLDING LLC	

Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/28/2015	Manhattan	252	East 57 street	0	1	A worker complained of dizziness after being struck on top of his helmet. The site medical tech recommended the worker go to the hospital for further treatment. The worker's partner did not see the incident and DOB observed no evidence of any fallen material. No DOB action was necessary.	No Action Necessary					Worker Fell	NEW YORK CITY EDUCATIONAL CONS	
5/28/2015	Manhattan	110	WEST 96 STREET	0	1	A worker fell from the top deck of twelve foot high sidewalk shed through the fire escape opening. The worker was taken to the hospital.	No Action Necessary	#35130044P	N/A	Alt 2	121142708	Worker Fell	TOV EQUITIES	Vlad Restoration
5/29/2015	Manhattan	300	CHERRY STREET	0	1	During asbestos removal, a worker was struck by a fork lift and sustained a broken leg.	Referred to another Unit/City Agency					Mechanical Construction Equipment	NYC CITY HSG AUTHORITY	
5/29/2015	Queens	39-07	57 STREET	0	1	An electrician was struck on his hard hat by a pipe that fell. The pipe was leaning against a wall and fell when another worker kicked the plank on which the pipe rested causing it to fall. The injured worker was taken to the hospital with no visible injury. DOB issued a violation.	ECB Violation	#3513105R				Material Fell	NEW YORK CITY SCHOOL CONSTRUCT	
5/30/2015	Brooklyn	433	LAFAYETTE AVENUE	0	1	During demolition of parapet or lintel, a brick fell striking the hard hat of a worker working below. The injured worker was taken to the hospital. DOB issued violations and stop work order.						Material Fell	NYC HOUSING AUTHORITY	
5/31/2015	Manhattan	261	MADISON AVENUE	0	7	Seven people were injured when a crane dropped the refrigerant absorbing unit it was lifting. The Site Safety Manager reported to DOB that a worker was caught between a cart and rail as he was helping to load a hoist. The injured worker was taken to the hospital.	DOB Violation		653115CNE01LC & 2LC	ALTERATION TYPE 2 CN015315	122334429-01-EW-OT	Mechanical Construction Equipment	260-261 MADISON AVE LLC	ASRR CONSTRUCTION LLC
6/1/2015	Manhattan	860	WASHINGTON STREET	0	1	The Site Safety Manager reported to DOB that a carpenter's arm was cut and he went for medical treatment and returned to work.	No Dispatch			New Building	121328483	Other Construction Related Incidents	860 WASHINGTON STREET LLC	JAN GRIMSLAND
6/2/2015	Manhattan	150	CHARLES STREET	0	1	A worker was struck by a bolt during installation of a tower crane. The worker was taken to urgent care by cab.	No Dispatch					Other Construction Related Incidents	150 CHARLES STREET HOLDINGS, L	
6/2/2015	Manhattan	41	EAST 22 STREET	0	1	The Site Safety Manager reported to DOB that a Port Authority LT reported that a construction worker claimed to have been struck by a nail that fell from the site. The worker went to the hospital for a tetanus shot.	ECB Violation	#35116665R				Material Fell	133 GREENWICH STREET ASSOCIATE	
6/4/2015	Queens	28-30	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker's hand was pinched when the excavation cage they were loading was put down. The worker went to a clinic for a tetanus shot.	No Dispatch	#35130275M/35130276Y				Other Construction Related Incidents	LC DEVELOPMENT OWNER, LP.	
6/4/2015	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that while taking down a scaffold panel, it bounced off the floor and struck a worker's foot. The worker was taken to First Med.	No Dispatch					Other Construction Related Incidents	VNO 225 WEST 88TH STREET LLC	
6/4/2015	Manhattan	135	WEST 52 STREET	0	1	The Site Safety Manager reported to DOB that a glass panel fell on a workers foot during unloading of the panel. The worker was sent to the hospital for observation. No DOB action was necessary.	No Action Necessary					Other Construction Related Incidents	135 WEST 52ND STREET OWNER LLC	
6/4/2015	Brooklyn	285	JAY STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his leg while removing steel and EMS was called.	No Dispatch					Other Construction Related Incidents	DORMITORY AUTHORITY OF THE STA	
6/4/2015	Brooklyn	181	FRONT STREET	0	1	A steel beam fell on a workers foot when workers used an excavator machine with shackle halfway out to create a makeshift hook to lift the steel beam. The injured worker was taken to the hospital. DOB issued a violation and stop work order.	ECB Violation					Mechanical Construction Equipment	177 FRONT PROPERTY OWNER, LL	
6/7/2015	Brooklyn	505	GATES AVENUE	0	1	A pedestrian was injured when a section of chain link fence fell. The pedestrian was taken to the hospital with a head injury. DOB issued a violation.	ECB Violation		060715CERDM01			Scaffold/Shed/Fence/Shoring/Installation	NYC HOUSING AUTHORITY	
6/8/2015	Manhattan	70	CHARLTON STREET	0	1	The Site Safety Manager reported to DOB that a worker was stripping pile and was hit in the eye area. The worker was sent for medical treatment.	No Dispatch	#35126892X				Material Fell	68 & 74 CHARLTON STREET COMAPN	
6/9/2015	Manhattan	33	WASHINGTON SQUARE WEST	0	1	The Site Safety Manager reported to DOB that a carpenter cut his finger while moving bathroom stalls. The carpenter was taken to the emergency room for stitches.	No Dispatch					Other Construction Related Incidents	NEW YORK UNIVERSITY	
6/9/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported to DOB that an electrician slipped while pushing a cart and pulled his left shoulder muscle. The electrician went on his own for X-rays.	No Dispatch					Other Construction Related Incidents	TRUSTEES OF COLUMBIA UNIVERSIT	
6/10/2015	Brooklyn	285	JAY STREET	0	1	The Site Safety Manager reported to DOB that a worker's leg was pinched while moving a cart onto a hoist. EMS was called.	No Dispatch					Other Construction Related Incidents	DORMITORY AUTHORITY OF THE STA	
6/10/2015	Brooklyn	626	FLATBUSH AVENUE	0	1	The Site Safety Manager reported that a pedestrian was struck on the hand by a brick that fell from approximately the twentieth floor. The pedestrian was taken to the hospital by EMS with minor injury.	ECB Violation					Material Fell	HUDSON CBD FLATBUSH LLC	
6/12/2015	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a carpenter was struck on the arm by a piece of form work sustaining a slight laceration. The carpenter was sent for medical attention.	No Dispatch	#35109095Z/35109096K				Other Construction Related Incidents	VNO 225 WEST 88TH STREET LLC	
6/13/2015	Manhattan	855	6 AVENUE	0	1	A worker was injured when sheetrock fell off an A-frame being used to move the sheetrock. The worker was taken to the hospital by ambulance in unbroken condition. No DOB action was necessary.	No Action Necessary					Other Construction Related Incidents	855 MRU LLC	
6/13/2015	Manhattan	701	7 AVENUE	0	1	The Site Safety Manager reported to DOB that a pedestrian tripped and fell in front of site. EMS was called.	No Dispatch					Other Construction Related Incidents	701 SEVENTH PROPERTY OWNER LLC	
6/15/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported a worker cut his arm on a piece of metal stud and went to the hospital for stitches.	No Dispatch					Other Construction Related Incidents	TRUSTEES OF COLUMBIA UNIVERSIT	
6/16/2015	Manhattan	1	7 AVENUE	0	1	A worker fell down to the next level when he tripped on a plank being used as a mud sill under a scaffold and was extending approximately four feet beyond the scaffold. The injured worker was taken to the hospital. DOB issued a violation and stop work order.	ECB Violation					Worker Fell	WEST VILLAGE HOLDINGS LLC	
6/16/2015	Manhattan	475	PARK AVENUE SOUTH	0	1	An engineer sustained a laceration and back pain when she fell when the extension ladder she was using to access a scaffold, kicked out. The engineer was taken to the hospital by ambulance. No DOB action was necessary.	No Action Necessary	#35131056R				Worker Fell	475 PARK AVENUE SOUTH	
6/18/2015	Manhattan	100	EAST END AVENUE	0	1	The Site Safety Manager reported to DOB that a laborer dropped a door on his foot and was transported to the hospital.	No Dispatch					Other Construction Related Incidents	THE CHAPIN SCHOOL LTD	
6/19/2015	Manhattan	303	EAST 51 STREET	0	1	A worker fell approximately ten to twelve feet when the plank he was using broke. The plank was nailed at one end and extended off a scaffold and used to access the work. The injured worker was taken to the hospital. DOB issued a violation and stop work order.	ECB Violation					Worker Fell	51ST STREET MAIN LOT OWNER LLC	

Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/19/2015	Manhattan	310	WEST 40 STREET	0	1	A worker fell through a hole after removing the protection. The worker was taken to the hospital by ambulance in unknown condition. DOB issued violations and stop work order.	ECB Violation	#35129956J				Worker Fell	NOT ON FILE	
6/22/2015	Manhattan	444	10 AVENUE	0	1	The Site Safety Manager reported to DOB that a concrete worker scraped his arm with a piece of concrete while cleaning the stairs and required stitches.	No Access	#351031059M/35131061L/35131060J				Other Construction Related Incidents	CARE REALTY CORP	
6/24/2015	Manhattan	150	CHARLES STREET	0	1	The Site Safety Manager reported to DOB that an electrician working in the cellar fell from an eight foot ladder and sustained arm and head injuries.	No Dispatch					Worker Fell	150 CHARLES STREET HOLDINGS, L	
6/24/2015	Brooklyn	370	JAY STREET	0	1	The Site Safety Manager reported to DOB that a worker fell approximately three feet from a six foot 'A' frame ladder while doing dust work. EMS was called.	No Dispatch			OT	321130478	Worker Fell	NOT ON FILE	GRACIANO CORP
6/24/2015	Bronx	1191	BOSTON ROAD	0	1	The Site Safety Manager reported to DOB that a cement mixer driver fell while cleaning the chute and sustained 1 a head injury.	No Dispatch					Worker Fell	BOSTON ROAD II HOUSING DEVELOP	
6/25/2015	Brooklyn	365	BOND STREET	0	1	The Fire Safety reported to DOB that a worker fell one foot off a whaler and EMS was called.	No Dispatch					Worker Fell	LSG 365 BOND STREET LLC	
6/26/2015	Manhattan	221	WEST 29 STREET	0	1	A worker was struck by drilling equipment while four workers were drilling caissons. The injured worker was conscious when taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	#35129959P				Mechanical Construction Equipment	29 PARK LLC	
6/29/2015	Manhattan	50	WEST STREET	0	1	The Site Safety Manager reported to DOB that a worker pierced his forearm with a nail while stripping forms. The worker went to the doctor on his own.	No Dispatch	#35129959P				Other Construction Related Incidents	50 WEST DEVELOPMENT LLC	
6/30/2015	Manhattan	203	EAST 92 STREET	0	1	A worker sustained an electrical shock when the worker struck an electrical line while chipping concrete at a ground level. The worker was taken to the hospital.	ECB Violation					Other Construction Related Incidents	CARNEGIE PARK LAND HOLDING, LL	
6/30/2015	Manhattan	305	WEST 46 STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a laceration to his hand when he the glass cutter slipped while he was lifting a glass door. The worker was sent to the hospital for stitches.	No Dispatch	#35146139Y				Other Construction Related Incidents	741 EIGHTH AVENUE OWNERS, LLC	
7/1/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker stepped on a nail while stripping a floor. The worker went to an urgent care facility.	No Dispatch					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
7/1/2015	Manhattan	41	EAST 22 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck in the nose by plywood while the plywood was being passed from one worker to the other. The injured worker was taken to a medical office.	No Dispatch					Other Construction Related Incidents	45 EAST 22ND STREET PROPERTY L	
7/1/2015	Manhattan	626	FIRST AVENUE	0	1	The Site Safety Manager reported to DOB that an electrician complained of pain and was taken to the hospital by EMS when he cut the banding on conduit and some tubing rolled onto his legs.	No Dispatch					Other Construction Related Incidents	616 FIRST AVENUE LLC	
7/3/2015	Manhattan	500	WEST 33 STREET	0	1	The Site Safety manager reported to DOB that a worker was struck in the head with a piece of steel that fell. The worker was taken to the hospital by EMS.						Material Fell	NOT ON FILE	
7/6/2015	Manhattan	225	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker pulled his shoulder when he set down the 2x4's he was carrying. The injured worker went to an urgent care facility.	No Dispatch					Other Construction Related Incidents	225 EAST 57TH STREET CONDOMINI	
7/7/2015	Brooklyn	368	JAY STREET	0	4	Four workers were injured when they lost control of the four hundred pound Halon tank they were carrying down the stairs. The tank fell from the fourteen floor to the thirteenth floor, striking all four of the workers. The workers sustained various fractures and were taken to the hospital by ambulance. DOB issued violations and a stop work order.	ECB Violation	#35121024N				Material Fell	NOT ON FILE	
7/8/2015	Manhattan	155	WEST 18 STREET	0	1	The Site Safety Manager reported to DOB that a plumber injured his finger while connecting some pipes. The plumber was taken to the hospital.	No Dispatch					Other Construction Related Incidents	IGI 155 W18 LLC	
7/8/2015	Queens	126-04	133 AVENUE	0	3	Three workers fell approximately nine feet when the flooring system dislodged and collapsed into the cellar. The workers sustained minor injuries and walked from the site.	ECB Violation	#350796221P/350796222R/350796232Z	070815CERDF02, 03 & 04	ALTERATION TYPE 1	420859823-01-AL	Material Fell	SHREE RADHA KRISHNA, LLC	KAJETEUR CONSTRUCTION INC
7/9/2015	Manhattan	15	RENWICK STREET	0	1	The Site Safety Manager reported to DOB that an electrician cut his hand and was taken to the hospital.	No Dispatch			NB	104502566	Other Construction Related Incidents	IGIGGP RENWICK LLC	BRAVO BUILDERS LLC
7/10/2015	Manhattan	219	EAST 44 STREET	0	1	A welder was struck by wood that fell from a bulkhead being framed by a carpenter working above the welder. The injured welder was taken to the hospital. DOB issued a violation and stop work order.	ECB Violation	#35130249Z				Material Fell	CWC INC.	
7/11/2015	Bronx	1140	ANDERSON AVENUE	0	1	A concrete slab partially collapsed injuring the super of the building.	ECB Violation	#35137286J/35136662J	071115CENMR01, 02			Material Fell	1150 REALTY LLC	
7/13/2015	Manhattan	22	THAMES STREET	0	1	While standing on the wrong side of the wrench during caisson drilling operation, a worker's ankle was pinched against concrete by the wrench. The injured worker was taken to the hospital. The worker had received toolbox training concerning drilling operations. No DOB action was necessary.	No Action Necessary					Excavation/Soil Work	VS 125 LLC	
7/14/2015	Manhattan	600	WEST 58 STREET	0	1	The Site Safety Manager reported to DOB that a ragman twisted his ankle while in the street directing traffic. The ragman was taken to the hospital.	No Dispatch					Worker Fell	FALDING, LLC	
7/14/2015	Manhattan	155	WEST 18 STREET	0	1	The Site Safety Manager reported to DOB that a plumber's helper cut his hand while cutting pipe. The worker was taken to the hospital.	No Dispatch					Other Construction Related Incidents	IGI 155 W18 LLC	
7/14/2015	Brooklyn	51	JAY STREET	0	2	A section of masonry approximately 8 ft. X 2 ft. X 2 inches, fell on a worker causing unknown injuries. A second worker sustained minor leg injuries. DOB issued a violation and stop work order.	ECB Violation	#35037509H	071415CERDF01	AL 1	320580395	Material Fell	201 WATER STREET LLC	HUDSON MERIDIAN CONSTRUCT
7/14/2015	Brooklyn	237	11 STREET	0	1	A worker was struck by wood from a 2x4 that split when it was run over by a bobcat. The worker sustained a bruise to the head and was taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	#35130391J				Mechanical Construction Equipment	470 4TH AVENUE INVESTORS LLC	
7/14/2015	Brooklyn	1438	FULTON STREET	0	1	A worker was injured due to a partial building collapse of a building under demolition.	ECB Violation					Other Construction Related Incidents	FULTON STREET HOLDINGS LLC	
7/16/2015	Manhattan	60	EAST 86 STREET	0	1	The Site Safety Manager reported to DOB that a stone setter sustained a cut on his arm and transported himself to a local care facility. The stone setter returned to work.	No Dispatch					Other Construction Related Incidents	60 EAST 86TH STREET OWNER LLC	
7/16/2015	Manhattan	70	CHARLTON STREET	0	1	The Site Safety Manager reported to DOB that a worker hurt his leg when he fell off a ladder and was taken to a local medical facility.	No Dispatch					Worker Fell	88 & 74 CHARLTON STREET COMPAN	



Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/16/2015	Staten Island	644	BLOOMINGDALE ROAD	0	1	The Site Safety Manager reported to DOB that a worker cut his finger and was taken to the hospital by the foreman.	No Dispatch					Other Construction Related Incidents	DCAS/DEPARTMENT OF EDUCATION	
7/17/2015	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker slipped while on a ladder hurting the back of his neck, arm and leg. The worker was taken to an area clinic by other staff.	No Dispatch					Worker Fell	THE NEW YORK AND PRESBYTERIAN	
7/18/2015	Manhattan	432	PARK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker fell into a grated vault and was taken to the hospital.	No Dispatch					Worker Fell	NEW 56TH AND PARK (NY) OWNER,	
7/18/2015	Queens	37-01	138 STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped while descending a scaffold. The worker went to a local hospital with no serious injuries.	No Dispatch					Worker Fell	FLUSHING COMMONS PROPERTY OWNE	
7/20/2015	Manhattan	626	1 AVENUE	0	1	While moving the cocoon system a worker was struck by a section of wood when the knot slipped as the wood was being lifted. The struck worker was taken to hospital. DOB issued violations and a stop work order.	ECB Violation	#35129696M/35129697Y/35129698X				Material Fell	616 FIRST AVENUE LLC	
7/20/2015	Manhattan	33	WASHINGTON SQUARE WEST	0	1	The Project Manager reported to DOB that a worker cut his finger while installing a railing on the first floor. The worker went to a medical facility on his own.	No Dispatch					Other Construction Related Incidents	NEW YORK UNIVERSITY	
7/20/2015	Manhattan	1918	1918 1 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his hand and received stitches at the hospital. The Site Safety Manager reported to DOB that a worker was struck in the ribs when the line drill he was operating snapped back, hitting the worker. EMS was called.	No Dispatch			GC	122437817	Other Construction Related Incidents		JOSEPH PROCIDA
7/22/2015	Manhattan	524	EAST 74 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck in the ribs when the line drill he was operating snapped back, hitting the worker. EMS was called.	ECB Violation	35139177J/35139178L		NB	121237833	Other Construction Related Incidents	CITY UNIVERSITY CONSTRUCTION F	Turner Construction
7/23/2015	Brooklyn	168	39 STREET	0	1	A steel worker fell approximately twenty feet from the ninth floor to the eighth floor roof of the existing structure. The worker was wearing a safety harness but was not tied off while installing decking. The worker was conscious and taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	#35130534H				Worker Fell	19-20 BUSH TERMINAL OWNER LP	
7/23/2015	Manhattan	400	PARK AVENUE	0	1	The Site Safety Manager reported to DOB that a concrete chip struck a worker in the eye, under the worker's safety glasses. The worker was taken to the hospital.	No Dispatch					Other Construction Related Incidents	LBB 400 LLC	
7/23/2015	Manhattan	99	WALL STREET	0	1	The Site Safety Manager reported to DOB that a plumber cut his finger on a metal stud and was taken to the hospital.	No Dispatch					Other Construction Related Incidents	99 WALL DEVELOPMENT INC.	
7/24/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker was injured when the mini container he was pushing tipped causing a piece of rebar to cut his arm. The worker was sent to the hospital for stitches.	No Dispatch					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
7/24/2015	Manhattan	317	MADISON AVENUE	0	2	Two workers were injured during demolition operations when a wall collapsed. The workers fell from a supported scaffold they were using to remove the ceiling under a mezzanine floor disabling the wall. The workers were taken to the hospital.	ECB Violation	#35136925M	072415CERDF01	ALTERATION TYPE 2	122274617-01-EW-OT	Material Fell	ONE VANDERBILT OWNER LLC	W5 GROUP LLC
7/27/2015	Queens	43-25	HUNTER STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger and an ambulance was called.	No Dispatch					Other Construction Related Incidents	43-25 HUNTER I LLC	
7/27/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a ladder fell on the deck and cut his shin, requiring stitches.	No Dispatch					Worker Fell	NEW YORK CITY EDUCATIONAL CONS	
7/27/2015	Brooklyn	336	FLATBUSH AVENUE EXTENSION	0	1	A worker fell approximately four and a half feet from a scissor lift while attempting to exit the lift. The worker was taken to the hospital. No DOB action was necessary.	No Action Necessary			NB	320515723-01-NB	Worker Fell	D C A S	LEND LEASE (US) CONSTRUCT
7/28/2015	Manhattan	215	PEARL STREET	0	1	A worker was struck by a bundle of rebar that was being moved by a machine. The worker was taken to the hospital by ambulance. DOB issued violations and a stop work order.	ECB Violation					Mechanical Construction Equipment	LAM PEARL STREET HOTEL LLC	
7/28/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a concrete worker injured his finger while shoveling concrete and went to the hospital for stitches.	No Dispatch			NB	121328321-01-NB	Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	LEND LEASE (US) CONSTRUCT
7/30/2015	Manhattan	252	EAST 57 STREET	0	1	A worker was struck on the ankle when the material he unbanded for a pick became uneven and struck his ankle. The worker was taken to the hospital.	ECB Violation					Material Fell	NEW YORK CITY EDUCATIONAL CONS	
7/30/2015	Manhattan	743	5 AVENUE	0	1	A worker fell from a ladder while exiting finished concrete excavation. The worker sustained minor injuries and was taken to the hospital. DOB issued a violation and stop work order.	ECB Violation	#35127049R		NB	121186224-01-NB	Worker Fell	743 FIFTH HOLDINGS LLC	SHAWMUT WOODWORKING & SUP
7/31/2015	Manhattan	1283	YORK AVENUE	0	1	An iron worker was struck by a column when it became unstable while workers were separating the load. The worker was conscious and was taken to the hospital.	No Action Necessary					Material Fell	THE NEW YORK AND PRESBYTERIAN	
7/31/2015	Manhattan	342	EAST 24 STREET	0	1	The Site Safety Manager reported to DOB that a car ran over a flagman's toes. EMS was called.	No Dispatch					Other Construction Related Incidents	340 EAST 24TH STREET LLC	
7/31/2015	Manhattan	5	BEEKMAN STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his leg and EMS was called.	No Dispatch					Other Construction Related Incidents	5 BEEKMAN PROPERTY OWNER LLC	
8/1/2015	Brooklyn	325	SOUTH 3 STREET	0	1	A worker fell off a baker scaffold while doing plaster work. The worker was taken to the hospital.	No Action Necessary					Worker Fell	DCAS/DEPARTMENT OF EDUCATION	
8/3/2015	Manhattan	435	WEST 31 STREET	0	1	A worker on the second floor fell through the vertical netting to ground floor approximately 25 feet below. The worker was taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	#35130559Y				Worker Fell	BROOKFIELD PROPERTIES W 33RD C	
8/3/2015	Manhattan	18	WEST 56 STREET	0	1	A scaffold erector fell approximately twenty-five feet while adjusting scaffold used as roof protection for an A.C. Unit on the adjoining property. The worker was taken to the hospital by ambulance. DOB issued 1 violation and a stop work order.	ECB Violation	#35130556Z/35130557K/35130558M				Scaffold/Shed/Fence/Shoring/Installation	18 WEST 56 ST LLC	
8/3/2015	Brooklyn	420	TOMPKINS AVENUE	0	1	A worker fell approximately ten feet from the second floor to the first floor, while installing cable for vertical netting. The worker was wearing a harness but was not tied off. The worker was taken to the hospital. DOB issued a violation and stop work order.	ECB Violation	#35145509H				Worker Fell	420 TOMPKINS LLC	
8/4/2015	Brooklyn	88	WITHERS STREET	0	1	The Site Safety Manager reported to DOB that a worker fell approximately eight feet from a sidewalk shed. EMS was called.	No Action Necessary	N/A	N/A	DM	320987236	Worker Fell	WITHERS 88 GROUP, LLC	Red Hook Construction
8/4/2015	Manhattan	20	EAST END AVENUE	0	1	The Site Safety Manager reported to DOB that a worker on the thirteenth floor tripped on the plywood deck, injuring his knee. EMS was called.	No Dispatch					Other Construction Related Incidents	20 EEA PARTNERS LLC	
8/4/2015	Manhattan	599	LEXINGTON AVENUE	0	2	The Site Safety Manager reported to DOB that a scaffold erector in the lobby dropped equipment from approximately eighteen feet injuring two erectors below.	No Action Necessary	N/A	N/A	Alt 3	122402612	Scaffold/Shed/Fence/Shoring/Installation	BP 599 LEXINGTON AVENUE LLC	All Safe LLC

Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/5/2015	Manhattan	1	7 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker injured his back stepping off a ladder. The worker went to the hospital. A worker on the first floor was struck with a small piece of hardware falling from work on the roof. The worker was complaining of pain in his injured hand and was taken to the hospital.	No Dispatch					Worker Fall	WEST VILLAGE HOLDINGS LLC	
8/5/2015	Manhattan	101	WEST 28 STREET	0	1	An electrician was cut when the grinder he was using to cut pipe kicked back. The electrician was taken to the hospital by ambulance.	ECB Violation					Material Fell	815 NY LENDER LLC	
8/5/2015	Manhattan	261	WEST 25 STREET	0	1	The Site Safety Manager reported to DOB that a laborer struck his finger and transported himself for medical care.	No Action Necessary					Other Construction Related Incidents	261 OWNER LLC	
8/5/2015	Manhattan	600	WEST 58 STREET	0	1	The Site Safety Manager reported to DOB that a carpenter hurt his foot while moving sheetrock and was taken to the hospital.	No Dispatch					Other Construction Related Incidents	FALDING, LLC	
8/7/2015	Manhattan	303	WEST 46 STREET	0	1	The Site Safety Manager reported to DOB that a worker fell approximately nine feet into an excavation pit, while standing on a pile of dirt.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
8/7/2015	Manhattan	22	THAMES STREET	0	1	A worker fell approximately ten feet when he removed a temporary platform at the roof level while installing stairs from the sixth floor to the roof. No fall protection systems were in place and worker was not wearing a harness. The worker was conscious and taken to the hospital by ambulance. DOB issued violations and a stop work order.	ECB Violation	#35139432H/35139432J		NB	121183799-01-FD	Worker Fall	VS 125 LLC	Plaza Construction LLC
8/7/2015	Brooklyn	399	3 AVENUE	0	1	A worker fell approximately ten feet from a makeshift platform from which the worker was performing stripping operations. The injured worker was taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	#35130509X/35130510N/35130511P/35130512R/35130513Z/35130514K/35130515M				Worker Fall	1320 ATLANTIC REALTY CORP	
8/10/2015	Bronx	4261	PARK AVENUE	0	1	A pedestrian was struck by a plank dropped during scaffold removal. An ambulance transported the pedestrian to the hospital with minor injuries.	ECB Violation	#35132854X	081615CSSUJ01	Alt 2	121678657	Scaffold/Shed/Fence/Shoring/Installation	NOT ON FILE	West New York Restoration
8/11/2015	Brooklyn	100	WILLOUGHBY STREET	0	1	A pedestrian complained that she was struck by a piece of glass falling from the building. Broken pieces of glass were observed on the fifth floor setback and parapet wall.	ECB Violation					Material Fell	AVALON WILLOUGHBY WEST, LLC	
8/11/2015	Manhattan	435	WEST 31 STREET	0	1	The Site Safety manager reported to DOB that a worker's hand was injured when a load of pipe shifted. The worker was treated onsite and taken to the hospital.	No Dispatch					Other Construction Related Incidents	BROOKFIELD PROPERTIES W 33RD C	
8/13/2015	Queens	36-18	MAIN STREET	0	1	The Site Safety Manager reported to DOB that a concrete worker was hit in the head by a 2 X 4 and was taken to the hospital.	No Dispatch			NB	401816923-01-NB	Material Fell	134-22 35TH AVE., LLC	W & L GROUP CONSTRUCTION
8/15/2015	Manhattan	65	WEST 37 STREET	0	1	A worker was transported to the hospital due to fumes from liquid floor underlay being applied without proper venting.	ECB Violation	#35137550J	081515CNEJM01	Alt 2	122342009	Other Construction Related Incidents	JC 1000 6TH LLC	SCHIMENTI CONSTRUCTION CO
8/17/2015	Manhattan	435	WEST 31 STREET	0	1	A worker fell approximately six feet from an A-frame ladder while striking brick. The worker was taken to the hospital. DOB issued a violation and stop work order.	ECB Violation					Worker Fall	BROOKFIELD PROPERTIES W 33RD C	
8/17/2015	Brooklyn	5601	FOSTER AVENUE	0	1	An excavator flipped onto its side. A worker was taken to the hospital with unknown injuries.	ECB Violation	#35139390Z/35139391K/35139392M/35139393S/139394X/35139395H		ALT1	320925961	Excavation/Soil Work	5601 FOSTER AVE., LLC	Severberry Construction
8/17/2015	Brooklyn	2725	KNAPP STREET	0	1	An iron worker installing decking fell down a shaft from the roof to the first floor. The worker sustained several fractures and was transported to the hospital.	ECB Violation	#35145672H				Worker Fall	2727 KNAPP STREET STORAGE LLC	
8/18/2015	Manhattan	50	WEST STREET	0	1	The Site Safety Manager reported to DOB that an iron worker stepped on a nail and was taken to a local health care facility for a tetanus shot.	No Dispatch			NB	110017151-01-NB	Other Construction Related Incidents	50 WEST DEVELOPMENT LLC	HUNTER ROBERTS CONST. GRP
8/18/2015	Manhattan	524	EAST 74 STREET	0	1	The Site Safety Manager reported to DOB that a bag of cement grout spilled all over a worker and he went to the emergency room.	No Dispatch					Other Construction Related Incidents	CITY UNIVERSITY CONSTRUCTION F	
8/19/2015	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a carpenter was relocating forms when a form fell on his hand. The worker was taken to the hospital for x-rays.	No Dispatch					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
8/20/2015	Bronx	99	TERRACE VIEW AVENUE	0	3	Three workers were injured when gas exploded during purging of gas lines in the science laboratory classrooms. DOB issued violations and stop work order.	ECB Violation	#35137389P/35137384R	082015SCNER01_02		201190843	Other Construction Related Incidents	DCAS/DEPARTMENT OF EDUCATION	POSTIVE ELEC ASSOC INC
8/20/2015	Brooklyn	345	CLASSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker slipped as he was descending, causing bricks to fall on top of him. The worker was taken to the hospital.	ECB Violation	#35133005X	082015SCSUM07	Alt-2	340137300	Worker Fall	NYC HOUSING AUTHORITY	Universal Construction
8/20/2015	Manhattan	60	EAST 56 STREET	0	1	The Site Safety Manager reported to DOB that a plumber cut his finger on a metal stud and was taken to a local clinic.	No Dispatch					Other Construction Related Incidents	6056 OWNERS COMPANY,	
8/21/2015	Manhattan	435	WEST 19 STREET	0	1	A telecom employee sustained ankle injury due to the removal of the fourth and fifth floor stairs without installation of guardrails. DOB issued a violation and stop work order.	ECB Violation	#35142860L		ALTERATION TYPE 2	122142243-01-EW-OT	Other Construction Related Incidents	PROJECT 19 HIGHLINE LLC	SIX SIGMA NYC INC
8/24/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a chipping hammer fell on a workers foot and EMS was called.	No Dispatch					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
8/25/2015	Manhattan	577	9 ave	1	0	A worker was fatally injured when he fell approximately thirty feet in an elevator shaft when the platform failed.	ECB Violation	#35108768L/35108771K/35146829Y				Worker Fall	400 TIMES SQUARE ASSOCIATES, L	
8/25/2015	Manhattan	252	EAST 57 STREET	0	1	A worker dropped form work on his head and was taken to the hospital for treatment. The worker returned to work before going home. No DOB action was necessary.	No Action Necessary					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
8/25/2015	Brooklyn	500	METROPOLITAN AVENUE	0	1	The Site Safety Manager reported to DOB that waterproofering material went into a worker's eye and EMS was called.	No Dispatch					Other Construction Related Incidents	475 KEAP STREET, LLC	
8/26/2015	Manhattan	860	WASHINGTON STREET	0	1	The Site Safety Manager reported to DOB that a worker was injured by flying debris while grinding concrete floor. The worker was taken to the hospital.	No Dispatch					Other Construction Related Incidents	860 WASHINGTON STREET LLC	
8/26/2015	Manhattan	959	FIRST AVENUE	0	1	The driver of a car, stopped at a stoplight, was injured when a three inch piece of brick fell breaking the windshield of the car. The driver was taken to the hospital with unknown injuries. DOB issued violations and stop work order.	ECB Violation	# 35145373H				Material Fell	TOLL FIRST AVENUE LLC	
8/27/2015	Manhattan	217	WEST 57 STREET	0	1	The Site Safety manager reported to DOB that a laborer injured his elbow and self transported himself to a local medical clinic for x-rays.	No Dispatch					Other Construction Related Incidents	BROADWAY 57TH/58TH RETAIL INVE	
8/27/2015	Manhattan	501	WEST 30 STREET	0	1	A passenger of a yellow cab may have been injured when a hammer fell striking the passenger side of the cab. DOB issued a violation and stop work order.	ECB Violation	#35145761J				Material Fell	NOT ON FILE	



Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/27/2015	Staten Island	4329	VICTORY BOULEVARD	0	1	A worker slipped and fell striking a 6 X 6. The worker was sent to the hospital. No DOB action was necessary. A worker slipped of a four foot ladder and was taken to the hospital.	No Action Necessary			ALTERATION TYPE 2	640058426-01-EW-OT	Worker Fall	NOT ON FILE	FERREIRA CONSTRUCTION CO
8/28/2015	Bronx	280	EAST BURNSIDE AVENUE	0	1		No Dispatch			NB	220081186-01-NB	Worker Fall	280 BURNSIDE HOUSING DEVELOPME	WALISON CORP
8/31/2015	Manhattan	217	WEST 57 STREET	0	1	The Site Safety manager reported to DOB that a carpenter slipped while in the sub cellar. The worker complained of pain and was taken to area hospital by ambulance. No visible injuries were reported. No DOB action was necessary. No action taken by BEST	No Action Necessary					Other Construction Related Incidents	BROADWAY 57TH/58TH RETAIL INVE	Lend Lease (US) Construct
9/1/2015	Staten Island	161	CONTINENTAL PLACE	0	1	A worker fell approximately ten feet from a sidewalk shed while applying plastic protection. The worker was taken to the hospital by ambulance.	No Action Necessary					Worker Fall	NYC HOUSING AUTHORITY	
9/1/2015	Manhattan	363	EAST 76 STREET	1	0	A worker was fatally injured when he fell ten stories onto a sidewalk shed.	Referred to another Unit/City Agency	#35157112H/35157117R	090115CSCUSSC03 - 090115CSCUSSC07	Alt	121944469	Worker Fall	NOT ON FILE	Tower Building Services
9/1/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck in the head by a piece of metal that fell while the worker was drilling a hole in a cabinet. The worker went to urgent care by taxi.	No Dispatch					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
9/2/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his hand while installing metal string and tread stairs. The worker transported himself to the hospital.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
9/2/2015	Queens	42-19	23 STREET	0	1	A worker was struck when the bar slid off a Kindorf cart while the worker was pushing it. The worker was taken to the hospital.	No Dispatch					Other Construction Related Incidents	OPS 23-10 DEVELOPMENT LLC	
9/3/2015	Brooklyn	125	PARKSIDE AVENUE	0	1	The Superintendent reported to DOB that a worker tripped and fell hitting his head on the ground. The worker was taken to the hospital by ambulance.	No Dispatch					Worker Fall	123 ON THE PARK LLC	
9/3/2015	Brooklyn	656	MYRTLE AVENUE	1	8	A worker was fatally injured when a wall undermined by excavation collapsed. Two additional workers were critically injured.	ECB Violation	#35139628J/35139629J/35139630Z/35139631K/35139632M/35139633V/35139634X/35139635 X		Alt 1	320915962	Material Fall	BNYAN MYRTLE LLC	Y&S Farmers Inc
9/3/2015	Manhattan	261	HUDSON STREET	0	1	The Site Safety Manager reported to DOB that an iron worker was struck on the hand hat by a hammer that fell from the eight floor. The worker was taken to urgent care.	ECB Violation	#35145286J				Other Construction Related Incidents	BRIDGE LAND HUDSON LLC	
9/3/2015	Queens	42-19	23 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his arm while walking between two metal studs. The worker was transported by ambulance for treatment.	No Dispatch					Other Construction Related Incidents	OPS 23-10 DEVELOPMENT LLC	
9/3/2015	Staten Island	1111	VICTORY BOULEVARD	0	1	A worker fell approximately ten feet from a pump jack scaffold. The worker is in critical condition.	ECB Violation	#35132973U/35132980R/35132981Z/35132982Q/35132983M	090315CSCSU4H01 - 03			Worker Fall	TAHROVIC, AFRM	
9/8/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a carpenter scraped his finger on a metal stud while installing sheetrock. The carpenter was taken to urgent care for treatment.	No Dispatch					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
9/8/2015	Queens	28-02	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker pinched his finger while firing equipment. The worker was taken to a clinic for treatment.	No Dispatch					Other Construction Related Incidents	LIC DEVELOPMENT OWNER, LP.	
9/9/2015	Queens	43-25	HUNTER STREET	0	1	The Site Safety Manager reported to DOB that a worker was hit on the hand hat while stripping form work. The worker was taken to the hospital for observation.	No Dispatch					Material Fall	43-25 HUNTER II LLC	
9/9/2015	Queens	42-19	23 STREET	0	1	The Site Safety Manager reported to DOB that a worker got dirt in his eye and was taken to the hospital in a car.	No Dispatch					Other Construction Related Incidents	OPS 23-10 DEVELOPMENT LLC	
9/9/2015	Manhattan	50	WEST STREET	0	1	The Site Safety Manager reported to DOB that a flag person sustained a bruised leg when struck by a plank broken by a truck. The flag person went to a clinic on their own.	No Dispatch					Other Construction Related Incidents	50 WEST DEVELOPMENT LLC	
9/9/2015	Manhattan	209	EAST 19 STREET	0	1	The Site Safety Manager reported to DOB that a worker complained of pain after dropping decking on his leg. The worker went to the hospital.	No Dispatch					Other Construction Related Incidents	227 EAST 19TH STREET OWNER, LL	
9/10/2015	Brooklyn	811	NEPTUNE AVENUE	0	1	The Site Safety Manager reported to DOB that a worker sustained an electrical shock while workers were grading property outside of building. The worker was taken to the hospital by EMS.	No Dispatch			NB	320612496-01-NB	Other Construction Related Incidents	809 NEPTUNE AVE LLC	STORAGE CONSTRUCTION CO L
9/10/2015	Queens	23-01	42 ROAD	0	1	A worker was struck by a concrete pump flex hose when a worker above leaned the hose on a guardrail and the guardrail failed to hold the weight of the hose. The hose fell approximately ten feet striking the worker below. The injured worker was taken to the hospital by ambulance with a possible fractured hip. DOB issued a violations and stop work order. Guardrail failed to hold weight of hose and hose fell approx. 10ft hitting worker walking below on hip. Worker was taken to unknown hospital with possible hip fracture via ambulance. Full stop work order will be served for failure to safeguard along with additional ECB violations.	ECB Violation	#35145821M				Material Fall	OPS 23-10 DEVELOPMENT LLC	
9/10/2015	Queens	37-01	138 STREET	0	1	The Site Safety Manager reported to DOB that a steamfitter tripped into a sump pump opening while waling in the basement. The worker complained of lower back pain and was taken to the hospital.	No Dispatch					Worker Fall	FLUSHING COMMONS PROPERTY OWNE	
9/11/2015	Manhattan	50	WEST STREET	0	1	The Site Safety Manager reported to DOB that a plumber rolled his ankle when he stepped on a piece of wood. The worker transported himself to a clinic.	No Dispatch					Other Construction Related Incidents	50 WEST DEVELOPMENT LLC	
9/14/2015	Brooklyn	8401	23 AVENUE	0	2	Two pedestrians were injured when metal fell from a scaffold.	ECB Violation	#35157159P	091415CSCSUMM02	Alt 3	340272145	Material Fall	ST MARYS RC CH	Phoenix Sutt. Street Inc.
9/14/2015	Manhattan	151	WEST 34 STREET	0	1	The Site Safety Manager reported to DOB that a carpenter cut his elbow on a metal stud while removing a channel. The worker was taken to the hospital by ambulance.	No Dispatch					Other Construction Related Incidents	MACY'S EAST INC	
9/14/2015	Manhattan	550	WEST 34 STREET	0	1	The Site Safety Manager cut off the tip of his finger while using a chipping gun. The worker was transported by ambulance.	No Dispatch					Mechanical Construction Equipment	ONE HUDSON YARDS OWNER LLC	
9/15/2015	Queens	43-25	HUNTER STREET	0	1	A worker fell from the fourth to the third floor, when he missed the first run of the ladder. The ladder had a gap of approximately ten inches between the form work and the first rung of the ladder. The worker was taken to the hospital.	ECB Violation	#35146030K				Worker Fall	43-25 HUNTER II LLC	
9/15/2015	Manhattan	383	LAFAYETTE STREET	0	1	A security guard was struck by a hammer that fell from the second floor. The guard was taken to the hospital by ambulance.	No Dispatch					Material Fall	NEW YORK UNIVERSITY	
9/15/2015	Manhattan	261	HUDSON STREET	0	1	The Site Safety Manager reported to DOB that a worker fell hitting his hand hat while carrying a door frame down stairs. The worker was taken to the hospital.	No Dispatch					Worker Fall	BRIDGE LAND HUDSON LLC	

Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/16/2015	Manhattan	435	EAST 30 STREET	0	1	The Site Safety Manager reported to DOB that an iron worker was struck by a piece of wood that broke when the worker used it to move steel. The worker was taken to the hospital by ambulance.						Other Construction Related Incidents	NYU HOSPITALS CENTER	
9/16/2015	Manhattan	580	5 AVENUE	0	2	Two workers fell approximately ten feet when a section of floor gave way. The workers were wearing protective gear but it was the wrong type. The workers sustained minor injuries and were taken to the hospital. DOB issued a violation and stop work order.	ECB Violation	#3514529R				Worker Fell	FORTY-SEVENTH FIFTH CO. LLC	
9/17/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported to DOB that a worker tripped hitting his knees and ankle while walking out of a shanty. The worker transported himself to a clinic.	No Dispatch					Worker Fell	NOT ON FILE	
9/17/2015	Queens	43-25	HUNTER STREET	0	1	The Site Safety manager reported to DOB that a worker fell in the street while throwing garbage in a container. The worker was examined by the EMT and taken to the hospital with back pain.	No Dispatch					Worker Fell	43-25 HUNTER II LLC	
9/18/2015	Manhattan	1283	YORK AVENUE	0	1	A worker was struck on the back by a bolt that fell from the fourth floor. The worker was taken to a clinic. DOB issued a violation and stop work order.	ECB Violation	#35145592H				Material Fell	THE NEW YORK AND PRESBYTERIAN	
9/18/2015	Manhattan	350	WEST 40 STREET	0	1	The Site Safety Manager reported to DOB that a worker lost his balance and fell off a ladder and injured his shoulder. The worker was performing low voltage wiring. An ambulance was called.	No Action Necessary					Worker Fell	NYHK WEST 40 LLC, A DELAWARE L	
9/21/2015	Queens	98-11	44 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker injured his back lifting a piece of duct work. The worker was sent to the hospital for treatment.	No Dispatch					Other Construction Related Incidents	NEW YORK CITY SCHOOL CONSTRUCT	
9/21/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported to DOB that a worker fell down when the temporary elevator he was using stopped suddenly. The worker took the train to a clinic for treatment.	ECB Violation	#38238761L				Other Construction Related Incidents	NOT ON FILE	
9/21/2015	Manhattan	50	WEST STREET	0	1	The Site Safety Manager reported to DOB that a carpenter broke his heel while descending a drop down ladder. The carpenter was taken to the hospital by ambulance.	No Action Necessary					Worker Fell	50 WEST DEVELOPMENT LLC	
9/22/2015	Manhattan	1641	MADISON AVENUE	0	1	A worker fell while loading planks on a truck and was taken to the hospital with back pain.	No Action Necessary	N/A	N/A	Alt 2	140284715	Worker Fell	NYC HOUSING AUTHORITY	Zoria Housing, LLC
9/22/2015	Manhattan	252	EAST 57 STREET	0	2	The Site Safety Manager reported to DOB that a worker was struck in the head with a piece of rebar and required stitches. Another worker installing heavy bar 2 injured his wrist.	No Dispatch			NEW BUILDING	121328321-01-NB	Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	LEND LEASE (US) CONSTRUCT
9/22/2015	Manhattan	424	EAST 34 STREET	0	1	The Site Safety Manager reported to DOB that an iron worker was struck on the shoulder by a bucket being lowered by another worker. The injured worker was taken to the hospital.	No Dispatch					Other Construction Related Incidents	NYU HOSPITALS CENTER	
9/22/2015	Manhattan	501	WEST 30 STREET	0	1	A worker lost his footing and struck his head while stripping form work. The worker was taken to the hospital for treatment. The worker was wearing protective equipment. No DOB action was necessary.	No Action Necessary					Worker Fell	NOT ON FILE	
9/23/2015	Bronx	2301	TILLOTSON AVENUE	0	1	A worker fell while installing scaffolding. The worker was taken to the hospital with non life threatening injuries.	ECB Violation	#35137585J	062315CNETW01	New Building	220418849-01-FD	Worker Fell	OVAL 85 LLC	Storage Construction
9/23/2015	Manhattan	45	EAST 60 STREET	0	1	DOB issued a violation and stop work order. The Site Safety Manager reported to DOB that a worker twisted his ankle while walking down stairs carrying a five gallon bucket of water. The worker was taken to the hospital for treatment.	No Dispatch					Worker Fell	41-45 PROPERTY OWNER, LLC	
9/25/2015	Manhattan	51	EAST 42 STREET	0	1	A pedestrian was struck in the head by a piece of Plexiglas from a light under the sidewalk shed. The pedestrian was taken to the hospital by ambulance.	ECB Violation	#35131154K				Scaffold/Shed/Fence/Shoring/Installation	ONE VANDERBILT OWNER LLC	
9/25/2015	Manhattan	252	EAST 57 STREET	0	2	DOB issued violations and a stop work order. The Site Safety Manager reported to DOB that a laborer and supervisor was struck on the foot when the laborer tripped while carrying the rebar. Both workers went to urgent care.						Worker Fell	NEW YORK CITY EDUCATIONAL CONS	
9/25/2015	Brooklyn	76	RIVERDALE AVENUE	0	1	A worker twisted his ankle when he stepped back from filling a mortar tub and lost his footing. The worker landed on a plank at the same level. The worker was transported to the hospital.	No Action Necessary			Alteration 3	302580295-01-EQ-SF	Worker Fell	DCAS/DEPARTMENT OF EDUCATION	Advanced Construction
9/25/2015	Brooklyn	550	VANDERBILT AVENUE	0	1	The Site Safety Manager reported to DOB that an iron worker was hit on the back of the neck by rebar that fell out of another worker's hands. The worker was taken to the hospital for a check-up.						Other Construction Related Incidents		
9/28/2015	Manhattan	140	6 AVENUE	0	1	The Site Safety Manager reported to DOB that a workers twisted his ankle by slipping off an A-frame ladder during elevator operations. The worker was transported to the hospital by ambulance with slight swelling.						Worker Fell	SULLIVAN CONDO LLC	
9/28/2015	Manhattan	1681	3 AVENUE	0	1	The Site Safety Manager reported to DOB that a carpenter sustained a minor puncture when struck by a piece of wire while doing rebar work on the foundation wall. The worker went to the hospital and returned to work.						Other Construction Related Incidents	95TH AND THIRD LLC	
9/28/2015	Manhattan	244	WEST 64 STREET	0	1	A worker was hit by a brace on the hard hat when it rolled over from the sidewalk shed while he was removing it. The worker was taken to the hospital by ambulance and treated and released.						Other Construction Related Incidents	63 WEST REALTY CORPETC	
9/29/2015	Brooklyn	2	NORTH 6 PLACE	0	2	The Site Safety Manager reported to DOB that two workers fell approximately eight feet while dismantling pipe scaffolding. The workers were taken to the hospital by ambulance.	No Action Necessary	N/A	N/A	NB	320593265	Scaffold/Shed/Fence/Shoring/Installation	2 NORTH 6TH PLACE PROPERTY OWN	J.E. Levine Builders Inc
9/30/2015	Brooklyn	2	NORTH 6 PLACE	0	1	The Site Safety Manager reported to DOB that a worker sustained a cut to his leg when he slipped while walking on rebar. The worker was taken to the hospital for treatment.	No Dispatch					Other Construction Related Incidents	2 NORTH 6TH PLACE PROPERTY OWN	
9/30/2015	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck in the head when workers were passing sleeve inserts. The injured worker was taken to the hospital.	No Dispatch					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
9/30/2015	Manhattan	252	EAST 57 STREET	0	2	Two pedestrians were struck in by a piece of PVC pipe when a van entered the site over the pipe causing it to become airborne. DOB issued violations and a stop work order.	ECB Violation	#35145737J				Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
9/30/2015	Manhattan	342	EAST 24 STREET	0	1	The Site Safety Manager reported to DOB that a worker dropped a door frame on his leg and transported himself to the hospital.	No Dispatch					Other Construction Related Incidents	340 EAST 24TH STREET LLC	

Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/1/2015	Manhattan	1918	1 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his leg while using a circular saw to cut a 2 X 4 on an unstable surface. The worker was taken to the hospital by ambulance. No DOB action was necessary.	No Action Necessary					Other Construction Related Incidents	HEALTH AND HOSPITALS CORPORATI	
10/2/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker ran over her own foot with an A-Frame loaded with sheetrock. The worker transported herself to the hospital.						Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
10/2/2015	Manhattan	1	7 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker ran over their own foot with an A-Frame of sheetrock and was taken for medical care across the street.	No Dispatch					Other Construction Related Incidents	WEST VILLAGE HOLDINGS LLC	
10/2/2015	Bronx	3580	WEBSTER AVENUE	0	1	A pedestrian slipped over plywood placed on the sidewalk at the driveway area. The pedestrian was treated for scratches to the face at the hospital. DOB issued a violation.	ECB Violation	35131352L				Other Construction Related Incidents	HPDC2 HOUSING DEVELOPMENT FUND	
10/3/2015	Manhattan	221	WEST 77 STREET	0	1	A worker was struck in the shoulder when he lost his grip on plywood he was using for installing form work. The worker was taken to the hospital by ambulance. No DOB action was necessary.	No Action Necessary					Material Fell	223 WEST 77TH ST OWNER LLC	
10/5/2015	Manhattan	546	WEST 44 STREET	0	1	The Site Safety Manager reported to DOB that a worker treated their ankle while moving a mini-dumper. The worker was taken to the hospital for treatment.	No Dispatch					Other Construction Related Incidents	CREF 546 WEST 44TH STREET, LLC	
10/5/2015	Manhattan	600	WEST	0	1	The Site Safety Manager reported to DOB that a worker sustained a cut when he hit his finger with a hammer. The worker was taken to a clinic for treatment.						Other Construction Related Incidents		
10/5/2015	Manhattan	726	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker sustained a cut hand while coming off a baker scaffold. The Foman transported the worker to the hospital.	No Access					Other Construction Related Incidents	NEW YORK UNIVERSITY	
10/6/2015	Brooklyn	1055	MYRTLE AVENUE	0	1	The Site Super reported to DOB that a worker was hit in the stomach, knocking him over, when the basket of the hydraulic pulley he was using became unstable. The worker was struck in the head and shoulder when a concrete pump hose became unstable. The worker was transported by ambulance. DOB issued violations and stop work order.	ECB Violation	35157272R	101715CSSUMM02	SF	340208028	Mechanical Construction Equipment	NYC HOUSING AUTHORITY	Pro-Metal Construction Inc
10/6/2015	Queens	43-25	HUNTER STREET	0	1	The Site Safety Coordinator reported to DOB that a worker's finger was injured when a piece of metal he was lifting slipped from his hands. The worker transported himself to the hospital.	ECB Violation	35145624N				Other Construction Related Incidents	43-25 HUNTER II LLC	
10/9/2015	Brooklyn	168	EAST 39 STREET	0	1	The Site Safety Manager reported to DOB that a worker was kicked in the face by another worker who slipped while climbing up a column. The injured worker was taken to the hospital for treatment.	No Dispatch					Other Construction Related Incidents	CHRIST CHUR METHODIST	
10/13/2015	Manhattan	41	EAST 22 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his arm on a piece of treaded rod and transported himself to a clinic.	No Dispatch					Other Construction Related Incidents	45 EAST 22ND STREET PROPERTY L	
10/13/2015	Manhattan	546	WEST 44 STREET	0	1	The Site Safety Manager reported to DOB that a worker was hit in the head with a pipe while installing a tranger in the basement. The worker transported himself to the hospital for treatment of a scratch.	No Dispatch					Other Construction Related Incidents	CREF 546 WEST 44TH STREET, LLC	
10/14/2015	Queens	43-25	HUNTER STREET	0	1	The Site Safety Manager reported to DOB that a worker was cut on the ear when PVC pipe rolled off the rack. The worker was taken to a clinic for treatment.	No Dispatch					Other Construction Related Incidents	43-25 HUNTER II LLC	
10/14/2015	Manhattan	959	1 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was hit in the arm yesterday by a brick he/safety pin. The worker was taken to the hospital by ambulance.	No Dispatch					Other Construction Related Incidents	TOLL FIRST AVENUE LLC	
10/14/2015	Brooklyn	128	LEWIS AVENUE	0	1	The OSSP reported to DOB that a worker on a suspended scaffold sustained a pinched arm from a piece of metal. The worker was taken to the hospital.	ECB Violation	351573678L	151515CSSUMM05	OT	320959647	Scaffold/Shed/Fence/Shoring/Installation	NYC HOUSING AUTHORITY	Universal Construction RE
10/14/2015	Brooklyn	128	LEWIS AVENUE	0	1	The Operations Manager reported to DOB that a worker broke his ankle yesterday while dismantling a sidewalk shed. The worker was transported to the hospital by ambulance.	ECB Violation	35157368L	101515CSSUMM05	ALTERATION TYPE 3	340241376-01-EQ-SF	Scaffold/Shed/Fence/Shoring/Installation	NYC HOUSING AUTHORITY	UNIVERSAL CONSTRUCTION RE
10/15/2015	Manhattan	1780	1 AVENUE	0	1	A pedestrian sitting on the garden bench was struck by a brick. The brick fell during chimney repairs and the area was not closed off to the public. DOB issued a violation and stop work order.	No Action Necessary	N/A	N/A	Ak 3	140213267	Scaffold/Shed/Fence/Shoring/Installation	NYC HOUSING AUTHORITY	Metropolitan Enterprises
10/15/2015	Manhattan	653	greenwich street	0	1	A worker was struck in the face while setting rebar. DOB issued violations and a stop work order.	ECB Violation	35160891N	101515CERPF02			Material Fell	THE BOARD OF MANAGERS OF THE D	Archstone Builders LLC
10/15/2015	Queens	43-25	HUNTER STREET	0	1	A worker sustained broken legs when he jumped approximately fifteen feet off a scissor lift. The worker was taken to the hospital.	ECB Violation	35131323M				Other Construction Related Incidents	43-25 HUNTER II LLC	
10/17/2015	Manhattan	425	PARK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker pinched his finger on a drill rig cable and was taken to the hospital for stitches.	No Dispatch					Other Construction Related Incidents	TERM-FULTON REALTY CORP.	
10/20/2015	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker dropped a form on his toe and was seen by the onsite medic. The worker transported himself to a clinic.						Material Fell	VNO 225 WEST 58TH STREET LLC	
10/20/2015	Manhattan	461	WEST 34 STREET	0	1	The Site Safety Manager reported to DOB that a worker hit his head on a gang box while getting his hard hat. The worker was taken to a clinic for treatment.	No Dispatch					Other Construction Related Incidents	34-10 DEVELOPMENT, LLC	
10/21/2015	Brooklyn	168	39 STREET	0	1	The Site Safety Manager reported to DOB that a worker was cutting particle board and a piece got into his eye. The Site Safety Manager reported to DOB that a worker injured his finger using a drill and transported himself to the hospital.	No Dispatch			ALTERATION TYPE 1	320625980-01-AL	Other Construction Related Incidents	19-20 BUSH TERMINAL OWNER LP	GILBANE BUILDING COMPANY
10/21/2015	Brooklyn	2840	OCEAN PARKWAY	0	1	The Site Safety Manager reported to DOB that a worker got his glove caught in a Treader while threading rod. The worker walked to a clinic.	No Dispatch					Other Construction Related Incidents	AMALGAMATED WARBASSE HOUSE INC	
10/21/2015	Manhattan	547	10 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker hit his finger with a hammer yesterday and reported it the next day. The worker was taken to a clinic.	No Dispatch					Other Construction Related Incidents	NEW YORK CITY	
10/21/2015	Staten Island	155	RICHMOND TERRACE	0	1							Other Construction Related Incidents		

Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/22/2015	Manhattan	733	AMSTERDAM AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his finger on a saw and was transported to a clinic for treatment.	No Dispatch					Other Construction Related Incidents	175 WEST 95 OWNER LLC	
10/22/2015	Manhattan	435	EAST 30 STREET	0	1	The Site Safety Manager reported to DOB that a worker tripped and fell over a cable and was taken to a hospital with leg and shoulder pain.						Worker Fall	NYU HOSPITALS CENTER	
10/22/2015	Brooklyn	2724	LINDEN BOULEVARD	0	1	The site Super reported to DOB that a worker fell approximately five feet from a ladder while accessing a sidewalk shed. The worker was taken to the hospital by ambulance.	ECB Violation	35157458R	102215C5SUMM02	OT	340130977	Scaffold/Shed/Fence/Shoring/Installation	NYC HOUSING AUTHORITY	APS Contractors Inc
10/22/2015	Brooklyn	250	ASHLAND PLACE	0	1	The Site Safety Manager reported to DOB that a worker slipped while using taping stilts. The worker transported himself to the hospital with shoulder pain.	No Dispatch					Other Construction Related Incidents	600 FULTON CORP	
10/23/2015	Manhattan	220	CENTRAL PARK SOUTH	0	1	A worker walked into a piece of rebar being carried by another worker. The worker was taken to the hospital by ambulance with a bruised cheek.						Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
10/26/2015	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker cut his finger and walked to a clinic for treatment.	No Dispatch					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
10/26/2015	Manhattan	501	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that a worker lost his balance and fell approximately two feet off an A-frame ladder. The worker was taken to the hospital for shoulder pain.	No Dispatch					Worker Fall	NOT ON FILE	
10/28/2015	Manhattan	547	10 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was cut on the cheek while cutting PVC pipe and was taken to a clinic for treatment.	No Dispatch					Other Construction Related Incidents		
10/27/2015	Manhattan	45	EAST 22 STREET	0	1	The Site Safety Manager reported to DOB that a worker hit his finger with a hammer and transported himself to a clinic.	No Dispatch					Other Construction Related Incidents	45 EAST 22ND STREET PROPERTY L	
10/27/2015	Queens	92-61	165 STREET	0	1	A worker was cut on the ankle when the wheel from the grinder he was using exploded. The EMT took the worker to the hospital. DOB issued a violation.	Referred to another Unit/City Agency			NB	420602618	Other Construction Related Incidents	ARCHER MERRICK HOUSING DEVELOP	Alexander arker
10/27/2015	Staten Island	139	BRABANT STREET	0	1	The Site Safety Coordinator reported to DOB that a worker fell in the hole he was digging to install a post for tree protection. The worker complained of back pain.	No Dispatch			ALTERATION TYPE 3	540080909-01-EQ-SF	Worker Fall	NYC HOUSING AUTHORITY	UNIVERSAL CONSTRUCTION RE
10/29/2015	Brooklyn	550	VANDERBILT AVENUE	0	1	The Site Safety Manager reported to DOB that a worker carrying a DOKA form dropped it on his own foot and was taken to the hospital for treatment.	No Dispatch					Material Fell		
10/29/2015	Manhattan	261	HUDSON STREET	0	1	The Site Safety Manager reported to DOB that a worker tripped over a stub up and injured his knee. The onsite medic called an ambulance. DOB issued violations.	ECB Violation	35131241Z				Worker Fall	BRIDGE LAND HUDSON LLC	
10/29/2015	Manhattan	500	WEST 33 STREET	0	1	The Site Safety Manager reported to DOB that a worker fell when the handrail gave way on the stairs he was ascending. The stairs were closed but no sign was posted. The onsite medic called an ambulance. DOB issued a violation.	ECB Violation	35131437K				Worker Fall	NOT ON FILE	
10/29/2015	Queens	43-25	HUNTER STREET	0	1	A worker banged his arm while installing brick from a supported scaffold. The worker went to a clinic for X-rays.						Scaffold/Shed/Fence/Shoring/Installation	43-25 HUNTER II LLC	
10/30/2015	Manhattan	27	WEST 38 STREET	1	2	One worker was fatally injured and another seriously injured in a collapse during demolition operations. DOB issued violations and stop work order.	ECB Violation	35161780P/35161782Z/35161783K				Material Fell	FORTUNA FIFTH AVE LLC	
11/2/2015	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his finger on a metal stud and transported himself to a clinic.	No Dispatch					Other Construction Related Incidents	THE NEW YORK AND PRESBYTERIAN	
11/2/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker fell while moving a marble slab and injured his hand and foot. The worker was taken to the hospital by ambulance.	No Action Necessary					Material Fell	NEW YORK CITY EDUCATIONAL CONS	
11/2/2015	Manhattan	45	FARVIEW AVENUE	0	1	The Site Safety Manager reported to DOB that the rigging foreman tripped and fell on top of a sidewalk shed. The worker was transported to the hospital by ambulance. No DOB action was necessary.	No Action Necessary	N/A	N/A	Alt 2	121453220	Worker Fall	BWOOD GARDENS INC	Xinos Construction Corp
11/2/2015	Queens	223-14	114 ROAD	0	1	A worker sustained a fractured wrist when he fell approximately ten feet onto a bank of sand. DOB issued violations and a stop work order.	ECB Violation	35161495X/35161496H	110215CERDF02 & 110215CERDF03	ALTERATION TYPE 1	421064555-01-AL	Worker Fall	JOHN-STULL, MINERVA	S.A.J. DEVELOPMENT INC
11/2/2015	Queens	37-01	138 STREET	0	1	An iron worker sustained a fractured leg when steel dropped from sorting hooks.	ECB Violation	35161694Z				Material Fell	FLUSHING COMMONS PROPERTY OWNE	
11/3/2015	Manhattan	130	EAST 82 STREET	0	1	The Site Safety Manager reported to DOB that an iron worker cut his finger with a piece of decking and was taken to the hospital for stitches.	No Dispatch			NEW BUILDING	121328027-01-NB	Other Construction Related Incidents	134 EAST 82 LLC	AK 511 VENTURES, LLC
11/4/2015	Manhattan	118	EAST 59 STREET	0	1	The Site Safety Manager reported to DOB that a pedestrian struck his face when he tripped over a ramp in the walkway. An ambulance was called.	ECB Violation	35131447Y/35131447X/35131448H				Other Construction Related Incidents	118 EAST 59TH STREET REALTY LL	
11/5/2015	Brooklyn	550	VANDERBILT AVENUE	0	1	The Site Safety Manager reported to DOB that a worker tripped on rebar mat and was taken to the hospital with a swollen leg.	No Dispatch					Worker Fall		
11/5/2015	Manhattan	301	EAST 50 STREET	0	1	The Site Safety Manager reported to DOB that a worker tripped while unloading door frames and fell approximately three to four feet from the truck. The worker was taken to the hospital with shoulder pain.	No Dispatch					Worker Fall	303 DEVELOPMENT PARTNERS, LLC	
11/5/2015	Manhattan	524	EAST 74 STREET	0	1	The Site Safety Manager reported to DOB that a laborer tripped sinking his shoulder with rebar. The worker was taken to the hospital by car.	No Dispatch					Worker Fall	CITY UNIVERSITY CONSTRUCTION F	
11/6/2015	Manhattan	550	WEST 34 STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a bruised leg when a plank struck him. The onsite medic referred the worker to a medical clinic.	No Action Necessary			NB	121184841	Excavation/Soil Work	ONE HUDSON YARDS OWNER LLC	Gibane Building Co
11/6/2015	Manhattan	6	WATER STREET	0	1	The Site Safety Manager reported to DOB that a worker miss stepped while descending a ladder and fell approximately three feet, injuring his back. The worker was transported to the hospital by ambulance.						Worker Fall	AI IV LLC	
11/7/2015	Brooklyn	168	39 STREET	0	1	The Site Safety Manager reported to DOB that a worker pulled a muscle in his arm while lifting sheetrock. The worker was taken to the hospital by EMS.	No Dispatch					Other Construction Related Incidents	19-20 BUSH TERMINAL OWNER LP	
11/9/2015	Manhattan	444	PARK AVENUE SOUTH	0	1	The SSM reporter to DOB that a worker cut his leg with a box cutter and went on his own to a clinic.	No Dispatch					Other Construction Related Incidents	444 PARK AVENUE SOUTH ASSOCIAT	
11/10/2015	Manhattan	809	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker claimed she was struck by gravel while walking by the area where workers were pouring stone/gravel from the first floor to the basement. The worker reported the injury two hours after the fact and transported herself to the hospital.	No Action Necessary					Material Fell	809 BROADWAY HOLDING LLC	



Monthly Accident Details: January - November, 2015

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
11/11/2015	Bronx	1512	BOONE AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his hand during sheetrock work. The worker was transported to a clinic.						Other Construction Related Incidents	ALLIED WEST FARMS (NY) LLC	
11/12/2015	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker spilled gasoline on his back while carrying a demolition saw with the gas cover open. The onsite medic sent the worker to a clinic for a check-up.						Other Construction Related Incidents	THE NEW YORK AND PRESBYTERIAN	
11/12/2015	Manhattan	172	MADISON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his finger using a grinder. The Site Safety Manager transported the worker to a clinic and returned to the site.						Other Construction Related Incidents	MADISON 33 OWNER LLC	
11/17/2015	Manhattan	45	EAST 22 STREET	0	1	The Site Safety Manager reported to DOB that a worker dropped a pipe on his foot and transported himself to a clinic and returned to the site.	No Dispatch					Material Fall	45 EAST 22ND STREET PROPERTY L	
11/17/2015	Manhattan	524	EAST 74 STREET	0	1	The Site Safety Manager reported to DOB that a lather was hit in the wrist with retail when it slipped from his hand. The worker complained of pain the next day and was transported to the hospital with a fractured hand.	No Dispatch					Material Fall	CITY UNIVERSITY CONSTRUCTION F	
11/17/2015	Manhattan	605	WEST 129 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his hand, went to a clinic and returned to the site.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
11/17/2015	Staten Island	260	BRADFORD AVENUE	1	0	A worker was fatally injured when he fell from the roof while installing plywood.	ECB Violation	35161335R	111715SCNEAC01	ALTERATION TYPE 1	520247741-01-AL	Worker Fall	MIRAGLIA, NICOLE	MASSERIA CONSTRUCTION COR
11/18/2015	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker struck himself in the chin with a wrench and transported himself to the hospital.	No Dispatch					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
11/18/2015	Manhattan	507	WEST 28 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck with a 2x4 and lanyard by another worker. NYPD was called. The injured worker was transported to the hospital by ambulance.	No Dispatch					Other Construction Related Incidents	KADMA TENTH AVENUE SPE LLC	
11/18/2015	Manhattan	90	WASHINGTON STREET	0	1	The Site Safety Manager reported to DOB that a worker struck his head when he slipped on the loading dock. The worker was taken to the hospital by ambulance.						Worker Fall	EKATZ FAMILY, LLC	
11/19/2015	Manhattan	116	WEST 58 STREET	0	1	A worker fell off a ladder and was taken to the hospital.	No Dispatch			ALT 1	121332968	Worker Fall	111 WEST 57TH PROPERTY OWNER L	JDS CONSTRUCTION GROUP
11/19/2015	Manhattan	111	WEST 57 STREET	0	1	A worker fell approximately ten feet from a ladder. The worker was taken to the hospital by ambulance. The worker reportedly is able to return to work the next day. A worker operating a forklift improperly moved the load, releasing the forks and crushing his arm. DOB issued violations and a stop work order.	No Action Necessary					Worker Fall	111 WEST 57TH PROPERTY OWNER L	
11/19/2015	Brooklyn	333	SCHERMERHORN STREET	0	1	A worker removed guardrails from the stairs while transferring sheet rock, lost his balance and fell approximately sixteen feet.	ECB Violation	35131548P/35162150P				Mechanical Construction Equipment	HUB ASSOCIATES, LLC	
11/19/2015	Brooklyn	1650	45 STREET	0	1	The Project Manager reported to DOB that a worker cut off his finger while using a table saw. The worker was transported to the hospital by another worker. DOB issued a violation.	ECB Violation	35161547Z/35161548K/35161548K	111915CERDL01_02_03		321064753	Worker Fall	EHRENFELD, SARAH	BLACKSTONE CONTRACTORS LL
11/20/2015	Brooklyn	227	4 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was injured by a 3x4 piece of wood during stripping of concrete forms. The worker complained of pain and was transported to the hospital.	ECB Violation	35162151R				Other Construction Related Incidents	4TH AVENUE DEVELOPMENT II LLC	
11/20/2015	Queens	43-25	HUNTER STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped and fell while walking up a ramp. The worker was taken to the hospital for a check-up.						Material Fall	43-25 HUNTER II LLC	
11/24/2015	Manhattan	855	6 AVENUE	0	1	A worker was struck by a tieback when it fell due to being struck by an excavator bucket. DOB issued violations.	ECB Violation	35155682K		bn	320915649	Excavation/Soil Work	237 DUFFIELD STREET LLC	Danya cebus construction
11/25/2015	Brooklyn	237	DUFFIELD STREET	0	1	The Site Safety Manager reported that an iron worker smashed his finger with a hammer and transported himself to the hospital.	No Dispatch					Other Construction Related Incidents	24TH STREET LIC LLC	
11/25/2015	Queens	41-42	24 STREET	0	1	Two workers fell approximately fifty feet when a suspended scaffold went vertical. The workers were transported to the hospital with unknown injuries. DOB issued violations and a stop work order.	ECB Violation	35157493K/35157497L	113015CSSUAH01 - 07	NB	320595520	Worker Fall	764 METROPOLITAN LLC	Dong & Tang Inc
11/30/2015	Brooklyn	764	METROPOLITAN AVENUE	0	2	The Site Safety Manager reported to DOB that a worker ran into another worker's heel with a mini container. The injured worker walked himself to the hospital.						Other Construction Related Incidents	THE CATHEDRAL CHURCH OF ST. JO	
11/30/2015	Manhattan	1047	AMSTERDAM AVENUE	0	1	The Site Safety Manager reported to DOB that a worker ran into another worker's heel with a mini container. The injured worker walked himself to the hospital.						Other Construction Related Incidents	THE CATHEDRAL CHURCH OF ST. JO	
Grand Total				11	438									