

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/2/2018	Manhattan	13	EAST 7 STREET	0	0	1 The New York City Police Department reported that an exterminator fell into a six foot deep excavation in the basement. A DOB inspector reported that the worker suffered minor injuries and was taken to Bellevue Hospital and that there was unpermitted excavation work being performed in the basement. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard and work without a permit. A full Stop Work Order was issued.	ECB Violation	35309613X		No Permit	No Permit	Worker Fell	TRIAD CAPITAL, LLC	No Permit
1/3/2018	Manhattan	269		0	0	1 The Site Safety Manager reported that a worker was cleaning a platform from a multipoint scaffold when he slipped and fell five feet onto the ground, hitting his right elbow. An ambulance was on site. Four ECB Violations and a partial Stop Work Order were issued.	ECB Violation	35285606Y, 35285607X, 35285608H, 35285609J				Worker Fell	RIVERVIEW OPERATING CO., LLC	Leeding Builders Group LLC
1/3/2018	Manhattan	430	EAST 58 STREET	0	0	1 The Site Safety Manager reported that a worker got his hand stuck between a steel plate and a frame and got two of his fingers crushed. The worker was sent to Bellevue Hospital.	No Dispatch					Other Construction Related Incidents	SUTTON 58 HOLDING COMPANY LLC	
1/4/2018	Manhattan	1681	3 AVENUE	0	0	1 The Site Safety Manager reported that a worker was loading garbage into a truck when he slipped on snow and hurt his arm. The worker walked to urgent care.	No Dispatch					Other Construction Related Incidents	95TH AND THIRD LLC	
1/6/2018	Manhattan	301	FREEDOM PLACE SOUTH	0	0	1 The Site Safety Coordinator reported that a worker was unloading glass from a crate when a piece of glass fell and injured his leg. The worker was taken to a hospital. The extent of the worker's injuries was not known.	No Dispatch			NEW BUILDING	121192501-01-NB	Worker Fell	301 FREEDOM PLACE SOUTH, LLC	SCIAME CONSTRUCTION LLC
1/8/2018	Queens	22-44	JACKSON AVENUE	0	0	1 The Site Safety Manager reported that a worker on the twenty fourth floor slipped on a patch of ice and hurt his shoulder. An ambulance was called to the site. A DOB inspector responded to the incident and reported that diamond plates on the outside of a hoist had water and ice on them, which caused the worker to slip. An ECB Violation and a DOB Violation were issued.	ECB Violation	35301051R	010818B502DH03			Worker Fell	G & M REALTY, L.P.	
1/9/2018	Manhattan	40	10 AVENUE	0	0	1 The Site Safety Manager reported that a worker slipped on a second floor concrete deck, landed on his back, and hurt his shoulder. The worker slipped because of snow. The worker walked to a City MD. A DOB inspector visited the site and confirmed that the deck was covered with snow, which caused the worker to fall. An ECB Violation, a DOB Violation, and a partial Stop Work Order were issued.	ECB Violation	35301164N	010918B502VP01			Worker Fell	40-56 TENTH OWNER LLC	
1/9/2018	Manhattan	400	WEST 33 STREET	0	0	1 The Site Safety Manager reported that a worker was handing down a screw-jack to another worker when the screw-jack slipped out of his hands and hit the other worker. The worker suffered a minor injury and went to a hospital by ambulance for a check up. A DOB inspector issued an ECB Violation, a DOB Violation, and a partial Stop Work Order.	ECB Violation	35301055Y	010918B504DH03			Material Fell	BOP NE LLC	
1/10/2018	Staten Island	55	RICHMOND TERRACE	0	0	1 The Site Safety Manager reported that a worker slipped on ice. An ambulance was called. A DOB inspector reported that the worker slipped on ice that was located in an area that was closed off and where there was no work in progress. No enforcement action necessary.	No Action Necessary					Worker Fell	ST. GEORGE OUTLET DEV LLC	
1/10/2018	Queens	27-17	42 ROAD	0	0	1 The Site Safety Manager reported that a worker was installing sheet rock when he cut his left hand on a metal duct. The worker went to urgent care with another worker.	No Dispatch					Other Construction Related Incidents	EASTERN STAR DEVELOPMENT LLC	
1/10/2018	Manhattan	130	EAST 82 STREET	0	0	1 The Site Safety Coordinator reported that an electrician was pulling cables in a box when he pulled his hand back and cut it on a piece of Chicago Bar. The incident occurred on 1/10/2018, but was not reported until 1/11/2018. The worker went to a doctor on his own.	No Dispatch			NEW BUILDING	121328027	Other Construction Related Incidents	134 EAST 82 LLC	MC GOWAN BUILDERS INC
1/10/2018	Manhattan	118	FULTON STREET	0	0	1 A DOB inspector reported that a worker attempted to move an "A"-Frame cart that was loaded with about twenty flat stock metal sheets when the metal sheets fell onto his leg. The worker may have possibly suffered a broken leg. An EMT was on site. An ECB Violation and a partial Stop Work Order were issued. The General Contractor at the site is to provide a Means and Methods for safe operations.	ECB Violation	35300526R				Other Construction Related Incidents	CP V TS FULTON OWNER, LLC	
1/11/2018	Manhattan	118	FULTON STREET	0	0	1 The Site Safety Manager and a DOB inspector reported that a carpenter was standing on an "A" Frame ladder to remove the door frame from an electrical closet on the 51st floor when a piece of plywood that was behind the door frame came loose and hit him in the shoulder, causing him to fall off of the ladder. The worker complained of back pain and was transported to a hospital by ambulance. A DOB inspector reported that there were no unsafe or hazardous conditions at the working area. No enforcement action was necessary.	No Action Necessary			New Building	121333440	Worker Fell	CP V TS FULTON OWNER, LLC	CP V TS FULTON OWNER LLC
1/11/2018	Manhattan	151	MAIDEN LANE	0	0	1 A DOB inspector reported that a worker was using an "A"-Frame cart to move scaffolding elements when he twisted his wrist while pulling the cart. The worker did not want to go in an ambulance and went to see a doctor on his own. There were no unsafe or hazardous conditions at the work area. No enforcement action was necessary.	No Action Necessary			New Building	121186769	Other Construction Related Incidents	151 MAIDEN LLC	PIZZAROTTI IBC LLC

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/11/2018	Manhattan	305	EAST 61 STREET	0	0	1 The Site Safety Manager reported that a worker tripped over a board that was on the floor and twisted his right ankle. An ambulance was called to the site and took the worker to a hospital.	No Dispatch					Worker Fell	305 EAST 61ST STREET GROUP LLC	
1/11/2018	Manhattan	42	WEST 33 STREET	0	0	1 The Site Safety Manager reported that a pedestrian stepped on a piece of plywood under the upper sidewalk and slipped, injuring his right ankle. The pedestrian went to see a doctor on his own. An ECB Violation was issued.	ECB Violation	35300326M	01118B505MA03			Other Construction Related Incidents	38-46 WEST 33 STREET, LLC	
1/11/2018	Queens	27-13	21 STREET	0	0	1 The Site Safety Manager reported that a carpenter was hitting a nail when the nail popped out and hit the worker in the face. The worker has no visible cut or injuries. An ambulance transported the worker to a hospital for a check up.	No Dispatch			NEW BUILDING	420993740	Other Construction Related Incidents	NEWTOWN RESIDENCE LLC	DISANO DEMOLITION CO, INC
1/12/2018	Manhattan	45	PARK PLACE	0	0	1 The Site Safety Manager reported that a worker was pumping concrete into a wheelbarrow when the concrete pump shifted and snagged his finger between the pump clamp and the concrete cleaning basin, causing a large cut. The worker was taken to a hospital. A DOB inspector reported that according to the inspection of the logs, the injured worker did not attend the concrete pre-pump meeting and did not know why he was part of the operations. An Aggravated 2 ECB Violation, a DOB Violation, and a partial Stop Work Order were issued.	ECB Violation	35263168X	011218CERMR01	NEW BUILDING	121185635-01-NB	Worker Fell	PARK PLACE PARTNERS DEVELOPMEN	GILBANE RESIDENTIAL CONST
1/15/2018	Manhattan	590	EAST 83 STREET	0	0	1 The Site Safety Manager reported that a worker was performing waterproofing work inside of a high concrete tank. When the worker was using a chemical sealant to waterproof the inside of the tank, he became overwhelmed by the fumes and passed out. The worker was taken to a hospital by an ambulance. An ECB Violation, a DOB Violation, and a partial Stop Work Order were issued.	ECB Violation	35294740J	011518CERFC01	Alt 1 NB	121190987	Other Construction Related Incidents	THE BREARLEY SCHOOL	E.W. HOWELL CO, LLC
1/15/2018	Manhattan	53	WEST 53 STREET	0	0	1 The Site Safety Manager reported that a worker pulled his groin while lifting a pipe. The worker went to a MedRite.	No Dispatch			alt 1 NB	121327224	Other Construction Related Incidents	THE MUSEUM OF MODERN ART	LEND LEASE (US) CONSTRUCT
1/15/2018	Manhattan	130	EAST 82 STREET	0	0	1 The Site Safety Manager reported that a worker was cutting a piece of aluminum with a saw when the aluminum got caught in the saw and pierced his hand. The worker took a cab to a hospital.	No Dispatch			alt 1 NB	121325027	Other Construction Related Incidents	134 EAST 82 LLC	MC GOWAN BUILDERS INC
1/16/2018	Brooklyn	179	THROOP AVENUE	0	0	1 The Site Safety Manager reported that a worker was unloading a piece of pipe scaffold off of a truck when he lost control of the piece and the section fell onto his left leg. The worker was taken to a hospital by a friend.	No Dispatch					Other Construction Related Incidents	NYC HHC	
1/17/2018	Manhattan	125	GREENWICH STREET	0	0	1 The Site Safety Manager reported that a piece of plywood fell onto a worker's hand during a stripping operation. There were two workers working one above the other, and the piece of plywood fell from above onto the worker below. An ambulance was called. An ECB Violation and a partial Stop Work Order were issued. The General Contractor at the site is to provide a Means and Methods.	ECB Violation	35300553M				Other Construction Related Incidents	VS 125 LLC	
1/17/2018	Manhattan	42	WEST 33 STREET	0	0	1 The Site Safety Manager reported that an iron worker was using a grinder to cut a piece of metal bar when the grinder kicked back and caused a cut to the worker's thumb. The grinder had all of its safety guards in place. The worker went to an urgent care facility for treatment.	No Dispatch			NEW BUILDING	121186849	Mechanical Construction Equipment	38-46 WEST 33 STREET, LLC	CAULDWELL WINGATE CO LLC
1/17/2018	Queens	22-44	JACKSON AVENUE	0	0	1 The Site Safety Manager reported that a worker was unpacking windows from a crate and was using a 2 X 4 piece of wood as a lever to move the crate when the piece of wood snapped and hit him in the head, causing a scratch. An ambulance was called and the worker walked to the ambulance to go for a check up.	No Dispatch			NEW BUILDING	420651912	Other Construction Related Incidents	G & M REALTY, L.P.	G & M REALTY L.P
1/18/2018	Brooklyn	1601	KINGS HIGHWAY	0	0	2 A DOB inspector reported that a vehicle struck a manlift with two workers in it that was parked in an occupied lane. The yodocks were not filled with water and a flagger was not present. The manlift was not damaged, but one of the workers complained of leg pain, and the other worker was shook up by the incident. Both of the workers were sent to a hospital for a check up. An ECB Violation and a partial Stop Work Order were issued.	ECB Violation	35300560K				Other Construction Related Incidents	KINGSWAY REALTY LLC	
1/18/2018	Manhattan	200	AMSTERDAM AVENUE	0	0	1 The Site Safety Manager reported that a worker was unhooking the chain from an excavator that was lifting oxygen tanks when his gloves got stuck between the chain and the excavator's hook, pinching the worker's finger. The worker was taken to a hospital by a co-worker. Two ECB Violations and a full Stop Work Order were issued. The contractor at the site was directed by a DOB inspector to provide a Means and Methods to perform lifting operations.	ECB Violation	3530559M 353055		NB	122887224	Mechanical Construction Equipment	AMSTERDAM AVENUE REDEVELOPMENT	Marc Depaul
1/18/2018	Manhattan	650	5 AVENUE	0	0	1 The Site Safety Manager reported that a flagger was almost struck by a vehicle in the middle of the street and that he twisted his right ankle while moving out of the way. The flagger went to a hospital.	No Dispatch					Other Construction Related Incidents	650 FIFTH AVENUE COMPANY	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/19/2018	Manhattan	445	WEST 35 STREET	0	0	1 The Site Safety Manager reported that a worker was moving a wooden plank while taking down a single frame scaffold when he twisted his knee and complained of pain. The worker went to see a doctor on his own.	No Dispatch					Other Construction Related Incidents	CARE REALTY CORP.	
1/19/2018	Brooklyn	3003	WEST 21 STREET	0	0	1 The Site Safety Manager reported that a worker twisted her ankle while pushing a mini-dumpster. An ambulance was called and took the worker to a hospital.	No Dispatch					Other Construction Related Incidents	CONCERN SURF VETS PLACE HOUSIN	
1/19/2018	Brooklyn	19	KENT AVENUE	0	0	1 The Site Safety Manager reported that a worker was setting up a mobile crane when his finger got pinched between the hook of the crane and a road barrier, causing the finger to detach. A co-worker took him to a hospital. Five ECB Violations and a partial Stop Work Order were issued.	ECB Violation	3505625p, 26r, 27z, 28k, 29m		CRANE NOTICE	871 17	Mechanical Construction Equipment	19 KENT ACQUISITION LLC	ALL ISLAN MASONRY & CONCRETE
1/19/2018	Bronx	16	EAST 204 STREET	0	0	1 The Site Safety Manager reported that a worker slipped and hurt his back at the job site. An ambulance was called and took the worker to a hospital.	No Dispatch					Worker Fell	HP VILLA GARDENS HDFC, INC.	
1/22/2018	Manhattan	26	ANN STREET	0	0	1 The Site Safety Manager reported that a worker hurt his hand while taping and spackling on the nineteenth floor. The worker went to urgent care.	No Dispatch					Worker Fell	143 FULTON STREET DEVELOPMENT	
1/22/2018	Queens	29-22	NORTHERN BOULEVARD	0	0	1 A DOB inspector reported that a worker was pushing an "A"-Frame cart that was loaded with stone when the cart overturned, causing stone to fall onto the worker's foot and possibly breaking the foot. An EMT was on site. An ECB Violation and a partial Stop Work order were issued. The General Contractor is to provide a Means and Methods and a Tool Box Talk.	ECB Violation	35289063P				Material Fall	OSB NORTHERN LLC	
1/23/2018	Brooklyn	109	2 AVENUE	0	0	1 The Construction Superintendent reported that a worker cut his finger while cutting a piece of rebar. EMS was called. The worker was found conscious and was taken to an area hospital.	No Dispatch			ALTERATION TYPE 1	321185953-01-AL	Worker Fell	THE SALVATION ARMY	SD BUILDERS AND CONSTRUCT
1/23/2018	Brooklyn	138	WILLOUGHBY STREET	0	0	1 The Site Safety Manager reported that a worker was doing form work with while he had his peligan hook attached to himself. When the worker was climbing down a ladder, the peligan hook fell and hit his right ear. The worker went to a City MD. An ambulance was not called. This incident was the result of a worker error.	No Dispatch					Other Construction Related Incidents	NYC HPD	
1/23/2018	Manhattan	111	EAST 24 STREET	1	0	0 A DOB inspector reported that an elevator foreman was working on a platform for installing an elevator inside the elevator shaft at the sixth floor when the platform started drifting upwards uncontrollably and would not stop. The worker tried to jump to the machine room on the other platform at the ninth floor, but he fell backwards down the shaft to the cellar floor, where he succumbed to his injuries. The elevator foreman did not have a safety harness on and was not tied to anything. There were no safety lines found at the site. A DOB Violation and a full Stop Work Order were issued.	DOB Violation		012318BS0501BG	NB	121192798	Worker Fell	DEMETRIOS & FANIA SAMUEL, LLC	TRINITY BUILDERS INC
1/23/2018	Queens	62-98	SAUNDERS STREET	1	0	0 The New York City Police Department reported that a worker was standing on a window sill of a sixth floor apartment when he fell from the sixth floor to the ground. The worker was transported to North Shore University Hospital, but was found dead on arrival by the NYPD. A DOB inspector inspected the site and reported that there was work present that consisted of a gut renovation to the bathroom, the installation of new electrical wiring and box, and the installation of new sheetrock, without a permit. Two ECB Violations, two DOB Violations, and a Stop Work Order were issued.	ECB Violation	35308671J, 35308670H	012318CERTQ01, 02			Worker Fell	NOT ON FILE	
1/24/2018	Staten Island	546	GULF AVENUE	0	0	1 The Site Safety Manager reported that a worker got concrete in his eyes during a concrete pour operation. The worker went to a hospital and returned to work.	No Dispatch					Other Construction Related Incidents	STATEN ISLAND GLOBAL LOGISTIC	
1/24/2018	Manhattan	280	PARK AVENUE	0	0	1 The Construction Superintendent reported that an electrician was working on a live splice box when he was shocked and got two of his fingers burned. The worker went to a hospital. This incident took place on January 24, 2018, but the Department Of Buildings was not notified until January 29, 2018. An ECB Violation was issued for electrical work being performed without a permit. A DOB Violation was also issued.	ECB Violation	35312686Y	012918EE105FM1			Other Construction Related Incidents	BROADWAY 280 PARK FEE LLC	
1/24/2018	Manhattan	233	WEST 125 STREET	0	0	1 The Site Safety Manager reports that a flagger was directing traffic when he was side-swiped by a vehicle. The driver did not want to listen to the flagger. The flagger was okay, but was taken to a hospital by an ambulance for a checkup.	No Dispatch					Other Construction Related Incidents	HARLEM URBAN DVLPMNTCP	
1/25/2018	Manhattan	2	PARK PLACE	0	0	1 The Site Safety Manager reported that a worker was cutting rebar when he slipped and cut his finger. The worker drove himself to a first med for precaution.	No Dispatch			ALTERATION TYPE 1	121333413-01-AL	Worker Fell	NOT ON FILE	CNY CONSTRUCTION LLC
1/26/2018	Manhattan	102	West 188 Street	0	0	1 A DOB inspector reported that a worker was climbing up an "A"-Frame ladder from the first floor to the second floor when a rung on the ladder snapped, causing the worker to fall ten feet and land on his back. The worker was found conscious and was taken to the hospital by EMT personnel. An ECB Violation and a full Stop Work Order were issued. The site will receive a full audit due to site conditions.	ECB Violation	35310351n		ALT	122917503	Worker Fell		aliba services

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/26/2018	Manhattan	44	UNION SQUARE	0	0	1 The Site Safety Manager reported that a worker at a concrete truck had a miscommunication with the driver and the shot came down and hit the worker on the hand. The worker suffered a minor injury and an ambulance was called.	No Dispatch					Other Construction Related Incidents	READING TAMMANY OWNER LLC	
1/26/2018	Manhattan	450	WEST 33 STREET	0	1	1 A DOB inspector reported that during a demolition operation on the first floor of the HVAC conduits and utilities lines, a construction worker was cleaning demolition debris on the first floor when a pipe section fell approximately four feet and hit the worker in the head. The pipe section fell because another worker cut a strap pipe that was holding the pipe section. The worker who was hit by the pipe section initially refused medical attention, but wasn't feeling well after a few hours and called EMS. The worker was taken to a hospital by ambulance. A Construction Superintendent was not required at the site. An ECB Violation and a full Stop Work Order were issued. The General Contractor must provide a Means and Methods for the demolition of the remaining HVAC conduits.	ECB Violation	35310356M		Alteration 2	140188767	Material Fell	450 PARTNERS LLC	Tishman Construction Corp
1/27/2018	Manhattan	500	WEST 33 STREET	0	1	1 A DOB inspector reported that an electrician was in the process of erecting a shanty while climbing an eight foot ladder when he missed a rung of the ladder and fell three feet. The worker was taken to Bellevue Hospital. A DOB inspector visited the site and reported that no enforcement action was deemed necessary.	No Action Necessary			NEW BUILDING	121186251-01-NB	Worker Fell	NOT ON FILE	TISHMAN CONSTRUCTION CORP
1/29/2018	Brooklyn	404	11 STREET	0	1	1 A DOB inspector reported that workers were receiving a load of concrete masonry unit (CMU) brick on the third floor when the third floor C-Joists towards the rear of a new extension partially collapse due to excessive weight and because the C-Joists were not properly secured to the CMU walls. The collapse also caused the second and first floors to collapse into the cellar. One worker sustained minor injuries and was taken to Brooklyn Presbyterian Hospital. An Aggravated Level 2 ECB Violation and a full Stop Work Order were issued for a failure to safeguard. A sidewalk shed has been requested to be immediately installed at exposure four. DOB will remain on site until the sidewalk shed is installed. The site will be referring to DOB's Interior Demolition Engineering Unit for audit and approval of all temporary shoring.	ECB Violation	35310458N		Alteration	321190858	Other Construction Related Incidents	404 11TH ST NY CORP	SUN SUN Contracting
1/29/2018	Brooklyn	422	FULTON STREET	0	1	1 The Site Safety Manager reported that a worker fell through the interior opening for a tower crane installation from the ninth floor to the eighth floor. The worker was taken to a hospital, where he was eventually released with no injuries. The worker did attend a safety orientation meeting at the start of his shift. A DOB inspector visited the site and reported that there was proper signage and a proper guardrail system present at the perimeter of the slab opening, but that the worker disregarded all safety measures provided to prevent falling hazards. No enforcement action was necessary.	No Action Necessary					Worker Fell	NOT ON FILE	
1/29/2018	Manhattan	209	EAST 19 STREET	0	1	1 The Site Safety Manager reported that a worker was using a grinder to cut an angle when the grinder jumped and cut his right leg above the knee. The cut was a minor cut. The worker walked to Beth Israel Hospital on his own.	No Dispatch			ALTERATION TYPE 1	121724946-01-AL	Worker Fell	227 EAST 19TH STREET OWNER, LL	GRAMERCY SQUARE LLC
1/30/2018	Manhattan	500	WEST 33 STREET	0	1	1 The Site Safety Manager reported that a worker tripped on the curb for the machine room and hurt his arm. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
1/30/2018	Manhattan	20	BROAD STREET	0	1	1 The Site Safety Manager reported that a worker was pushing a debris cart when one of the wheels of the cart broke off and clipped the worker's foot. The worker went to the emergency room. An ECB Violation and a partial Stop Work Order were issued.	ECB Violation	35299847M				Material Fell	NY STOCK EXCHANGE BLDG. CO.	
1/31/2018	Brooklyn	138	WILLOUGHBY STREET	0	1	1 A DOB inspector reported that a team of two workers was installing form work at the second floor for a third floor column. One worker was positioned below the second worker, holding him in place while he was installing a clamp. While securing the clamp, the clamp fell and hit the below worker in the face. The worker was taken to a hospital, where it was reported that the worker suffered a scratch, but not a concussion. The worker was held overnight for observation. No enforcement action was deemed necessary, as this injury occurred due to a worker error.	No Action Necessary					Material Fell	NYC HPD	
1/31/2018	Manhattan	1283	YORK AVENUE	0	1	1 The Site Safety Manager reported that a worker was on a ladder when he tripped on the fourth step, lost his balance, and fell on his rear. The worker walked to a City MD for a check up.	No Dispatch					Other Construction Related Incidents	THE NEW YORK AND PRESBYTERIAN	
1/31/2018	Manhattan	209	EAST 19 STREET	0	1	1 The Site Safety Manager reported that a worker hurt his finger while unloading pipes from a delivery truck. The worker went to a City MD on his own.	No Dispatch					Other Construction Related Incidents	227 EAST 19TH STREET OWNER, LL	
1/31/2018	Manhattan	435	EAST 13 STREET	0	1	1 The Construction Superintendent reported that a third party inspector missed the last step on his way down a permanent flight of stairs and hurt his foot. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/31/2018	Manhattan	532	WEST 33 STREET	0	1	The Site Safety Manager reported that a worker slipped on ice melt pellets that were on the ground floor of the job site in an area where ice melt had been put down to melt ice. The worker hurt his wrist and his hip. The worker went to see the onsite medic before going to see an offsite medic on his own.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
1/31/2018	Manhattan	550	WEST 29 STREET	0	1	The Site Safety Manager reported that a worker was using a grinder when the blade caught his glove and caused a cut to his hand. An ambulance was called.	No Dispatch					Other Construction Related Incidents	550 WEST 29TH STREET LLC	
2/1/2018	Manhattan	1865	BROADWAY	0	1	The Site Safety Manager reported that a worker cut his pinky finger while putting away his band-saw tool. The band-saw was unplugged. The worker went to a clinic. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	AV8 1865 BROADWAY, LLC	
2/1/2018	Manhattan	328	EAST 62 STREET	0	1	The Construction Superintendent reported that a worker was installing pour stops when he slipped into the side of rebar and injured his shoulder. The worker left the site in a cab.	No Dispatch			Alt 1 - NB	121189846	Other Construction Related Incidents	YYY 62ND STREET LLC	JOY CONSTRUCTION CORP
2/1/2018	Manhattan	591	THIRD AVENUE	0	1	The Site Safety Manager reported that a painter was carrying down supplies when he lost his balance on the fourth step and fell, hurting his leg. An ambulance was called and the ambulance took the worker to a hospital.	No Dispatch					Other Construction Related Incidents	587-91 THIRD OWNER LLC	
2/2/2018	Brooklyn	1	FLATBUSH	0	1	The Site Safety Manager reported that a worker was removing debris when a four inch pipe that was about three feet long fell on his foot. The worker went to a hospital.	No Dispatch					Other Construction Related Incidents		
2/5/2018	Bronx	869	EAST 147 STREET	0	1	The Site Safety Manager reported that a worker complained about lower back pain while pulling a stud during carpentry work. The worker went to urgent care. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	HP MLK PLAZA HOUSING DEVELOPME	
2/5/2018	Brooklyn	1	FLATBUSH AVENUE	0	1	The Site Safety Manager reported that a worker was doing taping work while on an "A"-Frame ladder when he mis-stepped and fell two feet. The worker suffered a minor injury and an ambulance was called.	No Dispatch					Other Construction Related Incidents	ONE FLATBUSH AVENUE PROPERTY L	
2/5/2018	Brooklyn	37	BLUE SLIP	0	1	The Site Safety Manager reported that a worker got his thumb pinched between a window and a rack during a delivery. The worker went to urgent care on his own.	No Dispatch					Other Construction Related Incidents	BOP GREENPOINT G LLC	
2/5/2018	Manhattan	10	RIVERSIDE BOULEVARD	0	1	The Site Safety Manager reported that a worker hurt his back while lifting a reel of wire into a box. An ambulance was called.	No Dispatch					Other Construction Related Incidents	RCB3 NOMINEE LLC	
2/5/2018	Manhattan	24	2 AVENUE	0	1	The Site Safety Manager reported that a worker was putting away his tools at the end of his day when he opened a sliding glass door on the eighth floor. The glass door came off of its track and hit the worker. The incident took place on 2/5/2018, but was not reported until 2/6/2018. An ambulance was not called, but the worker said that he was going to see a doctor to be checked out. An ECB Violation and a DOB Violation were issued. A partial Stop Work Order on the use and installation of all balcony sliding doors was issued. The General Contractor is to provide a Manufacturer's Specification on all door tracks and the reason for the door falling off its track.	ECB Violation	35299721R	020618S03GD02			Material Fall	24 SECOND AVENUE OWNER LLC	
2/5/2018	Manhattan	260	WEST 40 STREET	0	1	A DOB inspector reported that a worker was trying to reach for something on the platform of a baker scaffold when he moved the baker scaffold, causing it to strike the left shoulder of another worker. Both workers were on the floor and not using the scaffold. The injured worker was sent to a Med-Rite Clinic for a check up. The injured worker did not suffer a major injury. An ECB Violation was issued.	ECB Violation	35285826Y		NB	121187394	Material Fall	PORT 40TH PARKING CORP	ZDG LLC
2/6/2018	Staten Island	546	GULF AVENUE	0	1	The Site Safety Manager reported that an electrician from Local 3 slipped in an isolated area by a Con-Edison box. The worker went to Staten Island Hospital on his own for a check up.	No Dispatch					Other Construction Related Incidents	STATEN ISLAND GLOBAL LOGISTIC	
2/6/2018	Manhattan	91	LEONARD STREET	0	1	The Site Safety Manager reported that a worker tripped, fell, and cut his hand. EMS was called. The worker was conscious and was taken to an area hospital.	No Dispatch			NEW BUILDING	121190166-01-NB	Worker Fall	353-357 BROADWAY LLC	TOLL GC LLC
2/6/2018	Manhattan	91	LEONARD STREET	0	1	A worker tripped on a small piece of pipe in the mechanical room and cut his pinky finger. The worker went to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	353-357 BROADWAY LLC	
2/6/2018	Manhattan	2395	FREDERICK DOUGLAS BOULEVARD	0	1	A DOB inspector reported that a worker was hit in the head with a piece of timber that was dropped by another worker during a stripping operation. The worker who was hit by the piece of timber complained of a stiff neck and was sent to a hospital. An ECB Violation was issued, as well as a partial Stop Work Order on all concrete work. A Means and Methods must be provided.	ECB Violation	35289390M				Other Construction Related Incidents	HP 2395 FDB HOUSING DEVELOPMEN	
2/6/2018	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager reported that a worker was moving an "A"-Frame dolly that was loaded with twenty sheets of 4 X 8 diamond plates when the dolly tipped and hit her ankle. The injured worker went to an emergency room that was across the street from the site. An ECB Violation and a partial Stop Work Order were issued.	ECB Violation	35299967R				Other Construction Related Incidents	THE NEW YORK AND PRESBYTERIAN	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/6/2018	Brooklyn	911	ERSKINE STREET	0	1	The Site Safety Manager reported that a worker was cutting the remainder of wood piles that were approximately four feet. While cutting one of the piles, the pile fell forward and hit him in the head. The worker went to a hospital by ambulance. This incident occurred on 2/6/2018, but was not reported until 2/8/2018. An ECB Violation was issued for a failure to notify the Department Of Buildings of the incident, as well as a partial Stop Work Order for the cutting of all wood piles. A Means and Methods for safe cutting operations with a tool box talk will be provided.	ECB Violation	35300547X,49J	020818BS05HM01,02			Material Fall	FOUNTAIN SEAVIEW THREE HOUSING	
2/7/2018	Brooklyn	540	FULTON STREET	0	1	The Site Safety Manager reported that during a drilling operation for tie backs, a carpenter that was assisting the drill operator stepped onto an equipment insert and the clamp closed down on his left foot. The worker was taken to a hospital by emergency personnel. Two ECB Violations, including an Aggravated Level 2 ECB Violation, were issued, as well as a full Stop Work Order. The contractor has been directed to provide the manufacturer's specifications for the drilling equipment, as well as the required training for the personnel operation the equipment.	ECB Violation	35309900Z 35309901K		NB	321185828	Mechanical Construction Equipment	540 FULTON ASSOCIATES	PAV-LAK CONTRACTING INC
2/7/2018	Manhattan	460	PARK AVENUE SOUTH	0	1	The Site Safety Manager reported that a worker was opening a crate of window frames when a 5' X 5' tube pipe rolled out and onto his foot. The worker was seen walking around, but an ambulance was called.	No Dispatch					Other Construction Related Incidents	460 PARK AVENUE SOUTH ASSOCIAT	
2/7/2018	Queens	27-17	42 ROAD	0	1	The Site Safety Manager reported that a worker lacerated his hand with a utility knife during a stripping operation when the utility knife slipped. The worker went to a hospital on his own.	No Dispatch					Other Construction Related Incidents	EASTERN STAR DEVELOPMENT LLC	
2/8/2018	Brooklyn	810	FULTON STREET	0	1	The Site Safety Manager reported that a worker was performing stripping work on the eleventh floor when he pulled down a piece of plywood and the aluminum leg of the formwork hit the worker in the face and split his lip. An ambulance was called. An ECB Violation was issued for a failure to provide safety measures. A DOB Violation was also issued. A Tool Box Talk will be issued before the start of stripping operations.	ECB Violation	35300050K	020818BS02EP06			Material Fall	GREENPOINT-GOLDMAN CORP.	
2/8/2018	Manhattan	388	GREENWICH STREET	0	1	The Site Safety reported that a worker hurt his foot while using a chipping gun. The worker took a cab to urgent care.	No Dispatch			ALTERATION TYPE 1	121190503-01-AL	Other Construction Related Incidents	CITIGROUP TECHNOLOGY, INC.	TISHMAN CONSTRUCTION CORP
2/8/2018	Queens	34-11	BEACH CHANNEL DRIVE	0	1	The Site Safety Manager reported that a worker was dismantling a scaffold when the plank he was standing on broke and fell six feet. The worker went to a hospital by ambulance. An ECB Violation for a failure to safeguard all persons and property affected by construction operations was issued.	ECB Violation	35285811N		NB	421094283	Worker Fell	NOT ON FILE	Chateau GC LLC
2/9/2018	Queens	160-08	JAMAICA AVENUE	0	1	The Site Safety Manager reported that a vehicle struck the flagman in the street. The Police Department responded to the incident. The worker was taken to Jamaica Hospital.	No Dispatch					Other Construction Related Incidents	160 JAMAICA, LLC	
2/9/2018	Manhattan	1865	BROADWAY	0	1	The Site Safety Manager reported that an electrician was pulling his cart from the hoist when the handle on the cart became loose and the worker fell backwards to the floor, hurting his back. An ambulance was called.	No Dispatch					Other Construction Related Incidents	AV8 1865 BROADWAY, LLC	
2/9/2018	Brooklyn	500	GATES AVENUE	0	1	The Super reported that a mason was using a grinder for brick cutting when the grinder kicked back and the grinder's butt end (not the blade) hit the mason in the face. The mason suffered a bruise to his face and felt a little dizzy. An ambulance was called.	No Dispatch					Other Construction Related Incidents	PCMH 500 GATES HOUSING DEVELOP	
2/9/2018	Brooklyn	340	EVERGREEN AVENUE	0	1	The Fire Department reported that a worker was hit in the head with a piece of rebar. Four ECB Violations and four DOB Violations were issued. A partial Stop Work Order was also issued. A Means and Methods and a Tool Box Talk must be provided.	ECB Violation	35300117X,118H,120R,121Z	020918BS04DH01,02,04,05			Material Fall	BUSHWICK REALTY HOLDINGS LLC	
2/12/2018	Bronx	2568	PARK AVENUE	0	1	The Site Safety Manager reported that a worker cut his knees while walking by rebar. The worker was taken to an area medical facility by a co-worker.	No Dispatch				220152484	Other Construction Related Incidents	2568 BRONX PARK LLC	STEVEN ALESSIO
2/12/2018	Brooklyn	135	EMERSON PLACE	0	1	The Site Safety Manager reported that during a stripping operation, a worker fell down from the sixth floor and landed on top of the sidewalk shed. The worker was found unconscious, but breathing. The worker was connected to the stripping form. The worker was taken to a hospital by ambulance. An ECB Violation and a full Stop Work Order were issued. Three additional ECB Violations/OATH Summonses and three partial Stop Work Orders were issued by the Concrete Enforcement Unit.	ECB Violation	35300065N				Worker Fell	PRATT INSTITUTE	
2/12/2018	Manhattan	11	WEST 53 STREET	0	1	The Site Safety Manager reported that a worker was working in a man lift when he moved his body and twisted his knee. An ambulance was called.	No Dispatch					Other Construction Related Incidents	THE MUSEUM OF MODERN ART	
2/12/2018	Manhattan	200	EAST 95 STREET	0	1	The Site Safety Manager reported that a worker pinched his finger while moving a steel beam on an 'A'-Frame. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents		

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/12/2018	Manhattan	461	WEST 34 STREET	0	0	1 The Site Safety Manager reported that a worker cut his left hand on metal studs. The worker was taken to an area hospital and received several stitches.	No Dispatch			ALT 1	121237009	Other Construction Related Incidents	34-10 DEVELOPMENT, LLC	EDWARD M GRUNWALD
2/13/2018	Staten Island	2655	RICHMOND AVENUE	0	0	1 The Site Safety Manager reported that a worker entered the site from the outside of the mall area by the dirt parking area side, fell in ice that was mixed with dirt, and hurt his ankle. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	MACY'S RETAIL HOLDINGS, INC.	
2/13/2018	Queens	80-08	135 STREET	0	0	2 The General Contractor reported that two workers were injured while grouting when a pump hose got clogged with grout and blew into the worker's faces. The workers tried to un-clog the pump while it was in use. The two workers were taken to a hospital for treatment. An ECB Violation and a partial Stop Work Order were issued.	ECB Violation	35309854r		ALT 1	420652378 AL	Mechanical Construction Equipment	BRIARWOOD MP LLC	PAV-LAK CONTRACTING INC
2/13/2018	Queens	45-57	UNION STREET	0	0	1 A DOB inspector reported that a worker was using the scaffold's stairs to bring rebar onto a floor when a rebar got caught on the stairs and pulled the same worker down. The worker was experiencing aches in his body and went to a clinic the next day. This incident took place on February 13, 2018, but was not reported until February 14, 2018. The building was a five story building with no permanent stairs. An ECB Violation and a full Stop Worker Order were issued for inadequate ingress/egress, an adequate supported scaffold, and the lack of internal stairs.	ECB Violation	35299630L				Worker Fell	DEPARTMENT OF EDUCATION	
2/15/2018	Brooklyn	1060	CLARKSON AVENUE	0	0	1 The Site Safety Manager reported that a worker cut his arm with a saw while cutting wood. The worker was taken to a hospital by ambulance.	No Dispatch			ALTERATION TYPE 2	302581347-01-EW-OT	Worker Fell	DEPARTMENT OF EDUCATION	ANSU CONSTRUCTION INC
2/15/2018	Manhattan	101	WEST 57 STREET	0	0	1 A DOB inspector reported that contractors were attempting to remove a tempered glass panel when the panel shattered. A small piece of glass fell to the street level while the remainder of the shattered panel was on the terrace. A woman was injured and taken to a hospital by ambulance. The woman's injury was minor and not life threatening. An Aggravated Level 2 ECB Violation, a DOB Violation, and a partial Stop Work Order were issued for a failure to safeguard all persons and property during construction operations.	ECB Violation	35308906P	021518CERDY04			Material Fall	101 WEST 57TH STREET HOTEL INV	
2/15/2018	Manhattan	42	WEST 33 STREET	0	0	1 The Site Safety Manager reported that a worker was climbing off of a scaffold when he slipped and fell approximately two feet, injuring his shoulder. An ambulance was called.	No Dispatch					Worker Fell	38-46 WEST 33 STREET, LLC	
2/15/2018	Queens	30-35	COLLEGE POINT BOULEVARD	0	0	1 A DOB inspector reported that a painter was on a scissor lift painting the area next to a roll down door sensor when he activated the door, which caused another worker to get hit by the door. The worker had the wind knocked out of him and was sent to a hospital. An ECB Violation and a partial Stop Work Order were issued for the failure to maintain safe operations. The General Contractor at the site is to provide a Means and Methods.	ECB Violation	35317705N				Other Construction Related Incidents	FEINSTEIN CP REALTY LLC	
2/16/2018	Manhattan	217	WEST 57 STREET	0	0	1 The Site Safety Manager reported that a concrete worker was carrying a Doka form that was about 2 X 9 feet and 100 pounds when he slipped and fell. The worker complained of back pain. A DOB inspector responded to the incident and reported that no enforcement action was necessary, as the injury occurred as the result of a worker error.	No Action Necessary					Other Construction Related Incidents	SMITELL SPONSOR LLC	
2/16/2018	Manhattan	233	WEST 125 STREET	0	0	1 The Site Safety Manager reported that a worker was lifting a piece of rebar when he claimed to have hurt his back. The worker walked up to an ambulance and the ambulance took him to a hospital.	No Dispatch			NEW BUILDING	121187447	Other Construction Related Incidents	HARLEM URBAN DVLPMINTCP	FLINTLOCK CONSTRUCTION SERVICES LLC
2/16/2018	Manhattan	38	HOWARD STREET	0	0	2 A DOB inspector reported that an inspector from Cole NY was performing an inspection of the building for facade local law. While inspecting the building, the inspector stepped out onto the fire escape on the seventh floor, and a step of the fire escape became dislodged and fell to the ground, striking two pedestrians. One of the pedestrians suffered a life threatening injury, and the second pedestrian was in serious condition. The inspector fell slightly through an opening, but not all the way down. EMS was called. An ECB Violation, a DOB Violation, and an Immediate Emergency Declaration were issued.	ECB Violation	35308906Z	021618CERDY01			Material Fall	434 BROADWAY PROPERTY INVESTOR	CANY Architecture & Engineering, DPC.
2/16/2018	Queens	71-17	ROOSEVELT AVENUE	0	0	1 A DOB inspector reported that there were four workers unloading bundles of rebar that were approximately forty five feet from a flatbed truck when one of the workers lost control of the bundle and the bundle fell on the leg of another worker. There was no equipment used during the unloading. The injured worker suffered a broken right leg and was taken to a hospital. An ECB Violation and a partial Stop Work Order were issued for a failure to maintain the safe operations and to stop all material handling, including deliveries. The General Contractor is to provide a safe Means and Methods, including equipment and Tool Box talks.	ECB Violation			NEW BUILDING	420653000	Material Fall	ROOSEVELT PARC LLC	BRAVO BUILDERS LLC

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/19/2018	Manhattan	200	EAST 21 STREET	0	0	1 The Site Safety Manager reported that a worker dislocated his left shoulder when he lifted a bag of concrete onto it. The worker was taken to Mount Sinai Hospital by ambulance.	No Dispatch			NEW BUILDING	121190479-01-NB	Other Construction Related Incidents	LONGER HILLS II LLC	BRAVO BUILDERS LLC
2/19/2018	Brooklyn	805	WASHINGTON AVENUE	0	1	1 A DOB inspector reported that a worker was walking close to a Bobcat while an I-Beam was on the forks attached to the Bobcat when the I-Beam moved and the worker's hand got caught between the I-Beam and the Bobcat track. The worker suffered a fractured hand and was taken to an area hospital. The worker operating the Bobcat was not trained by the employer, which created this situation that resulted in an injury to another work. This incident occurred on 2/19/2018, but the Site Safety Manager was not informed of the incident until 2/20/2018. Four ECB Violations and a partial stop Work order were issued.	ECB Violation	35317732Z, 35317733K AND 35317736K		NEW BUILDING	321478548	Mechanical Construction Equipment	805 WASHINGTON AVE LLC	HAPPY LIVING DEVELOPMENT
2/19/2018	Brooklyn	211	SCHERMERHORN STREET	0	0	1 The Site Safety Manager reported that a worker rolled his ankle while moving material. The worker was taken to Brooklyn Hospital by EMS.	No Dispatch			FRANK HEALEY	321196200-01-NB	Other Construction Related Incidents	211 SCHERMERHORN DEVELOPMENT L	OESTREICHER CONSTRUCTION
2/20/2018	Manhattan	115	DELANCY STREET	0	0	1 The Site Safety Manager reported that a worker cut his finger while using a grinder. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
2/20/2018	Manhattan	425	PARK AVENUE	0	0	1 The Site Safety Manager reported that a worker fell from the fourth step of an "A"-Frame ladder. The worker complained of back pain. An ambulance was called.	No Dispatch					Other Construction Related Incidents	T-C 425 PARK AVENUE, LLC	
2/21/2018	Brooklyn	5718	2 AVENUE	0	0	1 A DOB inspector reported that a worker was pulling on one of the clips of a outrigger scaffold in order to install it properly. The worker pulled the clip hard, which caused the worker to slide down the plank and twist his ankle. The worker went to the emergency room across the street and then went home. The formwork and outriggers were all built as per design. No enforcement was action necessary, as it was determined that the injury occurred as the result of a worker error.	No Action Necessary			ALTERATION-1	321192702	Worker Fell	NYU HOSPITALS CENTER	HUNTER ROBERTS CONSTRUCTION
2/21/2018	Manhattan	217	WEST 57 STREET	0	0	1 The Site Safety Manager has reported that a worker was climbing down an "A"-Frame ladder when he slipped and fell about four feet. An ambulance took the worker to a hospital. The worker suffered a possible fractured elbow.	No Dispatch					Worker Fell	SMITTELL SPONSOR LLC	
2/21/2018	Queens	131-11	FOWLER AVENUE	0	0	1 The Site Safety Manager reported that a worker twisted his right wrist while bending rebar. A co-worker took him to a clinic.	No Dispatch					Other Construction Related Incidents	131-05 HOLDING LLC	
2/21/2018	Queens	38-01	QUEENS BOULEVARD	0	0	1 The Site Safety Coordinator reported that a worker tripped on tape on a scaffold platform, which caused him to fall and twist his knee. The worker was taken to urgent care. An ECB Violation was issued to the General Contractor at the site for a failure to safeguard all persons and property.	ECB Violation	35285820P		NB	421387626	Worker Fell	CURBCLUT QUEENS BLVD LLC	Sordani Construction Comp
2/22/2018	Staten Island	35 a	BAY STREET	0	0	1 The Site Safety Manager reported that a rebar installer slipped on a rebar floor and twisted his ankle. An ambulance was on site.	No Dispatch					Other Construction Related Incidents		
2/22/2018	Staten Island	2655	RICHMOND AVENUE	0	0	1 The Site Safety Manager reported that a worker was loading sheetrock onto an "A"-Frame when one of the boards slid and landed on his right foot. The worker was sent to urgent care.	No Dispatch					Other Construction Related Incidents	MACY'S RETAIL HOLDINGS, INC.	
2/22/2018	Manhattan	122	LEXINGTON AVENUE	0	1	1 The Police Department reported that two workers were making a delivery to the roof area of the structure when one of the workers fell approximately eight to ten feet through an opening in the roof that was covered with a tarp. The worker fell to the third floor. The worker suffered injuries to his back and neck and was transported to Bellevue Hospital with head and neck injuries. A full Stop Work Order had been issued to the building on 4/22/2015 and a Vacate Order was issued on 12/22/2017. Two ECB Violations, and two DOB Violations were issued for the unlawful continuation of work while on the notice of a Stop Work Order and for a failure to safeguard.	ECB Violation	35308861K & 35308860Z	022218CERT001 & 022218CERT002			Worker Fell	122-24 LEXINGTON AVECP	
2/22/2018	Brooklyn	19	KENT AVENUE	0	0	1 The Site Safety Manager reported that a worker walked into a pile of plywood and then felt discomfort in his upper torso and chest. An ambulance was called and the worker was transported to a hospital.	No Dispatch			NEW BUILDING	320591944-01-NB	Other Construction Related Incidents	19 KENT ACQUISITION LLC	T.G. NICKEL & ASSOCIATES
2/22/2018	Brooklyn	138	WILLOUGHBY STREET	0	0	1 The Site Safety Manager reported that a worker cut his finger while handling rebar. The worker was seen by the on-site medic and was sent to City M.D./urgent care.	No Dispatch					Other Construction Related Incidents	NYC HPD	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/23/2018	Queens	83-09	35 AVENUE	0	1	A DOB inspector reported that workers at apartment number B42 were lowering a piece of plywood that was approximately 2' X 5' from the fourth floor fire escape to the ground using a heavy thick rope in front of the building. According to the Project Manager at the site and a bystander, the plywood slipped off of the rope and fell from the third floor level, striking a young girl on the side of her head before landing on the ground. Marks from the fallen wood can still be seen on the ground where it landed. The injured young girl was transferred to New York Presbyterian Hospital of Queens with injuries to the side of her head. Three Aggravated Level 2 ECB Violations were issued for a failure to safeguard, for work not conforming to plans, and for working without a permit. 3 DOB Violations, and a full Stop Work Order were also issued.	ECB Violation	35309174N, 35309325L & 35309326N	022318CERKC03, 022318CERKC04 & 022318CERKC05	ALTERATION TYPE 2	421548999-01-EW-OT	Material Fall	83-09 35TH REALTY LLC	MNR GROUP INC
2/26/2018	Manhattan	545	WEST 30 STREET	0	1	A DOB inspector reported that workers were using a lull to unload window panels off of a truck. While the lull was being taken into the building, one of the panels slid off of the lull and hit a worker's ankle. An ambulance took the worker to a hospital. An ECB Violation for a failure to maintain safe operations and a partial Stop Work Order were issued or all deliveries and material handling. The General Contractor is to provide a Means and Methods.	ECB Violation	35317717K				Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM	
2/27/2018	Manhattan	685	FIRST AVENUE	0	1	The Site Safety Manager reported that a worker was working in a building when a couple of pieces of sheetrock fell over and onto his leg. An ambulance was called to the site.	No Dispatch					Other Construction Related Incidents	685 FIRST REALTY COMPANY, LLC	
2/28/2018	Manhattan	1227	BROADWAY	0	1	A DOB inspector reported that a tower crane was engaged with loading a four foot piece of scaffolding material on top of a trailer within the job site. After the load was lowered into place, a worker began unhooking the rigging gear so that the crane could proceed with the next lift. The gear was detached from the load and the crane hoisted up to clear the trailer and the loaded scaffolding when, unbeknownst to the worker, the rigging gear snagged the corner of the load that had just landed, which caused the load to flip over the side of the trailer and bring the worker down, injuring him in the process. The worker was found bleeding, but conscious, and was taken to a hospital by ambulance. The injuries that the worker sustained are suspected to be non-life threatening. Three ECB Violations and a partial Stop Work Order were issued.	ECB Violation	35225172L 35225171J & 35225172L		CN	CN 913/16	Mechanical Construction Equipment	YJL BROADWAY HOTEL LLC	BMNY CONTRACTING CORP
2/28/2018	Manhattan	2	PARK PLACE	0	1	The Site Safety Manager reported that a worker got dust in his eye. The worker went to a hospital for treatment.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
3/1/2018	Brooklyn	391	HOOPER STREET	0	1	A DOB inspector reported that heavy gauge 2 X 10 ceiling joists were delivered and placed on top of the Concrete Masonry Unit (CMU) exterior walls of the sixth floor when a worker removed a band that held the ceiling joists together, which lead to the joists collapsing and knocking the worker off of the scaffold to the ground. The joists landed on top of the worker as well. The worker was found dead on arrival. A DOB Violation and a full Stop Work Order were issued.	DOB Violation		030118B01A01			Other Construction Related Incidents	E&D MANAGEMENT GROUP LLC	
3/2/2018	Queens	28-02	JACKSON AVENUE	0	1	A DOB inspector reported that a panel of plywood that was about 8' X 4' fell from the parapet of a sidewalk shed and struck two pedestrians. One of the pedestrians suffered an injury in the shoulder area. The injured pedestrian was seen by the on-site medic, but denied further medical attention and left the scene. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard public and property affected by construction operations. A second ECB Violation was also issued for a failure to maintain an inspection log for the sidewalk shed. A partial Stop Work Order was also issued. The sidewalk shed company was sent to the site for repair work.	ECB Violation	35318105Y		NEW BUILDING	420652877	Scaffold/Shed/Fence/Storing/Installation	LIC DEVELOPMENT OWNER, L.P.	TURNER CONSTRUCTION COMPA
3/2/2018	Manhattan	685	1 AVENUE	0	1	The Site Safety Manager reported that a worker was pushing a mini container when the gate on the bottom of a ramp swung and lacerated his right hand. The on-site medic put a band aid on the cut. An ambulance took the worker to a hospital.	No Dispatch					Other Construction Related Incidents	685 FIRST REALTY COMPANY, LLC	
3/2/2018	Manhattan	260	WEST 40 STREET	0	1	The Site Safety Manager reported that a worker was using a lade and cut his finger. The worker was patched up on-site, but then went to City M.D. where he received two to three stitches.	No Dispatch			NB - NEW BUILDING	121167394	Other Construction Related Incidents	PORT 40TH PARKING CORP	ZDG, LLC
3/3/2018	Manhattan	150	EAST 23 STREET	0	1	The Site Safety Manager reported that workers were carrying steel plates when one of the plates slipped and pinched one of the worker's left middle finger. The worker was transported to a hospital by ambulance.	No Dispatch			NB	121981748	Other Construction Related Incidents	154 EAST 23 LLC	W & L GROUP CONSTRUCTION
3/3/2018	Manhattan	1912	1 AVENUE	0	1	The Site Safety Manager reported that a worker tripped and fell while carrying framing. EMS was called and the worker was transported to a hospital.	No Dispatch			NB	122879233	Worker Fall		PROCIDA CONSTRUCTION CORP

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/3/2018	Manhattan	396	BROADWAY	0	0	1 The Site Safety Manager reported that a worker dropped a piece of plywood on his foot. The worker left the site in an ambulance.	No Dispatch			A1 - ALTERATION TYPE 1	120786417	Other Construction Related Incidents	BRIDGETON 396 BROADWAY FEE LLC	ANTHONY T. RINALDI
3/3/2018	Manhattan	425	WEST 18 STREET	0	0	1 The Site Safety Manager reported that a worker hurt his back while picking up a cement bag. An ambulance was called and the worker was transported to a hospital.	No Dispatch			NB	122736762	Other Construction Related Incidents	NOT ON FILE	ARTIMUS CONSTRUCTION INC
3/5/2018	Brooklyn	10	HURON STREET	0	0	1 The Site Safety Manager reported that there were two workers that were doing sheetrock work together when one of the workers lost his grip on a piece of sheetrock that landed on the other worker's finger, causing a cut. The second worker left the site and went to City M.D. to get stitches on his finger. This incident occurred on 3/5/2018, but was not reported to the Site Safety Manager or Construction Superintendent until 3/8/2018.	No Dispatch					Other Construction Related Incidents	10 HURON FS CONDO LLC	
3/5/2018	Queens	45-57	UNION STREET	0	0	1 A DOB inspector reported that a 16' X 8' size gate swung out and hit a pedestrian that was walking by. The pedestrian was a student that was approximately seven years old. The student was evaluated by a nurse.	ECB Violation	35317909P				Other Construction Related Incidents	DEPARTMENT OF EDUCATION	
3/6/2018	Manhattan	2255	BROADWAY	0	0	1 The Site Safety Manager reported that a worker was lifting a 2 X 3 X 10 wooden beam in the elevator pit when he hit himself in the face with the wooden beam. The worker went to urgent care and then went to a hospital. This incident occurred as a result of a worker error.	No Dispatch					Other Construction Related Incidents	2255 HOLDING LLC	
3/6/2018	Bronx	2395	FREDERICK DOUGLASS BLVD	0	0	1 The Site Safety Manager reported that a pedestrian in a wheelchair fell over in a walkway due to a tripping hazard around a Con-Ed sewer cap. The pedestrian went to a hospital by ambulance. A DOB inspector responded to the incident, visited the site, and issued an ECB Violation. The tripping hazard was corrected as of the time that the inspector was at the site.	ECB Violation	35300487N	030618BS10VP06			Other Construction Related Incidents		
3/7/2018	Brooklyn	416	KENT AVENUE	0	0	1 The Site Safety Manager reported that a worker slipped, fell, and hurt his arm. The worker was taken to a hospital for a check up.	No Dispatch				320622616	Other Construction Related Incidents	420 KENT AVENUE LLC	ZDG, LLC
3/8/2018	Manhattan	1681	3 AVENUE	0	0	1 The Site Safety Manager reported that an electrician was running a wire when he tripped on a piece of plywood and skinned his right shin. The electrician went to a City M.D. for assistance.	No Dispatch					Other Construction Related Incidents	95TH AND THIRD LLC	
3/8/2018	Queens	147-40	ARCHER AVENUE	0	0	1 The Site Safety Manager reported that a piece of plywood slid and hit a worker on the left knee while the worker was stocking plywood on the floor. The worker went to a clinic.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
3/8/2018	Queens	28-07	JACKSON AVENUE	0	0	1 A DOB inspector reported that there were two electricians working on a scissor lift at the basement level when a temporary light fixture was accidentally bumped and dislodged, causing it to fall approximately five feet and strike a worker that was passing by on the head and back. The electricians were working without a controlled access zone below. The worker was found alert, but complained of head pain and went to urgent care. An ECB Violation for a failure to safeguard was issued, as well as a partial Stop Work Order for the installation of electrical lighting work. A Means and Methods must be provided.	ECB Violation	35318121Y-FAIL TO SAFEGUARD	030818BS02KA01	NB	420656873	Material Fall	LIC SITE B-1 OWNER, L.L.C.	NEW LINE STRUCTURES & DEV
3/8/2018	Staten Island	546	GULF AVENUE	0	0	1 The Site Safety Manager reported that a worker slid and hit his left knee as he was taking the stairs to his trailer. The worker was taken to a hospital for a check up.	No Dispatch					Worker Fell	STATEN ISLAND GLOBAL LOGISTIC	
3/9/2018	Manhattan	1059	3 AVENUE	0	0	1 The Site Safety Manager reported that a worker was carrying a few formwork clamps that weight approximately 10-15 pounds and are about 18 feet long in length up the third floor steps when one of the clamps fell from his grip and hit the wrist of a mason that was working in the basement, possibly breaking the mason's wrist. An ambulance was called. An ECB Violation and a partial Stop Work Order were issued for the unsafe handling of materials. A DOB Violation was also issued. A Means and Methods will be provided for the safe handling of form work materials.	ECB Violation	35300269P	030918BS08MH01			Material Fall	63RD & 3RD NYC LLC	
3/9/2018	Manhattan	217	WEST 57 STREET	0	0	1 The Site Safety Manager reported that a worker as carrying equipment when he slipped and fell. The worker hit the back of his head and blacked out. The worker was sent to Mount Sinai Hospital. A DOB inspector responded and visited the site and reported that the worker slid on what look like an ice patch on the floor, even though there was ice melt spread throughout the area. An ECB Violation was issued for a failure to maintain safe operations.	ECB Violation	35286419N				Worker Fell	SMITELL SPONSOR LLC	
3/9/2018	Manhattan	29	11 AVENUE	0	0	1 The Site Safety Manager reported that an iron worker was attempting to move a steel beam onto a dolly on his own when the beam slid and hit his left knee. 911 was called and the worker was taken to a hospital.	No Dispatch					Other Construction Related Incidents	NYS PARKS & RECREATION	
3/9/2018	Manhattan	701	7 AVENUE	0	0	1 The Site Safety Manager reports that a worker pinched his finger while cutting a Formica board with a circular saw. The worker went to the emergency room on his own.	No Dispatch					Other Construction Related Incidents	701 SEVENTH PROPERTY OWNER LLC	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/11/2018	Manhattan	500	WEST 33 STREET	0	0	1 The Site Safety Manager reported that an ironworker hurt his right index finger while prying a cross brace. The worker was transported to Bellevue Hospital by ambulance.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
3/12/2018	Manhattan	125	GREENWICH STREET	0	0	1 A DOB inspector reported that a worker was lifting up a four foot section of form work when the worker mishandled the form work, causing the form work to fall on his knee. An ambulance was called. It was determined that the incident happened as a result of a worker error and that no enforcement action was necessary.	No Action Necessary					Material Fell	VS 125 LLC	
3/12/2018	Manhattan	125	GREENWICH STREET	0	0	1 The Site Safety Manager reported that a worker was handling a roll of felt paper when he slipped backwards and suffered a laceration to the left side of his forehead. The worker did not want an ambulance to be called and went to a City M.D. instead.	No Dispatch					Worker Fell	VS 125 LLC	
3/12/2018	Manhattan	255	EAST HOUSTON STREET	0	0	1 The Site Safety Manager reported that a worker's finger got caught between two beams while he was pushing forwards beams on a truck. The worker was sent to Bellevue Hospital.	No Dispatch					Other Construction Related Incidents	255 EAST HOUSTON OWNER LLC	
3/13/2018	Queens	150-13	89 AVENUE	0	1	0 A DOB inspector reported that a worker was riding on the back of a fork lift during a placement of bundle windows in the storing garage. The bundle was 10' X 5' X 6' and bounced up and down due to its size and weight. The driver of the forklift heard a sound and then saw that the worker who was riding on the back was on the floor. The worker was found dead. There were no witnesses to the incident, and the incident is currently under police investigation. The driver of the fork lift was found to be not certified to operate a fork lift. The driver was in a traumatized state and went to a hospital. A DOB Violation for a failure to safeguard and a Stop Work Order were issued. ECB Violations are being prepared to be served.	DOB Violation		031318BS1201MC			Other Construction Related Incidents	88TH AVENUE OWNER LLC	
3/14/2018	Brooklyn	3617	13 AVENUE	0	0	1 A DOB inspector reported that a worker lacerated his foot while driving a walk-behind saw to a container in order to park it. The worker was sent to a hospital. An ECB Violation was issued, as well as a partial Stop Work Order on the use of the walk-behind saw. Manufacturer specifications must be provided.	ECB Violation	35318356R				Other Construction Related Incidents	37TH STREET HOLDINGS LLC	
3/14/2018	Manhattan	220	CENTRAL PARK SOUTH	0	0	1 The Site Safety Manager reported that an iron worker pinched his index finger while unloading a cart of steel. The worker went to a clinic to receive stitches for his finger.	No Dispatch					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
3/15/2018	Brooklyn	225	4 AVENUE	0	0	1 A DOB inspector reported that workers were in the process of cleaning brick with an acid base solvent when some of the solvent fell into the eye of a female pedestrian. The pedestrian had her eye rinsed out and was treated on the site. The pedestrian did not go to the hospital. An Aggravated Level 2 ECB Violation for the failure to safeguard all persons and property affected by construction operations was issued, as well as a DOB Violation and a partial Stop Work Order for façade work. It was recommended that the BEST Squad perform a follow up inspection for compliance and safety measures.	ECB Violation	35309294H	031518CERDM01	NB	310086554	Material Fell	225 4TH AVENUE PROPERTY OWNER	TRM Construction
3/16/2018	Queens	21-30	44 DRIVE	0	0	1 The Site Safety Manager reported that a piece of plywood fell from the first floor to the cellar due to the wind. The plywood landed on the cellar floor where it then fell onto a worker, hurting the worker's shoulder. This incident occurred on March 16, 2018, but the Department Of Buildings was not notified until March 19, 2018, because the Construction Superintendent claimed that he called the office on 3/16/2018 after 4:00 PM and that no one answered the phone. An ECB Violation was issued for a failure to safeguard for not securing materials during a weather advisory. A DOB Violation and a partial Stop Work Order for all form work were also issued. A Means and Methods for the securing of materials during a weather advisory must be provided.	ECB Violation	35318143P	031918BS02KA04			Material Fell	44TH DRIVE OWNER LLC	
3/16/2018	Manhattan	501	WEST 18 STREET	0	0	1 A DOB inspector reported that during excavation work, a worker was torching a hole in two steel "H" piles and was laying side by side in order to sling and rig the pile when the excavator that was being used moved, which caused the worker's leg to become pinched between two piles. The Site Safety Manager stated that the worker was okay, as he suffered minor injuries to his leg, but he was sent to a hospital as a precaution. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order was issued to stop all movement and preparation of steel piles. The contractor is to provide a Means and Methods for the safe movement of steel around the construction site.	ECB Violation	35314141N		New Building	121191147	Excavation/Soil Work	18TH HIGHLINE ASSOCIATES, L.L.	Related Construction LLC

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/16/2018	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported that a worker on the second floor was using a powered pallet jack to move bags of cement down a ramp when the powered pallet jack moved on its own and ran over the worker's left foot. The worker went to Roosevelt Hospital. A DOB inspector responded to the incident and issued an ECB Violation for a failure to maintain unsafe equipment. A DOB Violation and a partial Stop Work Order for all work using equipment to transport loads as the second floor north of Tower Boulevard were also issued. The powered pallet jack was found to have no inspection logs. An orientation and a Means and Methods must be provided. The BEST Squad must be contacted for a re-inspection.	ECB Violation	ECB#35318264L FAILURE TO MAINTAIN UNSAFE EQUIPMENT	031618B505MA01	NB	121184592	Mechanical Construction Equipment	VNO 225 WEST 58TH STREET LLC	LEND LEASE CONSTRUCTION
3/16/2018	Brooklyn	416	KENT AVENUE	0	1	The Site Safety Manager reported that at a twenty-two story new building under construction, a worker that was on stilts performing plastering work on the eighteenth floor fell backwards onto the floor. The worker hurt his back, suffered a twisted knee, and complained of head pain. An ambulance was called and the worker was transported to Bellevue Hospital. The worker was awake and alert.	No Dispatch			NB	320622616	Worker Fell	420 KENT AVENUE LLC	ZDG, LLC
3/19/2018	Brooklyn	1277	EAST 14 STREET	0	1	A competent person at the construction site reported that a worker slipped on a supported scaffold and fell approximately six feet, along with a few planks. The worker's foreman stated that the worker drove to see a doctor on his own. A DOB inspector responded and visited the site and reported that the supported scaffold did not conform to code specifications, as the scaffold was not fully planked, the planks were not tied down, and a guard rail system was missing from multiple locations. Two ECB Violations and a partial Stop Work Order for a supported scaffold were issued.	ECB Violation	35285912M,35285913Y		NB	320597127	Worker Fall	1277 HOLDINGS LLC	Ray Builders Inc.
3/19/2018	Manhattan	40	CLERMONT AVE	0	1	The Site Safety Manager reported that a carpenter was working on an "A"-Frame ladder when he missed the fifth step of the ladder and fell. An ambulance came and took the worker to a hospital.	No Dispatch					Worker Fall		
3/19/2018	Manhattan	590	EAST 83 STREET	0	1	The Site Safety Manager reported that a worker tripped and jammed his finger. An ambulance took the worker to a hospital.	No Dispatch			NEW BUILDING	121190987-01-NB	Worker Fall	THE BREARLEY SCHOOL	E.W. HOWELL CO, LLC
3/20/2018	Brooklyn	10	MONTIETH STREET	0	1	The Site Super reported that a worker attempted to jump over a fence and fell. The worker was taken to a hospital by ambulance.	No Dispatch			NEW BUILDING	320622750-01-NB	Worker Fall	BUSHWICK HOLDINGS I LLC	GALAXY DEVELOPERS LLC
3/20/2018	Manhattan	108	EAST 89 STREET	0	1	The Site Safety Manager reported that a worker hurt his shoulder while installing a pipe scaffold. The worker went to a City M.D. to get checked.	No Dispatch			ALTERATION TYPE 1	122988623-01-AL	Worker Fall		E.W. HOWELL CO, LLC
3/20/2018	Queens	43-12	HUNTER STREET	0	1	A DOB inspector reported that contractors were in the process of lifting a section of steel casisson in order to set it on a drill rig when a worker had his hand pinched between the casisson and a steel hook. The worker was alert and awake and was taken to a nearby hospital by a taxi. The extent of the injury to the worker's hand was not known as of the time of inspection. An ECB Violation for a failure to safeguard and an ECB Violation for there being no logs on site were issued, as well as a full Stop Work Order for the entire site. The contractor at the site was instructed to provide a Means and Methods for safe pile installation.	ECB Violation	35314355z, 35314356k		NB	420659530	Mechanical Construction Equipment	43-12 HUNTER LLC	Judy y Lee
3/21/2018	Bronx	2028	CRESTON AVENUE	0	1	The Site Safety Manager reported that at an eleven story new building under construction, a worker was handling concrete out of a mixer when cement splashed into the worker's right eye. The worker was alert and awake and was taken to Lincoln Hospital for treatment.	No Dispatch			NB	220392858	Other Construction Related Incidents	HP 2030 CRESTON HOUSING DEVELO	MACQUESTEN CONS. MNGMT
3/21/2018	Manhattan	650	5 AVENUE	0	1	The Site Safety Manager reported that a worker was working with temporary electrical wiring on the second floor when a 480-volt wire touched an I-Beam, which caused an ARC flash. The worker suffered an injury to his eyes and was taken to a hospital. A DOB inspector determined that there was no enforcement action necessary.	No Action Necessary			Electrical	M00016968	Other Construction Related Incidents	650 FIFTH AVENUE COMPANY	
3/22/2018	Brooklyn	1835	STERLING PLACE	0	1	The Construction Superintendent reported that a worker slipped off of an "A"-Frame ladder while coming down from the ladder. The worker suffered a minor laceration to the head. The worker was found conscious and an ambulance was called.	No Dispatch					Worker Fall	NOT ON FILE	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
3/23/2018	Manhattan	115	DELANCY STREET	0	1	The Site Safety Manager reported that a worker was cleaning around a Con Edison vault when he lifted an unmarked piece of plywood that was covering the vault, tripped into a shaft, and fell approximately eight to nine feet. The worker suffered a cut to his ankle. The worker was alert and awake and was taken to Bellevue Hospital. An ECB Violation for a failure to safeguard was issued, as well as a DOB Violation and a partial Stop Work Order for all exterior work at the ground floor at exposure three. Protections around the vaults at the ground level must be provided. An updated Means and Methods and Tool Box Talk must be provided.	ECB Violation	ECB#35317775Z -FAIL TO SAFEGUARD	032318BS03GD01	NB	121191646	Other Construction Related Incidents	NOT ON FILE	T.G. NICKEL & ASSOCIATES
3/23/2018	Manhattan	40	10 AVENUE	0	1	The Site Safety Manager reported that an electrician was climbing up the rebar cage to reach the electrical conduit when he slipped, fell two feet, and landed on his right ankle. The electrician was sent to a clinic.	No Dispatch					Worker Fall	40-56 TENTH OWNER LLC	
3/24/2018	Manhattan	1865	BROADWAY	0	1	The Site Safety Manager reported that a worker was cutting metal studs when he cut the top of his hand with a chop saw. The worker went to the emergency room with another worker. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	AVB 1865 BROADWAY, LLC	
3/25/2018	Brooklyn	19	INDIA STREET	0	1	The Site Safety Manager reported that a worker was moving windows when he tripped, fell three steps, and hit the back of his neck on a cinderblock. The worker was alert and responsive and was taken to Bellevue Hospital.	No Dispatch			NEW BUILDING	310234207-01-NB	Worker Fall	145 WEST STREET LLC	NOBLE CONSTRUCTION GR LLC
3/26/2018	Brooklyn	101	PENNSYLVANIA AVENUE	0	1	The Construction Superintendent reported that a worker was testing a refrigerant line when the line burst, causing discomfort to the worker's ears. A co-worker drove the injured worker to a hospital.	No Dispatch			Air 1	320622894	Other Construction Related Incidents	ATLANTIC 2644, LLC	CAULDWELL WINGATE CO LLC
3/26/2018	Manhattan	250	SOUTH STREET	0	1	A DOB inspector reported that a worker was bringing a scaffold down when a gust of wind moved the platform out of the building. The worker stuck his hand out to prevent the impact against the building, but hurt his shoulder and back in the process. The worker was taken to a hospital where he was in stable condition. It was determined that no enforcement action was necessary, as the suspended scaffold was found to be in compliance with approved drawings, the current notification and installation letter from the engineer was onsite, and all logs were in order.	No Action Necessary	N/A		NB	121185528	Scaffold/Shed/Fence/Shoring/Installation	NOT ON FILE	Lend Lease (US) Construct
3/26/2018	Manhattan	420	EAST 54 STREET	0	1	The Site Safety Manager reported that the building owner's personal driver had his foot struck by a forklift. The injured person was taken to a hospital. A DOB inspector reported that only one flag person was used when moving the forklift and that the injured person walked into a controlled no access zone when he had his foot struck by the forklift. An ECB Violation was issued for a failure to safeguard. A DOB Violation and a partial Stop Work Order were also issued. A Means and Methods and Tool Box Talks will be provided by the General Contractor at the site for safe delivery operations and for the proper amount of flaggers.	ECB Violation	35317780N	032618BS06GD01			Other Construction Related Incidents	RIVER TOWER OWNER, LLC	
3/27/2018	Manhattan	432	EAST 14 STREET	0	1	The Construction Superintendent reported that a worker was pushing a mini container when she slipped and hit her knee. The worker was taken to a hospital.	No Dispatch					Other Construction Related Incidents	EAST 14TH STREET OWNERS LLC	
3/28/2018	Manhattan	441	9 AVENUE	0	1	The Site Safety Manager reported that a worker got his hand jammed between two stripping panels. A foreman took the worker to a hospital.	No Dispatch					Other Construction Related Incidents	CBP 441 NINTH AVENUE OWNER, LL	
3/28/2018	Brooklyn	505	PACIFIC STREET	0	1	The Site Safety Manager reported that a worker slipped with a grinder and cut his face. An ambulance transported the worker to a hospital.	No Dispatch			NEW BUILDING	320909004-01-NB	Other Construction Related Incidents	PVII HSC ATLANTIC LLC	TRITON CONSTRUCTION CO.,
3/30/2018	Manhattan	265	WEST 114 STREET	0	1	The Site Safety Manager reported that there was a worker on the second floor scaffold deck carrying a plank. The worker leaned on the plank, which caused the plank to fall and hit a worker that was on the first floor scaffold deck in the arm. The injured worker went to a City M.D. for an X-ray. An ECB Violation was issued for the storage of excess materials on a scaffold.	ECB Violation	35286045H		Air 1	121189668	Material Fall	TRINITY WEST HARLEM PHASE TWO	Mega Contracting Gp LLC
4/2/2018	Queens	22-06	31 STREET	0	1	A competent person at the site reported that a worker that was coming into the site slipped on snow and injured his knee. The worker went to see his doctor for a check up. There was a snowstorm in progress as of the time of the incident.	No Dispatch					Other Construction Related Incidents	DITMARS 31ST STREET ASSOCIATES	
4/2/2018	Staten Island	2655	RICHMOND AVENUE	0	1	A DOB inspector reported that there were workers that were moving a wooden ramp that was about 4' X 8' X 20'. When the ramp was in a vertical position, one 2 X 4 fell onto the hand of one of the workers. The worker went to urgent care. An ECB Violation and a partial Stop Work Order (PSWO) were issued for all use of ramps. A Means and Methods and the design drawing must be provided.	ECB Violation	35327352X				Other Construction Related Incidents	MACY'S RETAIL HOLDINGS, INC.	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/3/2018	Bronx	2681	MARION AVENUE	0	0	1 A DOB inspector reported that a flagger was signaling for deliveries for traffic on the street when a cab driver tried to maneuver around a corner and ran over the flagger's foot. The flagger went to a hospital with a co-worker in an ambulance. The inspector determined that there was no enforcement action necessary, as the flagger was certified and a delivery Means and Methods was at the site.	No Action Necessary					Other Construction Related Incidents	PCMH MARION AVENUE HOUSING DEV	
4/3/2018	Bronx	2760	BRIGGS AVENUE	0	0	1 The Site Safety Manager reported that a worker slipped on plywood that had snow on it. The worker claimed to have hurt his wrist while trying to brace himself after slipping. The worker went to a doctor on his own. This incident occurred in the morning, but the worker waited until the afternoon to report the incident and go to a doctor. A DOB inspector visited the site and reported that there were no witnesses to the worker slipping and that there was no sign of snow or any tripping hazards in the area that the worker was working. A cause of the slip could not be determined. Because of this, no enforcement action was deemed necessary.	No Action Necessary					Other Construction Related Incidents	DEPARTMENT OF EDUCATION	
4/3/2018	Brooklyn	138	WILLOUGHBY STREET	0	0	1 The Site Safety Manager reported that a worker slipped on a wet surface and fell on his hand. The worker went to a City M.D.	No Dispatch					Worker Fell	NYC HPD	
4/3/2018	Brooklyn	422	FULTON STREET	0	0	1 The Site Safety Manager reported that a security guard tripped and fell. The security guard was taken to a hospital as a precaution.	No Dispatch			ALT 1	320908899	Other Construction Related Incidents	NOT ON FILE	TRANSPARENT CONSTRUCTION
4/4/2018	Brooklyn	5615	7 AVENUE	0	0	2 The NYPD requested that an inspection please be performed because a construction fence fell at the site. A DOB inspector responded and visited the site and reported that the job site fence at exposure one had collapsed onto the public sidewalk. There were two injuries reported; a mother and a daughter. The mother and daughter were both taken to an area hospital. All fencing and debris at the site has been removed and made safe against the wind. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A DOB Violation and a full Stop Work Order were also issued. This incident was reported under Incident Number 25737. Incident Number 25737 was deleted by accident, and Incident Number 25473 was created in its place.	ECB Violation	35323275N	040418CERCM02	Alteration 1	320516152	Other Construction Related Incidents	SIU PING	GUO Z HUANG/NEWLAND CONSTRUCTION
4/4/2018	Manhattan	500	WEST 33 STREET	0	0	1 The Safety Director reported that a worker slipped and hit her tailbone while getting off of a scissor lift. An ambulance was called and transported the worker to a hospital. A DOB inspector visited the site and issued an ECB Violation and a partial Stop Work Order on all use of scissor lifts. The General Contractor is to provide training.	ECB Violation	35327428N				Other Construction Related Incidents	NOT ON FILE	
4/5/2018	Manhattan	4	WEST 37 STREET	0	0	1 The Site Safety Manager reported that a plumber was found dead on the fourth floor of a framed out empty room. There were no tools and no ladder found on the scene. A DOB inspector responded to the incident and visited the site, and reported that the worker suffered a possible heart attack and was revived with a faint pulse. No enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents	4 WEST 37TH STREET LLC	
4/6/2018	Manhattan	125	GREENWICH STREET	0	0	1 The Site Safety Manager reported that a worker hit himself in the face while stripping forms. The worker was driven to a City M.D.	No Dispatch			NEW BUILDING	121183799-01-NB	Other Construction Related Incidents	VS 125 LLC	PLAZA CONSTRUCTION LLC
4/9/2018	Brooklyn	231	AINSLIE STREET	0	0	1 A DOB inspector reported that, according to a worker that was at the site, the owner of the construction company at the site was on a pipe scaffold inspecting brick work that was done when he lost his balance and tried to grab a bike rack on the rear of the scaffold. The bike rack was not properly secured and gave way, causing the owner to fall eight feet from the pipe scaffold that was on top of the sidewalk shed deck. The owner was transported to an area hospital with serious injuries. There was some debris found on the sidewalk shed deck, and the pipe scaffold was not fully planked, did not have any railing, and did not have a life line. Two ECB Violations, two DOB Violations, and a full Stop Work Order (FSWO) were issued for the failure to safeguard all persons and property, for the supported scaffold on top of the shed not being maintained as per code, for work without permit being performed, and for brick exterior work that exceeded the area that does not require a permit.	ECB Violation	35323245M & 35323246y	040918CERDF03 & 040918CERDF04			Worker Fell	ST OONO DE TEGGIANO C	
4/9/2018	Brooklyn	420	KENT AVENUE	0	0	1 The Site Safety Manager reported that a steamfitter cut his finger while putting coupling on a pipe. 911 was called and the worker was taken to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	420 KENT AVENUE LLC	
4/9/2018	Manhattan	11	WEST 53 STREET	0	0	1 The Construction Superintendent reported that a worker was on a scissor lift and was trying to gain access into a plenum. The worker's hand was on the handrail of the scissor lift and his hand got pinned between the handrail and the hanging door of the plenum. The worker's hand was cut and the worker went to a hospital for a checkup.	No Dispatch			ALTERATION-1	121190193	Other Construction Related Incidents	THE MUSEUM OF MODERN ART	TURNER CONSTRUCTION CO

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/9/2018	Manhattan	15	WEST 25 STREET	0	1	A DOB inspector reported that a worker was using a hole saw that jammed. The Construction Superintendent unplugged the tool and straightened it out. When the hole saw was plugged back in, the saw swung around and pushed the Construction Superintendent down, causing him to fall approximately eleven feet. The Construction Superintendent was taken to a hospital in serious condition. The Construction Superintendent is now stable, but suffered a brain injury. An ECB Violation, a DOB Violation, and a full Stop Work Order (FSWO) were issued for a failure to safeguard during construction operations, as the Construction Superintendent fell in a location where there were no guardrails installed.	DOB Violation	35323475H	040918CERN01	ALTERATION TYPE 2	123203069-01-EW-OT	Worker Fell	ST SAVA CATHEDRAL	G.P.J. O'DONOGHUE CONTRAC
4/9/2018	Manhattan	25	PARK ROW	0	1	The Site Safety Manager reported that a hoist installer got the tip of his finger crushed while working on the hoist when the gate came down. The worker was taken to the emergency room.	No Dispatch					Other Construction Related Incidents	PARK ROW 23 OWNERS LLC	
4/9/2018	Manhattan	420	EAST 54 STREET	0	1	A DOB inspector reported that there were three workers working on the thirty seventh floor doing interior demolition work and removing debris. There was an approximate 27" X 27" opening in the floor that was not properly covered, as a door from the demolition work was used to cover the hole and the hole was not properly marked or secured. One of the workers picked up the door, unaware of the hole underneath it, and fell through the opening to the thirty sixth floor. The worker was sent to a hospital for a checkup. Follow up information regarding the injured worker is not currently available. Two ECB Violations were issued for the failure to maintain safety measures and for inadequate housekeeping. A full Stop Work Order was also issued. The GC is to provide a Means and Methods for the safe operation of the job, including the protection of empty shafts and floor openings.	ECB Violation	35317792K, 35317793M		ALTERATION 2	122939357	Worker Fell	RIVER TOWER OWNER, LLC	VECTOR BUILDING CORP
4/9/2018	Queens	123-30	ROOSEVELT AVENUE	0	1	The Site Safety Manager reported that a worker tripped on a curb and twisted his ankle while carrying a panel. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NYC PARKS	
4/9/2018	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker stepped on a tie-wire that was used for rebar work and the tie-wire punctured his boot and foot. The worker went to see a doctor on his own.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
4/10/2018	Manhattan	150	5 AVENUE	0	1	The Site Safety Manager reported that a worker slipped while coming down from a ladder. The worker was taken to a hospital by an ambulance.	No Dispatch			ALTERATION TYPE 1	122700292-01-AL	Worker Fell	150 5TH AVENUE OFFICE LLC	METROPOLITAN BUILDING SER
4/11/2018	Queens	45-57	UNION STREET	0	1	The Site Safety Manager reported that a worker was on a six foot ladder when he missed the second rung of the ladder while coming down from it and fell backwards and hit his head. The worker went to a hospital with his shop steward.	No Dispatch					Other Construction Related Incidents	DEPARTMENT OF EDUCATION	
4/11/2018	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker was stripping form work when a dust particle got between his safety glasses and irritated his eye. The worker went to a nearby City M.D.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
4/12/2018	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Manager reported that a worker was pumping grout to tie backs when the hose clogged. When the worker opened up the hose clamps to clean the hose, the worker got grout in his eyes. The worker did not realize that pressure had built up when he removed the hose clamps. The worker was taken to a City M.D. and was then transferred to an emergency room at Lincoln Hospital.	ECB Violation	35314470y		NB	220151868	Mechanical Construction Equipment	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST.DEVELP.
4/12/2018	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker was walking on the second floor when he stepped on a nail. The worker went to get a tetanus shot.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
4/12/2018	Staten Island	2655	RICHMOND AVENUE	0	1	The Site Safety Manager reported that a worker twisted his knee while climbing down from a machine. The worker was driven to the emergency room.	No Dispatch			NEW BUILDING	520135675-01-NB	Worker Fell	MACY'S RETAIL HOLDINGS, INC.	AURORA CONTRACTORS INC
4/13/2018	Bronx	2044	WESTCHESTER AVENUE	0	1	The Project Manager at the site reported that a masonry worker was laying cinderblocks when he fell off a supported scaffold that was approximately three feet in height. The worker landed on his back and appeared to be in stable condition, but refused to talk to anyone until an ambulance arrived. The worker was taken to Jacobi Medical Center. A DOB Inspector responded and visited the site and determined that no enforcement action was necessary, as the supported scaffold was found to be structurally sound with a guard rail system in place.	No Action Necessary	NA		NB	220152572	Worker Fell	HP WESTCHESTER MEWS HOUSING DE	Procidia Construction Corp
4/13/2018	Manhattan	20	BROAD STREET	0	1	The Site Safety Manager reported that a worker was pushing a mini-container through a wall opening when he pinched his pinky finger. The worker left the site to see a doctor for treatment.	No Dispatch					Other Construction Related Incidents	NY STOCK EXCHANGE BLDG. CO.	
4/13/2018	Manhattan	701	7 AVENUE	0	1	The Site Safety Manager reported that a worker was cutting boxes with a box cutter when he cut his left thumb. The worker walked to urgent care.	No Dispatch			ALTERATION TYPE 1	121324343-01-AL	Other Construction Related Incidents	701 SEVENTH PROPERTY OWNER LLC	CNY CONSTRUCTION LLC

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/14/2018	Brooklyn	50	COURT STREET	0	3	DOB's Emergency Response Team was informed that a sidewalk shed was in the process of being dismantled when a partial collapse occurred at the corner of Court Street and Joralemon Street. Approximately twenty linear feet of the sidewalk shed collapsed. Two pedestrians and one worker suffered non-life threatening injuries and were sent to Lutheran Hospital. The remaining unaffected parts of the sidewalk shed were removed. The Department Of Transportation replaced the cross walk light at the site. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard all persons and property affected by construction operations. A DOB Violation was also issued.	ECB Violation	35323276P	041418CERCM01	Alt 3 - SH	321426774	Scaffold/Shed/Fence/Storing/Installation	50 COURT STREET ASSOCIATES	NEW FORCE CONSTRUCTION CO
4/17/2018	Manhattan	130	EAST 82 STREET	0	1	The Site Safety Manager reported that a worker accidentally ran a screw into his hand while screwing screws during duct work. The worker went to urgent care. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	134 EAST 82 LLC	
4/17/2018	Brooklyn	856	WASHINGTON AVENUE	0	1	The Site Safety Manager reported that a worker was drilling a core hole in a deck slab when the drill kicked back and the base of the drill hit him on the side of his face. The worker was alert. The worker went to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	856 WASHINGTON OWNER LLC	
4/17/2018	Brooklyn	63	FLUSHING AVENUE	0	1	The Site Safety Manager reported that a worker slipped while going down the stairs. There were no witnesses to the worker slipping, and the stairs were free of debris. An ambulance was called. The worker was okay, but walked to the ambulance when the ambulance arrived at the site and went to a hospital.	No Dispatch					Other Construction Related Incidents	NYC DSBS	
4/17/2018	Brooklyn	1900	PARK PLACE	0	1	The Site Safety Manager reported that a worker strained his lower back while picking up a cement block. An ambulance was called.	No Dispatch					Other Construction Related Incidents	HABITAT FOR HUMANITY LATENT TH	
4/18/2018	Brooklyn	25	EAST 19 STREET	0	1	The Site Safety Manager reported that a worker was passing an I-Beam down from a sidewalk shed when he lost his footing and fell about sixteen feet to the ground. The worker was wearing a harness that is not attached to anything. The worker was found awake and speaking and was taken to a hospital. An ECB Violation was issued for a failure to safeguard persons and property.	ECB Violation	35323790H		Alt	340452520	Worker Fell	EBE HOLDING LLC	CS Bridge Corp
4/18/2018	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported that a worker cut his finger when another worker closed a door on his hand by accident. A co-worker took the injured worker to a hospital.	No Dispatch					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
4/18/2018	Queens	71-17	ROOSEVELT AVENUE	0	1	The Site Safety Manager reported that a worker sprained his back while carrying steel form. The worker went to a hospital by ambulance for observation.	No Dispatch					Other Construction Related Incidents	ROOSEVELT PARC LLC	
4/18/2018	Staten Island	2655	RICHMOND AVENUE	0	1	The Site Safety Manager reported that a worker hurt his shoulder when he picked up a bundle of threaded rods. The worker went to urgent care on his own.	No Dispatch					Other Construction Related Incidents	MACY'S RETAIL HOLDINGS, INC.	
4/19/2018	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker was conducting a survey and was wearing proper footwear when he stepped onto a nail that punctured his foot. The worker went to urgent care for a tetanus shot.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
4/19/2018	Manhattan	70	VESTRY STREET	0	1	The Site Safety Manager reported that a worker was installing 3' X 6" stone at the base of a building when his knee gave out, causing the worker to fall onto his knee. An ambulance was called.	No Dispatch					Other Construction Related Incidents	BRIDGE LAND VESTRY LLC	
4/19/2018	Manhattan	112	WEST 25 STREET	0	1	The Site Safety Manager reported that a subcontractor was carrying a door from a truck when the door fell and landed on the subcontractor's right knee. The worker did not suffer a visible injury, but was in pain. An ambulance transported the worker to a hospital for a check up.	No Dispatch			NEW BUILDING	121187214	Material Fell	LAM GEN 25 LLC	FLINTLOCK CONSTR SVCS INC
4/19/2018	Brooklyn	422	FULTON STREET	0	1	The Site Safety Manager reported that a worker was performing demolition work on the roof of a building when he fell pain in his back while lifting a barrel. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
4/19/2018	Bronx	545	EAST 166 STREET	0	1	The New York City Police Department reported that a worker was hit by a hoist. A worker was on the eighth floor securing a piece of wingwall when he stepped up onto a bucket to look over the gate while trying to securing plywood. The hoist was on the floor above the worker and the hoist came down at the same time that the worker was leaning over the gate. The worker was struck in the head and succumbed to his injuries. An Aggravated Level 2 ECB Violation was issued for the unsafe or improper use of hoist equipment.	ECB Violation	38259262J	042018E2607B01			Mechanical Construction Equipment	545 E. 166TH STREET HDFC	
4/20/2018	Manhattan	45	PARK PLACE	0	1	The Site Safety Manager reported that a carpenter foreman was securing a formwork panel for the shear wall and was repositioning his retractable device with both hooks in one anchor point when the insert gave way, causing the foreman to fall about ten feet backwards. The foreman was taken to a hospital.	ECB Violation	35326676H		NEW BUILDING	121185635	Worker Fell	PARK PLACE PARTNERS DEVELOPMEN	GILBANE RESIDENTIAL CONST

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/20/2018	Manhattan	560	WEST 33 STREET	0	0	1 The Site Safety Manager reported that a worker was climbing up a baker's scaffold when he lost his grip on the second rung of the ladder and fell about two feet. The worker rolled over onto a bucket and suffered an injury to his ribs. A DOB inspector responded and visited the site and reported that no enforcement action was necessary, as the necessary safety measures were provided at the site. It was determined that the incident occurred due to a worker's error.	No Action Necessary			NB	1211192618	Worker Fell	ERY NORTH TOWER RHC TENANT LLC	Roger & Sons Concrete Inc
4/23/2018	Manhattan	400	WEST 61 STREET	0	0	1 The Site Safety Manager reported that at a thirty eight story new building under construction, a plumber was placing a pipe into hangers when the plumber fell off of a ladder. There were no witnesses to the height of the fall, and the plumber claimed to have fallen approximately between five and seven feet. The plumber was found alert, awake, and complaining of pain in his hip. The plumber was taken to St. Luke's Hospital by ambulance. A DOB inspector responded and visited the site and determined that there was no enforcement action necessary, as the fall occurred as the result of a worker's error.	No Action Necessary			121193181	NB	Worker Fell	RCB1 NOMINEE LLC	TISHMAN CONSTRUCTION CORP
4/23/2018	Queens	147-40	ARCHER AVENUE	0	0	1 The Site Safety Manager reported that a worker on the first floor bumped his knee on a reshore tripod. The worker went to a City M.D.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
4/24/2018	Brooklyn	540	FULTON STREET	0	0	1 The Site Safety Manager reported that an iron worker pinched his finger while unloading steel rebar from a truck. The worker left to go to a clinic.	No Dispatch					Other Construction Related Incidents	540 FULTON ASSOCIATES	
4/26/2018	Manhattan	461	WEST 34 STREET	0	0	1 The Site Safety Manager reported that a worker was on the twenty eighth floor of a twenty nine story new building and was cutting sheetrock and metal stud for electrical work when he suffered a cut to his hand. A reciprocal blade jammed and the worker's hand got caught. The worker was found awake and alert and was taken to a nearby hospital.	No Dispatch			NB	121237009	Other Construction Related Incidents	34-10 DEVELOPMENT, LLC	ATRIA BUILDERS LLC
4/26/2018	Manhattan	225	BOWERY	0	0	1 It was reported that there were workers that were moving materials on the roof. When the workers moved a metal piece together, one of the worker's right hand got caught in the pinch point. The worker suffered a scrape to his right hand. An ambulance was called to the site. The worker received stitches at Mount Sinai Hospital.	No Dispatch				121862751	Worker Fell	VNAA BOWERY LLC	AEH-VSLV, LLC
4/26/2018	Manhattan	22	NORTH LOOP ROAD	0	0	1 The Site Safety Manager reported that a worker hit his left hand with a hammer. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents		
4/26/2018	Manhattan	2	PARK PLACE	0	0	1 The Site Safety Manager reported that at a fifty seven story building that was under construction, a worker was cutting metal with a grinder when he cut his left shin. The worker was conscious and alert and walked to New York Presbyterian Hospital.	No Dispatch				121290085	Other Construction Related Incidents	NOT ON FILE	AHEARN-HOLTZMAN, INC
4/26/2018	Manhattan	1681	3 AVENUE	0	0	1 The Site Safety Manager reported that a worker was coming down the stairs on a scaffold when he slid down the stair riser. The worker went to a City M.D.	No Dispatch					Worker Fell	95TH AND THIRD LLC	
4/26/2018	Brooklyn	1	CLINTON STREET	0	0	1 The Site Safety Manager reported that during concrete operations, a laborer was removing concrete key when his finger got scratched between rebar. The worker was working alone and scratched his finger while reaching into formwork. The worker went to a City M.D. and returned to work in two days.	No Dispatch			NB	321197478	Other Construction Related Incidents	CADMAN ASSOCIATES LLC	T.G. NICKEL & ASSOCIATES
4/27/2018	Queens	147-40	ARCHER AVENUE	0	0	1 The Site Safety Manager reported that a worker struck his left thumb with a hammer while hammering a nail. The worker took himself to a City M.D.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
4/30/2018	Brooklyn	109	2 AVENUE	0	0	1 The Construction Superintendent reported that a worker was shaking out steel at the street level when he pinched his finger between a two by four and a steel beam. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	THE SALVATION ARMY	
4/30/2018	Manhattan	1059	3 AVENUE	0	0	1 The Site Safety Manager reported that a pedestrian went over a ramp in front of the site, slipped/tripped on damaged mesh, and fell. The pedestrian suffered an injury to her left elbow and was taken to a hospital. A DOB inspector responded and visited the site and reported that the General Contractor at the site failed to maintain the pedestrian walkway that caused the incident. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A partial Stop Work Order was issued on all activities in the occupied lane next to the sidewalk shed. The General Contractor is to maintain the sidewalk to ensure that it is free of all tripping hazards.	ECB Violation	35318046N				Other Construction Related Incidents	63RD & 3RD NYC LLC	
4/30/2018	Manhattan	130	WILLIAM STREET	0	0	1 The Site Safety Manager reported that a worker was attempting to help a carpenter when he accidentally walked into the swing radius of a hammer and got hit in the forehead by the hammer. The worker was taken to New York Presbyterian Hospital and was in stable condition. A DOB inspector responded and visited the site and determined that no enforcement action was necessary, as the incident occurred as a result of a worker's error.	No Action Necessary			NB	121192903	Other Construction Related Incidents		GILBANE RESIDENTIAL CONST

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/30/2018	Manhattan	425	PARK AVENUE	0	1	A DOB inspector reported that masons were finishing concrete pouring pads on the sixteenth floor when a worker that was working with the masons removed the floor protection and fell approximately thirteen feet from the sixteenth floor to the fifteenth floor. The worker suffered a cut to his ear and complained of head and neck pain. The worker was taken to Cornell University Hospital for observation. Two ECB Violations were issued for there being no design drawings for floor openings present and for the failure to maintain safety operations. Two partial Stop Work Orders (PSWO) were issued on all work within ten feet of all floor coverings on all floors and for the floor coverings being not properly secured. Two DOB Violations were also issued. A Means and Methods for the installation of floor coverings must be provided.	ECB Violation	35326636N / 37P	043018BS05GD01/02			Worker Fall	T-C 425 PARK AVENUE, LLC	
5/1/2018	Manhattan	540	WEST 53 STREET	0	1	The Site Safety Manager reported that a worker suffered a cut finger. An ambulance was called.	No Dispatch			NEW BUILDING	121191968-01-NB	Other Construction Related Incidents	CLINTON HOUSING DEVELOPMENT	MEGA CONTRACTING GP LLC
5/1/2018	Manhattan	390	MADISON AVENUE	0	1	The Site Safety Manager reported that a worker on the first floor stepped up on a few concrete masonry unit blocks when he fell approximately three feet off of the blocks and landed on a metal plate. EMS was called and transported the worker to a hospital.	No Dispatch					Worker Fall	COMPTROLLER OF NY STATE	
5/1/2018	Manhattan	222	EAST 41 STREET	0	1	The Site Safety Manager reported that a worker was installing metal trim when a cut piece fell down and lacerated his wrist. The worker was sent to a hospital.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
5/2/2018	Brooklyn	1277	EAST 14 STREET	0	1	The Construction Superintendent reported that a plumber was cutting a metal stud to get to a pipe when he cut his arm on the stud. An ambulance was called.	No Dispatch					Other Construction Related Incidents	1277 HOLDINGS LLC	
5/2/2018	Manhattan	10	VANDERBILT AVENUE	0	1	The Site Safety Manager reported that a latherer was coming down from a rebar cage when he missed his last step, fell backwards, and hurt his ankle. The worker went to a hospital by ambulance. It was reported that the worker suffered a broken ankle. A DOB inspector responded and visited the site and reported that the worker misstepped during a rebar operation, and that the operation was proceeding according to the site plan. No enforcement action was deemed necessary.	No Action Necessary					Worker Fall	ONE VANDERBILT OWNER LLC	
5/2/2018	Manhattan	320	EAST 43 STREET	0	1	The Site Safety Manager reported that a worker was cleaning near the dumpster in the basement C-Level area when he hit his lower leg on a dumpster. The worker was cut, but the bleeding was stopped. The worker does not know how he hurt himself. An ambulance was called.	No Dispatch					Other Construction Related Incidents	FORD FOUNDATION	
5/3/2018	Brooklyn	10	HURON STREET	0	1	The Site Safety Manager reported that a worker cut the skin of his finger on a table saw. The worker went to a hospital with a co-worker.	No Dispatch					Other Construction Related Incidents	10 HURON FS CONDO LLC	
5/4/2018	Staten Island	546	GULF AVENUE	0	1	The Site Safety Manager reported that a worker got a spark in his eye under his safety glasses during a grinding operation. The worker went to a hospital on his own.	No Dispatch					Other Construction Related Incidents	STATEN ISLAND GLOBAL LOGISTIC	
5/4/2018	Queens	36-18	MAIN STREET	0	1	The Site Safety Manager reported that a worker was coming down off of a ladder when he lost his balance and grabbed onto a metal stud, causing a cut to two of his fingers. The worker went to urgent care.	No Dispatch					Worker Fall	134-22 35TH AVE., LLC	
5/4/2018	Manhattan	40	10 AVENUE	0	1	The Site Safety Manager reported that a worker slipped on rebar and hurt his wrist. The worker went to a City M.D.	No Dispatch					Other Construction Related Incidents	40-56 TENTH OWNER LLC	
5/4/2018	Manhattan	308	WEST 133 STREET	0	1	The Site Safety Manager reported that a worker was caulking a window when he fell from a baker scaffold and hurt his left leg. The worker was taken to a hospital. A DOB inspector responded and visited the site and reported that the worker was not tied off when he fell. Two ECB Violations were issued for a failure to safeguard and for a failure to provide a four hour user training card. A partial Stop Work Order was issued on baker scaffolds until a Means and Methods is provided.	ECB Violation	35323933X, 35323934H		NB	122620333	Worker Fall	308 WEST 133RD STREET LLC	Happy Living Development
5/4/2018	Brooklyn	810	FULTON STREET	0	2	The Site Safety Manager reported that two workers were trying to install a pipe on top of a baker scaffold when both of the workers leaned towards the same side of the scaffolding, which caused the baker scaffold to collapse. The two workers fell approximately four feet and landed on the floor. An ambulance was called. A DOB inspector responded and visited the site. Two ECB Violations were issued: one violation for there being no personnel on site with proper documentation, which would be four hour user cards, and a second ECB Violation for a failure to safeguard all persons and property affected by construction operation. A partial Stop Work Order has been issued on baker scaffolds until a Means and Methods is provided.	ECB Violation	35323694H, 35323695J		NB	320597083	Worker Fall	GREENPOINT-GOLDMAN CORP.	Bradway Construction

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/4/2018	Brooklyn	63	FLUSHING AVENUE	0	1	The Site Safety Manager reported that a worker was unloading a pallet of glass that was approximately 2' X 8' when the pallet of glass tipped over onto him and pinned him against the wall of the truck. The worker went to a hospital by ambulance. A DOB inspector responded and visited the site and issued an Aggravated Level 2 ECB Violation for a failure to safeguard, as there was no Means and Methods for delivery operations available for the previous delivery operations that happened at the site. A partial Stop Work Order was issued on all deliveries. A Means and Methods for safe delivery operations and Tool Box Talks must be provided.	ECB Violation	35318496K	050418BS02J01			Material Fell	NYC DSBS	
5/4/2018	Brooklyn	138	WILLOUGHBY STREET	0	1	The Site Safety Manager reported that a worker slipped on rebar and cut his right thumb. The worker walked to the ER.	No Dispatch					Other Construction Related Incidents	NYC HPD	
5/7/2018	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Manager reported that a welder was performing Support Of Excavation (SOE) work when he picked up a steel plate that was 12' X 12' and 3/8 thick when he injured his back. A co-worker took the worker to a City M.D., where a physician recommended medication for pain and rest for three days. A DOB inspector responded to the incident and visited the site and reported that there were no unsafe conditions found and that all of the workers at the site had ten hour OSHA cards. No enforcement action was deemed necessary.	No Action Necessary			FO	220151868	Worker Fell	COMUNILIFE LA CENTRAL HOUSING	Mountco Construction & development
5/7/2018	Brooklyn	2085	ROCKAWAY PARKWAY	0	1	The Construction Superintendent reported that a worker from the sidewalk shed company fell four feet while descending from a baker scaffold. An ambulance took the worker to a hospital.	No Dispatch			ALTERATION TYPE 3	340451308-01-EQ-SH	Worker Fell	NYC HOUSING AUTHORITY	SKYWORX CONTRACTING INC
5/7/2018	Brooklyn	814	BEDFORD AVENUE	0	1	The New York City Emergency Management Department and the New York City Fire Department reported that a worker was stripping concrete form work for the first floor deck when the worker fell approximately fifteen feet into the cellar and landed on capped rebar. The worker was taken to a hospital and was accompanied by another worker. The injured worker did not suffer any life-threatening injuries. An ECB Violation for the failure to maintain safe operations was issued. A full Stop Work Order (FSWO) was also issued. Additional safety violations will be issued.	ECB Violation	35327578Z				Worker Fell	814 PARK LLC	
5/7/2018	Queens	24-02	49 AVENUE	0	1	The Site Safety Manager reported that a worker at the fourth floor level was struck by duct work that was approximately ten feet high while on a ladder that was approximately eight feet high. The duct work had come loose, swung down, and struck the worker, which caused him to fall off of the ladder. The worker suffered a broken leg and was taken to a nearby hospital. A DOB inspector responded and visited the site and issued an ECB Violation for a failure to safeguard. A DOB Violation and a full Stop Work Order (FSWO) were also issued.	ECB Violation	35326893Y	050718BS02DH01	ALT1	421518566	Worker Fell	LIC 73 OWNER, LLC	UNITY CONSTRUCTION GROUP
5/8/2018	Manhattan	250	BRADHURST AVENUE	0	1	The Site Safety Manager reported that a worker cut his finger on a table saw while cutting zinc clips for a façade connection. The worker went to a hospital by ambulance to receive stitches on his finger.	No Dispatch					Other Construction Related Incidents	MSBGC-NYC SUPPORT CORPORATION	
5/8/2018	Brooklyn	535	4 AVENUE	0	1	The Site Safety Manager reported that a hoist mechanic lacerated his finger while cutting a piece of plastic away from a hoist. A co-worker took him to a hospital.	No Dispatch					Other Construction Related Incidents	XYZ PROPERTIES INC	
5/8/2018	Brooklyn	11	HOYT STREET	0	1	The Site Safety Manager reported that a worker was working on a rebar wall when he was struck in the neck by dislodged shoring. A DOB inspector responded and visited the site and reported that reshores were installed contrary to the approved plan. An ECB Violation and a partial Stop Work order (PSWO) on all concrete work were issued.	ECB Violation	35331175X				Other Construction Related Incidents	11 HOYT PROPERTY OWNER, L.P.	
5/9/2018	Manhattan	115	DELANCEY STREET	0	1	The Site Safety Manager reported that at a twenty six story new building under construction, a worker was coming back on site when he stepped on loose concrete masonry and turned his ankle. The worker was found alert and awake. The on-site medic issued ice for on-site treatment and the worker went to a nearby urgent care center to receive further treatment.	No Dispatch			NB	121191646	Other Construction Related Incidents		T.G. NICKEL & ASSOCIATES
5/9/2018	Manhattan	118	FULTON STREET	0	1	The Site Safety Manager reported that a worker jammed his finger while drilling into concrete. The worker walked to the emergency room.	No Dispatch			NEW BUILDING	121333440-01-NB	Other Construction Related Incidents	CP V TS FULTON OWNER, LLC	RNC INDUSTRIES LLC
5/9/2018	Manhattan	560	WEST 33 STREET	0	1	The Site Safety Manager reported that an electrician was walking down stairs when he hurt his ankle on permanent stairs. An ambulance was called.	No Dispatch					Other Construction Related Incidents	ERY NORTH TOWER RHC TENANT LLC	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/10/2018	Queens	54-17	101 STREET	0	2	New York City Emergency Management reported that two workers that were working on wires on the bulkhead when they experienced electric shocks. The workers were able to make it down from the bulkhead and were transported to a hospital. A DOB inspector responded to the incident and visited the site and issued two ECB Violations for the equipment ground not being provided and for the exposed wires at the bulkhead area not being properly terminated, secure, and protected around the HVAC air handler unit. A partial Stop Work Order (PSWO) was also issued for electrical work.	ECB Violation	35313352Z 35313353K				Other Construction Related Incidents	HANAC CORONA HOUSING DEV. FUND	
5/10/2018	Manhattan	80	EAST 10 STREET	0	1	The Site Safety Coordinator reported that a worker was moving pallets of concrete block around when some of the concrete block fell off and struck the worker's right leg. An ambulance was called and the worker went to a hospital for treatment. A DOB inspector responded and visited the site and reported that the worker pulled the stationary part of the pallet jack while pulling the concrete block onto himself. It was determined that this incident occurred as the result of a worker's error, and that no enforcement action was necessary.	No Action Necessary			NB	121193476	Other Construction Related Incidents		CCNY CONSTRUCTION INC
5/10/2018	Manhattan	7	WEST 57 STREET	0	1	The Site Safety Manager reported that a worker felt discomfort in his shoulder during stripping operations. The worker took a cab to a clinic on his own.	No Dispatch					Other Construction Related Incidents	7 WEST 57TH STREET REALTY COMP	
5/10/2018	Manhattan	515	WEST 36 STREET	0	1	The Site Safety Manager reported that a worker was pushing a cart when he tripped on planks that were covering a hole. The worker suffered a cut to his right hand and went to a hospital. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for the improper covering of holes.	ECB Violation	35331118J				Other Construction Related Incidents	FIRST ST MARKS LLC	
5/10/2018	Manhattan	424	EAST 34 STREET	0	1	The Site Safety Manager reported that a tapper tried to move an "A"-Frame with masonite on it out of his way by himself when he tipped the "A"-Frame and was hit in the right shin by both the "A"-Frame and the masonite. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NYU HOSPITALS CENTER	
5/10/2018	Brooklyn	8	NEVINS STREET	0	1	The Site Safety Manager reported that a worker was stripping form work on the eighteenth floor when a post fell forward and hit him in the back. The worker experienced back pain and an ambulance was called. A DOB inspector responded and visited the site and reported that another worker had leaned a stripping post against a wall instead of stacking the post and the post slid from an upright position and hit the injured worker. An ECB Violation was issued for a failure to institute/follow safety measures for stripping operations. A DOB Violation was also issued.	ECB Violation	35326856P	051018BS02JJ01			Material Fell	NEVINS STREET OWNER LLC	
5/10/2018	Bronx	1410	STORY AVENUE	0	1	A DOB inspector reported that a worker was sitting on top of a beam setting joists on the second floor of a new building. He was setting joists and had just landed a joist when the signal man signalled to the crane operator to hoist up with steel chokers (no load) on the hook. While hoisting up, one of the chokers snagged the joist and picked it up. The worker who had landed the joist tried to get out of the way from the joist, but lost his balance and fell two stories to the ground. The worker was not tied off. Other workers at the site reported that the injured worker was bleeding from the mouth and was experiencing severe pain in his legs, but was conscious. The worker was taken to Lincoln Hospital by ambulance. The Hoist Machine Operator (H.M.O.) at the site stated that he was standing next to the crane operator's cab as of the time of the incident and was given the okay to hoist up via radio. The lift director's logs were filled out and were on site. However, the lift director was not on site as of the time of inspection, because he had gone to the hospital with the injured worker. Two ECB Violations for a failure to safeguard were issued to the General Contractor and the crane operator. A full Stop Work Order (PSWO) was issued or there being no Construction Superintendent on site as of the time of inspection, as well as a partial Stop Work Order (PSWO) for the unsafe placement of steel members/roof joists. A designated Construction Superintendent on a PW2 application form and a Means and Methods for the safe operations of steel placement must be provided.	ECB Violation	35327286R 35327285P	051018BS09VP01.02			Worker Fell	BR-2012 REALTY LLC	
5/11/2018	Staten Island	2655	RICHMOND AVENUE	0	1	The Site Safety Manager reported that a worker cut his right thumb while installing duct work. The worker went to urgent care. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	MACY'S RETAIL HOLDINGS, INC.	
5/11/2018	Manhattan	553	WEST 30 STREET	0	1	The Site Safety Manager reported that a worker was using a grinder and suffered a cut to his right leg when the grinder kicked back. The worker was taken to a hospital by an ambulance.	No Dispatch					Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/11/2018	Manhattan	425	PARK AVENUE	0	0	1 The Site Safety Manager reported that a worker cut his finger while using a band saw and suffered a minor gash to his finger. An ambulance was called.	No Dispatch					Other Construction Related Incidents	T-C 425 PARK AVENUE, LLC	
5/11/2018	Manhattan	357	EAST 57 STREET	0	0	1 A DOB inspector reported that facade work was underway at exposure floor on the sixteenth floor when a section of brick veneer dislodged and fell onto the sidewalk shed. A pedestrian at the street level suffered a minor injury, but refused medical attention. The company that erected the sidewalk shed was onsite to repair the shed. An ECB Violation was issued to the General Contractor at the site for a failure to safeguard. A DOB Violation was also issued. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35245543J	051118CERJM01	ALTERATION TYPE 2	123179951-01-EW-OT	Material Fall	357 EAST 57 STREET CONDOMINIUM	EDRAS GROUP CORP
5/11/2018	Manhattan	305	WEST END AVENUE	0	0	1 The Construction Superintendent reported that an electrician was working on the emergency lighting of the seventh floor permanent stairs when he was hit in the head from a tape measure that fell from above. The electrician was taken to a hospital. A DOB inspector responded and visited the site and issued an ECB Violation for the failure to maintain safe operations and a partial Stop Work Order (PSWO) for all work next to openings. The General Contractor is to provide a Means and Methods and a Toolbox Talk.	ECB Violation	35331190Y				Material Fall	305 WEST END PROPERTY, LLC	
5/11/2018	Brooklyn	76	NORTH 6 TH STREET	0	0	1 The Construction Superintendent reported that a worker was cleaning a paint gun when his finger was injured by the pressure from the nozzle. The worker went home to see his doctor due to pain in his finger.	No Dispatch					Other Construction Related Incidents		
5/12/2018	Manhattan	42	WEST 33 STREET	0	0	1 The Site Safety Manager reported that a worker twisted his knee on Saturday, May 12, 2018. This incident took place on May 12, 2018, but was reported on Monday, May 14, 2018. The worker walked himself to a hospital.	No Dispatch			NEW BUILDING	121186849-01-NB	Other Construction Related Incidents	38-46 WEST 33 STREET, LLC	CAULDWELL WINGATE CO LLC
5/12/2018	Manhattan	500	WEST 25 STREET	0	0	1 The Site Safety Manager reported that workers were removing material from the grade level at the leading edge when two pieces of caisson pilings that were approximately two feet long were cut in half. The pieces of caisson pilings fell approximately fifteen feet and struck a worker that was in the excavation pit in the leg. The worker went to a hospital. The status of the worker's injuries is unknown. A DOB inspector responded and visited the site and issued four ECB Violations for the absence of toe boards at the guardrails, the presence of inadequate vertical netting, the presence of an inadequate guardrail that was not constructed to code, and the presence of inadequate housekeeping. A partial Stop Work Order (PSWO) and four DOB Violations were also issued. The contractor is to provide a Means and Methods and a Toolbox Talk for the safe continuation of work.	ECB Violation	35331325M/26Y/27X/28H	051218BS04PK01/02/03/04			Other Construction Related Incidents	500 W25TH OWNER LLC	
5/14/2018	Brooklyn	211	72 STREET	0	0	1 The New York City Fire Department reported that a worker was walking on a scaffold on the second level when he tripped and hurt his knee. The worker was taken to an area hospital.	No Dispatch			A2 - ALTERATION TYPE 2	302579662	Worker Fell	DEPARTMENT OF EDUCATION	KG CONSTRUCTION SERVICES
5/14/2018	Brooklyn	7	WHIPPLE STREET	0	0	1 The Construction Superintendent reported that workers were installing Q-decking on the second floor when a worker fell from the second floor onto the first floor deck. The worker was found conscious and was transported to Bellevue Hospital. Additional information regarding the injuries was not available. The Construction Superintendent was not on site as of the time that the incident occurred. An DOB inspector responded and visited the site and issued an ECB Violation to the General Contractor for a failure to safeguard. A DOB Violation and a full Stop Work Order (FSWO) was also issued.	ECB Violation	35308771R	051418CNEGD01	Alt 1 / NB	321285275	Worker Fell	WHIPPLE PROPERTIES LLC	SUNSHINE CONSTR USA INC
5/14/2018	Manhattan	150	FIFTH AVENUE	0	0	1 A DOB inspector reported that there were workers moving steel beams with an electric hoist through a shaftway for an alteration on a twelve story building. The workers moved the beams by pipe rollers on the ground to be stacked. One of the workers was adjusting the stack when he was struck by two other workers that were putting steel in place. The struck worker got his right hand crushed between two beams and was taken to Beth Israel Hospital for treatment. An ECB Violation for a failure to safeguard was issued. A partial Stop Work Order (PSWO) was issued on all work in shaftway hoisting materials. A Means and Methods and a Toolbox Talk must be provided.	ECB Violation	35331133H-FAIL TO SAFEGUARD.		ALT1	122700292	Other Construction Related Incidents	150 5TH AVENUE OFFICE LLC	METROPOLITAN BUILDING SER
5/15/2018	Manhattan	701	7 AVENUE	0	0	1 The Site Safety Manager reported that a worker was on the roof setback setting roof pavers when he stepped in a hole with the roof pavers that he was working on and hit his right shin. The worker was conscious and alert and walked to a City M.D. to be checked out.	No Dispatch			ALT1	121324343	Worker Fell	20 TSO GROUND CO LLC	CNY CONSTRUCTION LLC
5/15/2018	Manhattan	627	GREENWICH STREET	0	0	1 The Site Safety Manager reported that a plumber slipped off of the fourth step of a ladder that he was working on and suffered a sprained ankle. An ambulance was called.	No Dispatch					Worker Fell	627 GREENWICH OWNER LLC	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
5/15/2018	Manhattan	500	WEST 33 STREET	0	1	A DOB inspector reported that materials that were stored in the staging area were blown away due to wind. Among the stored materials was a piece of styrofoam that was approximately 8' X 3' X 3' that struck a security guard in the back. The security guard complained of pain and was taken to a hospital in a conscious state with an unknown injury. An ECB Violation was issued, as well as a partial Stop Work Order (PSWO) for all work in the staging area due to a failure to secure stored material. The General Contractor is to provide a Means and Methods for a safe storage procedure.	ECB Violation	35326800X					Other Construction Related Incidents	NOT ON FILE	
5/15/2018	Manhattan	20	BROAD STREET	0	1	The Site Safety Manager reported that a worker tripped on debris and fell on his back. An ambulance was called. A DOB inspector responded and visited the site and reported that no enforcement action was necessary, as the incident occurred as the result of a worker error. The worker was okay and was reported to have returned to work the following day.	No Action Necessary					Worker Fell	NY STOCK EXCHANGE BLDG. CO.		
5/15/2018	Manhattan	100	EAST 104 STREET	0	2	The New York City Police Department reported that debris was falling from the building. A DOB inspector responded and visited the site and reported that at the fifteenth floor setback, sections of isolation and plywood became separated due to high winds and fell to the street level along Park Avenue, striking two individuals. One of the individuals that was struck was taken to a local hospital. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A DOB Violation and a full Stop Work Order (FSWO) were also issued.	ECB Violation	35309489H	051518CNEGS02	NEW BUILDING	121192887-01-NB	Material Fall	TERRACE ON THE PARK LLC	GLENWOOD CONSTRUCTION	
5/15/2018	Manhattan	1	WALL STREET	0	1	The Site Safety Manager reported that a worker was setting up needle beams when a portion of screw jack fell onto the worker when he bent down. The struck worker complained of neck pain and left the site to visit his own doctor. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for a failure to maintain safe operations and a partial Stop Work Order (PSWO) on the use of all needle beams. A Means and Methods and a Toolbox Talk must be provided. An additional ECB Violation will be issued for the installation of a pipe scaffold that was done contrary to the design plans.	ECB Violation	35327019M				Other Construction Related Incidents	MIP ONE WALL STREET ACQUISITIO		
5/15/2018	Brooklyn	626	SHEEPSHEAD BAY ROAD	0	1	The Project Manager reported that a painter was on a ladder on the third floor when he misused the ladder and slipped off. The worker fell approximately six feet and hurt his shoulder. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NEPTUNE SOUTH COMMERCIAL LLC		
5/15/2018	Brooklyn	416	KENT AVENUE	0	2	A DOB inspector reported that approximately 50'-0" linear feet of sidewalk shed deck and parapet deck enclosure had blown off of a sidewalk shed and onto the street, injuring two pedestrians. The two pedestrians were taken to a hospital. Their condition was unknown as of the time that they were taken to a hospital. The company that erected the sidewalk shed responded and visited the site to remove the debris from the street. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard the public and property. A DOB Violation was also issued. A partial Stop Work Order (PSWO) was issued on all crane and exterior operations, except for work to make safe the installation of a sidewalk shed.	ECB Violation	35322610R	051518CERSM05	NEW BUILDING	320622616-01-NB	Material Fall	420 KENT AVENUE LLC	ZDG, LLC	
5/15/2018	Bronx	1017	HOME STREET	0	1	The Construction Superintendent reported that a worker was plumbing up a metal stud wall when the stud wall fell, hit a generator, and then bounced off the generator and landed on the worker's leg. An ambulance was called. A DOB inspector responded to the incident and visited the site and reported that safety measures were not in place for a bearing wall installation. An ECB Violation and a DOB Violation were issued, as well as a partial Stop Work Order (PSWO) on all bearing wall installations. A Means and Methods and safety measures for bearing wall installations must be provided.	ECB Violation	35327290J	051518BS03VP01			Material Fall	DREAMYARD 1017 HOME STREET HOU		
5/16/2018	Manhattan	44	UNION SQUARE EAST	0	1	A competent person at the site reported that a worker was removing a vertical shoring post when his finger got caught between the safety pin and the plate. The worker suffered a swollen finger and went to a hospital on his own.	No Dispatch					Other Construction Related Incidents	READING TAMMANY OWNER LLC		
5/16/2018	Manhattan	76	11 AVENUE	0	1	The Site Safety Manager reported that a foreman was hanging an eight inch steel pipe when he lost control of the pipe. The foreman was then knocked off of a ladder by the pipe. An ambulance was called. A DOB inspector responded and visited the site and reported that the anchor from which the pipe was to be hung from failed. An ECB Violation was issued for a failure to maintain safe operations.	ECB Violation	35331136N				Other Construction Related Incidents	76 ELEVENTH AVENUE PROPERTY OW		
5/16/2018	Queens	45-07	COURT SQUARE	0	1	The Site Safety Coordinator reported that a worker was using a four inch grinder when the grinder kicked back and cut the worker's left arm. The handle and grinder guard were in place. The worker was conscious and awake and went to Mount Sinai Hospital for treatment.	No Dispatch			NB	420902410	Mechanical Construction Equipment	JACKSON 2524 LLC	ZHONG WANG CONSTRUCTION S	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/17/2018	Queens	2100	49 AVENUE	0	0	1 The Construction Superintendent reported that an electrician was re-adjusting a ladder when he fell approximately five feet off of the ladder. The worker complained of back pain and was taken to Elmhurst Hospital. The worker was alert and awake.	No Dispatch			ALT1	420656686	Worker Fell	2100 49TH AVENUE OWNER, LLC	ARCHSTONE BUILDERS LLC
5/17/2018	Queens	101	PENNSYLVANIA AVE	0	0	1 The Construction Superintendent reported that while working on a seven story new building, a project manager picked up a sheet metal that cut his finger. The project manager went to urgent care.	No Dispatch			NB	320622894	Other Construction Related Incidents		CAULDWELL WINGATE CO LLC
5/17/2018	Manhattan	112	EAST 11 STREET	0	0	1 The Site Safety Manager reported that a worker was coming down a gang ladder when he slipped on the third step of the ladder and fell three feet. The worker complained of back pain. An ambulance was called. A DOB inspector responded and visited the site and found no unsafe conditions present as of the time of inspection. No enforcement action was necessary.	No Action Necessary					Worker Fell	UD-DEV ASSOCIATES LLC	
5/17/2018	Brooklyn	138	WILLOUGHBY STREET	0	0	2 A DOB inspector reported that a signalman had landed a banded load on the top deck with a tower crane. The rigging was released after the load was landed, and the load shifted and startled another worker that was carrying pieces of rebar. The worker tripped, fell, and hurt his ankle. The worker was taken to a hospital for X-rays. The signalman suffered a cut to his finger from the banding after releasing the rigging and went to a City M.D. for treatment. There were no witnesses to the worker falling. No enforcement action was necessary, as it was determined that the signalman suffered a cut due to a worker error.	No Action Necessary			CN	773/17	Worker Fell	NYC HPD	Trident General Contracting, GC lend lease
5/17/2018	Bronx	1903	WEST FARMS ROAD	0	0	1 The Site Safety Manager reported that a worker was performing insulation work behind a stud wall when she pushed a stack of sheetrock that was leaning against a wall, which caused the boards to fall forward and hit her in the leg. An ambulance was called.	No Dispatch					Material Fell	SAMARITAN-COMPASS V HOUSING DE	
5/18/2018	Brooklyn	101	PENNSYLVANIA AVENUE	0	0	1 The Site Safety Manager reported that a worker cut his finger on a piece of sheet metal. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	ATLANTIC 2644, LLC	
5/18/2018	Brooklyn	422	FULTON STREET	0	0	1 A DOB inspector reported that a crane was making a routine lift of a steel I-Beam from a trailer bed in the street to the roof. The beam was rigged up and the signal man gave the crane operator the signal to come up with the load. The crane had lifted the load approximately two feet off of the bed of the trailer when an iron worker attempted to steady the load to keep the I-Beam from swaying. When the iron worker did this, he had put his leg inbetween the moving load and a stationary beam on the flatbed truck. When he did this, the worker created a pinch point, and the moving load struck the worker's leg and caused a cut. The worker was taken to a hospital with non-life threatening injuries. The DOB inspector found no violating conditions during his inspection, as all of the workers at the site had the appropriate 16 or 32 hour rigging certification cards, the slings were found tagged and adequate, the lift director had logs, and the signal man had his card. No enforcement action was necessary.	No Action Necessary			CN	80/17	Mechanical Construction Equipment	NOT ON FILE	FJM- Ferro Inc
5/18/2018	Brooklyn	578	COZINE AVENUE	0	0	1 A DOB inspector reported that a worker was performing asbestos abatement work on the roof when he fell approximately twenty feet through the roof. The worker was taken to Brookdale Hospital. The abatement work was being performed as per the posted notice. Two Aggravated Level 2 ECB Violations for a failure to safeguard were issued to the abatement company and building owner. A partial Stop Work Order (PSWO) was issued for all work at the roof level. The contractor at the site is to provide a Means and Methods for the safe removal of material from the roof level.	ECB Violation	35322901R 35322902Z	051818CERRJ03 051818CERRJ04	Abatement		Worker Fell	NYBC REALTY LLC	GSC Services Corp
5/18/2018	Brooklyn	6	METROTECH	0	0	1 A New York City Police Officer reported that a plumber was working on a pipe on the fifth floor when the pipe burst and hit the plumber in the chest and chin. An ambulance was called. A DOB inspector responded to the incident and visited the site and determined that there was no enforcement action necessary, as the job had on-site active Department Of Buildings permits and approved technical plans.	No Action Necessary			PLUMBING	321562288	Mechanical Construction Equipment	NEW YORK UNIVERSITY	VITO M. GIACHETTI
5/18/2018	Manhattan	130	WILLIAM STREET	0	0	1 The Site Safety Manager reported that a ten feet long piece of rebar that was standing vertically and was to be installed fell on a worker that was standing on the ground, hitting him in the side of his hard hat. The worker went to a City M.D. A DOB inspector responded and visited the site and issued an ECB Violation for a failure to maintain safe operations, as well as a partial Stop Work Order (PSWO) for all concrete operations. The General Contractor at the site is to provide a Means and Methods and a Tool Box Talk.	ECB Violation	35331400N				Other Construction Related Incidents	130 WILLIAM STREET ASSOCIATES	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/21/2018	Bronx	2865	CRESTON AVENUE	0	1	The Site Safety Manager reported that a worker was putting up forms on a column when he fell about six to seven feet and injured his foot. The worker was sent to a hospital. A DOB inspector responded and visited the site and found that a hook that was holding form up was damaged, which may have possibly caused the worker to fall. An ECB Violation for the failure to maintain safety operations was issued, as well as a partial Stop Work Order (PSWO) for all concrete work. Additional ECB Violations were also issued for infractions that were not related to the incident.	ECB Violation	35327296K, 35327297M, 98, 99X,353184OOR, 01Z				Worker Fell	10 MINERVA PLACE HOUSING DEVEL	
5/21/2018	Bronx	4215	PARK AVENUE	0	1	The Site Safety Manager reported that a worker fell from the top of a hoist that was stopped on the first floor. The worker suffered minor injuries and was transported to a hospital by ambulance.	No Dispatch			NEW BUILDING	220157700-01-NB	Worker Fell	TREMONT RENAISSANCE HOUSING DE	JOY CONSTRUCTION CORP
5/21/2018	Manhattan	247	WEST 87 STREET	0	2	The New York City Police Department reported that two workers were in the process of installing a supported scaffold when they slipped and fell from three frames of pipe scaffold. The workers suffered scrapes and bumps to their hands and legs and were taken to St. Luke's Hospital. A DOB inspector responded to the incident and visited the site and issued two Aggravated Level 2 ECB Violations. The first violation was issued for the removal or alteration of the supported scaffold by the General Contractor before the inspector's arrival, which is the removal of equipment, structural material, or evidence that is related to an incident. The second violation was issued for a failure to promptly notify the Department Of Buildings of the incident, as the incident was reported by the NYPD.	ECB Violation	35324011Y - 35324012X		N/A		Worker Fell	KSB BROADWAY ASSOCIATES	Jerrick Associates Inc
5/21/2018	Queens	30-02	39 AVENUE	0	1	The Site Safety Manager reported that a worker was cutting a metal stud when he cut his hand. An ambulance was called.	No Dispatch					Other Construction Related Incidents	30-02 ASSOCIATES LLC	
5/23/2018	Staten Island	149	PROVIDENCE STREET	0	1	The New York City Office Of Emergency Management reported that a worker fell from the structure. EMS transported the worker to a hospital. A DOB inspector responded to the incident and visited the site two ECB Violations for the failure to safeguard and for the failure to notify the Department Of Buildings of the incident. A full Stop Work Order (FSWO) was also issued.	DOB Violation	35322904M/05Y	052318CERRJO1/02	ALT 1	520323212	Worker Fell	FERRI, ALFONSO	A. FONTANA & SONS LLC
5/23/2018	Manhattan	76	11 AVENUE	0	1	The Site Safety Manager reported that a worker was building the walk-out for a tower crane and was standing on the crane's tie-back beam when he slipped off of the beam and fell. The worker was wearing fall protection equipment. The worker did not suffer an injury, but was taken to a hospital for precautionary observation. A DOB inspector responded to the incident and visited the site and reported that no enforcement action was necessary.	No Action Necessary					Worker Fell	76 ELEVENTH AVENUE PROPERTY OW	SBF Construction
5/23/2018	Manhattan	26	1 AVENUE	0	1	A New York City Police Officer reported that a worker fell approximately five stories or fifty feet from an unguarded section of pipe scaffold. The worker was in critical condition and was taken to Bellevue Hospital. A DOB inspector responded to the incident and visited the site and reported that it could not be determined what caused the worker to fall, as the people that the inspector interviewed claimed to have not seen or know about the incident. Four ECB Violations were issued for the failure to safeguard, for the presence of a supported scaffold that was not built according to code and was missing guardrails, missing toe boards, and was not fully decked, for the absence of plans, drawings, and logs on site, and for the failure to provide a four hour supported scaffold under card upon request. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35324057J, 35324058L, 35324059N, 35324060K		Alt	140761995	Worker Fell	DROBENKO NICHOLAS	Lime-Light Construction Co
5/24/2018	Brooklyn	2837	WEST 8 STREET	0	1	The Project Manager at the site reported that during the installation of concrete panel around a bulkhead, a panel cracked, fell, and caused a minor cut to a worker's hands. The worker went to a clinic and then came back to the site on the following day. A DOB inspector responded to the incident and visited the site and reported that a Means and Methods was in place at the site, and that the workers were following the Means and Methods. The suction cup equipment was found to be in working condition. The inspector observed that the concrete panel may have broken because the concrete panel was effective. No enforcement action was deemed necessary.	No Action Necessary					Material Fell	AISD CORP.	
5/24/2018	Brooklyn	41	BLUE SLIP	0	1	The Site Safety Manager reported that the driver of a concrete truck was washing out his truck when he hopped off of a ladder and turned his ankle. EMS was called and the worker was sent to a nearby hospital.	No Dispatch					Other Construction Related Incidents	BOP GREENPOINT F LLC	

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name		
5/24/2018	Brooklyn	420	EAST 21 STREET	0	1	The New York City Fire Department requested that an inspection please be performed due to a retaining wall collapse. A DOB inspector responded and visited the site and reported that the building owner was performing work on the retaining wall that was separating 420 and 412 East 21 Street when a section of the retaining wall that was approximately twenty feet wide collapsed into the right side yard at exposure four. The potential of a further collapse eliminated a safe path of egress from the fire escape along Exposure Four to the street and compromised the stability of 412 East 21 Street's garage and driveway. During search operations, an FDNY firefighter suffered a minor injury and was transported to a local hospital. Two Aggravated Level 2 ECB Violations and two DOB Violations were issued at 420 East 21 Street for a failure to safeguard and for work being performed without a permit. A full Stop Work Order (FSWO) and a partial Vacate Order were also issued at 420 East 21 Street. A DOB Violation and a full Vacate Order were issued the garage of 412 East 21 Street. (412 Garage East 21 Street).	ECB Violation	35322725R, 35423726Z	052418CNES004_05_052418CNE01SC					Other Construction Related Incidents	HOSSAIN, GOLAM	
5/24/2018	Brooklyn	84	CARLTON AVENUE	0	1	A competent person at the site reported that a worker was installing roof protection when the worker tripped on a piece of plywood and fell. The worker was sent to a hospital for a check up.	No Dispatch					Other Construction Related Incidents	NYC HOUSING AUTHORITY			
5/24/2018	Manhattan	233	WEST 125 STREET	0	1	The Site Safety Manager reported that a worker slipped while coming down from a ladder. The worker was taken to a hospital by EMS.	No Dispatch			NEW BUILDING	121187447-01-NB	Worker Fell	HARLEM URBAN DVLPMNTCP	FLINTLOCK CONSTR SERV LLC		
5/25/2018	Manhattan	24	2 AVENUE	0	1	The Site Safety Manager reported that a worker cut his arm with a chestrock knife while cutting sheetrock. The worker went to a nearby urgent care facility to receive medical attention.	No Dispatch					Other Construction Related Incidents	24 SECOND AVENUE OWNER LLC			
5/25/2018	Queens	28-07	JACKSON AVENUE	0	1	A DOB inspector reported that there was a six man team that was dismantling support columns when one of the columns was released before one of the workers had a hold of the column. The column struck this worker to the ground. The worker was wearing his Personal Protection Equipment (PPE) and was found alert and responsive. The worker did not suffer a serious injury, but was taken to a hospital by ambulance as a precaution. Documentation was provided to show that the worker attended a pre-job meeting and that the worker was up to date with daily pre-task hazard safety meetings that are designed to avoid such incidents. The inspector determined that no enforcement action was necessary and that the incident occurred as the result of a worker error.	No Action Necessary			ALT 1 NB	420656873	Material Fell	LIC SITE B-1 OWNER, L.L.C.	NEW LINE STRUCTURES & DEV		
5/26/2018	Manhattan	217	WEST 57 STREET	1	0	A DOB Professional Engineer (PE) reported that at a sixty-seven story new building that was under construction, a security guard was walking from the front to the rear on the first floor of the building when an approximate 16' X 8', 2,300 pound glass curtain wall panel with a supporting steel "A"-Frame toppled and pinned the security guard underneath it. Several workers lifted the "A"-Frame and removed the pinned security guard. The security guard was taken to Mount Sinai Hospital, where he was later pronounced dead. A DOB inspector that was also at the site reported that the glass panel fell because it was accidentally hit by another worker that was trying to lift a piece of HVAC metal duct that was in close proximity. A contributing factor to the glass panel's fall was that the vertical side of the "A"-Frame that was supporting the panel was facing towards the walking area instead of towards the concrete wall. No additional panels or "A"-Frames were found to have been stored in an unsafe position. The on duty Site Safety Manager stated that he performed a daily safety inspection at the site at the start of the work day that morning. However, he did not fill out his safety log. A full Stop Work Order (FSWO) was issued, as well as an Aggravated Level 2 ECB Violation for a failure to safeguard. A DOB Violation was also issued.	ECB Violation	35322614Y	052618CERSM01	ALT 1 NB	121328205	Material Fell	SMITELL SPONSOR LLC	LEND LEASE (US) CONSTRUCT		
5/26/2018	Brooklyn	101	PENNSYLVANIA AVENUE	0	2	The New York City Fire Department requested that a structural stability inspection please be performed because a construction fence had partially collapsed. A DOB inspector responded to the incident and visited the site and reported that there was approximately 100 feet of construction fence that was made of water-filled jersey barriers and a four foot chain link fence that had fallen over onto a pedestrian walkway and injured two pedestrians. The two pedestrians were not transported by EMS to receive off-site medical assistance. The barriers were found to have inadequate water levels. Two ECB Violations were issued for a failure to safeguard and for a defective job site fence. Two DOB Violations were also issued.	ECB Violation	35323583P, 35323584R	052518CERFC02_03	ALT 1 NB	320622894	Material Fell	SPRINGER, JEAN E	CAULDWELL WINGATE CO LLC		

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/29/2018	Bronx	220	EAST 178 STREET	0	1	The Site Safety Coordinator reported that while working on a twelve story New Building that was at the Support of Excavation (SOE) stage, a hose from the fire hydrant that was across the sidewalk was being used when a female pedestrian tripped and fell over the hose. The pedestrian was found alert and awake and was taken to a nearby hospital by ambulance. A DOB inspector responded to the incident and visited the site and reported that the pedestrian sidewalk was clear of any obstructions as of the time of inspection. Two ECB Violations for the presence of poor housekeeping and for the presence of tripping hazards. A full Stop Work Order (FSWO) was issued for the entire site.	ECB Violation	35332113P 35332114R		New Building	22054620	Excavation/Soil Work	GRAND APTS HOUSING DEVELOPMENT	M. Melnick & Company Inc
5/29/2018	Manhattan	15	BRIDGE PARK DRIVE	0	1	The Site Safety Manager reported that a worker was unloading an air handler when he lacerated his middle finger on a sharp edge of the air handler. The worker went to a local clinic.	No Dispatch					Other Construction Related Incidents		
5/29/2018	Manhattan	151	MAIDEN LANE	0	1	The Site Safety Manager reported that workers were moving a refrigeration unit when it toppled over onto one of the workers. The injured worker was taken to a hospital. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for the failure to maintain safe operations, as well as a partial Stop Work Order (PSWO) on material handling on the ground level at the exposure. The General Contractor is to provide a Means and Methods.	ECB Violation	35335652H				Other Construction Related Incidents	151 MAIDEN LLC	
5/29/2018	Queens	45-57	UNION STREET	0	1	The Site Safety Manager reported that a worker was on baker scaffold at the second floor when the worker fell from the scaffold. The worker was found conscious, but complained of pain in his shoulder and leg. The worker walked to a nearby hospital. A DOB inspector responded to the incident and visited the site and issued one ECB Violation for a scaffold platform that was not fully planked and for the presence of planks that were not tied down. A partial Stop Work Order (PSWO) for the use of a supported scaffold was also issued.	ECB Violation	35323972Z - 35323973K		NB	402898959	Worker Fell	DEPARTMENT OF EDUCATION	Leon D. Dematteis Construction
5/29/2018	Queens	45-57	UNION STREET	0	1	The Site Safety Manager reported that an electrician tripped while walking and suffered an injury to his ribs. The worker went to urgent care.	No Dispatch					Worker Fell	DEPARTMENT OF EDUCATION	
5/30/2018	Brooklyn	2550	3 AVENUE	0	1	The Site Safety Coordinator reported that a worker's foot came into contact with a piece of pipe that was in a pile of garbage that was to be picked up. The worker suffered a foot laceration and was sent to a hospital.	No Dispatch					Other Construction Related Incidents		
5/31/2018	Brooklyn	107	COLUMBIA HEIGHTS	0	1	The Site Safety Coordinator reported that four workers were carrying heavy mechanical equipment down the stairs when equipment fell on one of the workers. The worker was sent to a hospital for a check up. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for the failure to maintain safe operations and a partial Stop Work Order (PSWO) on the handling of heavy material. The General Contractor is to provide a Means and Methods.	ECB Violation	35326863N				Other Construction Related Incidents	CLIPPER 107 CH LLC	
5/31/2018	Manhattan	360	EAST 89 STREET	0	1	A DOB inspector reported that a worker was sorting and moving glass window panels when one of the panels shifted and hit the worker in the leg. The worker was taken to a hospital by ambulance for evaluation. An ECB Violation and a partial Stop Work Order (PSWO) was issued for the failure to maintain safety measures, as the worker was injured due to improper material handling. The General Contractor is to provide a Means and Methods for safe material handling in order to prevent future incidents.	ECB Violation	35318415J		NEW BUILDING	121186242	Material Fell	1711 LLC	RYDER CONSTRUCTION INC
5/31/2018	Queens	51-35	REEDER STREET	0	1	The Construction Superintendent reported that a worker strained his back while lifting a crate onto a dolly. An ambulance was called and the worker was transported to a hospital.	No Dispatch			NEW BUILDING	420812446-01-NB	Worker Fell	85-15 QUEENS BLVD. REALTY, LLC	STRUCTURAL LAND MANAGEMEN
5/31/2018	Queens	546	GULF AVENUE	0	1	The Site Safety Manager reported that a worker cut his finger while using a box cutter. The worker went to a clinic.	No Dispatch					Other Construction Related Incidents		
6/1/2018	Manhattan	701	7 AVENUE	0	1	The Site Safety Manager reported that two workers were loading glass panels that were approximately 5' X 3' onto a cart when the glass came into contact with a metal part of the cart, which caused the glass to break into pieces. One of the workers suffered a minor laceration to his left hand. The injured worker went to a City M.D.	No Dispatch					Other Construction Related Incidents	20 TSO GROUNDSCO LLC	
6/1/2018	Manhattan	49	CHAMBERS STREET	0	1	The Site Safety Manager reported that a worker was trying to move a dolly that was carrying a machine motor for an exterior elevator up the ramp of the loading dock when he lost his balance and the machine motor tipped over, causing the worker to fall face down. The worker suffered cuts and bruises to the face and was taken to a hospital for treatment. A DOB inspector responded to the incident and visited the site and issued an ECB Violation and a partial Stop Work Order (PSWO) to stop all deliveries and material handling. The General Contractor at the site is to provide a Means and Methods for safe operation.	ECB Violation	35335925Y		ALTERATION 1	121186821	Material Fell	49-51 CHAMBERS LLC	NY DEVELOPERS & MANAGEMEN

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/1/2018	Brooklyn	18	SPENCER STREET	0	0	1 The Site Safety Manager reported that a worker was working on a twelve story new building and suffered a cut to his arm while carrying 2 X 4's and sharp edge metal track material. The worker went to a nearby doctor for treatment and received a few stitches.	No Dispatch					Other Construction Related Incidents	LL 18 SPENCER HOLDINGS LLC	
6/4/2018	Manhattan	10	VANDERBUILT AVE	0	0	1 The Site Safety Manager reported that an iron worker was climbing down the stairs when he slipped and fell about three feet. The worker complained of a sprained back. An ambulance was called.	No Dispatch					Worker Fell		
6/4/2018	Manhattan	108	LEONARD STREET	0	0	1 The Site Safety Manager reported that a steamfitter was working on a scissor lift and was installing sprinkler system anchors between pipes that were installed by other plumbers. One of the anchors failed and a pipe fell and landed on one of the steamfitter's hands, taking a tip of his hand off. A DOB inspector responded to the incident and visited the site and issued a DOB Violation and a partial Stop Work Order (PSWO) on all overhead installations. The General Contractor is to provide a Means and Methods and a Tool Box Talk.	ECB Violation	35327073N				Material Fell	CIVIC CENTER COMMUNITY GROUP B	
6/4/2018	Manhattan	233	WEST 125 STREET	0	0	1 The Site Safety Manager reported that a worker was stripping concrete form work on the first floor when he slipped and fell approximately four feet from the platform. The worker was found conscious and without a visible injury, but was taken to a hospital for a check up. A DOB inspector responded to the incident and visited the site and reported that the worker was not using any type of fall arrest system, that the working area was not illuminated with lights, and that there was water on the floor that created a slipping hazard. Three ECB Violations and a full Stop Work Order (FSWO) were issued. The General Contractor at the site is to provide a Means and Methods for the safe operation of the job.	ECB Violation	35327077K, 78M, 79Y		NEW BUILDING	121187447	Worker Fell	HARLEM URBAN DVLPMNTCP	FLINTLOCK CONSTR SERV LLC
6/5/2018	Brooklyn	4813	9 AVENUE	0	0	1 The Construction Superintendent reported that a worker was unloading a metal track when the track slid and cut his thumb. The worker went to urgent care for treatment.	No Dispatch					Other Construction Related Incidents	MAIMONIDES MEDICAL CENTER	
6/5/2018	Manhattan	241	WEST 62 STREET	0	0	1 The Project Manager at the site reported that a worker was carrying a 2 X 4 when he accidentally dropped the 2 X 4 onto the foot of another worker. The injured worker was sent to a hospital for a check up and returned to the site afterwards.	No Dispatch					Other Construction Related Incidents	NYC HOUSING AUTHORITY	
6/5/2018	Manhattan	500	WEST 33 STREET	0	0	1 The Site Safety Manager reported that an electrician was moving his equipment when he hurt his back. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
6/6/2018	Brooklyn	1	CLINTON STREET	0	0	1 The Site Safety Manager reported that a worker twisted his left ankle while installing rebar. The worker went to a clinic and then returned to the site.	No Dispatch					Other Construction Related Incidents	CADMAN ASSOCIATES LLC	
6/6/2018	Manhattan	1069	3 AVENUE	0	0	1 The Site Safety Manager reported that during the construction of a thirty story new building, a worker walked into the corner of a steel I-Beam and hurt his right foot. The worker continued to work, but the Site Safety Manager noticed that he was not doing well and that the worker was still in pain. The worker was taken to Cornell Hospital for treatment.	No Dispatch					Other Construction Related Incidents	63RD & 3RD NYC LLC	
6/6/2018	Manhattan	110	UNIVERSITY PLACE	0	0	1 The Site Safety Manager reported that a plumber was installing a pipe when a piece of debris fell into his eyes. The plumber went to a doctor.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
6/6/2018	Manhattan	455	5 AVENUE	0	0	1 A Project Manager at the site reported that during the installation of floor opening protection, a worker lost control of a plank that hit him in the nose. The worker walked to a clinic.	No Dispatch					Other Construction Related Incidents	NEW YORK PUBLIC LIBRARY	
6/7/2018	Staten Island	35 a	BAY STREET	0	0	1 The Site Safety Manager reported that a worker hurt his arm while removing formwork. The injured worker walked to urgent care.	No Dispatch			NEW BUILDING	520138379-01-NB	Other Construction Related Incidents		HOLLISTER CONSTRUCTION SE
6/7/2018	Manhattan	209	EAST 19 STREET	0	0	1 The Site Safety Manager reported that an elevator mechanic hurt his leg on a roll wire that was nudged by a forklift. The worker worked most of the rest of the day before he walked to urgent care on his own.	No Dispatch			NB	121958480	Other Construction Related Incidents	VISUAL ARTS HOLDING CORP	GRAMERCY SQUARE LLC
6/7/2018	Manhattan	15	EAST 30 STREET	0	0	1 The Site Safety Manager reported that a worker fell down from the first floor supporting deck to the ground and suffered a very bad head injury. The worker was found conscious and was taken to a hospital by ambulance. The worker was reported to be in stable condition. A DOB inspector responded to the incident and visited the site and reported that the worker was walking along the re-shores and may have possibly fainted or tripped and hit his head on one of the re-shores. No enforcement action was deemed necessary, as the inspector did not observe any hazardous conditions during the time of inspection.	No Action Necessary					Worker Fell	MADISON 30 31 OWNER LLC	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/7/2018	Manhattan	122	EAST 23 STREET	0	0	1 A DOB Inspector reported that an electrical worker at the cellar level was on a twelve foot ladder installing electrical work on the ceiling when he fell approximately six to seven feet. The worker was not wearing a harness and was taken to a nearby hospital. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was also issued for all work at cellar levels that requires ladders, A Means and Methods and a Tool Box Talk must be provided.	ECB Violation	3532074P		NB	121190157	Worker Fall	NOT ON FILE	CM AND ASSOCIATES CONSTRU
6/7/2018	Manhattan	111	LEROY STREET	0	0	1 The Site Safety Coordinator reported that a worker injured his middle finger while using a pallet-jack. The worker was sent to urgent care.	No Dispatch					Other Construction Related Incidents	PMG LEROY STREET DEVELOPMENT L	
6/7/2018	Brooklyn	4813	9 AVENUE	0	0	1 The Construction Superintendent reported that a worker was carrying a few metal studs when he came into contact with a pipe scaffold tieback and twisted his knee. The worker was taken to urgent care.	No Dispatch					Other Construction Related Incidents	MAIMONIDES MEDICAL CENTER	
6/7/2018	Brooklyn	123	LINDEN BOULEVARD	0	0	1 The Site Safety Manager reported that a worker hurt his arm while moving formwork. The worker was transported to a hospital by another worker.	No Dispatch			NEW BUILDING	321228603-01-NB	Other Construction Related Incidents	NEW YORK CONGREGATIONAL CENTER	BUSHBURG BUILDERS LLC
6/8/2018	Manhattan	60	GREENE STREET	0	0	1 A DOB inspector reported that a worker on the first floor was leaving the bathroom when he walked toward a temporary aluminum stair system that he thought was in place and secured. The stairway collapsed and the worker fell to the basement slab below. The worker suffered possible injuries to the neck and head and was able to stand on his own power. The worker received treatment in the emergency room of a nearby hospital, and eventually returned to the site to pick up his tools. ECB Violations were issued for a failure to safeguard, for there being no plans on site for ongoing construction work, and for there being no plans available for a temporary staircase. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35314346r 35314347z		AL	123172217	Worker Fell	NOT ON FILE	SHAWNMUT WOODWORKING & SUP
6/8/2018	Manhattan	767	5 AVENUE	0	0	1 The Site Safety Manager reported that a worker was doing waterproofing work in a tree pit on the plaza area. When the worker was walking away, he walked into a metal object that was on the wall. The worker went to a clinic for a check up on his own and will be reporting back to work.	No Dispatch			ALTERATION 1	122970721	Other Construction Related Incidents		TURNER CONSTRUCTION COMPA
6/9/2018	Brooklyn	242	EAST 45 STREET	0	2	2 A DOB inspector reported that two workers were working on the sags and gutters of the roof while on pump jacks when the workers fell approximately twenty feet. One of the workers sustained injuries to his wrist, while the other worker sustained a head injury and was in critical condition. Both workers were transported to Kings County Hospital by ambulance. An ECB Violation, a DOB Violation, and a full Stop Work Order (FSWO) were issued for work being performed without a permit.	ECB Violation	35322879R	060918CERMR05			Worker Fell	PRINCE, LINCOLN	
6/9/2018	Manhattan	200	EAST 59 STREET	0	2	2 A DOB inspector reported that there were two electricians that were working in the utility room on the fourteenth floor with their foreman onsite. The workers were working on a panel board when they de-energized the upper half of the panel board. However, the lower half of the board remained live and was not insulated. Both workers were electrocuted and suffered burns, and both workers were taken to a hospital. Two Aggravated Level 2 ECB Violations were issued: one to the General Contractor, and one to the Electrical Subcontractor, for a failure to maintain safety measures. A partial Stop Work Order (PSWO) was also issued. Two other ECB Violations were issued for infractions not related to the incident.	ECB Violation	35335966K, 35335967M		NEW BUILDING	121192912	Other Construction Related Incidents	MIPA 59/THIRD OWNER LLC	GILBANE RESIDENTIAL CONST
6/11/2018	Manhattan	45	BROAD STREET	0	0	1 A DOB inspector reported that a worker was holding a pin that was to be used to set the auger on a drill rig when another worker hit his finger with a hammer. The struck worker was taken to a nearby hospital and was later released with a bruised finger. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued on all use of the auger. The General Contractor is to provide a Means and Methods for the safe installation of an auger.	ECB Violation	35332161J		NB	121190772	Excavation/Soil Work	MADISON 45 BROAD DEVELOPMENT L	pizzarotti LLC
6/11/2018	Manhattan	138	EAST 38 STREET	0	0	1 The Site Safety Manager reported that an iron worker was cutting a tie wire with a utility knife when the knife slipped out of his hand and cut his forearm. The worker was transported to a hospital by ambulance for treatment.	No Dispatch			NB	121186028	Other Construction Related Incidents	TATHAM HOUSE,	TISHMAN CONSTRUCTION CORP
6/11/2018	Brooklyn	41	BLUE SLIP	0	0	1 A DOB inspector reported that a worker was in the process of climbing down an eight foot ladder when he missed a thread at three feet high and fell to the floor. The worker complained of shoulder pain and was taken to a hospital for evaluation. The inspector found no defects to the ladder or the area where the work was being performed. No enforcement action was deemed necessary.	No Action Necessary			Alt 1	320597449-01-NB	Worker Fall	BOP GREENPOINT F LLC	T.G. NICKEL & ASSOCIATES
6/11/2018	Bronx	988	EAST 180 STREET	0	0	1 The Site Safety Manager reported that a worker was cutting water proofing with a sheetrock knife when he accidentally cut his thumb. The worker was taken to urgent care for treatment.	No Dispatch			NB	220152233	Other Construction Related Incidents	988 EAST 180 STREET HOUSING DE	MONADNOCK CONSTRUCTION IN

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/12/2018	Manhattan	300	LAFAYETTE STREET	0	1	The Construction Superintendent reported that there were four workers that were moving a crate of glass on a dolly when the dolly tipped and caused the crate of glass to slide and hit one of the workers in the chest. The struck worker fell to the floor and suffered a back injury. An ambulance was called. A DOB inspector responded to the incident and visited the site and reported that the glass was being moved on a makeshift dolly, and that a design drawing for the makeshift dolly was not available. An ECB Violation was issued for the failure to maintain safe operations, as well as a partial Stop Work Order (PSWO) for material handling. A design drawing with load capacity for the makeshift dolly must be provided.	ECB Violation	35335881L				Other Construction Related Incidents	LVC 298, LLC	
6/12/2018	Queens	28-30	JACKSON AVENUE	0	1	A DOB inspector reported that an electrician was working on a PVC junction box in the floor with glue. The box had five electrical wires, and the wires got touched as the electrician tried to push them down into the box, which created a spark that set the glue on fire. The electrician suffered a second degree burn and was taken to a hospital, where he was reported to be in stable condition. An Aggravated Level 2 ECB Violation was issued for the failure to maintain safety measures while working on live electrical wires. A partial Stop Work Order (PSWO) was also issued to stop all electrical work.	ECB Violation			NEW BUILDING	420652886	Other Construction Related Incidents	LIC DEVELOPMENT OWNER, LP.	HUDSON MERIDIAN CONSTRUCT
6/13/2018	Manhattan	15	EAST 57 STREET	0	1	The Site Safety Manager reported that a worker was using a grinder to cut steel when he lost control of the grinder, which caused a small laceration to his forearm. The worker went to a local hospital.	No Dispatch					Other Construction Related Incidents	15 EAST 57TH ST ASSOC.	
6/13/2018	Manhattan	701	7 AVENUE	0	1	The Site Safety Manager reported that a carpenter was cutting sheetrock with a utility knife when he accidentally cut his forearm. The worker's foreman took him to a City M.D. for treatment. The worker is expected to return to work.	No Dispatch			ALTERATION 1	121324343	Other Construction Related Incidents	20 TSO GROUND CO LLC	CNY CONSTRUCTION LLC
6/13/2018	Queens	42-20	27 STREET	0	1	The Site Safety Manager reported that a worker was lifting up the pipe frames of a supported scaffold with a pulley when the worker burned his hands on the rope and dropped the pipe frames of the supported scaffold. The worker was taken to a nearby hospital by a foreman for treatment. A DOB inspector responded to the incident and visited the site and reported that the details of how the incident occurred were not known. Two ECB Violations were issued for the failure to perform a supported scaffold installation in a safe manner and for the failure to provide a supported scaffold erector card. A partial Stop Work Order (PSWO) for the installation of supported scaffolds was also issued.	ECB Violation	35324229R - 35324230Y		SF	Q00040613-11-SF	Material Fell	CRESCENT & 27 LLC	Classic Consulting Group
6/13/2018	Staten Island	2589	RICHMOND AVENUE	0	1	The Site Safety Manager reported that a water pipe was damaged by a worker on the second floor, which caused a flood on the first floor. One of the store workers at the address slipped and fell. An ambulance was called. A DOB inspector responded to the incident and visited the site and determined that there was no enforcement action necessary, as the work that was being performed was approved under a DOB issued permit.	No Action Necessary			SPRINKLER	540138929	Other Construction Related Incidents	MACY'S RETAIL HOLDINGS, INC.	PATRICK BOWE
6/14/2018	Manhattan	532	WEST 33 STREET	0	1	The Site Safety Manager reported that a roof worker complained of pain in the left side of his chest while lifting waterproofing materials. The worker was alert and awake and was taken to Bellevue Hospital by ambulance for treatment.	No Dispatch			NB	121191183	Other Construction Related Incidents	NOT ON FILE	TISHMAN CONSTRUCTION CORP
6/14/2018	Brooklyn	210	CLASSON AVENUE	0	1	A DOB inspector reported that during a stripping operation that was taking place between the elevator shaft and north stairwell on the fifth floor, an "ULMA" formwork beam that was approximately sixteen feet long struck a worker in the head while the worker was attempting to remove the beam. The worker was transported to a hospital, where it was reported that he had suffered a concussion. The worker was alert and stable in the hospital. An ECB Violation was issued for a failure to maintain safe operations. A partial Stop Work Order (PSWO) was also issued on all concrete work. The General Contractor is to provide a Means and Methods for safe operations.	ECB Violation	35336020Y				Other Construction Related Incidents	PRATT INSTITUTE	
6/14/2018	Brooklyn	1	CLINTON STREET	0	1	The Site Safety Manager reported that a worker was walking down from the second floor when he missed his step and fell down. The worker hurt his knee and went to a City M.D.	No Dispatch					Other Construction Related Incidents	CADMAN ASSOCIATES LLC	
6/14/2018	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Manager reported that a worker was carrying a piece of lumber that was 4 X 10 X 7' when the worker slipped, which caused the lumber to fall onto another worker's hand. The injured worker went to a City M.D.	No Dispatch					Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	
6/14/2018	Bronx	600	BERGEN AVENUE	0	1	The Site Safety Manager reported that a worker hit his foot while unloading a beam. The worker's foreman took him to a first med.	No Dispatch			NEW BUILDING	220151868-01-NB	Other Construction Related Incidents	COMUNILIFE LA CENTRAL HOUSING	MOUNTCO CONST. & DEV.CORP

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/14/2018	Bronx	1812	VYSE AVENUE	0	1	A DOB inspector reported that a worker was taking the delivery of a Concrete Masonry Unit (CMU) block that was being delivered by a lull when his finger got caught between pallets and one of his fingertips separated. The worker's foreman took him to a hospital for treatment. An ECB Violation was issued for the failure to maintain safety measures. A partial Stop Work Order (PSWO) was issued on all material handling, including deliveries. A second partial Stop Work Order (PSWO) was also issued for the use of scaffolds in which the horizontal netting was not at the required height. The General Contractor is to provide a Means and Methods and a worker's orientation before the first stop work order will be rescinded.	ECB Violation	35318423J		NEW BUILDING	220152851	Other Construction Related Incidents	VIA VYSE PARTNERSHIP HOUSING D	HLS BUILDERS CORP
6/18/2018	Brooklyn	15	WASHINGTON AVENUE	0	1	The Site Safety Manager reported that during the final pressure testing inspection of a standpipe, the regulator let the air out of the standpipe, which caused another worker to hit a wall. He worker complained of a back ache and an ambulance was called. A DOB inspector responded to the incident and visited the site, and reported that no enforcement action was deemed necessary, as the incident occurred as the result of a worker error.	No Action Necessary					Other Construction Related Incidents	NYC DSBS	
6/18/2018	Manhattan	110	UNIVERSITY PLACE	0	1	The Site Safety Manager reported that an electrician was using a sheet rock knife to try to cut a conduit when he sliced his left index finger. The worker was escorted to the emergency room at Beth Israel Hospital with another co-worker to receive treatment.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
6/19/2018	Brooklyn	276	KENT AVENUE	0	1	A DOB inspector reported that a worker was forming a third floor deck when a retractable lanyard device for a safety harness was left on loose plywood. The deck was not fully planked and had gaps in it. The worker stepped on the loose plywood, causing the loose plywood to slip. As a result of this, the retractable lanyard device fell to the second floor and hit another worker in the back. The worker was in a conscious state and was transported to a hospital with no visible injuries. An ECB Violation was issued for the failure to safeguard persons and property and for working on two levels simultaneously without a controlled access zone in place. A partial Stop Work Order (PSWO) was also issued to stop all forming operations. The General Contractor is to provide a Means and Methods and a worker orientation for safe operation.	ECB Violation	35327169H		NEW BUILDING.	320916407	Material Fall	DOMINO A LLC	260 KENT CONSTRUCTION LLC
6/19/2018	Brooklyn	306	NORTH HENRY STREET	0	1	A DOB inspector reported that a contractor had overloaded joist girders that expanded eighty eight feet with eight bundles of corrugated steel decking that were twenty feet. The decking was placed in a concentrated area on the joist girders. However, the joist girders were not properly installed, as they were only temporarily installed with one 3/4" bolt that eventually sheared off and collapsed. This collapse caused the worker to fall forty feet to the ground. EMS was called and the worker was found alert and responsive when EMS arrived. The worker suffered a broken shoulder and possible back injuries and was taken to a nearby hospital. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard, as well as a full Stop Work Order (FSWO).	ECB Violation	35336227L		EW-OT	340499080	Worker Fell	300 NORTH HENRY LLC	R, KING WINDOW CORP
6/19/2018	Manhattan	1681	3 AVENUE	0	1	The Site Safety Manager reported that a worker was removing a kitchen cabinet when he was hit in the head by the cabinet when it became loose. The worker suffered a cut to his face. The worker went to a City M.D. to receive treatment and will return to work.	No Dispatch			NEW BUILDING	121191913	Material Fall	95TH AND THIRD LLC	GILBANE RESIDENTIAL CONST
6/19/2018	Queens	36-18	MAIN STREET	0	1	The Site Safety Manager reported that an elevator company worker was putting down counter weights when his finger got pinched between the weights. The worker went to a City M.D.	No Dispatch					Other Construction Related Incidents	134-22 35TH AVE., LLC	
6/19/2018	Queens	37-09	COLLEGE POINT BOULEVARD	0	1	A DOB inspector reported that a worker was installing guardrails on the perimeter of the job site when he was asked to help install O-decking at the second floor. When the worker went to get a torch to help trim the deck, the worker stepped on a loose sheet of decking and fell approximately fifteen to twenty feet. The worker suffered injuries to his ankles, knees, and head. The worker was found conscious and was taken to Flushing Hospital by ambulance. An ECB Violation was issued for a failure to safeguard, as well as a partial Stop Work Order (PSWO) on building two on all steel erection and deck layout. A site specific Means and Methods for the prevention of further decking accidents must be provided. A Tool Box Talk and an adequate tie off procedure for controlled deck zones must also be provided.	ECB Violation	ECB#93527475X		NB	420653607	Worker Fell	NOT ON FILE	TOP 8 CONSTRUCTION CORP

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/20/2018	Manhattan	328	EAST 62 STREET	0	1	A DOB inspector reported that there were workers that were getting ready to cut out and remove a raker section that was connected to the Support Of Excavation (SOE) water and protruding through the foundation walls. The Construction Superintendent at the site stated that the section needed to be removed for the completion of a waterproofing installation. During the process of preparing jacksamers to chip out the concrete around the raker pit, a worker slipped and fell approximately four feet into the raker pit, landing on his back. The worker got out of the raker pit and walked to a hospital with a co-worker. The worker received treatment and was reported to be okay. An ECB Violation was issued because there were guard rails missing. An additional ECB Violation was issued for the failure to provide a Means and Methods for the removal of S.O.E. sections. A partial Stop Work Order (PSWO) was issued on the removal of S.O.E. sections.	ECB Violation	35332281Y-35332282X		NB	121189846	Worker Fell	YYY 62ND STREET LLC	Joy Construction corp
6/20/2018	Manhattan	300	LAFAYETTE STREET	0	1	A DOB inspector reported that there were electricians moving spools down a flight of stairs when they lost control of one of the spools, which hit one of the workers in the leg. The worker was taken to a hospital by ambulance. An ECB Violation was issued for a failure to maintain safe operations. A partial Stop Work Order (PSWO) was also issued for all heavy material handling. A Means and Methods must be provided.	ECB Violation	35331146R				Other Construction Related Incidents	LVC 298, LLC	
6/20/2018	Manhattan	25	SUTTON PLACE SOUTH	0	1	A DOB inspector reported that a worker was attempting to lower a chipping gun from a roof to a setback to another worker when he accidentally dropped the chipping gun approximately twenty feet, hitting the other worker on his hard hat. The struck worker was admitted into Cornell Medical Center, where he received stitches. This incident occurred on June 19, 2018, but was not reported until June 20, 2018. Two ECB Violations were issued; an Aggravated Level 2 violation for the failure to notify all persons and property and a second violation for the failure to immediately notify the Department Of Buildings of an accident. Two DOB Violations were also issued. A partial Stop Work Order was issued for the lowering of any tools or equipment from a roof to a setback without a DOB approved Means and Methods.	ECB Violation	35322737Y-35332276Y	062018CNESC01 062018CNEGS01	ALTERATION TYPE 2	122907426-01-EW-OT	Other Construction Related Incidents	CANNON POINT NORTH INC	DNA CONTRACTING LLC
6/20/2018	Manhattan	1558	3 AVENUE	0	1	The Site Safety Manager reported that a garbage truck was passing by when it hit a barrier that hit a worker. The worker complained of back pain and walked to urgent care.	No Dispatch					Other Construction Related Incidents	180 EAST 88TH STREET REALTY LL	
6/20/2018	Manhattan	1227	BROADWAY	0	1	The Site Safety Manager reported that a worker was cleaning and moving materials when he moved a job site box that was next to two hollow steel doors. The two hollow steel doors fell and hit the worker's shoulders, causing him to fall. An ambulance took the worker to a hospital for a check up.	No Dispatch					Other Construction Related Incidents	YJL BROADWAY HOTEL LLC	
6/21/2018	Brooklyn	583	LORIMER STREET	0	1	A DOB inspector reported that a worker injured his finger while using a drill during steel erection/modification work because the drill was used contrary to the manufacturer's specifications. The injured worker was sent to a hospital, where he received stitches. This incident occurred on June 21, 2018, but was not reported until June 22, 2018. Four ECB Violations were issued. These violations include a violation for a failure to maintain safe operations, a violation for the on-site modification of steel, a violation for the use of a drill contrary to the manufacturer's specifications, and a violation for the failure to notify the Department Of Buildings of the incident in a timely manner.	ECB Violation	35331149M, 1450L, 1451N, 1452P				Other Construction Related Incidents	583 LORIMER LLC	
6/21/2018	Brooklyn	77	CLARKSON AVENUE	0	1	A DOB inspector reported that a worker was working on a platform deck when he fell approximately six feet to the lower level. The worker was found conscious and alert and was taken to a nearby hospital. An Aggravated Level 2 ECB Violation was issued for the failure to safeguard. A DOB Violation was also issued. A partial Stop Work Order (PSWO) was issued for all of the work being conducted at the fifth floor.	ECB Violation	35309269X	062118CNERWS01	Alt - 1NB	321197771	Worker Fell	CLARKSON BU LLC	DAWNY CONSTRUCTION LTD

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/21/2018	Manhattan	441	9 AVENUE	0	1	The Site Safety Manager reported that an iron worker was working inside an elevator shaft on a man basket when an object fell from above and struck and cut the worker's arm. An ambulance transported the worker to a hospital for treatment. A DOB inspector responded to the incident and visited the site and reported that design drawings for working platforms were provided, a certification for the usage of a scaffold was provided, and lighting was being put in place during the time of inspection. However, an ECB Violation was issued for the failure to notify the DOB Scaffold Safety Team for the presence of a suspended scaffold on the site. A partial Stop Work Order (PSWO) was issued for all work in an elevator shaft. A Means and Methods for all safe operations in a shaft must be provided.	ECB Violation	35331147Z	062118BS04SA01			Material Fall	CBP 441 NINTH AVENUE OWNER, LL	
6/21/2018	Manhattan	45	BROAD STREET	0	1	A DOB inspector reported that contractors were transporting material with an excavator when the knuckle of the machine struck the Concrete Masonry Unit (CMU) wall of the adjacent property (55 Broad Street, Manhattan), which is a Cosi restaurant. The impact dislodged a small section of concrete block that struck a customer that was eating lunch inside of the restaurant. The customer suffered an injury to his left leg and was transported to New York Presbyterian Hospital by an ambulance. There were no structural concerns found. However, the restaurant has been closed. The damaged building's engineer will provide a Means and Methods for repairs. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was issued for the entire site.	ECB Violation	35332283h		FO	121190772	Material Fall	MADISON 45 BROAD DEVELOPMENT L	Pizzarotti LLC
6/22/2018	Manhattan	15	EAST 30 STREET	0	1	The Site Safety Manager reported that a worker dropped a coupling on his foot during a rebar installation. The worker suffered a swollen foot and went to urgent care with a co-worker.	No Dispatch					Material Fall	MADISON 30 31 OWNER LLC	
6/22/2018	Manhattan	315	EAST 46 STREET	0	1	The Site Safety Manager reported that a worker bent down to plug in an extension cord and hit his head on a stored piece of rebar. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	GOVERNMENT OF THE UNITED ARAB	
6/23/2018	Manhattan	100	CHURCH STREET	0	1	A DOB inspector reported that at a nineteen story building that was having alteration work performed on it, there were workers installing and welding sewer pipes on the eighth floor utility shaft using a "Jewel Clamp" that keeps the pipes in position. The "Jewel Clamp" slipped out of the hands of one of the workers and fell through the shaft. The clamp bounced on the third floor and landed in the cellar, where it hit another worker on his hand. The injured worker suffered cuts and bruises on his arm, but did not suffer a broken bone. The injured worker was taken to a hospital, where he received stitches. Four ECB Violations were issued: one an Aggravated Level 2 violation for a failure to maintain safety measures, a second violation for working on two levels simultaneously without protection or a Controlled Access Zone (CAZ) in place, a third violation for working without a permit, and a fourth violation for the absence of guardrails at open shafts. A full Stop Work Order (FSWO) was issued as well. The General Contractor at the site is to obtain a permit and provide a Means and Methods and a workers' orientation for safe operation at the site before the Stop Work Order will be rescinded.	ECB Violation	35327483X, 84H, 85J, 86L				Material Fall	100 CHURCH FEE OWNER LLC	R&S CONST. CONTRACT. INC
6/23/2018	Queens	5	COURT SQUARE	0	1	The Site Safety Coordinator reported that a construction worker tripped and sustained a minor knee injury. EMS was called and the worker was transported to a local hospital.	No Dispatch			NB - NEW BUILDING	420902410	Worker Fall	JACKSON 2524 LLC	ZHONG WANG CONSTRUCTION S
6/25/2018	Manhattan	505	WEST 43 STREET	0	1	The Site Safety Manager reported that a worker was standing on an "A"-Frame ladder while performing a grinding operation on the fourteenth floor of a concrete wall surface when the ladder slipped, causing the worker to fall. The worker was found unconscious. An ambulance was called and the worker was transported to a hospital in a conscious state. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for the failure to maintain safety measures. A partial Stop Work Order was issued on all grinding operations. The General Contractor at the site is to provide a Means and Methods for safe operation.	ECB Violation	35300588M		NEW BUILDING	121187456	Worker Fall	NOT ON FILE	NEW LINE STRUCTURES & DEV

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/25/2018	Manhattan	149	EAST 125 STREET	0	2	A DOB inspector reported that a Jekko crane machine on the fourth floor was in the process of placing a curtain wall panel on the third floor when the machine fell from the fourth floor and two connectors also fell from the third floor. One worker fell from the third floor to the street and suffered a critical injury, and a second worker that was on the third floor was struck by crane components and suffered a non-life threatening back injury. Both injured workers were taken to a hospital. The inspector reported that the injured workers were not tied off and that the operation was not permitted, as there were no valid permits, plans, or rigging certifications present. The crane operator did not have any certifications. The inspector reported that the incident may have occurred because the crane was overloaded, and that a Means and Methods for hoisting and rigging, for overloading, and for safeguarding was not provided. DOB's BEST Squad issued a full Stop Work Order (FSWO) due to the existence of multiple safety issues. DOB's Cranes and Derricks Unit also issued a Stop Work Order on all hoisting operations. Eight total ECB Violations were issued, as there were separate violations issued to both the General Contractor and the crane user at the site for an unsafe operation, for the failure to safeguard, for the absence of a valid HMO License or certifications, and for not being in possession of 16 or 32 hour rigging certifications.	ECB Violation			NEW BUILDING	121192388	Mechanical Construction Equipment	NOT ON FILE	ZDG, LLC
6/25/2018	Brooklyn	420	ALBEE SQUARE	0	1	The Site Safety Manager reported that the Construction Superintendent was moving material on a pallet jack by himself when he hit a divet. The Construction Superintendent tried to stop the piece of material that was being moved from falling, but the material fell on his ankle. An ambulance was called.	No Dispatch					Other Construction Related Incidents	JEMB ALBEE SQUARE LLC	
6/25/2018	Brooklyn	1	CLINTON STREET	0	1	The Site Safety Manager reported that a worker was picking up a garbage bag when he backed into stacked rebar and suffered a scratch to his right calf. The worker walked to a City M.D.	No Dispatch					Other Construction Related Incidents	CADMAN ASSOCIATES LLC	
6/25/2018	Bronx	2028	CRESTON AVENUE	0	1	The Site Safety Manager reported that a worker pulled his back while using a pallet jack. The worker complained of a back ache. An ambulance was called.	No Dispatch					Other Construction Related Incidents	HP 2030 CRESTON HOUSING DEVELO	
6/26/2018	Brooklyn	1	CLINTON STREET	0	1	The Site Safety Manager reported that a worker was fueling a generator when fuel was spilled on his arm. The worker walked to a City M.D. as a precaution.	No Dispatch			NEW BUILDING	321197478-01-NB	Other Construction Related Incidents	CADMAN ASSOCIATES LLC	T.G. NICKEL & ASSOCIATES
6/26/2018	Manhattan	1	BEEKMAN STREET	0	1	The Site Safety Manager reported that the diamond plate in a hoist car was not secured and that the diamond plate fell over and hit the ankle of a worker that was in the hoist. An ambulance was called. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for the failure to institute safety measures for the diamond plate in the hoist. A DOB Violation was also issued. As of the time of inspection, the diamond plate was made secure.	ECB Violation	35342751Z	062618BS01KR01			Other Construction Related Incidents	ONE BEEKMAN OWNER, LLC	
6/27/2018	Manhattan	1	WEST END AVENUE	0	1	A DOB inspector reported that workers were in the process of dismantling a fourteen foot high sidewalk shed when one of the workers fell back between the junior beams. The worker was experiencing minor back pain and was taken to a local hospital by ambulance. An ECB Violation was issued to the sidewalk shed company for the failure to safeguard all persons and property.	ECB Violation	35324259H		Shed	M00023179	Worker Fell	NOT ON FILE	Colgate Enterprises Corp
6/28/2018	Manhattan	400	WEST 61 STREET	0	1	The Site Safety Manager reported that a worker was carrying material down a flight of stairs when he missed the last step. The worker suffered a shoulder injury and was taken to a hospital by ambulance.	No Dispatch					Worker Fell	RCB1 NOMINEE LLC	
6/28/2018	Manhattan	61	9 AVENUE	0	1	The Site Safety Manager reported that a worker was doing sheet metal work with a screw gun when he accidentally drilled a screw into his right hand. The worker was transported to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	G.D.C.L. HOLDINGS LLC	
6/29/2018	Brooklyn	63	FLUSHING AVENUE	0	1	The Site Safety Manager reported that a worker was going on a break when he opened a box and the lid of the box fell on his hand, causing a laceration to his middle finger. The worker went to a hospital for a check up.	No Dispatch					Other Construction Related Incidents	NYC DSBS	
6/29/2018	Brooklyn	856	WASHINGTON AVENUE	0	1	The Site Safety Manager reported that a section of sidewalk caved due to a rain storm that occurred on June 28, 2018. A pedestrian stepped into the caved in section of sidewalk and hurt her ankle, knee, and shoulder. An ambulance was called and the pedestrian was taken to a hospital by ambulance. A DOB inspector responded to the incident and visited the site and reported that there were cracks along the section of sidewalk that caved in during the rain storm, which may have contributed to the cave in. The area was being back filled while the inspector was on site. An ECB Violation was issued for a failure to maintain the sidewalk.	ECB Violation	35335899J	062918BS08PK01			Other Construction Related Incidents	856 WASHINGTON OWNER LLC	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/29/2018	Manhattan	111	LEROY STREET	0	0	1 The Site Safety Manager reported that a window installer was taking suction cups off of a window when he pulled his back. An ambulance was called.	No Dispatch					Other Construction Related Incidents	PMG LEROY STREET DEVELOPMENT L	
6/29/2018	Queens	33-02	30 AVENUE	0	0	1 A DOB inspector reported that a worker was using a concrete trowel machine when he came upon a floor opening. The worker was using the machine close to the exterior wall when he hit the wall, which caused the machine to kick back towards the opening. Both the worker and the machine fell approximately twelve feet into the basement. The New York City Fire Department removed the worker and EMS took the injured worker to a hospital. Two ECB Violations were issued, including one Aggravated Level 2 violation for a failure to safeguard and a second violation for the failure to post a project information panel. Two DOB Violations and a full Stop Work Order (FSWO) were also issued.	ECB Violation	35334832K & 35334833M	062918CERRJ01 & 062818CERRJ02	ALTERATION TYPE 1	420474347-01-AL	Worker Fell	ANDREW G GEORGIU TRUST FUND B	CENTRAL BUILDERS DEVELOPM
7/2/2018	Bronx	1520	STORY AVENUE	0	1	A DOB inspector reported that a worker was on top of a concrete mixer and was attempting to remove a piece of concrete. The worker was pushing the piece of concrete with his right foot when he got his foot caught in the shredder of the concrete mixer. One of the worker's toes was severed. The General Contractor at the site contacted NYC Fire Department EMT personnel, who transported the worker to Jacoby Hospital. An Aggravated Level 2 ECB Violation was issued to the General Contractor for a failure to safeguard. A partial Stop Work Order (PSWO) on all concrete and cement operations was also issued. The contractors at the site must provide a Means and Methods for concrete and cement operations.	ECB Violation	35332291h		NB	220151895	Other Construction Related Incidents	HP STORY AVENUE HOUSING DEV. F	L & M Builders Group
7/2/2018	Bronx	1880	BOSTON ROAD	0	1	The Site Safety Manager reported that a roofer hit the edge of the coping while doing roof work and cut his hand. An ambulance was called.	No Dispatch					Other Construction Related Incidents	1880 BOSTON ROAD LLC	
7/2/2018	Bronx	764	EAST 152 STREET	0	1	A DOB inspector reported that at the fifth floor, a worker was moving a hose when he became entangled in the hose and fell approximately five feet from a pipe scaffold to the deck on the fifth floor. The worker was taken to a hospital for treatment. Two Aggravated Level 2 ECB Violations were issued: one violation for a failure to safeguard, and a second violation for the failure to notify the Department Of Buildings of the incident. Two DOB Violations and a full Stop Work Order (FSWO) were also issued.	ECB Violation	35322847P & 35322848R	070218CERJM02 & 070218CERJM01	NEW BUILDING	220562905-01-NB	Worker Fell	764 EAST 152ND STREET LLC	UA BUILDERS CORP
7/2/2018	Brooklyn	350	HENRY STREET	0	1	A DOB inspector reported that a worker was cleaning around a shaftway when he lifted a piece of plywood away from the shaftway and fell approximately fifteen feet through an opening. The plywood was not secure and the opening was not marked. The worker suffered a possible fractured arm and fractured vertebrae. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued on demolition work around shaftways.	ECB Violation	35342614M-FAIL TO SAFEGUARD- HOLES NOT SECURE. WORKER CLEANING UP THE SITE FELL THRU TO THE FLOOR		ALT1	320625294	Worker Fell	FPG CH 350 HENRY, LLC	ICS BUILDERS, INC
7/2/2018	Manhattan	301	PARK AVENUE	0	1	The Site Safety Manager reported that a worker cut the middle finger of his right hand while pushing a mini container. The worker was taken to a clinic to get stitches.	No Dispatch			ALT-11	122978625	Other Construction Related Incidents	THOR 30 PARK AVENUE LLC	TISHMAN CONSTRUCTION CORP
7/2/2018	Manhattan	49	CHAMBERS STREET	0	1	The Site Safety Manager reported that a HVAC worker cut his right arm during a duct installation. A DOB inspector happened to be at the site as of the time of the incident and reported that the injury occurred as the result of a worker's error. The worker walked to a hospital. No enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents	49-51 CHAMBERS LLC	
7/2/2018	Manhattan	815	5 AVENUE	0	1	The Site Safety Manager reported that there were workers that overloaded an "A"-Frame cart, which caused a few 2 X 4 X 4" stones to slide off the cart. One of the stones fell onto a worker's foot. An ambulance was called.	No Dispatch					Other Construction Related Incidents	EIGHT HUNDRED AND FIFTEEN FIFT	
7/3/2018	Brooklyn	1	CLINTON STREET	0	1	The Site Safety Manager reported that a worker lost his footing and hurt his leg while pushing garbage in a thirty yard dumpster. An ambulance was called.	No Dispatch					Other Construction Related Incidents	CADMAN ASSOCIATES LLC	
7/3/2018	Manhattan	1	WALL STREET	0	1	The Site Safety Manager reported that a worker came to the end of his shift when he complained that he strained his testicles while pushing a mini-dumpster. An ambulance was called.	No Dispatch					Other Construction Related Incidents	MIP ONE WALL STREET ACQUISITIO	
7/3/2018	Manhattan	150	5 AVENUE	0	1	A DOB inspector reported that a plumber was running a new line above an existing boiler when he came into contact with a live electrical wire. The plumber's partner pulled him off the wire. Both the worker and his partner were shaken up and were taken to a hospital by ambulance for a check up. An ECB Violation was issued for the presence of unapproved unsafe wiring in the basement. Defective wiring, exposed wires, and not terminated wires were also found in the basement boiler room. A partial Stop Work Order was issued on work on a confined space by the cellar boiler. A DOB Violation was also issued.	ECB Violation	35343112R	070318EE105EFF01			Other Construction Related Incidents	150 5TH AVENUE OFFICE LLC	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/5/2018	Manhattan	25	PARK ROW	0	1	The Site Safety Manager reported that a worker had pulled off some plywood during a stripping operation when he was hit in the eye by a nail. The worker went to a City M.D. A DOB inspector responded to the incident and visited the site and reported that the worker was not wearing his safety goggles/PPE (Personal Protection Equipment). An ECB Violation was issued for a failure to maintain safe operations.	ECB Violation	35343005L				Other Construction Related Incidents	PARK ROW 23 OWNERS LLC	
7/5/2018	Manhattan	392	ASSER LEVY PLACE	0	1	The New York City Police Department reported that an on site worker called 911 and reported that he fell from a supported scaffold and sustained injuries. A DOB inspector responded to the incident and visited the site and reported that the worker was found laying on the ground roof level. The worker told the NYPD, the FDNY, and the responding paramedics that he fell from the second level of the installed pipe scaffold. The worker suffered a broken right arm and was airlifted by the FDNY and transported to Bellevue Hospital by ambulance. The DOB inspector also reported that the contractor at the site was doing facade pointing work that did not require a permit, and that the contractor was in possession of DOB-issued sidewalk, stied and supported scaffold permits. Three ECB Violations were issued: one violation for the presence of a scaffold that was not enclosed, one Aggravated Level 2 violation for a failure to safeguard, and a second Aggravated Level 2 violation for the absence of a complete guard rail system. A partial Stop Work Order (PSWO) was also issued on the use of supported scaffolds.	ECB Violation	35324344M, 35324345Y, 35324346X				Worker Fall	PARKS AND RECREATION (GENERAL)	BOE Industries Inc
7/5/2018	Manhattan	701	7 AVENUE	0	1	The Site Safety Manager reported that an electrician cut his arm on a metal stud. The electrician went to urgent care.	No Dispatch					Other Construction Related Incidents		
7/5/2018	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker twisted his ankle while coming down the stairs. The worker went to a City M.D. This incident occurred on July 5, 2018, but the Site Safety Manager was not notified of the incident until July 6, 2018.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
7/6/2018	Manhattan	25	PARK ROW	0	1	The Site Safety Manager reported that a worker on the sixth floor was standing on sills to install track when he walked into a pipe hanger and fell off of the sills and to the ground. The worker complained of left arm pain. EMS was called and the worker was taken to a nearby hospital.	No Dispatch			NB	121190610	Other Construction Related Incidents	PARK ROW 23 OWNERS LLC	URBAN ATELIER GROUP LLC
7/7/2018	Manhattan	425	PARK AVENUE	0	1	A DOB inspector reported that a worker stepped on a piece of unsecured plywood on the second floor and fell approximately twenty feet to the first floor. The worker was taken to a hospital, and is reported to have suffered a dislocated hip. Four ECB Violations were issued: one violation for the presence of floor openings that were not securely covered and marked, a second violation for the presence of very poor housekeeping throughout the building, for the absence of perimeter protecting at various places and vertical netting, and for a failure to safeguard persons and property. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35342980M, 81Y, 82X, 83H		NEW BUILDING	121333921	Worker Fall	T-C 425 PARK AVENUE, LLC	TISHMAN CONSTRUCTION CORP
7/7/2018	Manhattan	215	PEARL STREET	0	1	A DOB inspector reported that a worker was using a baker scaffold on the twenty fifth floor to perform tapping work. The scaffold was not properly erected, the wheels of the scaffold were not properly placed, and there were housekeeping issues present in the work area. As a result, the worker fell approximately six feet off of the scaffold. The worker was found conscious and was taken to a hospital for a checkup. An ECB Violation was issued for the presence of poor housekeeping under the scaffold. A partial Stop Work Order (PSWO) was issued for all work on baker scaffolds. The General Contractor is to provide a Means and Methods for safe operation.	ECB Violation	35331468J		121017559	NEW BUILDING	Worker Fall	LAM PEARL STREET HOTEL LLC	ANTHONY T. RINALDI LLC
7/7/2018	Manhattan	1227	BROADWAY	0	1	A DOB inspector reported that a worker was installing rebar inside of column cages on the sixteenth floor. The worker was installing an eighteen foot long, approximately one hundred pound piece of rebar all by himself. When he lifted the rebar about three feet, he lost control of the rebar and was thrown to the floor. The worker suffered a dislocated shoulder and was taken to a hospital. Three ECB Violations were issued, including a violation for the failure to maintain safety measures and a violation for the failure to provide a DOB-approved design drawing for climbing form work. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35345150R, 51Z, 52K		NEW BUILDING	121191986	Material Fall	YJL BROADWAY HOTEL LLC	FLINTLOCK CONSTR SERV LLC
7/9/2018	Bronx	603	JACKSON AVENUE	0	1	The Site Safety Manager reported that a worker fell from a baker scaffold. The worker was experiencing back pain and was taken to a hospital.	No Dispatch			NEW BUILDING	220151840-01-NB	Worker Fall	HP JACKSON AVENUE HOUSING DEVE	GALAXY GENERAL CONTRACTIN

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/9/2018	Manhattan	111	LERROY STREET	0	1	The Site Safety Manager reported that an electrical worker was on the roof and using a hand saw when he cut his middle finger one inch deep. The worker was alert and conscious and was taken to a nearby hospital for treatment.	No Dispatch			NB	122622992	Other Construction Related Incidents	PMG LEROY STREET DEVELOPMENT L	PMG CONSTRUCTION GROUP LL
7/9/2018	Manhattan	315	EAST 46 STREET	0	1	A DOB inspector reported that a signal man was giving signals to a crane operator that was operating a mobile crane that had a load on its hook. While giving signals, the signal man got his glove caught inbetween the crane's main hoist cable and the sheave of a load block. The signal man suffered a severed left pinky finger and was taken to Bellevue Hospital. The inspector reported that the crane operator was in possession of a sixteen hour rigging card and had all required certifications, paper work, and logs on site. The other members of the work crew were also in possession of sixteen hour rigging cards. No enforcement action was deemed necessary, as it was determined that the incident occurred as the result of a worker error.	No Action Necessary			CN	392/18	Mechanical Construction Equipment	GOVERNMENT OF THE UNITED ARAB	Urban foundation engineering llc
7/9/2018	Queens	36-18	MAIN STREET	0	1	The Site Safety Manager reported that a roofer got some waterproofing material in his eyes while he was spraying. The roofer walked to an urgent care center.	No Dispatch					Other Construction Related Incidents	134-22 35TH AVE., LLC	
7/10/2018	Brooklyn	1520	FULTON STREET	0	1	The Site Safety Manager reported that a plumber that was working in the basement slipped on water that was on the floor and hurt his knee. The worker went with another worker by car to see a doctor.	No Dispatch					Other Construction Related Incidents	HELLO FULTON LLC	
7/10/2018	Brooklyn	170	BUFFALO AVENUE	0	1	The Site Safety Manager reported that a worker fell from an "A"-Frame ladder and hurt his ankle. The worker went to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	BUFFALO AVE. REALTY ASSOCIATES	
7/10/2018	Manhattan	19	EAST 70 STREET	0	1	The Site Safety Manager reported that a worker was carrying a pail of sweeping compound on his shoulder when he lost control of the pail and the pail fell on his right leg. The worker was sent to a hospital.	No Dispatch					Other Construction Related Incidents	NY 70TH STREET LLC, A NY LLC,	
7/10/2018	Manhattan	218	EAST 16 STREET	0	1	The Site Safety Manager reported that a worker was cutting off a tie-wire from an extension cord when he cut his hand with a cutting knife. The worker had his protective gloves on, but the knife went through the top of the glove, between the thumb and index finger. An ambulance was called.	No Dispatch					Other Construction Related Incidents	SOCIETY OF FRIENDS	
7/12/2018	Manhattan	524	RIVERSIDE DRIVE	1	0	A DOB inspector reported that a piece of the suspended scaffold system became dislodged at the roof level, fell twelve stories, and struck a worker in the head. The worker was taken to the nearest hospital in critical condition, but later succumbed to his injuries. A DOB Violation was issued for a failure to safeguard and a full Stop Work Order (FSWO) were issued.	DOB Violation		071218CER01KC	ALTERATION TYPE 2	122912027-01-EW-OT	Scaffold/Shed/Fence/Shoring/Installation	INTERNATIONAL HOUSE	PRATT CONSTRUCTION & REST
7/13/2018	Brooklyn	138	WILLOUGHBY STREET	0	1	A DOB inspector reported that there were workers using chainfalls to move on the ground the collar of a crane in order to position it into a better working position as part of a crane jumping operation. While the collar was being moved, one of the worker's legs was pinned between the collar and a piece of the building. The worker was taken to Methodist Hospital by ambulance. The crane was not being used as of the time of the incident. The inspector reported that incident was caused by the use of inadequate means and methods in rigging by the Master Rigger. An ECB Violation was issued for a failure to safeguard. A DOB Violation was also issued.	ECB Violation	35322622Y	071318CERSM01	NEW BUILDING	321197085-01-NB	Other Construction Related Incidents	NYC HPD	LEND LEASE (US) CONSTRUCT
7/13/2018	Manhattan	20	WEST 40 STREET	0	1	The New York City Fire Department requested that an inspection please be performed because a construction worker suffered a head injury after coming into contact with a grinder. The worker was in stable condition and suffered a broken nose. The worker was transported to a hospital by EMS and received butterfly stitches on his forehead. The worker was released from the hospital after treatment. A DOB inspector responded to the incident and visited the site and reported that the grinder was used contrary to the manufacturer's specifications. An ECB Violation was issued for the failure to maintain safe operations. A partial Stop Work Order (PSWO) was issued on the use of all grinders. A Means and Methods and a Tool Box Talk must be provided.	ECB Violation	35326871N				Other Construction Related Incidents	NOT ON FILE	
7/16/2018	Queens	24-16	QUEENS PLAZA SOUTH	0	1	The Site Safety Manager reported that a worker on the top of a deck at the twenty-third floor was cut on his arm by a circular saw. The worker was taken to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	24-16 QUEENS PLAZA PROPERTY OW	
7/16/2018	Manhattan	9	ORCHARD STREET	0	1	The Site Safety Manager reported that a worker hurt his back while placing a chipping gun on the floor. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NINE ORCHARD PARTNERS, LLC	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/16/2018	Manhattan	50	AMSTERDAM AVENUE	0	1	The Project Manager at the site reported that a female worker tripped on a temporary electrical conduit that was laying on the roof of the building. The worker suffered bruised knee and a swollen wrist and was taken to a hospital by ambulance. A DOB inspector responded to the incident and visited the site and issued two ECB Violations: one violation for the presence of an unsupported aluminum pipe, and a second violation for there being no equipment ground provided for the disconnect of 200 amps that ran between the basement and the rooftop sub panel. Two DOB Violations were also issued.	ECB Violation	35343201Z, 35343202K	71818EE107RID01, 71818EE107RID02			Worker Fell	NYC HOUSING AUTHORITY	
7/16/2018	Manhattan	36	GROVE STREET	1	0	A DOB inspector reported that a worker was performing an electrical installation on an energized circuit in the bathroom. The worker suffered an 120 volt electrical shock. The worker was taken to Lenox Hill Health Plex, where he was pronounced dead. The inspector reported that the worker failed to de-energize the circuit before performing the electrical installation. Three ECB Violations were issued: one violation for the presence of unapproved and unsafe wiring that had not been terminated, unsupported boxes, unsecured splice boxes, the failure to provide a GFCI, and the failure to provide a lamp guard for temporary lights, one violation for the failure to post an electrical permit, and one violation for the use of an electrical room as storage.	ECB Violation	35315697N, 35315698P & 35343200R	71618EE102RID01, 71618EE102RID02 & 71618EE102RID03			Other Construction Related Incidents	LUKE, TIMOTHY	
7/16/2018	Brooklyn	25	COLUMBIA HEIGHTS	0	1	The Site Safety Manager reported that an electrician cut his arm while walking by a sharp object. The worker was driven to a hospital.	No Dispatch					Other Construction Related Incidents	25-30 COLUMBIA HEIGHTS BROOKLY	
7/17/2018	Manhattan	125	GREENWICH STREET	0	1	The Site Safety Manager reported that a worker was performing a window installation when he flipped over a piece of tube steel and got his index finger caught between the tube steel and the floor. The tip of the worker's index finger was crushed. The worker went to a hospital by taxi.	No Dispatch					Other Construction Related Incidents	VS 125 LLC	
7/17/2018	Queens	28-07	JACKSON AVENUE	0	1	The Site Safety Manager reported that a truck driver cut his finger while loading garbage. 911 was called.	No Dispatch					Other Construction Related Incidents	LIC SITE B-1 OWNER, L.L.C.	
7/18/2018	Brooklyn	422	FULTON STREET	0	1	The Site Safety Manager reported that a worker slipped and fell into a 3' X 3' X 2' deep hole during a rebar inspection in the cellar. The worker suffered a leg injury and an ambulance was called. A DOB inspector responded to the incident and visited the site and confirmed the Site Safety Manager's report. The inspector determined that the incident occurred as the result of a human error and that no enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
7/18/2018	Manhattan	214	WEST 29 STREET	0	1	A competent person at the site reported that a worker slipped off an "A"-Frame ladder. The worker went to a hospital for a check up.	No Dispatch					Other Construction Related Incidents	WALSAM TWENTY-NINE CO	
7/18/2018	Manhattan	24	2 AVENUE	0	1	The Site Safety Manager reported that a worker stepped on a nail. The worker walked to medic care for a check up.	No Dispatch					Other Construction Related Incidents	24 SECOND AVENUE OWNER LLC	
7/18/2018	Queens	147-40	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker was walking down a flight of stairs when he lost his balance on the bottom step and hurt his right foot. The worker went to urgent care on his own.	No Dispatch					Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	
7/19/2018	Brooklyn	420	UNION STREET	0	1	The Construction Superintendent reported that an electrician that was working on a School Construction Authority (SCA) project cut his right thumb. The electrician went to an out patient clinic.	No Dispatch					Other Construction Related Incidents	DEPARTMENT OF EDUCATION	
7/19/2018	Manhattan	140	ESSEX STREET	0	1	The Construction Superintendent reported that during a drilling operation, a section of a drill bit fell and hit a worker in the back. The worker was awake and conscious and was able to walk, but paramedics put the worker on a stretcher and took him to a hospital. The foreman at the site also went to the hospital to check on the worker. The Construction Superintendent reported that the worker had suffered minor bruises, with no broken bones, and was released from the hospital. A DOB inspector responded to the incident and visited the site and reported that the Construction Superintendent's license had expired. An ECB Violation was issued for a failure to safeguard. A Full Stop Work Order (FSWO) was also issued.	ECB Violation	35336263z		FO	121187642	Material Fell	SITE 8 DSA HOUSING DEVELOPMENT	Essex Site 8 Builders LLC
7/19/2018	Manhattan	625	WEST 125 STREET	0	1	The Site Safety Manager reported that a worker was installing a light fixture when he tripped over the light fixture and hurt his knee. The worker went to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	THE TRUSTEES OF COLUMBIA UNIVE	
7/20/2018	Manhattan	30	EAST 31 STREET	0	1	The Site Safety Manager reported that a pedestrian was entering her building when she was hit in the head by a piece of debris that fell from a construction site. The pedestrian did not suffer any visible injuries, but an ambulance was called. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for a failure to safeguard. A partial Stop Work Order (PSWO) on all concrete work operations was also issued. A Means and Methods for safe operations must be provided.	ECB Violation	35342859K				Other Construction Related Incidents	31ST STREET ZEF LLC	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
7/21/2018	Brooklyn	3514	SURF AVENUE	0	1	A DOB inspector reported that a worker was stripping plywood with two workers coming from behind him. The worker that was performing the stripping did not notify the other workers that he opened a hole, and the worker that was performing the stripping operation fell two stories through the hole. The worker was found conscious and was taken to an area hospital. The inspector observed that the protocol for a pre-task meeting for stripping operation was not followed up, and that there were house keeping issues present at the top floor that were recorded by the Site Safety Manager. Three ECB Violations were issued: one violation for the failure to maintain or institute safety measures for construction operations, one violation for the failure to revise the pre-shift task meeting, and one violation for the failure to provide a Professional Engineering letter or design drawing for protection at large slab openings. Three DOB Violations were also issued. A partial Stop Work Order (PSWO) was issued on concrete and stripping operations. A Means and Methods for the safe continuation of work must be provided.	ECB Violation	35342860H16.1J/62/	072118BS13EP01/02/03				Worker Fell	RED APPLE SURF REALTY III LLC	
7/23/2018	Manhattan	545	WEST 30 STREET	0	1	The Site Safety Manager reported that a worker was in the hoist with equipment when he got his foot caught under the equipment. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM		
7/23/2018	Manhattan	401	WEST 31 STREET	0	1	A DOB inspector reported that there was work being performed under the street level for the removal of existing Amtrak tracks and the installation of new steel for the relocation of an existing sub-station. An iron worker was installing steel decking when he fell approximately ten feet through a gap and suffered a fractured arm. The worker was found in stable condition and with his harness on, as the harness had to be cut off by EMS. The worker was taken to a hospital. An ECB Violation was issued for a failure to safeguard. A DOB Violation was also issued. A partial Stop Work Order (PSWO) was issued for all steel work being performed for the relocation of a sub-station.	ECB Violation	35245391J	072318CNEDB01	A2 - ALTERATION TYPE 2	123091705	Worker Fell	BOP WEST 31ST STREET LLC	JOHN CIVETTA & SONS INC	
7/23/2018	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that there were workers that were backing up a trailer on the job site with flaggers when a bicyclist went around the flagger, slipped on wet pavement, and hurt his arm. The pavement was wet because of rain. The bicyclist did not hit the trailer. An ambulance was called.	No Dispatch					Other Construction Related Incidents	SMITTELL SPONSOR LLC		
7/23/2018	Manhattan	152	EAST 87 STREET	0	1	A worker fell back and scrapped his arm against a trash chute. The worker went to a hospital for treatment. The worker received two stitches and returned to work.	No Dispatch					Other Construction Related Incidents	ALLAN GARAGE,		
7/23/2018	Manhattan	150	EAST 38 STREET	0	5	A DOB inspector reported that contractors were performing interior demolition work on the fourth floor when the wood and plaster ceiling collapsed and injured five workers. Two of the workers were in serious condition and were taken to Bellevue Hospital. No structural damage was observed. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35343417H		Alt 1	123254263	Other Construction Related Incidents	SUN, ANGELA	zzz carpentry Inc	
7/24/2018	Manhattan	19	EAST 70 STREET	0	1	A DOB inspector reported that during the hoisting of pipe scaffold frames from the fifth floor down to the interior of a stairs shaft, one of the frames got loose and hit the Construction Superintendent in the head on the second floor, knocking him unconscious. The worker was taken to Presbyterian Hospital in stable condition. Two ECB Violations were issued: one violation for a failure to safeguard all persons affected by construction operations, and one violation for work being performed that did not conform to approved plans. A partial Stop Work Order was issued for material hoist work and for supported scaffold work.	ECB Violation	353244222 - 35324423K		Alt 1	121944227	Material Fell	NY 70TH STREET LLC, A NY LLC,	Sweeney & Conroy Inc	
7/25/2018	Manhattan	315	EAST 46 STREET	0	1	The Site Safety Manager reported that a worker performing form work when he got his finger pinched during an installation and suffered a cut to his finger. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	GOVERNMENT OF THE UNITED ARAB		
7/25/2018	Queens	43-12	HUNTER STREET	0	1	The Site Safety Manager reported that a worker in the basement cut his right eye while moving rebar. The worker went to a City M.D. with a co-worker.	No Dispatch					Other Construction Related Incidents	43-12 HUNTER LLC		
7/25/2018	Staten Island	546	GULF AVENUE	0	1	The Site Safety Manager reported that a worker was experiencing back pain. The worker left the site to go to a hospital on his own.	No Dispatch					Other Construction Related Incidents	STATEN ISLAND GLOBAL LOGISTIC		
7/26/2018	Staten Island	546	GULF AVENUE	0	1	The Site Safety Manager reported that a steel worker was using a chain when the chain slipped out of his hand and pinched his left finger. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	STATEN ISLAND GLOBAL LOGISTIC		

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/26/2018	Manhattan	250	SOUTH STREET	0	1	The Site Safety Manager reported that an iron worker was on a man lift and working on a small piece of steel clip that was approximately 2" X 4" when he lost control of the clip and fell approximately 30' inside the job site. A DOB inspector responded to the incident and visited the site and reported that the worker suffered a minor injury to his shoulder from the steel clip when the clip fell. The worker did not report the injury, and left the site without letting anyone know. An ambulance was not called. The worker later reported that he went to see a doctor. An ECB Violation was issued for the failure to institute safety measures. A DOB Violation and a partial Stop Work Order (PSWO) were also issued.	ECB Violation	35331357R	072618BS03J01			Material Fell	NOT ON FILE	
7/26/2018	Manhattan	215	PEARL STREET	0	1	The Site Safety Manager reported that a worker was standing on a ladder that was behind a closed door when another worker opened the door and knocked the worker off of the ladder. The worker hit his head, and an ambulance was called. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for a failure to institute safety measures. A DOB Violation was also issued. A partial Stop Work Order (PSWO) was issued on all door closure installations. A Means and Methods and a safe Controlled Access Zone area for ladder work during an installation must be provided.	ECB Violation	35342769R	072618BS01KR02			Worker Fell	LAM PEARL STREET HOTEL LLC	
7/27/2018	Manhattan	438	WEST 54 STREET	0	1	A DOB inspector reported that a worker was on a truck and receiving planks while dismantling a sidewalk shed when he lost his footing and fell off of the truck and onto a pedestrian. The pedestrian received aid from the onsite Sidewalk Shed company, Tri Borough Scaffolding. The pedestrian requested medical treatment. The FDNY responded to the request and visited the site, and examined both the worker that fell from the truck and the pedestrian. The worker was determined to be okay and returned to work, while the pedestrian was taken to a hospital. Two ECB Violations were issued: one violation for a failure to safeguard pedestrians and property, and one violation for a failure to provide a sidewalk shed as required. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35324486H - 35324487J		NB	122822605	Worker Fell	15024 EMMUT PROPERTIES LLC	Best Point Mgmt Corp
7/30/2018	Bronx	1812	VYSE AVENUE	0	1	The Site Safety Manager reported that a worker was moving pipes when his right middle finger got caught between pipes. The worker went to the emergency room with his supervisor. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	VIA VYSE PARTNERSHIP HOUSING D	
7/30/2018	Bronx	4511	3 AVENUE	0	1	The Site Safety Manager reported that a plumber was tightening a sprinkler pipe when he hit a stud and cut his finger. The worker walked to urgent care across the street from the job site.	No Dispatch					Other Construction Related Incidents	STB HOUSING DEVELOPMENT FUND C	
7/30/2018	Manhattan	110	UNIVERSITY PLACE	0	1	The Site Safety Manager reported that a worker was on a ladder when he mis-stepped, fell off of the ladder, and pulled his back at. The worker went to urgent care.	No Dispatch					Worker Fell	NOT ON FILE	
7/30/2018	Manhattan	122	EAST 23 STREET	0	1	The Site Safety Manager reported that a cleaning person was cleaning the apartments when she went down to the cellar, where there was construction work being performed. The cleaning person stepped walked off of the elevator and hit her foot on a man-lift that was left in the basement. The man-lift was in the basement because it was being used in construction work that was being performed. The cleaning person went to urgent care on her own.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
7/30/2018	Manhattan	233	WEST 125 STREET	0	1	The Site Safety Manager reported that at a twenty six story new building that was under construction, a worker was cutting rebar with a chop saw when a fragment of the rebar hit him in the face. The worker did not appear to suffer any cuts. The worker went to see a private doctor.	No Dispatch			NB	121187447	Other Construction Related Incidents	HARLEM URBAN DVLPMNTCP	FLINTLOCK CONSTR SERV LLC
7/31/2018	Brooklyn	269	4 AVENUE	0	1	The Site Safety Manager reported that at the foundation level of a twelve story new building, a worker was loading in plywood material when he pinched his left pinky finger between plywood. The worker was found alert and conscious and was taken to Lutheran Hospital for treatment.	No Dispatch			NB	320596805	Other Construction Related Incidents	FIRST BUILDING ENTERPRISES LLC	NEW EMPIRE BUILDER CORP
8/1/2018	Manhattan	26	ANN STREET	0	1	The Site Safety Manager reported that a worker was using a utility knife when he accidentally cut himself by mistake. The worker went to a City M.D.	No Dispatch					Other Construction Related Incidents	143 FULTON STREET DEVELOPMENT	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/1/2018	Manhattan	77	WEST 55 STREET	0	1	A DOB inspector reported that there were workers that were in the process of installing a sidewalk shed on top of a baker scaffold when one of the workers lost his footing and fell. During the fall, the worker lost his hard hat and bumped his forehead on a mud sill. The worker was found conscious and was taken to a local hospital. Two ECB Violations were issued to the General Contractor at the site: one violation for a failure to safeguard all persons and property affected by construction operations, as the supported scaffold did not feature any guardrails, and a second violation for a failure to provide a four hour supported scaffold user certificate. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35324558H, 35324553Z		Alt	M00050141	Worker Fell	GALLERY HOUSE CONDOMINIUM	Phonex Sutton Str Inc
8/1/2018	Queens	110	UNIVERSITY PLACE	0	1	A DOB inspector reported that there were workers that were moving an "A"-Frame ladder that was overloaded with sheet metal when the "A"-Frame collapsed and fell onto the legs and feet of one of the workers. The worker was taken to Bellevue Hospital by ambulance for treatment. Two ECB Violations were issued: one violation for the presence of unsafe working conditions and equipment, and a second violation for the absence of manufacturer specifications for the "A"-Frame. A partial Stop Work Order (PSWO) was issued on all use of "A"-Frame ladders. A Tool Box Talk and a sequence for the handling of materials must be provided.	ECB Violation	35345140N,41P		NB	121187241	Other Construction Related Incidents		CNY CONSTRUCTION LLC
8/2/2018	Brooklyn	3021	WEST 25 STREET	0	1	A DOB inspector reported that during the alteration of an existing building, a worker was using an excavator to organize piping, while there was another worker that was standing behind the excavator. The excavator backed up without notice, and the worker that was standing behind the excavator was struck in the head by the bucket of the excavator. The worker was found alert and conscious and was taken to a nearby hospital. An ECB Violation was issued for the presence of unsafe conditions and equipment. A partial Stop Work Order (PSWO) was issued on handling material and plumbing operations.	ECB Violation	ECB#353161125M- UNSAFE CONDITIONS AND EQUIPMENT	080218B513KR01	NB	321447243	Excavation/Soil Work	NYC HOUSING AUTHORITY	AWL INDUSTRIES INC
8/2/2018	Manhattan	1	WALL STREET	0	1	The Site Safety Manager reported that a worker hit his left eye while removing form work. The worker went to urgent care on his own.	No Dispatch					Other Construction Related Incidents	MIP ONE WALL STREET ACQUISITIO	
8/3/2018	Manhattan	621	GREENWICH STREET	0	1	The Project Manager at the site reported that a worker was on a scaffold when he slipped and fell while trying to move away from the rain. The worker hurt his shoulder and was taken to a hospital by EMS.	No Dispatch					Worker Fell	PMG LEROY STREET DEVELOPMENT L	
8/3/2018	Manhattan	441	9 AVENUE	0	1	The Site Safety Manager and a DOB inspector reported that a worker was working on a deck when he unhooked his fall arrest system, lost his balance, and fell at the shaft way to the deck below. The worker went to urgent care, and the urgent care center called an ambulance to transport the worker to a hospital. The Site Safety Manager was not informed of the incident until the end of the day on August 3, 2018, and did not report the incident immediately to the Department Of Buildings because he wanted to have all of the facts of the incident before reporting it. Five ECB Violations were issued, including one violation for the unsafe storage of acetylene and oxygen tanks, one violation for poor housekeeping, one violation for the presence of uncapped rebar, one violation for the presence of unsecured reshore at the leading edge, and one violation for a failure to notify the Department Of Buildings of the incident in a timely manner. Five DOB Violations were also issued.	ECB Violation	35345468R/69Z/70X/71H/72J	080418B504GD03/04/05/06/07			Worker Fell	CBP 441 NINTH AVENUE OWNER, LL	
8/3/2018	Manhattan	110	CHARLTON STREET	0	1	The Site Safety Manager reported that two workers were carrying rebar on the first floor when one of the workers lost his balance and hurt his shoulder. The injured worker went to urgent care on his own.	No Dispatch					Other Construction Related Incidents	STRATEGIC GREENWICH EQUITY, LL	
8/3/2018	Manhattan	10	VANDERBILT AVENUE	0	1	The Site Safety Manager reported that a worker was coming down the stairs when he tripped and fell. The worker suffered a laceration to his back. EMS took the worker to a hospital.	No Dispatch					Other Construction Related Incidents	ONE VANDERBILT OWNER LLC	
8/3/2018	Brooklyn	2442	OCEAN AVENUE	0	1	The Site Safety Manager reported that a worker was looking for a shovel when he slipped on form work in the cellar. The worker did not notify the Site Safety Manager of the incident until three hours after the incident occurred. The worker went to urgent care on his own.	No Dispatch					Other Construction Related Incidents	2442 OCEAN AVENUE, LLC	
8/3/2018	Brooklyn	10	NEVINS STREET	0	1	The Site Safety Manager reported that a worker was handling duct work when he cut his hand on sheet metal. The worker was found conscious and alert and was taken to Brooklyn Hospital for treatment. The worker required several stitches.	No Dispatch			NB	320915578	Other Construction Related Incidents	NEVINS STREET OWNER LLC	DANYA CEBUS CONSTRUCTION

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/3/2018	Bronx	316	EAST 165 STREET	0	2	A DOB inspector reported that a side bracket for a supported scaffold collapsed at the third floor level with two workers that were laying bricks. The workers landed on the working level below, suffered minor injuries, and went to Bronx Care Health System Hospital. The collapse was caused by a loose clamp for the side bracket. As of the time of inspection, the working level was put back together. Four ECB Violations were issued: one Aggravated Level 2 violation for work being performed that was not in accordance with approved plans, one violation for the failure by one of the workers involved in the collapse to provide a supported scaffold training card, and for the foreman that was supervising the use of the supported scaffold being in possession of an expired supported scaffold training card, one violation for the failure to provide a pre-shift inspection log, and one violation for the failure to keep the equipment that was related to the construction incident untouched. A partial Stop Work Order (PSWO) for the use of supported scaffolds was also issued.	ECB Violation	35344814X, 35344815H, 35344816J, 35344817L		NB	220619150	Worker Fell	CG EDUCATIONAL HOLDING CORP.	Hollister Construction Se
8/6/2018	Manhattan	2	PARK PLACE	0	1	The Site Safety Manager reported that at an Alteration 1 job at a fifty eight story building, on the twenty-ninth floor, a worker mis-stepped while stepping onto a landing and twisted his ankle. The worker was found conscious and alert and was taken to New York Presbyterian Hospital for treatment.	No Dispatch			ALT 1	121333413	Worker Fell	NOT ON FILE	CNY CONSTRUCTION LLC
8/6/2018	Manhattan	445	WEST 35 STREET	0	1	The Site Safety Manager reported that a worker was ripping plywood with a table saw when he cut his hand by accident. The worker was taken to a hospital. A DOB inspector responded to the incident and visited the site and reported that the worker was using a cordless circular saw as per the manufacturer's specifications. Because of this, it was determined that the incident occurred as the result of a worker's error, and that no enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents	CARE REALTY CORP.	
8/7/2018	Queens	45-57	UNION STREET	0	1	The Site Safety Manager reported that a worker was moving metal angles around the site when he cut his arm on one of the metal angles. The worker went to an emergency room on his own.	No Dispatch					Other Construction Related Incidents	DEPARTMENT OF EDUCATION	
8/7/2018	Manhattan	60	WEST 129 STREET	0	1	A DOB inspector reported that approximately twenty four feet of parapet fell onto a public street. A pedestrian suffered an unconfirmed injury. The pedestrian was treated at the scene and released. An ECB Violation was issued for a failure to safeguard. A DOB Violation was also issued.	ECB Violation	35323035Y	080718CERSM01	A2 - ALTERATION TYPE 2	121230382	Scaffold/Shed/Fence/Shoring/Installation	LENOX LLC	D&L DESIGN & BUILD LLC
8/7/2018	Manhattan	130	WILLIAM STREET	0	1	The Site Safety Manager reported that a worker fell and hurt his chin while picking up rebar. The worker was taken to a hospital.	No Dispatch					Other Construction Related Incidents	130 WILLIAM STREET ASSOCIATES	
8/7/2018	Manhattan	108	EAST 89 STREET	0	1	A DOB inspector reported that a worker was on the twelfth floor installing insulations inside of partition walls. He attempted to move some sheetrock that was behind a stack of sheetrock that was leaning against the wall in order to install insulating material when a stack of sheetrock fell on his ankle. The worker did not appear to have any visible injury, but complained of pain. The worker's foreman took him to a hospital for a check up. No enforcement action was deemed necessary, as it was determined that this incident occurred as the result of worker error.	No Action Necessary				122988623	Material Fell	DALTON SCHOOLS INC	E.W. HOWELL CO. LLC
8/7/2018	Brooklyn	277	SOUTH 5 STREET	0	1	The Site Safety Manager reported that a worker was stripping form work in the basement when a piece of plywood hit him in the shoulder. The worker went to a hospital by ambulance for a check up. The Site Safety Manager also reported that the worker will be returning to work.	No Dispatch					Other Construction Related Incidents	HAVEMEYER OWNER LLC	
8/8/2018	Brooklyn	2401	AVENUE Y	0	1	The Project Manager at the site reported that a worker opened a roof hatch and fell approximately thirteen and a half feet through an opening. The worker suffered a fractured pelvis and elbow. A DOB inspector responded to the incident and visited the site and reported that no guardrails were provided around the opening at the roof, which caused the worker to fall. An ECB Violation was issued for the failure to safeguard all persons and/or property affected by construction operations. A full Stop Work Order (FSWO) was also issued.	ECB Violation	35350727M	080818BS15LJ06			Worker Fell	PARKS AND RECREATION (GENERAL)	
8/8/2018	Brooklyn	555	4 AVENUE	0	1	The Site Safety Coordinator reported that a worker was moving rebar when he hit himself in the mouth and chipped his tooth. The worker went to a medical office on his own.	No Dispatch					Other Construction Related Incidents	PARTNERS VII/541-555 FOURTH OW	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
8/8/2018	Staten Island	546	GULF AVENUE	0	0	1 A DOB inspector reported that a worker was in the process of pulling a rope inside of a pull box that was next to an electrical panel. There was a knife laying inside of the panel. While the worker was pulling the rope, the vibration caused the knife inside of the panel to fall. The knife nipped the worker's hand and crossed the electric phases, which caused a short that produced an electrical arc that was contained inside the panel. One of the other workers at the site thought that the worker that was nipped by the knife was either receiving an electrical shock or had suffered an injury from the arcing. Because of this, the other worker kicked the worker that was nipped by the knife out of the way, causing him to fall and hit his head on a pulling machine, rendering him unconscious. The worker was taken to a hospital, where he was kept for observation. No enforcement action was deemed necessary.	No Action Necessary						Other Construction Related Incidents	STATEN ISLAND GLOBAL LOGISTIC	
8/9/2018	Manhattan	787	11 AVENUE	0	0	1 The Site Safety Manager reported that an electrician was cutting a pipe with a bend saw when he cut his finger tip. The worker went home to see his doctor. A co-worker went with him.	No Dispatch			ALTERATION-1	121190399	Other Construction Related Incidents	GEORGETOWN ELEVENTH AVENUE OWN	CAULDWELL WINGATE CO LLC	
8/9/2018	Brooklyn	2527	CHURCH AVENUE	0	0	1 The Construction Superintendent reported that a worker fell on the first floor. The worker was taken to a hospital by ambulance. A DOB inspector responded to the incident and visited the site and reported that no one at the site knew the worker's name, and that there was no report of the incident given. An ECB Violation and a full Stop Work Order (FSWO) were issued for a violation of the responsibility for safety under Building Code Chapter 3301.1.1.	ECB Violation	35332476Y				Other Construction Related Incidents	2527-2529 CHURCH GROUP LLC		
8/9/2018	Brooklyn	211	MCGUINNESS BOULEVARD	0	0	1 A DOB inspector reported that at the construction of a new nine story residential building, there was a pipe scaffold that was in the process of being removed. While the workers were taking down the sideand end bracket from the sixth floor level of the scaffold with a rope pulley, the bracket hit one of the workers that was standing on the fourth floor of the scaffold by his hard hat. The struck worker was found conscious and responsive and was taken to a local hospital for a check up. Two ECB Violations were issued: one Aggravated Level 2 ECB Violation for a failure to safeguard, and one violation for the installation of needles beams that were contrary to the approved plan issued to the scaffold company. A partial Stop Work Order (PSWO) for the dismantling of a supported scaffold was also issued.	ECB Violation	35351651X - 35351652H		Alt 3	340442550	Scaffold/Shed/Fence/Storing/Installation	MCGUINNESS DEVELOPMENT LLC	Rock Group of NY Corp	
8/9/2018	Bronx	300	HUTCHINSON RIVER PARKWAY	0	0	1 The Construction Superintendent reported that an electrician at the site was on an "A"-Frame ladder when he missed a step, fell, and hurt his foot. The electrician was taken to a hospital by ambulance.	No Dispatch					Other Construction Related Incidents	PARKS AND RECREATION (GENERAL)		
8/9/2018	Bronx	2028	WEST CRESTON AVE	0	0	1 The Site Safety Manager reported that a worker was using a wire around a pipe when he lost his grip and the wire slid, hitting him on the side of the head. The Site Safety Manager reported that a worker was using a wire around a pipe when he lost his grip and the wire slid, causing the pipe to hit him on the side of the head. An ambulance was called.	No Dispatch					Other Construction Related Incidents			
8/9/2018	Bronx	1812	VYSE AVENUE	0	0	1 The Site Safety Manager reported that a worker was moving a cast iron pipe when he twisted his ankle. The worker went to urgent care for treatment.	No Dispatch					Other Construction Related Incidents	VIA VYSE PARTNERSHIP HOUSING D		
8/10/2018	Manhattan	115	DELANCY STREET	0	0	1 The Site Safety Manager reported that a painter had finished his work using a spray gun and went to clean the machine. The worker had taken off his safety glasses when he disconnected the spray gun from the hose. Dirty water went into the worker's eye. The worker was taken to a hospital by ambulance in order to have his eyes cleaned.	No Dispatch			NEW BUILDING	121191646	Other Construction Related Incidents	NOT ON FILE	T.G. NICKEL & ASSOCIATES	
8/10/2018	Manhattan	1465	PARK AVENUE	0	0	1 The Site Safety Manager reported that a worker was stripping concrete form work. The worker was tied off, but his retractable cable did not release, jerking him backwards and causing him to fall. The worker suffered bruises on his back. The worker went to a hospital. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for inadequate safety measures. A DOB Violation was also issued. A partial Stop Work Order (PSWO) was issued for all form work and stripping operations. A Means and Methods for safe stripping and form work operations, and to check workers' Personal Protection Equipment (PPE), must be provided.	ECB Violation	35315942H	081018BS11BG04			Worker Fell	LEX GARDENS II TP4 HOUSING DEV		

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/10/2018	Manhattan	553	WEST 30 STREET	0	1	A DOB inspector reported that there was an electrician that was drawing wires on the fifty-seventh floor when he stepped on plywood that was used to cover a floor opening for mechanical duct work. The plywood that was used for the floor covering was not in proper condition and was not secured to the floor. The plywood did not have the capacity to carry the worker's load and when the worker stepped on it, the plywood split into two parts and his leg went through the opening. The worker's leg was cut by a rebar that was protruding from the floor. The worker was transported to a hospital by ambulance. An ECB Violation was issued for the failure to maintain safety measures. A partial Stop Work Order (PSWO) was issued for all work on the fifty-seventh floor and in proximity of floor openings and shafts.	ECB Violation	35350712X		NEW BUILDING	121184208	Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM	HUDSON YARDS CONSTRUCTION
8/10/2018	Queens	29-22	NORTHERN BOULEVARD	0	1	A DOB inspector reported that there were workers that were moving a diesel fuel container on a dolly when they lost balance on the sidewalk, causing the diesel fuel to splash a pedestrian that was standing on the sidewalk. The cap of the barrel was broken and was not closed during its transfer out of the construction site. The pedestrian was transported to a hospital by EMS. The workers that were moving the diesel fuel container did not have a Certificate Of Fitness from the Fire Department. The job did not have a Fire Department permit for the storage and use of diesel fuel at the site. Three ECB Violations were issued: one violation for the failure to safeguard persons and property, one violation for the handling of flammable liquid without an FDNY Certificate Of Fitness, and one violation for the storage and use of flammable liquid at the site without an FDNY permit. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35350687N, 35350688P, 35350689R		NEW BUILDING	420650398	Other Construction Related Incidents	OSB NORTHERN LLC	LEEDING BUILDERS GROUP LL
8/13/2018	Queens	28-07	JACKSON AVENUE	0	1	The Site Safety Manager reported that a worker was installing an exterior panel when he cut his finger on a metal clip. The worker went to a clinic.	No Dispatch					Other Construction Related Incidents	LIC SITE B-1 OWNER, L.L.C.	
8/13/2018	Manhattan	817	BROADWAY	0	1	The Site Safety Manager reported that a worker in the basement was removing some debris when he was stuck in the hand by a hypodermic needle. The worker went to a hospital.	No Dispatch					Other Construction Related Incidents	817 BROADWAY OWNER LLC	
8/13/2018	Manhattan	441	9 AVENUE	0	1	The Site Safety Manager reported that a worker fell off of an extension ladder on the seventeenth floor and hurt his head and arm. An ambulance was called and took the worker to a hospital. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for a failure to institute safety measures. A DOB Violation was also issued.	ECB Violation	35332478H	081318BS04DH02			Worker Fell	CBP 441 NINTH AVENUE OWNER, LL	
8/13/2018	Brooklyn	814	BEDFORD AVENUE	0	1	A DOB inspector reported that at a new building that was under construction, a worker was working in the basement when his helmet was struck by a falling metal post. The worker was taken to a hospital by ambulance, and was released from the hospital without injury. An ECB Violation was issued for a failure to safeguard the public and property during construction operations. A DOB Violation was also issued. A full Stop Work Order (FSWO) was issued to the job site.	ECB Violation	35323079X	081318CNELC01	NEW BUILDING	321362565-01-NB	Other Construction Related Incidents	814 PARK LLC	PARKVIEW BUILDERS LLC
8/14/2018	Brooklyn	10	HURON STREET	0	1	The Site Safety Manager reported that a worker was walking down the stairs when he tripped on the last step and bumped his head. The worker went to a City M.D.	No Dispatch					Other Construction Related Incidents	10 HURON FS CONDO LLC	
8/14/2018	Manhattan	249	WEST 14 STREET	0	1	The Site Safety Manager reported that a pedestrian in a wheelchair was going over a ramp in the walkway and flipped backwards in the wheelchair. An ambulance was called. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for the presence of a ramp that was inadequate for wheelchair accessibility. A DOB Violation was also issued. A partial Stop Work Order (PSWO) was issued for the use of a hydrant hose covered by a ramp on a pedestrian walkway.	ECB Violation	35345323X	081418BS04VP04			Other Construction Related Incidents	251 WEST 14 STREET, LLC	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/15/2018	Brooklyn	308	NORTH 7 STREET	0	1	The New York City Fire Department requested that an inspection please be performed due to a worker falling from a scaffold. A DOB inspector responded and visited the site and reported that the General Contractor was in the process of dismantling a supported scaffold. While a truck as being loaded, the parapet panel from the sidewalk shed collapsed, causing the worker to fall. The worker was conscious and was able to move his arms. The worker suffered minor injuries and was taken to a hospital. Two ECB Violations was issued: one violation for a failure to safeguard, as the work area was overstocked, which caused the parapet panel to collapse, and one violation was issued to the Construction Superintendent for the failure to perform duties, as the Construction Superintendent allowed the work area to become overstocked with materials. A partial Stop Work Order (PSWO) was issued on facade work and the removal of a supported scaffold.	ECB Violation	35351611L - 35351612N		NB	320597074	Worker Fell	N7 OWNER LLC	Britt Realty LLC
8/15/2018	Manhattan	110	CHARLTON STREET	0	1	The Site Safety Manager reported that a worker stepped on a nail. The worker went to urgent care.	No Dispatch			NEW BUILDING	121191263-01-NB	Other Construction Related Incidents	STRATEGIC GREENWICH EQUITY, LL	PLAZA CONSTRUCTION LLC
8/15/2018	Manhattan	1558	3 AVENUE	0	1	The Site Safety Manager reported that a worker on the twenty-eighth floor was getting ready for his work day when a reshore fell from its position and hit him in the shoulder. The worker went to a City M.D. A DOB inspector was on site as of the time of the incident and reported that there was formwork leaning against the reshores, which caused the reshore that struck the worker to fall. An ECB Violation was issued for a failure to institute safety measures. A DOB Violation was also issued. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35332462N	081518BS08AD01			Material Fell	180 EAST 88TH STREET REALTY LL	
8/15/2018	Manhattan	233	WEST 125 STREET	0	1	A DOB inspector reported that a worker was cutting metal straps to remove drill rods of a bundle during a crane footing installation when the metal straps snapped and a drill rod section rolled down and hit the worker's foot. The worker's foreman called EMS and the worker was taken to a hospital for treatment. The worker did not suffer any broken bones. The worker was later released from the hospital. An ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was also issued. The General Contractor was directed to provide a Means and Methods for the loading and unloading of drilling and construction material.	ECB Violation	35316082L		NB	121187447	Material Fell	HARLEM URBAN DVLPMNTCP	Flintlock construction llc
8/15/2018	Manhattan	555	WEST 22 STREET	0	1	A DOB inspector reported that a female pedestrian was sprayed in the face by hydraulic oil while waiting for the bus. The pedestrian was taken to an area hospital by ambulance. A hydraulic oil line had ruptured in the auger while cutting for a secant pile wall in the northeast corner of the site on the West 23rd Street side, causing hydraulic oil to spray onto the sidewalk and street. An Aggravated Level 2 ECB Violation was issued for the failure to safeguard pedestrians. A DOB Violation was also issued. A partial Stop Work Order (PSWO) was issued. The contractor is to immediately install concrete barriers along West 23rd Street, as per the Site Safety Plan, in order to protect pedestrians.	ECB Violation	35343881L	081518CERMRO1	NEW BUILDING	121204366-01-FO	Other Construction Related Incidents	22ND AND 11TH ASSOCIATES, L.L.	RELATED CONTRUCTION LLC
8/15/2018	Queens	22-44	JACKSON AVENUE	0	1	The Site Safety Manager reported that a worker was on stilts doing taping work when he either tripped or lost his balance and fell, hurting his wrist and ribs. An ambulance was called.	No Dispatch					Other Construction Related Incidents	G & M REALTY, L.P.	
8/15/2018	Queens	22-44	JACKSON AVENUE	0	1	The Site Safety Manager reported that while working on a forty-four story new building, a worker got his foot caught between formwork at the interior staircase that was being formed at the second floor. The worker was taken to Elmhurst Hospital by ambulance for treatment. The worker was alert and conscious as of the time that the ambulance arrived.	No Dispatch			NB	420651912	Other Construction Related Incidents	G & M REALTY, L.P.	G & M REALTY L.P
8/16/2018	Brooklyn	1056	MANHATTAN AVENUE	0	1	A DOB inspector reported that during a support of excavation operation, a welder was injured by a 12" X 12" boulder that fell from the support of excavation waller. The welder was approximately four feet from the ground when he was hit in the shoulder by the boulder. The welder was found conscious and was taken to a hospital for treatment. A CAT scan and a sonogram were performed on the worker, but no internal injuries were found. An Aggravated Level 2 ECB Violation was issued for the failure to safeguard. A full Stop Work Order (FSWO) was also issued on support of excavation work and welding operations. The contractor has been directed to bring the construction documents in for review.	ECB Violation	35336324N		NB	321211960	Material Fell	MANHATTAN EAGLE LLC	Empire management and const
8/16/2018	Manhattan	130	WILLIAM ST	0	1	The Site Safety Manager reported that two workers were hanging HVAC duct work when one of the workers lost his balance and the duct work hit him in the head. The worker suffered a cut to his forehead. An ambulance was called.	No Dispatch					Other Construction Related Incidents		

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/16/2018	Manhattan	30	HUDSON YARD	0	0	1 The Site Safety Manager reported that a worker was moving a man lift when he ran over his own foot. The worker felt slight pain and went to see a medic.	No Dispatch					Other Construction Related Incidents		
8/17/2018	Manhattan	25	PARK ROW	0	0	1 The Site Safety Manager reported that a concrete buggy had stalled and rolled over the machine operator's foot while the operator was exiting the machine. The operator was transported to a local hospital.	No Dispatch			NEW BUILDING	121190610-01-NB	Other Construction Related Incidents	PARK ROW 23 OWNERS LLC	URBAN ATELIER GROUP LLC
8/17/2018	Brooklyn	11	HOYT STREET	0	0	1 The Site Safety Manager reported that a worker was using a circular saw when the saw kicked back and cut the worker's finger. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	11 HOYT PROPERTY OWNER, LP.	
8/18/2018	Manhattan	315	PARK AVENUE SOUTH	0	1	1 A DOB inspector reported that there were workers that were working on the ninth floor scaffolding at the exterior when a brick came off and hit a pedestrian that was on the roadway at exposure two. The pedestrian was in stable condition, but may have possibly suffered two broken toes. The pedestrian was taken to a hospital. The pipe scaffold was found to not be fully adequately enclosed at the ends, with holes in some locations. Debris was not removed at the end of the shift as of the time of inspection. Three ECB Violations were issued: one Aggravated Level 2 violation for a failure to safeguard, one violation for the absence of an approved Site Safety Plan at the site, and one violation for the absence of an Occupant Protection Plan for the freight, hallway, and office spaces. Three DOB Violations were also issued. A full Stop Work Order (FSWO) was also issued. A Means and Methods for the safe continuation of work must be provided.	ECB Violation	35350784P / 89Y / 90L	081818BS05BG05/06/07			Other Construction Related Incidents	COLUMBIA REIT - 315 PARK AVENUE	
8/20/2018	Manhattan	217	WEST 57 STREET	0	1	1 The Site Safety Manager reported that a worker was on twelve foot high "A"-Frame ladder on the twelfth floor performing duct work when he fell from the ladder and hit his head on a ramp. It is not known from what height did the worker fall. The worker was conscious and alert and was taken to Cornell Medical Center for treatment.	No Dispatch			NB	121328205	Worker Fell	SMITTELL SPONSOR LLC	LENLEASE(US)CONSTRUCTION
8/20/2018	Manhattan	540	WEST 53 STREET	0	1	1 A DOB inspector reported that a worker was doing exterior work at the second floor level at exposure one when he fell through the gap between the top deck of the sidewalk shed and the face of the building, landing on the ground floor. The worker possibly suffered a broken wrist and was taken to a hospital. The sidewalk shed deck was not tight to the structure, as there was a gap that was covered by a tarp. Two ECB Violations were issued: one Aggravated Level 2 violation for a failure to safeguard the public and property, due to the failure to close the gap between the top deck of the sidewalk shed and the face of the building, and one violation for the performance of work that does not conform to the approved plans, as the scaffold was not vertically and horizontally tied into the structure at every second frame. Two partial Stop Work Orders (PSWO) were issued: one PSWO for exterior work from the sidewalk shed level, and a second PSWO for the use of a supported scaffold.	ECB Violation	35344820M - 35344821Y		NB	121191968	Worker Fell	CLINTON HOUSING DEVELOPMENT	Mega Contracting GP LLC
8/21/2018	Bronx	600	BERGEN AVENUE	0	1	1 A DOB inspector reported that a worker was stripping formwork at the foundation level when he was hit in the head by a piece of metal that fell approximately ten to fifteen feet. The worker was wearing his hard hat and was taken to Lincoln Hospital, where he was treated for a concussion. Two ECB Violations were issued: one Aggravated Level 2 violation for a failure to safeguard, and one violation for work that was not conforming to the approved plan, as the contractor was using plywood as formwork. A full Stop Work Order (FSWO) was issued for all stripping operations and for the erection of concrete formwork. The contractor has been directed to bring the construction documents in for review. A Means and Methods for the erection and removal of concrete form work must be provided.	ECB Violation	35319497R		FO	220151868	Material Fell	COMUNILIFE LA CENTRAL HOUSING	MountCo Construction & development
8/21/2018	Brooklyn	277	SOUTH 5 STREET	0	1	1 The Site Safety Manager reported that a woman tripped under the sidewalk shed at the job site. An ambulance was called. A DOB inspector was on site and issued an ECB Violation for a failure to safeguard, as there was a tripping hazard present between a fence and a tree. The woman tripped because there was no clear 5' walkway. A DOB Violation was also issued.	ECB Violation	35342749J	082118BS01KA01			Other Construction Related Incidents	HAVEMEYER OWNER LLC	
8/21/2018	Manhattan	115	DELANCEY STREET	0	1	1 A DOB inspector reported that a worker was working close to a temporary light that wasn't properly installed when he came too close and got shocked by live wire. The worker did not suffer any visual injuries, but was transported to a hospital. An ECB Violation was issued for a failure to maintain safe operations. A partial Stop Work Order (PSWO) was issued on work within ten feet of temporary lights. A Means and Methods must be provided.	ECB Violation	35316164P				Other Construction Related Incidents	NOT ON FILE	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/21/2018	Manhattan	215	PEARL STREET	0	0	1 The Site Safety Manager reported that a worker was performing tile work when he cut his finger on a piece of tile. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	LAM PEARL STREET HOTEL LLC	
8/21/2018	Manhattan	316	WEST 88 STREET	0	0	1 The Construction Superintendent reported that a Department Of Buildings inspector was at the site when his foot got caught between the site door and the porch step. The inspector lost his balance and hurt his knee. The inspector left the site to go back to the office, and then to urgent care.	No Dispatch					Other Construction Related Incidents	316 WEST 88TH ST, LLC	
8/21/2018	Manhattan	441	9 AVENUE	0	0	1 The Site Safety Manager reported that two workers were lifting a power trowel when one of the workers lost his grip, causing the power trowel to fall on his hand. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	CBP 441 NINTH AVENUE OWNER, LL	
8/22/2018	Manhattan	100	FRANKLIN STREET	0	0	1 The Site Safety Manager reported that a worker was using a drill to cut a hole in the wall when he slipped and cut his hand. The worker left the site and went to a City M.D.	No Dispatch					Other Construction Related Incidents	DDG 100 FRANKLIN LLC	
8/22/2018	Manhattan	1865	BROADWAY	0	0	1 The Site Safety Manager reported that a worker claimed to have tripped and fell during a plumbing inspection on the thirty second floor. The worker claimed to have fallen around 11:00 AM, but did not report the incident until 2:00 PM. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	AVB 1865 BROADWAY, LLC	
8/22/2018	Manhattan	315	EAST 46 STREET	0	0	1 The Site Safety Manager reported that an electrician accidentally cut his left palm with a razor knife while cutting tubing. The worker went to see an off-site medic.	No Dispatch					Other Construction Related Incidents	GOVERNMENT OF THE UNITED ARAB	
8/22/2018	Manhattan	688	BROADWAY	0	0	1 The Site Safety Manager reported that a pedestrian tripped on an MTA steel plate that was on a pedestrian walkway. The pedestrian suffered an injury to their left knee. A DOB inspector responded to the incident and visited the site and reported that the pedestrian walkway had a tripping hazard near the grating, which caused the pedestrian to trip. The area was being repaired as of the time of inspection. An ECB Violation for a failure to safeguard was issued. A DOB Violation was also issued.	ECB Violation	35349025H	082218BS02KA01			Other Construction Related Incidents	NOT ON FILE	
8/23/2018	Brooklyn	243	4 AVENUE	0	0	1 The Site Safety Manager reported that a worker claimed that a piece of plywood fell on his right hand and bruised his knuckle. The worker went to urgent care for treatment.	No Dispatch					Other Construction Related Incidents	243 DEVELOPMENT LLC	
8/25/2018	Manhattan	180	BROOME STREET	0	0	1 The Site Safety Manager reported that a worker was performing stripping work on the second floor when his forearm was punctured by a piece of a nail. The worker was taken to Bellevue Hospital.	No Dispatch			NB - NEW BUILDING	121191110	Other Construction Related Incidents	SITE 4 DSA OWNER LLC	T.G. NICKEL & ASSOCIATES
8/25/2018	Brooklyn	535	4 AVENUE	0	0	1 The Site Safety Coordinator reported that a plumber was using a cord drill on the second floor when he hit a piece of steel. The machine twisted and cut the plumber's right forearm. The worker was transported to a hospital by ambulance.	No Dispatch			NB - NEW BUILDING	320626612	Other Construction Related Incidents	XYZ PROPERTIES INC	DYNATEC CONTRACTING INC
8/28/2018	Brooklyn	535	4 AVENUE	0	0	1 The Site Safety Manager reported that a worker was moving a ladder when he slipped on a piece of BX cable and fell. The worker suffered an injury to his back. An ambulance was called.	No Dispatch					Other Construction Related Incidents	XYZ PROPERTIES INC	
8/28/2018	Brooklyn	840	FULTON STREET	0	0	1 The New York City Fire Department reported that a worker fell down the stairs while carrying material. The worker was experiencing back pains and was transported to a hospital by EMS.	No Dispatch			NEW BUILDING	320596565-01-NB	Worker Fell	840 FULTON, LLC	TITAN REALTY & CONSTRUCTI
8/28/2018	Manhattan	110	CHARLTON STREET	0	0	1 The Site Safety Manager reported that a worker was moving a ladder when he knocked over a reshore that hit him in his calf. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	STRATEGIC GREENWICH EQUITY, LL	
8/28/2018	Manhattan	264	WEST STREET	0	0	1 The Site Safety Manager reported that a worker was using a gas saw to cut a granite curb stone when the stone kicked back and lacerated his shoulder. EMS was called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
8/28/2018	Manhattan	301	EAST 117 STREET	0	0	1 The Site Safety Manager reported that a worker was changing position on a rebar. The worker was wearing his harness, and removed his harness to be able to move to a different location. The worker misstepped, fell approximately six feet, and suffered injuries to his right arm and leg. The worker was found alert and awake and was taken to Harlem Hospital for treatment. A DOB inspector responded to the incident and visited the site and reported that there was no enforcement action necessary, as the incident occurred as the result of a worker's error.	No Action Necessary			NB	121190460	Worker Fell	AMP HOLDINGS LLC	TRANS COUNTY CORP
8/29/2018	Brooklyn	170	BUFFALO AVENUE	0	0	1 A DOB inspector reported that an elevator worker claimed that he was struck by debris that fell from the eighth floor while he was working on top of an elevator car at the seventh floor. The worker was transported to a hospital, where he received one stitch and was released. The inspector observed an enclosed elevator core with block and core board from the cellar to the machine room with no penetrations at the machine room and no active work at other cars. No debris or other materials were found at the top of the car and elevator pit. The inspector also found permits for temporary work for the elevators that were current. No enforcement action was deemed necessary.	No Action Necessary			A1 - ALTERATION TYPE 1	321482418	Material Fell	BUFFALO AVE. REALTY ASSOCIATES	CFSC MAINTENANCE, LLC

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/29/2018	Brooklyn	30	COLUMBIAHEIGHTS	0	0	1 The Site Safety manager reported that a worker was coming down from the bulkhead to the roof on a ladder while holding some objects. The worker missed a step and fell on his knee on the third rung of the ladder. The worker went home to see a doctor. It was not known what the worker was holding as he was coming down the ladder.	No Dispatch			ALTERATION -1	321194346	Worker Fell		ARCHSTONE BUILDERS LLC
8/29/2018	Manhattan	425	PARK AVENUE	0	1	1 A DOB inspector reported that during a stripping operation on the wall on the cellar floor, a panel of formwork that was approximately 4' X 3' popped out and hit a worker. There was no Controlled Access Zone and no safety measures in place at the lower level while the overhead operation was in progress, which created a hazardous condition. Two ECB Violations were issued: one violation for the failure to maintain safety measures, and one violation for a work platform that was improperly erected. Two partial Stop Work Orders (PSWO) were issued: One for stripping operations, and one for the erection of work platforms. The General Contractor is to provide a Means and Methods for the safe operation of the job.	ECB Violation	35353478K, 79M		NEW BUILDING	121333921	Material Fell	T-C 425 PARK AVENUE, LLC	TISHMAN CONSTRUCTION CORP
8/29/2018	Manhattan	553	WEST 30 STREET	0	0	1 The Site Safety Manager reported that an electrician tripped on a piece of plywood that was being used to cover a hole on the floor. The electrician injured his lower back. An ambulance took the electrician to the hospital for a check up.	No Dispatch			NEW BUILDING	121184208	Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM	HUDSON YARDS CONSTRUCTION
8/30/2018	Bronx	2760	BRIGGS AVENUE	0	0	1 The Site Safety Manager reported that a worker had got his finger pinched between a scissor lift cage and a steel beam during the removal of fire retardant material. An ambulance was called.	No Dispatch					Other Construction Related Incidents	DEPARTMENT OF EDUCATION	
8/30/2018	Queens	81-10	135 STREET	0	1	1 A DOB inspector reported that while the double deck platform of a multiple-fixed scaffold that was on top of a sidewalk shed was being assembled, the scaffold platforms folded and hit one of the workers erecting the platform in his knees. The worker was taken to Jamaica Hospital, where it was reported that the worker did not suffer any broken bones. The worker was released from the hospital. The worker was in possession of a valid OSHA card and a valid scaffold card. Four ECB Violations were issued: one violation for the failure to notify the Department Of Buildings of the installation of a supported scaffold, one violation for an installation that was contrary to the approved plan, one violation for a failure to safeguard, and one violation for the absence of guard rails and secure pins. Two partial Stop Work Orders (PSWO) were issued: one PSWO for the use of a suspended fixed scaffold, and one PSWO for the use of a supported scaffold.	ECB Violation	35351752P, 35351753R, 35351754Z, 35351755K		Alt 1	429652387	Scaffold/Shed/Fence/Shoring/Installation	BRIARWOOD MP LLC	Pav-Lak Contracting Inc
8/31/2018	Brooklyn	2007	SURF AVENUE	0	1	1 A DOB inspector reported that while workers were assembling and securing a baker scaffold to a steel column, the baker scaffold was pushed by strong wind and struck a worker in the head. The worker was taken down from the building by the New York City Fire Department's emergency team and transported to Coney Island Hospital by ambulance. All scaffold users at the site were found to have been in possession of a valid training card. An ECB Violation was issued for a failure to safeguard persons and property. A partial Stop Work Order (PSWO) was issued for the use of a baker scaffold. A Means and Methods must be provided.	ECB Violation	35351756M		Alt 2	340190046	Scaffold/Shed/Fence/Shoring/Installation	NYC HOUSING AUTHORITY	Forte Construction Corp
8/31/2018	Manhattan	100	VARICK STREET	0	1	1 The Site Safety Manager reported that a worker was unloading a shower glass panel when the glass broke and cut the worker's hand and knee. The worker went to urgent care.	No Dispatch					Other Construction Related Incidents	BROOME PROPERTY OWNER JV LLC	
8/31/2018	Manhattan	215	PEARL STREET	0	1	1 The Site Safety Manager reported that a worker was picking up a bag of mortar when he injured his back. EMS was called.	No Dispatch					Other Construction Related Incidents	LAM PEARL STREET HOTEL LLC	
9/1/2018	Manhattan	540	MADISON AVENUE	1	0	0 A DOB inspector reported that an electrician was working on a twenty-second floor and hooking up an air conditioning pump when the worker was electrocuted. The worker succumbed to his injuries. Two ECB Violations were issued: one violation for after-hours work being performed without an after-hours variance, and one violation issued for a failure to safeguard. A full Stop Work Order (FSWO) and two DOB Violations were also issued. The Department Of Buildings' Electrical Unit performed a follow up inspection and reported that the electrician had failed to de-energize the electrical circuit while the work was in progress, and that there was an active permit for work between the twenty second and twenty fourth floors. The Electrical Unit did not issue a violation, because the incident was determined to have been caused by a worker's error.	ECB Violation	35322957X, 35322958H	090118CERN001, 090118CERN002		M00048913	Other Construction Related Incidents	540 MADISON VENTURES LLC	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/4/2018	Manhattan	242	WEST 53 STREET	0	1	The Site Safety Manager reported that a worker was stripping caulking from the windows on the cellar floor with a box cutting knife when the knife slipped and caused a cut to the worker's left arm. An ambulance transported the worker to a hospital for treatment	No Dispatch			NEW BUILDING	121186966	Other Construction Related Incidents	ROSELAND DEVELOPMENT ASSOCIATE	PAVARINI MCGOVERN LLC
9/4/2018	Queens	21-26	45 ROAD	0	1	The Site Safety Manager reported that a worker claimed to have fallen approximately six feet from a ladder. The worker suffered a shoulder injury. No one saw the worker fall. An ambulance was called.	No Dispatch					Other Construction Related Incidents	SALM PROPERTIES LLC	
9/5/2018	Manhattan	111	MURRAY STREET	0	1	The Site Safety Manager reported that a worker slipped while going down the stairs on the thirty-third floor. A DOB inspector responded to the incident and visited the site and determined that no enforcement action was necessary.	No Action Necessary					Worker Fell	NOT ON FILE	
9/5/2018	Manhattan	301	EAST 81 STREET	0	1	The Site Safety Manager reported that a worker tripped and fell on rebar. The worker suffered an injury to his pinky finger and went to a hospital on his own. A DOB inspector visited the site and determined that no enforcement action was necessary, as the incident was caused by a worker's error. The inspector issued two ECB Violations for infractions that were not related to the incident: one violation for work being performed contrary to the approved Site Safety Plan, and one violation for the presence of horizontal netting that was not in code compliance. A partial Stop Work Order (PSWO) was also issued, but not in relation to the incident.	No Action Necessary			NEW BUILDING	122143377	Worker Fell	1562/1564 SECOND REALTY LLC	CM AND ASSOCIATES CONSTRU
9/5/2018	Manhattan	514	WEST 24 STREET	0	1	The Site Safety Manager reported that an electrician was working on a pull box when he cut his finger by the edge of the box. The electrician panicked and called an ambulance.	No Dispatch			NEW BUILDING	121186858	Other Construction Related Incidents	514 WEST 24TH OWNER LLC	JDS CONSTRUCTION GROUP*
9/7/2018	Manhattan	138	EAST 50 STREET	0	1	The Site Safety Manager reported that a worker sat on a gang box and cut his left ring finger by the gang box. The worker went to a hospital on his own for treatment. The incident occurred on September 7, 2018, but was not reported until September 10, 2018.	No Dispatch			NEW BUILDING	121186028	Other Construction Related Incidents	50 LEX DEVELOPMENT LLC	TISHMAN CONSTRUCTION CORP
9/12/2018	Brooklyn	714	39 STREEET	1	0	The New York City Fire Department requested that an inspection please be performed due to a trench collapse. A DOB inspector, as well as DOB engineers, responded to the incident and visited the site, and reported that a partial support of excavation system collapse had occurred. The collapse resulted in the fatality of a worker. The inspector reported that the collapse due to the presence of improper shoring of an unbalanced masonry wall and improper underpinning work. A DOB Violation and a full Stop Work Order were issued.	DOB Violation		091218EX0704RV	Alteration	321481703	Excavation/Soil Work		Ground to sky city builders
9/12/2018	Manhattan	113	WEST 24 STREET	0	1	The Site Safety Manager reported that a worker scratched his shin on rebar. The worker went to urgent care. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	LG CHELSEA LLC	
9/12/2018	Manhattan	425	WEST 18 STREET	0	1	The Site Safety Manager reported that a worker was drilling in concrete when the tool jammed, spun around, and struck the worker above the eye. The worker went home for the day to see his doctor. The incident occurred on September 12, 2018, but was not reported until September 13, 2018.	No Dispatch			NEW BUILDING	122736762	Other Construction Related Incidents	NOT ON FILE	ARTIMUS CONSTRUCTION INC
9/13/2018	Brooklyn	198 A	KENT STREET	0	1	The Construction Superintendent reported that a worker was performing carving work on a stucco when he was cut under his shin by a trowel. The worker was taken to a hospital by ambulance for treatment.	No Dispatch			NEW BUILDING	320908201	Other Construction Related Incidents	KENT BUILDING DEVELOPMENT LLC	BROOKLYN B COMPANY GROUP
9/14/2018	Manhattan	53	WEST 53 STREET	0	1	The Site Safety Manager reported that an iron worker pinched his finger by the choker while rigging a piece of metal. The on site medic treated the worker and sent him to urgent care.	No Dispatch			NEW BUILDING	121327224	Other Construction Related Incidents	THE MUSEUM OF MODERN ART	LENLEASE(US)CONSTRUCTION
9/14/2018	Manhattan	228	EAST 20 STREET	0	1	The Construction Superintendent reported that a worker fell onto the fourth floor working platform from a height between the fifth and sixth floor. The worker suffered a broken elbow and was taken to a hospital. The Department of Building's Emergency Response Team responded to the incident and visited the site, but was unable to inspect the work area. An ECB Violation was issued for a failure to safeguard. A DOB Violation was also issued. A partial Stop Work Order (PSWO) was issued for work on the exposure 3 facade.	ECB Violation	35333294H	091418CNEGS01.	NEW BUILDING	121958480-01-NB	Worker Fell	NOT ON FILE	GRAMERCY SQUARE LLC
9/14/2018	Manhattan	221	WEST 17 STREET	0	1	The Site Safety Manager reported that a worker was cutting a piece of sheet metal when he got a piece of metal in his eye. An ambulance was called to take the worker to a hospital for a check-up.	No Dispatch			ALTERATION-1	121186965	Other Construction Related Incidents	221 W. 17TH STREET, LLC	OTL ENTERPRISES LLC
9/14/2018	Manhattan	1465	PARK AVENUE	0	1	A DOB inspector reported that four workers were dragging a scaffolding frame that had planks on it when one of the planks fell off of the scaffold and hit one of the workers in the head. The worker was wearing his Personal Protection Equipment (PPE) and was in stable condition, but felt dizzy. EMS was called and the worker was transported to a hospital. An ECB Violation was issued for the presence of un-secured equipment on a scaffold. A partial Stop Work Order (SWO) was also issued.	ECB Violation	35351819K		NB	121191432	Scaffold/Shed/Fence/Shoring/Installation	LEX GARDENS II TP4 HOUSING DEV	Congress Builders LLC

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/14/2018	Manhattan	138	EAST 50 STREET	0	0	1 The Site Safety Manager reported that a worker was walking towards a stairway when he turned his head and hit the threaded rod of a beach pulley system that was being used for a curtain wall installation. The worker suffered a cut to his head and was taken to a hospital by ambulance for treatment.	No Dispatch			NEW BUILDING	121186028	Other Construction Related Incidents	50 LEX DEVELOPMENT LLC	TISHMAN CONSTRUCTION CORP
9/14/2018	Manhattan	105	WEST 28 STREET	0	0	1 A DOB inspector reported that there were workers cleaning a concrete pump after concrete was poured onto the stairs on the first floor when pressure built up and a hose knocked one of the workers down. The worker was found conscious and was taken to a hospital by ambulance. Three ECB Violations were issued: one violation for the failure to maintain safety measures, as a safety orientation was not conducted before the concrete operation began, a second violation for the absence of an adequate concrete washout box, and a third violation for the failure to comply with the manufacturer's specification, as an inspection of the concrete pump was not performed before it was used. Two partial Stop Work Orders (PWO) were issued on all concrete pouring and pumping operations. The General Contractor must provide a Means and Methods for safe concrete pouring and pumping.	ECB Violation	35363639L, 40Z, 41K		NEW BUILDING	121184529	Mechanical Construction Equipment	LSG 105 WEST 28TH LLC	FLINTLOCK CONSTR SERV LLC
9/14/2018	Brooklyn	422	FULTON STREET	0	0	1 A DOB inspector reported that a worker was doing ductwork in the cellar floor for an air conditioning unit in the basement. The worker was standing on top of the air conditioning unit and fell backwards approximately seven feet, landing on a concrete floor. The worker was found conscious, but suffered a compound fracture to his left ankle and was taken to a hospital by ambulance. The worker was not using a safety harness at the time of the incident, and there was no fall protection in place. Two ECB Violations were issued: one to the General Contractor, and one to the Sub Contractor, for a failure to maintain safety measures. A partial Stop Work Order (PSWO) was also issued on all duct and air conditioning work. The General Contractor is to provide a Means and Methods for the safe operation of the job, as well as Tool Box Talks.	ECB Violation	35353393L, 94N		ALTERATION-1	320088899	Worker Fell	NOT ON FILE	TRANSPARENT CONSTRUCTION
9/14/2018	Brooklyn	138	WILLOUGHBY STREET	0	0	1 The Site Safety Manager reported that a worker was walking on a stripping floor when something went into the worker's eye. The on-site medic cleaned the worker's eye and sent him to a City M.D. for a check up. The worker returned to work.	No Dispatch			NEW BUILDING	321197085	Other Construction Related Incidents	NYC HPD	LEND LEASE (US) CONSTRUCT
9/14/2018	Bronx	988	EAST 180 STREET	0	0	1 A DOB inspector reported that a worker was moving a cart that was loaded with thirteen sheet rocks. The cart was overloaded and unbalanced, and toppled while the worker was trying to move it. The worker suffered an injury to his left leg and was taken to a hospital. An ECB Violation was issued for the unsafe handling of materials. A partial Stop Work Order (PSWO) was also issued. The General Contractor is to provide a Means and Methods for safe material handlings with a worker's orientation.	ECB Violation	35350602P		NEW BUILDING	220152233	Material Fall	988 EAST 180 STREET HOUSING DE	MONADNOCK CONSTRUCTION IN
9/15/2018	Manhattan	527	WEST 27 STREET	0	0	1 The Site Safety Manager reported that a worker got dust in his eye. The worker went to a first med.	No Dispatch			NEW BUILDING		Other Construction Related Incidents	WC 28 REALTY LLC	PIZZAROTTI LLC
9/17/2018	Staten Island	546	GULF AVENUE	0	0	1 The Site Safety Manager reported that a worker was dismantling a baker scaffold when a plank fell and pinched his foot. The worker was taken to a hospital by a co-worker.	No Dispatch			NEW BUILDING	520601968	Material Fall	STATEN ISLAND GLOBAL LOGISTIC	MATRIX CONSTRUCTION SERVI
9/17/2018	Staten Island	546	GULF AVENUE	0	0	1 A DOB inspector reported that a worker removed temporary barricades that were bolted to the floor, and then tripped on one of the bolts and hit his head. An ambulance was called to take the worker to a hospital. The inspector did not observe any hazardous conditions in the area, and determined that the incident occurred as a result of a worker's error. However, an ECB Violation was issued for the removing of the bolts from the area before the inspection was performed.	ECB Violation	35350841M		NEW BUILDING	520301968	Worker Fell	STATEN ISLAND GLOBAL LOGISTIC	MATRIX CONSTRUCTION SERVI
9/17/2018	Queens	22-18	JACKSON AVENUE	0	0	1 The Site Safety Manager reported that a plumber cut his finger while cutting a pipe. The worker went to urgent care by taxi.	No Dispatch			NEW BUILDING	420655838	Other Construction Related Incidents	22-12 JACKSON OWNER LLC	BRITT REALTY LLC
9/17/2018	Queens	195-06	111 AVENUE	0	0	1 A DOB inspector reported that at a one family, two story not for profit building, the property owner cut the foundation wall at rear exposure 4 in order to create an opening for a doorway to the cellar. The foundation wall was 6' X 6' X 14". However, while in the process of cutting the wall, the wall fell on the property owner. The owner suffered a broken leg. Three ECB Violations were issued: one violation for a failure to safeguard, one violation for work being performed without a DOB-issued permit, and one violation for the presence of inadequate housekeeping. A full Stop Work Order (FSWO) was issued. Three DOB Violations were also issued.	ECB Violation					Material Fall	ADAM A PERRY	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/17/2018	Manhattan	138	EAST 50 STREET	0	0	1 The Site Safety Manager reported that a worker cut his forearm while using a box cutting knife. The worker went to urgent care and will return to work.	No Dispatch					Other Construction Related Incidents	50 LEX DEVELOPMENT LLC	TISHMAN CONSTRUCTION CORP
9/17/2018	Brooklyn	266	KENT AVENUE	0	0	2 A DOB inspector reported that during a pumping operation, pressure had built up inside of a hose, causing the hose to bounce and knock down two workers. One of the two workers went to a hospital; the other worker remained on-site. Two ECB Violations were issued; one violation for the failure to maintain safety measures during pumping operations, as the pump was not inspected before use, which caused the incident, and a second violation for the use of a concrete pump contrary to the manufacturer's specifications. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35316269L, 70Z		NEW BUILDING	320916407	Mechanical Construction Equipment	260 KENT LLC	260 KENT CONSTRUCTION LLC
9/17/2018	Brooklyn	123	MELROSE STREET	0	0	2 A DOB inspector reported that workers were using a pallet jack to move a component of a boiler unit inside of the boiler room on the roof. The component was approximately 4' X 2' and 7' high. Balance was lost, and the component of the boiler unit fell over onto two workers. One worker suffered a shoulder injury, and the second worker suffered a broken leg. Two ECB Violations were issued: one violation for a failure to safeguard persons and property affected by construction operations, and one violation for the failure to provide a safety orientation on the hazardous conditions of the job. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	353162267H, 68J		NEW BUILDING	320717140	Material Fell	EVERGREENS GARDENS I LLC	BROOKLYN GC, LLC
9/18/2018	Bronx	2028	CRESTON AVENUE	0	0	1 A DOB inspector reported that while in the processing of dismantling an exterior personal hoist, the worker went on top of a hoist car that was at grade level to close the latch of the hatch door. The worker fell from the hoist and suffered an injury to his arm. The worker was taken to a hospital by ambulance, where he was reported to be in stable condition. The worker had his safety harness on, but was not tied off. Four ECB Violations were issued: two violations (one to the General Contractor, one to the hoist company) for the absence of an effective fall protection system, one violation for the removing of equipment involved in an incident before inspection, and one violation for the presence of inadequate guard rails. A partial Stop Work Order (PSWO) for all work within six feet of the leading edge was also issued.	ECB Violation	35350606M, 07Y, 08X, 09H.		NEW BUILDING	220392858	Worker Fell	HP 2030 CRESTON HOUSING DEVELO	MACQUESTEN CONS. MNGMT
9/18/2018	Manhattan	545	WEST 30 STREET	0	0	1 A DOB inspector reported that a worker was moving pipes from a rack when the pipes rolled over and hit the worker in his eye. The worker was treated by the on-site medic before being sent to urgent care. The incident occurred on September 18, 2018, but was not reported until September 19, 2018. This incident, as well as Incident Number 26743 and Incident Number 26744, all occurred during the same job. In response to all three of these incidents, an ECB Violation was issued for the unsafe handling of materials. A partial Stop Work Order (PSWO) was issued on all material handling, including deliveries. The General Contractor is to provide a Means and Methods, with a Tool Box Talk, for safe material handling and the safe operation of the job.	ECB Violation	35366613R		ALTERATION-1	121192397	Material Fell	15 HUDSON YARDS CONDOMINIUM	SCIAME CONSTRUCTION LLC
9/18/2018	Manhattan	590	EAST 83 STREET	0	0	1 The Site Safety Manager reported that a worker was working on an "A" Frame ladder when he missed a step and fell from the ladder. The worker suffered an injury to his leg. The worker walked down and his foreman took him to urgent care for a check up.	No Dispatch			NEW BUILDING	121190987	Worker Fell	THE BREARLEY SCHOOL	E.W. HOWELL CO. LLC
9/18/2018	Staten Island	546	GULF AVENUE	0	0	1 The Site Safety Manager reported that an electrician was installing an electric sign when he received a shock. The electrician went with a co-worker to urgent care for a check up.	No Dispatch			NEW BUILDING	520301968	Other Construction Related Incidents	STATEN ISLAND GLOBAL LOGISTIC	MATRIX CONSTRUCTION SERVI
9/19/2018	Manhattan	550	WEST 34 STREET	0	0	1 The Site Safety Manager reported that a worker was walking through an area where concrete was poured the previous day when he tripped on a piece of form work. The worker did not fall, but he hit his head on form work. The worker walked to the on-site medic, and the on-site medic sent the worker to a hospital for evaluation.	No Dispatch			NEW BUILDING	121184841	Other Construction Related Incidents	ONE HUDSON YARDS OWNER LLC	GILBANE BUILDING COMPANY
9/19/2018	Manhattan	545	WEST 30 STREET	0	0	1 The Site Safety Manager, and a DOB inspector, reported that a worker was cut his finger while cutting sheet rock. The worker went to urgent care. This incident, as well as Incident Number 26742 and Incident Number 26743, all occurred during the same job. In response to all three of these incidents, an ECB Violation was issued for the unsafe handling of materials. A partial Stop Work Order (PSWO) was issued on all material handling, including deliveries. The General Contractor is to provide a Means and Methods, with a Tool Box Talk, for safe material handling and the safe operation of the job.	No Action Necessary			ALTERATION-1	121192397	Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM	SCIAME CONSTRUCTION LLC

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/19/2018	Manhattan	545	WEST 30 STREET	0	1	A DOB inspector reported that a worker's left index finger got pinched while loading materials. The worker was treated by the on-site medic, and the medic then sent the worker to urgent care. This incident, as well as Incident Number 26742 and Incident Number 26744, all occurred during the same job. In response to all three of these incidents, an ECB Violation was issued for the unsafe handling of materials. A partial Stop Work Order (PSWO) was issued on all material handling, including deliveries. The General Contractor is to provide a Means and Methods, with a Tool Box Talk, for safe material handling and the safe operation of the job.	No Action Necessary			ALTERATION-1	121192397	Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM	SCIAME CONSTRUCTION LLC
9/19/2018	Manhattan	525	WEST 122 STREET	0	1	A DOB inspector reported that a worker was hoisting, by hand, a 4' X 4' section of prefabricated form work into place when the section of prefabricated form work fell onto the worker. The worker suffered a laceration to his head and was examined by an on-site medical facility. The worker was then escorted to a local urgent care center. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued for the area where the incident occurred. A DOB Violation was also issued.	ECB Violation	35355256Y	091918CERJM01	NEW BUILDING	121191628-01-NB	Other Construction Related Incidents	WEST 122ND STREET PROPERTY INV	Pinnacle Contracting
9/19/2018	Manhattan	110	UNIVERSITY PLACE	0	1	The Site Safety Manager reported that a worker suffered a cut to his right finger while picking up a bundle of metal. The worker walked to an urgent care center for treatment.	No Dispatch			NEW BUILDING	121187241	Other Construction Related Incidents	NOT ON FILE	CNY CONSTRUCTION LLC
9/20/2018	Brooklyn	3514	SURF AVENUE	0	1	The Site Safety Manager reported that a delivery truck was entering the site when it ran over the foot of the flagman. The flagman suffered a minor injury. An ambulance was called.	No Dispatch					Other Construction Related Incidents	RED APPLE SURF REALTY III LLC	
9/20/2018	Manhattan	233	WEST 125 STREET	0	1	The Site Safety Manager reported that a worker was doing form work on the sixth floor deck when the worker slipped and fell about three feet into a beam pocket. The worker hit his back. An ambulance was called. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for a failure to maintain safety measures. A partial Stop Work Order (PSWO) and a DOB Violation were also issued. The General Contractor is to provide a Means and Methods for the covering of beam pockets during form work operations.	ECB Violation	35350611r failure to provide safety measures	092018ce10vp01			Worker Fell	HARLEM URBAN DVLPMNTCP	
9/21/2018	Manhattan	1865	BROADWAY	0	1	The Site Safety Manager reported that workers were loading windows on an "A"-Frame at the loading dock when a window slid and a worker got his hand caught between windows. The worker suffered a cut to his hand and went to a hospital for treatment.	No Dispatch			NB	121190219	Other Construction Related Incidents	AVB 1865 BROADWAY, LLC	LEND LEASE (US) CONSTRUCT
9/21/2018	Manhattan	161	MAIDEN LANE	0	1	A DOB inspector reported that during a material delivery at the thirty-ninth floor, a pallet of cement on a floor jack was accidentally lowered onto another worker's hand. The injured worker's finger was swollen, and the injured worker went to a hospital with another worker to have x-rays performed on his finger. The inspector reported that the incident occurred due to a miscommunication between a worker that was installing 2' X 4' cribbing and a worker that was lowering the pallet of cement. As of the time of inspection, all safeguards were in place at the thirty-ninth floor and no hazardous conditions were observed. No enforcement action was deemed necessary.	No Action Necessary			NEW BUILDING	121185680-01-NB	Other Construction Related Incidents	FPG MAIDEN LANE, LLC	PIZZAROTTI LLC
9/21/2018	Manhattan	115	DELANCEY STREET	0	1	The Site Safety Manager reported that a worker in the sub-basement tripped and suffered a cut to his left arm. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
9/21/2018	Manhattan	100	EAST END AVENUE	0	1	A DOB inspector reported that during a stair installation at the tenth floor level, a steel spreader that was approximately 0.5' X 0.5' X 2' fell from the tenth floor and struck a worker that was on the sixth floor set back. The struck worker complained of back pain and was taken to a hospital by ambulance. A controlled access zone was not provided to prevent work from being performed at the sixth floor set back and the tenth floor perimeter at the same time. An ECB Violation was issued for a failure to maintain safety measures at the job site. A partial Stop Work Order (PSWO) and a DOB Violation were also issued.	ECB Violation	35350614m	092118ce08vp01			Other Construction Related Incidents	THE CHAPIN SCHOOL LTD	
9/24/2018	Manhattan	147	EAST 86 STREET	0	1	The Site Safety Manager reported that a brick layer dropped a concrete masonry unit (CMU) on his hand. The tip of the brick layer's hand was severed. The brick layer was transported to a local hospital by the job foreman.	No Dispatch			NEW BUILDING	122668648-01-NB	Other Construction Related Incidents	NOT ON FILE	GILBANE RESIDENTIAL CONST

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
9/26/2018	Bronx	2365	HOFFMAN STREET	0	1	A DOB inspector reported that a worker was standing on loose dirt while collecting debris when the pile of dirt moved, which caused the worker to fall approximately six feet into a pit. The worker suffered a broken leg and was taken to a hospital. The incident occurred because there was an unsafe demolition operation taking place. Eight total ECB Violations were issued: one violation for a failure to safeguard persons and property, one violation for the presence of a fence that was missing sections, one violation for the presence of poor housekeeping, as there was excessive debris at the site, one violation for the failure to protect an adjacent property, one violation for the absence of guard rails, one violation for there being inadequate Construction Superintendent logs kept, one violation for the presence of storage on a sidewalk shed that was contrary to the approved plan, and one violation for the presence of missing light bulbs under the sidewalk shed. A partial Stop Work Order (PSWO) was issued to stop all work at the site, except for the securing of the work area. The General Contractor is to make the area safe and provide a Means and Methods for the safe operation of the job.	ECB Violation	35316198N, 99P, 35353130J, 31L, 32N, 33P, 34R & 35Z			DEMOLITION	220582929	Worker Fell	HOFFMAN PROPERTIES NY LLC	KING DEMOLITION SERVICES
9/26/2018	Brooklyn	101	PENNSYLVANIA AVENUE	0	1	The Construction Superintendent reported that a worker fell off of a six foot "A"-Frame ladder. The worker suffered pain to his back and ankle, and was taken to a hospital by ambulance. A DOB inspector responded to the incident and reported that the incident occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary			NB	320622894	Worker Fell	ATLANTIC 2644, LLC	Cauldwell Wingate co. llc.	
9/27/2018	Manhattan	12	EAST 48 STREET	0	1	The Site Safety Manager reported that a worker was passing a piece of plywood to another worker when the plywood slipped out of his hand and struck the worker on the nose. A co-worker took the struck worker to a clinic. The worker received treatment and then returned to work. The incident occurred on Thursday, September 27, 2018, but was not reported until Friday, September 28, 2018.	No Dispatch			NEW BUILDING	121190816	Material Fell	1248 ASSOCIATES LLC	ANTHONY T. RINALDI LLC	
9/27/2018	Manhattan	25	PARK ROW	0	1	The Site Safety Manager reported that a worker dislocated his shoulder while lifting a bundle of insulation. An ambulance was called.	No Dispatch					Other Construction Related Incidents	PARK ROW 23 OWNERS LLC		
9/27/2018	Queens	148-10	ARCHER AVENUE	0	1	The Site Safety Manager reported that a worker hurt his finger while loading shores onto racks. The worker was driven to a first med.	No Dispatch			NEW BUILDING	420654517-01-NB	Other Construction Related Incidents	BRP JAMSTA TWO TC OWNER LLC	CNY CONSTRUCTION LLC	
9/28/2018	Manhattan	108	LEONARD STREET	0	1	The Site Safety Manager reported that there were workers that were moving metal rails near an elevator when one of the workers lost control of a rail and the rail fell on his toe. The worker had blood clotting under the nail and went to a hospital by ambulance for a check up.	No Dispatch			ALTERATION-1	121185831	Other Construction Related Incidents	CIVIC CENTER COMMUNITY GROUP B	NEW LINE STRUCTURES & DEV	
9/28/2018	Manhattan	11	GREENE STREET	0	1	The Site Safety Manager reported that an iron worker was shaking out Q-Decking when he stepped back and fell from the fifth floor Q-Deck to the fourth floor concrete floor. The worker was found bleeding from his head, but was conscious. An ambulance was on site. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for a failure to safeguard. A full Stop Work Order (FSWO) and a DOB Violation were also issued. Four additional ECB Violations will be issued: one violation for the failure to provide protection for the adjacent property, one violation for the presence of inadequate guardrails, one violation for the presence of inadequate netting, and one violation for the failure to use Personal Protection Equipment (PPE) while working on the fifth floor Q-Deck.	ECB Violation	35366652J	092818CE02MA01			Worker Fell	335 CANAL STREET		
9/28/2018	Manhattan	685	1 AVENUE	0	1	The Site Safety Manager reported that a worker hurt his back while picking up materials. The worker was taken to a hospital by a co-worker. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	685 FIRST REALTY COMPANY, LLC		
9/29/2018	Manhattan	500	WEST 33 STREET	0	1	The Site Safety Manager reported that a worker was carrying material when he slipped and suffered an arm injury. The worker was taken to a hospital.	No Dispatch			NEW BUILDING	121186251-01-NB	Worker Fell	NOT ON FILE	TISHMAN CONSTRUCTION CORP	
9/30/2018	Manhattan	15	EAST 30 STREET	0	1	The Site Safety Manager reported that a worker was inserting a fastening pin when he hit his hand with a hammer. The worker was transported to a local hospital by a co-worker.	No Dispatch			NEW BUILDING	122128679	Other Construction Related Incidents	MADISON 30 31 OWNER LLC	RC STRUCTURES INC	
10/1/2018	Brooklyn	418 A	LEWIS AVENUE	0	1	The Construction Superintendent reported that a worker was carrying a concrete block when he tripped, fell, and hit his face on the pavement. An ambulance was called. A DOB inspector responded to the incident and reported that the worker tripped over an electrical wire. An ECB Violation was issued for poor housekeeping. A DOB Violation was also issued.	ECB Violation	35353474N	100118CE03MH03	ALT-1	321376346	Worker Fell	GAF REALTY HOLDINGS, LLC	ACHILLE & SON INC	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/1/2018	Manhattan	200	AMSTERDAM AVENUE	0	1	A DOB inspector reported that there were contractors performing stripping operations on the first floor when a worker removed a restripe that was supporting a temporary platform that was used to access a ladder leading to the cellar. When the platform gave out, a worker fell twelve feet to the floor. The worker was found conscious and was taken to a nearby hospital, where it was reported that he had suffered minor injuries. An ECB Violation was issued for the failure to maintain safe operations. A partial Stop Work Order (PSWO) was issued for all stripping work. No other violating conditions were observed, and all of the workers at the site were in possession of OSHA cards. The contractor is to provide a Means and Methods for safe stripping operations.	ECB Violation	35350860h		NB	122887224	Worker Fell	AMSTERDAM AVENUE REDEVELOPMENT	Pavarini McGovern llc
10/1/2018	Manhattan	301	EAST 117 STREET	0	1	The Site Safety Manager reported that a worker was using a hammer on form work on the first floor when the hammer deflected and hit the worker in the head. The worker had his hard hat on, but suffered a minor cut. An ambulance was called.	No Dispatch					Other Construction Related Incidents	AMP HOLDINGS LLC	
10/1/2018	Manhattan	68	TRINITY PLACE	0	1	The Site Safety Manager reported that a worker was tightening a bolt with a wrench when the wrench slipped in his hand and hit him on the lips. The on-site medic examined the worker and recommended that he be sent to a hospital for further evaluation.	No Dispatch			NEW BUILDING	121186855	Other Construction Related Incidents		HUNTER ROBERTS CONST. GRP
10/2/2018	Bronx	2568	PARK AVENUE	0	1	The Site Safety Manager reported that an iron worker was pulling up a "Q"-Deck when a nail hit him in the eye. The worker went to urgent care with another co-worker.	No Dispatch					Other Construction Related Incidents	2568 BRONX PARK LLC	
10/2/2018	Bronx	690	EAST 183 STREET	0	1	A DOB inspector reported that at a five story elementary school, a worker was removing concrete off of a window header while a custodian was cleaning one of the classrooms for the next day. While the concrete was being removed from the window header, the custodian was struck on the head and shoulder by the interior plaster above the window header. The custodian was taken to Saint Barnabas Hospital by ambulance. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued for the second level exterior east courtyard area. A DOB Violation was also issued.	ECB Violation	35355660X	100218CERTQ01	Alt 3 Façade Restoration	201196561	Material Fall	DEPARTMENT OF EDUCATION	Ansu Construction
10/2/2018	Manhattan	511	EAST 86 STREET	0	1	The Site Safety Manager reported that an elderly woman was walking up a ramp that was underneath the sidewalk shed when she fell. The woman fell, but did not trip. The woman denied medical attention. A DOB inspector visited the site and reported that the evidence of the incident was tampered with. Four ECB Violations were issued: one violation for the failure to protect pedestrians from material storage in the roadway, one violation for the absence of a Department Of Transportation permit for the closing of the pedestrian walkway, one violation for the absence of rebar caps, and one violation for the absence of guardrails. A partial Stop Work Order (PSWO) was issued on all work twenty feet from the fence at exposure 1. Four DOB Violations were also issued. Tampering with evidence, due to woman falling on ramp in walkway. Failure to protect pedestrians from material storage in roadway No DOT permit for closing pedestrian walkway Missing rebar caps Missing guardrails.	ECB Violation	35353141P,42R,43Z,44K	100218CE08WZ01,02,03,04	NB	123062078	Other Construction Related Incidents	CARRERA RS LLC	K S K CONSTRUCTION GROUP
10/3/2018	Brooklyn	61	BOND STREET	0	1	The Site Safety Coordinator reported that a worker was climbing down from a ladder when he fell approximately ten feet. The worker suffered a minor injury. An ambulance was called.	No Dispatch			NB	320914221	Worker Fell	BOND STREET OWNER LLC	BROADWAY CONSTRUCTION GR
10/4/2018	Queens	21-20	45 ROAD	0	1	A DOB inspector reported that at a four story new building, a worker was installing a steel "I"-Beam at the third floor when the worker fell off from the third floor block wall at exposure four and landed on the roof of the adjoining two story building at 21-16 45 Road. The worker was not wearing his harness at the time of the incident. The worker suffered non life-threatening injuries and was transported to a hospital. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard the public and property. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	35355262K	100418CERJM01	NEW BUILDING	421369227-01-NB	Worker Fell	SALM PROPERTIES LLC	1 OAK CONTRACTING LLC
10/4/2018	Manhattan	301	PARK AVENUE	0	1	The Site Safety Manager reported that a worker hurt his finger while pushing a mini-dumpster. An ambulance was called to send the worker for treatment.	No Dispatch			ALTERATION	123021238	Other Construction Related Incidents		TISHMAN CONSTRUCTION CORP

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/4/2018	Manhattan	139	EAST 56 STREET	0	0	1 A DOB inspector reported that there were two workers that were moving a steel reshore when a collar slid and hit a worker's hand. The worker suffered a cut to his finger and went to an emergency center, where he received two stitches to his thumb. The worker wanted to return to work later in the day, but was given two days off. The collar was not properly threaded down to prevent movement during handling. It was determined that this incident occurred as the result of a worker's error, and no enforcement action was taken.	No Action Necessary			NB	212-3216800	Other Construction Related Incidents	140 E 56TH ST CONDO	hunter roberts const
10/4/2018	Brooklyn	3514	SURF AVENUE	0	0	1 A DOB inspector reported that a worker was using a lull to unload heating units and equipment from a truck. As a heating unit was placed on the ground, it tilted and fell on a worker that was standing nearby. The worker suffered cuts and bruises to his leg and back and was sent to Coney Island Hospital by ambulance. The worker was that was operating the lull was inexperienced and did not have certification to operate the lull. Three ECB Violations were issued: one violation for a failure to safeguard persons and property, one violation for the absence of a safety zone around the hazardous operation, and one violation for the absence of a flag person. A partial Stop Work Order (PSWO) was issued for all equipment and material handling, including deliveries. The General Contractor is to provide a Means and Methods for the safe operation of the job.	ECB Violation	35363433X, 34H & 35J		NEW BUILDING	321189842	Material Fell	RED APPLE SURF REALTY III LLC	HUDSON MERIDIAN CONSTRUCT
10/5/2018	Brooklyn	1	CLINTON STREET	0	0	1 The Site Safety Manager reported that a worker was making repairs to a column system when he fell from the sixteenth floor to the fifteenth floor and landed on unprotected rebar. The worker suffered non life-threatening injuries and was transported to a nearby hospital. A DOB inspector responded to the incident and reported that the worker fell through an eighteen inch opening from Doka form work that was contrary to the plan that was on site. Four ECB Violations were issued: one Aggravated Level 2 violation for a failure to safeguard, one violation for work being performed contrary to the approved plan, one violation for the absence of rebar caps, and one violation for the absence of an fall arrest system. The General Contractor will either conform to the plan or amend the design shown on the plan. A partial Stop Work Order (PSWO) was issued on all concrete work. Four DOB Violations were also issued.	ECB Violation	35367653X,654H,655J,656L	100518CE02MH01,02,03,04	NB	321197478	Worker Fell	CADMAN ASSOCIATES LLC	T.G NICKEL
10/5/2018	Brooklyn	30	COLUMBIA HEIGHTS	0	0	1 The Site Safety Manager reported that a worker was on the sidewalk shed performing demolition work when a roll-down gate that was approximately seven hundred pounds fell approximately six feet and rolled onto the worker's shin and leg. The worker was found in stable condition, but was not able to walk. The worker was taken to a hospital by ambulance. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for the performance of an unsafe demolition operation. A partial Stop Work Order (PSWO) was issued on all demolition operations and material handling. A DOB Violation was also issued. The General Contractor is to provide a Means and Methods and a safety orientation.	ECB Violation	35366763M	100518CE02BG01	ALT-1	321194346	Material Fell	25-30 COLUMBIA HEIGHTS BROOKLY	ARCHSTONE BUILDERS LLC
10/5/2018	Brooklyn	420	KENT AVENUE	0	0	2 A DOB inspector reported that on the twenty-first floor, two workers were using a dolly to transport sheetrock when the workers lost control and the sheetrock fell and hit both of the workers. One of the workers suffered a broken wrist, and the second worker injured his leg. Both workers were transported to a hospital. An ECB Violation was issued for a failure to maintain safe operations. A partial Stop Work Order (PSWO) was issued to stop all material handling, including deliveries. The General Contractor is to provide a Means and Methods for safe operations, along with a Tool Box Talk.	ECB Violation	353508871N		NB	320597476	Material Fell	420 KENT AVENUE LLC	ZDG, LLC
10/5/2018	Manhattan	90	WASHINGTON STREET	0	0	1 The Site Safety Manager reported that a worker cut their finger while picking up metal studs. The worker went to a hospital. This incident occurred on 10/5/2018, but was not reported until 10/8/2018.	No Dispatch			ALTERATION TYPE 2	121160028-01-EW-OT	Other Construction Related Incidents	65 WAVERLY LLC	SRCC CORP
10/5/2018	Queens	22-43	JACKSON AVENUE	0	0	1 The Site Safety Manager reported that a worker hurt his leg while picking up a piece of plywood form work. The worker had a small red mark on his leg. The worker called an ambulance himself. This incident took place early in the morning, but was not reported until 11:30 AM.	No Dispatch			NB	420659406	Other Construction Related Incidents	CIRCLE F 2243 JACKSON DE LLC	U-BUILD CONSTRUCTION LLC
10/8/2018	Queens	22-18	JACKSON AVENUE	0	0	1 The Site Safety Coordinator reported that a worker was swinging a sledgehammer when he hit a metal stud and cut his finger. The worker went to a hospital.	No Dispatch			NEW BUILDING	420655838-01-NB	Other Construction Related Incidents	22-12 JACKSON OWNER LLC	BRITT REALTY LLC

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/8/2018	Manhattan	233	WEST 125 STREET	0	0	1 A DOB inspector reported that a concrete worker was stripping forms around the elevator shaft on the fifth floor mezzanine level when the upper portion of form, which was approximately seventy-five to one hundred pounds, fell on the worker, causing injuries to the worker's right shoulder, ribs, hip, and forearm. The worker left the site and walked to Harlem Hospital to receive medical attention, but then returned to work to inform the Site Safety Manager of the incident. A Tool Box Talk for stripping form procedures was conducted in the morning, and the injured worker was present and signed the meeting notes. However, the Means and Methods were not followed or enforced, which resulted in the injury to the worker. Two ECB Violations were issued: one violation for a failure to safeguard, and one violation for the failure to notify the Department Of Buildings of the incident in a timely manner. A partial Stop Work Order (PSWO) and two DOB Violations were also issued.	ECB Violation	35355661H-62J	100818CERTQ01-TQ02	NB	121187447	Material Fall	HARLEM URBAN DVLPMINTCP	Flintlock Construction Serv LLC
10/8/2018	Manhattan	209	EAST 19 STREET	0	0	1 The Site Safety Manager reported that a worker was cutting drywall with a sheetrock hand saw when her hand slipped and the worker cut her hand with the sheetrock saw. The worker went to an ana hospital, received stitches, and was then told by the doctor to return to work. It was determined that this incident occurred as a result of the worker's error. No enforcement action was necessary.	No Action Necessary			NEW BUILDING	121958480-01-NB	Other Construction Related Incidents	NOT ON FILE	GRAMERCY SQUARE LLC
10/9/2018	Manhattan	685	1 AVENUE	0	0	1 The Site Safety Manager reported that a worker cut his elbow on a door frame. The worker went to urgent care on his own.	No Dispatch					Other Construction Related Incidents	685 FIRST REALTY COMPANY, LLC	
10/9/2018	Queens	23-15	44 DRIVE	0	0	1 The Site Safety Manager reported that a worker injured his ankle while coming down a gang ladder. An ambulance was called.	No Dispatch					Other Construction Related Incidents	BGY CITYVIEW LLC	
10/10/2018	Manhattan	34	HUDSON BOULEVARD EAST	0	0	1 The Site Safety Manager reported that a worker was sliding a steel raker beam when his finger got pinched. The worker went to a walk-in clinic, received stitches, and returned to work.	No Dispatch			NEW BUILDING	122885422-01-NB	Other Construction Related Incidents	509 W 34, L.L.C.	TURNER CONSTRUCTION COMPA
10/11/2018	Manhattan	251	EAST 32 STREET	1	1	1 A DOB inspector reported that there was facade repair work in progress that was using "C"-Hook suspended scaffolding. The coping stone that was underneath the "C"-Hook suspended scaffolding came loose, fell, and hit two workers that were on the scaffold then fell onto the sidewalk shed, causing damage. Both workers were transported to a hospital. One of the workers was in critical condition, and eventually succumbed to his injuries. A full Stop Work Order was issued to stop all work at the site except for the performance of safety work, which includes the repair of the sidewalk shed. A DOB Violation for a failure to safeguard was also issued. Many unsafe conditions were found at the site, and all of the unsafe conditions will be addressed by issuing the appropriate violations. The General Contractor is to provide an incident report and a Means and Methods for the safe operation of the job.	DOB Violation		101118BS06DH01	FAÇADE REPAIR	123227686	Material Fall	RIVERVIEW EAST OWNERS CORP.	DNA CONTRACTING LLC
10/12/2018	Manhattan	701	7 AVENUE	0	0	1 The Site Safety Manager reported that a worker was climbing down an "A"-frame ladder when he missed the third step up from the ladder and fell approximately three feet. An ambulance was called. This injury occurred as the result of a worker's error.	No Dispatch					Worker Fall	20 TSO GROUNDGO LLC	CNY CONSTRUCTION LLC
10/12/2018	Manhattan	110	CHARLTON STREET	0	0	1 The Site Safety Manager reported that a platform ladder on a delivery truck blew off of the truck due to high wind and struck a worker's right ankle. The worker suffered a minor injury went to a City M.D. with the Site Safety Manager.	No Dispatch			NB	121191263	Other Construction Related Incidents	STRATEGIC GREENWICH EQUITY, LL	PLAZA CONSTRUCTION LLC
10/12/2018	Brooklyn	428	WYTHE AVE	0	0	1 The Site Safety Manager reported that a worker was erecting steel when he cut a finger on his left hand. The worker suffered a minor injury. An ambulance was called.	No Dispatch			ALT-1	321262897	Other Construction Related Incidents		SNBD ENTERPRISES LLC
10/12/2018	Brooklyn	19	KENT AVENUE	0	0	1 The Site Safety Manager reported that a worker twisted his back while chipping concrete on the roof. The worker was taken to a hospital by ambulance.	No Dispatch			NB	320591944	Other Construction Related Incidents	19 KENT ACQUISITION LLC	T.G. NICKEL & ASSOCIATES
10/12/2018	Bronx	16	EAST 204 STREET	0	0	1 The Site Safety Manager reported that a worker was loading a small concrete mix tub onto a lull when the concrete mix tub tilted onto the worker's foot. The worker suffered a bruised foot. The worker was able to walk. An ambulance was called.	No Dispatch			NB	220415012	Other Construction Related Incidents		GALAXY G.C. GROUP LLC
10/15/2018	Manhattan	13	LAIGHT STREET	0	0	1 A DOB inspector reported that a worker fell off of a ladder located at the basement level. The worker was suffering from back pain and was taken to a local hospital. Four ECB Violations were issued: one violation for the presence of unsafe conditions, one violation for working with an expired sidewalk shed permit, one violation for working without a permit for a pipe scaffold, and one violation for a failure to safeguard all persons and property. A partial Stop Work Order (PSWO) was also issued.	ECB Violation	35352065H, 35352066J, 35352067J, 35352068N		Alt 2	123149994	Worker Fall	13-17 LAIGHT NY LLC	Parazini McGovern LLC

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/16/2018	Brooklyn	424	ALBEE SQUARE	0	1	A DOB inspector reported that during an excavation operation, there were contractors that hit an electrical cable that was encased in concrete. A piece of concrete hit the worker in the face and caused a cut below the worker's eye. The worker was taken to a walk-in clinic. Con Edison was notified of the incident and was en route as of the time of the inspector's visit to address the exposed electrical cable. An ECB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was issued for the entire site. Additional violating conditions were also observed during the inspection.	ECB Violation	35351361H		NB	321191027	Excavation/Soil Work	JEMB ALBEE SQUARE LLC	Gibbane Building
10/16/2018	Manhattan	227	CHERRY STREET	0	1	The Site Safety Manager at 250 South Street, John Denora, reported on 10/24/2018 that a worker was pulling on an energized wire next to a pull box when he received a shock and suffered second degree burns to his arm. The worker was treated by the on-site medic before he was transported to a hospital. A DOB inspector responded to the incident and at the time of inspection, the inspector did not find any infractions. The contractor at the site had all of the appropriate paperwork and a work permit in place. No enforcement action was taken.	No Action Necessary			NEW BUILDING	121185528	Other Construction Related Incidents	NOT ON FILE	LENLEASE (US) CONSTRUCTION
10/16/2018	Manhattan	250	WEST 43 STREET	0	1	A DOB inspector reported that a worker was working at the street level at a garage that was approximately fifteen feet above grade to remove concrete and/or fireproofing from steel. The worker fell to the grade and sustained unknown injuries. The worker was found conscious and was taken to a hospital. The area in question did not have any life line or tie-off points for Personal Protection Equipment, nor did it have any guardrails at the slab's edge. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued for all work at the garage level. A DOB Violation was also issued.	ECB Violation	35355832N	101618CERFC01	ALTERATION TYPE 1	120272025-01-AL	Worker Fell	250 WEST 43 OWNER LLC	PARK PREMIUM ENTERPRISES
10/17/2018	Staten Island	546	GULF AVENUE	0	1	The Site Safety Manager reported that an electrician was walking and carrying some material when he fell and injured his wrist. The electrician drove himself to a hospital to receive further examination.	No Dispatch			NB	520301968	Worker Fell	STATEN ISLAND GLOBAL LOGISTIC	MATRIX CONSTRUCTION SERVICE
10/17/2018	Manhattan	550	WEST 34 STREET	0	1	The Site Safety Manager reported that a worker fell and injured his ankle while pulling wire from the ceiling. An ambulance was called.	No Dispatch					Other Construction Related Incidents	ONE HUDSON YARDS OWNER LLC	
10/17/2018	Manhattan	500	WEST 33 STREET	0	1	The Site Safety Manager reported that a worker was getting into a man lift when he twisted his knee and the knee buckled. An ambulance was called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
10/17/2018	Manhattan	180	BROOME STREET	0	1	The Site Safety Manager reported that a worker was moving form work when the form work fell while the corner end was being lifted up. The worker's finger was pinched. The worker went to a City M.D.	No Dispatch					Other Construction Related Incidents	SITE 4 DSA OWNER LLC	
10/17/2018	Brooklyn	30	MORGAN AVENUE	0	1	The Construction Superintendent reported that a worker fell off a ladder and fractured his knee. The worker was taken to Columbian Presbyterian-Methodist Hospital.	No Dispatch			ALTERATION TYPE 1	320596324-01-AL	Worker Fell	INDUSTRIOUS LLC	THINK CONSTRUCTION LLC
10/18/2018	Manhattan	1912	1 AVENUE	0	1	The Site Safety Manager reported that a worker was erecting a scaffold when he got a splinter while moving the scaffold planks. The worker went to a hospital.	No Dispatch			NEW BUILDING	122879233-01-NB	Scaffold/Shed/Fence/Shoring/Installation	HEALTH AND HOSPITALS CORPORATI	PROCIDA CONSTRUCTION CORP
10/18/2018	Manhattan	685	1 AVENUE	0	1	The Site Safety Manager reported that a plumber was installing a duct when he cut his right hand on a metal ceiling track. The plumber went to a doctor via taxi to be further evaluated.	No Dispatch			NB	121189784	Other Construction Related Incidents	685 FIRST REALTY COMPANY, LLC	SECOND AVENUE SOLOW DEV CORP
10/19/2018	Queens	41-62	BOWNE STREET	0	1	A DOB inspector reported that a worker was pushing a wagon that was carrying about ten pieces of plywood when the wagon tipped over and the worker was cut by a piece of plywood. The worker was taken to a City M.D. by a co-worker. Two ECB Violations were issued: one violation for failure to maintain safety measures at the construction site for material handling, and one violation for the failure to designate a Site Safety Coordinator as required. A full Stop Work Order (FSWO) and two DOB Violations were also issued.	ECB Violation	35366929N/30K	102218CE07DH01/02	NB	421210022	Other Construction Related Incidents	EPIC TOWER LLC	AAA GENERAL CONSTRUCTION
10/19/2018	Manhattan	2395	FREFERICK DOUGLAS BLVD	0	1	The Site Safety Manager reported that a rigger was on a truck unloading concrete plank when he fell off of the truck and broke his wrist. An ambulance was called. A DOB inspector responded to the incident and visited the site and reported that the rigger misstepped, causing him to fall off of the back of the truck. No enforcement action was necessary.	No Action Necessary			NB	121191557	Worker Fell		SUMMIT JV LLC
10/19/2018	Manhattan	1912	1 AVENUE	0	1	The Site Safety Manager reported that a brick layer dropped a brick from his hand onto his foot. The worker went to the emergency room with a foreman.	No Dispatch					Other Construction Related Incidents	HEALTH AND HOSPITALS CORPORATI	
10/19/2018	Manhattan	180	EAST 88 STREET	0	1	The Site Safety Manager reported that a worker was lifting a debris cart when he felt his elbow pop. The worker went to see his doctor to be further examined.	No Dispatch			121186518	NB - NEW BUILDING	Other Construction Related Incidents	180 EAST 88TH STREET REALTY LL	DDG DEVELOPMENT LLC
10/19/2018	Manhattan	180	BROOME STREET	0	1	The Site Safety Manager reported that a worker cut his finger while using a grinder. The worker went to a City M.D.	No Dispatch					Other Construction Related Incidents	SITE 4 DSA OWNER LLC	

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/22/2018	Manhattan	150	5 AVENUE	0	0	1 The Site Safety Manager reported that an iron worker was using a magnetic drill underneath a beam when he lost contact with the beam and was hit on the chin. The worker was found conscious and was transported to a hospital by ambulance.	No Dispatch			ALT1	122700292	Other Construction Related Incidents	150 5TH AVENUE OFFICE LLC	METROPOLITAN BUILDING SERVICE
10/22/2018	Manhattan	301	EAST 80 STREET		0	1 The Site Safety Manager reported that a worker injured his back while picking up a bucket. The worker went to see his own doctor for a follow up.	No Dispatch					Other Construction Related Incidents	301 EAST 80TH REALTY LLC	
10/23/2018	Manhattan	550	west 34 street		0	2 A DOB inspector reported that three workers were performing window glazing work on a hung scaffold at the thirty eighth floor of the south exposure when a heavy gust of wind blew the 12'-0" long working platform of the rig to the east exposure. The workers broke a window in order to leave the suspended scaffold and safely enter the structure on the thirty eighth floor. Two of the workers sustained minor injuries due to the broken glass of the window and were taken to a hospital. The working platform of the suspended scaffold was at a vertical position at the thirty seventh and thirty eighth floors at the east side elevation, and the New York City Fire Department lashed and tied back the platform and secured the platform safely. The engineer that designed the scaffold system will respond to determine how to safely bring the scaffold platform back into the structure or onto the roof. The area below the hanging scaffold is an exclusion zone that is inaccessible to the public. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was also issued on all exterior glazing work. A DOB Violation was also issued. The entire scaffolding system on the roof is to be inspected by the Engineer of Record and must file a report regarding its use to the Department Of Buildings.	ECB Violation	35244333R	102318CNEGD01	NEW BUILDING	121184841-01-NB	Scaffold/Shed/Fence/Shoring/Installation	ONE HUDSON YARDS OWNER LLC	GILBANE BUILDING COMPANY
10/23/2018	Queens	47-15	PEARSON PLACE		0	1 A DOB inspector reported that a worker fell approximately eighteen feet from a supported scaffold and landed on a roof setback. The worker suffered minor injuries and was taken to a local hospital. An ECB Violation was issued for the presence of a supported scaffold that does not meet code specifications. A partial Stop Work Order (PSWO) was issued on chimney repairs and on the use of a supported scaffold. The only work that is allowed at the site is work to secure the site.	ECB Violation	35354116H		Alt 2	Q00033065	Worker Fall	BLDG 4715 PEARSON LLC	New Generation Construction
10/23/2018	Staten Island	22	ZEBRA PLACE		0	1 The Construction Superintendent reported that a worker was climbing a ladder from the second floor to the third floor when he slipped and fell approximately seven feet. The worker claimed to be experiencing pain in his shoulder. An ambulance was called. This injury occurred as the result of a worker error.	No Dispatch					Worker Fell	ZEBRA PLACE LLC	HOLLISTER CONSTRUCTION SE
10/24/2018	Queens	147-40	ARCHER AVENUE		0	1 The Site Safety Manager reported that a worker stepped on rebar and was struck in the nose by the rebar. The worker went for treatment at an off-site medical facility.	No Dispatch			NB	420654508	Other Construction Related Incidents	HP JAMSTA HOUSING DEV. FUND CO	CNY Construction
10/24/2018	Manhattan	221	WEST 17 Street		0	1 A DOB inspector reported that during the dismantling and loading of a sidewalk shed part, one of the temporary platforms that was being used was pulled over and the platform fell on a worker's hand. The worker was taken to a City M.D. An ECB Violation for a failure to safeguard all persons and property was issued.	ECB Violation	35354135N		AL	121186965	Scaffold/Shed/Fence/Shoring/Installation	221 W. 17th Street LLC	OTL Enterprises LLC
10/24/2018	Manhattan	110	CHARLTON STREET		0	1 The Site Safety Manager reported that a worker got his finger pinched between rebar and metal shore. The worker went to a City M.D.	No Dispatch					Other Construction Related Incidents	STRATEGIC GREENWICH EQUITY, LL	
10/24/2018	Brooklyn	187	COOK STREET		0	1 A DOB inspector reported that a delivery of rebar from a boom truck was in progress when a load of rebar was dropped on the wooden horse of the third floor deck. The wooden horse tilted and the load of rebar fell onto a worker. The worker suffered injuries to his shoulder and leg and was taken to a hospital by ambulance. 10 total ECB Violations were issued: one violation for a failure to safeguard persons and property, as the worker was injured due to unsafe material handling, one violation for the failure to conduct a pre-task orientation before a hazardous activity, one violation for the absence of an installed sidewalk shed, one violation for the absence of overhead protection at the entrance, one violation for the presence of poor housekeeping, one violation for the absence of a design drawing for the platform over an elevator shaft, one violation for the absence of a toe board, one violation for the failure to maintain the fence as per code, and one violation for the inadequacy of the Construction Superintendent at the site to perform their duties. The General Contractor is to provide a Means and Methods, as well as a Worker Orientation, for the safe operation of the job.	ECB Violation	35366885K, 86M, 87Y, 88X, 89H, 90P, 91R, 92Z, 93K, 94M.		NEW BUILDING	321702136	Material Fell	187 COOK ST. LLC	PACIFIC RIM

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/25/2018	Manhattan	300	LAFAYETTE STREET	0	1	A DOB inspector reported that a sidewalk shed was being dismantled when a three foot threaded rod fell through a crack in the sidewalk shed and hit a pedestrian. The pedestrian suffered a laceration to the top of her head and her shoulder and was taken to a hospital. Three ECB Violations were issued: one violation to the General Contractor for a failure to safeguard, one violation to the scaffold company for a failure to safeguard, and one violation to the General Contractor for the absence of an approved design drawing. A partial Stop Work Order (PSWO) on the use of a sidewalk shed was issued. It was recommended that the scaffold should not be used or removed and that a Means and Methods must be provided in order to prevent a future incident of this nature from occurring in the future.	ECB Violation	35354185L, 35354186N, 35354187P		NB	121186992	Material Fell	LVC 298, LLC	March Assoc Const Inc
10/26/2018	Brooklyn	11	HOYT STREET	0	1	The Site Safety Manager reported that a pedestrian passed flaggers during a temporary sidewalk closure and tripped in front of the site. The pedestrian suffered a minor foot injury and was treated by the on-site medic.	No Dispatch			ALTERATION TYPE 1	321197058-01-AL	Other Construction Related Incidents	11 HOYT PROPERTY OWNER, LP.	TRITON CONSTRUCTION CO.
10/27/2018	Manhattan	1776	BROADWAY	0	1	The Site Safety Manager reported that two electricians were pulling wires for temporary lighting when one of the workers' hands slipped over the wire and his elbow hit the wall, causing swelling to his elbow. The worker was sent to a doctor for a check up.	No Dispatch			ALTERATION	123118349	Other Construction Related Incidents	ILLERTISSEN HOLDINGCORP	JT MAGEN + CO INC
10/29/2018	Brooklyn	138	WILLOUGHBY STREET	0	1	A DOB inspector reported that during a stripping operation of concrete form work, a worker entered the stripping zone and bent down to pick up a piece of material when a panel of formwork was lowered from a twenty-foot high ceiling. The panel of formwork hit the worker above his eye. The worker suffered a cut and swelling on his cheek and was taken to a hospital. Four ECB Violations were issued: one violation for a failure to maintain safety measures, as the worker was injured during a stripping operation that did not have a Controlled Access Zone (CAZ), one violation for the absence of overhead protection for egress of the adjacent property on exposure three, one violation for the use of a workhorse with a counter weight that was not shown on the Site Safety Plan, and one violation for the presence of an unlawful sign on the sidewalk shed. A partial Stop Work Order (PSWO) was issued to stop all forming and stripping operations. The General Contractor is to provide a Means and Methods for the safe operation of the job, including a Worker's Orientation and a Controlled Access Zone.	ECB Violation	35367076P, 35367079K, 35367080H, 35367081J.		NEW BUILDING	321197085	Material Fell	NYC HPD	LEND LEASE (US) CONSTRUCTION
10/29/2018	Manhattan	787	11 AVENUE	0	1	The Site Safety Manager reported that a worker was carrying a bag of grout mixer when he pulled a muscle in his shoulder. The worker walked to a City M.D. to be examined as a precaution. The worker was expected to return to work.	No Dispatch			ALTERATION-1	121190399	Other Construction Related Incidents	GEORGETOWN ELEVENTH AVENUE OWN	CAULDWELL WINGATE CO LLC
10/30/2018	Bronx	1880	BATHGATE AVENUE	0	1	The Construction Superintendent reported that a mason was walking when he bruised his shin on a block. The mason suffered a minor injury and went to an off-site medical facility for treatment.	No Dispatch					Other Construction Related Incidents	WILFRED REALTY CORP.	Mega Contracting
10/30/2018	Brooklyn	9	DEKALB AVENUE	0	1	The Site Safety Manager reported that a worker was using a grinder to cut pipe when the grinder kicked back and cut the worker's wrist. The worker suffered a small laceration. An ambulance was called.	No Dispatch					Other Construction Related Incidents	9 DEKALB OWNER LLC	
10/30/2018	Manhattan	200	AMSTERDAM AVENUE	0	1	The Site Safety Manager reported that a worker was stacking forms when he suffered a back injury. The worker walked to a nearby City M.D.	No Dispatch			NEW BUILDING	122887224-01-NB	Worker Fall	AMSTERDAM AVENUE REDEVELOPMENT	PAVARINI MCGOVERN LLC
10/31/2018	Manhattan	110	CHARLTON STREET	0	1	The Site Safety Manager reported that a worker was installing column clamps on a formwork when he attempted to hit a pin with a hammer. The worker did not hit the pin directly, and the hammer slipped and hit the worker's right knee. The worker walked to urgent care.	No Dispatch			NEW BUILDING	121191263-01-NB	Worker Fall		PLAZA CONSTRUCTION LLC
10/31/2018	Manhattan	49	CHAMBERS STREET	0	1	The Site Safety Manager reported that a worker was helping to lift a steel beam when he lost his grip and the beam fell approximately seven inches and landed on his foot. The worker suffered a minor injury to his foot and an ambulance was called. A DOB inspector responded to the incident and visited the site and reported that the workers were lifting the steel beam in an unsafe manner. Two ECB Violations were issued: one violation for a failure to safeguard, and one violation for unsafe material handling. A partial Stop Work Order (PSWO) and two DOB Violations were also issued. A Means and Methods for material handling and receiving is to be provided.	ECB Violation	35368899L, 35367275H	103118CE01LJ.02	ALT	121186821	Other Construction Related Incidents	49-51 CHAMBERS LLC	NY DEVELOPERS & MANAGEMENT
10/31/2018	Queens	27-17	42 STREET	0	1	The Site Safety Manager reported that a worker was cutting wood flooring on a table saw when he cut his middle finger. The worker went to urgent care.	No Dispatch			NB	402654971	Other Construction Related Incidents		MILSTONE CONSTRUCTION

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/31/2018	Queens	38-39	9 STREET	0	0	1 A DOB inspector reported that there were contractors that were installing wooden forms of a new foundation when a worker fell while trying to climb into the wood box pit. The worker fell four feet and landed on rebar. The worker suffered minor injuries and was taken to a nearby hospital by ambulance. An ECB Violation was issued for a failure to safeguard. A partial Stop Work Order (PSWO) was issued for all foundation form work. The contractor is to provide a Means and Methods for safe ingress and egress into wooden forms.	ECB Violation	35366910N		NB	421634020	Worker Fell	9TH STREET LIC LLC	Urban Foundation
10/31/2018	Staten Island	2601	VETERANS ROAD WEST	0	0	1 A DOB inspector reported that a worker was installing a metal deck on the third floor and was adjusting the "Q"-Deck when the deck slipped from the beam, causing the worker to fall from the deck. The worker was using a safety harness, but the lanyard was not of the appropriate height and was not properly tied. The lanyard wrapped around a column and slipped downward when the worker fell, and the worker bounced and hit the beam of a lower floor. The worker suffered possible rib cage and shoulder injuries and was taken to a hospital by the New York City Fire Department. Three ECB Violations were issued: one violation for a failure to maintain safe operations, one violation for the absence of a design drawing for the harness tie off, and one violation for the absence of manufacturer's specifications for the self-retracting lanyard. A full Stop Work Order (FSWO) and three DOB Violations were also issued. A design drawing for the harness tie off and manufacturer's specifications for the self-retracting lanyard must be provided.	ECB Violation	35366703K,04M,05Y	103118CE03AS01,02,03	NB	520135746	Worker Fell	ZEBRA PLACE LLC	HOLLISTER CONSTRUCTION SE
11/1/2018	Bronx	443	EAST 162 STREET	0	0	1 The Site Safety Manager reported that a window installer was unpacking a bundle of windows when he tripped on a 4 X 4 section of damage, fell, and hurt his back and left arm. The worker was found conscious and was taken to a hospital.	No Dispatch			NB	2201521444	Other Construction Related Incidents	BRONX COMMONS HOUSING DEVELOPM	BRONX COMMON BUILDERS LL
11/1/2018	Bronx	4511	3 AVENUE	0	0	1 The Site Safety Manager reported that a worker was offloading a wooden door delivery from a pallet when the pallet tipped over and the doors landed on the workers leg. An ambulance was called to the site. A DOB inspector responded to the incident and visited the site and issued an ECB Violation for a failure to safeguard and unsafe material handling. A DOB Violation was also issued. A Means and Methods for safe material handling operations must be provided.	ECB Violation	35366936L	110118CE06DH01	NB	220152117	Other Construction Related Incidents	STB HOUSING DEVELOPMENT FUND C	CHATSWORTH BUILDERS LLC
11/1/2018	Brooklyn	112	ST EDWARDS STREET	0	0	1 The Site Safety Manager reported that a worker was pushing a debris cart when he slipped and suffered a cut to his index finger. The worker went to the emergency room with a co-worker. An ambulance was not called.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	
11/1/2018	Manhattan	222	WEST 23 STREET	0	0	1 The Site Safety Coordinator reported that a worker was pulling wires for an HVAC Unit when he hit his hand against a metal box and suffered a minor cut to the back of his hand. The worker was taken to a nearby clinic for a follow up.	No Dispatch					Mechanical Construction Equipment	CHELSEA HOTEL OWNER LLC	Omnibuild construction
11/5/2018	Brooklyn	394	VANDERBILT AVENUE	0	0	1 A DOB inspector reported that a worker was in the process of installing plywood on second floor joists when he fell through plywood to the first floor. The worker sustained broken ribs and was taken to a hospital. An ECB Violation was issued to the Construction Superintendent for a failure to notify the Department Of Buildings of the incident in a timely manner. A full Stop Work Order (SWO) was issued to seal the building from weather elements. The roof remained open. A DOB Violation was also issued.	ECB Violation	35374625Y	110518CNEDB01	A1 - ALTERATION TYPE 1	321197799	Worker Fell	394-396 VANDERBILT AVE NY CORP	IFATHOM CONSTRUCTION CORP
11/6/2018	Manhattan	112	EAST 11 STREET	0	0	1 The Site Safety Manager reported that a worker was installing a piece of sheetrock to the ceiling when he cut his left wrist on a piece of metal. An ambulance was called.	No Dispatch			NB - NEW BUILDING	121191085	Other Construction Related Incidents	UD-DEV ASSOCIATES LLC	LEEDING BUILDERS GROUP LL
11/6/2018	Manhattan	15	EAST 30 STREET	0	0	1 A DOB inspector reported that a worker was lowering a glass panel when his hand got pinched between a ledge and a roller. The worker was taken to a local urgent care center and was treated for minor injuries. The worker then returned to work. The inspector observed that the manufacturing ledge for supporting a window pane had a defect and was not fully extended. The contractor at the site provided evidence that daily hazardous analyses are being performed at the job and that Means and Methods were in place prior to the debunking and setting of panels into place. No enforcement action was necessary.	No Action Necessary			NEW BUILDING	122128679-01-NB	Other Construction Related Incidents	MADISON 30 31 OWNER LLC	MADISON 30 31 OWNER LLC
11/6/2018	Manhattan	301	EAST 80 STREET	0	0	1 The Site Safety Manager reported that a worker picked up a box that slipped, fell out of his hands, and hit him on the bridge of his nose. The worker walked to a clinic.	No Dispatch			NB - NEW BUILDING	122847241	Other Construction Related Incidents	301 EAST 80TH REALTY LLC	CM AND ASSOCIATES CONSTRU
11/6/2018	Manhattan	301	EAST 80 STREET	0	0	1 The Site Safety Manager reported that a worker suffered a hand injury while unloading a truck in front of the site. An ambulance was called.	No Dispatch			NEW BUILDING	122847241-01-NB	Worker Fell	301 EAST 80TH REALTY LLC	CM AND ASSOCIATES CONSTRU

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
11/6/2018	Manhattan	91	LEONARD STREET	0	0	1 The Site Safety Manager reported that a worker tripped on a piece of insulation and hit his head. An ambulance was called.	No Dispatch			NEW BUILDING	121190166-01-NB	Worker Fell	353-357 BROADWAY LLC	TOLL GC LLC
11/7/2018	Manhattan	685	1 AVENUE	0	0	1 A DOB inspector reported that a worker was working on a window and performing aluminum work when a piece of aluminum molding fell on him. The worker suffered a cut to his finger. An ambulance was called. The inspector determined that the incident occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary			NB	121189784	Other Construction Related Incidents		SECOND AVE SOLOW DEV CORP.
11/7/2018	Manhattan	351	BROADWAY	0	0	1 The Site Safety Manager reported that a worker tripped while walking down stairs. The worker suffered a minor injury to his ankle and received off-site medical treatment at an urgent care center.	No Dispatch					Other Construction Related Incidents	353-357 BROADWAY LLC	Toll GC
11/7/2018	Brooklyn	41	BLUE SLIP	0	0	1 The Site Safety Manager reported that a carpenter fell off of a six foot ladder, landed on his hammer, and hurt his back. An ambulance was called and the worker was transported to a hospital for further observation.	No Dispatch			NB	320597449	Worker Fell	BOP GREENPOINT F LLC	TG NICKELS & ASSOCIATED
11/8/2018	Brooklyn	1443	LINCOLN PLACE	0	0	1 The Construction Superintendent reported that a worker was installing a sidewalk shed when he fell ten feet down the stairway shaft into the cellar. The worker was found conscious and was taken to a hospital by ambulance. A DOB inspector responded to the incident and reported that the guardrails that were around the foundation perimeter were removed to accommodate the sidewalk shed, and the worker lost his balance. An ECB Violation was issued for the failure to maintain proper safety equipment. A full Stop Work Order (FSWO) was issued for the entire site.	ECB Violation	35367353Y		Alteration	321148931	Worker Fell	LINCOLN ESTATE HOLDINGS LLC	El Jay Group
11/8/2018	Manhattan	27	EAST 79 STREET	0	0	1 A DOB inspector reported that during a stripping operation, a worker lost his balance and hit his head on a concrete column. The worker was conscious and walked down three flights of stairs before requesting an ambulance. The worker was then taken to a hospital by ambulance for further evaluation. Four ECB Violations were issued: one violation for a failure to institute safety measures, one violation for the failure to have permanent stairs in place at a building that was six stories and over forty feet tall, one violation for the failure to provide a pre-shift safety meeting, and one violation for the presence of shoring that was not in accordance with the design drawing at the site. A partial Stop Work Order (PSWO) for concrete operations was issued. Four DOB Violations were also issued. A Means and Methods must be provided to prevent a similar incident going forward.	ECB Violation	35366660J/61L/62N/63P	1110818CE08MA01/02/03/04	NB	121190852	Other Construction Related Incidents	27E79 PROPERTY LLC	PRESS BUILDERS INC
11/12/2018	Manhattan	209	EAST 19 STREET	0	0	1 A DOB inspector reported that a worker was using a handheld grinder to cut an "I"-Beam while attempting to dismantle a pipe scaffold when he lost his grip on the grinder and dropped the grinder onto the lower portion of his leg. The worker suffered a three inch wide laceration. Paramedics were called and the worker was taken to a nearby hospital in an ambulance. An Aggravated Level 2 ECB Violation was issued for a failure to safeguard all persons and property affected by construction. A partial Stop Work Order (PSWO) and a DOB Violation were also issued.	ECB Violation	35355388X	111218CERDY01			Other Construction Related Incidents	NOT ON FILE	SPRING SCAFFOLDING LLC
11/12/2018	Queens	23-15	44 DRIVE	0	0	1 The Site Safety Manager reported that a worker was handling planks off of a truck when he suffered a laceration to his finger. The worker went to an emergency care center.	No Dispatch			NEW BUILDING	420655954-01-NB	Other Construction Related Incidents	BGY CITYVIEW LLC	NEW LINE STRUCTURES & DEV
11/14/2018	Manhattan	138	EAST 50 STREET	0	0	1 A DOB inspector reported that a worker was walking on a loading dock when he tripped and fell approximately four feet to the ground. The worker suffered a minor hip injury and was taken to a hospital. The loading dock was found to have not been properly maintained, which created a tripping hazard. An ECB Violation was issued for a failure to maintain safe operations. A partial Stop Work Order (PSWO) was issued for work on the loading dock.	ECB Violation	35367164P		NB	121186028	Worker Fell	50 LEX DEVELOPMENT LLC	Tishman Construction
11/14/2018	Manhattan	40	IRVING PLACE	0	0	1 A DOB inspector reported that a worker climbed onto the "X"-Brace of a supported scaffold when he fell backwards approximately four feet. The worker hurt his back, but was found conscious and on his feet. The worker was taken to a hospital. The worker was in possession of supported scaffold, suspended scaffold, and ten-hour OSHA cards. No hazardous conditions were observed at the site. No enforcement action was necessary.	No Action Necessary			A2 - ALTERATION TYPE 2	103647706	Worker Fell	DEPARTMENT OF EDUCATION	ADAM'S EUROPEAN CONTRACTI
11/16/2018	Manhattan	525	WEST 25 STREET	0	0	1 The Construction Superintendent reported that a worker was stacking plywoods on the fifth floor when he slipped and fell on the floor. The worker was found conscious and was transported to a hospital. A DOB inspector responded to the incident and visited the site and concluded that the incident occurred as the result of a worker's error. No enforcement action was necessary.	No Action Necessary			ALT-1	122928289	Other Construction Related Incidents	511 WEST 25TH STREET OWNER LP	INTEGRITY CONTRACTING INC.

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
11/16/2018	Manhattan	200	AMSTERDAM AVENUE	0	1	The Site Safety Manager reported that a plumber was installing a pipe that was approximately eight feet long and with a four inch diameter. The pipe was about a foot off of the floor when it got split from another pipe and fell on the plumber's hand. The plumber did not appear to have any visible injuries, but his hand felt numb. The worker went to an urgent care center on his own.	No Dispatch			NEW BUILDING	122887224	Material Fell	AMSTERDAM AVENUE REDEVELOPMENT	PAVARINI MCGOVERN LLC
11/16/2018	Brooklyn	61	MOFFAT STREET	0	1	The Construction Superintendent reported that a worker was cutting a piece of lumber with a circular saw when the saw kicked back and the worker suffered a cut to his right thigh. The worker was transported to a hospital by ambulance. The worker was released after treatment.	No Dispatch			NEW BUILDING	321189940	Other Construction Related Incidents	1411 BUSHWICK AVENUE DEVELOPME	M-TEK DEVELOPMENT LLC
11/17/2018	Manhattan	77	CHARLTON STREET	0	1	A DOB inspector reported that a flag man was on the sidewalk between two concrete planters that were across the street from the job site when a concrete truck that was parked in the parking lane was waiting to pull into the work area. The driver of the concrete truck began to back up when the flag man stepped into the street to direct the delivery. The flag man was struck by the truck and fell, and the concrete truck ran over the worker's legs. There were three flag man on each side of the site at the time of the incident. The worker was transported to Bellevue Hospital. The worker's condition was not known at the time of inspection. The work at the site was being performed under an after-hours variance. No enforcement action was deemed necessary at the time of inspection.	No Action Necessary			NEW BUILDING	121187731-01-NB	Worker Fell	TOLL NY II L.P.	TOLL GC LLC
11/17/2018	Queens	36-18	MAIN STREET	0	1	The Site Safety Manager reported that a worker was moving duct work when a piece of duct work cut into his hand. The worker went to an urgent care center.	No Dispatch			NB - NEW BUILDING	401816923	Other Construction Related Incidents	134-22 35TH AVE., LLC	W & L GROUP CONSTRUCTION
11/21/2018	Brooklyn	138	WILLOUGHBY STREET	0	1	The Site Safety Manager reported that a worker was on a man lift by himself when he went up and hit his head. The worker was taken to a hospital by ambulance. The worker was okay and was responsive. A DOB inspector responded to the incident and issued three ECB Violations: one violation for the failure to provide safety measures for man lift operations, one violation for there being no log book for the manufacturer's specifications, and one violation for the presence of an inadequate Controlled Access Zone. A partial Stop Work Order (PSWO) and three DOB Violations were also issued. A Means and Methods for the safe operations of a man lift must be provided.	ECB Violation	35367517L,18N,19P	112118CE02LJ01.02.03	NB	321197085	Other Construction Related Incidents	NYC HPD	Lend Lease Construction
11/21/2018	Brooklyn	1618	BROOKLYN AVENUE	0	1	The Site Safety Manager reported that flag men were directing traffic when an elderly man driving a vehicle moved forward and hit a flagger. The flagger suffered a back injury and went to a hospital. The New York City Police Department was on the site to make reports, as this was a vehicular accident.	No Dispatch					Other Construction Related Incidents	JACQUES, FRANCINE JEAN	
11/21/2018	Brooklyn	859	MYRTLE AVENUE	1	0	A DOB inspector reported that there was a load of prefabricated wood panels that were delivered by a boom truck at the fourth floor of the site, near the edge of the slab. The prefabricated wood panels were about 8'-6" X 9'-6" in size. The workers were using a forklift to move the panels toward the center of the slab. The weather conditions were windy on this day. A panel that was about 16' X 10' was placed on a forklift in a vertical position while another worker was walking by, and the workers that were using the forklift lost control, which caused the forklift and the panel to fall down and crush the worker that was walking by. The injured worker was taken to a hospital, where he succumbed to his injuries. The workers overloaded the forklift, which caused the forklift and wood panel to fall. A DOB Violation was issued for a failure to safeguard. A full Stop Work Order (FSWO) was issued for the entire site.	DOB Violation		112118CE301RV	NB	321042590	Material Fell	CASCADE 553 LLC	Empire ID construction
11/21/2018	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that a worker was climbing a ladder with materials in hand when he lost his balance and fell approximately five feet onto his back. The worker was found conscious and was taken to a hospital by ambulance for further evaluation.	No Dispatch			NB	121328205	Worker Fell	SOLOVIEFF REALTY CO. II, L.L.C	LENLEASE(US) CONSTRUCTION
11/23/2018	Bronx	1471	WATSON AVENUE	0	1	The Site Safety Manager reported that an emergency sidewalk shed was being taken down when a worker hit a piece of concrete with a hammer and a small particle fell into the worker's eye. The worker went to a hospital to receive a check up.	No Dispatch			EQ-SH	240054418	Scaffold/Shed/Fence/Shoring/Installation	NYC HOUSING AUTHORITY	SHARAN BUILDERS INC
11/26/2018	Staten Island	55 B	RICHMOND TERRACE	0	1	The Site Safety Manager reported that a worker was not paying attention when the worker stepped on a piece of waterproofing sheet and suffered a twisted ankle. The worker was transported to a hospital by ambulance for a check up.	No Dispatch			NEW BUILDING	520208828	Other Construction Related Incidents	ST. GEORGE OUTLET DEV LLC	EMPIRE OUTLET BUILDERS

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
11/26/2018	Manhattan	25	PARK ROW	0	0	1 A DOB inspector reported that there was equipment on a truck that was being prepared to be hoisted by a crane when a worker got his finger caught in a choke/sling that was being used to secure the equipment. The worker went to a clinic on his own. An ECB Violation and a DOB Violation were issued for the failure to perform a pre-task safety meeting. A partial Stop Work Order (PSWO) was issued for material handling and picking operations.	ECB Violation	35363682R	112618CE01MS01			Other Construction Related Incidents	PARK ROW 23 OWNERS LLC	URBAN ATELIER GROUP LLC
11/26/2018	Brooklyn	1595	BROADWAY	0	0	1 The Construction Superintendent reported that a window installer cut his pinky by glass. The worker was taken to a hospital by ambulance. The worker received a few stitches and then returned to work.	No Dispatch			NEW BUILDING	321651164	Other Construction Related Incidents	1595 BROADWAY LLC	TRIPLE C BUILDERS LLC
11/27/2018	Bronx	2065	RYER AVENUE	0	0	1 A DOB inspector reported that the job site fence collapsed and struck a pedestrian that was passing by the site. The Site Safety Coordinator stated that the fence collapsed due to heavy winds. An ECB Violation was issued for a failure to maintain safety measures at the site. A full Stop Work Order (FSWO) and a DOB Violation were also issued.	ECB Violation	35366848L	112718CE05WZ01			Other Construction Related Incidents	RYER AVE HOLDINGS, LLC	UA BUILDERS CORP
11/27/2018	Manhattan	22	NORTH LOOP ROAD	0	0	1 The Site Safety Manager reported that a worker felt pain in his arm while working with a hammer. The worker went to a City M.D.	No Dispatch					Other Construction Related Incidents	NOT ON FILE	Hunter Roberts
11/27/2018	Manhattan	515	WEST 36 STREET	0	0	1 A DOB inspector reported that the fence gate dislodged from the fence post and struck a pedestrian. The job site fence was not constructed as per the approved design drawings at the site. An ECB Violation was issued for a failure to safeguard the public. A partial Stop Work Order (PSWO) and a DOB Violation were also issued.	ECB Violation	35351545M	112718CE04JK01			Other Construction Related Incidents	HUDSON 36 LLC	HUDSON 37 LLC
11/28/2018	Brooklyn	266	KENT AVENUE	0	0	1 A DOB inspector reported that a worker was using a ladder to go up from the twenty-fourth floor to the twenty-fifth floor. The ladder was installed on a Doka form works system on the elevator shaft. The ladder was narrow and there was a rib beam above the opening where the ladder enters the upper floor. The worker's head hit the beam, he suffered a neck cramp, and fell three steps from the ladder. The worker was found conscious, but was suffering from back pain and a stiff neck and was taken to a hospital. The ladder was found to be narrow and inadequate. Four ECB Violations were issued: one violation for the failure to safeguard persons and property, as a worker was injured due to an improperly placed ladder, one violation for a failure to maintain egress, one violation for the failure to securely install horizontal netting, as the nets were tied to formwork reshores, and one violation for the presence of poor housekeeping. A partial Stop Work Order (PSWO) was also issued. The General Contractor is to provide a Means and Methods for the safe operation of the job and to maintain adequate egress.	ECB Violation	36366994J 35366995L, 35366996N, 36366997P		NEW BUILDING	320916407	Worker Fell	260 KENT LLC	260 KENT CONSTRUCTION LLC
11/29/2018	Brooklyn	41	BLUE SLIP	0	0	1 The Site Safety Manager reported that a worker was mixing mortar when his finger got cut in the mixer. The worker was found conscious and was taken to a hospital by ambulance to receive stitches.	No Dispatch			NB	320597449	Other Construction Related Incidents	BOP GREENPOINT F LLC	T.G NICKELS AND ASSOCIATES
11/29/2018	Manhattan	1	WALL STREET	0	0	1 The Site Safety Manager reported that a worker was pulling netting when he felt pain in his right shoulder. The worker got an ice pack and then went to a City M.D. to be further evaluated.	No Dispatch			ALT 1	121190086	Other Construction Related Incidents	NOT ON FILE	JT MAGEN CO INC
11/29/2018	Manhattan	180	BROOME STREET	0	0	1 A DOB inspector reported that the foreman of a stripping operation was standing below while workers were removing Doka formwork beams from above, and the foreman was struck in the right shoulder by a falling Doka beam. The foreman was taken by ambulance to a hospital for further evaluation. Two ECB Violations were issued: one violation for a failure to institute safety measures, as a Means and Methods was not provided for the stripping operations, and one violation for the concrete contractor at the site being in possession of expired worker's compensation and disability insurance. Two partial Stop Work Orders (PSWO) and two DOB Violations were issued. A Means and Methods for stripping operations and valid insurance must be provided.	ECB Violation	35363686Y-DISABILITY AND COMP INS EXPIRED, ECB#35363687X- SAFETY MEASURES	112918CE03MS01/02	NB	121191110	Other Construction Related Incidents	SITE 4 DSA OWNER LLC	T.G. NICKEL & ASSOCIATES

Monthly Accident Details: January - November 2018

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name			
11/29/2018	Manhattan	316	WEST 135 STREET	0	1	A DOB engineer reported that at a three story building that featured a cellar, a one story extension, and an active demolition permit, the exposure three wall between the third story section and the first story section collapsed, and the impact resulted in the failure of the exposure two brick wall. The wall collapsed into the adjacent building (300 West 135 Street) and the driveway to the parking lot. The sidewalk shed failed under the load of the wall. A pedestrian motorcyclist suffered minor injuries and was taken to a hospital. An ECB Violation and a full Stop Work Order (FSWO) were issued for the entire site for a failure to safeguard during a demolition operation. The construction fence at exposure one will be extended to enclose the adjacent exposure two driveway at 300 West 135 Street. There is sufficient safety zone at exposure one, and the New York City Police Department will maintain a presence until the fence is extended. Cracking was noted at the junction of exposure one and two, and the condition was confirmed to have existed prior to the incident. This cracking was identified as a potential area of concern going forward. A partial Vacate Order is required for the exposure four sideyard/driveway of the parking garage of 300 West 135 Street. A partial Vacate Order is also required for the rear yard and fire escapes of 448-490 St. Nicholas Avenue. The Department of Buildings will mandate that New York City HPD (Housing Prevention and Development) has a full time Professional Engineer on the site for the duration of the demolition, and that the Professional Engineer develops a revised Means and Methods that will be submitted to DOB.	ECB Violation	35368922k							Material Fell	MT ARARAT BAPTIST CH	Granite Environment
11/30/2018	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported that a worker was drilling to install duct work when a piece of metal shaving got into his eye. The worker was taken to a nearby clinic to have his eye washed. The worker then returned to work.	No Dispatch					Other Construction Related Incidents	SMITELL SPONSOR LLC	Lend Lease			
11/30/2018	Manhattan	500	WEST 25 STREET	0	1	The Site Safety Manager reported that a worker was bending rebar when he was struck on his knee by rebar, which caused a cut. The worker was found conscious and was taken to a hospital by ambulance to be further evaluated.	No Dispatch			NB	121190932	Other Construction Related Incidents	500 W25TH OWNER LLC	AVO CONSTRUCTION LLC			