

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
1/4/2016	Manhattan	825	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker's finger was caught between a temporary door. A co-worker transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
1/5/2016	Manhattan	424	EAST 34 STREET	0	1	A worker tripped on rebar and complained of pain in the leg. The worker went to the hospital.	No Action Necessary					Worker Fall	NYU HOSPITALS CENTER	
1/7/2016	Brooklyn	535	CARLTON AVENUE	0	1	The Site Safety Manager reported to DOB that a driver was injured on Thursday evening when formwork shoring fell from the thirteenth floor during stripping operations, hitting the car's windshield. The driver was taken to the hospital. DOB issued a violation and stop work order.	DOB Violation		010816BS08KA01	NB	320626710	Material Fall	ATLANTIC YARDS NOMINEE SUB A L	
1/7/2016	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager was struck on his toe when the chock under a metal container slipped and fell. The on-site medic sent the worker to a clinic.	No Action Necessary					Material Fall	THE NEW YORK AND PRESBYTERIAN	
1/7/2016	Manhattan	221	WEST 77 STREET	0	1	The Site Safety Manager reported to DOB that a worker was overcome by fumes from the generator running in the cellar level. The worker passed out and was taken to the hospital.	DOB Violation		010716BS07KA01			Other Construction Related Incidents	223 WEST 77TH ST OWNER LLC	
1/8/2016	Brooklyn	445	GOLD STREET	0	1	The Site Safety Manager reported to DOB that a worker struck his head when he fell off a scissor lift that overturned. The worker was taken to the hospital by ambulance.	DOB Violation		010816BS02CR01	ALT	340214832	Mechanical Construction Equipment	ALBEE DEVELOPMENT LLC	
1/8/2016	Manhattan	809	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker fell approximately fifteen feet from the second floor to the first floor after picking up a piece of plywood and falling through the opening in the floor. The worker was taken to the hospital by ambulance. DOB issued a violation and stop work order.	No Action Necessary					Worker Fall	809 BROADWAY HOLDING LLC	
1/11/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker injured his finger when it was caught between rebar during the loading of rebar on a truck. The worker went to the hospital on his own.	No Action Necessary					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
1/12/2016	Manhattan	530	WEST 33 ST	0	1	The Site Safety Manager reported to DOB that a security guard was bumped in the leg by a truck that was backing up. The alarm was sounding and a flagman was in place while the truck was backing up. The security guard refused treatment from the on-site medic and was taken to the hospital by ambulance.	No Action Necessary					Mechanical Construction Equipment		
1/13/2016	Brooklyn	100	BOGART STREET	0	1	A worker fell and was taken to the hospital by ambulance. DOB issued violations and a stop work order.	ECB Violation	35139291n-35139292p-35139293p		NB	320594905	Worker Fall	VLAT LLC	IBK CONSTRUCTION GROUP
1/15/2016	Brooklyn	276	LIVINGSTON STREET	0	1	The Site Safety Manager reported to DOB that a carpenter cut his finger when the saw he was using kicked back. The worker was taken to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents		
1/18/2016	Brooklyn	41	WOODBINE STREET	0	1	A worker fell approximately twenty feet from a scaffold and was taken to the hospital by EMS. DOB issued a violation and stop work order.	ECB Violation	35168323L	011816CNETV02			Other Construction Related Incidents	HANCOCK MANAGEMENT LLC	
1/18/2016	Manhattan	551	WEST 21 STREET	0	1	A worker tripped on a metal stud injuring his knee. The worker was taken to the hospital by EMS.	No Action Necessary			NEW BUILDING	121327331-01-NB	Worker Fall	551 WEST 21ST STREET OWNER LLC	TRITON CONSTRUCTION CO.
1/20/2016	Manhattan	425	PARK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was struck in the arm by falling debris. The worker went to the hospital on his own.	No Action Necessary					Material Fall	T-C 425 PARK AVENUE, LLC	
1/21/2016	Brooklyn	1683	WEST 7 STREET	0	1	A worker fell while descending a ladder, landing on a bundle of rebar. The worker was taken to the hospital.	ECB Violation	35156083N		alt-1	320626756	Worker Fall	NHN REALTY GROUP LLC	Ian Cheung
1/21/2016	Manhattan	640	5 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker pinched their finger tip while moving a dumpster. The worker went to the hospital on their own.	No Action Necessary					Other Construction Related Incidents	VORNADO 640 FIFTH AVENUE LLC	
1/25/2016	Manhattan	51	EAST 42 STREET	0	1	A worker was struck on the hand by a plank dropped from above by another worker. An ambulance was called.	ECB Violation	35157803R	012516CSSUJZ01	DM	122278445	Material Fall	ONE VANDERBLT OWNER LLC	Waldorf Exteriors LLC
1/26/2016	Brooklyn	429	KENT AVENUE	0	1	The Site Safety Manager reported to DOB that a worker injured his head when he fell while walking down stairs. The worker was taken to the hospital for treatment.	No Action Necessary					Worker Fall	421 KENT DEVELOPMENT, LLC	
1/27/2016	Manhattan	860	WASHINGTON STREET	0	1	The Site Safety Manager reported to DOB that a worker pinched his finger while lifting a window. The worker went to a clinic on his own.	No Action Necessary					Other Construction Related Incidents	860 WASHINGTON STREET LLC	
1/27/2016	Manhattan	34	WEST 17 STREET	0	1	A worker fell approximately five stories, landing on rebar. The worker was transported to the hospital. DOB issued a stop work order.	DOB Violation		012716BS06E01			Worker Fall	34 17TH STREET PROJECT LLC	
1/28/2016	Bronx	4275	PARK AVENUE	0	1	The Site Safety Coordinator reported to DOB that a worker injured his back when he slipped and fell due to snow and ice. The worker was transported to the hospital. DOB issued a stop work order.	ECB Violation	35166519Y	012816BS06B001			Worker Fall	NOT ON FILE	
1/29/2016	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger when it was caught between two pieces of steel. The worker was taken to a clinic.	No Action Necessary					Other Construction Related Incidents	BROADWAY 57TH/58TH RETAIL INVE	
1/29/2016	Manhattan	450	EAST 63 STREET	0	1	A worker cut his hand on sheet metal while working on a water tank. The worker was taken to the hospital by ambulance.	ECB Violation	35157851L	020316CSSUUAH04	Alt	121964653	Other Construction Related Incidents	CORNELL UNIVERSITY	Brend Renovation
1/29/2016	Manhattan	501	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that an electrician fell from a ladder when he overreached causing the ladder to topple over. The worker was taken to the hospital by ambulance.	ECB Violation	35162484P				Worker Fall	NOT ON FILE	
1/30/2016	Manhattan	435	WEST 31 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his shoulder on Friday but did not report it until today. The worker went to the hospital on his own.	No Action Necessary					Worker Fall	BOP MW RESIDENTIAL MARKET LLC	
1/30/2016	Manhattan	5	BEEKMAN STREET	0	1	The Site Safety Manager reported to DOB that an electrician was injured when a mini-container struck his leg. The worker was taken to the hospital.	ECB Violation	35165445X				Other Construction Related Incidents	5 BEEKMAN PROPERTY OWNER LLC	
2/1/2016	Manhattan	424	EAST 34 STREET	0	1	A worker was injured when a beam his fingers were caught between the beam and column. The worker was transported to the hospital.	No Action Necessary			CN	378/15	Mechanical Construction Equipment	NYU HOSPITALS CENTER	Stonebridge
2/1/2016	Manhattan	31	EAST 74 STREET	0	1	The Construction Manager reported to DOB that a worker injured his back while moving a mini container. The worker was transported to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
2/1/2016	Manhattan	301	FREEDOM PLACE SOUTH	0	1	The Site Safety Manager reported to DOB that a worker sustained lacerated fingers when the saw he was using bounced back. The worker was transported to the hospital by ambulance.	ECB Violation	35139298x		NB	121192501	Other Construction Related Incidents	301 FREEDOM PLACE SOUTH, LLC	sciame construction llc

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/1/2016	Manhattan	124	WEST 16 STREET	0	1	A worker injured his hand when a calisson rolled on his hand during unloading from the truck. The worker was taken to the hospital by ambulance.	ECB Violation	35156696X		NB	121026709	Other Construction Related Incidents	THE FRENCH EVANGELICAL CHURCH	Titium Construction
2/2/2016	Manhattan	1107	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker missed a step while ascending a ladder. The worker went to a clinic for treatment.	No Action Necessary					Worker Fall	NOT ON FILE	
2/3/2016	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his thumb while moving a window installation system. He walked to the hospital on his own. NAN	No Action Necessary					Other Construction Related Incidents	THE NEW YORK AND PRESBYTERIAN	
2/3/2016	Manhattan	23-01	42 ROAD	0	1	The Site Safety Manager reported to DOB that a plumber cut his hand while using a grinder. The worker transported himself to the hospital.	No Action Necessary					Other Construction Related Incidents		
2/3/2016	Manhattan	610	LEXINGTON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker dropped a pipe on his hand and was taken to the hospital by ambulance.	No Action Necessary					Material Fall	610 LEXINGTON PROPERTY LLC	
2/3/2016	Queens	23-01	42 ROAD	0	1	The Site Safety Manager reported to DOB that a worker was struck by a forklift on February, 3, 2016. The accident was not reported until February 9, 2016. DOB issued a violation.	ECB Violation	35165519J				Mechanical Construction Equipment	QPS 23-10 DEVELOPMENT LLC	
2/4/2016	Manhattan	124	EAST 107 STREET	1	0	A worker was fatally injured when he fell from a fire escape while replacing a gutter system.	DOB Violation		020416BS11MR01			Worker Fall	124 E 107 ST. LLC	
2/5/2016	Manhattan	60	Hudson STREET	1	3	A crane collapsed fatally injuring one pedestrian and injuring 3 civilians.	No Action Necessary			CN	1157/15	Mechanical Construction Equipment	40 WORTH ASSOCIATES	GTI Galasso trucking and rigging
2/5/2016	Manhattan	400	WEST 113 STREET	0	1	The Site Safety Manager reported to DOB that the superintendent slipped, injuring his neck and walked to the hospital on his own.	No Action Necessary					Other Construction Related Incidents	THE CATHEDRAL CHURCH OF ST. JO	
2/5/2016	Manhattan	327	EAST 64 STREET	0	1	The Site Safety Manager reported to DOB that a worker bruised his ribs when he fell on the stairway and landed on a brace. The worker transported himself to the hospital.	No Action Necessary					Worker Fall	MEMORIAL HOSPITAL FOR CANCER A	
2/5/2016	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a Pipe Fitter struck himself in the face with a pipe he was holding in place during installation of a sprinkler system. The worker went to urgent care for stitches.	No Action Necessary					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
2/6/2016	Manhattan	317	MADISON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was injured when struck in the head by a piece of a concrete slab.	ECB Violation	35161137X/38H	020616CN201/02			Other Construction Related Incidents	ONE VANDERBLT OWNER LLC	
2/8/2016	Manhattan	327	EAST 64 STREET	0	1	A carpenter fell approximately fifteen feet from a manlift. He was taken to the hospital by ambulance. Final report A.D.O.B. violation will be issued stopping all work on site. Sites of Serious Incidents. Failure to safeguard	DOB Violation		020816BS0801MI			Worker Fall	MEMORIAL HOSPITAL FOR CANCER A	
2/8/2016	Queens	37-01	138 STREET	0	1	A worker slipped in the snow and was taken to the hospital by ambulance.	No Action Necessary					Worker Fall		
2/9/2016	Manhattan	203	EAST 92 STREET	0	1	The Site Safety Manager reported to DOB that an electrician cut his hand while using a saw to cut rebar. The electrician was transported to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents	CARNEGIE PARK LAND HOLDING, LL	
2/9/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker strained his back while picking up a piece of rebar. The worker was transported to the hospital.	No Action Necessary					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
2/9/2016	Manhattan	99	CHURCH STREET	0	1	The Site Safety Manager reported to DOB that a worker was injured when not certified to operating a man lift, was driving it, it went off the side of the ramp. DOB issued a violation and stop work order.	ECB Violation	35165512R				Mechanical Construction Equipment	NOT ON FILE	
2/9/2016	Queens	28-02	JACKSON AVENUE	0	1	The Construction Superintendent reported to DOB that a worker fell from a concrete slab shoring system the previous day and was taken to the hospital by ambulance. DOB issued a violation.	ECB Violation	35157834J	021616CSUMM01			Worker Fall	LIC DEVELOPMENT OWNER, L.P.	Turner Construction Company
2/11/2016	Manhattan	461	WEST 34 STREET	0	1	The Site Safety Manager reported to DOB that a worker fell from a ten foot ladder while descending the ladder with a cup of coffee in his hand. The worker was taken to the hospital for observation.	Call PE/RA/Supervisor			FO	121237009	Worker Fall	34-10 DEVELOPMENT, LLC	ATRIA BUILDERS
2/16/2016	Brooklyn	147	GREEN STREET	0	1	A worker was struck on the head when the load moved while the worker was attempting to dislodge the stuck load.	ECB Violation	38241300X		New Elevator	EA 1177/15	Mechanical Construction Equipment	147 GREEN ST LLC	Eastem Elevator Co,Inc
2/17/2016	Brooklyn	2	NORTH 6 PLACE	0	1	The Site Safety Manager reported to DOB that a worker was struck on the head with a form. The worker was taken to the hospital with leg and neck injuries.	No Action Necessary					Other Construction Related Incidents	2 NORTH 6TH PLACE PROPERTY OWN	
2/17/2016	Manhattan	252	EAST 57 STREET	0	1	The Site Safety manager reported to DOB that a worker injured his foot while descending from a step ladder. The worker went to urgent care.	No Action Necessary					Worker Fall	NEW YORK CITY EDUCATIONAL CONS	
2/18/2016	Brooklyn	415	RED HOOK LANE	0	1	The Site Safety manager reported to DOB that a worker slipped and fell from a ten foot ladder. The worker was taken to the hospital by ambulance.	No Action Necessary					Worker Fall	RED HOOK LANE OWNER LLC	
2/18/2016	Queens	131-07	40 ROAD	0	1	A worker was struck in the back by an unsecured reshore. The worker was taken to the hospital by ambulance. DOB issued violations and a stop work order.	ECB Violation	35165670M				Material Fall	NOT ON FILE	
2/23/2016	Manhattan	99	WALL STREET	0	1	The Site Safety Manager reported to DOB that a worker fell while walking up the stairs and complained of back pain. An ambulance was called.	No Action Necessary					Worker Fall		
2/23/2016	Queens	23-01	42 ROAD	0	1	The Site Safety Manager reported to DOB that was sprayed in the face when the worker hit a fire extinguisher with the material he was moving and it discharged. The worker was taken to the hospital.	No Action Necessary					Other Construction Related Incidents	QPS 23-10 DEVELOPMENT LLC	
2/24/2016	Manhattan	180	WATER STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his toe while unloading steel at the loading dock. The worker transported himself to the hospital.	No Action Necessary					Other Construction Related Incidents	ED 180 WATER LLC	
2/25/2016	Queens	22-22	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his finger while cutting tie with a grinder. The worker was transported to a clinic for stitches.	No Action Necessary					Other Construction Related Incidents		
2/25/2016	Manhattan	1	WEST END AVENUE	0	1	The Site Safety Manager reported to DOB that a worker fell approximately ten feet, when his safety harness failed, while boring steel. The safety harness was not being used according to the manufacturers specifications. DOB issued a violation and stop work order.	ECB Violation	35166055P				Worker Fall	RIVERSIDE CENTER SITE 5 OWNER	
2/27/2016	Manhattan	500	WEST 33 STREET	0	1	A worker injured his back while bending to pick up a railroad tie. The worker was taken to the hospital.	No Action Necessary			NEW BUILDING	121186251-01-NB	Other Construction Related Incidents	NOT ON FILE	TISHMAN CONSTRUCTION CORP
2/29/2016	Brooklyn	1	JOHN STREET	0	1	During scaffold take down operations, a worker, who was tied, off lost his balance and fell backwards on the ninth floor hitting his head. No DOB action was necessary.	No Action Necessary			NEW BUILDING	320594727-01-NB	Worker Fall	BROOKLYN BRIDGE PARK DEVELOPE	MONADNOCK CONSTRUCTION IN

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
2/29/2016	Manhattan	180	WATER STREET	0	1	The Site Safety Manager reported to DOB that a worker's eye became irritated while working on a sprinkler. The worker went to the hospital on his own.	No Action Necessary					Other Construction Related Incidents	EO 180 WATER LLC	
2/29/2016	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker broke his finger yesterday while jumping the cocon system. The worker transported himself to a clinic the next day.	No Action Necessary					Other Construction Related Incidents	BROADWAY 57TH/58TH RETAIL INVE	
2/29/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a surveyor slipped on a poured concrete deck, injuring his shoulder. The surveyor was taken to the hospital. ** TAKEN AS A NOTIFICATION**	No Action Necessary			NEW BUILDING	121184562-01-NB	Worker Fell	VNO 225 WEST 58TH STREET LLC	LEND LEASE (US) CONSTRUCT
3/3/2016	Brooklyn	695	GRAND STREET	0	1	A worker fell from the roof to the first floor during demolition operation. The worker was taken to the hospital. The worker was not wearing fall protection equipment.	No Action Necessary					Worker Fell	695 GRAND STREET HOUSING DEVEL	
3/3/2016	Manhattan	919	3 AVENUE	0	1	An electrician sprained his leg while pushing a spool of wire up a hoist ramp. The site medic called an ambulance. The worker was taken to the hospital.	No Action Necessary					Worker Fell	SL GREEN REALTY CORP.	
3/4/2016	Manhattan	1	7 AVENUE	0	1	The Site Safety Manager reported that a worker fell approximately four feet from a baker scaffold.	ECB Violation	35165423P				Worker Fell	NOT ON FILE	
3/10/2016	Brooklyn	901	MYRTLE AVENUE	0	1	A person who accessed the site, reported to FDNY that a person was trapped in a collapse at the demolition site. No collapse or trapped person was found by FDNY or NYPD. The reporting person was transported to the hospital by ambulance with no obvious injuries.	No Action Necessary			FULL DEMOLITION	321239174-01-DM	Material Fell	901 HOLDINGS LLC	EL JAY GROUP INC
3/11/2016	Manhattan	388	GREENWICH STREET	0	1	The Site Safety Manager reported to DOB that an electrician received an electrical shock while testing a junction box. The worker was transported to the hospital by ambulance.	No Action Necessary			N/A	N/A	Other Construction Related Incidents	388 REALTY OWNER LLC	N/A
3/11/2016	Manhattan	606	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck by a piece of concrete that fell out of an excavator bucket. The worker had not notified the operator of the excavator that he was working within the range of the ongoing excavation work. The worker was taken to the hospital.	ECB Violation	31156924z		NB	121186386-01-NB	Excavation/Soil Work	EE 57TH STREET SOUTH HOLDINGS,	FRANK D VASTA
3/12/2016	Queens	28-30	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker got his finger caught in a drill. The worker was taken to the hospital.	No Action Necessary			NEW BUILDING	420652886-01-NB	Other Construction Related Incidents	LIC DEVELOPMENT OWNER, L.P.	HUDSON MERIDIAN CONSTRUCT
3/14/2016	Manhattan	194	ORCHARD STREET	0	1	The Site Safety Manager reported to DOB that during repair, a plywood fence fell, striking a pedestrian. The pedestrian was taken to the hospital by ambulance.	ECB Violation					Scaffold/Shed/Fence/Shoring/Installation	MB-REEC HOUSTON PROPERTY OWNER	
3/14/2016	Manhattan	21	WEST END AVENUE	0	1	The Site Safety Manager reported to DOB that a worker fell down the stairs while moving pieces of scaffolding. The worker injured his hip and neck. An ambulance transported him to the hospital.	No Action Necessary					Worker Fell	RIVERSIDE CENTER PARCEL 2 BIT	
3/15/2016	Manhattan	172	MADISON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker sustained a back injury while lifting a piece of plywood. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	MADISON 33 OWNER LLC	
3/15/2016	Manhattan	388	GREENWICH STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped on a piece of pencil rod, injuring his back. The worker was transported to the hospital by ambulance.	No Action Necessary					Worker Fell	388 REALTY OWNER LLC	
3/16/2016	Manhattan	501	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that a flagman was struck on the leg by a car. An ambulance transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
3/21/2016	Manhattan	501	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that an electrician received a shock from a branch circuit that was not de-energized. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
3/21/2016	Manhattan	99	WALL STREET	0	1	The Site Safety Manager reported to DOB that a worker's finger was cut when he grabbed a dolly as it tipped while being rolled down a hoist platform ramp. An ambulance was called.	No Action Necessary					Other Construction Related Incidents	99 WALL DEVELOPMENT INC.	
3/21/2016	Queens	28-02	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was struck by a piece of rebar that fell striking his hand during hoist installation. The worker was transported to the hospital by EMS.	ECB Violation	35166489Y				Material Fell		
3/22/2016	Brooklyn	2703	EAST 28 STREET	0	1	A worker's leg was struck by a piece of concrete during demolition operations. An ambulance transported the worker to the hospital.	No Action Necessary					Material Fell	ALEKSEY TENENBAUM	
3/24/2016	Manhattan	600	WEST 58 STREET	0	1	The Site Safety Manager reported to DOB that an electrician walked to a clinic after being struck on his hand hat by a door frame.	No Action Necessary					Material Fell	FALDING, LLC	
3/30/2016	Manhattan	501	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that an electrician's electrocuted when his hand came in contact with a live wire. The electrical equipment was not de-energized before work on the light fixture began. The electrician worked on a light fixture. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
3/31/2016	Manhattan	625	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker pulling a PVR jack wheel, rolled it over his foot while on the street outside the site. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
3/31/2016	Manhattan	211 d	WEST 51 STREET	0	1	A worker fell approximately four feet when he lost his footing while accessing the stair tower of a mast climber. The worker was transported to the hospital by ambulance with fractured hand.	No Action Necessary			CN	237/15	Worker Fell	MTS NY PROPCO, L.P.	
3/31/2016	Brooklyn	265	VAN BRUNT STREET	0	1	A worker fell approximately seven feet from a supported scaffold. The worker was transported to the hospital by EMS.	ECB Violation	35159048R, 35158048Z, 35158075M,35159076Y,35158077X	033116CSSLMM002-033116CSSLMM006	NB	320962231	Worker Fell	267 VANBRUNT REALTY LLC	Cheever Development Corp
3/31/2016	Brooklyn	156	TILLARY STREET	0	1	The Site Safety Manager reported to DOB that a plumber struck and injured his back when he bent down to pick up equipment. The worker went to the hospital on his own.	No Action Necessary					Other Construction Related Incidents	BROOKLYN LW HOTEL ASSOCIATES,	
4/1/2016	Brooklyn	1229	45 STREET	1	0	A worker was fatally injured when an overloaded elevator shaft platform above the worker, fell, striking the worker. The worker into the cellar.	DOB Violation		040116BS1201RV			Worker Fell		
4/1/2016	Manhattan	400	WEST 61 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck by a nail during stripping operations. The manager walked the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	RCB1 NOMINEE LLC	
4/4/2016	Queens	36-14	MAIN STREET	0	1	The Site Safety Manager reported to DOB that a worker stepped on a nail and was taken to a clinic.	No Action Necessary					Worker Fell	134-22 35TH AVE, LLC	
4/4/2016	Queens	37-14	36 STREET	0	1	A worker was injured when a reshore fell, striking the worker on the back. An ambulance was called.	Referred to another Unit/City Agency	35170153K				Material Fell	36 STREET QDP LLC	1 Oak Contracting LLC

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/5/2016	Queens	22-44	JACSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker got dirt in his eye while standing next to a drilling machine. The worker went to the hospital on his own.	No Action Necessary					Other Construction Related Incidents		
4/5/2016	Manhattan	546	WEST 44 STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped on Masonite and landed on his wrist. FDNY transported him to the hospital.	No Action Necessary					Worker Fell		
4/5/2016	Manhattan	207	WEST 79 STREET	0	3	A pedestrian and child were struck when the wind blew over a barrier with a chain-link fence on top of it. The barrier was not filled with water.	ECB Violation					Scaffold/Shed/Fence/Shoring/Installation	207 WEST 79TH STREET LLC	
4/5/2016	Manhattan	180	WATER STREET	0	1	A worker twisted his ankle while exiting a hoist. The foreman transported the worker to the hospital.	No Action Necessary					Worker Fell		
4/5/2016	Manhattan	1107	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker cut his finger while adjusting a bathtub. The worker was transported to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
4/6/2016	Brooklyn	60	TAAFFE PLACE	0	1	While removing plywood from the roof, a worker slipped off a rafter and fell one story. DOB issued violations and a stop work order.	ECB Violation	35180249Y	04061CEGSG01			Worker Fell	BAIS RICHEL TAAFFE INC.	
4/6/2016	Manhattan	233	SPRING STREET	0	1	The Site Safety Manager reported to DOB that a worker's foot was injured when a radiator fell over on the worker. An ambulance transported the worker to the hospital.	No Action Necessary					Material Fell	SOHO AOA OWNER LLC	
4/6/2016	Manhattan	30	EAST 31 STREET	0	1	The Site Safety Manager reported to DOB that grease from equipment splashed into a worker's eye. An ambulance transported him to the hospital. The worker was not wearing protective eye wear.	No Action Necessary					Other Construction Related Incidents	31ST STREET ZEF LLC	
4/7/2016	Brooklyn	333	SCHERMERHORN STREET	0	1	The Site Safety Manager reported to DOB that a worker strained his back while installing windows. The worker was taken to the hospital.	No Action Necessary					Other Construction Related Incidents	HUB ASSOCIATES, LLC	
4/7/2016	Manhattan	55	WEST 17 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger on a metal stud, while installing a shower body. The worker walked to a clinic.	No Action Necessary					Other Construction Related Incidents	55 WEST 17TH STREET PARTNERS L	
4/8/2016	Queens	43-25	HUNTER STREET	0	1	The Site Safety Manager reported to DOB that a worker got a splinter in his hand. The EMT was unable to remove it and sent the worker to a local clinic.	No Action Necessary					Other Construction Related Incidents	43-25 HUNTER II LLC	
4/11/2016	Queens	42-12	28 STREET	0	1	The Site Safety Manager reported to DOB that a worker struck his hand when he tripped over sheetrock. Another worker transported the injured worker to the hospital.	No Action Necessary					Worker Fell	4212 28ST LLC	
4/11/2016	Brooklyn	371	1 STREET	0	1	A worker fell two floors when the floor he was removing gave way. The worker was working outside of the safety rails. DOB issued violations and a stop work order.	ECB Violation	35180358N & 35180359P	041116CEGSG01 & 041116CEGSG02	ALTERATION TYPE 2	340353575-01-EW-OT	Worker Fell	371 1ST STREET LLC	ROUND TOWN CONSTRUCTION
4/11/2016	Brooklyn	120	NASSAU STREET	0	1	The Site Safety Manager reported to DOB that a worker slipping formwork, was struck on the ankle by plywood. An ambulance transported the worker to the hospital.	No Action Necessary					Material Fell	203 JAY ST. ASSOCIATES, LLC	
4/12/2016	Manhattan	175	DELANCEY STREET	0	1	The Site Safety Manager reported to DOB that a worker's hand was cut during formwork. The worker was taken for medical care.	No Action Necessary					Other Construction Related Incidents	SITE 6 DSA OWNER LLC	
4/12/2016	Manhattan	600	WEST 58 STREET	0	1	The Site Safety Manager reported to DOB that a worker's finger got wedged between beams. The worker went to a clinic.	No Action Necessary					Other Construction Related Incidents	FALDING, LLC	
4/12/2016	Manhattan	99	WALL STREET	0	1	The Site Safety Manager reported to DOB that an electrician's hand was scraped by pencil rod. The worker went to the emergency room.	No Action Necessary					Other Construction Related Incidents	99 WALL DEVELOPMENT INC.	
4/14/2016	Bronx	2	ST ANNS AVENUE	0	1	The Site Safety Manager reported to DOB that steel rolled over a worker's foot while the worker was moving the steel by hand. Another worker transported the injured worker to the hospital.	No Action Necessary					Material Fell	NOT ON FILE	
4/14/2016	Manhattan	56	FULTON STREET	0	1	The Site Safety Manager reported to DOB that, while pushing a cart with jacks, a worker's finger was pinched between the cart and re-shore. The worker was transported to the hospital.	No Action Necessary					Other Construction Related Incidents	TERM-FULTON REALTY CORP.	
4/15/2016	Queens	30-02	QUEENS BOULEVARD	0	1	The Site Safety Manager reported to DOB that a worker, stripping concrete formwork, was struck on the shoulder by a shoring post. The worker went to a clinic for a check-up.	No Action Necessary					Material Fell	LIC DEVELOPMENT OWNER, L.P.	
4/15/2016	Manhattan	69	EAST 125 STREET	0	1	A worker twisted his back while installing a hoist cab. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	69 EAST 125TH STREET OWNER LLC	
4/15/2016	Manhattan	600	WEST 58 STREET	0	1	The Site Safety Manager reported to DOB that a speck of concrete fell into a plumber's eye while drilling overhead. After flushing the eye, the worker walked to the hospital.	No Action Necessary					Material Fell	FALDING, LLC	
4/15/2016	Manhattan	55	WEST 17 STREET	0	1	The Site Safety Manager reported to DOB that a worker, using a box knife to cut material, cut his wrist. The worker went to a clinic on his own.	No Action Necessary					Other Construction Related Incidents	55 WEST 17TH STREET PARTNERS L	
4/15/2016	Manhattan	485	7 AVENUE	0	1	The Site Safety Manager reported to DOB that a compressor wheel fell on a workers leg when the worker was moving the compressor and hit the garage fence. The worker was transported to the hospital.	No Action Necessary					Material Fell	485 SEVENTH AVENUE ASSOCIATES	
4/15/2016	Manhattan	1	WALL STREET	0	1	The Site Safety Manager reported to DOB that a worker's eye was injured when the worker cut through electrical conduit pipe that was marked with overspray as not to be cut.	No Action Necessary			N/A	N/A	Other Construction Related Incidents	MP ONE WALL STREET ACQUISITIO	N/A
4/15/2016	Brooklyn	869	FLUSHING AVENUE	0	1	A worker slipped while dismantling a one-frame scaffolding and fell on his head. An ambulance transported him to the hospital.	No Action Necessary					Scaffold/Shed/Fence/Shoring/Installation	NEW YORK CITY HOUSING AUTHORIT	
4/18/2016	Brooklyn	461	DEAN STREET	0	1	The Site Safety Manager reported to DOB that an electrician cut his finger on a piece of metal. Another worker transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
4/18/2016	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a cut hand when the grinder he was using kicked back. The EMT sent the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
4/18/2016	Queens	30-02	QUEENS BOULEVARD	0	1	The Site Safety Manager reported to DOB that a worker, working with rebar, sustained a cut hand when it became caught between rebar. The worker was transported to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents	LIC DEVELOPMENT OWNER, L.P.	
4/18/2016	Queens	69-14	ELIOT AVENUE	1	1	A worker was fatally when they fell off the roof. Another worker was injured. DOB issued violations and a stop work order.	ECB Violation	35180267H 35180268J 35180269L 35180270Z	041816ER06R01, 02, 03 & 04			Worker Fell	KLENCNER, WALDEMAR	Rose General Construction
4/19/2016	Manhattan	551	WEST 21 STREET	0	1	The Site Safety Manager reported to DOB that a worker was hit by a chip while cutting concrete block with a wet saw. An ambulance transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	551 WEST 21ST STREET OWNER LLC	
4/19/2016	Brooklyn	336	FLATBUSH AVENUE EXTENSION	0	1	The Site Safety Manager reported to DOB that a worker cut his finger on a pipe while installing irrigation pipes. The worker walked to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	D C A S	

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
4/19/2016	Bronx	2264	MORRIS AVENUE	0	1	The Site Safety Manager reported to DOB that a concrete worker fell through the foundation wall and SOE while climbing a ladder. The worker was transported to the hospital.	ECB Violation	35174925J		New Building	220447078	Worker Fall	2264 MORRIS AVENUE HOUSING DEV	Nolas Construction
4/20/2016	Brooklyn	86	FLEET PLACE	0	1	The Site Safety Manager reported to DOB that a worker, wearing a safety harness, fell from the ninth floor, sustaining a broken nose and bruises. An ambulance was on site.	No Action Necessary					Worker Fall	RED APPLE 86 FLEET PLACE DEVEL	
4/20/2016	Manhattan	164	EAST 105 STREET	0	1	During demolition operations, a worker was struck in the face by a brick that fell from the floor above. The worker was taken to the hospital.	ECB Violation	35174881R-35174882Z-35174883K		NB	122616801	Material Fall	H.S. VENTURES I, LLC	SUY LEE
4/20/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a carpenter injured his shin when he tripped on a piece of rebar. The on-site medic sent the worker to the hospital for a check-up.	No Action Necessary					Worker Fall	VNO 225 WEST 58TH STREET LLC	
4/20/2016	Manhattan	55	WEST 17 STREET	0	1	The Site Safety Manager reported to DOB that a worker using a track fast gun, struck another worker in the head while lowering the gun to his side. The injured worker was taken to a nearby clinic.	No Action Necessary					Other Construction Related Incidents	55 WEST 17TH STREET PARTNERS L	
4/20/2016	Staten Island	475	SEAVIEW AVENUE	0	1	A worker was seriously injured when hit by the bucket of an excavator. The worker was transported to the hospital.	ECB Violation	35166387L	042016BS02M01			Mechanical Construction Equipment	STATEN ISLAND UNVRST HOSPITAL	
4/21/2016	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his back when he fell approximately forty inches from a scaffold. An ambulance transported the worker to the hospital.	No Action Necessary	N/A	N/A	NB	121328205	Worker Fall	BROADWAY 57TH/58TH RETAIL INVE	Lend Lease (US) Construt
4/21/2016	Manhattan	421	HUDSON STREET	1	0	A worker was fatally injured when struck on the head by a plank during dismantling of a supported scaffold. DOB issued a violation and stop work order.	ECB Violation	35179668K	042116CNETV02	Alt 2	122613092	Scaffold/Shed/Fence/Shoring/Installation	NAME NOT ON FILE	TRIBUTE RESTORATION INC
4/22/2016	Manhattan	80	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker's neck was burned by a hot pipe that fell during demolition. EMS transported the worker to the hospital.	No Action Necessary					Material Fall	MP ONE WALL STREET ACQUISITIO	
4/22/2016	Manhattan	209	WEST 14 STREET	0	1	The Site Safety Manager reported to DOB that a worker tripped on a piece of rebar, injuring his knee. The worker walked to the hospital.	No Action Necessary					Worker Fall	211 WEST 14TH PROPERTY OWNER,	
4/26/2016	Manhattan	50	EAST 79 STREET	0	1	A worker fell off a baker scaffold when the soffit he was cutting down from the ceiling detached, striking the worker. DOB issued violations and stop work order.	ECB Violation	35169001N & 35179669M	042616CNEAC01 & 042616CNETV01	ALTERATION TYPE 2	122675202-01-EW-MH	Worker Fall	MADISON 79 ASSOCIATES INC	GOOD GUYS CONST CORP
4/26/2016	Manhattan	640	5TH AVENUE	0	1	The Site Safety Manager reported to DOB that a pedestrian sustained a small bump on the head when they were struck by a pipe being dismantled from a concrete pump by a worker.	ECB Violation	35166558R/80N	042616BS05MR0102			Material Fall		
4/26/2016	Manhattan	860	WASHINGTON STREET	0	1	The Site Safety Manager reported to DOB that an electrician cut his arm on a metal stud while performing wiring above the ceiling. The foreman transported the injured worker to a local clinic.	No Action Necessary					Other Construction Related Incidents	860 WASHINGTON STREET LLC	
4/28/2016	Manhattan	20	WEST 40 STREET	0	1	The Site Safety Manager reported to DOB that, while removing pieces of angle iron, a worker dropped it on his other hand. The worker was taken to an urgent care facility.	No Action Necessary			NB	121184486	Material Fall	20 WEST 40 BRYANT PARK OWNER L	T.G. NICKEL & ASSOCIATES
4/28/2016	Manhattan	2040	FREDERICK DOUGLAS BOULEVARD	0	1	The Site Safety Manager reported to DOB that a worker cut his finger while using a grinder. An ambulance took him to the hospital.	No Action Necessary					Other Construction Related Incidents	CRESCENT 110 EQUITIES LLC	
4/29/2016	Manhattan	520	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that, during stripping operations, a form work stripping bar punctured a workers arm. The worker was transported to the hospital.	No Action Necessary					Other Construction Related Incidents	WEST 30TH HL LLC	
4/29/2016	Queens	30-02	QUEENS BOULEVARD	0	1	The Site Safety Manager reported to DOB that a worker, carrying form work, dropped a panel on his foot. An ambulance transported the worker to the hospital.	No Action Necessary					Material Fall	LC DEVELOPMENT OWNER, L.P.	
5/2/2016	Manhattan	45	EAST 22 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut foot when the saw he was using kicked back. The worker was taken to the hospital.	No Action Necessary					Other Construction Related Incidents	45 EAST 22ND STREET PROPERTY L	
5/2/2016	Manhattan	21	WEST END AVENUE	0	1	The Site Safety Manager reported to DOB that a worker tripped over plywood and fell injuring his knee. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall	RIVERSIDE CENTER PARCEL 2 BIT	
5/4/2016	Manhattan	10	RIVERSIDE BOULEVARD	0	1	The Site Safety Manager reported to DOB that a worker bruised his leg when he tripped and struck a piece of steel plate. The foreman walked the worker to the hospital.	No Action Necessary					Worker Fall	RCB3 NOMINEE LLC	
5/4/2016	Manhattan	2	PARK PLACE	0	1	The Site Safety Manager reported to DOB that a worker sustained a minor cut when the nylon strap he was using to secure a hoist tower on a truck, popped off striking the worker. The worker was treated by the onsite medic and walked to a clinic on his own.	No Action Necessary					Mechanical Construction Equipment	NOT ON FILE	
5/4/2016	Manhattan	418	LAFAYETTE STREET	0	1	The Site Safety Manager reported to DOB that a worker twisted his ankle while setting up a baker scaffold. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall	NEW YORK UNIVERSITY	
5/5/2016	Manhattan	232	7 AVENUE	0	1	A worker fell through an opening while installing a guard rail around the sheer wall shaft opening. EMS was called. DOB issued a violation.	ECB Violation	35180550N	050516CNEMR01	NB	121040729	Worker Fall	KARMELENA REALTY CO., LLC	FOREMOST CONTRACTING & BU
5/5/2016	Manhattan	239	10 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker fell from the first floor to the basement through an opening in the floor. An ambulance was called.	ECB Violation	35183400L, 351834011, 35183402P, 35183403R, 35165620Y, 35165621X				Worker Fall	VHS 239, LLC	
5/5/2016	Queens	23-01	42 ROAD	0	1	The Site Safety Manager reported to DOB that a worker fractured his ankle while pushing a cart loaded with pipes.	No Action Necessary			NB	4204917	Other Construction Related Incidents	QPS 23-10 DEVELOPMENT LLC	QPS 23-10 DEVELOPER LLC
5/6/2016	Manhattan	99	WALL STREET	0	1	The Site Safety Manager reported to DOB that a worker's foot was injured when a nail he stepped penetrated his boot. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	99 WALL DEVELOPMENT INC.	
5/6/2016	Manhattan	42	WEST 33 STREET	0	1	The Site Safety Manager reported to DOB that a worker's hand was punctured by a nail when he slipped and fell on the site. The worker walked to a clinic for treatment and returned to work.	No Action Necessary					Worker Fall	38-46 WEST 33 STREET, LLC	
5/6/2016	Manhattan	22	THAMES STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his leg while using a skill saw to cut a piece of lumber. An ambulance was called. No DOB enforcement action was necessary.	No Action Necessary					Other Construction Related Incidents	VS 125 LLC	
5/6/2016	Manhattan	20	WEST 40 STREET	0	1	The Site Safety Manager reported to DOB that a worker complained of back pain after falling through a floor opening, from the twenty-fifth floor to the twenty-fourth floor. An ambulance transported him to the hospital. DOB issued a violation.	ECB Violation	35178131X				Worker Fall	20 WEST 40 BRYANT PARK OWNER L	

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/6/2016	Manhattan	1711	1 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker sustained a cut when he pinched his finger while tightening a bolt on a crane. An ambulance transported the worker to the hospital.	No Action Necessary					Mechanical Construction Equipment	1711 LLC	
5/9/2016	Bronx	810	RIVER AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his finger while moving black iron pipe. The foreman drove the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	810 RIVER AVE. HOUSING DEVELOP	
5/9/2016	Queens	22-44	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his wrist while cutting a piece of rebar. First aid was rendered on-site and an ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	G & M REALTY, L.P.	
5/9/2016	Queens	43-25	HUNTER STREET	0	1	A worker was struck in the leg by a concrete bucket when it shifted in the container, where the worker was cleaning it. The worker was transported to a hospital with a broken leg. DOB issued a violation and partial stop work order.	ECB Violation	35179800Z	050916CNERIV501	NEW BUILDING	420605893-01-NB	Material Fall	43-25 HUNTER II LLC	HUNTER GC LLC
5/10/2016	Brooklyn	94	NORTH 13 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his hand when the grinder he was using to cut an aluminum beam kicked back. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	WYTHE BERRY LLC	
5/14/2016	Brooklyn	272	BRIGHTON BEACH AVENUE	0	1	A pedestrian entered the construction site through an open fence and fell into the cellar through an unprotected floor opening. The pedestrian was transported to the hospital. DOB issued a violation and stop work order.	ECB Violation	35168918K	051416CERMT01			Other Construction Related Incidents		
5/16/2016	Manhattan	400	WEST 61 STREET	0	1	The Site Safety Manager reported to DOB that a worker stepped on a nail and was transported to the hospital for treatment.	No Action Necessary					Other Construction Related Incidents	RCB1 NOMINEE LLC	
5/16/2016	Brooklyn	90	FURMAN STREET	0	1	A worker twisted his ankle when a construction fence blew over. The foreman transported the worker to the hospital. DOB issued a violation and stop work order.	ECB Violation	351826667, 35182667X				Scaffold/Shed/Fence/Shoring/Installation	BROOKLYN BRIDGE PARK DEVELOPME	
5/17/2016	Manhattan	1	7 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker struck his finger with a hammer. On-site medic transported worker to the clinic across the street.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
5/18/2016	Brooklyn	1	FLATBUSH AVENUE	0	1	Site Safety Manager reported to DOB that grout splashed in a workers face. The worker was wearing eye protection. The worker was taken to urgent care.	No Action Necessary			NEW BUILDING	320913703-01-NB	Other Construction Related Incidents	ONE FLATBUSH AVENUE PROPERTY L	EARTH STRUCTURES, INC
5/18/2016	Manhattan	1150	ST NICHOLAS AVENUE	0	1	A worker fell from the sixth floor to the fifth floor while removing the temporary platform built over a riser shaft. The worker was wearing a harness but was not tied off. An ambulance transported the worker to the hospital. DOB issued a violation and stop work order.	ECB Violation	35182673M, 35182674Y				Worker Fall	TRUSTEES COLUMBIA UNIV	
5/18/2016	Manhattan	143	FULTON STREET	0	1	A worker was splashed with grout when the hose on the pump being used to grout caissons, ruptured. The pressure of the hose rupture blew off the worker's eye and ear protection. The worker was taken to the hospital. DOB issued a violation.	ECB Violation	35179925M	051816CNER01	NEW BUILDING	121193467-01-FO	Excavation/Soil Work	143 FULTON STREET DEVELOPMENT	ZDG LLC
5/18/2016	Manhattan	500	WEST 33 STREET	0	1	The Site Safety Manager reported to DOB that a worker fell off a scaffold. The worker was taken to the hospital. DOB issued a violation.	ECB Violation	35158296X	051816CSSUMM01	NB	121186251	Worker Fall	NOT ON FILE	Tishman Construction Corp
5/18/2016	Manhattan	533	WEST 52 STREET	0	1	The Site Safety Manager reported to DOB that an electrician cut his arm while using a knife to remove insulation from wires near a panel. The on-site medic transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	NYC HPD	
5/18/2016	Queens	44-26	PURVES STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his back while unloading windows from a truck. An ambulance was called.	No Action Necessary					Other Construction Related Incidents		
5/20/2016	Queens	22-44	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his hand while installing rebar. The worker went to the hospital.	No Action Necessary					Other Construction Related Incidents	G & M REALTY, L.P.	G & M REALTY L.P
5/20/2016	Manhattan	600	WEST 58 STREET	0	1	The Site Safety Manager reported to DOB that a worker got his finger caught between the metal gates he was moving down a ramp. The worker walked to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	FALDING, LLC	
5/23/2016	Brooklyn	2676	LINDEN BOULEVARD	0	1	The Construction Manager reported to DOB that a worker was burned during tar operations when a pipe came loose burning the worker's hands and face. An ambulance transported the worker to the hospital. At the time of inspection, DOB observed no violating conditions. No DOB action was necessary.	No Action Necessary			Construction	340130904	Other Construction Related Incidents	NYC HOUSING AUTHORITY	APS Contractors Inc.
5/23/2016	Manhattan	104	HAVEN AVENUE	0	1	The Site Safety Manager reported to DOB injured his knee when he stumbled on the floor finish protection. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall	THE TRUSTEES OF COLUMBIA UNIVE	
5/23/2016	Manhattan	56	LEONARD STREET	0	1	The Site Safety Manager reported to DOB that a plumber cut his finger on a metal stud while installing copper pipe. The worker took himself to a clinic.	No Action Necessary					Other Construction Related Incidents		
5/23/2016	Staten Island	155	RICHMOND TERRACE	0	1	The Site Safety Manager reported to DOB that injured his back while preparing a load to be lifted by a crane. The foreman transported the worker to a clinic.	No Action Necessary					Other Construction Related Incidents	NEW YORK CITY	
5/24/2016	Brooklyn	38	VANDERBILT AVENUE	0	1	The site watchman was injured when the gate he was opening came off its track and fell. DOB issued a violation.	ECB Violation	35179930R	052416CNER01	NEW BUILDING	320513752-01-NB	Scaffold/Shed/Fence/Shoring/Installation	NAVY GREEN TOWNHOUSES LLC	L & M BUILDERS GROUP LLC
5/24/2016	Manhattan	180	WATER STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger with a blade. The worker transported himself to the hospital for treatment.	No Action Necessary					Other Construction Related Incidents	EO 180 WATER LLC	
5/24/2016	Manhattan	435	EAST 30 STREET	0	1	The Site Safety Manager reported to DOB that an iron worker dropped a piece of steel on his foot. The worker went to the hospital after completing the work day.	No Action Necessary					Material Fall	NYU HOSPITALS CENTER	
5/25/2016	Queens	43-25	HUNTER STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his hand when the drill he was using slipped. The on-site medic treated the worker. The worker went to the hospital for treatment.	No Action Necessary					Other Construction Related Incidents	43-25 HUNTER II LLC	
5/25/2016	Manhattan	56	LEONARD STREET	0	1	The Site Safety Manager reported to DOB that an electrician injured his hand while using a drill. The worker was treated by the on-site medic and sent to a clinic.	No Action Necessary					Other Construction Related Incidents	56 LEONARD LLC	
5/26/2016	Brooklyn	333	SCHERMERHORN STREET	0	1	The Site Safety Manager reported to DOB that a plumber injured his shoulder when he tripped and fell while walking down the stairs. An ambulance transported the plumber to the hospital.	ECB Violation	35182770Y	052616BS02JR02			Worker Fall	HUB ASSOCIATES, LLC	
5/26/2016	Queens	133-14	41 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker fell approximately six feet from a supported scaffold while painting the facade. An ambulance transported the worker to the hospital. DOB issued a violation.	ECB Violation	35158334H	052601CSSUMM01	NB	410040398	Worker Fall	NAN SHAN LOCAL DEVELOPMENT COR	MC Gowan Builders Inc

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
5/27/2016	Manhattan	115	DELANCY STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his shoulder while carrying a piece of re-shore. The worker walked to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
5/27/2016	Manhattan	1681	3 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker broke his finger while setting formwork.	No Action Necessary					Other Construction Related Incidents	95TH AND THIRD LLC	
5/27/2016	Manhattan	56	LEONARD STREET	0	1	The Site Safety Manager reported to DOB that a worker's lip was struck when the worker closed his toolbox. The worker walked to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	56 LEONARD LLC	
5/27/2016	Manhattan	860	WASHINGTON STREET	0	1	The Site Safety Manager reported to DOB that worker's leg was cut when he lost his balance while bending forward while using a grinder to grind concrete. The worker was transported the hospital for treatment.	No Action Necessary					Other Construction Related Incidents	860 WASHINGTON STREET LLC	
5/31/2016	Manhattan	375	PEARL STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his finger while unloading a truck. The worker walked to the hospital for x-rays and returned to work.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
6/2/2016	Manhattan	533	WEST 52 STREET	0	1	The Site Safety Manager reported to DOB that a mason cut his arm while using a grinder. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	525 WEST 52 PROPERTY OWNER LLC	
6/2/2016	Manhattan	237	EAST 34 STREET	0	1	The Site Safety Manager reported to DOB that was struck in the face when a glass panel slipped from his hand during window installation. An ambulance transported the worker to the hospital.	No Action Necessary					Material Fall	237 PARTNERS LLC	
6/2/2016	Manhattan	115	DELANCY	0	1	The Site Safety Manager reported to DOB that a worker cut his arm on a small piece of metal and went to the doctor's office for treatment.	No Action Necessary					Other Construction Related Incidents		
6/3/2016	Brooklyn	180	MYRTLE AVENUE	0	1	The Site Safety Manager reported to DOB that a worker sustained a broken foot when a large sheet of glass fell on his foot. The worker was carrying the glass sheet with suction cups when he lost his balance. An ambulance transported the worker to the hospital.	No Action Necessary					Material Fall	RED APPLE 180 MYRTLE AVENUE DE	
6/3/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker cut his elbow while making a cage out of rebar. The worker transported himself to a clinic.	No Action Necessary					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
6/3/2016	Manhattan	233	PARK AVENUE SOUTH	0	1	The Site Safety Manager reported to DOB that an electrician injured his ribs when he mis-stepped and fell while descending a ladder. The foreman transported the worker to the hospital.	No Action Necessary					Worker Fall	225 FOURTH LLC	
6/6/2016	Staten Island	155	RICHMOND TERRACE	0	1	The Site Safety Manager reported to DOB that a worker caught his finger between rebar during rebar installation. The foreman took the worker to the doctor's office.	No Action Necessary					Other Construction Related Incidents	NEW YORK CITY	
6/6/2016	Queens	42-14	CRESCENT STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his elbow on a metal stud while walking by it. The worker was taken to the hospital for treatment.	No Action Necessary					Other Construction Related Incidents	TOKA,	
6/6/2016	Queens	27-19	44 DRIVE	0	1	The Site Safety Manager reported to DOB that a carpenter injured his back when he fell from a ladder. The worker was ascending the ladder with a piece of 2X4 wood and fell approximately four feet. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall	NAS INTERNATIONAL	
6/6/2016	Manhattan	606	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker's finger was cut when the re-bar the worker was prying, slipped forward. The worker went to a clinic for stitches.	No Action Necessary					Worker Fall		
6/6/2016	Manhattan	500	WEST 33 STREET	0	1	The Site Safety Manager reported to DOB that an iron worker was struck on the ankle by a pipe that rolled off a cart that a plumber was bringing down a ramp. An ambulance transported the iron worker to the hospital.	No Action Necessary					Material Fall	NOT ON FILE	
6/6/2016	Manhattan	1230	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker bent down and struck his head on a scaffold frame. The worker was sent to the doctor for treatment.	No Action Necessary					Other Construction Related Incidents	ROCKEFELLER UNIVERSITY	
6/7/2016	Manhattan	1681	3 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker pinched his thumb between pieces of re-bar and walked to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	95TH AND THIRD LLC	
6/7/2016	Manhattan	212	5 AVENUE	0	1	The Site Safety Manager was reported to DOB that a worker twisted his ankle when he lost his balance while descending an A-frame ladder and fell from the third or fourth rung. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall	212 FIFTH AVENUE VENTURE LLC	
6/7/2016	Manhattan	228	EAST 28 STREET	0	1	The Site Safety Manager reported to DOB that a worker fell off a dump truck while ascending the truck's ladder. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall	NYC HOUSING AUTHORITY	
6/7/2016	Manhattan	260	WEST 40 STREET	0	1	The Site Safety Manager reported to DOB that a carpenter's co-worker sustained a cut hand while assisting the carpenter in cutting a 2X4 piece of wood. An ambulance was called.	No Action Necessary					Other Construction Related Incidents	PORT 40TH PARKING CORP	
6/7/2016	Manhattan	485	7 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was injured when a portion of the second floor collapsed. The worker was transported to the hospital with minor injuries.	ECB Violation	3518288X / 87H	067016BS05MR01 / 02			Material Fall		
6/7/2016	Manhattan	99	CHURCH STREET	0	1	The Site Safety Manager reported to DOB that an electrical worker injured his back. An ambulance transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
6/8/2016	Manhattan	56	FULTON STREET	0	1	The Site Safety Manager reported to DOB that a worker's thumb was caught between re-shores. The worker went to the hospital for treatment.	No Action Necessary					Material Fall	TERM-FULTON REALTY CORP.	
6/8/2016	Queens	42-60	CRESCENT STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his knee while descending a ladder. An ambulance transported him to the hospital.	No Action Necessary					Worker Fall	RDG-STONECUTTER 43RD AVE OWNER	
6/9/2016	Manhattan	524	EAST 74 STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a cut to the forehead when he fell forward after tripping on a piece of wood. The foreman walked him to a clinic.	No Action Necessary					Worker Fall	CITY UNIVERSITY CONSTRUCTION F	
6/9/2016	Manhattan	172	MADISON AVENUE	0	1	The Site Safety Manager reported to DOB that debris blew into a worker's eye while he was drilling a bracket in an elevator shaft. The worker transported himself to the hospital.	No Action Necessary					Other Construction Related Incidents	MADISON 33 OWNER LLC	
6/9/2016	Manhattan	1681	3 AVENUE	0	1	The Site Safety Manager reported to DOB that an electrician cut his arm on a piece of re-bar. The electrician walked to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	95TH AND THIRD LLC	
6/10/2016	Manhattan	42	WEST 33 STREET	0	1	The Site Safety Manager reported to DOB that a worker twisted his ankle when he slipped and fell through the rebar during a concrete pour. The foreman took him to a clinic.	No Action Necessary					Worker Fall	38-46 WEST 33 STREET, LLC	

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/10/2016	Manhattan	530	EAST 74 STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped and fell backward while carrying material. A co-worker took him to the hospital.	No Action Necessary					Worker Fall	CITY UNIVERSITY CONSTRUCTION F	
6/10/2016	Manhattan	89	SOUTH STREET	0	1	The Site Safety Manager reported to DOB that a worker twisted his ankle when he tripped on the floor while carrying a box of coffee. A co-worker took him to the hospital.	No Action Necessary					Worker Fall		
6/13/2016	Brooklyn	276	LIVINGSTON STREET	0	1	The Site Safety Manager reported to DOB that a worker struck his head when he fell approximately seven to eight feet during formwork. The worker was not wearing a harness. A co-worker walked the worker to a clinic.	ECB Violation	35178975X				Worker Fall	300 LIVINGSTON LLC	
6/13/2016	Queens	43-25	HUNTER STREET	0	1	The Site Safety Manager reported to DOB that worker injured his ankle when he tripped over a cable of hand tools. The worker was sent to the hospital for a check-up.	No Action Necessary					Worker Fall	43-25 HUNTER II LLC	
6/14/2016	Queens	50-51	98 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his wrist when he fell off a ladder. An ambulance transported him to the hospital.	ECB Violation	35178532R / 35178533Z / 35178534K	061416BS04WR01/02/03			Worker Fall	NYC SCHOOL CONSTRUCTION AUTHOR	
6/14/2016	Manhattan	7	WEST 21 STREET	0	1	A worker fell from an A-frame ladder when he overreached while installing a track for an HVAC unit. An ambulance transported the worker to the hospital.	ECB Violation	35196150K/35182899P / 35196151M	061416BS09MR01 / 02 / 03			Worker Fall	7 WEST 21 LLC	
6/14/2016	Manhattan	53	WEST 53 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his finger while moving a scaffold frame. The on-site medic treated the worker and walked him to a doctor's office.	No Action Necessary					Other Construction Related Incidents	THE MUSEUM OF MODERN ART	
6/14/2016	Manhattan	33	BOND STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his finger during crane operations. An ambulance transported the worker to the hospital.	No Action Necessary					Mechanical Construction Equipment	LYNNE SMILOW TRUSTEE	
6/14/2016	Manhattan	274	MADISON AVENUE	0	1	A pedestrian was struck by a piece of wood from a sidewalk shed during scaffold dismantling. A plank from the scaffold came loose while it was being lowered to the sidewalk shed. It dislodged a plank from the shed to break, striking the pedestrian in the leg. The pedestrian was taken to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	35158381K - 35158382M	060416CSSJAH01 - 060416CSSJAH02	Alt	121098677	Scaffold/Shed/Fence/Shoring/Installation	274 MADISON CO	Xinos Construction Corp
6/14/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker sustained a cut arm when he tripped while walking down a ramp and fell against a sheet of metal. The on-site medic treated the worker but the worker went to the hospital later.	No Action Necessary					Worker Fall	VNO 225 WEST 58TH STREET LLC	
6/15/2016	Brooklyn	152	MANHATTAN AVENUE	0	1	A worker fell approximately twelve feet, sustaining a head injury, when he lost his footing while installing plywood. The worker fell through a floor opening to the floor below. The worker was transported to the hospital. No DOB action was necessary.	No Action Necessary			NEW BUILDING	321066760-01-NB	Worker Fall	MESEROLE HUB LLC	Y.N.H. CONSTRUCTION INC
6/16/2016	Manhattan	50	WEST STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger while cutting zip ties with a knife. The foreman transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	50 WEST DEVELOPMENT LLC	
6/17/2016	Manhattan	100	WEST 125 STREET	0	1	A pedestrian was injured when an unsecured construction fence fell striking the pedestrian and a vehicle. The injured pedestrian was transported to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	35178546H, 35178547J				Scaffold/Shed/Fence/Shoring/Installation	125TH & LENOX OWNER LLC	
6/17/2016	Manhattan	250	SOUTH STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a back injury when struck by a re-shore frame that fell from a stack of re-shores. An ambulance was called. DOB issued a violation and stop work order.	ECB Violation	35196161X				Material Fall	NOT ON FILE	
6/17/2016	Manhattan	688	BROADWAY	0	1	The Site Safety Manager reported to DOB that, during stripping operations, a dropped piece of 2x4 wood, pushing his hand against rebar. The worker went to a clinic for a check-up.	No Action Necessary					Other Construction Related Incidents	DOWNTOWN RE HOLDINGS LLC	
6/18/2016	Manhattan	2230	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker fell approximately seven feet off a ladder. An ambulance transported the worker to the hospital.	No Action Necessary			NEW BUILDING	121186590-01-NB	Worker Fall	2228-2236 BROADWAY LLC	NEW LINE STRUCTURES & DEV
6/20/2016	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a carpenter injured his knee when he tripped while carrying materials during stripping operations. The on-site medic sent the carpenter for x-rays.	No Action Necessary					Worker Fall	THE NEW YORK AND PRESBYTERIAN	
6/20/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker lost a fingernail while storing a piece of equipment in a wooden box.	No Action Necessary					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
6/21/2016	Manhattan	105	WEST 28 STREET	0	1	Site Safety Manager reported to DOB that, while moving a water tank, a worker's arm was pinned between the excavator bucket and the steel water tank. The worker was taken to the hospital. DOB issued a violation.	ECB Violation	35175147R		New Building	121184529	Mechanical Construction Equipment	LSG 105 WEST 28TH LLC	Flintlock Construction Services LLC
6/21/2016	Manhattan	175	DELANCEY STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped while ascending a ladder and fell from the fourth floor to the third floor. The worker was taken to the hospital.	No Action Necessary					Worker Fall	SITE 6 DSA OWNER LLC	
6/21/2016	Queens	26-10	JACKSON AVENUE	0	1	A worker sustained an injured leg when the horses holding steel rebar was bumped causing the steel to fall on the worker. The injured worker was transported to the hospital.	ECB Violation					Material Fall	LIC DEVELOPMENT OWNER, LP.	
6/22/2016	Manhattan	180	WATER STREET	0	1	The Site Safety Manager reported to DOB that a worker stepped on a nail. The nail penetrated his shoe and punctured his foot. The on-site medic took the worker to a clinic.	No Action Necessary					Other Construction Related Incidents	EO 180 WATER LLC	
6/22/2016	Queens	41-29	24 STREET	0	1	The Site Safety Manager reported to DOB that a worker tripped on the safety cable and netting, and fell as he was going through the building window, from the scaffold. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall		
6/23/2016	Manhattan	45	EAST 60 STREET	0	1	The Site Safety Manager reported to DOB that a worker using a circular saw cut his leg. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	41-45 PROPERTY OWNER, LLC	
6/23/2016	Brooklyn	620	FULTON STREET	0	1	The Construction Manager reported to DOB that a worker injured his ankle when he fell off a truck while he was rigging equipment. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall	THE NEW YORK HOTEL TRADES COUN	
6/23/2016	Brooklyn	10	JAY STREET	0	1	The Site Safety Manager reported to DOB that a worker fell from an A-frame ladder and was hit on the floor by the foreman. An ambulance transported the worker to the hospital.	ECB Violation	35183015P, 35183016R				Worker Fall	SAFDI PLAZA REALTY INC	
6/23/2016	Bronx	1544	BOONE AVENUE	0	1	A worker using a pallet jack bumped into another worker. The struck worker was taken to the hospital with rib pain. No DOB action was necessary.	No Action Necessary	N/A	N/A	NB	22015166	Mechanical Construction Equipment	SEDGWICK MATERIALS INC.	Monadnock

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
6/24/2016	Brooklyn	289	HEMLOCK STREET	0	1	The party wall was compromised with vertical and horizontal cracks due to construction at the adjacent property. The work taking place was not permitted. One injured resident was transported to the hospital. DOB issued a violation, a stop work order, and a vacate.	DOB Violation		06241ICE01R1GS			Other Construction Related Incidents	ALEXANDER, ERNEST W	
6/24/2016	Manhattan	1	7 AVENUE	0	1	The Site Safety Manager reported to DOB that a taper injured his hand when he fell off a pair of stilts. The foreman took him to the hospital.	No Action Necessary					Worker Fall	NOT ON FILE	
6/24/2016	Manhattan	217	WEST 57 STREET	0	1	A worker was struck in the knees by a turnbuckle that snapped while installing a column. An ambulance transported the worker to the hospital.	ECB Violation	35183027M				Other Construction Related Incidents	BROADWAY 57TH/58TH RETAIL INVE	
6/27/2016	Brooklyn	2	NORTH 6 PLACE	0	1	The Site Safety Manager reported to DOB that a worker injured his back when he fell off an A-frame ladder. An ambulance was called.	No Action Necessary					Worker Fall	2 NORTH 6TH PLACE PROPERTY OWN	
6/28/2016	Brooklyn	286	ASHLAND PLACE	0	1	The Site Safety Manager reported to DOB that a worker injured his leg when he dropped a crate of glasses while transferring the crate from a truck to an A-frame. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	20 LAFAYETTE LLC	
6/28/2016	Manhattan	180	WATER STREET	0	1	The Site Safety Manager reported to DOB that a worker twisted his knee when he stepped on a piece of wood while moving a pallet jack. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall	EO 180 WATER LLC	
6/29/2016	Queens	47-40	CENTER BOULEVARD	0	1	The company Safety Director reported to DOB that a worker was struck by a piece of shoring when it fell approximately three and a half feet, while another worker was attaching netting to a guardrail above the injured worker. An ambulance transported the worker to the hospital.	No Action Necessary					Scaffold/Shed/Fence/Shoring/Installation	NYS PARKSAREC & HISTORIC	
6/29/2016	Queens	30-02	QUEENS BOULEVARD	0	1	The Site Safety Manager reported to DOB that a worker caught his finger between form panels during stripping operations. The worker went to the hospital and returned to work.	No Action Necessary					Other Construction Related Incidents	LC DEVELOPMENT OWNER, LP.	
6/29/2016	Manhattan	68	CHARLTON STREET	0	1	The Site Safety Manager reported to DOB that sustained a cut while grinding a piece of steel that bounced and struck him in the face. The worker went to the hospital in a cab.	No Action Necessary					Other Construction Related Incidents	68 & 74 CHARLTON STREET COMPAN	
6/29/2016	Manhattan	2	PKE STREET	0	1	The Site Safety Manager reported to DOB that a truck driver was struck on his back by the truck's trunk. An ambulance transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	TWO PKE LLC	
6/29/2016	Bronx	432	EAST 162 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck on the foot by a block that fell during masonry work. The worker did not report the injury but went to the doctor on his own and reported the injury the next day.	No Action Necessary					Material Fall	ELTON CROSSING HOUSING DEVELOP	
6/30/2016	Brooklyn	1501	VOORHIES AVENUE	0	1	The Site Safety Manager reported that a worker banged his finger and complained of pain. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	SHEEPSHEAD BAY ROAD OWNER, LLC	
6/30/2016	Brooklyn	60	FURMAN STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger and called an ambulance but did not report it to the Site Safety Manager. The ambulance did not transport the worker. The worker went to the hospital in a friend's car.	No Action Necessary					Other Construction Related Incidents	BROOKLYN BRIDGE PARK DEVELOPME	
6/30/2016	Manhattan	160	LEROY STREET	0	1	The Site Safety Manager reported to DOB that a worker smashed his finger with a sledge hammer. The foreman escorted the worker to the hospital in a cab.	No Action Necessary					Other Construction Related Incidents	160 LEROY LLC	
6/30/2016	Manhattan	2040	FREDRICK DOUGLAS BOULEVARD	0	1	The Site Safety Manager reported to DOB that a worker's arm was cut by a metal stud while the worker was walking by a mini container. A co-worker took the injured worker to a clinic.	No Action Necessary					Other Construction Related Incidents	CRESCENT 110 EQUITIES LLC	
6/30/2016	Manhattan	212	5 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his hand when he grabbed a metal duct to recover his balance after having lost his balance while searching his tool box for tools. The worker went to the doctor's office for treatment.	No Action Necessary					Worker Fall	212 FIFTH AVENUE VENTURE LLC	
6/30/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker sprained his ankle when he tripped over a rebar mat. The worker went to a clinic for a check-up.	No Action Necessary					Worker Fall	VNO 225 WEST 58TH STREET LLC	
6/30/2016	Manhattan	551	10 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker's arm was cut when the grinder he was using on the ceiling kicked back. The worker walked to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
7/1/2016	Manhattan	145	CLINTON STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck on the head when a post fell during stripping operations. An ambulance transported the worker to the hospital.	No Action Necessary					Material Fall	HOUSING PRESERVATION & DEVELOP	
7/1/2016	Staten Island	155	RICHMOND TERRACE	0	1	The Site Safety Manager reported to DOB that a carpenter dropped a piece of plywood on his foot. The foreman took the worker to the doctor.	No Action Necessary					Material Fall	NEW YORK CITY	
7/2/2016	Queens	41-22	24 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his finger on a metal panel. The injury occurred on a closed worksite. Another worker transported the injured worker to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	LC 41-18 24TH STREET, LLC	
7/5/2016	Staten Island	155	RICHMOND TERRACE	0	1	The Site Safety Manager reported to DOB that a worker injured his ankle and was transported to a clinic for treatment.	No Action Necessary					Worker Fall	NEW YORK CITY	
7/5/2016	Manhattan	388	GREENWICH STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a broken leg during movement of a material box. The worker was transported to the hospital by ambulance.	ECB Violation	35195876P	070516ES01MR01			Material Fall		
7/5/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker was struck on the head when a section of form work tipped over during loading of a truck. The worker was transported to the hospital.	No Action Necessary					Material Fall	VNO 225 WEST 58TH STREET LLC	
7/5/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker injured his hand when the formwork he was carrying slipped. The worker transported himself to the hospital.	No Action Necessary					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
7/5/2016	Manhattan	1107	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker was injured when a piece of sheetrock fell while he was loading it on an A-frame. The worker was treated and released at the hospital.	No Action Necessary					Material Fall	NOT ON FILE	
7/5/2016	Brooklyn	325	KENT AVENUE	0	1	The Site Safety Manager reported to DOB that a worker slipped on a staircase injuring his head and shoulder. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall	325 KENT LLC	
7/5/2016	Brooklyn	178	COURT STREET	0	1	A worker slipped and fell through the deck landing while installing O Decking. The worker was treated for lacerations to the head and released from the hospital. The site had all safety measures in place.	No Action Necessary			NB	320626596-01-NB	Worker Fall	178 COURT STREET, LLC	DYNATEC CONTRACTING INC

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/8/2016	Bronx	432	EAST 162 STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a cut knee when the grinder he was using kicked back. The worker was transported to the hospital.	No Action Necessary					Other Construction Related Incidents	ELTON CROSSING HOUSING DEVELOP	
7/8/2016	Manhattan	1	MAIN STREET	0	1	The Project Manager reported to DOB that a worker injured his leg while unloading a truck. The worker was transported to the hospital by ambulance.	No Action Necessary					Material Fall	NYS URBAN DEVELOPMENT	
7/8/2016	Manhattan	1	WEST END AVENUE	0	1	The Site Safety Manager reported that a worker was struck by a ladder when it was hit by another worker. The injured worker was transported to the hospital by ambulance.	No Action Necessary					Material Fall	RIVERSIDE CENTER SITE 5 OWNER	
7/8/2016	Manhattan	1681	3 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker walked into a controlled access area and was struck on the hand by a small piece of metal. The worker was transported to the hospital by ambulance.	No Action Necessary					Material Fall	95TH AND THRD LLC	
7/11/2016	Queens	43-25	HUNTER STREET	0	1	The Site Safety Manager reported to DOB that a plumber fell while descending a ladder and twisted his knee. The medic on-site called an ambulance to transport him to the hospital.	No Action Necessary					Worker Fall	43-25 HUNTER II LLC	
7/11/2016	Manhattan	56	LEONARD STREET	0	1	The Site Safety Manager reported to DOB that a worker's knee gave out when he stood up after sanding a floor. The worker was transported to the hospital.	No Action Necessary					Worker Fall	NOT ON FILE	
7/11/2016	Manhattan	401	9 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker broke his leg when he fell exiting an Excavator. The worker was transported to the hospital by ambulance.	No Action Necessary					Worker Fall	BOP NE LLC	
7/11/2016	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker sustained a cut arm while unloading metal studs. The worker walked to a clinic for treatment and returned to work.	No Action Necessary					Other Construction Related Incidents	THE NEW YORK AND PRESBYTERIAN	
7/12/2016	Brooklyn	1460	FULTON STREET	0	1	A worker fell from the third floor to the second floor when he stepped onto a floor joist that broke. The worker was transported to the hospital with minor injuries.	ECB Violation	35197257P	071216ER03RJ02	ALTERATION TYPE 1	321063914-01-EQ-FN	Worker Fall	PARTNERS ON FULTON LLC	WATERFRONT PROPERTY MANA'
7/12/2016	Brooklyn	550	VAVDERBILT AVENUE	0	1	The Site Safety Manager reported to DOB that a worker twisted his ankle on the sidewalk curb. The worker was transported to the hospital.	No Action Necessary					Worker Fall		
7/12/2016	Manhattan	100	EAST END AVENUE	0	1	The Site Safety Manager reported to DOB that a worker dropped a piece of metal on his foot. The worker reported the injury a couple of hours later and an ambulance was called.	No Action Necessary					Material Fall	THE CHAPIN SCHOOL LTD	
7/12/2016	Queens	131-07	40 ROAD	0	1	The Site Safety Manager reported to DOB that a worker reported today that he injured his back on Friday while using a jack hammer. The worker transported himself to the hospital after work.	No Action Necessary					Mechanical Construction Equipment		
7/13/2016	Manhattan	591	3 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his finger while tightening a bolt. The worker walked to a clinic for treatment and returned to work.	No Action Necessary					Other Construction Related Incidents	587-91 THRD OWNER LLC	
7/13/2016	Manhattan	281	5 AVENUE	0	1	A pedestrian was struck by a fence panel during the fence installation. The pedestrian was transported to the hospital.	ECB Violation	35196875H	071316CNEAC01	NEW BUILDING	121193136-01-EQ-FN	Scaffold/Shed/Fence/Shoring/Installation	VICTOR NOMAD LLC	LEND LEASE (US) CONSTRUCT
7/13/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	A worker cut his finger on a piece of metal during re-bar operations. The worker walked to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
7/13/2016	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker got concrete in his eye. The on-site medic washed out the eye and the worker walked to the hospital for further treatment.	No Action Necessary					Other Construction Related Incidents	THE NEW YORK AND PRESBYTERIAN	
7/14/2016	Manhattan	11	EAST 31 STREET	0	1	The Site Safety Manager reported to DOB that an electrician fell from a ladder and scrapped his back. The electrician went to his doctor for treatment.	No Action Necessary					Worker Fall	AYYA HOTEL LLC	
7/14/2016	Manhattan	210	EAST 39 STREET	0	1	The Site Safety Manager reported to DOB that a concrete worker twisted his ankle. The worker took a taxi to a clinic for treatment.	No Action Necessary					Worker Fall	CB TARTER PROPERTY LLC	
7/14/2016	Manhattan	435	WEST 31 STREET	0	1	A worker dropped a piece of sheetrock on his foot. The worker was transported to the doctor for x-rays.	No Action Necessary					Material Fall	BOP MW RESIDENTIAL MARKET LLC	
7/15/2016	Bronx	530	EXTERIOR STREET	0	1	The Site Safety Manager reported to DOB that a worker's hand was pinched between a lintel and brick sill. The worker was taken to the hospital.	No Action Necessary					Other Construction Related Incidents	EAST 149TH REALTY CORP	
7/16/2016	Manhattan	20	EAST END AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was struck by sheetrock that fell when he lost his balance while moving the sheetrock on an A-frame. The worker was transported to the hospital.	No Action Necessary					Material Fall	20 EEA PARTNERS LLC	
7/18/2016	Queens	131-07	40 ROAD	0	1	The Site Safety Manager reported to DOB that a plumber provided a doctor's note today after sustaining a cut on his cheek on Friday while installing a section of pipe. The worker went to the hospital on Sunday.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
7/18/2016	Manhattan	31-07	20 AVENUE	0	1	The Construction Superintendent reported to DOB that a worker cut his finger with a circular saw. An ambulance was called.	No Action Necessary					Other Construction Related Incidents		
7/18/2016	Manhattan	1681	3 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker injured his eye when he struck a cross brace while walking under form work. The worker walked to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	95TH AND THRD LLC	
7/18/2016	Manhattan	101	BARCLAY STREET	0	1	A worker was struck when the ceiling dislodged during demolition operations. The worker was transported to the hospital.	ECB Violation	35196834L	071816ER01SC01	ALTERATION TYPE 2	122782612-01-EW-OT	Material Fall	4101 AUSTIN BOULEVARD CORPORAT	VERICON CONSTRITION CO LLC
7/19/2016	Manhattan	2040	8 AVENUE	0	1	The Site Safety reported to DOB that a worker twisted his ankle when he tripped over a tieback while setting the host. A co-worker transported him to the hospital for a check-up.	No Action Necessary					Worker Fall	CRESCENT 110 EQUITIES LLC	
7/19/2016	Manhattan	225	EAST 39 STREET	0	1	The Site Safety Manager reported to DOB that an electrician was struck in the head by wire that came off the machine used to pull the wire through conduit. The worker was transported to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents	GEMINI RESIDENTIAL LLC	
7/20/2016	Brooklyn	33	BOND STREET	0	1	The Site Safety Manager reported to DOB a worker sustained a cut on his arm when he dropped a pipe. A co-worker transported him to a clinic.	No Action Necessary					Other Construction Related Incidents	300 LIVINGSTON LLC	
7/20/2016	Manhattan	210	EAST 39 STREET	0	1	The Site Safety Manager reported to DOB that a worker twisted his ankle when he stepped on some material. A co-worker transported him to the hospital.	ECB Violation	35195852K	072016BS00MR01			Worker Fall	CB TARTER PROPERTY LLC	
7/21/2016	Brooklyn	475	LOCKE STREET	0	1	A worker fell from the fifth floor to the ground when he slipped while leaning out a window to unload material from a box on the LULL. The worker was conscious when transported to the hospital.	ECB Violation	35196194H, 98J, 35196575X, 76H, 78L, 79N				Worker Fall	CAMBA GATEWAY III HOUSING DEVE	

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
7/22/2016	Brooklyn	1815	EASTERN PARKWAY EXTENSION	1	0	A worker was fatally injured when he was struck by a cinder block that fell from the fourth floor. The worker was transported to the hospital in serious condition.	ECB Violation	351196583X,35196585J,35196586L,5196581M,35196582Y,35196584H	072216BS16-01,02,03,04,05,06	N.B	321156869	Material Fall	1855 EP HOLDINGS LLC	
7/22/2016	Brooklyn	53	JAY STREET	0	1	A worker stood up and struck his head on a stud, sustaining a cut on his face. The worker was transported to the hospital.	No Action Necessary			ALTERATION TYPE 1	320680395-01-EQ-FN	Other Construction Related Incidents	201 WATER STREET LLC	HUDSON MERIDIAN CONSTRUCT
7/22/2016	Manhattan	108	LEONARD STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his leg and was transported to the hospital by a co-worker.	No Action Necessary					Other Construction Related Incidents	CIVIC CENTER COMMUNITY GROUP B	
7/22/2016	Manhattan	328	WEST 37 STREET	0	1	A worker cut his leg with a grinder. A co-worker transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	SNRP WEST 37 LLC	
7/22/2016	Manhattan	70	BANK STREET	0	1	A worker fell approximately thirteen feet when he lost his balance while pulling on a piece of plywood. The worker fell through a floor opening not protected by guardrails. worker was not wearing fall protection equipment. The worker was transported to the hospital by ambulance.	ECB Violation	35175473m		ALTERATION	122267117	Worker Fall	CASAVOLPE LLC	S. Donadic Inc
7/25/2016	Manhattan	530	EAST 74 STREET	0	1	The Site Safety Manager reported to DOB that a worker fell approximately eighteen to twenty feet. The worker was transported to the hospital.	No Action Necessary					Worker Fall	CITY UNIVERSITY CONSTRUCTION F	
7/26/2016	Manhattan	100	EAST END AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his arm. The foreman transported the worker to Urgent Care.	No Action Necessary					Other Construction Related Incidents	THE CHAPIN SCHOOL LTD	
7/26/2016	Manhattan	553	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck on his hand by a piece of form work. The worker was transported to the hospital by ambulance.	No Action Necessary					Material Fall	15 HUDSON YARDS CONDOMINIUM	
7/26/2016	Manhattan	56	FULTON STREET	0	1	The Site Safety Manager reported to DOB that a pedestrian was injured when they slipped on a ramp in front of the job site. The pedestrian was transported to the hospital by ambulance.	ECB Violation	35162711X	072616BS01R/01			Other Construction Related Incidents	TERM-FULTON REALTY CORP.	
7/26/2016	Queens	28-30	JACKSON AVENUE	0	1	A worker sustained a laceration to the head when he was struck by a piece of concrete from the adjacent site to the hospital. DOB issued a violation and stop work order.	ECB Violation	35197072L	072616CNEJM02	NEW BUILDING	420652886-01-NB	Material Fall	LIC DEVELOPMENT OWNER, L.P.	HUDSON MERIDIAN CONSTRUCT
7/28/2016	Manhattan	222	EAST 44 STREET	0	1	The Site Safety Manager reported to DOB that a worker walked under a cross-brace and struck his face. The worker was transported to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents	BLDG 44 DEVELOPERS LLC	
7/28/2016	Manhattan	461	WEST 34 STREET	0	1	The Site Safety Manager reported that a worker dropped a piece of formwork on his foot. The worker went to a clinic on his own.	No Action Necessary					Material Fall	34-10 DEVELOPMENT, LLC	
7/29/2016	Manhattan	89	SOUTH STREET	0	1	The Site Safety Manager reported to DOB that a worker walked into a horizontal stud. The worker went to a clinic with a cut on his nose.	No Action Necessary					Other Construction Related Incidents	NYC DSBS	
7/29/2016	Manhattan	45	EAST 60 STREET	0	1	The Site Safety Manager reported to DOB that a worker walked into a form work cross brace. An ambulance transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	41-45 PROPERTY OWNER, LLC	
7/29/2016	Manhattan	360	EAST 89 STREET	0	1	The Site Safety Manager reported to DOB that a pedestrian slipped and fell on the low height plywood ramp on the sidewalk. The pedestrian was transported to the hospital by ambulance with a bruised leg.	ECB Violation	35162754X				Other Construction Related Incidents	1711 LLC	
7/29/2016	Manhattan	225	EAST 39 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his wrist on a sharp piece of metal. An ambulance transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	GEMNI RESIDENTIAL, LLC	
7/29/2016	Manhattan	210	EAST 39 STREET	0	1	The Site Safety Manager reported to DOB that a worker stepped on a concrete pump pipe and twisted his ankle. A co-worker transported him to the hospital.	No Action Necessary					Mechanical Construction Equipment	CB TARTER PROPERTY LLC	
7/30/2016	Manhattan	217	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a laceration to his leg when he fell while descending a ladder.	No Action Necessary					Worker Fall	SMITTELL LLC F/K/A BROADWAY TRI	
8/1/2016	Manhattan	160	IMLAY STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his toe while operating a pallet jack. The worker went to the hospital on his own.	No Action Necessary					Mechanical Construction Equipment		
8/1/2016	Manhattan	700	PARK AVENUE	0	1	The Project Manager reported to DOB that a mason cut his arm while using a hand tool. The mason walked to the hospital for treatment.	No Action Necessary					Other Construction Related Incidents	700 PARK AVE CORP	
8/1/2016	Queens	131-07	40 ROAD	0	1	The Site Safety Manager reported to DOB that a worker stepped on a screw and walked to a doctor's office for a tetanus shot.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
8/1/2016	Queens	27-17	42 ROAD	0	1	The Site Safety Manager reported to DOB that a worker was injured when he stepped on a chair rail. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	EASTERN STAR DEVELOPMENT LLC	
8/2/2016	Manhattan	628	1 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker sustained a cut hand when his co-worker lost his grip on a ceiling panel they were installing and it struck the injured worker. An ambulance was called.	No Action Necessary					Material Fall	616 FIRST AVENUE LLC	
8/2/2016	Manhattan	600	WEST 58 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his leg when he slipped and fell while pulling a crate. A co-worker transported the injured worker to the hospital.	No Action Necessary					Worker Fall	FALDNG, LLC	
8/2/2016	Brooklyn	33	BOND STREET	0	1	The Site Safety Manager reported to DOB that a driver making a delivery, was struck on the leg with a piece of concrete debris. An ambulance transported the driver to the hospital.	No Action Necessary					Material Fall	300 LIVINGSTON LLC	
8/2/2016	Brooklyn	120	NASSAU STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained a bruised and scratched ankle while carrying a piece of blacktop. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	203 JAY ST. ASSOCIATES, LLC	
8/3/2016	Manhattan	1228	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker injured his knee when he tripped. The worker went to Urgent Care.	No Action Necessary					Worker Fall	ROCKEFELLER UNIVERSITY	
8/3/2016	Manhattan	172	MADISON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his finger while using a circular saw. The worker was transported to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents	MADISON 33 OWNER LLC	
8/3/2016	Manhattan	28	LIBERTY STREET	0	1	The Project Executive reported to DOB that a worker was injured during the night when a truck used for moving debris struck the loading dock. The injured worker was transported to the hospital, treated and released.	ECB Violation	35195870Y				Mechanical Construction Equipment	NYC DEPT OF HIGHWAYS	
8/3/2016	Manhattan	99	WALL STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his arm on a piece of metal and walked to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
8/4/2016	Brooklyn	286	ASHLAND PLACE	0	1	The Site Safety Manager reported to DOB that an electrician fell while ascending an "A" frame ladder. The worker was transported to the hospital by ambulance with back and head injuries.	No Action Necessary					Worker Fall	20 LAFAYETTE LLC	

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/4/2016	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his knee when he tripped on a board while picking up material. The worker went to Urgent Care on his own.	No Action Necessary					Worker Fall	NEW YORK CITY EDUCATIONAL CONS	
8/4/2016	Manhattan	45	PARK PLACE	0	1	The Site Safety Manager reported to DOB that a mechanic cut his arm while working on equipment. A co-worker transported him to the hospital.	No Action Necessary					Mechanical Construction Equipment	PARK PLACE PARTNERS DEVELOPMEN	
8/6/2016	Queens	27-45	JACKSON AVENUE	0	1	A worker sustained a cut to the head when he struck his head on an air conditioner condenser unit. EMS transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	27-45 JACKSON AVENUE LLC	
8/8/2016	Brooklyn	1	FLATBUSH AVENUE	0	1	The Site Safety Manager reported to DOB that a worker injured his finger while fitting a steel plate. The worker was transported to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents	ONE FLATBUSH AVENUE PROPERTY L	
8/8/2016	Manhattan	1228	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was struck on his hand by a bolt, when the piston of a hydraulic machine, broke. The worker was transported to the hospital.	ECB Violation	35195871X				Mechanical Construction Equipment	ROCKEFELLER UNIVERSITY	
8/9/2016	Brooklyn	152	MANHATTAN AVENUE	0	1	The Superintendent reported to DOB that a worker complained of back pain while stripping forms. The worker was transported to the hospital by ambulance.	No Action Necessary			NEW BUILDING	32106760-01-NB	Other Construction Related Incidents	MESEROLE HUB LLC	Y.N.H. CONSTRUCTION INC
8/9/2016	Manhattan	180	WATER STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his foot while moving steel. A co-worker transported the injured worker to the hospital.	No Action Necessary					Other Construction Related Incidents	EO 180 WATER LLC	
8/9/2016	Manhattan	626	1 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was struck by sheetrock that fell while the worker was cutting it. An ambulance was called.	ECB Violation	35195872H,7J	080916850MR01,02			Material Fall	616 FIRST AVENUE LLC	
8/9/2016	Queens	28-30	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his hand while bonding some wire. The worker was treated by the on-site medic and then went to his own doctor.	No Action Necessary					Other Construction Related Incidents	LIC DEVELOPMENT OWNER, L.P.	
8/10/2016	Queens	Nov-51	47 AVENUE	0	1	The Site Safety Manager reported to DOB that, on the previous day, a worker cut his arm on a nail. The worker transported himself to the hospital.	No Action Necessary					Other Construction Related Incidents	11-51 47TH REAL LLC	
8/10/2016	Manhattan	444	PARK AVENUE SOUTH	0	1	A worker cut his finger while moving a scaffold. The foreman transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	444 PARK AVENUE SOUTH ASSOCIAT	
8/10/2016	Manhattan	40	WASHINGTON SQUARE SOUTH	0	1	A worker was injured when a mason line stretched causing a nail to pop out, striking the worker in the eye. The worker was transported to the hospital by ambulance.	ECB Violation	35199157R	081116CSSUAH01	Alt	122728049	Scaffold/Shed/Fence/Shoring/Installation	NEW YORK UNIVERSITY	Skyline Restoration
8/10/2016	Brooklyn	2881	NOSTRAND AVENUE	0	1	A worker sustained serious injuries when he fell from through an opening in the concrete deck from the third floor to the cellar. DOB issued violations and a stop work order.	ECB Violation	35197332X 35197333H 35197334J	081016CERGS01 081016CERGS02 081016CERGS03	NEW BUILDING	320590099-01-NB	Worker Fall	JPER LLC	DVIR MOG 18 INC
8/11/2016	Manhattan	1155	6 AVENUE	0	1	A pedestrian was struck by a fence blown over by wind during a storm. DOB issued a violation and stop work order.	ECB Violation	35199158Z - 35199159K	081216CSSUAH01 - 081216CSSUAH02	Alt	121193002	Scaffold/Shed/Fence/Shoring/Installation	DOLP 1155 PROPRIETES II LLC	Plaza Construction LLC
8/11/2016	Manhattan	20	WEST 40 STREET	0	1	The Site Safety Manager reported to DOB that a plumber sustained a cut on his forehead while carrying rebar. The worker transported himself to the hospital.	No Action Necessary					Other Construction Related Incidents	20 WEST 40 BRYANT PARK OWNER L	
8/11/2016	Manhattan	326	EAST 58 STREET	0	1	A neighbor was struck by a piece of brick and tar debris while workers were using a chipping gun from a suspended scaffold at the adjacent property. The neighbor suffered a small cut and was transported to hospital. DOB issued a violation and stop work order.	ECB Violation	35199388Y	081116CSSUMM06	Not Required		Material Fall	SUPREME COMPANY I LLC	Enrique Montemurro
8/12/2016	Manhattan	115	DELANCY STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his knee during concrete form work. The injured worker walked across the street to Urgent Care.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
8/15/2016	Queens	28-02	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker sustained a broken arm when she fell while carrying rebar on the top deck. The worker walked to the hospital and returned to the site to report the injury.	No Action Necessary					Worker Fall	LIC DEVELOPMENT OWNER, L.P.	
8/16/2016	Queens	28-30	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his hand while cutting a piece of facade with a grinder. An ambulance transported the injured worker to the hospital.	No Action Necessary					Other Construction Related Incidents	LIC DEVELOPMENT OWNER, L.P.	
8/16/2016	Queens	23-01	42 ROAD	0	1	A plumber injured his leg when he stepped in a hole for pipelines. All other holes were covered, marked and secured. The injured worker was transported to the hospital. No DOB action was necessary.	No Action Necessary					Worker Fall	QPS 23-10 DEVELOPMENT LLC	
8/16/2016	Manhattan	45	EAST 22 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger during concrete form work stripping operations. The on-site medic referred the worker to a clinic.	No Action Necessary					Other Construction Related Incidents	45 EAST 22ND STREET PROPERTY L	
8/16/2016	Manhattan	100	BARROW STREET	0	1	A worker cut his hand while cutting a piece of facade with a grinder. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	THE BOARD OF MANAGERS OF THE D	
8/16/2016	Brooklyn	1	FLATBUSH AVENUE	0	1	The Site Safety Manager reported to DOB that a worker injured his finger during stripping operations. A co-worker transported the injured worker to the hospital.	No Action Necessary					Other Construction Related Incidents	ONE FLATBUSH AVENUE PROPERTY L	
8/17/2016	Manhattan	100	NORFOLK STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his hand on a piece of metal. The Site Safety Manager transported the injured worker to a clinic.	No Action Necessary					Other Construction Related Incidents	JMH ACQUISITION, LLC	
8/17/2016	Manhattan	444	PARK AVENUE SOUTH	0	1	A welder stepped on some pipes, injuring his right side. The welder refused medical treatment but returned to work the next day and transported him self to a clinic without notifying the Site Safety Manager.	No Action Necessary					Worker Fall	444 PARK AVENUE SOUTH ASSOCIAT	
8/17/2016	Queens	28-30	JACKSON AVENUE	0	1	A worker's foot was injured while a forklift was backing up, moving rebar. The injured worker was treated on-site and transported to a clinic. DOB issued a violation and stop work order.	ECB Violation	35162731N, 32P,33R 34Z				Mechanical Construction Equipment	LIC DEVELOPMENT OWNER, L.P.	
8/18/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	A worker had a muscle spasm during form work stripping operations. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
8/18/2016	Manhattan	260	WEST 40 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck by a crowbar that fell from the adjacent deck which was approximately three feet higher than the one on which the injured worker was working. The worker went to a clinic on his own.	No Action Necessary					Material Fall	PORT 40TH PARKING CORP	
8/18/2016	Manhattan	435	EAST 30 STREET	0	1	The Site Safety Manager reported to DOB that a worker sustained back and knee injuries when he fell after he stepped on a piece of Synobam while descending a flight of stairs. An ambulance transported the injured worker to the hospital.	No Action Necessary					Worker Fall	NYU HOSPITALS CENTER	

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
8/19/2016	Queens	131-07	40 ROAD	0	1	The Site Safety Manager reported to DOB that a plumber sustained a laceration on the face when he was struck by a slat while walking in the framing area. The foreman drove the plumber to the hospital for treatment.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
8/19/2016	Manhattan	281	5 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was cut by a wire while moving material. The worker walked to a clinic.	No Action Necessary					Other Construction Related Incidents	VICTOR NOMAD LLC	
8/22/2016	Brooklyn	140	SCHERMERHORN STREET	0	1	The Site Safety Manager reported to DOB that a worker fell approximately twenty feet down a shaft. The worker was conscious when transported to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	35162735K				Worker Fell	71 SMITH STREET PROPERTY OWNER	
8/22/2016	Brooklyn	2920	CAMPUS ROAD	0	1	A civilian on a moped was struck by a section of construction fence that blew over while being relocated. The injured worker was conscious when taken to the hospital. DOB issued a violation and stop work order.	ECB Violation	35162838N, 35162839P				Scaffold/Shed/Fence/Shoring/Installation		
8/23/2016	Manhattan	610	LEXINGTON AVENUE	0	1	The Site Safety Manager reported to DOB that an electrician twisted his ankle when he slipped on the first floor. An ambulance transported him to the hospital.	No Action Necessary					Worker Fell	610 LEXINGTON PROPERTY LLC	
8/23/2016	Queens	138-35	39 AVENUE	0	1	The Site Safety Manager reported to DOB that an elevator technician got his finger caught between two pieces of rail while installing the rails inside the elevator shaft. The worker was transported to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents	FLUSHING COMMONS PROPERTY OWNE	
8/24/2016	Manhattan	1227	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker injured his hand on a drilling rig and went to a clinic for treatment.	No Action Necessary			NEW BUILDING	121191986-01-NB	Mechanical Construction Equipment	Y.I. BROADWAY HOTEL LLC	FLINTLOCK CONSTR SERV LLC
8/24/2016	Manhattan	207	WEST 79 STREET	0	1	The Site Safety Manager reported to DOB that a worker fell approximately eight feet when the rebar he used to tie off gave way. The worker was conscious when transported to the hospital.	ECB Violation	35162845L, 35162846N, 35162847P, 35162848R, 35162849Z				Worker Fell	207 WEST 79TH STREET LLC	
8/24/2016	Manhattan	286	ASHLAND PLACE	0	1	The Site Safety Manager reported to DOB that a worker injured his back when he fell from the loading dock while unloading a pallet of materials. An ambulance transported the worker to the hospital.	ECB Violation	35162736M				Worker Fell		
8/25/2016	Manhattan	688	BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker injured his hand on a wire causing it to swell. A co-worker drove the injured worker to a clinic for treatment.	ECB Violation					Other Construction Related Incidents	DOWNTOWN RE HOLDINGS LLC	
8/25/2016	Manhattan	210	EAST 39 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck by a re-shore when it was struck by the A-frame cart the workers were using to transport material. EMS transported the injured worker to the hospital.	No Action Necessary					Material Fell	CB TARTER PROPERTY LLC	
8/26/2016	Manhattan	225	EAST 39 STREET	0	1	The Site Safety Manager reported to DOB that a worker caught his arm between the hoist door and the gang box he was moving. A co-worker transported the injured worker to the hospital.	No Action Necessary					Other Construction Related Incidents	GEMINI RESIDENTIAL LLC	
8/26/2016	Manhattan	424	EAST 34 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck by a hammer dropped by another worker from above during curtain wall installation. The injured worker was transported to the hospital. DOB issued a violation and stop work order.	ECB Violation	35206627P				Material Fell	NYU HOSPITALS CENTER	
8/26/2016	Queens	42-10	27 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck on the foot by a caisson pile when the cable on the drilling machine slipped during pile driving operations. The injured worker was transported to the hospital by ambulance.	ECB Violation	35156226M		NB	421073803	Excavation/Soil Work	27 STREET LLC	Lyons group
8/27/2016	Manhattan	550	5 AVENUE	0	1	A worker was pinched between a column and horizontal support that failed at the well during installation of the elevator shaft. An ambulance transported the worker to the hospital. DOB issued a violation and stop work order.	ECB Violation	35297000J	082716ER05SC02	ALTERATION TYPE 1	121582858-01-AL	Worker Fell	PLANET 550 CORP.	NEW LAND CONTRACTING INC
8/28/2016	Manhattan	209	EAST 19 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck in the leg by a piece of his hammer when it broke.	No Action Necessary			ALTERATION TYPE 1	121724946-01-AL	Other Construction Related Incidents	227 EAST 19TH STREET OWNER, LL	GRAMERCY SQUARE LLC
8/29/2016	Manhattan	42	WEST 33 STREET	0	1	The Site Safety Manager reported to DOB that a worker fell approximately four feet, off of work box, and was taken to the hospital.	No Action Necessary			NEW BUILDING	12118649-01-NB	Worker Fell	38-46 WEST 33 STREET, LLC	CAULDWELL WINGATE CO LLC
8/29/2016	Staten Island	1565	FOREST AVENUE	0	1	A worker fell approximately twelve feet when he stepped on a roof panel that gave way. The worker was not tied off at the time of the fall. DOB issued a violation and stop work order.	ECB Violation	35196960M	062916CERGS01	ALTERATION TYPE 2	520253314-01-EW-OT	Worker Fell	KIOP FOREST AVE L.P.	JAYEFF CONSTRUCTION CORP
8/30/2016	Manhattan	232	7 AVENUE	0	1	The Site Safety Manager reported to DOB that during stripping operations, one worker struck another worker's hand with a hammer. The injured worker left to go the hospital.	No Action Necessary					Other Construction Related Incidents	KARMELENA REALTY CO. LLC	
8/30/2016	Manhattan	1	MAIN STREET	0	1	The Site Safety Manager reported to DOB that a worker fell approximately ten feet while installing scaffolding. The injured worker was taken to the hospital.	No Access			ALTERATION TYPE 3	140430950-01-EQ-SF	Worker Fell	NYS URBAN DEVELOPMENT	YORK SCAFFOLD EQUIPMENT C
8/30/2016	Brooklyn	130	FURMAN STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck by a jersey barrier fence while in the process of moving the fence. The worker was taken to the hospital by EMS. DOB issued a violation and stop work order.	ECB Violation	35196813M	063016CNER01	NEW BUILDING	32037463-01-NB	Worker Fell	BROOKLYN BRIDGE PARK DEVELOPE	HUDSON MERIDIAN CONSTRUCT
8/31/2016	Brooklyn	2	NORTH 6 PLACE	0	1	The Site Safety Manager reported to DOB that a worker was injured while unloading a box of window panels and the box fell on his leg. The injured worker was transported to the hospital by ambulance.	No Action Necessary					Material Fell	2 NORTH 6TH PLACE PROPERTY OWN	
9/1/2016	Brooklyn	241	ATLANTIC AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his knee with a sheetrock knife while cutting netting. The injured worker was taken to the hospital for treatment.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
9/1/2016	Manhattan	21	WEST 86 STREET	0	2	Two workers fell approximately ten feet to the cellar level when the aluminum door frame they were removing, dislodged striking the workers, causing them to fall. The workers were transported to the hospital. DOB issued a violation and stop work order.	ECB Violation	35212680P & 35212681R	090116CERDL01 & 090116CERDL02	ALTERATION TYPE 2	12282085-01-EW-OT	Worker Fell	21 WEST 86 LLC	MASTERPIECE U.S. INC
9/1/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker's foot was caught between a dolly and the pipe he was moving. The worker was taken to the doctor's office for treatment.	No Action Necessary					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
9/1/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker sustained a weld burn to his eye during welding operation. The worker was sent to urgent care for treatment.	No Action Necessary					Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/2/2016	Manhattan	701	7 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his finger while cutting wood with a circular saw. The injured worker went urgent care for treatment.	No Action Necessary					Other Construction Related Incidents	701 SEVENTH PROPERTY OWNER LLC	
9/2/2016	Manhattan	701	7 AVENUE	0	1	The Site Safety Manager reported a worker the wheel of an A-Frame cart rolled over a worker's toe while he was using it to move steel. The injured worker walked to urgent care for treatment.	No Action Necessary					Other Construction Related Incidents	701 SEVENTH PROPERTY OWNER LLC	
9/2/2016	Manhattan	530	EAST 74 STREET	0	1	The Site Safety Manager reported to DOB that a worker's finger was caught between the rigging hook and the flange of the beam being moved by a crane. The worker went across the street to the hospital for stitches and returned to work.	No Action Necessary			CN	429/15	Mechanical Construction Equipment	CITY UNIVERSITY CONSTRUCTION F	W&W steel
9/2/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported to DOB that a worker fell approximately four feet from a ladder while performing form work. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall	VNO 225 WEST 58TH STREET LLC	
9/2/2016	Brooklyn	550	VANDERBILT AVENUE	0	1	The Site Safety Manager reported to DOB that a worker sustained cuts when the glass panel he was installing shattered. The injured worker was taken to a clinic for treatment. No violating conditions were observed at the time of inspection.	No Action Necessary					Material Fall		
9/2/2016	Brooklyn	185	BROADWAY	0	1	The Construction Superintendent reported to DOB that a worker injured his shoulder when he fell off a baker scaffold. An ambulance transported the injured worker to the hospital.	ECB Violation	35199532	090216CSUSK01		321106398	Worker Fall	FORMAN FAMILY INC	Formost Contracting
9/6/2016	Brooklyn	500	METROPOLITAN AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was struck when he mis-handled material. The worker was taken to the hospital.	No Action Necessary			NEW BUILDING	320373751-01-NB	Other Construction Related Incidents	475 KEAP STREET, LLC	NY DEVELOPERS & MANAGEMEN
9/6/2016	Manhattan	1151	BROADWAY	0	2	Two workers were transported to the hospital due to carbon monoxide in the cellar where concrete equipment was in use. One worker was treated and released. The other worker was kept for observation.	ECB Violation	35156314L		AL	121978895	Mechanical Construction Equipment	PREMER 1151-1153 BROADWAY, LL	BRONZE HILL INC
9/6/2016	Manhattan	2	PARK PLACE	0	1	Two workers were using an A-frame to move heavy steel tubes when lost his grip on the tube and the other worker sustained two cut fingers when he attempted to stop the tube from falling. The injured worker was transported to the hospital by ambulance.	ECB Violation	35196392N				Material Fall	NOT ON FILE	
9/6/2016	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker hit himself in the nose with a crowbar and walked to urgent care for treatment.	No Action Necessary					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
9/7/2016	Staten Island	155	RICHMOND TERRACE	0	1	The Site Safety Manager reported to DOB that a worker was struck on the foot by a post he was lifting with a jack. A co-worker transported the injured worker to the hospital.	No Action Necessary					Material Fall	NEW YORK CITY	
9/7/2016	Manhattan	45	EAST 22 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck on the foot by a ladder that was on the floor leaning against the wall. The on-site medic sent the injured worker to a clinic for treatment.	No Action Necessary					Material Fall	45 EAST 22ND STREET PROPERTY L	
9/7/2016	Manhattan	368	GREENWICH STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his finger while using a portal saw to cut a metal tube. An ambulance transported the injured worker to the hospital.	No Action Necessary					Other Construction Related Incidents	CITIGROUP TECHNOLOGY, INC.	
9/8/2016	Brooklyn	916	JEFFERSON AVENUE	0	1	A pedestrian was injured when a piece of sheetrock fell striking the pedestrian. The injured pedestrian was transported to the hospital with cuts on the head. DOB issued a violation and stop work order.	ECB Violation	35197487K	090816CNERWS01	ALT 2	321963788	Material Fall	LIANG LI Y	SK ONE CONSTRUCTION INC
9/8/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	A worker was struck on the head and back by a pole from the cocoon system. The pole was leaning against the wall. The worker was transported to the hospital.	ECB Violation					Material Fall	VNO 225 WEST 58TH STREET LLC	
9/9/2016	Brooklyn	33	BOND STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped and fell while rolling a wheel of wire on a ramp. The worker sustained cuts and bruises. An ambulance was called.	No Action Necessary					Worker Fall	300 LIVINGSTON LLC	
9/9/2016	Brooklyn	63	FLUSHING AVENUE	0	1	The Site Safety Manager reported to DOB that a worker fell approximately twelve feet while working in a shaft with no harness. An ambulance transported the worker to the hospital.	ECB Violation	090916BS02PD01 / 02 / 03	35196395Z / 96K / 97M			Worker Fall	NYC DSSS	
9/9/2016	Manhattan	1681	3 AVENUE	0	1	A worker was struck when a clamp on a concrete pump broke causing the hose to strike the worker. The worker was alert when transported to the hospital. DOB issued a violation.	ECB Violation	35212605P	090916CNEFC01	NEW BUILDING	121191913-01-NB	Other Construction Related Incidents	MPA 59TH FLOOR OWNER LLC	GLBANE RESIDENTIAL CONST
9/12/2016	Manhattan	100	BARROW STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his knee when he tripped and fell while carrying a bucket. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall	THE BOARD OF MANAGERS OF THE D	
9/12/2016	Manhattan	1150	ST NICHOLAS AVENUE	0	1	The Site Safety Manager reported to DOB that a carpenter cut his arm while bending a piece of sheet metal. An ambulance transported him to the hospital for treatment.	No Action Necessary					Other Construction Related Incidents	TRUSTEES COLUMBIA UNIV	
9/12/2016	Manhattan	225	EAST 39 STREET	0	1	The Site Safety Manager reported to DOB that a worker hit himself in the eye with a piece of metal and walked to urgent care for treatment.	No Action Necessary					Other Construction Related Incidents	GEMNI RESIDENTIAL LLC	
9/13/2016	Manhattan	530	EAST 74 STREET	0	1	A worker was struck in the head by a ladder inside a hoist when the weld failed and the ladder fell. The injured worker was transported to the hospital.	No Action Necessary					Mechanical Construction Equipment	CITY UNIVERSITY CONSTRUCTION F	
9/13/2016	Manhattan	522	5 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker banged his lip while installing a beam and transported himself to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
9/13/2016	Manhattan	388	GREENWICH STREET	0	1	The Site Safety Manager reported to DOB that an electrical worker cut his finger while replacing a tile. The worker transported himself to the hospital.	No Action Necessary					Other Construction Related Incidents	CITIGROUP TECHNOLOGY, INC.	
9/13/2016	Manhattan	242	BROOME STREET	0	1	The Site Safety Manager reported to DOB that an electrician injured his ribs when he fell while installing conduit in a three foot trench. The electrician was transported to the hospital by ambulance.	No Action Necessary					Excavation/Soil Work	SITE 1 DSA OWNER LLC	
9/13/2016	Manhattan	17	JOHN STREET	0	1	A worker was struck on the head by a bolt when he walked under the sidewalk shed during installation. The injured worker was transported to the hospital.	ECB Violation	35199173R	091316CSSUAH01	Alt	122869075	Scaffold/Shed/Fence/Shoring/Installation	17 JOHN STREET PROPERTY OWNER	Arsenal Scaffold Inc
9/13/2016	Brooklyn	51	JAY STREET	0	1	A worker cut his fingers while using a table saw with the safety guard removed. The injured worker was taken to the hospital. DOB issued a violation.	ECB Violation	35212683Y	091316CERDD01	ALTERATION TYPE 1	320580395-01-AL	Other Construction Related Incidents	201 WATER STREET LLC	HUDSON MERIDIAN CONSTRUCT

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/14/2016	Manhattan	310	WEST 40 STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped while carrying a pipe and was struck on the nose, sustaining a laceration. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall	NOT ON FILE	
9/14/2016	Queens	109-09	15 AVENUE	0	1	An iron worker fell approximately thirty feet in a shaft while bolting steel beams from a ladder. The ladder slipped and the worker fell over the cable guardrails. The injured worker was conscious when taken to the hospital.	ECB Violation	35196345K	091416BS07R1			Worker Fall	WATERFRONT RESORT INC	
9/14/2016	Queens	28-30	JACKSON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker was struck in the head while unloading a delivery. The worker was checked on-site but went to the hospital as a precaution.	No Action Necessary			NEW BUILDING	420652886-01-NB	Other Construction Related Incidents	LIC DEVELOPMENT OWNER, LP.	HUDSON MERIDIAN CONSTRUCT
9/15/2016	Manhattan	606	WEST 57 STREET	0	1	A bricklayer fell off an interior two-frame pipe scaffold when he leaned on the guardrail and it gave way. The injured worker was transported to the hospital with a knee injury. DOB issued a violation.	ECB Violation	35199607P - 35199608R	091516CSSUIZ04 - 091516CSSUIZ08	NB	121186386	Worker Fall	EE 57TH STREET SOUTH HOLDINGS,	TFC West 57 GC LLC
9/15/2016	Manhattan	215	CHRYSSTIE STREET	0	1	The Site Safety Manager reported to DOB that an elevator technician got debris in his eye while installing the elevator car. An ambulance transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
9/15/2016	Manhattan	135	WEST 52 STREET	1	0	A worker was fatally injured when he fell approximately forty-sixth floors. The worker stepped outside the safety zone and failed to attach his harness to a lifeline.	ECB Violation	35206842Z / 49K / 51J / 52L	091516BS05R01 / 02 / 03 / 04			Worker Fall	NOT ON FILE	
9/15/2016	Brooklyn	119	KENT AVENUE	0	1	An engineer reported to DOB that he sustained an injury to his foot when some brick fell over during bracing operations to stabilize a wall. An ambulance transported the engineer to the hospital.	No Action Necessary					Material Fall		
9/16/2016	Brooklyn	333	LENOX ROAD	0	1	A worker fell from the ninth floor to the eighth floor when he stepped on a beam being installed and the beam twisted. The worker was wearing a harness but was not tied off. The worker was conscious when transported to the hospital. DOB issued a violation and stop work order.	ECB Violation	35196040J				Worker Fall	333 LENOX HOUSING DEVELOPMENT	
9/16/2016	Manhattan	152	EAST 87 STREET	0	1	The Site Safety Manager reported to DOB that a carpenter cut his finger while using a saw during concrete formwork. The foreman transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	ALLAN GARAGE,	
9/16/2016	Manhattan	326	WEST 37 STREET	0	1	The Site Safety Manager reported to DOB that a worker slipped while drilling, injuring his forehead. The worker went to the hospital.	No Action Necessary			NEW BUILDING	121184351-01-NB	Worker Fall	SNRP WEST 37 LLC	CAVA CONSTRUCTION CO. INC
9/16/2016	Manhattan	606	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker fell from the bottom rung of a ladder, injuring his leg. The worker went to the hospital.	No Action Necessary			NEW BUILDING	121186386-01-NB	Worker Fall	EE 57TH STREET SOUTH HOLDINGS,	TFC WEST 57 GC LLC
9/16/2016	Queens	5115	BEACH CHANNEL DRIVE	0	1	A worker was struck in the face by an exterior metal wall panel that was being removed during asbestos abatement. The worker's strapped the panel to the boom lift causing the panel to swing, striking the worker. EMS transported the worker to the hospital.	ECB Violation	35212753R	091616CNESC01			Material Fall	PENINSULA ROCKAWAY HOUSING DEV	A.S.A.R International Corp.
9/19/2016	Manhattan	260	WEST 40 STREET	0	1	A worker's finger was caught between two re-shores. A co-worker transported him to urgent care.	No Action Necessary					Other Construction Related Incidents	PORT 40TH PARKING CORP	
9/19/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	A worker slipped while walking across a bundle of wet rebar. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fall	VNO 225 WEST 58TH STREET LLC	
9/19/2016	Manhattan	100	EAST BROADWAY	0	1	The Site Safety Manager reported to DOB that a worker slipped of a wet excavator and twisted his ankle. The worker was taken to the hospital.	No Action Necessary			NEW BUILDING	122470502-01-NB	Worker Fall	TWO PIKE LLC	W & L GROUP CONSTRUCTION
9/19/2016	Brooklyn	33	BOND STREET	0	1	The Construction Superintendent reported that a worker was struck by a mortar tub when it fell from the upper level of a scaffold, striking the worker on the lower level of the scaffold. The worker was transported to the hospital. DOB issued violations and a stop work order.	ECB Violation	35199595R, 35199596Z, 35199597K, 35199598M	091916CSSUMM01 - MM04	NB	320916041	Material Fall	300 LIVINGSTON LLC	33 Bond GC LLC
9/19/2016	Bronx	501	SOUTHERN BOULEVARD	0	1	A worker's face was scratched while moving metal studs. A co-worker transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	CROSSROADS II HOUSING DEVELOP	
9/20/2016	Brooklyn	33	BOND STREET	0	1	The Site Safety Manager reported to DOB that a worker's knee was injured when the grinder he was using kicked back. The injured worker went to the hospital by cab.	No Action Necessary					Mechanical Construction Equipment	300 LIVINGSTON LLC	
9/20/2016	Manhattan	215	CHRYSSTIE STREET	0	1	The Site Safety Manager reported to DOB that a worker was injured when a glass shower door fell on his leg while being unloaded. An ambulance transported him to the hospital.	No Action Necessary					Material Fall	NOT ON FILE	
9/20/2016	Manhattan	45	EAST 22 STREET	0	1	The Site Safety Manager reported to DOB that a worker cut the inside of his arm while standing on a ladder. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	45 EAST 22ND STREET PROPERTY L	
9/20/2016	Manhattan	45	EAST 60 STREET	0	1	A worker was struck on his head by a shoring jack that fell during stripping of concrete formwork. The injured worker was transported to the hospital by ambulance.	No Action Necessary					Material Fall	41-45 PROPERTY OWNER, LLC	
9/20/2016	Manhattan	485	7 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his wrist while using a saw. The worker was transported to the hospital in a taxi by a co-worker.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
9/21/2016	Manhattan	233	WEST 125 STREET	0	1	The Site Safety Manager reported to DOB that a worker was hit on the jaw by a piece of metal. An ambulance transported the worker to the hospital.	ECB Violation	35206858M / 59Y	092116BS10R01 / 02			Other Construction Related Incidents	HARLEM URBAN DVLPMINTCP	
9/21/2016	Manhattan	2	BLOOMFIELD STREET	0	1	The driver of a dumpster truck was struck by a piece of metal causing him to fall approximately twelve feet off the ladder on the side of the truck. The driver was standing on the ladder, directing a back-hoe that was pushing down the debris in the dumpster. The driver was transported to the hospital by EMS.	ECB Violation	35206811P/12R/14K/15M/16V/17X/19J	092116BS02C01/02/04/05/06/07/08/09			Material Fall	NYS DOT	
9/21/2016	Brooklyn	33	BOND STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his back and neck when he slipped and fell while preparing to sweep the eyebrows. An ambulance transported him to the hospital.	No Action Necessary					Worker Fall	300 LIVINGSTON LLC	
9/21/2016	Brooklyn	1417	48 STREET	0	1	A worker sustained two broke legs when the steel beam he was shimming in the pocket fell out of the pocket and struck the worker. The worker was transported to the hospital by EMS. DOB issued violations and a stop work order.	ECB Violation	35195916K, 35195917M, 35195918Y, 35195919X, 35195920N				Material Fall	1415 REALTY WAYS LLC	
9/21/2016	Bronx	233	LANDING ROAD	0	1	A worker fell approximately fifteen feet when the hydraulic jack he was using knocked the worker down. An ambulance transported the worker to the hospital.	ECB Violation	35206818N / 19P / 20M	092116BS07JM01 / 02 / 03			Other Construction Related Incidents	WEST 25TH STREET HOUSING DEVEL	

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
9/23/2016	Bronx	285	EAST 138 STREET	0	1	A worker sustained a broke leg during caisson pile operation when a caisson pile on the ground rolled and struck the worker. An ambulance transported the worker to the hospital.	ECB Violation	35156418x		rb	220462407	Excavation/Soil Work	NOT ON FILE	proccida construction
9/26/2016	Staten Island	55 B	RICHMOND TERRACE	0	1	The Site Safety Manager reported to DOB that during stripping operations, a worker was struck by a form panel when it fell. The worker walked to the ambulance on his own and was transported to the hospital.	No Action Necessary					Material Fall	ST. GEORGE OUTLET DEV LLC	
9/28/2016	Manhattan	540	WEST 26 STREET	0	1	A worker was struck by a piece of plywood. The worker was transported to the hospital.	No Action Necessary					Other Construction Related Incidents	540 WEST 26TH STREET PROPERTY	
9/26/2016	Manhattan	1010	PARK AVENUE	0	1	A worker got a splinter while unloading material and went to a clinic to have it removed.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
9/26/2016	Brooklyn	4813	9 AVENUE	0	1	A worker fell approximately sixteen feet down a shaft while moving a concrete pump hose. The vertical netting around the shaft was not in the proper position. The worker was conscious when transported to the hospital by EMS. DOB issued a violation and stop work order.	ECB Violation	35207082Z, 35207083K, 35207084M, 35207085Y, 35207086X				Worker Fall	MAIMONIDES MEDICAL CENTER	
9/26/2016	Brooklyn	271	LENOX ROAD	0	1	The Site Safety Manager reported to DOB that a truck driver sprained his ankle when a jack slipped while the driver was trying to tie up some material using straps and the jack failed to engage. The driver was transported to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents	271 LENOX LLC	
9/27/2016	Manhattan	252	EAST 57 STREET	0	1	A worker cut his hat while cutting caulking material. The worker went to urgent care and returned to work.	No Action Necessary					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
9/28/2016	Brooklyn	1	FLATBUSH AVENUE	0	1	A worker stepped on a nail, injuring his foot. The worker walked to the hospital.	No Action Necessary					Other Construction Related Incidents	ONE FLATBUSH AVENUE PROPERTY L	
9/28/2016	Manhattan	42	WEST 33 STREET	0	3	Three workers were injured at the site. One worker was injured when a concrete formwork rib fell on the worker's leg. Two additional workers were injured when struck by wood form that fell from tenth floor to the third floor. All three injured workers were transported to the hospital by ambulance.	ECB Violation	35307099K	092816BS05V02			Material Fall	38-46 WEST 33 STREET, LLC	
9/29/2016	Manhattan	1228	YORK AVENUE	0	1	A worker pulled his shoulder while moving welding leaves. The worker transported himself to a medic.	No Action Necessary					Other Construction Related Incidents	ROCKEFELLER UNIVERSITY	
9/29/2016	Queens	27-17	42 ROAD	0	1	The Site Safety Manager reported to DOB that a worker lost his balance while stepping over a 2x4 and sprained his ankle. The worker went to a clinic for treatment.	No Action Necessary					Worker Fall	EASTERN STAR DEVELOPMENT LLC	
9/30/2016	Queens	31-57	31 STREET	0	1	The Site Safety Coordinator reported to DOB that a worker miss stepped while descending a ladder and fell approximately four feet. An ambulance transported the worker to the hospital with shoulder pain.	No Action Necessary					Worker Fall	ASTORIA 31ST STREET DEVELOPERS	
10/3/2016	Queens	45-41	11 STREET	0	1	The Construction Superintendent reported to DOB that, on the previous day, the concrete pump became blocked and the workers were tapping the hose with a hammer when it blew out, striking the owner of the concrete company. The injured worker was transported to the hospital.	ECB Violation	35163083Z, 35163084K		ALT-3	440303538	Other Construction Related Incidents	GDC LIC OWNER LLC	STUART SIEGEL
10/3/2016	Queens	30-02	QUEENS BOULEVARD	0	1	The Site Safety Manager reported to DOB that a worker cut his eye on a clamp sticking out of a column. The on-site medic referred the worker to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	LIC DEVELOPMENT OWNER, LP.	
10/3/2016	Manhattan	375	PEARL STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his eye on a clamp sticking out of a column. The on-site medic referred the worker to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
10/3/2016	Manhattan	172	MADISON AVENUE	0	1	The Site Safety Manager reported to DOB that a worker dropped a pipe on his leg, sustaining a cut. An ambulance was called.	No Action Necessary			NB	121900158-01-NB	Other Construction Related Incidents	MADISON 33 OWNER LLC	WBB CONSTRUCTION INC
10/4/2016	Manhattan	143	FULTON STREET	0	1	A worker was struck by lumber when the band broke causing the lumber to fall on his leg and foot. The worker went to the hospital.	No Action Necessary					Material Fall	143 FULTON STREET DEVELOPMENT	
10/4/2016	Manhattan	560	WEST 33 STREET	0	1	A worker was injured when a piece of form work slipped while being moved and fell on his foot. An ambulance transported the worker to the hospital.	No Action Necessary					Material Fall	NOT ON FILE	
10/4/2016	Queens	131-07	40 ROAD	0	1	A worker cut his thumb on a metal stud. The worker notified the foreman he went to the hospital after leaving the job site for the day.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
10/4/2016	Queens	42-12	28 STREET	0	1	A worker was injured when the "A" frame he was using to transport glass panels tipped over and the panels struck the worker's foot. An ambulance transported the worker to the hospital.	No Action Necessary					Material Fall	4212 28ST LLC	
10/5/2016	Manhattan	121	EAST 23 STREET	0	1	A worker on the second floor deck fell approximately fifteen feet, when he reached for a tool after removing his harness. The worker was transported to the hospital. DOB issued a violation and stop work order.	ECB Violation	100516CNEAC01	35212725J	NB	121190157-01-NB	Worker Fall	NOT ON FILE	CM AND ASSOCIATES CONSTRU
10/5/2016	Brooklyn	5214	15 AVENUE	0	1	A worker fell approximately forty feet from a suspended scaffold. The worker was transported to the hospital. DOB issued violations and stop work order.	ECB Violation	35199757K, 35199758M, 35199760L, 35199761N	100516CSUSJ02 - 100516CSUSJ05	NB	321139807	Scaffold/Shed/Fence/Shoring/Installation	5214 15 AVE DEVELOPMENT LLC.	Prestige Construction NY LLC
10/5/2016	Brooklyn	339	HICKS STREET	0	2	Two workers were struck when a non-load bearing wall fell during demolition operations. An ambulance transported the workers to the hospital.	No Action Necessary					Material Fall	NOT ON FILE	
10/6/2016	Manhattan	150	WOOSTER STREET	0	1	A worker, on site to clean the portable bathrooms, fell approximately four feet while descending a ladder. An ambulance transported the worker to the hospital with back injuries.	No Action Necessary					Worker Fall	150 WOOSTER LLC	
10/6/2016	Manhattan	45	EAST 22 STREET	0	1	An electrician cut his finger while moving a pulling machine. The on-site medic sent the electrician to a clinic.	No Action Necessary					Other Construction Related Incidents	45 EAST 22ND STREET PROPERTY L	
10/7/2016	Bronx	3160	PARK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker injured his arm during plumbing operations. The worker was treated by an ambulance team and then went to his own doctor.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
10/7/2016	Manhattan	388	GREENWICH STREET	0	1	The Site Safety Manager reported to DOB that a worker cut his arm on a screw while installing duct work. The worker was treated by the on-site medic and transported himself to a clinic.	No Action Necessary					Other Construction Related Incidents	CITIGROUP TECHNOLOGY, INC.	
10/7/2016	Manhattan	500	EAST 14 STREET	0	1	The Construction Superintendent reported to DOB that a worker tripped while removing debris striking his head. The worker was transported to the hospital. DOB issued violations and a stop work order.	ECB Violation	35211852H		ALT-3	122821214	Worker Fall	500 EAST 14TH STREETLLC	LEEDING BUILDERS GROUP LL
10/8/2016	Manhattan	210	EAST 39 STREET	0	1	The Site Safety Manager reported to DOB that a worker fell approximately three feet from a ladder. The worker left the site indicating he was going for medical treatment.	No Action Necessary			NB	121329151 NB	Worker Fall	CB TARTER PROPERTY LLC	CM AND ASSOCIATES CONSTRU

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
10/6/2016	Manhattan	388	GREENWICH STREET	0	1	The Site Safety Manager reported to DOB that an electrician received minor burns when a wire arced while he was working at the panel. The worker was transported to the hospital.	No Action Necessary			ELECTRICAL	M387742	Other Construction Related Incidents	CITIGROUP TECHNOLOGY, INC.	UNITY ELECTRIC CO INC
10/10/2016	Queens	23-01	42 ROAD	0	1	The Site Safety Manager reported to DOB that, on Saturday, a worker fell off a ladder but failed to report it. On Monday the worker's wife came to the site with a note from the hospital indicating the worker had fractured his leg.	No Action Necessary					Worker Fell	QPS 23-10 DEVELOPMENT LLC	
10/10/2016	Queens	131-07	40 ROAD	0	1	The Site Safety Manager reported to DOB that, on Saturday, a worker, delivering sheetrock, bruised his hand on the hoist door. The worker went to a clinic.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
10/10/2016	Manhattan	260	WEST 40 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his back while handling a twenty-five pound piece of aluminum. The worker was sent to a doctor.	No Action Necessary					Material Fell	PORT 40TH PARKING CORP	
10/11/2016	Brooklyn	61	BOND STREET	1	0	A worker was fatally injured when a cable snapped causing the worker to be struck by a hook attachment to a drill rig.	ECB Violation	35175387X		New Building	3209114221	Mechanical Construction Equipment	BOND STREET OWNER LLC	Broadway Construction
10/12/2016	Manhattan	56	LEONARD STREET	0	1	A worker sustained a cut lip when struck by something during removal of a beam. A co-worker transported the injured worker to urgent care.	No Action Necessary					Mechanical Construction Equipment	NOT ON FILE	
10/12/2016	Manhattan	701	7 AVENUE	0	1	The Site Safety Manager reported to DOB that a flagman sustained a cut hand when he tripped on rebar while driving a truck onto the site. The flagman went to a doctor's office for treatment and returned to work.	No Action Necessary					Other Construction Related Incidents	701 SEVENTH PROPERTY OWNER LLC	
10/13/2016	Manhattan	701	7 AVENUE	0	1	A worker injured his hip when he slipped on some planks during stripping operations. An ambulance transported the worker to the hospital.	No Action Necessary					Worker Fell	701 SEVENTH PROPERTY OWNER LLC	
10/14/2016	Queens	27-17	42 ROAD	0	1	A worker cut his finger during form work operations. The worker transported himself to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	EASTERN STAR DEVELOPMENT LLC	
10/17/2016	Manhattan	438	EAST 12 STREET	0	1	A worker fell from a ladder and was found unconscious on the stairs. The worker regained consciousness and was transported to the hospital by ambulance.	No Action Necessary					Worker Fell	181 AVENUE A, LLC	
10/17/2016	Manhattan	333	WEST END AVENUE	0	1	A worker struck his head when he fell approximately twelve feet while installing a pipe scaffold. A section of scaffold landed on top of the worker. The worker was transported to the hospital. DOB issued a violation and stop work order.	ECB Violation	35137103H	101716CERTM01	Alt 3	140554264-01-EQ-SF	Worker Fell	333 WEST END TENANTS CORP	SPRING SCAFFOLDING LLC
10/17/2016	Bronx	370	MORRIS AVENUE	0	1	The foreman reported to DOB that, yesterday, a flagman's foot was struck by a skid steer. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	NYC HOUSING AUTHORITY	
10/18/2016	Manhattan	20	WEST 40 STREET	0	1	The Site Safety Manager reported to DOB that a hoist operator sustained a laceration when she pinched her hand between two rails while trying to roll the guardrails inside the hoist on an A-frame. The worker went to urgent care for treatment.	No Action Necessary					Other Construction Related Incidents	20 WEST 40 BRYANT PARK OWNER L	
10/18/2016	Manhattan	500	EAST 14 STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his leg when he tripped on a piece of wood covering a hole. An ambulance was called.	No Action Necessary					Other Construction Related Incidents	500 EAST 14TH STREETLLC	
10/18/2016	Queens	30-02	QUEENS BOULEVARD	0	1	The Site Safety Manager reported to DOB that a worker was hit on his hard hat and shoulder by a joist during formwork operations. The worker took a taxi to the hospital.	No Action Necessary					Material Fell	LIC DEVELOPMENT OWNER, LP.	
10/19/2016	Brooklyn	2	NORTH 6 PLACE	0	1	The Site Safety Manager reported to DOB that a worker cut his arm while cleaning metal studs. A co-worker transported the injured worker to the hospital.	No Action Necessary					Other Construction Related Incidents	2 NORTH 6TH PLACE PROPERTY OWN	
10/19/2016	Brooklyn	2856	WEST 15 STREET	0	1	The Superintendent reported to DOB that a lather cut his hand on rebar and was transported to the hospital by a co-worker.	No Action Necessary					Other Construction Related Incidents	CATHOLIC CHARITIES NEIGHBORHOOD	
10/20/2016	Manhattan	55	LEONARD STREET	0	1	A worker fell approximately fourteen feet through an opening after cutting the metal decking. The worker was conscious when taken to the hospital. DOB issued violations and a stop work order.	ECB Violation	35213375N, 35213376P, 35213377R	102016CERDL02_03.04	Alt 1	122068118-01-AL	Worker Fell	55 LEO, LLC	AVO CONSTRUCTION LLC
10/20/2016	Manhattan	252	EAST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker struck his finger with a hammer. The worker walked to urgent care for treatment.	No Action Necessary					Other Construction Related Incidents	NEW YORK CITY EDUCATIONAL CONS	
10/20/2016	Manhattan	1681	3 AVENUE	0	1	The Site Safety Manager reported to DOB that a worker pinched his finger on a rebar during stripping operations. The worker transported himself to the hospital.	No Action Necessary					Other Construction Related Incidents	95TH AND 3THD LLC	
10/20/2016	Manhattan	1283	YORK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker fell approximately twelve feet, from the fourth to the third floor while working inside a mechanical shaft. An ambulance took the worker to the hospital.	ECB Violation	35206876X		ALT-3	122411069	Worker Fell	THE NEW YORK AND PRESBYTERIAN	TURNER CONSTRUCTION COMPA
10/20/2016	Manhattan	111	WEST 57 STREET	0	1	The Site Safety Manager reported to DOB that a worker was struck in the head when a chain wrench after a worker above put it down. The worker was taken to the hospital.	No Action Necessary					Material Fell	111 WEST 57TH PROPERTY OWNER L	
10/20/2016	Brooklyn	1	FLATBUSH AVENUE	0	1	The Site Safety Manager reported to DOB that a worker cut his finger during stripping operations. The worker was transported to urgent care for treatment.	No Action Necessary					Other Construction Related Incidents	ONE FLATBUSH AVENUE PROPERTY L	
10/21/2016	Manhattan	99	WALL STREET	0	1	The Site Safety Manager reported to DOB that a worker injured his foot when he stepped on a nail. The worker left the site to go to a clinic for treatment.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
10/24/2016	Brooklyn	196	SOUTH 1 STREET	0	1	A worker was struck in the head by a hoist when he stuck his head through an opening by the hoist while installing a window. An ambulance transported the worker to the hospital. DOB issued violations and stop work order.	ECB Violation	35211988R		ALT-3	340269408	Mechanical Construction Equipment	190 SOUTH 1 INVESTORS LLC	B.O.S.S. ASSOCIATES, INC
10/24/2016	Manhattan	143	AVENUE B	0	1	A tenant sustained a minor injury when core drilling went through the wall into the apartment while working on the balcony. The tenant transported himself to the hospital. DOB issued a violation and stop work order.	ECB Violation	35199861K	102516CSSUSK01	Alt	122683792	Material Fell	179 AVENUE B REALTY, LLC	Nova Restoration
10/24/2016	Manhattan	424	EAST 34 STREET	0	1	A worker injured her back when she lost her balance while moving a piece of metal angle iron. An ambulance transported the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	NYU HOSPITALS CENTER	
10/24/2016	Manhattan	553	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that a worker pinched his finger while stripping formwork. The worker transported himself to the hospital.	No Action Necessary					Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM	

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name	
10/25/2016	Manhattan	530	EAST 74 STREET	0	1	The Site Safety Manager reported to DOB that a worker was found on the seventh floor with his head bleeding. An ambulance transported the conscious worker to the hospital.	No Action Necessary					Other Construction Related Incidents	CITY UNIVERSITY CONSTRUCTION F		
10/26/2016	Queens	30-02	QUEENS BOULEVARD	0	1	The Site Safety Manager reported to DOB that a worker cut his finger while raising a re-shore post. The worker went to the hospital.	No Action Necessary					Other Construction Related Incidents	LIC DEVELOPMENT OWNER, L.P.		
10/26/2016	Manhattan	1010	PARK AVENUE	0	1	The Site Safety Manager reported to DOB that a worker hurt his back the prior day while pulling lumber. The worker went to the doctor after work and returned today to report it.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE		
10/27/2016	Manhattan	180	WATER STREET	0	1	A worker slipped on a wet staircase.	No Action Necessary			ALTERATION TYPE 1	121192809-01-AL	Worker Fell	EO 180 WATER LLC	EO 180 WATER LLC	
10/27/2016	Manhattan	545	WEST 30 STREET	0	1	The Site Safety Manager reported to DOB that a worker hurt his back the prior day while pulling lumber. The worker went to the doctor after work and returned today to report it.	No Action Necessary					Other Construction Related Incidents	15 HUDSON YARDS CONDOMINIUM		
10/31/2016	Brooklyn	321	WYTHE AVENUE	0	1	A worker fell approximately ten feet, from the first floor to the cellar while forming the first floor deck. No fall protection was observed at the time of inspection. The worker was transported to the hospital by ambulance. DOB issued a violation and stop work order.	ECB Violation	35211767N, 35211768P, 35211769R, 35211770Y				NB	320909647	Worker Fell	STS PETER & PAUL RC C DELUXE HOME BUILDERS CORP
10/31/2016	Manhattan	3	COLUMBUS CIRCLE	0	1	A worker was struck by the cast iron pipe and a piece of masonry, causing the worker to fall off the ladder he was using to remove the pipe from the ceiling. The worker was transported to the hospital by EMS.	ECB Violation	35213336K	103116CERDF01	Alt 2		122879947-01-EW-OT	Material Fell	DEVASH LLC	N & A GENERAL CONSTRUCTIO
11/1/2016	Bronx	432	EAST 162 STREET	0	1	The Site Safety Manager reported that a worker jammed his finger during mason operations. A fellow co-worker took the worker to the hospital.	No Action Necessary			ALT-3		220456673	Other Construction Related Incidents	ELTON CROSSING HOUSING DEVELOP	
11/1/2016	Brooklyn	246	JOHNSON AVENUE	0	1	A member of the New York Fire Department reported that a person fell down a shaft approximately 3 floors	ECB Violation	35211772H				NB	32095995-01-NB	Worker Fell	YAKKY ENTERPRISES INC MZ BUILDERS LLC
11/1/2016	Queens	131-07	40 ROAD	0	1	During loading crates of glass panels on "A" frame using forklift the approved material handling method was not followed resulting in workers injury. Partial SIVD served by issuing ECB NOV stopping all material handling and also installation of glass panels asking for providing amended means and methods for mechanical material handling.	ECB Violation	35163023R				ALT-2	421364366	Material Fell	NOT ON FILE NOBLE CONSTRUCTION GR LLC
11/2/2016	Queens	50-51	98 STREET	0	1	The Site Safety Manager reported a worker received a deep cut in left arm from a stainless steel flashing. The Ambulance was called immediately and the worker was taken to the hospital.	No Action Necessary						Other Construction Related Incidents	NYC SCHOOL CONSTRUCTION AUTHOR	
11/2/2016	Manhattan	220	CENTRAL PARK SOUTH	0	1	The Site Safety Manager reported, during a curtain wall installation and iron worker got electrocuted by a cable. The worker was taken to the hospital by ambulance and was conscious at the time.	No Action Necessary						Other Construction Related Incidents	VNO 225 WEST 58TH STREET LLC	
11/2/2016	Manhattan	112	WEST 25 STREET	0	1	The SSM reported, a very small piece of concrete struck a worker's safety glass and went into his eye. The worker went to Citi MD for further care. He is back to work and will be sent home to rest.	No Action Necessary						Material Fell	LAM GEN 25 LLC	
11/3/2016	Manhattan	310	WEST 40 STREET	0	1	The electrician was pulling wires through the conduits. He stepped backward and tripped on the studs and fell on his back. The worker left the site to go to the clinic on his own.	No Action Necessary						Worker Fell	NOT ON FILE	
11/3/2016	Manhattan	500	WEST 33 STREET	0	1	Inspector Galatin Taras reported, the worker was working on a platform between the 21st and 22nd floor. The platform is in conformance of the design and the worker was using safety harness which was hooked up to an anchor point. The worker was also using other safety equipment. After inspection inspector could not make a determination that the worker was struck by anything. Follow up of the worker's condition says he is recovering from the injury. Cause of the incident is undetermined. No violation issued.	No Action Necessary						Other Construction Related Incidents	NOT ON FILE	
11/3/2016	Manhattan	600	WEST 58 STREET	0	1	The Site Safety Manager reported that a worker slipped on a man lift approximately (5 steps) during demo operations, resulting in a scraped hand, injured back, and injured neck. He was taken immediately to the hospital by a fellow co-worker.	No Action Necessary						Other Construction Related Incidents	FALDING, LLC	
11/3/2016	Queens	92-61	165 STREET	0	1	The Site Safety Manager reported a worker cut his finger with a razor knife while cutting plastic materials on job. An ambulance was called and he was taken to a hospital.	No Action Necessary					NB	420602618	Other Construction Related Incidents	ARCHER MERRICK HOUSING DEVELOP
11/4/2016	Manhattan	1681	3 AVENUE	0	1	Worker hit his head while installing forms. He called EMS himself to get checked out.	No Action Necessary			NEW BUILDING		121191913-01-NB	Other Construction Related Incidents	96TH AND THIRD LLC GILBANE RESIDENTIAL CONST	
11/4/2016	Queens	26-02	JACKSON AVENUE	0	1	The Site Safety Manager reported a worker was in the process of moving a crate and pinched his finger. The worker was treated by an on-site medic. He later went to the doctor on his own.	No Action Necessary			ALT-3		421409121	Other Construction Related Incidents	LIC DEVELOPMENT OWNER, L.P.	
11/7/2016	Queens	131-07	40 ROAD	0	2	The Site Safety Manager reported 2 workers were pushing a stone slab and hit a rock. The slab fell cutting one workers leg and the other worker sprained his leg. The workers left work and went to the hospital.	No Action Necessary			NEW BUILDING		402191711-01-NB	Worker Fell	NOT ON FILE NOBLE CONSTRUCTION GR LLC	
11/7/2016	Manhattan	70	CHARLTON STREET	0	1	The Site Safety Manager reported a worker cut his leg while cutting sheetrock. The cut was small, but an ambulance was called immediately and transported the worker to the hospital.	No Action Necessary						Other Construction Related Incidents	68 & 74 CHARLTON STREET COMPAN	
11/7/2016	Manhattan	260	WEST 40 STREET	0	1	The Site Safety Manager reported a worker who had been slipping formwork was struck on his left hand. The worker was given first aid treatment due to swelling. The worker informed the Manager that he will go to the hospital.	No Action Necessary						Other Construction Related Incidents	PORT 40TH PARKING CORP	
11/7/2016	Brooklyn	370	JAY STREET	0	1	The Site Safety Manager reported a worker injured his back while lifting stones during installation of the stones. The worker was taken to the hospital by an ambulance.	No Action Necessary						Other Construction Related Incidents	NYCT	
11/8/2016	Manhattan	42	WEST 33 STREET	0	1	The Site Safety Manager reported a worker walking to the trailer tripped and injured his left ankle. The worker was taken to the hospital by ambulance.	No Action Necessary			NEW BUILDING		121186849-01-NB	Worker Fell	38-46 WEST 33 STREET, LLC CAULDWELL WINGATE CO LLC	
11/9/2016	Manhattan	225	PARK AVENUE SOUTH	0	1	The Site Safety Manager reported a worker got injured while pushing a cart of sheet metal that tipped over and landed on the worker's leg. The worker was transported to the hospital by ambulance.	No Action Necessary						Worker Fell	225 FOURTH LLC	
11/9/2016	Manhattan	89	SOUTH STREET	0	1	The Site Safety Manager reported a worker cut his finger while handling materials and was transported to the hospital by a co-worker.	No Action Necessary						Other Construction Related Incidents	NYC OSBS	

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
11/10/2016	Manhattan	149	EAST 126 STREET	0	1	The Site Safety Manager reported a worker injured his back while filling a rebar. The worker was transported by ambulance to the hospital.	No Action Necessary					Other Construction Related Incidents	MLLTWEE HDFC	
11/11/2016	Brooklyn	210	LIVINGSTON STREET	0	1	The Site Safety Manager reported a worker was injured his back during stripping operation. He was taken by ambulance to the hospital.	No Action Necessary					Other Construction Related Incidents	210 LIVINGSTON ST. OWNER LLC	
11/11/2016	Manhattan	260	WEST 40 STREET	0	1	The Site Safety Manager reported a worker cut his finger while adjusting a floor jack. The worker went to the hospital.	No Action Necessary			NB	121187384-01-NB	Other Construction Related Incidents	PORT 40TH PARKING CORP	ZDG LLC
11/11/2016	Manhattan	627	GREENWICH STREET	0	1	The Site Safety Manager reported a worker cut his finger while loading mini containers with metal studs. An ambulance was called.	No Action Necessary					Other Construction Related Incidents	627 GREENWICH OWNER LLC	
11/14/2016	Staten Island	558	RICHMOND TERRACE	0	1	The Site Safety Manager reported a worker was on deck pouring concrete with a concrete pump. The pump jammed resulting in worker trying to clean pump and then concrete shot out and hit the worker in the back of the head. An ambulance was called to transport the worker to the hospital.	ECB Violation	35217844P	11416BS01MC08	ALT-3	540113704	Mechanical Construction Equipment		EMPIRE OUTLET BUILDERS LL
11/14/2016	Manhattan	601	WEST 54 STREET	0	1	The Site Safety Manager states that a worker was accidentally hit in the mouth with a tool. He took himself to First Med.	No Action Necessary			Alteration Type 1	121190399	Other Construction Related Incidents	GEORGETOWN ELEVENTH AVENUE OWN	Cauldwell Wingate CO LLC
11/14/2016	Manhattan	560	WEST 33 STREET	0	1	A worker fell while climbing down an extension ladder. The worker was taken to medic.	No Action Necessary					Worker Fall	NOT ON FILE	
11/16/2016	Brooklyn	286	ASHLAND PLACE	0	1	The Site Safety Manager reported that a worker hit his head on a stud. He went to the hospital on his own.	No Action Necessary			NEW BUILDING	320592328-01-NB	Other Construction Related Incidents	20 LAFAYETTE LLC	20 LAFAYETTE CONST LLC
11/16/2016	Manhattan	45	EAST 22 STREET	0	1	The Site Safety Manager reported a worker hit himself in the forehead while breacking a crate. He took himself to the hospital.	No Action Necessary			NEW BUILDING	121332986-01-NB	Other Construction Related Incidents	45 EAST 22ND STREET PROPERTY L	PLAZA CONSTRUCTION LLC
11/16/2016	Staten Island	2655	RICHMOND AVENUE	0	1	The Site Safety Manager reported a worker injured his back while carrying concrete forms. An ambulance transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	GGG STATEN ISLAND MALL LLC	
11/17/2016	Manhattan	507	WEST 28 STREET	0	1	The Site Safety Manager reported a worker was moving a piece of steel member by dolly into a hoist on the 1st floor when he stepped backward and fell on his back. An ambulance transported him to the hospital.	No Action Necessary					Worker Fall	KADIMA TENTH AVENUE SPE LLC	
11/17/2016	Manhattan	461	WEST 34 STREET	0	1	The Site Safety Manager reported a pedestrian was walking under the sidewalk shed and tripped on a ramp built over a pipe.	ECB Violation	35211895H	111716BS04VP01	NB	121237009	Other Construction Related Incidents	34-10 DEVELOPMENT, LLC	ATRIA BUILDERS LLC
11/17/2016	Manhattan	101	MURRY STREET	0	1	The Site Safety Manager reported a worker's leg got wedged while raising a cocoon. The worker was taken to the hospital by ambulance.	ECB Violation	35212178J		ALT-3	122426455	Other Construction Related Incidents		PLAZA CONSTRUCTION LLC
11/17/2016	Brooklyn	1	FLATBUSH AVENUE	0	1	The Site Safety Manager reported a worker using a circular saw was cut with that saw while cutting wood. FDNY took the worker to the hospital.	No Action Necessary					Other Construction Related Incidents	ONE FLATBUSH AVENUE PROPERTY L	
11/17/2016	Bronx	2960	BRONX PARK EAST	0	1	The Site Safety Manager reported while performing roofing operations the pipes got loose and a worker's face was splashed with a hot material which caused a burn on part of his face.	ECB Violation	3521292Y	111716CNER01	Air 2	220472049-01-EW-OT	Mechanical Construction Equipment	NYC HOUSING AUTHORITY	NAVILLUS TILE INC
11/18/2016	Manhattan	701	7 AVENUE	0	1	The Site Safety Manager reported a worker was pouring concrete. While setting rebar for columns, the rebar hit him on the lip causing a small laceration. The worker walked to a Clinic for treatment.	No Action Necessary					Other Construction Related Incidents	701 SEVENTH PROPERTY OWNER LLC	
11/18/2016	Manhattan	89	SOUTH STREET	0	1	The Site Safety Manager reported a welder was struck in the eye when slag came down bounced up and hit the worker on his face. The foreman treated the worker and sent him to the hospital.	No Action Necessary					Other Construction Related Incidents	NYC DSBS	
11/19/2016	Manhattan	242	BROOME STREET	0	1	The Site Safety Manager reported a security guard got his finger caught on a trailer door jam. The security guard went to seek medical attention.	No Action Necessary			NB	121187045-01-NB	Other Construction Related Incidents	SITE 1 DSA OWNER LLC	TRITON CONSTRUCTION CO.
11/21/2016	Manhattan	10	RIVERSIDE BOULEVARD	0	1	A Worker injured his back when he slipped while carrying a bag of grout. The worker took himself to a First Med.	No Action Necessary			NEW BUILDING	121192978-01-FO	Worker Fall	RCBS NOMINEE LLC	NEW YORK CONCRETE CORP
11/21/2016	Manhattan	277	WEST 10 STREET	0	1	The Site Safety Manager reported a worker was using grinder while wearing loose fitting clothes which caused his shirt to get caught in the grinder wheel. The workers had and arm was cut. He was transported to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents	277 WEST 10 OWNER, L.P.	
11/21/2016	Queens	11-39	49 AVENUE	0	1	The Site Safety Manager reported a concrete worker fell from a 6 ft Ladder on the 12th floor while doing formwork. An ambulance transported the worker to the hospital.	ECB Violation	35217893L		ALT-2	421168104	Worker Fall	11-55 49TH AVENUE LLC	ASTORIA LIC DEVELOPMENT
11/22/2016	Staten Island	55 B	RICHMOND TERRACE	0	1	The Site Safety Manager reported that a worker tripped while carrying material. The worker took himself to a First Med location.	No Action Necessary			NB	520196859-01-NB	Worker Fall	ST. GEORGE OUTLET DEV LLC	EMPIRE OUTLET BUILDERS LL
11/22/2016	Queens	81-10	135 STREET	2	0	During the erection of a steel beam of about 6,000lbs the rigging strap holding the beam failed. In its fall the beam killed a worker involved in its installation. The beam also crashed the crane cab, killing the HMD operator inside.	ECB Violation	35217171M	112216BS08P003 41995	CN	448-16	Mechanical Construction Equipment	BRIARWOOD MP LLC	CRV precast construction
11/22/2016	Manhattan	400	GRAND STREET	0	1	The Site Safety Manager was outside the job site with the Super, when the wind caught a section of the gate and blew it out towards the sidewalk and injured Super's feet. The Super was taken to a hospital.	ECB Violation	35211896J		ALT-3	140534517	Other Construction Related Incidents	NOT ON FILE	ESSEX CROSSING BUILDERS L
11/22/2016	Brooklyn	1084	ROCKAWAY AVENUE	0	1	The Construction Superintendent reported that a delivery truck driver operating a spicer, overloaded high low and it tipped over causing the operator to hurt his head. The operator was taken to a hospital.	ECB Violation	35217870z		NB	320597341	Mechanical Construction Equipment	ROCKAWAY AVE CANARSE STORAGE	PINNACLE COMMERCIAL DEVEL
11/22/2016	Bronx	790	CONCOURSE VILLAGE WEST	0	1	The Site Safety Manager reported that a piece of the sidewalk shed fell and struck a pedestrian.	No Action Necessary			ALTERATION TYPE 3	220340940-01-EQ-SH	Scaffold/Shed/Fence/Shoring/Installation	CONCOURSE VILLAGE PARKING LLC	ROCKLEDGE SCAFFOLD CORP
11/26/2016	Brooklyn	555	WAVERLY AVENUE	0	1	The Construction Superintendent reported during U.P. operations a worker tripped on a 2x4 that was on the ground and fell backwards into the UP pit box. The worker's arm was impaled by rebar. He was taken to near a by hospital for treatment and observation.	ECB Violation	35218736m 35218737y		N.B.	320596397	Worker Fall	WAVERLY OWNER I LLC	Omnibuild Construction Inc
11/29/2016	Manhattan	20	WEST 40 STREET	0	1	The Site Safety Manager reported that a worker pinched right thumb between pipe and plumbing wrench. The worker went to a walk-in clinic.	No Action Necessary					Other Construction Related Incidents	20 WEST 40 BRYANT PARK OWNER L	
11/29/2016	Manhattan	42	WEST 33 STREET	0	1	SSM REPORTED PEDESTRIAN SLIPPED AND FELL WHILE WALKING THRU SIDEWALK WALKWAY, AN AMBULANCE WAS CALLED	No Action Necessary			NB	121186849-01-NB	Other Construction Related Incidents	38-46 WEST 33 STREET, LLC	CAULDWELL WINGATE CO LLC
11/29/2016	Manhattan	522	WEST 29 STREET	0	2	The Site Safety Manager reported 2 workers working inside the 3rd floor pool and a metal door frame was being installed and was not yet secured. The door fell over onto both worker's head and neck, 911 was called.	ECB Violation	35217879K	112916BS04VP01	Air-3	140369241	Material Fall	W29 HIGHLINE OWNERS LLC	Foundation Interior Desi
11/30/2016	Manhattan	846	6 AVENUE	0	1	The Site Safety Manager reported that an electrician's helper was moving pipe and cut his finger on pipe. The helper went to a walk-in clinic.	No Action Necessary					Other Construction Related Incidents	PATER REALTY CO	

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
11/30/2016	Manhattan	500	WEST 38 STREET	0	1	A Worker was climbing a gang ladder between floors 8 and 9. The worker slipped off the ladder and was reported sore but fine. The worker requested EMT services to take him to the hospital.	No Action Necessary					Worker Fell	MIDTOWN WEST B L.L.C.	
11/30/2016	Brooklyn	1068	FULTON STREET	0	1	A worker sustained a minor injury and was taken to the hospital. The construction superintendent was issued a violation not notifying DOB of the incident.	ECB Violation	35218065h		DM	320954598	Other Construction Related Incidents	FULTON HOLDINGS USA, LLC	YESHOSHUA WEST ZBERGER
12/1/2016	Manhattan	1210	2 AVENUE	0	2	Two workers were injured when concrete formwork gave way during pour.	ECB Violation	35213353N	120116CERDF01	ALTERATION TYPE 1	121192672-01-AL	Material Fell	1210 SECOND AVENUE FLORIDA, LL	JTL CONSTRUCTION CORP
12/2/2016	Manhattan	2040	Fredrick Douglas boulevard	0	1	An Electrician suffered a face burn from flash when he crossed wires while working on an electrical panel.	No Action Necessary					Other Construction Related Incidents		
12/2/2016	Manhattan	396	BROADWAY	0	1	The Site Safety Manager reported an electrician was working on an electrical panel when his pliers fell and hit the main electrical line. His arm and right side of his face suffered burns. A Co-worker transported him to the hospital.	ECB Violation	35201959Z, 35201960X, 35201962J	120216EE101RID01, 120216EE101RID02,	AH-2	122794342	Other Construction Related Incidents	BRIDGETON 396 BROADWAY FEE LLC	MICHAEL D'DONATO
12/5/2016	Manhattan	1228	YORK AVENUE	0	1	The Site Safety Manager reported a worker injured his shoulder while picking up a piece of plywood. The worker reported the incident and went to an off-site medical facility the day after the incident.	No Action Necessary					Other Construction Related Incidents	ROCKEFELLER UNIVERSITY	
12/5/2016	Manhattan	400	WEST 61 STREET	0	1	The Site Safety Manager reported a worker bumped his knee on a piece of wood, the worker went to a hospital for medical assistance.	No Action Necessary					Other Construction Related Incidents	RCB1 NOMINEE LLC	
12/6/2016	Brooklyn	849	FLUSHING AVENUE	0	1	The Site Safety Manager reported a worker was injured while dismantling a sidewalk shed. The worker was getting off the shed and came down on the cross bracing instead of using the ladder. Worker slipped, fell, and injured leg. The worker was taken to the hospital by ambulance.	No Action Necessary	N/A	N/A	AH 3	340271645	Worker Fell	NEW YORK CITY HOUSING AUTHORIT	Abax Scaffolding Inc
12/6/2016	Manhattan	225	PARK AVENUE SOUTH	0	1	The Project Manager reported the worker injured his back while lifting sheetrock. He was transported to the hospital by ambulance.	No Action Necessary					Other Construction Related Incidents	225 FOURTH LLC	
12/6/2016	Manhattan	53	WEST 53 STREET	0	1	A Carpenter was installing layout metal tracking on ceiling and tried to catch it as it fell during the installation and the metal stud cut the carpenter's hand. The carpenter went to medic who recommended stitches. The carpenter then went to an off-site clinic for stitches.	No Action Necessary					Other Construction Related Incidents	THE MUSEUM OF MODERN ART	
12/7/2016	Manhattan	627	GREENWICH STREET	0	1	The Site Safety Coordinator reported that a worker fell through 4 floors while working on a vinyl deck. The worker was conscious and taken by ambulance to the hospital.	ECB Violation	35217682LL, 35217683N		AH-3	140487729	Worker Fell	627 GREENWICH OWNER LLC	BCRE SERVICES LLC
12/8/2016	Brooklyn	30-02	QUEENS BLVD	0	1	A Laborer for the concrete contractor was stripping formwork and caught his thumb between the formwork and the shoring post. The worker went to a clinic on his own.	No Action Necessary					Other Construction Related Incidents		
12/9/2016	Brooklyn	325	KENT AVENUE	1	0	A worker fell from a mast climber platform approx 20-25ft from the 6th floor to the 4th floor. It appears he fell through the 15" gap between the plank platform and the exterior wall. The worker was wearing a personal fall protection harness, but was not tied off to a support point.	ECB Violation	35212119J		NB	320627121	Worker Fell	325 KENT LLC	
12/12/2016	Brooklyn	19	INDIA STREET	0	1	The site Safety Manager reported a worker fell over the rails approximately 4 feet and injured his nose and hands. He was transported to the hospital by ambulance.	ECB Violation	35217133Z		AH-3	321364304	Worker Fell	10 HURON FS CONDO LLC	NOBLE CONSTRUCTION GR LLC
12/12/2016	Manhattan	209	EAST 19 STREET	0	1	A Site Safety Manager reported, a worker fell off a ladder onto barricades. A co-worker took him to the hospital.	ECB Violation	35217639X		AH-3	122243697	Worker Fell	227 EAST 19TH STREET OWNER, LL	JOE CICALO JR
12/12/2016	Manhattan	26	ANN STREET	0	1	The site Safety Manager reported a worker was injured during housekeeping operation. A piece of wood with a nail sticking out of it hit him on his foot causing the injury. He was transported to a clinic.	No Action Necessary					Other Construction Related Incidents	143 FULTON STREET DEVELOPMENT	
12/12/2016	Manhattan	530	EAST 74 STREET	0	1	The Site Safety Manager reported that a worker hurt his leg while lifting material. He took a cab to the ER.	No Action Necessary			NEW BUILDING	121237580-01-NB	Other Construction Related Incidents	CITY UNIVERSITY CONSTRUCTION F	TURNER CONSTRUCTION COMPA
12/13/2016	Manhattan	150	WOOSTER STREET	0	1	The Site Safety Manager reported that a worker hurt his ankle while moving and l-Beam. He was transported by ambulance to the hospital for X-Ray.	No Action Necessary			NEW BUILDING	121189640-01-NB	Other Construction Related Incidents	150 WOOSTER LLC	BRAVO BUILDERS LLC
12/13/2016	Manhattan	500	WEST 33 STREET	0	1	The Site Safety Manager reported a carpenter pulled a muscle in his back while lifting a piece of drywall. An ambulance transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
12/13/2016	Manhattan	99	BATTERY PLACE	0	1	A worker received a shock while plugging in an adapter to convert from 220 Volts to 110 volts. The worker was transported to the hospital for observation.	ECB Violation	PARTIAL SWO WAS ISSUED		AH	122821911	Scaffold/Shed/Fence/Shoring/Installation	LIBERTY VIEW CONDOMINIUM	Skyline Restoration Inc
12/14/2016	Manhattan	688	BROADWAY	0	1	The site Safety Manager reported a concrete worker was using a grinder while standing on a ladder. He slipped and cut his left arm. A co-worker transported him to the C&M for treatment.	No Action Necessary					Worker Fell	DOWNTOWN RE HOLDINGS LLC	
12/15/2016	Manhattan	2230	BROADWAY	0	1	The Site Safety Manager reported a worker was injured while removing restorers. A restorer got loose and hit the worker on his back. The worker was taken to the hospital by ambulance. DOB issued ECB Violations.	ECB Violation	35211602P, 35211603R, 35211604Z, 35211605K, 35211606M				Material Fell	2228-2236 BROADWAY LLC	NEW LIFE STRUCTURES AND D
12/15/2016	Manhattan	225	EAST 39 STREET	0	1	The Site Safety Manager reported a worker re-injured his shoulder while installing a door. He had a dislocated shoulder from a prior injury.	No Action Necessary					Other Construction Related Incidents	GEMINI RESIDENTIAL LLC	
12/15/2016	Manhattan	42	WEST 33 RD STREET	0	1	The site Safety Manager reported, a worker was injured when he stepped on a nail. He went to the hospital for a Tetanus shot.	No Action Necessary					Other Construction Related Incidents		
12/16/2016	Manhattan	99	WALL STREET	0	1	The Site Safety Manager reported two electricians were rolling a spool of BX cables down a ramp when they lost control of the spool and it rolled down by itself and hit a carpenter on his knee. The carpenter was taken to the clinic for check up.	ECB Violation	35213405K		AH-2	140312506	Material Fell		T.G. NICKEL & ASSOCIATES
12/19/2016	Manhattan	520	WEST 28 STREET	0	1	The Site Safety Manager reported a worker cut right knee on a piece of steel. An ambulance was called.	No Action Necessary					Other Construction Related Incidents	28TH AND 10TH ASSOCIATES, L.L.	
12/19/2016	Queens	138-35	39 AVENUE	0	1	The Site Safety Manager reported worker tripped, fell and injured his right knee. An ambulance was called.	No Action Necessary					Worker Fell	FLUSHING COMMONS PROPERTY OWNE	
12/21/2016	Queens	28-30	JACKSON AVENUE	0	1	Worker was lifting a piece of wood and pulled a muscle. The Medic on site called an ambulance and the worker was taken to a hospital.	No Action Necessary					Other Construction Related Incidents	LC DEVELOPMENT OWNER, L.P.	

Incident Date	Borough	Address Number	Street	Fatalities	Injuries	EOC Final Description	DOB Action	ECB Violation Numbers	DOB Violation Numbers	Permit	Permit No	Incident Type	Owner's Name	Contractor Name
12/21/2016	Queens	27-17	42 ROAD	0	1	The Site Safety Manager reported, a carpenter was hit on his toe by a piece of plywood. The worker went to urgent care which referred him to the hospital emergency.	No Action Necessary					Other Construction Related Incidents	EASTERN STAR DEVELOPMENT LLC	
12/21/2016	Manhattan	69	EAST 125 STREET	0	1	The Fire Safety Manager reported a worker hit his head on a scaffolding plank, while another was carrying the plank. An ambulance transported him to the hospital. DOB Inspector found no violations.	No Action Necessary	N/A	N/A	NB	121192636	Scaffold/Shed/Fence/Shoring/Installation	69 EAST 125TH STREET OWNER LLC	Ross & Associates
12/21/2016	Manhattan	225	EAST 39 STREET	0	1	The Site Safety Manager reported a worker brushed against some grading resulting in a cut on worker's leg. The worker went to clinic on his own.	No Action Necessary					Other Construction Related Incidents	GEMINI RESIDENTIAL, LLC	
12/21/2016	Manhattan	221	WEST 29 STREET	0	1	The Site Safety Manager reported a delivery man fell into a hole approximately 6 feet deep. DOB issued a violation.	ECB Violation	3521769BX		Alt-3	122826022	Worker Fell	29 PARK LLC	CM AND ASSOCIATES CONSTU
12/21/2016	Brooklyn	679	VAN SINDEREN AVENUE	0	2	The Construction Superintendent reported, while crossing the street the excavator hit the cable on a pole and a bike rider. The rider was transported by ambulance to the hospital.	ECB Violation	35217327R		NB	321197307	Mechanical Construction Equipment	VAN SINDEREN PLAZA HOUSING DEV	PETER D LICATA
12/22/2016	Brooklyn	38	6 AVENUE	0	1	A Worker cut his thumb while stripping wire. The worker went to urgent care and then was referred to emergency care.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	
12/22/2016	Manhattan	260	WEST 40 STREET	0	1	The site safety Manager reported that a worker injured his knee while unloading a truck. He took himself to the hospital.	No Action Necessary			NEW BUILDING	121187394-01-NB	Other Construction Related Incidents	PORT 40TH PARKING CORP	ZDG LLC
12/22/2016	Queens	155	RICHMOND TERRACE	0	1	The Site Safety Manager reported, the welding inspector fell and injured his left arm when he tripped on the 2nd floor deck. His co-worker transported him to the hospital.	No Action Necessary					Worker Fell		
12/23/2016	Manhattan	11	EAST 89 STREET	0	1	The Construction Superintendent reported a worker fell to the basement when a metal step gave way. The staircase has excessive rust and missing pieces. DOB issued an ECB violation.	ECB Violation	35218979v		ALT	122400204	Worker Fell	PARK AVENUE SYNAGOGUE	E W HOWELL CO LLC
12/23/2016	Manhattan	152	EAST 87 STREET	1	0	The site Safety Manager reported a worker stripping concrete formwork fell down a shaft about 35 ft. The shaft had a guardrail. The worker was wearing a harness that was not tied to a support point. The worker was pronounced dead at the hospital	DOB Violation		122316850801RT			Worker Fell	MORGAN HOUSE CONDOMINIUM	
12/27/2016	Manhattan	614	WEST 131 STREET	0	1	A truck driver climbed on top of his own truck to clear off a piece of rebar. The driver slipped and fell off the truck approximately 8 feet. The driver was sore and ambulance took him to a hospital, no dispatch.	No Action Necessary					Worker Fell	THE TRUSTEES OF COLUMBIA UNIVE	
12/27/2016	Manhattan	42	WEST 33 STREET	0	1	The site safety Manager reported a working using a crowbar for moving materials and hit himself in the face. He transported himself to urgent care.	No Action Necessary					Other Construction Related Incidents	38-46 WEST 33 STREET, LLC	
12/28/2016	Manhattan	209	EAST 19 STREET	0	1	The Site Safety Manager reported a worker injured his hand while screwing a metal track. A co-worker transported him to the hospital.	No Action Necessary					Other Construction Related Incidents	227 EAST 19TH STREET OWNER, LL	
12/28/2016	Manhattan	627	GREENWICH STREET	0	1	The Site Safety Manager reported, while removing a steel column a worker was standing next to the column and it hit him in his leg. The worker was transported by ambulance to the hospital.	No Action Necessary					Other Construction Related Incidents	627 GREENWICH OWNER LLC	
12/29/2016	Bronx	1561	WALTON AVENUE	0	1	A worker's hand was struck by a vehicle during flagging operations. The worker went to a hospital, no dispatch.	No Action Necessary					Other Construction Related Incidents	1561 HOUSING DEVELOPMENT FUND	
12/29/2016	Manhattan	2	PARK PLACE	0	1	A worker slipped and fell on his side but did not report the incident to the Site Safety Manager until the next day. The worker reported the incident and went to the hospital the following day. He was informed that he had 2 broken ribs. DOB issued an ECB violation.	ECB Violation	35217652K		Alt-3	122351016	Other Construction Related Incidents	NOT ON FILE	CNY CONSTRUCTION LLC
12/29/2016	Queens	28-07	JACKSON AVENUE	0	1	The Site Safety Manager reported a worker was standing near a truck tying up the straps when the strap hit him, causing him to fall down. An ambulance transported hi to the hospital.	No Action Necessary					Worker Fell	LIC SITE B-1 OWNER, L.L.C.	
12/29/2016	Queens	41-21	28 STREET	0	1	A worker lost his footing on the planking on the second floor of a supported pipe scaffold. The worker fell to the first floor ground. The worker was transported to the hospital by ambulance. DOB issued ECB violations.	ECB Violation	35200304N, 35200305P, 35200306R	122916CSLUMM02, 122916CSLUMM03, 122916CSLUMM04	NB	420874575	Worker Fell	41-21 28TH STREET ACQUISITION	Mint Development Corp
12/30/2016	Manhattan	2	PARK PLACE	0	1	A worker pinched finger while moving a pipe. A co-worker took him to the doctor.	No Action Necessary					Other Construction Related Incidents	NOT ON FILE	