



DAILY WATER LEVEL READINGS			
Boring #		9:00 AM	3:00 PM
6-25-63	1	48'-0"	48'-0"
6-26-63	1	48'-0"	48'-0"
7-1-63	1	48'-0"	48'-0"
7-2-63	1	48'-0"	48'-0"
7-3-63	1	48'-0"	48'-0"
7-8-63	1	48'-0"	48'-0"

NOTES:-
 ELEVATIONS REFER TO BRLN HIGHWAY DATUM WHICH IS 2.56' ABOVE U.S.C. & G.S. DATUM.
 300# HAMMER - 24" DEEP USED TO DRIVE 2 1/2" CASING.
 140# HAMMER - 30" DEEP USED TO DRIVE 2" SAMP. SPN.
 STARTED: 6-24-63 FINISHED: 7-8-63
 DRILLER: W. CASEY.
 N.R. DENOTES NO RECOVERY.
 O.E.R. - OPEN END ROD - N.R. - NO RECOVERY
 NO WATER OBSERVED IN BORINGS UNLESS SHOWN AT BOTTOM OF CROSS-SECTION AS WE - WATER ELEVATION.

DWG# 2-1 OK AS PER IN SP. LOGS NKHA-SN

TEST BORINGS FOR KINGSBOROUGH EXTENSION	
N.Y.C. HOUSING AUTHORITY BOROUGH OF BROOKLYN	
W.M. WALSH CO. INC. 115-78TH ST. NO. BERGEN, NEW JERSEY BORING CONTRACTOR	
SCALES: PLAN: 1"=40'-0" SECTIONS: 3/16"=1'-0"	DOWN BY DP DATE 7-10-63 SHT 1 OF 1

